



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2021

Pay Estimate Created Date: May 17, 2021

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 210122-C09 <b>Prime Contractor</b> Clarkson Construction Company	<b>Pay Period Start</b> May 2, 2021 <b>Pay Period End</b> May 15, 2021	<b>Original Contract Amount</b> \$2,152,835.10 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,152,835.10
--------------------------------------	--	---	--

Approval Date		By User
May 17, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	cracrb1
May 18, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
May 19, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		17.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
210122-C09			
Total Posted Items Pay	\$126,671.86	\$252,681.67	\$379,353.53
Gross Item Adjustments	(\$58,583.61)	\$21,905.92	(\$36,677.69)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$68,088.25</b>	<b>\$274,587.59</b>	<b>\$342,675.84</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3389	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$30,807.930	0.5	\$15,403.97
	0020	2031000	CLASS A EXCAVATION	CUYD	\$22.540	440	\$9,917.60
	0030	2032000	CLASS C EXCAVATION	CUYD	\$21.340	1,200	\$25,608.00
	0320	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$20.240	550	\$11,132.00
	0330	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	LF	\$22.260	250	\$5,565.00
	0530	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$220.000	22	\$4,840.00
	0570	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	LF	\$563.260	12	\$6,759.12
	0580	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	LF	\$513.260	33	\$16,937.58
	0590	7011300	VIDEO CAMERA INSPECTION	EA	\$50.000	3	\$150.00
	0630	7026000	PRE-BORE FOR PILING	LF	\$166.740	30	\$5,002.20
	0650	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$1,116.320	11.8	\$13,172.58
	0710	7061060	REINFORCING STEEL (BRIDGES)	LB	\$1.410	8,641	\$12,183.81
<b>Project J4S3389 - Total</b>							<b>\$126,671.86</b>
<b>Overall - Total</b>							<b>\$126,671.86</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 19, 2021

Pay Estimate Created Date: May 17, 2021

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 210122-C09 <b>Prime Contractor</b> Clarkson Construction Company	<b>Pay Period Start</b> May 2, 2021 <b>Pay Period End</b> May 15, 2021	<b>Original Contract Amount</b> \$2,152,835.10 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$2,152,835.10
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3389	0020	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	440	\$0.12	\$53.68
	0030	CLASS C EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,200	\$0.24	\$292.80
	0250	CONSTRUCTION SIGNS	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-39	\$8.00	(\$312.00)
	0300	FLASHING ARROW PANEL	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-1	\$4,000.00	(\$4,000.00)
	0320	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material			-550	\$20.24	(\$11,132.00)
	0320	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cracrb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	550	\$20.24	\$11,132.00
	0330	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	Material			-250	\$22.26	(\$5,565.00)
	0520	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material			-2	\$2,712.00	(\$5,424.00)
	0520	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cracrb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$2,712.00	\$5,424.00
	0570	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material			-12	\$563.26	(\$6,759.12)
	0580	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material			-33	\$513.26	(\$16,937.58)
	0650	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-11.8	\$1,116.32	(\$13,172.58)
	0710	REINFORCING STEEL (BRIDGES)	Material			-8,641	\$1.41	(\$12,183.81)
<b>Total</b>								<b>(\$58,583.61)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 19, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3389	FAS S302(92)	Bridge replacement	67th St	JACKSON	at I-435 from Corrington Avenue and 0.1 mile west of Richmond Avenue

Totals by Job Numbers

Job Number	Totals			
	This Estimate	Previous	To Date	
J4S3389	<b>Posted Item Pay</b>	\$126,671.86	\$252,681.67	\$379,353.53
	<b>Gross Item Adjustments</b>	(\$58,583.61)	\$21,905.92	(\$36,677.69)
	<b>Gross Item Pay</b>	<b>\$68,088.25</b>	<b>\$274,587.59</b>	<b>\$342,675.84</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 19, 2021

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 6064110, Project Item Line Number 0520, Material Set 606411096, Material 1040GUAACZ - Guard Cable Galv Anchor Assembly, Acceptance Action Generic 1040GUAACZ is insufficient.	General materials inspection to be performed.	cracrb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 6173600D, Project Item Line Number 0320, Material Set 6173600D96, Material 06177TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 06177TCRCTF is insufficient.	Material is accepted, reporting is behind.	cracrb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 6173700B, Project Item Line Number 0330, Material Set 6173700B96, Material 06177TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 06177TCRCTF is insufficient.	Material is accepted, reporting is behind.	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011105, Project Item Line Number 0570, Material Set 701110596, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Waiting for Contractor CRE20 reports.	cracrb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011105, Project Item Line Number 0570, Material Set 701110596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011105, Project Item Line Number 0570, Material Set 701110596, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011105, Project Item Line Number 0570, Material Set 701110596, Material 0701PLCA - Casing for Drilled Shafts, Acceptance Action Generic 0701PLCA is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011105, Project Item Line Number 0570, Material Set 701110596, Material 0701PLCSLT - Drilled Shaft CSL steel pipe, Acceptance Action Generic 0701PLCSLT is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011105, Project Item Line Number 0570, Material Set 701110596, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011105, Project Item Line Number 0570, Material Set 701110596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011204, Project Item Line Number 0580, Material Set 701120496, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Waiting for Contractor CRE20 reports.	cracrb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011204, Project Item Line Number 0580, Material Set 701120496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011204, Project Item Line Number 0580, Material Set 701120496, Material 100510..OPTLD1 - PCCP 1" Max LS/DO, Acceptance Action Generic 100510..OPTLD1 is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011204, Project Item Line Number 0580, Material Set 701120496, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7011204, Project Item Line Number 0580, Material Set 701120496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7032003, Project Item Line Number 0650, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting for Contractor CRE20 reports.	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7032003, Project Item Line Number 0650, Material Set 703200396, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7032003, Project Item Line Number 0650, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7032003, Project Item Line Number 0650, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7061060, Project Item Line Number 0710, Material Set 706106096, Material 1036RSDFFPL42M36 - Reinforcing Steel No. 11/M36 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Looking into exception reason. PAL material arrived and was incorporated.	cracrb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7061060, Project Item Line Number 0710, Material Set 706106096, Material 1036RSDFFPL42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7061060, Project Item Line Number 0710, Material Set 706106096, Material 1036RSDFFPL42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3389, Item 7061060, Project Item Line Number 0710, Material Set 706106096, Material 1036RSDFFPL42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	cracrb1	Unresolved
Estimate Exception Type: Item Overrun: Contract 210122-C09, Contract Project J4S3389, Project Item Line Number 0250, Contract Line Item Number 0250, Item 6161005, Minor Item.	Change order 001	cracrb1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 19, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 210122-C09, Contract Project J4S3389, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6161040, Minor Item.	Change order 001	cracrb1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-C09	J4S3389	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$30,807.93	\$15,403.96
		0001	0020	2031000	CLASS A EXCAVATION	440.00	0.00	440.00	CUYD	440.00	\$22.54	\$9,917.60
		0001	0030	2032000	CLASS C EXCAVATION	1,335.00	0.00	1,335.00	CUYD	1,200.00	\$21.34	\$25,608.00
		0001	0040	2036000	COMPACTING EMBANKMENT	1,680.00	0.00	1,680.00	CUYD	0.00	\$0.50	\$0.00
		0001	0050	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	0.00	\$600.00	\$0.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	746.00	0.00	746.00	SQYD	0.00	\$15.53	\$0.00
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	41.00	0.00	41.00	SQYD	0.00	\$31.22	\$0.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	3.00	0.00	3.00	TONS	0.00	\$304.76	\$0.00
		0001	0090	4010150	TYPE A2 SHOULDER	41.00	0.00	41.00	SQYD	0.00	\$223.22	\$0.00
		0001	0100	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	41.60	0.00	41.60	TONS	0.00	\$426.00	\$0.00
		0001	0110	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	24.00	0.00	24.00	TONS	0.00	\$650.00	\$0.00
		0001	0120	4019905	MISC.Optional Pavement	678.00	0.00	678.00	SQYD	0.00	\$120.40	\$0.00
		0001	0130	4071005	TACK COAT	32.00	0.00	32.00	GAL	0.00	\$2.50	\$0.00
		0001	0140	6071012A	CHAIN-LINK FENCE (60 IN.)	115.00	0.00	115.00	LF	0.00	\$60.00	\$0.00
		0001	0150	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	221.00	0.00	221.00	LF	0.00	\$55.00	\$0.00
		0001	0160	6071102	MODIFIED CONCRETE GUTTER TYPE B	221.00	0.00	221.00	LF	0.00	\$46.15	\$0.00
		0001	0170	6091051	CURB AND GUTTER TYPE A	20.00	0.00	20.00	LF	0.00	\$60.45	\$0.00
		0001	0180	6094010	DRAIN BASIN	2.00	0.00	2.00	EA	0.00	\$5,880.25	\$0.00
		0001	0190	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	34.00	0.00	34.00	CUYD	0.00	\$58.69	\$0.00
		0001	0200	6096041	PLACING TYPE 1 ROCK DITCH LINER	34.00	0.00	34.00	CUYD	0.00	\$36.32	\$0.00
		0001	0210	6113020	FURNISHING TYPE 2 ROCK BLANKET	323.00	0.00	323.00	CUYD	0.00	\$58.69	\$0.00
		0001	0220	6113040	PLACING TYPE 2 ROCK BLANKET	323.00	0.00	323.00	CUYD	0.00	\$36.28	\$0.00
		0001	0230	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	0240	6122020	REPLACEMENT SAND BARREL	20.00	0.00	20.00	EA	0.00	\$275.00	\$0.00
		0001	0250	6161005	CONSTRUCTION SIGNS	1,655.00	0.00	1,655.00	SQFT	1,694.00	\$8.00	\$13,552.00
		0001	0260	6161008	ADVANCED WARNING RAIL SYSTEM	24.00	0.00	24.00	EA	24.00	\$60.00	\$1,440.00
		0001	0270	6161009	FLAG ASSEMBLY	24.00	0.00	24.00	EA	0.00	\$50.00	\$0.00
		0001	0280	6161025	CHANNELIZER (TRIM LINE)	500.00	0.00	500.00	EA	378.00	\$35.00	\$13,230.00
		0001	0290	6161030	TYPE III MOVEABLE BARRICADE	63.00	0.00	63.00	EA	43.00	\$250.00	\$10,750.00
		0001	0300	6161040	FLASHING ARROW PANEL	5.00	0.00	5.00	EA	6.00	\$4,000.00	\$24,000.00
		0001	0310	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	14.00	0.00	14.00	EA	14.00	\$1,500.00	\$21,000.00
		0001	0320	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	550.00	0.00	550.00	LF	550.00	\$20.24	\$11,132.00
		0001	0330	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	250.00	0.00	250.00	LF	250.00	\$22.26	\$5,565.00
		0001	0340	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$183,114.68	\$45,778.67
		0001	0350	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$250.00	\$0.00
		0001	0360	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,142.00	0.00	1,142.00	LF	0.00	\$1.08	\$0.00
		0001	0370	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,220.00	0.00	1,220.00	LF	0.00	\$1.07	\$0.00
		0001	0380	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	323.00	0.00	323.00	SQYD	0.00	\$40.00	\$0.00
		0001	0390	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	570.00	0.00	570.00	SQYD	0.00	\$2.29	\$0.00
		0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$8,650.00	\$0.00
		0001	0410	8051000A	SEEDING - COOL SEASON MIXTURES	0.30	0.00	0.30	ACRE	0.00	\$9,900.00	\$0.00
		0001	0420	8061005	ROCK DITCH CHECK	140.00	0.00	140.00	LF	0.00	\$20.00	\$0.00
		0001	0430	8061007A	CURB INLET CHECK	4.00	0.00	4.00	EA	0.00	\$90.00	\$0.00
		0001	0440	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	0.00	\$44.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 19, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-C09	J4S3389	0001	0450	8061019	SILT FENCE	904.00	0.00	904.00	LF	0.00	\$2.00	\$0.00
		0010	0460	6061060	MGS GUARDRAIL	613.00	0.00	613.00	LF	0.00	\$22.00	\$0.00
		0010	0470	6061067	MGS DOUBLE FACED GUARDRAIL	50.00	0.00	50.00	LF	0.00	\$32.00	\$0.00
		0010	0480	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	3.00	0.00	3.00	EA	0.00	\$2,600.00	\$0.00
		0010	0490	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$2,400.00	\$0.00
		0010	0500	6063016	TYPE B CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$5,000.00	\$0.00
		0010	0510	6064100	MEDIAN GUARD CABLE 3 - STRAND	6,072.00	0.00	6,072.00	LF	0.00	\$10.50	\$0.00
		0010	0520	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	4.00	0.00	4.00	EA	2.00	\$2,712.00	\$5,424.00
		0070	0530	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	23.00	0.00	23.00	SQFT	23.00	\$220.00	\$5,060.00
		0070	0540	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$98,565.00	\$98,565.00
		0070	0550	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	167.00	0.00	167.00	SQYD	0.00	\$227.12	\$0.00
		0070	0560	6079903	MISC.(48 in.) Decorative Pedestrian Fence (Structures)	413.00	0.00	413.00	LF	0.00	\$108.00	\$0.00
		0070	0570	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	12.00	0.00	12.00	LF	12.00	\$563.26	\$6,759.12
		0070	0580	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	33.00	0.00	33.00	LF	33.00	\$513.26	\$16,937.58
		0070	0590	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	3.00	\$50.00	\$150.00
		0070	0600	7011400	FOUNDATION INSPECTION HOLES	63.00	0.00	63.00	LF	63.00	\$94.00	\$5,922.00
		0070	0610	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	0.00	\$1,100.00	\$0.00
		0070	0620	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	324.00	0.00	324.00	LF	0.00	\$82.75	\$0.00
		0070	0630	7026000	PRE-BORE FOR PILING	60.00	0.00	60.00	LF	30.00	\$166.74	\$5,002.20
		0070	0640	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	0.00	\$117.33	\$0.00
		0070	0650	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	68.20	0.00	68.20	CUYD	11.80	\$1,116.32	\$13,172.58
		0070	0660	7034219A	TYPE D BARRIER	415.00	0.00	415.00	LF	0.00	\$132.87	\$0.00
		0070	0670	7034221	SLAB ON CONCRETE NU-GIRDER	831.00	0.00	831.00	SQYD	0.00	\$335.02	\$0.00
		0070	0680	7034430	SIDEWALK (BRIDGES)	2,536.00	0.00	2,536.00	SQFT	0.00	\$17.22	\$0.00
		0070	0690	7034620	FORM LINERS	161.00	0.00	161.00	SQYD	0.00	\$65.82	\$0.00
		0070	0700	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	931.00	0.00	931.00	LF	0.00	\$289.44	\$0.00
		0070	0710	7061060	REINFORCING STEEL (BRIDGES)	13,150.00	0.00	13,150.00	LB	8,641.00	\$1.41	\$12,183.81
		0070	0720	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$13,119.38	\$0.00
		0070	0730	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,001.33	\$0.00
		0070	0740	7161000	PLAIN NEOPRENE BEARING PAD	15.00	0.00	15.00	EA	0.00	\$187.20	\$0.00
		0070	0750	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	5.00	0.00	5.00	EA	0.00	\$384.24	\$0.00
		0070	0760	7201300	PIPE PILE SPACERS	12.00	0.00	12.00	EA	0.00	\$0.57	\$0.00
		0071	0770	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,139.86	\$0.00
		0071	0780	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,139.86	\$0.00
		0071	0790	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,434.00	0.00	2,434.00	SQFT	0.00	\$72.00	\$0.00
		0072	0800	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,235.23	\$0.00
		0072	0810	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,235.23	\$0.00
		0072	0820	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,641.00	0.00	2,641.00	SQFT	0.00	\$72.00	\$0.00
<b>Project J4S3389 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$379,353.52</b>	
<b>210122-C09 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$379,353.52</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 19, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4S3389

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	5/11/21	5/17/21	0.50	LS		598+85		601+51		Guardrail and median bridge column barrier removed.
0020	2031000	CLASS A EXCAVATION	5/11/21	5/17/21	440.00	CUYD	Wall A8930	598+73	86	600+55	86	Final amount not tabulated yet. Paying plan for prompt payment.
0030	2032000	CLASS C EXCAVATION	5/11/21	5/17/21	1,200.00	CUYD	East and West side of 435 on 67th street centerline.	598+73	Lt 86	600+55	Lt 86	Incomplete amount due to utility work to place water main. Full quantity to be paid at completion of work.
0320	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	5/11/21	5/17/21	550.00	LF	Around median pier of Bridge A8928	598+20	Lt and Rt 39 foot	601+80	Lt and Rt 39 foot	Temp protection for shoulder work area.
0330	6173700B	TEMP. TRAFFIC BARRIER ANCHORED., CONT	5/11/21	5/17/21	250.00	LF	Median work area of Bridge A8928	599+20	Lt and Rt 15 foot	600+62	Lt and Rt 15 foot	Placed on inside shoulder.
0530	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	5/11/21	5/17/21	22.00	SQFT	Under rail of existing bridge.	49+15	centerline	50+74	Centerline	catch up payment. Mistakenly paid as a lump sum.
0570	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	5/11/21	5/17/21	12.00	LF	67th street stationing. Center of I435.	50+00	rt and lt 15 foot			
0580	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	5/11/21	5/17/21	33.00	LF	67th street Stations, center of I435.	50+00	Rt and Lt 15 foot			
0590	7011300	VIDEO CAMERA INSPECTION	5/11/21	5/17/21	3.00	EA	67th street stations, Center of I-435.	50+00	Rt and Lt 15 foot			
0630	7026000	PRE-BORE FOR PILING	5/12/21	5/17/21	30.00	LF	Bent 3 of A8928, 67th street stations.	50+94	Rt and Lt 18 foot			Bent 3 Prebore, East side of I-435.
0650	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	5/12/21	5/17/21	11.80	CUYD	Bent 2 of A8928. Columns. 67th street stations.	50+00	Rt and Lt 15 foot			poured concrete for Columns of Bent 2.
0710	7061060	REINFORCING STEEL (BRIDGES)	5/12/21	5/17/21	8,641.00	LB	Bent 2 of A8928. Columns and drilled shafts. 67th street stations.	50+00	Rt and Lt 15 foot			Resteel for Columns and drilled shafts.

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

May 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4S3389	0020	CLASS A EXCAVATION	Price FUEL		2	May 17, 2021	SYSTEM	\$53.68	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
			- Total						\$53.68						
			Price FUEL - Total						\$53.68						
	0020 - Total						\$53.68								
	0030	0030	CLASS C EXCAVATION	Price FUEL		2	May 17, 2021	SYSTEM	\$292.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
- Total								\$292.80							
Price FUEL - Total								\$292.80							
0030 - Total						\$292.80									
0250		0250	CONSTRUCTION SIGNS	Overrun	Overrun	1	May 4, 2021	SYSTEM	\$312.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user cracrb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
	1					May 4, 2021	SYSTEM	(\$312.00)							
	2					May 17, 2021	SYSTEM	(\$312.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
	Overrun - Total									(\$312.00)					
	Overrun - Total						(\$312.00)								
0250 - Total						(\$312.00)									
0300	0300	FLASHING ARROW PANEL	Overrun	Overrun	1	May 4, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user cracrb1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
					1	May 4, 2021	SYSTEM	(\$4,000.00)							
					2	May 17, 2021	SYSTEM	(\$4,000.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
					Overrun - Total						(\$4,000.00)				
	Overrun - Total						(\$4,000.00)								
0300 - Total						(\$4,000.00)									
0320	0320	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		2	May 17, 2021	SYSTEM	\$11,132.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cracrb1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
					2	May 17, 2021	SYSTEM	(\$11,132.00)							
					- Total						\$0.00				
	Material - Total						\$0.00								
0320 - Total						\$0.00									
0330	0330	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Material		2	May 17, 2021	SYSTEM	(\$5,565.00)							
								- Total						(\$5,565.00)	
								Material - Total						(\$5,565.00)	
0330 - Total						(\$5,565.00)									
0460	0460	MGS GUARDRAIL	Construction Stockpile STMI		1	May 4, 2021	SYSTEM	\$8,312.50	Payment Estimate Item Adjustment generated Stockpile Transaction						
								- Total						\$8,312.50	
								Construction Stockpile STMI - Total						\$8,312.50	
0460 - Total						\$8,312.50									
0470	0470	MGS DOUBLE FACED GUARDRAIL	Construction Stockpile STMI		1	May 4, 2021	SYSTEM	\$937.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
								- Total						\$937.00	
								Construction Stockpile STMI - Total						\$937.00	
0470 - Total						\$937.00									
0480	0480	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile STMI		1	May 4, 2021	SYSTEM	\$1,760.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
								- Total						\$1,760.00	
								Construction Stockpile STMI - Total						\$1,760.00	



## Line Item Adjustments by Estimate

May 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3389	<b>0480 - Total</b>							<b>\$1,760.00</b>	
	0490	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	May 4, 2021	SYSTEM	\$4,635.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>\$4,635.00</b>	
			<b>Construction Stockpile STMI - Total</b>					<b>\$4,635.00</b>	
	<b>0490 - Total</b>							<b>\$4,635.00</b>	
	0500	TYPE B CRASHWORTHY END TERMINAL	Construction Stockpile STMI		1	May 4, 2021	SYSTEM	\$6,261.42	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>\$6,261.42</b>	
			<b>Construction Stockpile STMI - Total</b>					<b>\$6,261.42</b>	
	<b>0500 - Total</b>							<b>\$6,261.42</b>	
	0520	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		1	May 4, 2021	SYSTEM	\$5,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cracrb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	May 4, 2021	SYSTEM	(\$5,424.00)	
					2	May 17, 2021	SYSTEM	\$5,424.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cracrb1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	May 17, 2021	SYSTEM	(\$5,424.00)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0520 - Total</b>							<b>\$0.00</b>	
	0570	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		2	May 17, 2021	SYSTEM	(\$6,759.12)	
					<b>- Total</b>			<b>(\$6,759.12)</b>	
			<b>Material - Total</b>					<b>(\$6,759.12)</b>	
	<b>0570 - Total</b>							<b>(\$6,759.12)</b>	
	0580	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material		2	May 17, 2021	SYSTEM	(\$16,937.58)	
					<b>- Total</b>			<b>(\$16,937.58)</b>	
			<b>Material - Total</b>					<b>(\$16,937.58)</b>	
	<b>0580 - Total</b>							<b>(\$16,937.58)</b>	
	0650	CLASS B CONCRETE (SUBSTRUCTURE)	Material		2	May 17, 2021	SYSTEM	(\$13,172.58)	
					<b>- Total</b>			<b>(\$13,172.58)</b>	
			<b>Material - Total</b>					<b>(\$13,172.58)</b>	
	<b>0650 - Total</b>							<b>(\$13,172.58)</b>	
	0710	REINFORCING STEEL (BRIDGES)	Material		2	May 17, 2021	SYSTEM	(\$12,183.81)	
					<b>- Total</b>			<b>(\$12,183.81)</b>	
			<b>Material - Total</b>					<b>(\$12,183.81)</b>	
	<b>0710 - Total</b>							<b>(\$12,183.81)</b>	
<b>J4S3389 - Total</b>								<b>(\$36,677.69)</b>	
<b>Overall - Total</b>								<b>(\$36,677.69)</b>	