



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 3, 2021

Pay Estimate Created Date: June 2, 2021

Progress Estimate Number 3	Contract ID 210122-F01 Prime Contractor D & S Fencing Company Inc.	Pay Period Start May 16, 2021 Pay Period End June 1, 2021	Original Contract Amount \$443,253.20 Net Change Order Amount \$0.00 Current Contract Amount \$443,253.20
--------------------------------------	---	--	--

Approval Date		By User
June 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	wilesd
June 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	washas
June 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		46.05%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
210122-F01			
Total Posted Items Pay	\$78,592.34	\$125,543.46	\$204,135.80
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$78,592.34	\$125,543.46	\$204,135.80

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6I3498	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$30,000.000	0.3	\$9,000.00
	0060	6181000	MOBILIZATION	LS	\$20,000.000	0.25	\$5,000.00
	0080	9031010	CONCRETE FOOTINGS, EMBEDDED	CUYD	\$1,800.000	7.59	\$13,662.00
	0100	9031220	PIPE POSTS	LB	\$3.810	7,844	\$29,885.64
	0110	9035004A	SH-FLAT SHEET	SQFT	\$18.000	1,169.15	\$21,044.70
Project J6I3498 - Total							\$78,592.34
Overall - Total							\$78,592.34

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6I3498	0040	MISC.	Material			-0.5	\$6,036.00	(\$3,018.00)
	0040	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.	0.5	\$6,036.00	\$3,018.00
	0050	MISC.	Material			-2	\$2,200.00	(\$4,400.00)
	0050	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on	2	\$2,200.00	\$4,400.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 3, 2021

Pay Estimate Created Date: June 2, 2021

Progress Estimate Number 3		Contract ID 210122-F01 Prime Contractor D & S Fencing Company Inc.		Pay Period Start May 16, 2021 Pay Period End June 1, 2021		Original Contract Amount \$443,253.20 Net Change Order Amount \$0.00 Current Contract Amount \$443,253.20		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613498					the current Payment Estimate.			
	0080	CONCRETE FOOTINGS, EMBEDDED	Material			-21.28	\$1,800.00	(\$38,304.00)
	0080	CONCRETE FOOTINGS, EMBEDDED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wiled overriding Payment Estimate Exception 3 on the current Payment Estimate.	21.28	\$1,800.00	\$38,304.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 3, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613498	I 64-1(94)	Sign installation	Various	ST LOUIS	at various ramp locations in St. Charles, St. Louis, St. Louis City, and Jefferson Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J613498	Posted Item Pay	\$78,592.34	\$125,543.46	\$204,135.80
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$78,592.34	\$125,543.46	\$204,135.80
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 3, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3498, Item 6169901, Project Item Line Number 0040, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Modot and the contractor are working together to resolve all exceptions.	wileisd	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3498, Item 6169902, Project Item Line Number 0050, Material Set 616990296, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Modot and the contractor are working together to resolve all exceptions.	wileisd	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3498, Item 9031010, Project Item Line Number 0080, Material Set 903101096, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	Modot and the contractor are working together to resolve all exceptions.	wileisd	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3498, Item 9031010, Project Item Line Number 0080, Material Set 903101096, Material 0500XX - Concrete Plant Inspection Review, Acceptance Action Generic 0500XX is insufficient.	Modot and the contractor are working together to resolve all exceptions.	wileisd	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3498, Item 9031010, Project Item Line Number 0080, Material Set 903101096, Material 1005FACCNS.CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS.CA is insufficient.	Modot and the contractor are working together to resolve all exceptions.	wileisd	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3498, Item 9031010, Project Item Line Number 0080, Material Set 903101096, Material 100510.CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510.CPCMLD is insufficient.	Modot and the contractor are working together to resolve all exceptions.	wileisd	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 3, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210122-F01	J613498		0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$30,000.00	\$15,000.00
			0001	0020	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$6,000.00	\$0.00
			0001	0030	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
			0001	0040	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$6,036.00	\$3,018.00
			0001	0050	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN CONTRACTOR FURNISHED/RETAINED	4.00	0.00	4.00	EA	2.00	\$2,200.00	\$4,400.00
			0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$20,000.00	\$15,000.00
			0001	0070	6209902	MISC.TIER TWO INLAID PAVEMENT MARKER SYSTEM	3.00	0.00	3.00	EA	0.00	\$4,268.00	\$0.00
			0040	0080	9031010	CONCRETE FOOTINGS, EMBEDDED	56.90	0.00	56.90	CUYD	21.28	\$1,800.00	\$38,304.00
			0040	0090	9031210	STRUCTURAL STEEL POSTS	3,550.00	0.00	3,550.00	LB	0.00	\$6.00	\$0.00
			0040	0100	9031220	PIPE POSTS	34,720.00	0.00	34,720.00	LB	23,826.00	\$3.81	\$90,777.06
			0040	0110	9035004A	SH-FLAT SHEET	5,645.00	0.00	5,645.00	SQFT	2,090.93	\$18.00	\$37,636.74
Project J613498 - Total Value Posted to Date as of Report Generated Date												\$204,135.80	
210122-F01 Overall - Total Value Posted to Date as of Report Generated Date												\$204,135.80	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 3, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6I3498

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments					
0010	2022010	REMOVAL OF IMPROVEMENTS	5/26/21	6/1/21	0.30	LS	Completes EB & WB I64 Locations 1 thru 43.										
0060	6181000	MOBILIZATION	5/27/21	6/1/21	0.25	LS	Project limits					Percent of project completed entitles contractor to this pay.					
0080	9031010	CONCRETE FOOTINGS, EMBEDDED	5/26/21	6/1/21	0.26	CUYD	EB I64 Exit Ramp at Lindbergh. (Plan location 41)						Sigs 238, 239, 240, 241.				
				6/1/21	0.65	CUYD	WB I64 Exit Ramp at McKnight Rd. (Plan location 42)							Sigs 243, 244, 245, 246, 248.			
				5/27/21	6/1/21	0.49	CUYD	EB I64 Ballas Rd Loop Ramp.						Sigs 221, 223.			
				6/1/21	1.11	CUYD	WB I64 Exit Ramp at Spoede Rd. (Plan Location 38)							Sigs 224, 225, 226, 227, 228.			
				5/28/21	6/1/21	0.26	CUYD	WB I64 Exit Ramp at Lindbergh. (Plan Location 40)							Sigs 235, 236.		
				6/1/21	1.11	CUYD	EB I64 Exit Ramp at Spoede Rd. (Plan Location 39)								Sigs 229, 230, 231, 232, 233.		
				5/29/21	6/1/21	0.26	CUYD	WB I64 Exit Ramp at Chesterfield Parkway W. (Plan location 20)							Sigs 113, 116.		
				6/1/21	0.65	CUYD	EB I64 Exit Ramp at Route 340. (Plan location 22)								Sigs 128, 129, 130, 131, 132, 132B.		
				6/1/21	0.78	CUYD	WB I64 Exit Ramp at Route 340. (Plan location 23)								Sigs 134, 135, 136, 137, 137B.		
				6/1/21	1.01	CUYD	EB I64 Exit Ramp at Chesterfield Parkway W. (Plan location 21)								Sigs 120, 121, 122, 123, 124, 125.		
				6/1/21	1.01	CUYD	WB I64 Exit Ramp at Chesterfield Parkway E. (Plan location 24)								Sigs 139, 140, 141, 142, 144, 145.		
				0100	9031220	PIPE POSTS	5/27/21	6/1/21	74.00	LB	WB I64 Exit Ramp at Skinker Blvd. (Plan Location 53)						Sign 321B.
								6/1/21	171.00	LB	EB I64 Exit Ramp at Lindbergh (Plan Location 41)						
6/1/21	171.00	LB	EB I64 Exit Ramp at Vandeventer. (Plan Location 61)											Sigs 355, 357.			
6/1/21	172.00	LB	WB I64 Exit Ramp at Lindbergh (Plan Location 40)											Sigs 235, 236.			
6/1/21	176.00	LB	EB I64 Exit Ramp at Tower Grove / Boyle. (Plan Location 60)											Sign 349.			
6/1/21	182.00	LB	EB I64 Exit Ramp at Hampton Ave. (Plan Location 56)											Sigs 332, 333.			
6/1/21	243.00	LB	EB I64 Ballas Rd. Loop Ramp (Plan Location 37)											Sigs 221, 222.			
6/1/21	278.00	LB	WB I64 Exit Ramp at Hanley Rd. (Plan Location 46)											Sigs 274, 276.			
6/1/21	327.00	LB	EB I64 Exit Ramp at Oakland Ave. (Plan Location 54)											Sigs 322, 323, 324.			
6/1/21	345.00	LB	EB I64 Exit Ramp at Bellevue Ave. (Plan Location 50)											Sigs 300, 301, 302, 303.			
6/1/21	364.00	LB	WB I64 Exit Ramp at Hampton Ave. (Plan Location 55)											Sigs 327, 328, 330.			
6/1/21	375.00	LB	EB I64 Exit Ramp at McCausland. (Plan Location 52)											Sigs 310, 311, 314, 315.			
6/1/21	383.00	LB	WB I64 Exit Ramp at McCausland (Plan Location 51)											Sigs 305, 306, 307, 308.			
6/1/21	406.00	LB	EB I64 Exit Ramp at McKnight Rd. (Plan Location 43)											Sigs 250, 251, 252, 253, 254.			
6/1/21	516.00	LB	EB I64 Exit Ramp at Big Bend Blvd. (Plan Location 49)											Sigs 292, 293, 294, 295, 298.			
6/1/21	526.00	LB	WB I64 Exit Ramp at McKnight Rd. (Plan Location 42)											Sigs 243, 244, 245, 246, 248.			
6/1/21	537.00	LB	EB I64 Exit Ramp at Hanley Rd. (Plan Location 47)											Sigs 278, 279, 280, 281, 282, 283.			
6/1/21	551.00	LB	WB I64 Exit Ramp at Big Bend Blvd. (Plan Location 48)							Sigs 286, 287, 288, 289, 290.							
6/1/21	611.00	LB	WB I64 Exit Ramp at Spoede Rd. (Plan Location 38)								Sigs 224, 225, 226, 227, 228.						
6/1/21	637.00	LB	EB I64 Exit Ramp at Spoede Rd. (Plan Location 39)								Sigs 229, 230, 231, 232, 233.						
6/1/21	799.00	LB	EB I64 Exit Ramp at Kingshighway Blvd. (Plan Location 58)								Sigs 341, 342, 344, 344B.						
0110	9035004A	SH-FLAT SHEET	5/28/21	6/1/21	35.50	SQFT	EB I64 Slip Ramp at Chesterfield Mall W Entr. (Plan location 26)						Sigs 152, 153, 154, 155.				
				6/1/21	35.50	SQFT	WB I64 Exit Ramp at Long Rd. (Plan Location 17)							Sigs 93, 94, 95, 96.			
				6/1/21	42.25	SQFT	EB I64 / SO40 at Chesterfield Mall W Entr. (Plan location 25)							Sigs 147, 148, 149, 150, 151.			
				6/1/21	42.25	SQFT	EB SO40 at Chesterfield Center. (Plan location 27)										
				6/1/21	62.50	SQFT	EB I64 Exit Ramp at Route 340. (Plan Location 22)								Sigs 128, 129, 130, 131, 132, 132B.		
				6/1/21	70.50	SQFT	WB I64 Exit Ramp at Boones Crossing. (Plan Location 18)								Sigs 97, 98, 99, 100, 101, 102, 102B.		
				6/1/21	70.50	SQFT	WB I64 Exit Ramp at Timberlake Manor. (Plan location 28)								Sigs 162, 163, 164, 165, 166, 167.		
				6/1/21	81.33	SQFT	WB I64 Exit Ramp at Chesterfield Parkway W (Plan Location 20)								Sigs 112, 113, 114, 115, 116, 117, 118, 119.		
				6/1/21	87.58	SQFT	EB I64 Exit Ramp at Boones Crossing. (Plan Location 19)								Sigs 103, 104, 105, 106, 107, 108, 109, 119.		
				6/1/21	87.58	SQFT	EB I64 Exit Ramp at Chesterfield Parkway W. (Plan Location 21)								Sigs 120, 121, 122, 123, 124, 125, 126, 127.		
6/1/21	104.66	SQFT	WB I64 Exit Ramp at Chesterfield parkway E. (Plan location 20)								Sigs 138, 139, 140, 141, 142, 143, 144, 145, 146.						
6/1/21	449.00	SQFT	WB I64 Exit Ramp at Route 340. (Plan location 23)								Sigs 133, 134, 135, 136, 137, 137B.						

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 3, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3498	0040	MISC.	Material		2	May 17, 2021	SYSTEM	\$3,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	May 17, 2021	SYSTEM	(\$3,018.00)		
					3	Jun 2, 2021	SYSTEM	\$3,018.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Jun 2, 2021	SYSTEM	(\$3,018.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0040 - Total								\$0.00	
	0050	MISC. TRAFFIC CONTROL DEVICES	Material		1	May 3, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	May 3, 2021	SYSTEM	(\$4,400.00)		
					2	May 17, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					2	May 17, 2021	SYSTEM	(\$4,400.00)		
					3	Jun 2, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Jun 2, 2021	SYSTEM	(\$4,400.00)		
- Total								\$0.00		
Material - Total								\$0.00		
0050 - Total								\$0.00		
0080	CONCRETE FOOTINGS, EMBEDDED	Material		1	May 3, 2021	SYSTEM	\$21,888.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user farrac overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				1	May 3, 2021	SYSTEM	(\$21,888.00)			
				2	May 17, 2021	SYSTEM	\$24,642.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				2	May 17, 2021	SYSTEM	(\$24,642.00)			
				3	Jun 2, 2021	SYSTEM	\$38,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				3	Jun 2, 2021	SYSTEM	(\$38,304.00)			
				- Total						
Material - Total								\$0.00		
0080 - Total								\$0.00		
J6I3498 - Total								\$0.00		
Overall - Total								\$0.00		