



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2021

Pay Estimate Created Date: November 16, 2021

<b>Progress Estimate Number</b> 17	<b>Contract ID</b> 210122-F02 <b>Prime Contractor</b> Parking Lot Maintenance, LLC	<b>Pay Period Start</b> November 2, 2021 <b>Pay Period End</b> November 15, 2021	<b>Original Contract Amount</b> \$4,050,296.18 <b>Net Change Order Amount</b> \$75,020.13 <b>Current Contract Amount</b> \$4,125,316.31
---------------------------------------	---	---	---

Approval Date		By User
November 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	beckeb1
November 17, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	janssm
November 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 29, 2022	July 29, 2022		85.25%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	April 5, 2021	April 5, 2021	
Work Began Date	March 22, 2021	March 22, 2021	

**Contract Total Pay For Estimate No. 17**

	This Estimate	Previous	To Date
210122-F02			
Total Posted Items Pay	\$494,205.25	\$3,022,499.29	\$3,516,704.54
Gross Item Adjustments	(\$127,338.25)	\$48,234.07	(\$79,104.18)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$6,000.00)	(\$6,000.00)
<b>Contract Total Payable This Estimate:</b>	<b>\$366,867.00</b>	<b>\$3,064,733.36</b>	<b>\$3,431,600.36</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3325	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	SQYD	\$11.000	276	\$3,036.00
	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$9.000	1,119	\$10,071.00
	0160	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	EA	\$12.000	36	\$432.00
	0170	6139902	MISC.1.25 IN. DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH REPAIR	EA	\$12.000	362	\$4,344.00
	0180	6139902	MISC.1.25 IN. DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$12.000	35	\$420.00
	0200	6139911	MISC.REMOVAL, FURNISHING & PLACING HOT POLYMER CONCRETE PATCHING FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	LB	\$3.250	126,889	\$412,389.25
	0350	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$300.000	9	\$2,700.00
	0360	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	EA	\$75.000	3	\$225.00
	0460	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	LS	\$15,600.000	1	\$15,600.00
	5001	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$163.000	276	\$44,988.00
<b>Project J6P3325 - Total</b>							<b>\$494,205.25</b>
<b>Overall - Total</b>							<b>\$494,205.25</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2021

Pay Estimate Created Date: November 16, 2021

<b>Progress Estimate Number</b> 17	<b>Contract ID</b> 210122-F02 <b>Prime Contractor</b> Parking Lot Maintenance, LLC	<b>Pay Period Start</b> November 2, 2021 <b>Pay Period End</b> November 15, 2021	<b>Original Contract Amount</b> \$4,050,296.18 <b>Net Change Order Amount</b> \$75,020.13 <b>Current Contract Amount</b> \$4,125,316.31
---------------------------------------	---	---	---

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3325	0060	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-52.5	\$80.00	(\$4,200.00)
	0060	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	52.5	\$80.00	\$4,200.00
	0160	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-237	\$12.00	(\$2,844.00)
	0160	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	237	\$12.00	\$2,844.00
	0170	MISC.	Material			-8,371	\$12.00	(\$100,452.00)
	0170	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	8,371	\$12.00	\$100,452.00
	0180	MISC.	Material			-199	\$12.00	(\$2,388.00)
	0180	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	199	\$12.00	\$2,388.00
	0200	MISC.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 458638.000; Overrun Quantity Balance 39181.00.	30,545	\$3.25	\$99,271.25
	0200	MISC.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 458638.000; Overrun Quantity Balance 39181.00.	8,636	\$3.25	\$28,067.00
	0200	MISC.	Overrun			-30,545	\$3.25	(\$99,271.25)
	0200	MISC.	Overrun			-8,636	\$3.25	(\$28,067.00)
	0200	MISC.	Material			-458,638	\$3.25	(\$1,490,573.50)
	0200	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	458,638	\$3.25	\$1,490,573.50
	0200	MISC.	Other Item Adjustment	Overrun	Payment correction for item overrun and materials exception.			(\$127,338.25)
	0300	CONCRETE TRAFFIC BARRIER, TYPE A	Material			-135	\$190.00	(\$25,650.00)
	0300	CONCRETE TRAFFIC BARRIER, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1	135	\$190.00	\$25,650.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 18, 2021

Pay Estimate Created Date: November 16, 2021

<b>Progress Estimate Number</b> 17	<b>Contract ID</b> 210122-F02 <b>Prime Contractor</b> Parking Lot Maintenance, LLC	<b>Pay Period Start</b> November 2, 2021 <b>Pay Period End</b> November 15, 2021	<b>Original Contract Amount</b> \$4,050,296.18 <b>Net Change Order Amount</b> \$75,020.13 <b>Current Contract Amount</b> \$4,125,316.31
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3325					overriding Payment Estimate Exception 15 on the current Payment Estimate.			
	0310	CONCRETE TRAFFIC BARRIER, TYPE B	Material			-12	\$200.00	(\$2,400.00)
	0310	CONCRETE TRAFFIC BARRIER, TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	12	\$200.00	\$2,400.00
	0320	CONCRETE TRAFFIC BARRIER, TYPE D	Material			-64	\$170.00	(\$10,880.00)
	0320	CONCRETE TRAFFIC BARRIER, TYPE D	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	64	\$170.00	\$10,880.00
	0480	PIPE POSTS	Material			-250	\$6.00	(\$1,500.00)
	0480	PIPE POSTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	250	\$6.00	\$1,500.00
	5001	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-3,656	\$163.00	(\$595,928.00)
	5001	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	3,656	\$163.00	\$595,928.00
<b>Total</b>								<b>(\$127,338.25)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on November 18, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3325	FAF 370-1(11)	Pavement and guardrail improvements	370	ST LOUIS	from Elm in St. Charles County to the I-270 interchange in St. Louis County

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3325	<b>Posted Item Pay</b>	\$494,205.25	\$3,022,499.29	\$3,516,704.54
	<b>Gross Item Adjustments</b>	(\$127,338.25)	\$48,234.07	(\$79,104.18)
	<b>Gross Item Pay</b>	<b>\$366,867.00</b>	<b>\$3,070,733.36</b>	<b>\$3,437,600.36</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	(\$6,000.00)	(\$6,000.00)



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 18, 2021

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 5021331, Project Item Line Number 0060, Material Set 502133196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 5021331, Project Item Line Number 0060, Material Set 502133196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 5021331, Project Item Line Number 0060, Material Set 502133196, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6131010, Project Item Line Number 5001, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6131010, Project Item Line Number 5001, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6131018, Project Item Line Number 0160, Material Set 613101896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6131018, Project Item Line Number 0160, Material Set 613101896, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6139902, Project Item Line Number 0170, Material Set 6139902, Material 1036RSDFL42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6139902, Project Item Line Number 0170, Material Set 6139902, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6139902, Project Item Line Number 0180, Material Set 6139902, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6139902, Project Item Line Number 0180, Material Set 6139902, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6139911, Project Item Line Number 0200, Material Set 6139911, Material 1039ERPC..PC - Polymer Concrete, Acceptance Action Generic 1039ERPC..PC is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6139911, Project Item Line Number 0200, Material Set 6139911, Material 1039ERBCT2 - Type II Epoxy Resin for Conc Bond Cmpd, Acceptance Action Generic 1039ERBCT2 is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6139911, Project Item Line Number 0200, Material Set 6139911, Material 1039AGPC - Aggregate for Epoxy Polymer Conc Overlay, Acceptance Action Generic 1039AGPC is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6171000, Project Item Line Number 0300, Material Set 617100096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6171000, Project Item Line Number 0300, Material Set 617100096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6171000, Project Item Line Number 0300, Material Set 617100096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6172000, Project Item Line Number 0310, Material Set 617200096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6172000, Project Item Line Number 0310, Material Set 617200096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6172000, Project Item Line Number 0310, Material Set 617200096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6173100, Project Item Line Number 0320, Material Set 617310096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 6173100, Project Item Line Number 0320, Material Set 617310096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3325, Item 9031220, Project Item Line Number 0480, Material Set 903122096, Material 0903HSPSPI - Pipe Post for Highway Signing, Acceptance Action Generic 0903HSPSPI is insufficient.	Construction is aware of the discrepancy and is working with the contractor/MODOT Materials to correct. - becke1 11/16/2021	beckeb1	Overridden
Estimate Exception Type: Item Overrun: Contract 210122-F02, Contract Project J6P3325, Project Item Line Number 0200, Contract Line Item Number 0200, Item 6139911, Minor Item.	Construction is aware of the quantity overrun of the line item; overrun will be addressed on future change order once final	beckeb1	Overridden



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on November 18, 2021

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
	quantity is determined. - becke1 11/16/2021		
Estimate Exception Type: Item Overrun: Contract 210122-F02, Contract Project J6P3325, Project Item Line Number 0490, Contract Line Item Number 0490, Item 9035004A, Minor Item.	Construction is aware of the quantity overrun of the line item; overrun will be addressed on future change order once final quantity is determined. - becke1 11/16/2021	beckeb1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 18, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-F02	J6P3325	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.55	\$202,500.00	\$111,375.00
		0001	0020	2035500	EMBANKMENT IN PLACE	143.00	0.00	143.00	CUYD	0.00	\$60.00	\$0.00
		0001	0030	2037075	COMPACTING IN CUT	3.60	-2.00	1.60	STA	0.00	\$1,200.00	\$0.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	48.00	2.00	50.00	100F	44.90	\$600.00	\$26,940.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	441.00	-163.00	278.00	SQYD	52.50	\$12.00	\$630.00
		0001	0060	5021331	CONCRETE PAVEMENT (7 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	440.70	-163.10	277.60	SQYD	52.50	\$80.00	\$4,200.00
		0001	0070	6099903	MISC.CONCRETE CURB	508.00	15.00	523.00	LF	0.00	\$40.00	\$0.00
		0001	0080	6116010A	SLOPE PROTECTION	325.00	-5.00	320.00	SQYD	0.00	\$70.00	\$0.00
		0001	0090	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$1,628.75	\$0.00
		0001	0100	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	17.00	0.00	17.00	EA	0.00	\$2,279.12	\$0.00
		0001	0110	6122020	REPLACEMENT SAND BARREL	14.00	0.00	14.00	EA	0.00	\$400.00	\$0.00
		0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	0.00	\$7,500.00	\$0.00
		0001	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	4,416.00	0.00	4,416.00	SQYD	33.00	\$2.50	\$82.50
		0001	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	4,416.00	0.00	4,416.00	SQYD	3,656.00	\$11.00	\$40,216.00
		0001	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	20,070.00	0.00	20,070.00	LF	17,863.00	\$9.00	\$160,767.00
		0001	0160	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	432.00	0.00	432.00	EA	237.00	\$12.00	\$2,844.00
		0001	0170	6139902	MISC.1.25 IN. DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH REPAIR	9,522.00	0.00	9,522.00	EA	8,371.00	\$12.00	\$100,452.00
		0001	0180	6139902	MISC.1.25 IN. DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	298.00	0.00	298.00	EA	199.00	\$12.00	\$2,388.00
		0001	0190	6139905	MISC.RAPID STRENGTH CONCRETE FOR PAVEMENT REPAIR	4,416.00	-4,416.00	0.00	SQYD	0.00	\$180.00	\$0.00
		0001	0200	6139911	MISC.REMOVAL, FURNISHING & PLACING HOT POLYMER CONCRETE PATCHING FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	358,457.00	61,000.00	419,457.00	LB	458,638.00	\$3.25	\$1,490,573.50
		0001	0210	6161005	CONSTRUCTION SIGNS	1,258.00	0.00	1,258.00	SQFT	698.36	\$7.00	\$4,888.52
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	24.00	0.00	24.00	EA	2.00	\$25.00	\$50.00
		0001	0230	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$10.00	\$0.00
		0001	0240	6161025	CHANNELIZER (TRIM LINE)	350.00	0.00	350.00	EA	297.00	\$15.00	\$4,455.00
		0001	0250	6161030	TYPE III MOVEABLE BARRICADE	26.00	0.00	26.00	EA	13.00	\$95.00	\$1,235.00
		0001	0260	6161033	DIRECTIONAL INDICATOR BARRICADE	84.00	0.00	84.00	EA	56.00	\$50.00	\$2,800.00
		0001	0270	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	4.00	\$750.00	\$3,000.00
		0001	0280	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	72.00	0.00	72.00	EA	12.00	\$750.00	\$9,000.00
		0001	0290	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED & RETAINED)	9.00	0.00	9.00	EA	3.00	\$2,000.00	\$6,000.00
		0001	0300	6171000	CONCRETE TRAFFIC BARRIER, TYPE A	85.00	50.00	135.00	LF	135.00	\$190.00	\$25,650.00
		0001	0310	6172000	CONCRETE TRAFFIC BARRIER, TYPE B	12.00	0.00	12.00	LF	12.00	\$200.00	\$2,400.00
		0001	0320	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	682.00	-200.00	482.00	LF	64.00	\$170.00	\$10,880.00
		0001	0330	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	3,022.00	0.00	3,022.00	LF	0.00	\$20.62	\$0.00
		0001	0340	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$83,700.00	\$83,700.00
		0001	0350	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	9.00	0.00	9.00	EA	9.00	\$300.00	\$2,700.00
		0001	0360	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	6.00	0.00	6.00	EA	3.00	\$75.00	\$225.00
		0001	0370	6214600A	FLOWABLE BACKFILL	60.00	0.00	60.00	CUYD	0.00	\$200.00	\$0.00
		0010	0380	6061060	MGS GUARDRAIL	9,825.00	670.50	10,495.50	LF	10,125.00	\$20.75	\$210,093.75
		0010	0390	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	16,341.00	-487.50	15,853.50	LF	14,937.50	\$24.00	\$358,500.00
		0010	0400	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	200.00	-12.50	187.50	LF	187.50	\$35.50	\$6,656.25
		0010	0410	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	56.00	-18.50	37.50	LF	37.50	\$58.00	\$2,175.00
		0010	0420	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	48.00	-3.00	45.00	EA	36.00	\$2,800.00	\$100,800.00
		0010	0430	6061080	MGS END ANCHOR	35.00	0.00	35.00	EA	32.00	\$1,050.00	\$33,600.00
		0010	0440	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	40.00	0.00	40.00	EA	35.00	\$2,550.00	\$89,250.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 18, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-F02	J6P3325	0030	0450	9020834	SIGNAL SIGN, MOUNTING HARDWARE	3.00	0.00	3.00	EA	0.00	\$340.00	\$0.00
		0030	0460	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$15,600.00	\$15,600.00
		0040	0470	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	0.00	0.40	CUYD	0.40	\$2,000.00	\$800.00
		0040	0480	9031220	PIPE POSTS	250.00	0.00	250.00	LB	250.00	\$6.00	\$1,500.00
		0040	0490	9035004A	SH-FLAT SHEET	34.00	0.00	34.00	SQFT	39.00	\$24.00	\$936.00
		0040	0500	9035071A	STF-STRUCTURAL FLUORESCENT	14.00	0.00	14.00	SQFT	14.00	\$26.00	\$364.00
		0050	0510	9109903	MISC.MoDOT ITS ASSETS RELOCATION	3,000.00	0.00	3,000.00	LF	0.00	\$11.00	\$0.00
		0070	0520	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	1.00	\$3,050.00	\$3,050.00
		0001	5001	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	0.00	4,416.00	4,416.00	SQYD	3,656.00	\$163.00	\$595,928.00
<b>Project J6P3325 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$3,516,704.52</b>	
<b>210122-F02 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$3,516,704.52</b>





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 18, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J6P3325

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments										
0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	11/2/21	11/16/21	210.00	SQYD		421+78		496+76		WB MO-370 Lane 4 at the gore to the off ramp to 94 (Sta. 496+76) LT, 12' x 12', 16 SY, Saw Cuts 72LF, Dowels 24 WB MO-370 Lane 3 (Sta. 435+96) LT, 6' x 12', 8 SY, Saw Cuts 42 LF, Dowels 24 (Sta. 432+15) LT, 7' x 12', 9 SY, Saw Cuts 45 LF, Dowels 24 (Sta. 423+12) LT, 6' x 12', 8 SY, Saw Cuts 42 LF, Dowels 24 (Sta. 421+78) LT, 12' x 12', 35 SY, Saw Cuts 124 LF, Dowels 24, Tie bars(9) 30"  WB MO-370 to 94 off ramp Middle of the ramp, right turn lane, 50' x 18', 100 SY, Saw Cuts 330LF, Dowels 36, 3 Baskets with 35 dowels, Tie bars (8) 30" Bottom of ramp, right turn lane, 20' x 15'5", 34 SY, Saw Cuts 138 LF, Dowels 14, Tie bars (8) 30"										
													11/3/21	11/16/21	8.00	SQYD	Lane 3	675+13				
													11/16/21	8.00	SQYD	Lane 3	694+87	694+93				
													11/16/21	8.00	SQYD	Lane 4	564+50					
													11/16/21	9.00	SQYD	Lane 3	675+94					
													11/16/21	9.00	SQYD	Lane 3	677+12					
													11/4/21	11/16/21	8.00	SQYD	Lane 3	562+66				
													11/16/21	8.00	SQYD	Lane 3	564+50					
													11/16/21	8.00	SQYD	Lane 3	566+42					
													0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	11/2/21	11/16/21	777.00	LF		421+78	
11/3/21	11/16/21	42.00	LF	Lane 3	675+13																	
11/16/21	42.00	LF	Lane 3	694+87																		
11/16/21	42.00	LF	Lane 4	564+50																		
11/16/21	45.00	LF	Lane 3	675+94																		
11/16/21	45.00	LF	Lane 3	677+12																		
11/4/21	11/16/21	42.00	LF	Lane 3	562+66																	
11/16/21	42.00	LF	Lane 3	564+50																		
11/16/21	42.00	LF	Lane 3	566+42																		
0160	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	11/2/21	11/16/21	36.00	EA		421+78				WB MO-370 Lane 4 at the gore to the off ramp to 94 (Sta. 496+76) LT, 12' x 12', 16 SY, Saw Cuts 72LF, Dowels 24 WB MO-370 Lane 3 (Sta. 435+96) LT, 6' x 12', 8 SY, Saw Cuts 42 LF, Dowels 24 (Sta. 432+15) LT, 7' x 12', 9 SY, Saw Cuts 45 LF, Dowels 24 (Sta. 423+12) LT, 6' x 12', 8 SY, Saw Cuts 42 LF, Dowels 24 (Sta. 421+78) LT, 12' x 12', 35 SY, Saw Cuts 124 LF, Dowels 24, Tie bars(9) 30"  WB MO-370 to 94 off ramp Middle of the ramp, right turn lane, 50' x 18', 100 SY, Saw Cuts 330LF, Dowels 36, 3 Baskets with 35 dowels, Tie bars (8) 30" Bottom of ramp, right turn lane, 20' x 15'5", 34 SY, Saw Cuts 138 LF, Dowels 14, Tie bars (8) 30"										
0170	6139902	MISC. PAVEMENT REPAIR	11/2/21	11/16/21	170.00	EA		421+78		796+76		WB MO-370 Lane 4 at the gore to the off ramp to 94 (Sta. 496+76) LT, 12' x 12', 16 SY, Saw Cuts 72LF, Dowels 24 WB MO-370 Lane 3 (Sta. 435+96) LT, 6' x 12', 8 SY, Saw Cuts 42 LF, Dowels 24 (Sta. 432+15) LT, 7' x 12', 9 SY, Saw Cuts 45 LF, Dowels 24 (Sta. 423+12) LT, 6' x 12', 8 SY, Saw Cuts 42 LF, Dowels 24 (Sta. 421+78) LT, 12' x 12', 35 SY, Saw Cuts 124 LF, Dowels 24, Tie bars(9) 30"  WB MO-370 to 94 off ramp Middle of the ramp, right turn lane, 50' x 18', 100 SY, Saw Cuts 330LF, Dowels 36, 3 Baskets with 35 dowels, Tie bars (8) 30" Bottom of ramp, right turn lane, 20' x 15'5", 34 SY, Saw Cuts 138 LF, Dowels 14, Tie bars (8) 30"										
													11/3/21	11/16/21	24.00	EA	Lane 3	675+13				
													11/16/21	24.00	EA	Lane 3	675+94					
													11/16/21	24.00	EA	Lane 3	677+12					
													11/16/21	24.00	EA	Lane 3	694+87					
													11/16/21	24.00	EA	Lane 4	564+50					
													11/4/21	11/16/21	24.00	EA	Lane 3	562+66				
													11/16/21	24.00	EA	Lane 3	564+50					
													11/16/21	24.00	EA	Lane 3	566+42					
													0180	6139902	MISC. PAVEMENT REPAIR	11/2/21	11/16/21	35.00	EA		200+00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on November 18, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
												Dowels 24 (Sta. 421+78) LT, 12' x 12', 35 SY, Saw Cuts 124 LF, Dowels 24, Tie bars(9) 30"
												WB MO-370 to 94 off ramp Middle of the ramp, right turn lane, 50' x 18', 100 SY, Saw Cuts 330LF, Dowels 36, 3 Baskets with 35 dowels, Tie bars (8) 30" Bottom of ramp, right turn lane, 20' x 15'5", 34 SY, Saw Cuts 138 LF, Dowels 14, Tie bars (8) 30"
0200	6139911	MISC.	11/5/21	11/16/21	12,330.00	LB	Mo 370 Westbound Lane 3 from I270 to St. Louis Mills exit.	730+00		696+00		
				11/16/21	18,215.00	LB	Mo 370 Westbound at 141, Lanes 3 and 4.	561+50		584+11		
			11/8/21	11/16/21	20,440.00	LB	Mo 370 Westbound lanes 1&2.	716+00		666+00		
			11/9/21	11/16/21	28,490.00	LB	MO 370 Westbound lanes 1&2.	666+00		644+50		
			11/11/21	11/16/21	32,288.00	LB	Westbound MO 370 Lanes 1&2.	644+00		596+00		
			11/15/21	11/16/21	15,126.00	LB	Westbound MO 370 from off ramp to 141 to MO river bridge in lanes 1&2.	596+00		548+00		
0350	6200021	PREF THERMO PVTM MARK, LT/RT ARROW	11/5/21	11/8/21	9.00	EA	NB 270 Off-Ramp to Missouri Bottom Road	27+60			30+90	
0360	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	11/5/21	11/8/21	3.00	EA	NB 270 Off-Ramp to Missouri Bottom Road	27+60			30+90	
0460	9029901	MISC.	11/15/21	11/16/21	1.00	LS	Ramp 6/8 (I-270 NB/MO-370 EB exit ramp to Missouri Bottom Rd.)	0		0		Signal programming for Ramp 2 closure on 7/30/21-8/9/21; performed week of 7/26/2021
5001	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	11/2/21	11/16/21	210.00	SQYD		421+78		496+76		WB MO-370 Lane 4 at the gore to the off ramp to 94 (Sta. 496+76) LT, 12' x 12', 16 SY, Saw Cuts 72LF, Dowels 24 WB MO-370 Lane 3 (Sta. 435+96) LT, 6' x 12', 8 SY, Saw Cuts 42 LF, Dowels 24 (Sta. 432+15) LT, 7' x 12', 9 SY, Saw Cuts 45 LF, Dowels 24 (Sta. 423+12) LT, 6' x 12', 8 SY, Saw Cuts 42 LF, Dowels 24 (Sta. 421+78) LT, 12' x 12', 35 SY, Saw Cuts 124 LF, Dowels 24, Tie bars(9) 30"  WB MO-370 to 94 off ramp Middle of the ramp, right turn lane, 50' x 18', 100 SY, Saw Cuts 330LF, Dowels 36, 3 Baskets with 35 dowels, Tie bars (8) 30" Bottom of ramp, right turn lane, 20' x 15'5", 34 SY, Saw Cuts 138 LF, Dowels 14, Tie bars (8) 30"
			11/3/21	11/16/21	8.00	SQYD	Lane 3	675+13				
				11/16/21	8.00	SQYD	Lane 3	694+87				
				11/16/21	8.00	SQYD	Lane 4	564+50				
				11/16/21	9.00	SQYD	Lane 3	675+94				
				11/16/21	9.00	SQYD	Lane 3	677+12				
			11/4/21	11/16/21	8.00	SQYD	Lane 3	562+66				
				11/16/21	8.00	SQYD	Lane 3	564+50				
				11/16/21	8.00	SQYD	Lane 3	566+42				

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3325	0040	SHAPING SLOPES, CLASS III	Material		2	Apr 2, 2021	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Apr 2, 2021	SYSTEM	(\$9,600.00)						
					3	Apr 16, 2021	SYSTEM	\$14,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Apr 16, 2021	SYSTEM	(\$14,400.00)						
					4	May 3, 2021	SYSTEM	\$18,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	May 3, 2021	SYSTEM	(\$18,420.00)						
					5	May 17, 2021	SYSTEM	\$10,140.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	May 17, 2021	SYSTEM	(\$10,140.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0040 - Total</b>								<b>\$0.00</b>						
	0050	TYPE 5 AGGREGATE FOR BASE	Material		11	Aug 16, 2021	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Aug 16, 2021	SYSTEM	(\$630.00)						
					12	Sep 2, 2021	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Sep 2, 2021	SYSTEM	(\$630.00)						
					13	Sep 16, 2021	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Sep 16, 2021	SYSTEM	(\$630.00)						
					14	Oct 1, 2021	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Oct 1, 2021	SYSTEM	(\$630.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0050 - Total</b>								<b>\$0.00</b>						
	0060	CONCRETE PAVEMENT (7 1/2 IN. NON-REINF,	Material		11	Aug 16, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user beckebe1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Aug 16, 2021	SYSTEM	(\$4,200.00)						
					12	Sep 2, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user beckebe1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Sep 2, 2021	SYSTEM	(\$4,200.00)						
					13	Sep 16, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user beckebe1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Sep 16, 2021	SYSTEM	(\$4,200.00)						
					14	Oct 1, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user beckebe1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					14	Oct 1, 2021	SYSTEM	(\$4,200.00)						



## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3325	0060	CONCRETE PAVEMENT (7 1/2 IN. NON-REINF,	Material		15	Oct 18, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					15	Oct 18, 2021	SYSTEM	(\$4,200.00)			
					16	Nov 2, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					16	Nov 2, 2021	SYSTEM	(\$4,200.00)			
					17	Nov 16, 2021	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user beckebe1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					17	Nov 16, 2021	SYSTEM	(\$4,200.00)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
	<b>0060 - Total</b>								<b>\$0.00</b>		
	0130		SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	Material		15	Oct 18, 2021	SYSTEM	\$82.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user beckebe1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
						15	Oct 18, 2021	SYSTEM	(\$82.50)		
		<b>- Total</b>								<b>\$0.00</b>	
		<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0130 - Total</b>								<b>\$0.00</b>		
0140		TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		11	Aug 16, 2021	SYSTEM	\$5,126.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckebe1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					11	Aug 16, 2021	SYSTEM	(\$5,126.00)			
					12	Sep 2, 2021	SYSTEM	\$8,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckebe1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					12	Sep 2, 2021	SYSTEM	(\$8,030.00)			
					13	Sep 16, 2021	SYSTEM	\$13,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckebe1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					13	Sep 16, 2021	SYSTEM	(\$13,904.00)			
					14	Oct 1, 2021	SYSTEM	\$24,453.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user beckebe1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					14	Oct 1, 2021	SYSTEM	(\$24,453.00)			
	<b>- Total</b>								<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>		
<b>0140 - Total</b>								<b>\$0.00</b>			
0160		TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		11	Aug 16, 2021	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user beckebe1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					11	Aug 16, 2021	SYSTEM	(\$60.00)			
					12	Sep 2, 2021	SYSTEM	\$384.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user beckebe1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					12	Sep 2, 2021	SYSTEM	(\$384.00)			
					13	Sep 16, 2021	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user beckebe1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					13	Sep 16, 2021	SYSTEM	(\$480.00)			



## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3325	0160	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		14	Oct 1, 2021	SYSTEM	\$1,488.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					14	Oct 1, 2021	SYSTEM	(\$1,488.00)						
					15	Oct 18, 2021	SYSTEM	\$1,836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					15	Oct 18, 2021	SYSTEM	(\$1,836.00)						
					16	Nov 2, 2021	SYSTEM	\$2,412.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					16	Nov 2, 2021	SYSTEM	(\$2,412.00)						
					17	Nov 16, 2021	SYSTEM	\$2,844.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					17	Nov 16, 2021	SYSTEM	(\$2,844.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0160 - Total</b>								<b>\$0.00</b>	
						0170	MISC. PAVEMENT REPAIR	Material		11	Aug 16, 2021	SYSTEM	\$12,804.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										11	Aug 16, 2021	SYSTEM	(\$12,804.00)	
										12	Sep 2, 2021	SYSTEM	\$18,780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
12	Sep 2, 2021	SYSTEM	(\$18,780.00)											
13	Sep 16, 2021	SYSTEM	\$36,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
13	Sep 16, 2021	SYSTEM	(\$36,240.00)											
14	Oct 1, 2021	SYSTEM	\$64,068.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
14	Oct 1, 2021	SYSTEM	(\$64,068.00)											
15	Oct 18, 2021	SYSTEM	\$78,972.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
15	Oct 18, 2021	SYSTEM	(\$78,972.00)											
16	Nov 2, 2021	SYSTEM	\$96,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
16	Nov 2, 2021	SYSTEM	(\$96,108.00)											
17	Nov 16, 2021	SYSTEM	\$100,452.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
17	Nov 16, 2021	SYSTEM	(\$100,452.00)											
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0170 - Total</b>								<b>\$0.00</b>						
	0180	MISC. PAVEMENT REPAIR	Material		11	Aug 16, 2021	SYSTEM	\$144.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					11	Aug 16, 2021	SYSTEM	(\$144.00)						



## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3325	0180	MISC. PAVEMENT REPAIR	Material		12	Sep 2, 2021	SYSTEM	\$576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					12	Sep 2, 2021	SYSTEM	(\$576.00)						
					13	Sep 16, 2021	SYSTEM	\$576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					13	Sep 16, 2021	SYSTEM	(\$576.00)						
					14	Oct 1, 2021	SYSTEM	\$1,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					14	Oct 1, 2021	SYSTEM	(\$1,104.00)						
					15	Oct 18, 2021	SYSTEM	\$1,536.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					15	Oct 18, 2021	SYSTEM	(\$1,536.00)						
					16	Nov 2, 2021	SYSTEM	\$1,968.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					16	Nov 2, 2021	SYSTEM	(\$1,968.00)						
					17	Nov 16, 2021	SYSTEM	\$2,388.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					17	Nov 16, 2021	SYSTEM	(\$2,388.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0180 - Total</b>								<b>\$0.00</b>						
0190		MISC. PAVEMENT REPAIR	Material		11	Aug 16, 2021	SYSTEM	\$83,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					11	Aug 16, 2021	SYSTEM	(\$83,880.00)						
					12	Sep 2, 2021	SYSTEM	\$131,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					12	Sep 2, 2021	SYSTEM	(\$131,400.00)						
					13	Sep 16, 2021	SYSTEM	\$227,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					13	Sep 16, 2021	SYSTEM	(\$227,520.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0190 - Total</b>								<b>\$0.00</b>						
0200		MISC.	Material		10	Aug 2, 2021	SYSTEM	\$32,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Aug 2, 2021	SYSTEM	(\$32,500.00)						
					11	Aug 16, 2021	SYSTEM	\$182,061.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					11	Aug 16, 2021	SYSTEM	(\$182,061.75)						
					12	Sep 2, 2021	SYSTEM	\$331,331.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					12	Sep 2, 2021	SYSTEM	(\$331,331.00)						



## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3325	0200	MISC.	Material			13	Sep 16, 2021	SYSTEM	\$616,551.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
						13	Sep 16, 2021	SYSTEM	(\$616,551.00)					
						14	Oct 1, 2021	SYSTEM	\$1,013,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
						14	Oct 1, 2021	SYSTEM	(\$1,013,220.00)					
						15	Oct 18, 2021	SYSTEM	\$1,078,184.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
						15	Oct 18, 2021	SYSTEM	(\$1,078,184.25)					
						16	Nov 2, 2021	SYSTEM	\$1,078,184.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
						16	Nov 2, 2021	SYSTEM	(\$1,078,184.25)					
						17	Nov 16, 2021	SYSTEM	\$1,490,573.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
						17	Nov 16, 2021	SYSTEM	(\$1,490,573.50)					
						<b>- Total</b>						\$0.00		
						<b>Material - Total</b>						\$0.00		
						Other Item Adjustment	OVRN	17	Nov 16, 2021	beckeb1		(\$127,338.25)	Payment correction for item overrun and materials exception.	
						<b>OVRN - Total</b>						(\$127,338.25)		
						<b>Other Item Adjustment - Total</b>						(\$127,338.25)		
						Overrun	Overrun	17	Nov 16, 2021	SYSTEM		\$99,271.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 458638.000; Overrun Quantity Balance 39181.00.	
								17	Nov 16, 2021	SYSTEM		\$28,067.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 458638.000; Overrun Quantity Balance 39181.00.	
								17	Nov 16, 2021	SYSTEM		(\$127,338.25)		
						<b>Overrun - Total</b>						\$0.00		
						<b>Overrun - Total</b>						\$0.00		
						<b>0200 - Total</b>						(\$127,338.25)		
					0300	CONCRETE TRAFFIC BARRIER, TYPE A	Material			15	Oct 18, 2021	SYSTEM	\$14,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
									15	Oct 18, 2021	SYSTEM	(\$14,250.00)		
									16	Nov 2, 2021	SYSTEM	\$25,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
									16	Nov 2, 2021	SYSTEM	(\$25,650.00)		
		17	Nov 16, 2021	SYSTEM				\$25,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
		17	Nov 16, 2021	SYSTEM				(\$25,650.00)						
		<b>- Total</b>									\$0.00			
		<b>Material - Total</b>						\$0.00						
		<b>0300 - Total</b>						\$0.00						
	0310	CONCRETE TRAFFIC BARRIER, TYPE	Material			16	Nov 2, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3325	0310		B	Material		16	Nov 2, 2021	SYSTEM	(\$2,400.00)					
						17	Nov 16, 2021	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
						17	Nov 16, 2021	SYSTEM	(\$2,400.00)					
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					<b>0310 - Total</b>							<b>\$0.00</b>		
					0320		CONCRETE TRAFFIC BARRIER, TYPE D	Material		11	Aug 16, 2021	SYSTEM	\$10,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
										11	Aug 16, 2021	SYSTEM	(\$10,880.00)	
										12	Sep 2, 2021	SYSTEM	\$10,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
										12	Sep 2, 2021	SYSTEM	(\$10,880.00)	
	13	Sep 16, 2021	SYSTEM	\$10,880.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
	13	Sep 16, 2021	SYSTEM	(\$10,880.00)										
	14	Oct 1, 2021	SYSTEM	\$10,880.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
	14	Oct 1, 2021	SYSTEM	(\$10,880.00)										
	15	Oct 18, 2021	SYSTEM	\$10,880.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
	15	Oct 18, 2021	SYSTEM	(\$10,880.00)										
	16	Nov 2, 2021	SYSTEM	\$10,880.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
	16	Nov 2, 2021	SYSTEM	(\$10,880.00)										
	17	Nov 16, 2021	SYSTEM	\$10,880.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
	17	Nov 16, 2021	SYSTEM	(\$10,880.00)										
<b>- Total</b>											<b>\$0.00</b>			
<b>Material - Total</b>											<b>\$0.00</b>			
<b>0320 - Total</b>											<b>\$0.00</b>			
0380		MGS GUARDRAIL	Construction Stockpile		2	Apr 2, 2021	SYSTEM	(\$41,917.50)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					3	Apr 16, 2021	SYSTEM	(\$20,958.75)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					4	May 3, 2021	SYSTEM	(\$28,400.63)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					5	May 17, 2021	SYSTEM	(\$15,946.87)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					6	Jun 2, 2021	SYSTEM	(\$12,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>							<b>(\$119,373.75)</b>			
				<b>Construction Stockpile - Total</b>							<b>(\$119,373.75)</b>			
						Construction Stockpile STMI		1	Mar 17, 2021	SYSTEM	\$119,373.75	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>							<b>\$119,373.75</b>			
				<b>Construction Stockpile STMI - Total</b>							<b>\$119,373.75</b>			





## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3325	0380	MGS GUARDRAIL	Overrun	Overrun	6	Jun 2, 2021	SYSTEM	\$2,075.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jun 2, 2021	SYSTEM	\$3,890.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Jun 2, 2021	SYSTEM	(\$5,965.63)						
					7	Jun 16, 2021	SYSTEM	(\$5,965.63)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					7	Jun 16, 2021	SYSTEM	\$5,965.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Jul 1, 2021	SYSTEM	(\$5,965.63)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					8	Jul 1, 2021	SYSTEM	\$5,965.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Jul 16, 2021	SYSTEM	(\$5,965.63)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					9	Jul 16, 2021	SYSTEM	\$5,965.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Aug 2, 2021	SYSTEM	(\$5,965.63)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					10	Aug 2, 2021	SYSTEM	\$5,965.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					11	Aug 16, 2021	SYSTEM	(\$5,965.63)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					11	Aug 16, 2021	SYSTEM	\$259.38	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					11	Aug 16, 2021	SYSTEM	\$5,965.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user becke1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					11	Aug 16, 2021	SYSTEM	(\$259.38)						
					12	Sep 2, 2021	SYSTEM	(\$6,225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					12	Sep 2, 2021	SYSTEM	\$6,225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					13	Sep 16, 2021	SYSTEM	(\$6,225.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					13	Sep 16, 2021	SYSTEM	\$6,225.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) due to user becke1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0380 - Total</b>								<b>\$0.00</b>	
					0390	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			2	Apr 2, 2021	SYSTEM	(\$15,422.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
										3	Apr 16, 2021	SYSTEM	(\$54,502.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
										4	May 3, 2021	SYSTEM	(\$65,718.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
										5	May 17, 2021	SYSTEM	(\$49,595.75)	Payment Estimate Item Adjustment generated Stockpile Transaction
										6	Jun 2, 2021	SYSTEM	(\$24,184.50)	Payment Estimate Item Adjustment generated Stockpile Transaction
										<b>- Total</b>				
<b>Construction Stockpile - Total</b>										<b>(\$209,423.75)</b>				
		Construction Stockpile STMI			1	Mar 17, 2021	SYSTEM	\$229,100.82	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3325	0390	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI	- Total					\$229,100.82	
				Construction Stockpile STMI - Total					\$229,100.82	
			Material		2	Apr 2, 2021	SYSTEM	\$26,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					2	Apr 2, 2021	SYSTEM	(\$26,400.00)		
					3	Apr 16, 2021	SYSTEM	\$119,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user becke1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Apr 16, 2021	SYSTEM	(\$119,700.00)		
			- Total					\$0.00		
			Material - Total					\$0.00		
			0390 - Total					\$19,677.07		
			0400	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile		2	Apr 2, 2021	SYSTEM	(\$3,061.50)
		4				May 3, 2021	SYSTEM	(\$471.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		14				Oct 1, 2021	SYSTEM	(\$235.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total						(\$3,768.00)			
	Construction Stockpile - Total					(\$3,768.00)				
	Construction Stockpile STMI				1	Mar 17, 2021	SYSTEM	\$3,768.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total					\$3,768.00			
	Construction Stockpile STMI - Total					\$3,768.00				
	Material				2	Apr 2, 2021	SYSTEM	\$5,768.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					2	Apr 2, 2021	SYSTEM	(\$5,768.75)		
					3	Apr 16, 2021	SYSTEM	\$5,768.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user becke1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	Apr 16, 2021	SYSTEM	(\$5,768.75)		
	- Total					\$0.00				
	Material - Total					\$0.00				
	0400 - Total					\$0.00				
	0410	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Construction Stockpile		2	Apr 2, 2021	SYSTEM	(\$1,352.25)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				14	Oct 1, 2021	SYSTEM	(\$667.11)	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total					(\$2,019.36)					
Construction Stockpile - Total					(\$2,019.36)					
Construction Stockpile STMI				1	Mar 17, 2021	SYSTEM	\$2,019.36	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$2,019.36		
Construction Stockpile STMI - Total					\$2,019.36					
0410 - Total					\$0.00					
0420	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		2	Apr 2, 2021	SYSTEM	(\$9,708.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				3	Apr 16, 2021	SYSTEM	(\$17,798.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				4	May 3, 2021	SYSTEM	(\$16,180.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				5	May 17, 2021	SYSTEM	(\$11,326.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							



## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3325	0420	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		11	Aug 16, 2021	SYSTEM	(\$3,236.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>							<b>(\$58,248.00)</b>		
				<b>Construction Stockpile - Total</b>							<b>(\$58,248.00)</b>		
				Construction Stockpile STMI		1	Mar 17, 2021	SYSTEM	\$77,664.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>							<b>\$77,664.00</b>	
					<b>Construction Stockpile STMI - Total</b>							<b>\$77,664.00</b>	
					<b>0420 - Total</b>							<b>\$19,416.00</b>	
				0430	MGS END ANCHOR	Construction Stockpile		2	Apr 2, 2021	SYSTEM	(\$7,501.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								3	Apr 16, 2021	SYSTEM	(\$1,731.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								4	May 3, 2021	SYSTEM	(\$4,616.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		5	May 17, 2021				SYSTEM	(\$2,885.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
		6	Jun 2, 2021				SYSTEM	(\$1,731.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
	<b>- Total</b>							<b>(\$18,464.00)</b>					
	<b>Construction Stockpile - Total</b>							<b>(\$18,464.00)</b>					
	Construction Stockpile STMI		1				Mar 17, 2021	SYSTEM	\$20,195.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		<b>- Total</b>							<b>\$20,195.00</b>				
	<b>Construction Stockpile STMI - Total</b>							<b>\$20,195.00</b>					
	<b>0430 - Total</b>							<b>\$1,731.00</b>					
	0440	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 2, 2021	SYSTEM	(\$24,096.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					3	Apr 16, 2021	SYSTEM	(\$7,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					4	May 3, 2021	SYSTEM	(\$7,530.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					5	May 17, 2021	SYSTEM	(\$9,036.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					6	Jun 2, 2021	SYSTEM	(\$4,518.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>							<b>(\$52,710.00)</b>		
				<b>Construction Stockpile - Total</b>							<b>(\$52,710.00)</b>		
Construction Stockpile STMI					1	Mar 17, 2021	SYSTEM	\$60,240.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>							<b>\$60,240.00</b>		
<b>Construction Stockpile STMI - Total</b>							<b>\$60,240.00</b>						
<b>0440 - Total</b>							<b>\$7,530.00</b>						
0480	PIPE POSTS	Material		16	Nov 2, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user becke1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				16	Nov 2, 2021	SYSTEM	(\$1,500.00)						
				17	Nov 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user becke1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				17	Nov 16, 2021	SYSTEM	(\$1,500.00)						
			<b>- Total</b>							<b>\$0.00</b>			
			<b>Material - Total</b>							<b>\$0.00</b>			
<b>0480 - Total</b>							<b>\$0.00</b>						
0490	SH-FLAT SHEET	Overrun	Overrun	16	Nov 2, 2021	SYSTEM	(\$120.00)						
			<b>Overrun - Total</b>							<b>(\$120.00)</b>			



## Line Item Adjustments by Estimate

Nov 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3325	0490	SH-FLAT SHEET	<b>Overrun - Total</b>						<b>(\$120.00)</b>	
			<b>0490 - Total</b>						<b>(\$120.00)</b>	
	5001	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		14	Oct 1, 2021	SYSTEM	\$362,349.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					14	Oct 1, 2021	SYSTEM	(\$362,349.00)		
					15	Oct 18, 2021	SYSTEM	\$449,554.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user becke1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					15	Oct 18, 2021	SYSTEM	(\$449,554.00)		
					16	Nov 2, 2021	SYSTEM	\$550,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					16	Nov 2, 2021	SYSTEM	(\$550,940.00)		
					17	Nov 16, 2021	SYSTEM	\$595,928.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user becke1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					17	Nov 16, 2021	SYSTEM	(\$595,928.00)		
					<b>- Total</b>			<b>\$0.00</b>		
			<b>Material - Total</b>						<b>\$0.00</b>	
	<b>5001 - Total</b>							<b>\$0.00</b>		
<b>J6P3325 - Total</b>								<b>(\$79,104.18)</b>		
<b>Overall - Total</b>								<b>(\$79,104.18)</b>		