



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2023

Pay Estimate Created Date: October 15, 2023

Progress Estimate Number 63	Contract ID 210122-F07 Prime Contractor Concrete Strategies, LLC	Pay Period Start October 1, 2023 Pay Period End October 15, 2023	Original Contract Amount \$2,121,000.00 Net Change Order Amount \$316,125.28 Current Contract Amount \$2,437,125.28
---------------------------------------	---	---	--

Approval Date		By User
October 15, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	kratkj1
October 17, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HELLET
October 18, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2023		82.53%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 63			
	This Estimate	Previous	To Date
210122-F07			
Total Posted Items Pay	\$0.00	\$2,011,299.82	\$2,011,299.82
Gross Item Adjustments	\$0.00	(\$249,697.99)	(\$249,697.99)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$0.00	\$1,761,601.83	\$1,761,601.83

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3446	5002	TYPE N PTFE BEARING	MaterialCredit			249,697.99	\$1.00	\$249,697.99
	5002	TYPE N PTFE BEARING	Material			-249,697.99	\$1.00	(\$249,697.99)
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 19, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3446	FAS-S502(077)	Job order contract for bridge repairs	Various	VARIOUS	at various major route locations in the St. Louis District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3446	Posted Item Pay	\$0.00	\$2,011,299.82	\$2,011,299.82
	Gross Item Adjustments	\$0.00	(\$249,697.99)	(\$249,697.99)
	Gross Item Pay	\$0.00	\$1,761,601.83	\$1,761,601.83
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 19, 2023

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6P3446, Item 7163000, Project Item Line Number 5002, Material Set 716300096, Material 1038BBPD - Bridge Bearing Pad, Acceptance Action Generic 1038BBPD is insufficient.	No Remark was entered by Engineer	kratkj1	Unresolved
Estimate Exception Type: Insufficient Materials: Project J6P3446, Item 7163000, Project Item Line Number 5002, Material Set 716300096, Material 1080BRSTBTSW - Bridge Material Swedge Anchor Bolts, Acceptance Action Generic 1080BRSTBTSW is insufficient.	No Remark was entered by Engineer	kratkj1	Unresolved



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-F07	J6P3446	0001	0010	6189916	MISC.nighttime work adjustment factor	1,500,000.00	0.00	1,500,000.00	DLR	1,024,851.40	\$1.08	\$1,106,839.51
		0001	0020	6189916	MISC.normal work adjustment factor	300,000.00	0.00	300,000.00	DLR	252,667.20	\$1.07	\$270,353.90
		0001	0030	6189916	MISC.weekend work adjustment factor	200,000.00	0.00	200,000.00	DLR	2,900.00	\$0.90	\$2,610.00
		0001	5001	6179901	MISC.Concrete Traffic Barrier Repairs and Traffic Safety Items	0.00	66,427.29	66,427.29	LS	66,427.29	\$1.00	\$66,427.29
		0001	5002	7163000	TYPE N PTFE BEARING	0.00	249,697.99	249,697.99	EA	249,697.99	\$1.00	\$249,697.99
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	308,171.13	\$1.00	\$308,171.13
		0001	9200	6189902	MISC.High Priority Repair	0.00			EA	3.00	\$2,400.00	\$7,200.00
Project J6P3446 - Total Value Posted to Date as of Report Generated Date											\$2,011,299.83	
210122-F07 Overall - Total Value Posted to Date as of Report Generated Date												\$2,011,299.83



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 19, 2023

Contract ID: 210122-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3446	5002	TYPE N PTFE BEARING	Material		61	Sep 15, 2023	SYSTEM	\$249,697.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kratkj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					61	Sep 15, 2023	SYSTEM	(\$249,697.99)				
					62	Sep 30, 2023	SYSTEM	(\$249,697.99)				
					63	Oct 15, 2023	SYSTEM	(\$249,697.99)				
			- Total								(\$499,395.98)	
			Material - Total								(\$499,395.98)	
					MaterialCredit		63	Oct 15, 2023	SYSTEM	\$249,697.99		
			- Total								\$249,697.99	
			MaterialCredit - Total								\$249,697.99	
			5002 - Total								(\$249,697.99)	
J6P3446 - Total								(\$249,697.99)				
Overall - Total								(\$249,697.99)				



Contract Adjustments for Contract - 210122-F07

There are no contract adjustments to display for this contract.