



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 14, 2021

Pay Estimate Created Date: December 1, 2021

Progress Estimate Number 14	Contract ID 210122-G01 Prime Contractor Hartman and Company, Inc.	Pay Period Start November 16, 2021 Pay Period End December 1, 2021	Original Contract Amount \$1,412,225.00 Net Change Order Amount \$0.00 Current Contract Amount \$1,412,225.00
---------------------------------------	--	---	--

Approval Date		By User
December 1, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	edelhb1
December 6, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	howelj4
December 7, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		92.06%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Open to Traffic Date	October 26, 2021	October 26, 2021	
Work Began Date	May 26, 2021	May 26, 2021	

Contract Total Pay For Estimate No. 14			
	This Estimate	Previous	To Date
210122-G01			
Total Posted Items Pay	\$0.00	\$1,300,088.80	\$1,300,088.80
Gross Item Adjustments	\$0.00	(\$177,797.99)	(\$177,797.99)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$0.00	\$1,122,290.81	\$1,122,290.81

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713254	0220	BRIDGE APPROACH SLAB (MAJOR)	MaterialCredit			178	\$295.00	\$52,510.00
	0220	BRIDGE APPROACH SLAB (MAJOR)	Material			-178	\$295.00	(\$52,510.00)
J713256	0760	LATEX MODIFIED CONCRETE WEARING SURFACE	MaterialCredit			1,454	\$85.00	\$123,590.00
	0760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-1,454	\$85.00	(\$123,590.00)
Total								\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on December 14, 2021

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J713254	I 49-2(403)	Bridge rehabilitation	I-49	JASPER	over the Missouri and Northern Arkansas Railroad and over Opossum Creek near Jasper
J713256	I 49-2(412)	Bridge Rehabilitation	I-49	JASPER	on northbound bridge over Coon Creek near Jasper

Totals by Job Numbers			
-----------------------	--	--	--

J713254		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$556,227.33	\$556,227.33
	Gross Item Adjustments	\$0.00	(\$50,173.82)	(\$50,173.82)
	Gross Item Pay	\$0.00	\$506,053.51	\$506,053.51
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J713256		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$743,861.47	\$743,861.47
	Gross Item Adjustments	\$0.00	(\$127,624.17)	(\$127,624.17)
	Gross Item Pay	\$0.00	\$616,237.30	\$616,237.30
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 14, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J713254, Item 5031010A, Project Item Line Number 0220, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Awaiting Cert.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713256, Item 5052000, Project Item Line Number 0760, Material Set 505200096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting test results.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210122-G01, Contract Project J713256, Project Item Line Number 0670, Contract Line Item Number 0670, Item 6061060, Minor Item.	Change order in progress.	edelhb1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210122-G01, Contract Project J713256, Project Item Line Number 0690, Contract Line Item Number 0690, Item 6063014, Minor Item.	Change order in progress.	edelhb1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 14, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210122-G01	J713254	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,800.00	\$10,800.00		
		0001	0020	2037075	COMPACTING IN CUT	13.20	0.00	13.20	STA	13.20	\$655.00	\$8,646.00		
		0001	0030	2072000	LINEAR GRADING CLASS 2	13.20	0.00	13.20	STA	13.20	\$575.00	\$7,590.00		
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,484.50	0.00	1,484.50	SQYD	253.30	\$8.10	\$2,051.73		
		0001	0050	4019905	MISC.OPTIONAL PAVEMENT - SHOULDERS	1,173.30	0.00	1,173.30	SQYD	986.70	\$42.00	\$41,441.40		
		0001	0060	5041000	CONCRETE APPROACH PAVEMENT	311.20	0.00	311.20	SQYD	311.20	\$145.50	\$45,279.60		
		0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	60.00	0.00	60.00	CUYD	60.00	\$31.50	\$1,890.00		
		0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	60.00	0.00	60.00	CUYD	60.00	\$18.00	\$1,080.00		
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$181,697.80	\$181,697.80		
		0001	0100	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,860.00	0.00	2,860.00	LF	0.00	\$0.80	\$0.00		
		0001	0110	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,616.00	0.00	1,616.00	LF	0.00	\$0.80	\$0.00		
		0001	0120	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	89.00	0.00	89.00	SQYD	0.00	\$3.00	\$0.00		
		0001	0130	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	13.20	0.00	13.20	STA	10.40	\$525.00	\$5,460.00		
		0001	0140	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00		
		0001	0150	8061005	ROCK DITCH CHECK	104.00	0.00	104.00	LF	104.00	\$20.20	\$2,100.80		
		0001	0160	8061016	SEDIMENT REMOVAL	19.00	0.00	19.00	CUYD	19.00	\$27.25	\$517.75		
		0001	0170	8061019	SILT FENCE	1,432.00	0.00	1,432.00	LF	295.00	\$3.15	\$929.25		
		0010	0180	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	250.00	\$21.00	\$5,250.00		
		0010	0190	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	300.00	0.00	300.00	LF	150.00	\$24.00	\$3,600.00		
		0070	0200	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	112.00	0.00	112.00	LF	112.00	\$285.00	\$31,920.00		
		0070	0210	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	23.00	0.00	23.00	LF	23.00	\$125.00	\$2,875.00		
		0070	0220	5031010A	BRIDGE APPROACH SLAB (MAJOR)	178.00	0.00	178.00	SQYD	178.00	\$295.00	\$52,510.00		
		0070	0230	6233000	EPOXY POLYMER WEARING SURFACE	945.00	0.00	945.00	SQYD	945.00	\$42.50	\$40,162.50		
		0070	0240	7034214	CLASS B-2 CONCRETE	54.70	0.00	54.70	CUYD	54.70	\$1,025.00	\$56,067.50		
		0070	0250	7101000	REINFORCING STEEL (EPOXY COATED)	4,380.00	0.00	4,380.00	LB	4,380.00	\$2.10	\$9,198.00		
		0071	0260	6233000	EPOXY POLYMER WEARING SURFACE	411.00	0.00	411.00	SQYD	411.00	\$42.50	\$17,467.50		
		0072	0270	2169903	MISC.SAFETY BARRIER CURB REPAIR	10.00	0.00	10.00	LF	10.00	\$145.00	\$1,450.00		
		0072	0280	6233000	EPOXY POLYMER WEARING SURFACE	586.00	0.00	586.00	SQYD	411.00	\$42.50	\$17,467.50		
		0072	0290	7040104	HALF-SOLE REPAIR	30.00	0.00	30.00	SQFT	30.00	\$42.50	\$1,275.00		
		Project J713254 - Total Value Posted to Date as of Report Generated Date												\$556,227.33
		J713256	0001	0300	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$1,000.00	\$500.00	
				0310	2037075	COMPACTING IN CUT	14.40	0.00	14.40	STA	14.40	\$710.00	\$10,224.00	
0320	2072000			LINEAR GRADING CLASS 2	14.40	0.00	14.40	STA	14.40	\$515.00	\$7,416.00			
0330	3040504			TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,267.00	0.00	1,267.00	SQYD	475.20	\$8.10	\$3,849.12			
0340	4019905			MISC.OPTIONAL PAVEMENT - SHOULDERS	1,267.20	0.00	1,267.20	SQYD	1,267.20	\$42.00	\$53,222.40			
0350	4030114			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	50.50	0.00	50.50	TONS	50.50	\$110.00	\$5,555.00			
0360	4071005			TACK COAT	52.70	0.00	52.70	GAL	52.70	\$5.85	\$308.30			
0370	6122019			IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	3.00	0.00	3.00	EA	3.00	\$2,400.00	\$7,200.00			
0380	6122020			REPLACEMENT SAND BARREL	3.00	0.00	3.00	EA	0.00	\$300.00	\$0.00			
0390	6122030			IMPACT ATTENUATOR (RELOCATION)	3.00	0.00	3.00	EA	0.00	\$850.00	\$0.00			
0400	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00			
0410	6161005			CONSTRUCTION SIGNS	1,140.00	0.00	1,140.00	SQFT	1,073.50	\$6.00	\$6,441.00			
0420	6161008			ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	4.00	\$60.00	\$240.00			
0430	6161009			FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00			
0440	6161025			CHANNELIZER (TRIM LINE)	176.00	0.00	176.00	EA	176.00	\$21.00	\$3,696.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 14, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210122-G01	J713256	0001	0450	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	3.00	0.00	3.00	EA	3.00	\$175.00	\$525.00	
		0001	0460	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00	
		0001	0470	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	0.00	28.00	EA	28.00	\$75.00	\$2,100.00	
		0001	0480	6161070	TUBULAR MARKER	40.00	0.00	40.00	EA	0.00	\$75.00	\$0.00	
		0001	0490	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$4,350.00	\$26,100.00	
		0001	0500	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,150.00	\$4,600.00	
		0001	0510	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	768.00	0.00	768.00	LF	768.00	\$28.00	\$21,504.00	
		0001	0520	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	768.00	0.00	768.00	LF	0.00	\$10.00	\$0.00	
		0001	0530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$118,400.00	\$118,400.00	
		0001	0540	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	9,333.00	0.00	9,333.00	LF	0.00	\$1.40	\$0.00	
		0001	0550	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	8,933.00	0.00	8,933.00	LF	0.00	\$1.40	\$0.00	
		0001	0560	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,397.00	0.00	1,397.00	LF	0.00	\$0.45	\$0.00	
		0001	0570	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,103.00	0.00	1,103.00	LF	0.00	\$0.45	\$0.00	
		0001	0580	6207001	PAVEMENT MARKING REMOVAL	6,993.00	0.00	6,993.00	LF	1,942.00	\$0.65	\$1,262.30	
		0001	0590	6208064A	TEMPORARY RAISED PAVEMENT MARKER	118.00	0.00	118.00	EA	0.00	\$17.00	\$0.00	
		0001	0600	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,555.60	0.00	1,555.60	SQYD	1,555.60	\$4.50	\$7,000.20	
		0001	0610	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	437.00	0.00	437.00	SQYD	437.00	\$4.90	\$2,141.30	
		0001	0620	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	14.40	0.00	14.40	STA	14.40	\$625.00	\$9,000.00	
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00	
		0001	0640	8061005	ROCK DITCH CHECK	104.00	0.00	104.00	LF	78.00	\$22.00	\$1,716.00	
		0001	0650	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	20.00	\$27.25	\$545.00	
		0001	0660	8061019	SILT FENCE	1,581.00	0.00	1,581.00	LF	809.00	\$3.15	\$2,548.35	
		0010	0670	6061060	MGS GUARDRAIL	1,175.00	0.00	1,175.00	LF	1,262.50	\$21.00	\$26,512.50	
		0010	0680	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,500.00	\$10,000.00	
		0010	0690	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	3.00	\$2,376.00	\$7,128.00	
		0070	0700	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	2.00	0.00	2.00	SQFT	0.00	\$1,250.00	\$0.00	
		0070	0710	2161000	SCARIFICATION OF BRIDGE DECK	1,446.00	0.00	1,446.00	SQYD	1,446.00	\$5.60	\$8,097.60	
		0070	0720	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,446.00	0.00	1,446.00	SQYD	1,446.00	\$30.10	\$43,524.60	
		0070	0730	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$30.10	\$0.00	
		0070	0740	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	91.00	0.00	91.00	LF	91.00	\$285.00	\$25,935.00	
		0070	0750	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	18.00	0.00	18.00	LF	18.00	\$250.00	\$4,500.00	
		0070	0755	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	23.00	0.00	23.00	CY	0.00	\$700.00	\$0.00	
		0070	0760	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,454.00	0.00	1,454.00	SQYD	1,454.00	\$85.00	\$123,590.00	
		0070	0770	7034214	CLASS B-2 CONCRETE	57.60	0.00	57.60	CUYD	57.60	\$2,800.00	\$161,280.00	
		0070	0780	7040113	CLEANING AND EPOXY COATING	2,468.00	0.00	2,468.00	SQFT	2,468.00	\$8.35	\$20,607.80	
		0070	0790	7101000	REINFORCING STEEL (EPOXY COATED)	1,840.00	0.00	1,840.00	LB	1,840.00	\$2.55	\$4,692.00	
		Project J713256 - Total Value Posted to Date as of Report Generated Date											\$743,861.46
		210122-G01 Overall - Total Value Posted to Date as of Report Generated Date											\$1,300,088.80



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 14, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J713254	0040	TYPE 5 AGGREGATE FOR BASE	Price FUEL		2	Jun 2, 2021	SYSTEM	\$23.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							\$23.18	
			Price FUEL - Total							\$23.18	
	0040 - Total								\$23.18		
	0060	CONCRETE APPROACH PAVEMENT	Material			6	Aug 2, 2021	SYSTEM	(\$23,280.00)		
						7	Aug 15, 2021	SYSTEM	(\$23,280.00)		
						8	Sep 3, 2021	SYSTEM	(\$23,280.00)		
						9	Sep 15, 2021	SYSTEM	(\$23,280.00)		
				- Total							(\$93,120.00)
			Material - Total							(\$93,120.00)	
			MaterialCredit				7	Aug 15, 2021	SYSTEM	\$23,280.00	
							8	Sep 3, 2021	SYSTEM	\$23,280.00	
							9	Sep 15, 2021	SYSTEM	\$23,280.00	
							10	Sep 30, 2021	SYSTEM	\$23,280.00	
			- Total							\$93,120.00	
	MaterialCredit - Total							\$93,120.00			
	0060 - Total								\$0.00		
	0180	MGS GUARDRAIL	Construction Stockpile			8	Sep 2, 2021	SYSTEM	(\$1,662.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						11	Oct 18, 2021	SYSTEM	(\$1,662.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total							(\$3,325.00)	
			Construction Stockpile - Total							(\$3,325.00)	
			Construction Stockpile STMI				1	May 18, 2021	SYSTEM	\$3,325.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total							\$3,325.00
			Construction Stockpile STMI - Total							\$3,325.00	
			Material				8	Sep 3, 2021	SYSTEM	(\$2,625.00)	
						9	Sep 15, 2021	SYSTEM	(\$2,625.00)		
- Total							(\$5,250.00)				
Material - Total							(\$5,250.00)				
MaterialCredit						9	Sep 15, 2021	SYSTEM	\$2,625.00		
						10	Sep 30, 2021	SYSTEM	\$2,625.00		
- Total							\$5,250.00				
MaterialCredit - Total							\$5,250.00				
0180 - Total								\$0.00			
0190	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			11	Oct 18, 2021	SYSTEM	(\$2,313.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$2,313.00)	
		Construction Stockpile - Total							(\$2,313.00)		
		Construction Stockpile STMI				1	May 18, 2021	SYSTEM	\$4,626.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total							\$4,626.00				
Construction Stockpile STMI - Total							\$4,626.00				
0190 - Total								\$2,313.00			



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J713254	0210	MISC. REMOVALS	Material		5	Jul 16, 2021	SYSTEM	(\$1,000.00)					
					6	Aug 2, 2021	SYSTEM	(\$1,000.00)					
					7	Aug 15, 2021	SYSTEM	(\$1,000.00)					
					8	Sep 3, 2021	SYSTEM	(\$1,000.00)					
					9	Sep 15, 2021	SYSTEM	(\$2,875.00)					
					- Total							(\$6,875.00)	
					Material - Total							(\$6,875.00)	
				MaterialCredit		6	Aug 2, 2021	SYSTEM	\$1,000.00				
						7	Aug 15, 2021	SYSTEM	\$1,000.00				
						8	Sep 3, 2021	SYSTEM	\$1,000.00				
					9	Sep 15, 2021	SYSTEM	\$1,000.00					
					10	Sep 30, 2021	SYSTEM	\$2,875.00					
					- Total							\$6,875.00	
				MaterialCredit - Total							\$6,875.00		
			0210 - Total								\$0.00		
			0220		BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		6	Aug 2, 2021	SYSTEM	(\$32,302.50)		
								7	Aug 15, 2021	SYSTEM	(\$32,302.50)		
								8	Sep 3, 2021	SYSTEM	(\$32,302.50)		
								9	Sep 15, 2021	SYSTEM	(\$32,302.50)		
								10	Sep 30, 2021	SYSTEM	(\$52,510.00)		
	11	Oct 18, 2021					SYSTEM	(\$52,510.00)					
	12	Nov 2, 2021					SYSTEM	(\$52,510.00)					
	13	Nov 16, 2021					SYSTEM	(\$52,510.00)					
	14	Dec 1, 2021					SYSTEM	(\$52,510.00)					
	- Total							(\$391,760.00)					
	Material - Total							(\$391,760.00)					
MaterialCredit		7				Aug 15, 2021	SYSTEM	\$32,302.50					
		8				Sep 3, 2021	SYSTEM	\$32,302.50					
		9				Sep 15, 2021	SYSTEM	\$32,302.50					
		10				Sep 30, 2021	SYSTEM	\$32,302.50					
		11	Oct 18, 2021	SYSTEM	\$52,510.00								
	12	Nov 2, 2021	SYSTEM	\$52,510.00									
	13	Nov 16, 2021	SYSTEM	\$52,510.00									
	14	Dec 1, 2021	SYSTEM	\$52,510.00									



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J713254	0220	BRIDGE APPROACH SLAB (MAJOR ROAD)	MaterialCredit	- Total				\$339,250.00		
			MaterialCredit - Total					\$339,250.00		
	0220 - Total							(\$52,510.00)		
	0240	CLASS B-2 CONCRETE	Material			5	Jul 16, 2021	SYSTEM	(\$30,750.00)	
						6	Aug 2, 2021	SYSTEM	(\$30,750.00)	
						7	Aug 15, 2021	SYSTEM	(\$30,750.00)	
				- Total					(\$92,250.00)	
			Material - Total						(\$92,250.00)	
			MaterialCredit			6	Aug 2, 2021	SYSTEM	\$30,750.00	
						7	Aug 15, 2021	SYSTEM	\$30,750.00	
						8	Sep 3, 2021	SYSTEM	\$30,750.00	
				- Total					\$92,250.00	
			MaterialCredit - Total						\$92,250.00	
	0240 - Total							\$0.00		
	0270	MISC. REMOVALS	Material			9	Sep 15, 2021	SYSTEM	(\$1,450.00)	
					- Total				(\$1,450.00)	
			Material - Total						(\$1,450.00)	
			MaterialCredit			10	Sep 30, 2021	SYSTEM	\$1,450.00	
					- Total				\$1,450.00	
			MaterialCredit - Total						\$1,450.00	
	0270 - Total							\$0.00		
	J713254 - Total								(\$50,173.82)	
	J713256	0330	TYPE 5 AGGREGATE FOR BASE	Price FUEL		2	Jun 2, 2021	SYSTEM	\$43.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total				\$43.48		
Price FUEL - Total								\$43.48		
0330 - Total							\$43.48			
0350		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Price FUEL			8	Sep 2, 2021	SYSTEM	\$66.21	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						11	Oct 18, 2021	SYSTEM	\$69.64	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total					\$135.85	
Price FUEL - Total						\$135.85				
0350 - Total							\$135.85			
0360		TACK COAT	Material			8	Sep 3, 2021	SYSTEM	(\$163.80)	
						9	Sep 15, 2021	SYSTEM	(\$163.80)	
				- Total					(\$327.60)	
			Material - Total						(\$327.60)	
	MaterialCredit				9	Sep 15, 2021	SYSTEM	\$163.80		
					10	Sep 30, 2021	SYSTEM	\$163.80		
	- Total					\$327.60				
MaterialCredit - Total						\$327.60				
0360 - Total							\$0.00			
0670	MGS	Construction			8	Sep 2, 2021	SYSTEM	(\$9,309.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J713256	0670	GUARDRAIL	Stockpile			2021							
					11	Oct 18, 2021	SYSTEM	(\$6,317.30)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total								
					Construction Stockpile - Total								
					Construction Stockpile STMI		1	May 18, 2021	SYSTEM	\$15,627.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total								
					Construction Stockpile STMI - Total								
					Overrun	Overrun	11	Oct 18, 2021	SYSTEM	(\$1,837.50)			
					Overrun - Total								
					Overrun - Total								
					0670 - Total								
			0680	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			8	Sep 2, 2021	SYSTEM	(\$3,336.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								11	Oct 18, 2021	SYSTEM	(\$3,336.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							- Total						
							Construction Stockpile - Total						
							Construction Stockpile STMI		1	May 18, 2021	SYSTEM	\$6,672.00	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total						
							Construction Stockpile STMI - Total						
							Material		8	Sep 3, 2021	SYSTEM	(\$5,000.00)	
									9	Sep 15, 2021	SYSTEM	(\$5,000.00)	
		- Total											
		Material - Total											
		MaterialCredit				9	Sep 15, 2021	SYSTEM	\$5,000.00				
						10	Sep 30, 2021	SYSTEM	\$5,000.00				
		- Total											
		MaterialCredit - Total											
		0680 - Total											
0690	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile					8	Sep 2, 2021	SYSTEM	(\$3,090.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total							
						Construction Stockpile - Total							
				Construction Stockpile STMI		1	May 18, 2021	SYSTEM	\$3,090.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total									
				Construction Stockpile STMI - Total									
				Material		8	Sep 3, 2021	SYSTEM	(\$4,752.00)				
						9	Sep 15, 2021	SYSTEM	(\$4,752.00)				
				- Total									
				Material - Total									
				MaterialCredit		9	Sep 15, 2021	SYSTEM	\$4,752.00				
						10	Sep 30, 2021	SYSTEM	\$4,752.00				
				- Total									
				MaterialCredit - Total									



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J713256	0690	TYPE A CRASHWORTHY END TERMINAL (MASH)	Overrun	Overrun	11	Oct 18, 2021	SYSTEM	(\$2,376.00)	
								Overrun - Total	(\$2,376.00)
								Overrun - Total	(\$2,376.00)
								0690 - Total	(\$2,376.00)
	0750	MISC. REMOVALS	Material		5	Jul 16, 2021	SYSTEM	(\$2,250.00)	
					6	Aug 2, 2021	SYSTEM	(\$2,250.00)	
					7	Aug 15, 2021	SYSTEM	(\$2,250.00)	
					8	Sep 3, 2021	SYSTEM	(\$2,250.00)	
					9	Sep 15, 2021	SYSTEM	(\$2,250.00)	
					10	Sep 30, 2021	SYSTEM	(\$4,500.00)	
								- Total	(\$15,750.00)
								Material - Total	(\$15,750.00)
			MaterialCredit		6	Aug 2, 2021	SYSTEM	\$2,250.00	
					7	Aug 15, 2021	SYSTEM	\$2,250.00	
					8	Sep 3, 2021	SYSTEM	\$2,250.00	
					9	Sep 15, 2021	SYSTEM	\$2,250.00	
					10	Sep 30, 2021	SYSTEM	\$2,250.00	
					11	Oct 18, 2021	SYSTEM	\$4,500.00	
								- Total	\$15,750.00
								MaterialCredit - Total	\$15,750.00
								0750 - Total	\$0.00
	0760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		5	Jul 16, 2021	SYSTEM	(\$68,000.00)	
					6	Aug 2, 2021	SYSTEM	(\$68,000.00)	
					7	Aug 15, 2021	SYSTEM	(\$68,000.00)	
					8	Sep 3, 2021	SYSTEM	(\$68,000.00)	
					9	Sep 15, 2021	SYSTEM	(\$68,000.00)	
					10	Sep 30, 2021	SYSTEM	(\$68,000.00)	
					11	Oct 18, 2021	SYSTEM	(\$123,590.00)	
					12	Nov 2, 2021	SYSTEM	(\$123,590.00)	
					13	Nov 16, 2021	SYSTEM	(\$123,590.00)	
					14	Dec 1, 2021	SYSTEM	(\$123,590.00)	
								- Total	(\$902,360.00)
								Material - Total	(\$902,360.00)
			MaterialCredit		6	Aug 2, 2021	SYSTEM	\$68,000.00	
					7	Aug 15, 2021	SYSTEM	\$68,000.00	
					8	Sep 3, 2021	SYSTEM	\$68,000.00	



Line Item Adjustments by Estimate

Dec 14, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J713256	0760	LATEX MODIFIED CONCRETE WEARING SURFACE	MaterialCredit			2021								
					9	Sep 15, 2021	SYSTEM	\$68,000.00						
					10	Sep 30, 2021	SYSTEM	\$68,000.00						
					11	Oct 18, 2021	SYSTEM	\$68,000.00						
					12	Nov 2, 2021	SYSTEM	\$123,590.00						
					13	Nov 16, 2021	SYSTEM	\$123,590.00						
					14	Dec 1, 2021	SYSTEM	\$123,590.00						
					- Total								\$778,770.00	
	MaterialCredit - Total								\$778,770.00					
	0760 - Total								(\$123,590.00)					
	0770	CLASS B-2 CONCRETE	Material		4	Jul 1, 2021	SYSTEM	(\$80,640.00)						
					5	Jul 16, 2021	SYSTEM	(\$80,640.00)						
					6	Aug 2, 2021	SYSTEM	(\$80,640.00)						
					7	Aug 15, 2021	SYSTEM	(\$80,640.00)						
					- Total								(\$322,560.00)	
					Material - Total								(\$322,560.00)	
					MaterialCredit		5	Jul 16, 2021	SYSTEM	\$80,640.00				
							6	Aug 2, 2021	SYSTEM	\$80,640.00				
		7	Aug 15, 2021	SYSTEM			\$80,640.00							
		8	Sep 3, 2021	SYSTEM			\$80,640.00							
- Total								\$322,560.00						
MaterialCredit - Total								\$322,560.00						
0770 - Total								\$0.00						
J713256 - Total								(\$127,624.17)						
Overall - Total								(\$177,797.99)						