



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 4, 2021

Pay Estimate Created Date: September 2, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210122-G01 <b>Prime Contractor</b> Hartman and Company, Inc.	<b>Pay Period Start</b> August 16, 2021 <b>Pay Period End</b> September 1, 2021	<b>Original Contract Amount</b> \$1,412,225.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,412,225.00
--------------------------------------	--	--	--

Approval Date		By User
September 3, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	LANEK1
September 3, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	LANEK1
September 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		43.37%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date			

**Contract Total Pay For Estimate No. 8**

	This Estimate	Previous	To Date
210122-G01			
Total Posted Items Pay	\$94,354.60	\$518,096.70	\$612,451.30
Gross Item Adjustments	\$81,517.21	(\$204,815.84)	(\$123,298.63)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$175,871.81</b>	<b>\$313,280.86</b>	<b>\$489,152.67</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J713254	0050	4019905	MISC.OPTIONAL PAVEMENT - SHOULDERS	SQYD	\$42.000	733.4	\$30,802.80
	0180	6061060	MGS GUARDRAIL	LF	\$21.000	125	\$2,625.00
<b>Project J713254 - Total</b>							<b>\$33,427.80</b>
J713256	0340	4019905	MISC.OPTIONAL PAVEMENT - SHOULDERS	SQYD	\$42.000	792	\$33,264.00
	0350	4030114	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	TONS	\$110.000	27.7	\$3,047.00
	0360	4071005	TACK COAT	GAL	\$5.850	28	\$163.80
	0670	6061060	MGS GUARDRAIL	LF	\$21.000	700	\$14,700.00
	0680	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$2,500.000	2	\$5,000.00
	0690	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,376.000	2	\$4,752.00
<b>Project J713256 - Total</b>							<b>\$60,926.80</b>
<b>Overall - Total</b>							<b>\$94,354.60</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713254	0060	CONCRETE APPROACH PAVEMENT	MaterialCredit			160	\$145.50	\$23,280.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 4, 2021

Pay Estimate Created Date: September 2, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210122-G01 <b>Prime Contractor</b> Hartman and Company, Inc.	<b>Pay Period Start</b> August 16, 2021 <b>Pay Period End</b> September 1, 2021	<b>Original Contract Amount</b> \$1,412,225.00 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,412,225.00
--------------------------------------	--	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713254	0060	CONCRETE APPROACH PAVEMENT	Material			-160	\$145.50	(\$23,280.00)
	0180	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,662.50)
	0180	MGS GUARDRAIL	Material			-125	\$21.00	(\$2,625.00)
	0210	MISC.	MaterialCredit			8	\$125.00	\$1,000.00
	0210	MISC.	Material			-8	\$125.00	(\$1,000.00)
	0220	BRIDGE APPROACH SLAB (MAJOR ROAD)	MaterialCredit			109.5	\$295.00	\$32,302.50
	0220	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			-109.5	\$295.00	(\$32,302.50)
	0240	CLASS B-2 CONCRETE	MaterialCredit			30	\$1,025.00	\$30,750.00
J713256	0350	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	27.7	\$2.39	\$66.21
	0360	TACK COAT	Material			-28	\$5.85	(\$163.80)
	0670	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$9,309.70)
	0680	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,336.00)
	0680	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-2	\$2,500.00	(\$5,000.00)
	0690	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,090.00)
	0690	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-2	\$2,376.00	(\$4,752.00)
	0750	MISC.	MaterialCredit			9	\$250.00	\$2,250.00
	0750	MISC.	Material			-9	\$250.00	(\$2,250.00)
	0760	LATEX MODIFIED CONCRETE WEARING SURFACE	MaterialCredit			800	\$85.00	\$68,000.00
	0760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material			-800	\$85.00	(\$68,000.00)
	0770	CLASS B-2 CONCRETE	MaterialCredit			28.8	\$2,800.00	\$80,640.00
<b>Total</b>								<b>\$81,517.21</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on September 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J713254	I 49-2(403)	Bridge rehabilitation	I-49	JASPER	over the Missouri and Northern Arkansas Railroad and over Opossum Creek near Jasper
J713256	I 49-2(412)	Bridge Rehabilitation	I-49	JASPER	on northbound bridge over Coon Creek near Jasper

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J713254	<b>Posted Item Pay</b>	\$33,427.80	\$233,927.78	\$267,355.58
	<b>Gross Item Adjustments</b>	\$26,462.50	(\$79,358.32)	(\$52,895.82)
	<b>Gross Item Pay</b>	<b>\$59,890.30</b>	<b>\$154,569.46</b>	<b>\$214,459.76</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J713256	<b>Posted Item Pay</b>	\$60,926.80	\$284,168.92	\$345,095.72
	<b>Gross Item Adjustments</b>	\$55,054.71	(\$125,457.52)	(\$70,402.81)
	<b>Gross Item Pay</b>	<b>\$115,981.51</b>	<b>\$158,711.40</b>	<b>\$274,692.91</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 4, 2021

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J713256, Item 2169903, Project Item Line Number 0750, Material Set 2169903, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Awaiting test results.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713254, Item 2169903, Project Item Line Number 0210, Material Set 2169903, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Awaiting test results.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713256, Item 4071005, Project Item Line Number 0360, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Awaiting Cert.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713254, Item 5031010A, Project Item Line Number 0220, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Awaiting Cert.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713254, Item 5031010A, Project Item Line Number 0220, Material Set 5031010A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting test results.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713254, Item 5031010A, Project Item Line Number 0220, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Awaiting Cert.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713254, Item 5041000, Project Item Line Number 0060, Material Set 504100096, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Awaiting Cert.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713256, Item 5052000, Project Item Line Number 0760, Material Set 505200096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting test results.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713256, Item 5052000, Project Item Line Number 0760, Material Set 505200096, Material 1005GECMLSBD - Bridge Wearing Surface Grade E LS/DO, Acceptance Action Generic 1005GECMLSBD is insufficient.	Awaiting test results.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713254, Item 6061060, Project Item Line Number 0180, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Awaiting PALs.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713256, Item 6061069, Project Item Line Number 0680, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	Awaiting PAL	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713256, Item 6063014, Project Item Line Number 0690, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Awaiting PAL	edelhb1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-G01	J713254	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$10,800.00	\$5,400.00
		0001	0020	2037075	COMPACTING IN CUT	13.20	0.00	13.20	STA	13.20	\$655.00	\$8,646.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	13.20	0.00	13.20	STA	0.00	\$575.00	\$0.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,484.50	0.00	1,484.50	SQYD	253.30	\$8.10	\$2,051.73
		0001	0050	4019905	MISC.OPTIONAL PAVEMENT - SHOULDERS	1,173.30	0.00	1,173.30	SQYD	986.70	\$42.00	\$41,441.40
		0001	0060	5041000	CONCRETE APPROACH PAVEMENT	311.20	0.00	311.20	SQYD	160.00	\$145.50	\$23,280.00
		0001	0070	6113020	FURNISHING TYPE 2 ROCK BLANKET	60.00	0.00	60.00	CUYD	0.00	\$31.50	\$0.00
		0001	0080	6113040	PLACING TYPE 2 ROCK BLANKET	60.00	0.00	60.00	CUYD	0.00	\$18.00	\$0.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$181,697.80	\$90,848.90
		0001	0100	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,860.00	0.00	2,860.00	LF	0.00	\$0.80	\$0.00
		0001	0110	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,616.00	0.00	1,616.00	LF	0.00	\$0.80	\$0.00
		0001	0120	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	89.00	0.00	89.00	SQYD	0.00	\$3.00	\$0.00
		0001	0130	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	13.20	0.00	13.20	STA	0.00	\$525.00	\$0.00
		0001	0140	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	0150	8061005	ROCK DITCH CHECK	104.00	0.00	104.00	LF	104.00	\$20.20	\$2,100.80
		0001	0160	8061016	SEDIMENT REMOVAL	19.00	0.00	19.00	CUYD	0.00	\$27.25	\$0.00
		0001	0170	8061019	SILT FENCE	1,432.00	0.00	1,432.00	LF	295.00	\$3.15	\$929.25
		0010	0180	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	125.00	\$21.00	\$2,625.00
		0010	0190	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	300.00	0.00	300.00	LF	0.00	\$24.00	\$0.00
		0070	0200	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	112.00	0.00	112.00	LF	56.00	\$285.00	\$15,960.00
		0070	0210	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	23.00	0.00	23.00	LF	8.00	\$125.00	\$1,000.00
		0070	0220	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	178.00	0.00	178.00	SQYD	109.50	\$295.00	\$32,302.50
		0070	0230	6233000	EPOXY POLYMER WEARING SURFACE	945.00	0.00	945.00	SQYD	0.00	\$42.50	\$0.00
		0070	0240	7034214	CLASS B-2 CONCRETE	54.70	0.00	54.70	CUYD	30.00	\$1,025.00	\$30,750.00
		0070	0250	7101000	REINFORCING STEEL (EPOXY COATED)	4,380.00	0.00	4,380.00	LB	1,200.00	\$2.10	\$2,520.00
		0071	0260	6233000	EPOXY POLYMER WEARING SURFACE	411.00	0.00	411.00	SQYD	0.00	\$42.50	\$0.00
		0072	0270	2169903	MISC.SAFETY BARRIER CURB REPAIR	10.00	0.00	10.00	LF	0.00	\$145.00	\$0.00
		0072	0280	6233000	EPOXY POLYMER WEARING SURFACE	586.00	0.00	586.00	SQYD	0.00	\$42.50	\$0.00
		0072	0290	7040104	HALF-SOLE REPAIR	30.00	0.00	30.00	SQFT	0.00	\$42.50	\$0.00
		<b>Project J713254 - Total Value Posted to Date as of Report Generated Date</b>										
J713256	0001	0300	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$1,000.00	\$500.00	
		0310	2037075	COMPACTING IN CUT	14.40	0.00	14.40	STA	14.40	\$710.00	\$10,224.00	
		0320	2072000	LINEAR GRADING CLASS 2	14.40	0.00	14.40	STA	0.00	\$515.00	\$0.00	
		0330	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,267.00	0.00	1,267.00	SQYD	475.20	\$8.10	\$3,849.12	
		0340	4019905	MISC.OPTIONAL PAVEMENT - SHOULDERS	1,267.20	0.00	1,267.20	SQYD	1,267.20	\$42.00	\$53,222.40	
		0350	4030114	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125B MIX)	50.50	0.00	50.50	TONS	27.70	\$110.00	\$3,047.00	
		0360	4071005	TACK COAT	52.70	0.00	52.70	GAL	28.00	\$5.85	\$163.80	
		0370	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	3.00	0.00	3.00	EA	3.00	\$2,400.00	\$7,200.00	
		0380	6122020	REPLACEMENT SAND BARREL	3.00	0.00	3.00	EA	0.00	\$300.00	\$0.00	
		0390	6122030	IMPACT ATTENUATOR (RELOCATION)	3.00	0.00	3.00	EA	0.00	\$850.00	\$0.00	
		0400	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00	
		0410	6161005	CONSTRUCTION SIGNS	1,140.00	0.00	1,140.00	SQFT	0.00	\$6.00	\$0.00	
		0420	6161008	ADVANCED WARNING RAIL SYSTEM	12.00	0.00	12.00	EA	0.00	\$60.00	\$0.00	
		0430	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$20.00	\$0.00	
		0440	6161025	CHANNELIZER (TRIM LINE)	176.00	0.00	176.00	EA	0.00	\$21.00	\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-G01	J713256	0001	0450	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	3.00	0.00	3.00	EA	0.00	\$175.00	\$0.00
		0001	0460	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0470	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	0.00	28.00	EA	0.00	\$75.00	\$0.00
		0001	0480	6161070	TUBULAR MARKER	40.00	0.00	40.00	EA	0.00	\$75.00	\$0.00
		0001	0490	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	0.00	\$4,350.00	\$0.00
		0001	0500	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,150.00	\$0.00
		0001	0510	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	768.00	0.00	768.00	LF	768.00	\$28.00	\$21,504.00
		0001	0520	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	768.00	0.00	768.00	LF	0.00	\$10.00	\$0.00
		0001	0530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$118,400.00	\$29,600.00
		0001	0540	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	9,333.00	0.00	9,333.00	LF	0.00	\$1.40	\$0.00
		0001	0550	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	8,933.00	0.00	8,933.00	LF	0.00	\$1.40	\$0.00
		0001	0560	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,397.00	0.00	1,397.00	LF	0.00	\$0.45	\$0.00
		0001	0570	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,103.00	0.00	1,103.00	LF	0.00	\$0.45	\$0.00
		0001	0580	6207001	PAVEMENT MARKING REMOVAL	6,993.00	0.00	6,993.00	LF	0.00	\$0.65	\$0.00
		0001	0590	6208064A	TEMPORARY RAISED PAVEMENT MARKER	118.00	0.00	118.00	EA	0.00	\$17.00	\$0.00
		0001	0600	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,555.60	0.00	1,555.60	SQYD	777.80	\$4.50	\$3,500.10
		0001	0610	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	437.00	0.00	437.00	SQYD	218.50	\$4.90	\$1,070.65
		0001	0620	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	14.40	0.00	14.40	STA	0.00	\$625.00	\$0.00
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	0640	8061005	ROCK DITCH CHECK	104.00	0.00	104.00	LF	78.00	\$22.00	\$1,716.00
		0001	0650	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	0.00	\$27.25	\$0.00
		0001	0660	8061019	SILT FENCE	1,581.00	0.00	1,581.00	LF	809.00	\$3.15	\$2,548.35
		0010	0670	6061060	MGS GUARDRAIL	1,175.00	0.00	1,175.00	LF	700.00	\$21.00	\$14,700.00
		0010	0680	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	2.00	\$2,500.00	\$5,000.00
		0010	0690	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$2,376.00	\$4,752.00
		0070	0700	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	2.00	0.00	2.00	SQFT	0.00	\$1,250.00	\$0.00
		0070	0710	2161000	SCARIFICATION OF BRIDGE DECK	1,446.00	0.00	1,446.00	SQYD	0.00	\$5.60	\$0.00
		0070	0720	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,446.00	0.00	1,446.00	SQYD	723.00	\$30.10	\$21,762.30
		0070	0730	2161503	REMOVAL OF EXISTING DECK REPAIR	100.00	0.00	100.00	SQFT	0.00	\$30.10	\$0.00
		0070	0740	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	91.00	0.00	91.00	LF	0.00	\$285.00	\$0.00
		0070	0750	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	18.00	0.00	18.00	LF	9.00	\$250.00	\$2,250.00
		0070	0755	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	23.00	0.00	23.00	CY	0.00	\$700.00	\$0.00
		0070	0760	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,454.00	0.00	1,454.00	SQYD	800.00	\$85.00	\$68,000.00
		0070	0770	7034214	CLASS B-2 CONCRETE	57.60	0.00	57.60	CUYD	28.80	\$2,800.00	\$80,640.00
		0070	0780	7040113	CLEANING AND EPOXY COATING	2,468.00	0.00	2,468.00	SQFT	0.00	\$8.35	\$0.00
		0070	0790	7101000	REINFORCING STEEL (EPOXY COATED)	1,840.00	0.00	1,840.00	LB	920.00	\$2.55	\$2,346.00
<b>Project J713256 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$345,095.72</b>	
<b>210122-G01 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$612,451.30</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 4, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J713254

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0050	4019905	MISC.	8/20/21	9/2/21	133.30	SQYD	North end of NB Opossum Creek, driving lane.	59.869		59.891		Planned quantity with additional quantity to be paid once change order is approved.
				9/2/21	133.30	SQYD	South side of NB Opossum Creek, driving lane.	59.822		59.845		Planned quantity with additional quantity to be paid once change order is approved.
				9/2/21	155.60	SQYD	North end of MNA RR, driving lane.	62.341		62.367		Planned quantity with additional quantity to be paid once change order is approved.
				9/2/21	155.60	SQYD	North side of SB Opossum Creek, driving lane.	118.821		118.848		Planned quantity with additional quantity to be paid once change order is approved.
				9/2/21	155.60	SQYD	South side of SB Opossum Creek bridge, driving lane.	118.872		118.898		Planned quantity with additional quantity to be paid once change order is approved.
0180	6061060	MGS GUARDRAIL	8/20/21	9/2/21	125.00	LF	NB Opossum Creek driving lane.	59.822		59.891		

Project: J713256

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0340	4019905	MISC.	8/20/21	9/2/21	243.70	SQYD	South end of Coon Creek, driving lane.	62.081		62.122		Planned quantity with additional quantity to be paid once change order is approved.
				9/2/21	548.30	SQYD	Section between Coon Creek and MNA RR, driving lane.	62.188		62.282		Planned quantity with additional quantity to be paid once change order is approved.
0350	4030114	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	8/20/21	9/2/21	5.70	TONS	North end of Coon Creek, full width approach slab.	62.185		62.188		This is the total quantity for full width, excluding section changed to latex.
				9/2/21	11.00	TONS	North end of Coon Creek, driving lane	62.192		62.206		
				9/2/21	11.00	TONS	South end of Coon Creek, driving lane.	62.108		62.122		
0360	4071005	TACK COAT	8/20/21	9/2/21	6.00	GAL	North end of Coon Creek, full width approach slab.	62.185		62.188		This is the total quantity for full width, excluding section changed to latex.
				9/2/21	11.00	GAL	North end of Coon Creek, driving lane	62.108		62.122		
				9/2/21	11.00	GAL	South end of Coon Creek, driving lane.	62.192		62.206		
0670	6061060	MGS GUARDRAIL	8/20/21	9/2/21	200.00	LF	South end of Coon Creek driving lane	62.081		62.126		
				8/23/21	9/2/21	87.50	LF	Beyond southern end of original planned section at south end of Coon Creek, driving lane.	62.000		62.081	
			9/2/21	412.50	LF	Between Coon Creek and MNA RR Bridges, driving lane.	62.209		62.294			
0680	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	8/20/21	9/2/21	1.00	EA	South end of Coon Creek driving lane.	62.081		62.126		
				8/23/21	9/2/21	1.00	EA	North end of Coon Creek, driving lane.	62.209			
0690	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8/23/21	9/2/21	1.00	EA	North end of Coon Creek, driving lane.	62.209				
				9/2/21	1.00	EA	South end of Coon Creek, driving lane.	62.122				Overrun due to rail being too low due to additional shoulder replacement.

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J713254	0040	TYPE 5 AGGREGATE FOR BASE	Price FUEL		2	Jun 2, 2021	SYSTEM	\$23.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total							\$23.18		
			Price FUEL - Total							\$23.18		
	<b>0040 - Total</b>								\$23.18			
	0060	CONCRETE APPROACH PAVEMENT	Material		6	Aug 2, 2021	SYSTEM	(\$23,280.00)				
					7	Aug 15, 2021	SYSTEM	(\$23,280.00)				
					8	Sep 3, 2021	SYSTEM	(\$23,280.00)				
				- Total							(\$69,840.00)	
			Material - Total							(\$69,840.00)		
			MaterialCredit		7	Aug 15, 2021	SYSTEM	\$23,280.00				
					8	Sep 3, 2021	SYSTEM	\$23,280.00				
			- Total							\$46,560.00		
			MaterialCredit - Total							\$46,560.00		
			<b>0060 - Total</b>								(\$23,280.00)	
	0180	MGS GUARDRAIL	Construction Stockpile		8	Sep 2, 2021	SYSTEM	(\$1,662.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$1,662.50)	
				Construction Stockpile - Total							(\$1,662.50)	
			Construction Stockpile STMI		1	May 18, 2021	SYSTEM	\$3,325.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$3,325.00	
			Construction Stockpile STMI - Total							\$3,325.00		
			Material		8	Sep 3, 2021	SYSTEM	(\$2,625.00)				
				- Total							(\$2,625.00)	
			Material - Total							(\$2,625.00)		
<b>0180 - Total</b>								(\$962.50)				
0190	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	May 18, 2021	SYSTEM	\$4,626.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$4,626.00		
			Construction Stockpile STMI - Total							\$4,626.00		
<b>0190 - Total</b>								\$4,626.00				
0210	MISC. REMOVALS	Material		5	Jul 16, 2021	SYSTEM	(\$1,000.00)					
				6	Aug 2, 2021	SYSTEM	(\$1,000.00)					
				7	Aug 15, 2021	SYSTEM	(\$1,000.00)					
				8	Sep 3, 2021	SYSTEM	(\$1,000.00)					
		- Total							(\$4,000.00)			
		Material - Total							(\$4,000.00)			
		MaterialCredit		6	Aug 2, 2021	SYSTEM	\$1,000.00					
				7	Aug 15, 2021	SYSTEM	\$1,000.00					
				8	Sep 3, 2021	SYSTEM	\$1,000.00					
			- Total							\$3,000.00		
MaterialCredit - Total							\$3,000.00					
<b>0210 - Total</b>								(\$1,000.00)				





## Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J713254	0220	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		6	Aug 2, 2021	SYSTEM	(\$32,302.50)				
					7	Aug 15, 2021	SYSTEM	(\$32,302.50)				
					8	Sep 3, 2021	SYSTEM	(\$32,302.50)				
				- Total					(\$96,907.50)			
			Material - Total						(\$96,907.50)			
			MaterialCredit		7	Aug 15, 2021	SYSTEM	\$32,302.50				
					8	Sep 3, 2021	SYSTEM	\$32,302.50				
				- Total					\$64,605.00			
				MaterialCredit - Total					\$64,605.00			
			<b>0220 - Total</b>								<b>(\$32,302.50)</b>	
			0240	CLASS B-2 CONCRETE	Material		5	Jul 16, 2021	SYSTEM	(\$30,750.00)		
							6	Aug 2, 2021	SYSTEM	(\$30,750.00)		
							7	Aug 15, 2021	SYSTEM	(\$30,750.00)		
						- Total					(\$92,250.00)	
Material - Total								(\$92,250.00)				
MaterialCredit		6			Aug 2, 2021	SYSTEM	\$30,750.00					
		7			Aug 15, 2021	SYSTEM	\$30,750.00					
		8			Sep 3, 2021	SYSTEM	\$30,750.00					
	- Total							\$92,250.00				
MaterialCredit - Total								\$92,250.00				
<b>0240 - Total</b>								<b>\$0.00</b>				
<b>J713254 - Total</b>								<b>(\$52,895.82)</b>				
J713256	0330	TYPE 5 AGGREGATE FOR BASE			Price FUEL		2	Jun 2, 2021	SYSTEM	\$43.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						- Total					\$43.48	
			Price FUEL - Total							\$43.48		
			<b>0330 - Total</b>								<b>\$43.48</b>	
	0350	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Price FUEL		8	Sep 2, 2021	SYSTEM	\$66.21	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total					\$66.21			
				Price FUEL - Total						\$66.21		
				<b>0350 - Total</b>								<b>\$66.21</b>
	0360	TACK COAT	Material		8	Sep 3, 2021	SYSTEM	(\$163.80)				
				- Total					(\$163.80)			
				Material - Total						(\$163.80)		
				<b>0360 - Total</b>								<b>(\$163.80)</b>
	0670	MGS GUARDRAIL	Construction Stockpile		8	Sep 2, 2021	SYSTEM	(\$9,309.70)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total					(\$9,309.70)			
Construction Stockpile - Total									(\$9,309.70)			
Construction Stockpile STMI				1	May 18, 2021	SYSTEM	\$15,627.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total					\$15,627.00				
			Construction Stockpile STMI - Total						\$15,627.00			
<b>0670 - Total</b>								<b>\$6,317.30</b>				



## Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J713256	0680	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		8	Sep 2, 2021	SYSTEM	(\$3,336.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							(\$3,336.00)				
			Construction Stockpile - Total							(\$3,336.00)				
			Construction Stockpile STMI		1	May 18, 2021	SYSTEM	\$6,672.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							\$6,672.00				
			Construction Stockpile STMI - Total							\$6,672.00				
			Material		8	Sep 3, 2021	SYSTEM	(\$5,000.00)						
			- Total							(\$5,000.00)				
			Material - Total							(\$5,000.00)				
			0680 - Total							(\$1,664.00)				
			0690	TYPE A CRASHWORTHY END TERMINAL (MASH)		Construction Stockpile		8	Sep 2, 2021	SYSTEM	(\$3,090.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total							(\$3,090.00)	
						Construction Stockpile - Total							(\$3,090.00)	
						Construction Stockpile STMI		1	May 18, 2021	SYSTEM	\$3,090.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total							\$3,090.00	
Construction Stockpile STMI - Total							\$3,090.00							
Material		8				Sep 3, 2021	SYSTEM	(\$4,752.00)						
- Total							(\$4,752.00)							
Material - Total							(\$4,752.00)							
0690 - Total							(\$4,752.00)							
0750	MISC. REMOVALS	Material					5	Jul 16, 2021	SYSTEM	(\$2,250.00)				
							6	Aug 2, 2021	SYSTEM	(\$2,250.00)				
							7	Aug 15, 2021	SYSTEM	(\$2,250.00)				
							8	Sep 3, 2021	SYSTEM	(\$2,250.00)				
						- Total							(\$9,000.00)	
			Material - Total							(\$9,000.00)				
			MaterialCredit		6	Aug 2, 2021	SYSTEM	\$2,250.00						
				7	Aug 15, 2021	SYSTEM	\$2,250.00							
				8	Sep 3, 2021	SYSTEM	\$2,250.00							
			- Total							\$6,750.00				
			MaterialCredit - Total							\$6,750.00				
			0750 - Total							(\$2,250.00)				
			0760	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		5	Jul 16, 2021	SYSTEM	(\$68,000.00)				
							6	Aug 2, 2021	SYSTEM	(\$68,000.00)				
							7	Aug 15, 2021	SYSTEM	(\$68,000.00)				
	8	Sep 3, 2021				SYSTEM	(\$68,000.00)							
- Total							(\$272,000.00)							
Material - Total							(\$272,000.00)							
MaterialCredit		6				Aug 2, 2021	SYSTEM	\$68,000.00						
	7	Aug 15, 2021				SYSTEM	\$68,000.00							



## Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J713256	0760	LATEX MODIFIED CONCRETE WEARING SURFACE	MaterialCredit			2021									
					8	Sep 3, 2021	SYSTEM	\$68,000.00							
	<b>- Total</b>								<b>\$204,000.00</b>						
	<b>MaterialCredit - Total</b>								<b>\$204,000.00</b>						
	<b>0760 - Total</b>								<b>(\$68,000.00)</b>						
	0770	CLASS B-2 CONCRETE	Material			4	Jul 1, 2021	SYSTEM	(\$80,640.00)						
						5	Jul 16, 2021	SYSTEM	(\$80,640.00)						
						6	Aug 2, 2021	SYSTEM	(\$80,640.00)						
						7	Aug 15, 2021	SYSTEM	(\$80,640.00)						
						<b>- Total</b>								<b>(\$322,560.00)</b>	
						<b>Material - Total</b>								<b>(\$322,560.00)</b>	
						MaterialCredit					5	Jul 16, 2021	SYSTEM	\$80,640.00	
											6	Aug 2, 2021	SYSTEM	\$80,640.00	
											7	Aug 15, 2021	SYSTEM	\$80,640.00	
											8	Sep 3, 2021	SYSTEM	\$80,640.00	
	<b>- Total</b>								<b>\$322,560.00</b>						
	<b>MaterialCredit - Total</b>								<b>\$322,560.00</b>						
	<b>0770 - Total</b>								<b>\$0.00</b>						
	<b>J713256 - Total</b>								<b>(\$70,402.81)</b>						
	<b>Overall - Total</b>								<b>(\$123,298.63)</b>						