



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2021

Pay Estimate Created Date: June 3, 2021

Progress Estimate Number 3	Contract ID 210122-G02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start May 16, 2021 Pay Period End June 1, 2021	Original Contract Amount \$1,731,143.17 Net Change Order Amount \$0.00 Current Contract Amount \$1,731,143.17
--------------------------------------	--	--	--

Approval Date		By User
June 3, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	LANEK1
June 3, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	LANEK1
June 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		6.50%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
210122-G02			
Total Posted Items Pay	\$112,442.70	\$0.00	\$112,442.70
Gross Item Adjustments	(\$38,208.55)	\$23,333.88	(\$14,874.67)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$74,234.15	\$23,333.88	\$97,568.03

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J713362	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$30,000.000	0.05	\$1,500.00
	0020	2035000	UNCLASSIFIED EXCAVATION	CUYD	\$18.500	215	\$3,977.50
	0030	2036000	COMPACTING EMBANKMENT	CUYD	\$5.750	215	\$1,236.25
	0050	2063000	CLASS 3 EXCAVATION	CUYD	\$6.000	76.88	\$461.28
	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$9.000	2,415.63	\$21,740.67
	0210	6161025	CHANNELIZER (TRIM LINE)	EA	\$22.000	111	\$2,442.00
	0230	6161040	FLASHING ARROW PANEL	EA	\$1,000.000	2	\$2,000.00
	0250	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$5,000.000	2	\$10,000.00
	0270	6181000	MOBILIZATION	LS	\$165,000.000	0.25	\$41,250.00
	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$16,000.000	1	\$16,000.00
	0370	7261015	15 IN. PIPE GROUP A	LF	\$35.000	291	\$10,185.00
	0380	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$600.000	1	\$600.00
	0410	8061007A	CURB INLET CHECK	EA	\$150.000	7	\$1,050.00
Project J713362 - Total							\$112,442.70
Overall - Total							\$112,442.70

Contract Adjustments This Estimate
 No Contract Adjustments Exist on Contract
Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2021

Pay Estimate Created Date: June 3, 2021

Progress Estimate Number 3	Contract ID 210122-G02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start May 16, 2021 Pay Period End June 1, 2021	Original Contract Amount \$1,731,143.17 Net Change Order Amount \$0.00 Current Contract Amount \$1,731,143.17
--------------------------------------	--	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J713362	0020	UNCLASSIFIED EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	215	\$0.18	\$39.34
	0030	COMPACTING EMBANKMENT	Material			-215	\$5.75	(\$1,236.25)
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,415.63	\$0.09	\$221.03
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-2,415.63	\$9.00	(\$21,740.67)
	0210	CHANNELIZER (TRIM LINE)	Material			-111	\$22.00	(\$2,442.00)
	0230	FLASHING ARROW PANEL	Material			-2	\$1,000.00	(\$2,000.00)
	0250	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$5,000.00	(\$10,000.00)
	0410	CURB INLET CHECK	Material			-7	\$150.00	(\$1,050.00)
Total								(\$38,208.55)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J713362	I 49-2(410)	Bridge replacement	I-49	BARTON	over North Fork Spring River 4.5 miles south of Rte. 160 to 2.0 miles north of Rte. 126 south of Lamar

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J713362	Posted Item Pay	\$112,442.70	\$0.00	\$112,442.70
	Gross Item Adjustments	(\$38,208.55)	\$23,333.88	(\$14,874.67)
	Gross Item Pay	\$74,234.15	\$23,333.88	\$97,568.03
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 4, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J713362, Item 2036000, Project Item Line Number 0030, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Missing subgrade compaction test.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713362, Item 3040504, Project Item Line Number 0070, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Missing aggregate gradation, deleterious and PI.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713362, Item 6161025, Project Item Line Number 0210, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Missing cert.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713362, Item 6161040, Project Item Line Number 0230, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Missing cert.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713362, Item 6161099, Project Item Line Number 0250, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Missing cert.	edelhb1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J713362, Item 8061007A, Project Item Line Number 0410, Material Set 8061007A96, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Missing cert.	edelhb1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-G02	J713362	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.05	\$30,000.00	\$1,500.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	2,426.00	0.00	2,426.00	CUYD	215.00	\$18.50	\$3,977.50
		0001	0030	2036000	COMPACTING EMBANKMENT	1,242.00	0.00	1,242.00	CUYD	215.00	\$5.75	\$1,236.25
		0001	0040	2037075	COMPACTING IN CUT	19.00	0.00	19.00	STA	0.00	\$650.00	\$0.00
		0001	0050	2063000	CLASS 3 EXCAVATION	218.00	0.00	218.00	CUYD	76.88	\$6.00	\$461.28
		0001	0060	2153000	SHAPING SLOPES, CLASS III	6.50	0.00	6.50	100F	0.00	\$850.00	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,750.00	0.00	5,750.00	SQYD	2,415.63	\$9.00	\$21,740.67
		0001	0080	4010150	TYPE A2 SHOULDER	623.00	0.00	623.00	SQYD	0.00	\$28.35	\$0.00
		0001	0090	4019905	MISC.Optional Pavement	5,127.00	0.00	5,127.00	SQYD	0.00	\$31.04	\$0.00
		0001	0100	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	74.00	0.00	74.00	TONS	0.00	\$116.75	\$0.00
		0001	0110	4071005	TACK COAT	67.00	0.00	67.00	GAL	0.00	\$5.25	\$0.00
		0001	0120	5041000	CONCRETE APPROACH PAVEMENT	296.00	0.00	296.00	SQYD	0.00	\$31.99	\$0.00
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	249.00	0.00	249.00	CUYD	0.00	\$15.50	\$0.00
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	249.00	0.00	249.00	CUYD	0.00	\$11.00	\$0.00
		0001	0150	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$2,200.00	\$0.00
		0001	0160	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$300.00	\$0.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$700.00	\$0.00
		0001	0180	6161005	CONSTRUCTION SIGNS	1,012.00	0.00	1,012.00	SQFT	0.00	\$6.00	\$0.00
		0001	0190	6161008	ADVANCED WARNING RAIL SYSTEM	24.00	0.00	24.00	EA	0.00	\$50.00	\$0.00
		0001	0200	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	0.00	\$20.00	\$0.00
		0001	0210	6161025	CHANNELIZER (TRIM LINE)	111.00	0.00	111.00	EA	111.00	\$22.00	\$2,442.00
		0001	0220	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	18.00	0.00	18.00	EA	0.00	\$150.00	\$0.00
		0001	0230	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0240	6161070	TUBULAR MARKER	109.00	0.00	109.00	EA	0.00	\$60.00	\$0.00
		0001	0250	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$5,000.00	\$10,000.00
		0001	0260	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,100.00	\$0.00
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$165,000.00	\$41,250.00
		0001	0280	6189902	MISC.ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,167.00	0.00	2,167.00	LF	0.00	\$0.38	\$0.00
		0001	0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,435.00	0.00	7,435.00	LF	0.00	\$0.38	\$0.00
		0001	0310	6207001	PAVEMENT MARKING REMOVAL	8,485.00	0.00	8,485.00	LF	0.00	\$0.31	\$0.00
		0001	0320	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	22,054.00	0.00	22,054.00	LF	0.00	\$0.41	\$0.00
		0001	0330	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	534.00	0.00	534.00	SQYD	0.00	\$10.75	\$0.00
		0001	0340	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	373.00	0.00	373.00	SQYD	0.00	\$3.00	\$0.00
		0001	0350	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	9.40	0.00	9.40	STA	0.00	\$1,436.17	\$0.00
		0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$16,000.00	\$16,000.00
		0001	0370	7261015	15 IN. PIPE GROUP A	732.00	0.00	732.00	LF	291.00	\$35.00	\$10,185.00
		0001	0380	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	1.00	\$600.00	\$600.00
		0001	0390	8051000A	SEEDING - COOL SEASON MIXTURES	0.70	0.00	0.70	ACRE	0.00	\$7,500.00	\$0.00
		0001	0400	8061005	ROCK DITCH CHECK	100.00	0.00	100.00	LF	0.00	\$10.00	\$0.00
		0001	0410	8061007A	CURB INLET CHECK	28.00	0.00	28.00	EA	7.00	\$150.00	\$1,050.00
		0001	0420	8061016	SEDIMENT REMOVAL	62.00	0.00	62.00	CUYD	0.00	\$28.00	\$0.00
		0001	0430	8061017	TEMPORARY SEEDING AND MULCHING	0.20	0.00	0.20	ACRE	0.00	\$2,500.00	\$0.00
		0001	0440	8061050	TYPE C BERM	492.00	0.00	492.00	LF	0.00	\$32.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-G02	J713362	0010	0445	6061060	MGS GUARDRAIL	812.00	0.00	812.00	LF	0.00	\$20.75	\$0.00
		0010	0450	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,750.00	\$0.00
		0010	0460	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,450.00	\$0.00
		0070	0470	2061000	CLASS 1 EXCAVATION	200.00	0.00	200.00	CUYD	0.00	\$55.00	\$0.00
		0070	0480	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$56,000.00	\$0.00
		0070	0490	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	172.00	0.00	172.00	SQYD	0.00	\$245.00	\$0.00
		0070	0500	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	88.00	0.00	88.00	LF	0.00	\$683.00	\$0.00
		0070	0510	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	64.00	0.00	64.00	LF	0.00	\$420.50	\$0.00
		0070	0520	7011300	VIDEO CAMERA INSPECTION	4.00	0.00	4.00	EA	0.00	\$50.00	\$0.00
		0070	0530	7011400	FOUNDATION INSPECTION HOLES	104.00	0.00	104.00	LF	0.00	\$89.00	\$0.00
		0070	0540	7011600	SONIC LOGGING TESTING	4.00	0.00	4.00	EA	0.00	\$1,100.00	\$0.00
		0070	0550	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	490.00	0.00	490.00	LF	0.00	\$75.00	\$0.00
		0070	0560	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	0.00	\$106.00	\$0.00
		0070	0570	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	98.70	0.00	98.70	CUYD	0.00	\$1,050.00	\$0.00
		0070	0580	7034219A	TYPE D BARRIER	429.00	0.00	429.00	LF	0.00	\$110.00	\$0.00
		0070	0590	7034221	SLAB ON CONCRETE NU-GIRDER	884.00	0.00	884.00	SQYD	0.00	\$350.00	\$0.00
		0070	0600	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	770.00	0.00	770.00	LF	0.00	\$290.00	\$0.00
		0070	0610	7061060	REINFORCING STEEL (BRIDGES)	39,520.00	0.00	39,520.00	LB	0.00	\$1.50	\$0.00
		0070	0620	7123610	SLAB DRAIN	34.00	0.00	34.00	EA	0.00	\$500.00	\$0.00
		0070	0630	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,150.00	\$0.00
0070	0640	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$195.00	\$0.00		
0070	0650	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	0.00	\$220.00	\$0.00		
Project J713362 - Total Value Posted to Date as of Report Generated Date												\$112,442.70
210122-G02 Overall - Total Value Posted to Date as of Report Generated Date												\$112,442.70



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 4, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J713362

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	6/1/21	6/3/21	0.05	LS	North crossover.	792+29		799+45		
0020	2035000	UNCLASSIFIED EXCAVATION	6/1/21	6/3/21	215.00	CUYD	North crossover	792+29		792+29		
0030	2036000	COMPACTING EMBANKMENT	6/1/21	6/3/21	215.00	CUYD	North crossover	792+29		792+29		
0050	2063000	CLASS 3 EXCAVATION	6/1/21	6/3/21	76.88	CUYD	North crossover.	794+55		797+48		
0070	3040504	TYPE 5 AGGREGATE FOR BASE	6/1/21	6/3/21	2,415.63	SQYD	North crossover	792+29		799+44		
0210	6161025	CHANNELIZER (TRIM LINE)	6/1/21	6/3/21	111.00	EA	NB and SB I49	792+29.86		845+70.14		
0230	6161040	FLASHING ARROW PANEL	6/1/21	6/3/21	2.00	EA	NB and SB I49	792+29.86		845+70.14		
0250	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	6/1/21	6/3/21	2.00	EA	NB and SB I49	792+29.86		845+70.14		
0270	6181000	MOBILIZATION	5/24/21	6/2/21	0.25	LS		792+29.86		845+70.14		First portion of mobilization.
0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	5/24/21	6/2/21	1.00	LS		792+29.86		845+70.14		
0370	7261015	15 IN. PIPE GROUP A	6/1/21	6/3/21	291.00	LF	North crossover	794+55		797+48		
0380	7320615A	15 IN. GROUP A FLARED END SECT	6/1/21	6/3/21	1.00	EA	North crossover.	794+55		794+55		
0410	8061007A	CURB INLET CHECK	6/1/21	6/3/21	1.00	EA	Median	793+03		793+03		
				6/3/21	1.00	EA	Median	794+53		794+53		
				6/3/21	1.00	EA	Median	797+50		797+50		
				6/3/21	1.00	EA	Median	799+03		799+03		
				6/3/21	1.00	EA	Median	838+99		838+99		
				6/3/21	1.00	EA	Median	843+46		843+46		
			6/3/21	1.00	EA	Median	844+96		844+96			

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J713362	0020	UNCLASSIFIED EXCAVATION	Price FUEL		3	Jun 3, 2021	SYSTEM	\$39.34	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	\$39.34
								Price FUEL - Total	\$39.34
								0020 - Total	\$39.34
	0030	COMPACTING EMBANKMENT	Material		3	Jun 3, 2021	SYSTEM	(\$1,236.25)	
								- Total	(\$1,236.25)
								Material - Total	(\$1,236.25)
								0030 - Total	(\$1,236.25)
	0070	TYPE 5 AGGREGATE FOR BASE	Material		3	Jun 3, 2021	SYSTEM	(\$21,740.67)	
								- Total	(\$21,740.67)
								Material - Total	(\$21,740.67)
			Price FUEL		3	Jun 3, 2021	SYSTEM	\$221.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	\$221.03
								Price FUEL - Total	\$221.03
								0070 - Total	(\$21,519.64)
	0210	CHANNELIZER (TRIM LINE)	Material		3	Jun 3, 2021	SYSTEM	(\$2,442.00)	
								- Total	(\$2,442.00)
								Material - Total	(\$2,442.00)
								0210 - Total	(\$2,442.00)
	0230	FLASHING ARROW PANEL	Material		3	Jun 3, 2021	SYSTEM	(\$2,000.00)	
								- Total	(\$2,000.00)
								Material - Total	(\$2,000.00)
								0230 - Total	(\$2,000.00)
	0250	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		3	Jun 3, 2021	SYSTEM	(\$10,000.00)	
								- Total	(\$10,000.00)
								Material - Total	(\$10,000.00)
								0250 - Total	(\$10,000.00)
	0410	CURB INLET CHECK	Material		3	Jun 3, 2021	SYSTEM	(\$1,050.00)	
								- Total	(\$1,050.00)
								Material - Total	(\$1,050.00)
								0410 - Total	(\$1,050.00)
	0445	MGS GUARDRAIL	Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$10,689.88	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$10,689.88
								Construction Stockpile STMI - Total	\$10,689.88
								0445 - Total	\$10,689.88
	0450	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$6,540.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$6,540.00
								Construction Stockpile STMI - Total	\$6,540.00
								0450 - Total	\$6,540.00
	0460	TYPE A CRSHWTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	May 3, 2021	SYSTEM	\$6,104.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$6,104.00
								Construction Stockpile STMI - Total	\$6,104.00
								0460 - Total	\$6,104.00
								J713362 - Total	(\$14,874.67)



Line Item Adjustments by Estimate

Jun 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
Overall - Total								(\$14,874.67)	