



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 21, 2021

Pay Estimate Created Date: June 16, 2021

Progress Estimate Number 1	Contract ID 210122-G06 Prime Contractor Vance Brothers, Inc.	Pay Period Start See NTP Date Pay Period End June 15, 2021	Original Contract Amount \$2,737,118.74 Net Change Order Amount \$0.00 Current Contract Amount \$2,737,118.74
--------------------------------------	---	---	--

Approval Date		By User
June 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	GIRGIA
June 17, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	roeged1
June 21, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2021	September 1, 2021		7.29%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date	June 14, 2021	June 14, 2021	

Contract Total Pay For Estimate No. 1				
		This Estimate	Previous	To Date
210122-G06				
	Total Posted Items Pay	\$199,609.36	\$0.00	\$199,609.36
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$0.00	\$199,609.36
Contract Total Payable This Estimate:		\$199,609.36		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3417	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	GAL	\$1.800	31,702	\$57,063.60
	0020	4094001	SEAL COAT AGGREGATE, GRADE A1	SQYD	\$0.940	95,804	\$90,055.76
	0060	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	2,156	\$14,014.00
	0070	6161009	FLAG ASSEMBLY	EA	\$22.000	8	\$176.00
	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,150.000	6	\$18,900.00
	0110	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	EA	\$1,100.000	4	\$4,400.00
	0120	6181000	MOBILIZATION	LS	\$60,000.000	0.25	\$15,000.00
Project J7P3417 - Total							\$199,609.36
Overall - Total							\$199,609.36

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 21, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3417	FAS S603(42)	Seal coat	Various	BENTON	on various minor routes in Benton, Dallas, Polk, Hickory, Henry, Bates, and Pettis counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3417	Posted Item Pay	\$199,609.36	\$0.00	\$199,609.36
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$199,609.36	\$0.00	\$199,609.36
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 21, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 21, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210122-G06	J7P3417	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	521,323.00	0.00	521,323.00	GAL	60,922.00	\$1.80	\$109,659.60
		0001	0020	4094001	SEAL COAT AGGREGATE, GRADE A1	736,060.00	0.00	736,060.00	SQYD	197,018.00	\$0.94	\$185,196.92
		0001	0030	4094011	SEAL COAT AGGREGATE, GRADE B1	753,433.00	0.00	753,433.00	SQYD	34,359.00	\$0.94	\$32,297.46
		0001	0040	4134000	BITUMINOUS FOG SEAL	10,578.00	0.00	10,578.00	GAL	0.00	\$4.54	\$0.00
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	5,507.00	0.00	5,507.00	SQFT	2,156.00	\$6.50	\$14,014.00
		0001	0070	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$22.00	\$176.00
		0001	0080	6161025	CHANNELIZER (TRIM LINE)	240.00	0.00	240.00	EA	0.00	\$8.00	\$0.00
		0001	0090	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$160.00	\$0.00
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$3,150.00	\$18,900.00
		0001	0110	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	4.00	\$1,100.00	\$4,400.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$60,000.00	\$15,000.00
		0001	0130	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	69.00	0.00	69.00	LF	0.00	\$17.50	\$0.00
		0001	0140	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	11.00	0.00	11.00	EA	0.00	\$260.00	\$0.00
		0001	0150	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$850.00	\$0.00
		0001	0160	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	12.00	0.00	12.00	EA	0.00	\$160.00	\$0.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,081,704.00	0.00	1,081,704.00	LF	0.00	\$0.12	\$0.00
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,081,704.00	0.00	1,081,704.00	LF	0.00	\$0.08	\$0.00
		0001	0190	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	35.00	0.00	35.00	LF	0.00	\$6.00	\$0.00
		Project J7P3417 - Total Value Posted to Date as of Report Generated Date										
210122-G06 Overall - Total Value Posted to Date as of Report Generated Date												\$379,643.98



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 21, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3417

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	6/14/21	6/15/21	15,602.00	GAL	RTE 52	95.757	CL	92.628	CL	26 ft. Wide
			6/15/21	6/16/21	16,100.00	GAL	RTE 52 East and West bound lanes 26 ft	92.628	CL	89.476	CL	
0020	4094001	SEAL COAT AGGREGATE, GRADE A1	6/14/21	6/15/21	47,727.00	SQYD	RTE 52	95.757	CL	92.628	CL	26 ft. wide
			6/15/21	6/16/21	48,077.00	SQYD	RTE 52 East and West bound lane 26 ft. wide	92.628	CL	89.476	CL	
0060	6161005	CONSTRUCTION SIGNS	6/11/21	6/15/21	252.00	SQFT	RTE 52	82.765	right	95.757	right	Post mounted signs EB Lane.
				6/15/21	254.00	SQFT	RTE PP Post Mounted Signs	0.000	left and right	5.587	left and right	
				6/15/21	284.00	SQFT	RTE 52 WB Lane	82.765	left	95.757	left	
				6/15/21	293.00	SQFT	RTE 7 SB Lane	113.967	right	129.309	right	
				6/15/21	309.00	SQFT	RTE 7 NB Lane	113.967	left	129.309	left	
				6/15/21	692.00	SQFT	RTE 52 Lane Drop Package	82.765	CL	95.757	CL	Payment for 4 sets of lane drop package
			6/14/21	6/15/21	72.00	SQFT	RTE 52	82.765	CL	95.757	CL	45 MPH signs
0070	6161009	FLAG ASSEMBLY	6/11/21	6/15/21	8.00	EA	RTE 52	82.765	CL	95.757	CL	Contractor started on RTE 52, RTE PP, and RTE 7
0100	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	6/7/21	6/8/21	1.00	EA	RTE 52	82.265	R EOP			
				6/8/21	1.00	EA	RTE 52	95.257	LT EOP			
				6/8/21	1.00	EA	RTE 7 NB Lane	130.549	R EOP			
				6/8/21	1.00	EA	RTE 7 SB Lane	113.993	LT EOP			
				6/8/21	1.00	EA	RTE PP NB Lane	5.569	LT EOP			
				6/8/21	1.00	EA	RTE PP SB Lane	0.055	R EOP			
0110	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	6/11/21	6/15/21	4.00	EA	RTE 52	82.765	CL	95.757	CL	
0120	6181000	MOBILIZATION	6/15/21	6/16/21	0.25	LS	RTE 52	82.765	CL	95.757	CL	5% of the project paid out.

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7P3417	0060	June 11, 2021	252	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	.100		RTE ZZ	1.00	16			16
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE	82.473		RTE 52 EB	1.00	8			8
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	94.478		RTE 52 EB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	94.449		RTE 52 EB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	92.394		RTE 52 EB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	92.365		RTE 52 EB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	91.850		RTE 52 EB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	91.823		RTE 52 EB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	89.776		RTE 52 EB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	89.751		RTE 52 EB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	87.620		RTE 52 EB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	87.593		RTE 52 EB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	85.633		RTE 52 EB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	85.601		RTE 52 EB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	83.491		RTE 52 EB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	83.463		RTE 52 EB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	82.807		RTE 52 EB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	82.779		RTE 52 EB	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	82.664		RTE 52 EB	1.00	16			16
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	82.571		RTE 52 EB	1.00	12			12
			254	CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	5.557		RTE PP NB	1.00	12			12
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE	5.587		RTE PP NB	1.00	8			8
				WO8-12 48x48 16.00 NO CENTER LINE	5.465		RTE PP NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	5.416		RTE PP NB	1.00	9			9
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	4.302		RTE PP SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	4.276		RTE PP SB	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE	3.340		RTE PP NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	3.311		RTE PP NB	1.00	9			9
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	2.167		RTE PP SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE	2.138		RTE PP SB	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE	1.243		RTE PP NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	1.214		RTE PP NB	1.00	9			9
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	0.100		EB RTE C	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH	0.035		RTE PP SB	1.00	9			9



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 21, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7P3417	0060	June 11, 2021	254	OIL/LOOSE GRAVEL								
				WO8-12 48x48 16.00 NO CENTER LINE		0.006	RTE PP SB	1.00	16			16
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		-0.322	RTE PP SB	1.00	8			8
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		-0.282	RTE PP SB	1.00	12			12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		-0.135	RTE PP SB	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.510	RTE PP NB	1.00	16			16
			284	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE 127	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE B	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE E	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		83.384	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		83.412	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		85.418	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		85.446	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		87.511	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		87.537	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		88.082	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		88.111	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		90.133	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		90.161	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		92.228	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		92.264	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		93.376	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		93.403	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		95.513	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		95.541	RTE 52 WB	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		95.592	RTE 52 WB	1.00	16			16
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		95.686	RTE 52 WB	1.00	12			12
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		95.761	RTE 52 WB	1.00	8			8
			293	WO8-12 48x48 16.00 NO CENTER LINE		114.166	RTE 7 SB	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		128.962	RTE 7 SB	1.00	16			16
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		114.015	RTE 7 SB	1.00	12			12
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		113.967	RTE 7 SB	1.00	8			8
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE VV	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE AA	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		114.193	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		116.697	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		116.725	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		118.880	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		118.905	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		119.465	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		119.494	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		120.764	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		120.792	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		122.923	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		122.950	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		125.046	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		125.090	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		126.871	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		126.904	RTE 7 SB	1.00	9			9
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		128.934	RTE 7 SB	1.00	9			9



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 21, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7P3417	0060	June 11, 2021	293	W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		114.109	RTE 7 SB	1.00	16			16
			309	SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		116.593	RTE 7 NB	1.00	9			9
				W08-12 48x48 16.00 NO CENTER LINE		114.516	RTE 7 NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		114.488	RTE 7 NB	1.00	9			9
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE PP	1.00	16			16
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE M	1.00	16			16
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE DD	1.00	16			16
				W08-12 48x48 16.00 NO CENTER LINE		116.621	RTE 7 NB	1.00	16			16
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		129.503	RTE 7 NB	1.00	8			8
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		129.503	RTE 7 NB	1.00	12			12
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		129.406	RTE 7 NB	1.00	16			16
				W08-12 48x48 16.00 NO CENTER LINE		129.264	RTE 7 NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		129.236	RTE 7 NB	1.00	9			9
				W08-12 48x48 16.00 NO CENTER LINE		126.756	RTE 7 NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		126.727	RTE 7 NB	1.00	9			9
				W08-12 48x48 16.00 NO CENTER LINE		124.719	RTE 7 NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		124.691	RTE 7 NB	1.00	9			9
				W08-12 48x48 16.00 NO CENTER LINE		122.526	RTE 7 NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		122.497	RTE 7 NB	1.00	9			9
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		117.190	RTE 7 NB	1.00	9			9
				W08-12 48x48 16.00 NO CENTER LINE		117.218	RTE 7 NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		119.321	RTE 7 NB	1.00	9			9
				W08-12 48x48 16.00 NO CENTER LINE		119.373	RTE 7 NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		120.651	RTE 7 NB	1.00	9			9
				W08-12 48x48 16.00 NO CENTER LINE		120.679	RTE 7 NB	1.00	16			16
			692	W020-7a 48x48 16.00 FLAGGER (SYMBOL)		82.765 - 95.757	RTE 52 Lane Drop Pack	8.00	16			128
				G020-4 36x18 4.50 PILOT CAR FOLLOW ME		82.765 - 95.757	RTE 52 Lane Drop Pack	1.00	4.5			4.5
				G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		82.765 - 95.757	RTE 52 Lane Drop Pack	20.00	8.75			175
				W3-4(48) 48x48 16.00 BE PREPARED TO STOP		82.765 - 95.757	RTE 52 Lane Drop Pack	8.00	16			128
				W020-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		82.765 - 95.757	RTE 52 Lane Drop Pack	8.00	16			128
				W020-4 48x48 16.00 ONE LANE ROAD AHEAD		82.765 - 95.757	RTE 52 Lane Drop Pack	8.00	16			128
		June 14, 2021	72	R2-1 36x48 12.00 SPEED LIMIT XX		83.315	RTE 52 EB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX		87.362	RTE 52 WB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX		87.663	RTE 52 EB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX		92.163	RTE 52 WB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX		95.635	RTE 52 WB	1.00	12			12
				R2-1 36x48 12.00 SPEED LIMIT XX		92.431	RTE 52 EB	1.00	12			12
0060 - Total												2139.5



Line Item Adjustments by Estimate

Jun 21, 2021

Contract ID:190621-F01

No Data Available