



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2021

Pay Estimate Created Date: June 30, 2021

Progress Estimate Number 2	Contract ID 210122-G06 Prime Contractor Vance Brothers, Inc.	Pay Period Start June 16, 2021 Pay Period End June 30, 2021	Original Contract Amount \$2,737,118.74 Net Change Order Amount \$0.00 Current Contract Amount \$2,737,118.74
--------------------------------------	---	--	--

Approval Date		By User
June 30, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	GIRGIA
July 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	roeged1
July 6, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2021	September 1, 2021		30.92%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 3, 2021	February 3, 2021	
Letting Date	January 22, 2021	January 22, 2021	
Notice to Proceed Date	March 8, 2021	March 8, 2021	
Work Began Date	June 14, 2021	June 14, 2021	

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
210122-G06			
Total Posted Items Pay	\$646,675.62	\$199,609.36	\$846,284.98
Gross Item Adjustments	(\$25,281.66)	\$0.00	(\$25,281.66)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$199,609.36	\$821,003.32
Contract Total Payable This Estimate:	\$621,393.96		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3417	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	GAL	\$1.800	126,307	\$227,352.60
	0020	4094001	SEAL COAT AGGREGATE, GRADE A1	SQYD	\$0.940	328,482	\$308,773.08
	0030	4094011	SEAL COAT AGGREGATE, GRADE B1	SQYD	\$0.940	69,311	\$65,152.34
	0040	4134000	BITUMINOUS FOG SEAL	GAL	\$4.540	415	\$1,884.10
	0060	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	2,079	\$13,513.50
	0120	6181000	MOBILIZATION	LS	\$60,000.000	0.5	\$30,000.00
Project J7P3417 - Total							\$646,675.62
Overall - Total							\$646,675.62

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3417	0010	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	Substandard Item	6-23-2021 days production is withheld due to NCR No 1. Evaluation of the mat will be made in 14 days.			(\$10,524.60)
	0020	SEAL COAT AGGREGATE, GRADE A1	Other Item Adjustment	Substandard Item	6-23-2021 days production is withheld due to NCR No 1. Evaluation of the mat will be made in 14 days.			(\$14,757.06)
Total								(\$25,281.66)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 6, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3417	FAS S603(42)	Seal coat	Various	BENTON	on various minor routes in Benton, Dallas, Polk, Hickory, Henry, Bates, and Pettis counties

Totals by Job Numbers

Job Number	Totals			
	This Estimate	Previous	To Date	
J7P3417	Posted Item Pay	\$646,675.62	\$199,609.36	\$846,284.98
	Gross Item Adjustments	(\$25,281.66)	\$0.00	(\$25,281.66)
	Gross Item Pay	\$621,393.96	\$199,609.36	\$821,003.32
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 6, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210122-G06	J7P3417	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	521,323.00	0.00	521,323.00	GAL	169,509.00	\$1.80	\$305,116.20	
		0001	0020	4094001	SEAL COAT AGGREGATE, GRADE A1	736,060.00	0.00	736,060.00	SQYD	456,894.00	\$0.94	\$429,480.36	
		0001	0030	4094011	SEAL COAT AGGREGATE, GRADE B1	753,433.00	0.00	753,433.00	SQYD	69,311.00	\$0.94	\$65,152.34	
		0001	0040	4134000	BITUMINOUS FOG SEAL	10,578.00	0.00	10,578.00	GAL	415.00	\$4.54	\$1,884.10	
		0001	0050	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00	\$0.00
		0001	0060	6161005	CONSTRUCTION SIGNS	5,507.00	0.00	5,507.00	SQFT	4,235.00	\$6.50	\$27,527.50	\$27,527.50
		0001	0070	6161009	FLAG ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$22.00	\$176.00	\$176.00
		0001	0080	6161025	CHANNELIZER (TRIM LINE)	240.00	0.00	240.00	EA	0.00	\$8.00	\$0.00	\$0.00
		0001	0090	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$160.00	\$0.00	\$0.00
		0001	0100	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$3,150.00	\$18,900.00	\$18,900.00
		0001	0110	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	4.00	\$1,100.00	\$4,400.00	\$4,400.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$60,000.00	\$45,000.00	\$45,000.00
		0001	0130	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	69.00	0.00	69.00	LF	0.00	\$17.50	\$0.00	\$0.00
		0001	0140	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	11.00	0.00	11.00	EA	0.00	\$260.00	\$0.00	\$0.00
		0001	0150	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$850.00	\$0.00	\$0.00
		0001	0160	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	12.00	0.00	12.00	EA	0.00	\$160.00	\$0.00	\$0.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,081,704.00	0.00	1,081,704.00	LF	0.00	\$0.12	\$0.00	\$0.00
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,081,704.00	0.00	1,081,704.00	LF	0.00	\$0.08	\$0.00	\$0.00
		0001	0190	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	35.00	0.00	35.00	LF	0.00	\$6.00	\$0.00	\$0.00
		Project J7P3417 - Total Value Posted to Date as of Report Generated Date											
210122-G06 Overall - Total Value Posted to Date as of Report Generated Date												\$897,636.50	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3417

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	6/16/21	6/17/21	23,400.00	GAL	RTE 52 26 ft. wide	89.476	CL	83.925	CL		
			6/17/21	6/24/21	5,820.00	GAL	RTE 52 26 ft. wide	83.925	CL	82.765	CL		
			6/24/21		11,370.00	GAL	RTE PP	5.587	CL	2.925	CL	22' Wide	
			6/18/21	6/30/21	9,719.00	GAL	RTE PP	0.000	CL	2.925	CL		
			6/21/21	6/23/21	16,327.00	GAL	RTE 7 24 ft. wide	126.800	CL	130.098	CL		
			6/22/21	6/24/21	24,109.00	GAL	RTE 7	126.800	CL	121.957	CL	Widths were 24' to 28' wide	
			6/23/21	6/30/21	24,565.00	GAL	RTE 7 24 ft. wide	121.957 / 116.33	CL	118.561 / 113.967	CL		
			6/24/21	6/28/21	5,847.00	GAL	RTE 7 SB Lane 12 ft. wide	116.331	Right	118.561	Right		
			6/28/21	6/30/21	5,150.00	GAL	RTE 7 NB Lane 12 ft. wide	116.331	left	118.561	left		
			0020	4094001	SEAL COAT AGGREGATE, GRADE A1	6/16/21	6/17/21	84,289.00	SQYD	RTE 52 26 ft. wide	89.476	CL	83.925
6/17/21	6/24/21	16,925.00				SQYD	RTE 52 26 ft. wide	83.925	CL	82.765	CL		
6/21/21	6/23/21	46,435.00				SQYD	RTE 7 24 ft. wide	126.800	CL	130.098	CL		
6/22/21	6/24/21	68,885.00				SQYD	RTE 7	126.800	CL	121.957	CL	Widths were 24' to 28'	
6/23/21	6/30/21	81,100.00				SQYD	RTE 7 24 ft. wide	121.957 / 116.331	CL	118.561 / 113.967	CL		
6/24/21	6/28/21	15,699.00				SQYD	RTE 7 SB Lane 12 ft. wide	116.331	Right	118.561	Right		
6/28/21	6/30/21	15,149.00				SQYD	RTE 7 NB Lane 12 ft. wide.	116.331	left	118.561	left		
6/17/21	6/24/21	34,359.00				SQYD	RTE PP	5.587	CL	2.925	CL	Placed B1 material 22 ft. wide	
0030	4094011	SEAL COAT AGGREGATE, GRADE B1	6/18/21	6/30/21	34,952.00	SQYD	RTE PP	0.000	CL	2.925	CL		
			6/18/21	6/30/21	415.00	GAL	RTE PP	5.104	CL	5.587	CL	Tightwad City Limits	
0060	6161005	CONSTRUCTION SIGNS	6/18/21	6/30/21	24.00	SQFT	RTE PP	5.087 / 0.006	left / Right				2 each R2-1 45 mph signs over existing 55 mph sign
			6/23/21	6/30/21	198.00	SQFT	RTE 7	113.967	CL	130.098	CL		
			6/30/21		250.00	SQFT	RTE 32 EB Lane	65.900	CL	75.140	CL	Post mounted signs	
			6/30/21		266.00	SQFT	RTE 32 West Bound Lane	65.900	CL	75.140	CL		
			6/24/21	6/28/21	118.00	SQFT	RTE J	0.000	CL	2.497	CL		
			6/25/21	6/30/21	25.00	SQFT	RTE 7	130.098				1 - No Center Line Sign 16 sq. ft. and 1 - Fresh Oil Sign 9 sq. ft.	
			6/30/21		575.00	SQFT	RTE 64 WB Lane	7.241	Left	39.246	Left		
			6/30/21		623.00	SQFT	RTE 64	7.241	EB Lane	39.246	EB Lane		
0120	6181000	MOBILIZATION	6/21/21	6/23/21	0.50	LS	RTE 7	126.800	CL	130.098	CL	10% and 25% paid out	

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7P3417	0060	June 11, 2021	252	SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	85.633		RTE 52 EB	1.00	9			9
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	94.478		RTE 52 EB	1.00	9		9	
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	83.491		RTE 52 EB	1.00	9		9	
				WO8-12 48x48 16.00 NO CENTER LINE	83.463		RTE 52 EB	1.00	16		16	
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	82.807		RTE 52 EB	1.00	9		9	
				WO8-12 48x48 16.00 NO CENTER LINE	82.779		RTE 52 EB	1.00	16		16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	82.664		RTE 52 EB	1.00	16		16	
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE	82.571		RTE 52 EB	1.00	12		12	
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE	82.473		RTE 52 EB	1.00	8		8	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD	.100		RTE ZZ	1.00	16		16	
				WO8-12 48x48 16.00 NO CENTER LINE	87.593		RTE 52 EB	1.00	16		16	
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	87.620		RTE 52 EB	1.00	9		9	
				WO8-12 48x48 16.00 NO CENTER LINE	89.751		RTE 52 EB	1.00	16		16	
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	89.776		RTE 52 EB	1.00	9		9	
				WO8-12 48x48 16.00 NO CENTER LINE	91.823		RTE 52 EB	1.00	16		16	
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	91.850		RTE 52 EB	1.00	9		9	
				WO8-12 48x48 16.00 NO CENTER LINE	92.365		RTE 52 EB	1.00	16		16	
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	92.394		RTE 52 EB	1.00	9		9	
				WO8-12 48x48 16.00 NO CENTER LINE	94.449		RTE 52 EB	1.00	16		16	
				WO8-12 48x48 16.00 NO CENTER LINE	85.601		RTE 52 EB	1.00	16		16	
				254	SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	2.167		RTE PP SB	1.00	9		9
					WO8-12 48x48 16.00 NO CENTER LINE	2.138		RTE PP SB	1.00	16		16
					WO8-12 48x48 16.00 NO CENTER LINE	1.243		RTE PP NB	1.00	16		16
					SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL	1.214		RTE PP NB	1.00	9		9
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100		EB RTE C	1.00	16		16	
			SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		0.035		RTE PP SB	1.00	9		9	
			WO8-12 48x48 16.00 NO CENTER LINE	0.006		RTE PP SB	1.00	16		16		
			CONST-7-48 48x24 8.00 RATE OUR WORK ZONE	-0.322		RTE PP SB	1.00	8		8		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7P3417	0060	June 11, 2021	254	CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		-0.282	RTE PP SB	1.00	12			12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		-0.135	RTE PP SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		3.311	RTE PP NB	1.00	9			9
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		5.587	RTE PP NB	1.00	8			8
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		5.557	RTE PP NB	1.00	12			12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		5.510	RTE PP NB	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		5.465	RTE PP NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		5.416	RTE PP NB	1.00	9			9
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		4.302	RTE PP SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		4.276	RTE PP SB	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		3.340	RTE PP NB	1.00	16			16
			284	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE 127	1.00	16			16
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		95.761	RTE 52 WB	1.00	8			8
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE E	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		83.384	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		83.412	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		85.418	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		85.446	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		87.511	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		87.537	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		88.082	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		88.111	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		90.133	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		90.161	RTE 52 WB	1.00	16			16
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		95.686	RTE 52 WB	1.00	12			12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		95.592	RTE 52 WB	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		95.541	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		95.513	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		93.403	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		93.376	RTE 52 WB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		92.264	RTE 52 WB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		92.228	RTE 52 WB	1.00	9			9
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE B	1.00	16			16
			293	CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		114.015	RTE 7 SB	1.00	12			12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		114.109	RTE 7 SB	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		114.166	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		114.193	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		116.697	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		116.725	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		118.880	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		118.905	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		119.465	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		119.494	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		120.764	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		120.792	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		122.923	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		122.950	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		125.046	RTE 7 SB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		125.090	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		126.871	RTE 7 SB	1.00	16			16



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7P3417	0060	June 11, 2021	293	SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		126.904	RTE 7 SB	1.00	9			9
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		128.934	RTE 7 SB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		128.962	RTE 7 SB	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE AA	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE VV	1.00	16			16
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		113.967	RTE 7 SB	1.00	8			8
			309	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE DD	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE M	1.00	16			16
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		129.503	RTE 7 NB	1.00	8			8
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		129.503	RTE 7 NB	1.00	12			12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		129.406	RTE 7 NB	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		129.264	RTE 7 NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		129.236	RTE 7 NB	1.00	9			9
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE PP	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		114.488	RTE 7 NB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		114.516	RTE 7 NB	1.00	16			16
				SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL		116.593	RTE 7 NB	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		116.621	RTE 7 NB	1.00	16			16
		SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL			117.190	RTE 7 NB	1.00	9			9	
		WO8-12 48x48 16.00 NO CENTER LINE			117.218	RTE 7 NB	1.00	16			16	
		SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL			119.321	RTE 7 NB	1.00	9			9	
		WO8-12 48x48 16.00 NO CENTER LINE			119.373	RTE 7 NB	1.00	16			16	
		SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL			120.651	RTE 7 NB	1.00	9			9	
		WO8-12 48x48 16.00 NO CENTER LINE			120.679	RTE 7 NB	1.00	16			16	
		SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL			122.497	RTE 7 NB	1.00	9			9	
		WO8-12 48x48 16.00 NO CENTER LINE			122.526	RTE 7 NB	1.00	16			16	
		SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL			124.691	RTE 7 NB	1.00	9			9	
		WO8-12 48x48 16.00 NO CENTER LINE			124.719	RTE 7 NB	1.00	16			16	
		SPECIAL 1 36x36 9.00 FRESH OIL/LOOSE GRAVEL			126.727	RTE 7 NB	1.00	9			9	
		WO8-12 48x48 16.00 NO CENTER LINE			126.756	RTE 7 NB	1.00	16			16	
		692	WO3-4(48) 48x48 16.00 BE PREPARED TO STOP		82.765 - 95.757	RTE 52 Lane Drop Pack	8.00	16			128	
			G020-4a 42x30 8.75 PLEASE WAIT FOR PILOT CAR		82.765 - 95.757	RTE 52 Lane Drop Pack	20.00	8.75			175	
			G020-4 36x18 4.50 PILOT CAR FOLLOW ME		82.765 - 95.757	RTE 52 Lane Drop Pack	1.00	4.5			4.5	
			WO20-4 48x48 16.00 ONE LANE ROAD AHEAD		82.765 - 95.757	RTE 52 Lane Drop Pack	8.00	16			128	
			WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		82.765 - 95.757	RTE 52 Lane Drop Pack	8.00	16			128	
			WO20-7a 48x48 16.00 FLAGGER (SYMBOL)		82.765 - 95.757	RTE 52 Lane Drop Pack	8.00	16			128	
		June 14, 2021	72	R2-1 XX 36x48 12.00 SPEED LIMIT		83.315	RTE 52 EB	1.00	12			12
				R2-1 XX 36x48 12.00 SPEED LIMIT		87.362	RTE 52 WB	1.00	12			12
				R2-1 XX 36x48 12.00 SPEED LIMIT		95.635	RTE 52 WB	1.00	12			12
				R2-1 XX 36x48 12.00 SPEED LIMIT		92.163	RTE 52 WB	1.00	12			12
				R2-1 XX 36x48 12.00 SPEED LIMIT		92.431	RTE 52 EB	1.00	12			12
				R2-1 XX 36x48 12.00 SPEED LIMIT		87.663	RTE 52 EB	1.00	12			12
June 23, 2021	198	R2-1 XX 36x48 12.00 SPEED LIMIT		114.130	RTE 7 SB	1.00	12			12		
		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		114.130	RTE 7 SB	1.00	6			6		
		R2-1 XX 36x48 12.00 SPEED LIMIT		116.79	RTE 7 SB	1.00	12			12		
		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		116.79	RTE 7 SB	1.00	6			6		
		R2-1 XX 36x48 12.00 SPEED LIMIT		119.243	RTE 7 NB	1.00	12			12		
		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		119.243	RTE 7 NB	1.00	6			6		
		R2-1 XX 36x48 12.00 SPEED LIMIT		119.493	RTE 7 SB	1.00	12			12		
		G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		119.493	RTE 7 SB	1.00	6			6		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post					
J7P3417	0060	June 23, 2021	198	R2-1 36x48 12.00 SPEED LIMIT XX		120.825	RTE 7 SB	1.00	12			12					
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		120.825	RTE 7 SB	1.00	6			6					
				R2-1 36x48 12.00 SPEED LIMIT XX		122.308	RTE 7 SB	1.00	12			12					
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		122.308	RTE 7 SB	1.00	6			6					
				R2-1 36x48 12.00 SPEED LIMIT XX		123.065	RTE 7 SB	1.00	12			12					
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		123.065	RTE 7 SB	1.00	6			6					
				R2-1 36x48 12.00 SPEED LIMIT XX		123.975	RTE 7 NB	1.00	12			12					
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		123.975	RTE 7 NB	1.00	6			6					
				R2-1 36x48 12.00 SPEED LIMIT XX		126.626	RTE 7 NB	1.00	12			12					
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		126.626	RTE 7 NB	1.00	6			6					
				R2-1 36x48 12.00 SPEED LIMIT XX		127.000	RTE 7 SB	1.00	12			12					
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		127.000	RTE 7 SB	1.00	6			6					
				R2-1 36x48 12.00 SPEED LIMIT XX		128.908	RTE 7 NB	1.00	12			12					
				G020-5aP 36x24 6.00 WORK ZONE (PLAQUE)		128.908	RTE 7 NB	1.00	6			6					
				250	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE B	1.00	16			16				
					WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE FF	1.00	16			16				
					WO21-2 36x36 9.00 FRESH OIL		73.495	RTE 32 EB	1.00	9			9				
					WO8-12 48x48 16.00 NO CENTER LINE		73.426	RTE 32 EB	1.00	16			16				
					WO21-2 36x36 9.00 FRESH OIL		72.685	RTE 32 EB	1.00	9			9				
					WO8-12 48x48 16.00 NO CENTER LINE		72.657	RTE 32 EB	1.00	16			16				
					WO21-2 36x36 9.00 FRESH OIL		70.533	RTE 32 EB	1.00	9			9				
					WO8-12 48x48 16.00 NO CENTER LINE		70.506	RTE 32 EB	1.00	16			16				
					WO21-2 36x36 9.00 FRESH OIL		68.028	RTE 32 EB	1.00	9			9				
					WO8-12 48x48 16.00 NO CENTER LINE		67.999	RTE 32 EB	1.00	16			16				
					WO21-2 36x36 9.00 FRESH OIL		66.556	RTE 32 EB	1.00	9			9				
					WO8-12 48x48 16.00 NO CENTER LINE		66.522	RTE 32 EB	1.00	16			16				
					WO21-2 36x36 9.00 FRESH OIL		65.958	RTE 32 EB	1.00	9			9				
					WO8-12 48x48 16.00 NO CENTER LINE		65.929	RTE 32 EB	1.00	16			16				
					WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		65.776	RTE 32 EB	1.00	16			16				
					CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		65.682	RTE 32 EB	1.00	12			12				
					CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		65.586	RTE 32 EB	1.00	8			8				
					WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE V	1.00	16			16				
					WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE JJ	1.00	16			16				
					266	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE H	1.00	16			16			
						CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		75.464	RTE 32 WB	1.00	8			8			
						WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		75.295	RTE 32 WB	1.00	16			16			
						WO8-12 48x48 16.00 NO CENTER LINE		75.006	RTE 32 WB	1.00	16			16			
						WO21-2 36x36 9.00 FRESH OIL		74.969	RTE 32 WB	1.00	9			9			
						WO8-12 48x48 16.00 NO CENTER LINE		73.277	RTE 32 WB	1.00	16			16			
						WO21-2 36x36 9.00 FRESH OIL		73.250	RTE 32 WB	1.00	9			9			
						WO8-12 48x48 16.00 NO CENTER LINE		72.547	RTE 32 WB	1.00	16			16			
						WO21-2 36x36 9.00 FRESH OIL		72.517	RTE 32 WB	1.00	9			9			
						WO8-12 48x48 16.00 NO CENTER LINE		70.397	RTE 32 WB	1.00	16			16			
						WO21-2 36x36 9.00 FRESH OIL		70.360	RTE 32 WB	1.00	9			9			
				WO8-12 48x48 16.00 NO CENTER LINE			67.926	RTE 32 WB	1.00	16			16				
				WO21-2 36x36 9.00 FRESH OIL			67.897	RTE 32 WB	1.00	9			9				
				WO8-12 48x48 16.00 NO CENTER LINE			66.451	RTE 32 WB	1.00	16			16				
				WO21-2 36x36 9.00 FRESH OIL			66.402	RTE 32 WB	1.00	9			9				
				WO8-6c 48x48 16.00 TRUCK ENTRANCE			0.100	RTE 65 Entrance	2.00	16			32				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			0.100	RTE P	1.00	16			16				
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			0.100	RTE K	1.00	16			16				
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE			75.374	RTE 32 WB	1.00	12			12				
				118		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		0.012	RTE J EB	1.00	8			8			
						CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		0.050	RTE J EB	1.00	12			12			
							June 24, 2021										



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J7P3417	0060	June 24, 2021	118	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.086	RTE J EB	1.00	16			16		
				WO8-12 48x48 16.00 NO CENTER LINE		0.139	RTE J EB	1.00	16				16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.474	RTE J WB	1.00	16				16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		2.414	RTE J EB	1.00	16				16	
				WO21-2 36x36 9.00 FRESH OIL		2.417	RTE J WB	1.00	9				9	
				WO8-12 48x48 16.00 NO CENTER LINE		2.446	RTE J WB	1.00	16				16	
				WO21-2 36x36 9.00 FRESH OIL		0.168	RTE J EB	1.00	9				9	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE 73	1.00	16				16	
				WO8-12 48x48 16.00 NO CENTER LINE		9.273	RTE 64 WB Lane	1.00	16				16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE T	1.00	16				16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE U	1.00	16				16	
				WO21-2 36x36 9.00 FRESH OIL		10.353	RTE 64 WB Lane	1.00	9				9	
				WO8-12 48x48 16.00 NO CENTER LINE		10.381	RTE 64 WB Lane	1.00	16				16	
				WO21-2 36x36 9.00 FRESH OIL		12.535	RTE 64 WB Lane	1.00	9				9	
				WO8-12 48x48 16.00 NO CENTER LINE		12.563	RTE 64 WB Lane	1.00	16				16	
				WO21-2 36x36 9.00 FRESH OIL		13.749	RTE 64 WB Lane	1.00	9				9	
				WO8-12 48x48 16.00 NO CENTER LINE		13.778	RTE 64 WB Lane	1.00	16				16	
				WO21-2 36x36 9.00 FRESH OIL		15.861	RTE 64 WB Lane	1.00	9				9	
		WO8-12 48x48 16.00 NO CENTER LINE		15.890	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		17.902	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		17.930	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		19.811	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		19.849	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		21.843	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		21.883	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		24.147	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		24.184	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		25.676	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		25.711	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		26.574	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		26.607	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		28.714	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		28.745	RTE 64 WB Lane	1.00	16				16			
		WO8-12 48x48 16.00 NO CENTER LINE		29.826	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		29.832	RTE 64 WB Lane	1.00	9				9			
		WO21-2 36x36 9.00 FRESH OIL		32.005	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		32.035	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		32.856	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		32.865	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		34.978	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		35.000	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		37.089	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		37.101	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		39.254	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		39.258	RTE 64 WB Lane	1.00	16				16			
		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		39.504	RTE 64 WB Lane	1.00	16				16			
		CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		39.579	RTE 64 WB Lane	1.00	12				12			
		CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		39.595	RTE 64 WB Lane	1.00	8				8			
		WO21-2 36x36 9.00 FRESH OIL		7.953	RTE 64 WB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		7.980	RTE 64 WB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		9.250	RTE 64 WB Lane	1.00	9				9			
		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE HH	1.00	16				16			
		WO8-12 48x48 16.00 NO CENTER LINE		22.000	RTE 64 EB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		22.027	RTE 64 EB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		24.250	RTE 64 EB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		24.273	RTE 64 EB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		25.765	RTE 64 EB Lane	1.00	16				16			
		WO21-2 36x36 9.00 FRESH OIL		25.799	RTE 64 EB Lane	1.00	9				9			
		WO8-12 48x48 16.00 NO CENTER LINE		27.858	RTE 64 EB Lane	1.00	16				16			
				June 25, 2021	575	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE 73	1.00	16			16
						WO8-12 48x48 16.00 NO CENTER LINE		9.273	RTE 64 WB Lane	1.00	16			16
						WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE T	1.00	16			16
						WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE U	1.00	16			16
						WO21-2 36x36 9.00 FRESH OIL		10.353	RTE 64 WB Lane	1.00	9			9
						WO8-12 48x48 16.00 NO CENTER LINE		10.381	RTE 64 WB Lane	1.00	16			16
						WO21-2 36x36 9.00 FRESH OIL		12.535	RTE 64 WB Lane	1.00	9			9
						WO8-12 48x48 16.00 NO CENTER LINE		12.563	RTE 64 WB Lane	1.00	16			16
						WO21-2 36x36 9.00 FRESH OIL		13.749	RTE 64 WB Lane	1.00	9			9
						WO8-12 48x48 16.00 NO CENTER LINE		13.778	RTE 64 WB Lane	1.00	16			16
						WO21-2 36x36 9.00 FRESH OIL		15.861	RTE 64 WB Lane	1.00	9			9
						WO8-12 48x48 16.00 NO CENTER LINE		15.890	RTE 64 WB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		17.902	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		17.930	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		19.811	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		19.849	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		21.843	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		21.883	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		24.147	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		24.184	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		25.676	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		25.711	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		26.574	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		26.607	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		28.714	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		28.745	RTE 64 WB Lane	1.00	16			16		
				WO8-12 48x48 16.00 NO CENTER LINE		29.826	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		29.832	RTE 64 WB Lane	1.00	9			9		
				WO21-2 36x36 9.00 FRESH OIL		32.005	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		32.035	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		32.856	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		32.865	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		34.978	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		35.000	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		37.089	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		37.101	RTE 64 WB Lane	1.00	16			16		
				WO21-2 36x36 9.00 FRESH OIL		39.254	RTE 64 WB Lane	1.00	9			9		
				WO8-12 48x48 16.00 NO CENTER LINE		39.258	RTE 64 WB Lane	1.00	16			16		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		39.504	RTE 64 WB Lane	1.00	16			16		
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		39.579	RTE 64 WB Lane	1.00	12			12		
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		39.595	RTE 64 WB Lane	1.00	8			8		
		WO21-2 36x36 9.00 FRESH OIL		7.953	RTE 64 WB Lane	1.00	9			9				
		WO8-12 48x48 16.00 NO CENTER LINE		7.980	RTE 64 WB Lane	1.00	16			16				
		WO21-2 36x36 9.00 FRESH OIL		9.250	RTE 64 WB Lane	1.00	9			9				
		WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE HH	1.00	16			16				
		WO8-12 48x48 16.00 NO CENTER LINE		22.000	RTE 64 EB Lane	1.00	16			16				
		WO21-2 36x36 9.00 FRESH OIL		22.027	RTE 64 EB Lane	1.00	9			9				
		WO8-12 48x48 16.00 NO CENTER LINE		24.250	RTE 64 EB Lane	1.00	16			16				
		WO21-2 36x36 9.00 FRESH OIL		24.273	RTE 64 EB Lane	1.00	9			9				
		WO8-12 48x48 16.00 NO CENTER LINE		25.765	RTE 64 EB Lane	1.00	16			16				
		WO21-2 36x36 9.00 FRESH OIL		25.799	RTE 64 EB Lane	1.00	9			9				
		WO8-12 48x48 16.00 NO CENTER LINE		27.858	RTE 64 EB Lane	1.00	16			16				



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J7P3417	0060	June 25, 2021	623	LINE								
				WO21-2 36x36 9.00 FRESH OIL		27.860	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		28.831	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		28.851	RTE 64 EB Lane	1.00	9			9
				WO21-2 36x36 9.00 FRESH OIL		30.903	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		30.914	RTE 64 EB Lane	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		32.818	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		32.848	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		34.157	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		34.201	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		36.229	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		36.256	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		38.594	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		38.594	RTE 64 EB Lane	1.00	9			9
				CONST-7-48 48x24 8.00 RATE OUR WORK ZONE		6.841	RTE 64 EB Lane	1.00	8			8
				CONST-8 48x36 12.00 WORK ZONE NO PHONE ZONE		7.017	RTE 64 EB Lane	1.00	12			12
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		7.113	RTE 64 EB Lane	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		7.290	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		7.320	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		8.075	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		8.115	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		9.341	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		9.368	RTE 64 EB Lane	1.00	9			9
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE 73	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE D	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE K	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE P	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE RA	1.00	16			16
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		0.100	RTE TT	1.00	16			16
				WO8-12 48x48 16.00 NO CENTER LINE		11.478	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		11.506	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		12.627	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		12.655	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		14.751	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		14.777	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		15.957	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		15.986	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		18.000	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		18.030	RTE 64 EB Lane	1.00	9			9
				WO8-12 48x48 16.00 NO CENTER LINE		20.150	RTE 64 EB Lane	1.00	16			16
				WO21-2 36x36 9.00 FRESH OIL		20.185	RTE 64 EB Lane	1.00	9			9
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		21.903	RTE 64 EB Lane	1.00	16			16
0060 - Total												4169.5



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3417	0010	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	SUBI	2	Jun 30, 2021	GIRGIA	(\$10,524.60)	6-23-2021 days production is withheld due to NCR No 1. Evaluation of the mat will be made in 14 days.		
								SUBI - Total		(\$10,524.60)	
								Other Item Adjustment - Total		(\$10,524.60)	
	0010 - Total		(\$10,524.60)								
	0020	SEAL COAT AGGREGATE, GRADE A1	Other Item Adjustment	SUBI	2	Jun 30, 2021	GIRGIA	(\$14,757.06)	6-23-2021 days production is withheld due to NCR No 1. Evaluation of the mat will be made in 14 days.		
								SUBI - Total		(\$14,757.06)	
								Other Item Adjustment - Total		(\$14,757.06)	
	0020 - Total		(\$14,757.06)								
	J7P3417 - Total								(\$25,281.66)		
	Overall - Total								(\$25,281.66)		