



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on June 19, 2025

Pay Estimate Created Date: April 22, 2025

Final Estimate Number 84	Contract ID 210219-A01	Prime Contractor Liberty Mutual Insurance Company	Pay Period Start April 2, 2025	Pay Period End April 22, 2025	Original Contract Amount \$5,338,466.37	Net Change Order Amount \$472,566.09	Current Contract Amount \$5,811,032.46
------------------------------------	----------------------------------	---	--	---	---	--	--

Approval Date						By User
April 22, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					stronk1
June 11, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					stutsb1
June 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	May 11, 2023	May 10, 2023	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	October 30, 2024	October 30, 2024	
Awarded Date	March 3, 2021	March 3, 2021	
Letting Date	February 19, 2021	February 19, 2021	
Notice to Proceed Date	April 5, 2021	April 5, 2021	
Work Began Date	May 10, 2021	May 10, 2021	

Contract Total Pay For Estimate No. 84			
	This Estimate	Previous	To Date
210219-A01			
Total Posted Items Pay	\$0.00	\$5,811,032.50	\$5,811,032.50
Gross Item Adjustments	\$0.00	\$7,647.51	\$7,647.51
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$5,705.00	\$5,705.00
		\$5,824,385.01	\$5,824,385.01
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on June 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1I3110	I 29-2(195)	Bridge rehabilitation	I-29	ATCHISON	over the Nishnabotna River, 1 mile south of the Iowa State line
Totals by Job Numbers					
J1I3110			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$5,811,032.50	\$5,811,032.50
	Gross Item Adjustments		\$0.00	\$7,647.51	\$7,647.51
	Gross Item Pay		\$0.00	\$5,818,680.01	\$5,818,680.01
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$5,705.00	\$5,705.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 19, 2025

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-A01	J113110	0001	0010	2013000	CLEARING AND GRUBBING	2.00	0.00	2.00	ACRE	2.00	\$3,250.00	\$6,500.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$75,000.00	\$75,000.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	37.00	3.00	40.00	STA	40.00	\$1,630.00	\$65,200.00
		0001	0040	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	5,807.00	670.00	6,477.00	SQYD	6,477.00	\$10.50	\$68,008.50
		0001	0050	4019905	MISC.OPTIONAL PAVEMENT	5,807.40	0.00	5,807.40	SQYD	5,807.40	\$58.75	\$341,184.75
		0001	0060	4134000	BITUMINOUS FOG SEAL	64.00	-64.00	0.00	GAL	0.00	\$20.00	\$0.00
		0001	0070	5041000	CONCRETE APPROACH PAVEMENT	435.00	0.00	435.00	SQYD	435.00	\$140.00	\$60,900.00
		0001	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,629.00	72.20	1,701.20	CUYD	1,701.20	\$59.00	\$100,370.80
		0001	0090	6113040	PLACING TYPE 2 ROCK BLANKET	1,629.00	72.20	1,701.20	CUYD	1,701.20	\$21.00	\$35,725.20
		0001	0100	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	2.00	4.00	EA	4.00	\$3,150.00	\$12,600.00
		0001	0110	6122020	REPLACEMENT SAND BARREL	8.00	0.00	8.00	EA	8.00	\$225.00	\$1,800.00
		0001	0120	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$900.00	\$1,800.00
		0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$800.00	\$0.00
		0001	0140	6161005	CONSTRUCTION SIGNS	1,116.00	1,211.50	2,327.50	SQFT	2,327.50	\$5.40	\$12,568.50
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	4.00	8.00	EA	8.00	\$63.00	\$504.00
		0001	0160	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$13.50	\$54.00
		0001	0170	6161025	CHANNELIZER (TRIM-LINE)	100.00	160.00	260.00	EA	260.00	\$18.00	\$4,680.00
		0001	0180	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	5.00	7.00	12.00	EA	12.00	\$180.00	\$2,160.00
		0001	0190	6161033	DIRECTION INDICATOR BARRICADE	36.00	24.00	60.00	EA	60.00	\$72.00	\$4,320.00
		0001	0200	6161040	FLASHING ARROW PANEL	2.00	2.00	4.00	EA	4.00	\$675.00	\$2,700.00
		0001	0210	6161070	TUBULAR MARKER	120.00	120.00	240.00	EA	240.00	\$45.00	\$10,800.00
		0001	0220	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	2.00	4.00	EA	4.00	\$4,050.00	\$16,200.00
		0001	0230	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	8.00	-8.00	0.00	EA	0.00	\$2,250.00	\$0.00
		0001	0240	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$177,650.00	\$177,650.00
		0001	0250	6191000	PAVEMENT EDGE TREATMENT	2,876.00	0.00	2,876.00	LF	2,876.00	\$5.00	\$14,380.00
		0001	0260	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	15,836.00	-15,836.00	0.00	LF	0.00	\$0.46	\$0.00
		0001	0270	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,668.00	-12,668.00	0.00	LF	0.00	\$0.46	\$0.00
		0001	0280	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,360.00	43,137.00	46,497.00	LF	46,497.00	\$0.28	\$13,019.16
		0001	0290	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	35,256.00	21,984.00	57,240.00	LF	57,240.00	\$0.28	\$16,027.20
		0001	0300	6207001	PAVEMENT MARKING REMOVAL	42,859.00	22,708.00	65,567.00	LF	65,567.00	\$0.24	\$15,736.08
		0001	0310	6214600A	FLOWABLE BACKFILL	14.00	-6.00	8.00	CUYD	8.00	\$570.00	\$4,560.00
		0001	0320	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2,443.00	77.90	2,520.90	SQYD	2,520.90	\$3.30	\$8,318.97
		0001	0330	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	28.80	-28.80	0.00	STA	0.00	\$441.00	\$0.00
		0001	0340	7250418	18 IN. PIPE GROUP C	538.00	0.00	538.00	LF	538.00	\$50.00	\$26,900.00
		0001	0350	8051000A	SEEDING - COOL SEASON GRASSES	3.60	2.70	6.30	ACRE	6.30	\$2,740.00	\$17,262.00
		0001	0360	8061005	ROCK DITCH CHECK	116.00	30.00	146.00	LF	146.00	\$26.00	\$3,796.00
		0001	0370	8061016	SEDIMENT REMOVAL	28.00	-15.40	12.60	CUYD	12.60	\$5.00	\$63.00
		0001	0380	8061019	SILT FENCE	1,952.00	-126.00	1,826.00	LF	1,826.00	\$2.12	\$3,871.12
		0001	0390	8061050	TYPE C BERM	458.00	112.00	570.00	LF	570.00	\$36.00	\$20,520.00
		0010	0400	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0070	0410	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,400.00	0.00	2,400.00	SQYD	2,400.00	\$29.50	\$70,800.00
		0070	0420	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	22,644.00	0.00	22,644.00	SQFT	22,644.00	\$0.70	\$15,850.80
		0070	0430	2161503	REMOVAL OF EXISTING DECK REPAIR	225.00	-150.00	75.00	SQFT	75.00	\$37.50	\$2,812.50
		0070	0440	2162500	REMOVAL OF EXISTING BRIDGE DECK	16,379.00	0.00	16,379.00	SQFT	16,379.00	\$7.65	\$125,299.35
		0070	0450	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	2,023.00	0.00	2,023.00	SQFT	2,023.00	\$15.50	\$31,356.50
		0070	0460	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$14,500.00	\$14,500.00
		0070	0470	2164000	CURB REMOVAL	526.00	0.00	526.00	LF	526.00	\$40.00	\$21,040.00
		0070	0480	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	88.00	0.00	88.00	LF	88.00	\$415.00	\$36,520.00
		0070	0490	2169901	MISC.TEMPORARY FALSEWORK	1.00	0.00	1.00	LS	1.00	\$140,000.00	\$140,000.00
		0070	0500	5031010A	BRIDGE APPROACH SLAB (MAJOR)	172.00	0.00	172.00	SQYD	172.00	\$295.00	\$50,740.00
		0070	0510	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	50.00	26.49	76.49	CY	76.49	\$700.00	\$53,543.00
		0070	0520	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,522.00	0.00	2,522.00	SQYD	2,522.00	\$75.00	\$189,150.00
		0070	0530	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	78.60	0.00	78.60	CUYD	78.60	\$865.00	\$67,989.00
		0070	0540	7034212	SLAB ON STEEL	1,820.00	0.00	1,820.00	SQYD	1,820.00	\$283.00	\$515,060.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-A01	J113110	0070	0550	7034214	CLASS B-2 CONCRETE	82.40	0.00	82.40	CUYD	82.40	\$1,740.00	\$143,376.00
		0070	0560	7034219A	TYPE D BARRIER	2,037.00	0.00	2,037.00	LF	2,037.00	\$81.50	\$166,015.50
		0070	0570	7040101	SUBSTRUCTURE REPAIR (FORMED)	150.00	-68.00	82.00	SQFT	82.00	\$100.00	\$8,200.00
		0070	0580	7101000	REINFORCING STEEL (EPOXY COATED)	19,470.00	0.00	19,470.00	LB	19,470.00	\$7.65	\$148,945.50
		0070	0590	7109902	MISC.GIRDER END REPAIR	10.00	0.00	10.00	EA	10.00	\$5,700.00	\$57,000.00
		0070	0600	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$6,992.41	\$6,992.41
		0070	0610	7120915	EXPANSION DEVICE (FLAT PLATE)	44.00	0.00	44.00	LF	44.00	\$798.00	\$35,112.00
		0070	0620	7123610	SLAB DRAIN	134.00	0.00	134.00	EA	134.00	\$490.00	\$65,660.00
		0070	0630	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$8,817.67	\$8,817.67
		0070	0640	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,000.00	0.00	1,000.00	SQFT	1,000.00	\$60.40	\$60,400.00
		0070	0650	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,000.00	0.00	1,000.00	SQFT	1,000.00	\$7.55	\$7,550.00
		0070	0660	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,000.00	0.00	1,000.00	SQFT	1,000.00	\$3.78	\$3,780.00
		0070	0670	7125370A	FINISH FIELD COAT (SYSTEM G)	1,000.00	0.00	1,000.00	SQFT	1,000.00	\$3.78	\$3,780.00
		0070	0680	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$8,817.67	\$8,817.67
		0070	0690	7129902	MISC.CORED SLAB DRAINS	40.00	0.00	40.00	EA	40.00	\$225.00	\$9,000.00
		0070	0700	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,300.00	\$4,600.00
		0070	0710	7161002	LAMINATED NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	10.00	\$325.00	\$3,250.00
		0070	0720	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	10.00	0.00	10.00	EA	10.00	\$2,050.00	\$20,500.00
		0070	0730	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	44.00	0.00	44.00	LF	44.00	\$370.00	\$16,280.00
		0071	0740	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,400.00	0.00	2,400.00	SQYD	2,400.00	\$29.50	\$70,800.00
		0071	0750	2161500	REMOVAL OF SEAL COAT OR POLYMER WEARING SURFACE	22,644.00	0.00	22,644.00	SQFT	22,644.00	\$0.70	\$15,850.80
		0071	0760	2161503	REMOVAL OF EXISTING DECK REPAIR	225.00	-172.00	53.00	SQFT	53.00	\$37.50	\$1,987.50
		0071	0770	2162500	REMOVAL OF EXISTING BRIDGE DECK	16,379.00	0.00	16,379.00	SQFT	16,379.00	\$7.65	\$125,299.35
		0071	0780	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	2,023.00	0.00	2,023.00	SQFT	2,023.00	\$15.50	\$31,356.50
		0071	0790	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$14,500.00	\$14,500.00
		0071	0800	2164000	CURB REMOVAL	526.00	0.00	526.00	LF	526.00	\$40.00	\$21,040.00
		0071	0810	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	88.00	0.00	88.00	LF	88.00	\$415.00	\$36,520.00
		0071	0820	2169901	MISC.TEMPORARY FALSEWORK	1.00	0.00	1.00	LS	1.00	\$140,000.00	\$140,000.00
		0071	0830	5031010A	BRIDGE APPROACH SLAB (MAJOR)	172.00	0.00	172.00	SQYD	172.00	\$295.00	\$50,740.00
		0071	0840	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	50.00	-42.21	7.79	CY	7.79	\$700.00	\$5,453.00
		0071	0850	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,522.00	0.00	2,522.00	SQYD	2,522.00	\$73.00	\$184,106.00
		0071	0860	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	78.60	0.00	78.60	CUYD	78.60	\$865.00	\$67,989.00
		0071	0870	7034212	SLAB ON STEEL	1,820.00	0.00	1,820.00	SQYD	1,820.00	\$287.00	\$522,340.00
		0071	0880	7034214	CLASS B-2 CONCRETE	82.40	0.00	82.40	CUYD	82.40	\$1,740.00	\$143,376.00
		0071	0890	7034219A	TYPE D BARRIER	2,037.00	0.00	2,037.00	LF	2,037.00	\$82.00	\$167,034.00
		0071	0900	7040101	SUBSTRUCTURE REPAIR (FORMED)	150.00	-94.00	56.00	SQFT	56.00	\$100.00	\$5,600.00
		0071	0910	7101000	REINFORCING STEEL (EPOXY COATED)	19,470.00	0.00	19,470.00	LB	19,470.00	\$7.65	\$148,945.50
		0071	0920	7109902	MISC.GIRDER END REPAIR	10.00	0.00	10.00	EA	10.00	\$5,700.00	\$57,000.00
		0071	0930	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$6,992.41	\$6,992.41
		0071	0940	7120915	EXPANSION DEVICE (FLAT PLATE)	44.00	0.00	44.00	LF	44.00	\$798.00	\$35,112.00
		0071	0950	7123610	SLAB DRAIN	134.00	0.00	134.00	EA	134.00	\$490.00	\$65,660.00
		0071	0960	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$8,817.67	\$8,817.67
		0071	0970	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,000.00	0.00	1,000.00	SQFT	1,000.00	\$60.40	\$60,400.00
		0071	0980	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,000.00	0.00	1,000.00	SQFT	1,000.00	\$7.55	\$7,550.00
		0071	0990	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,000.00	0.00	1,000.00	SQFT	1,000.00	\$3.78	\$3,780.00
		0071	1000	7125370A	FINISH FIELD COAT (SYSTEM G)	1,000.00	0.00	1,000.00	SQFT	1,000.00	\$3.78	\$3,780.00
		0071	1010	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$8,817.67	\$8,817.67
		0071	1020	7129902	MISC.CORED SLAB DRAINS	40.00	0.00	40.00	EA	40.00	\$225.00	\$9,000.00
		0071	1030	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,300.00	\$4,600.00
		0071	1040	7161002	LAMINATED NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	10.00	\$325.00	\$3,250.00
		0071	1050	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	10.00	0.00	10.00	EA	10.00	\$2,050.00	\$20,500.00
		0071	1060	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	44.00	0.00	44.00	LF	44.00	\$370.00	\$16,280.00
		0001	5001	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	0.00	24.00	24.00	EA	24.00	\$1,050.00	\$25,200.00
		0001	5002	4019905	MISC.Misc. Optional Pavement (5 Inches) SP125	0.00	670.00	670.00	SQYD	670.00	\$33.34	\$22,337.80



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on June 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-A01	J113110	0001	5003	3049910	MISC.Type 1 Aggregate Base	0.00	401.00	401.00	TONS	401.00	\$47.71	\$19,131.71
		0001	5004	4039902	MISC.ASPHALT HEIGHT TRANSITION WEDGE	0.00	1.00	1.00	EA	1.00	\$70,597.28	\$70,597.28
		0071	5005	7039901	MISC.CLOSEOUT POUR ON BRIDGE A23694	0.00	1.00	1.00	LS	1.00	\$12,876.24	\$12,876.24
		0071	5006	7061070	MECHANICAL BAR SPLICE	0.00	160.00	160.00	EA	160.00	\$66.90	\$10,704.00
		0001	5007	4039902	MISC.MISC. ASPHALT HEIGHT TRANSITION WEDGE	0.00	1.00	1.00	EA	1.00	\$80,436.27	\$80,436.27
		0070	5008	1094000A	FORCE ACCOUNT	0.00	198,527.25	198,527.25	EA	198,527.25	\$1.00	\$198,527.25
		0071	5009	7129901	MISC.Installing Shims for Elimination of Height Differential on Bridge A23694, Intermediate Bent 9 Flat Plate Expansion Device	0.00	1.00	1.00	LS	1.00	\$4,281.51	\$4,281.51
		0001	5010	2029901	MISC.Removal of Existing Concrete Fill Material	0.00	1.00	1.00	LS	1.00	\$6,704.62	\$6,704.62
		0001	5011	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$8,361.57	\$8,361.57
		0001	5012	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	0.00	89.30	89.30	STA	89.30	\$173.34	\$15,479.63
Project J113110 - Total Value Posted to Date as of Report Generated Date												\$5,811,032.46
210219-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$5,811,032.46



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 210219-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J113110	0040	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		3	Jun 16, 2021	SYSTEM	(\$68,008.50)				
				- Total				(\$68,008.50)				
			Material - Total				(\$68,008.50)					
			MaterialCredit		4	Jul 1, 2021	SYSTEM	\$68,008.50				
				- Total				\$68,008.50				
			MaterialCredit - Total				\$68,008.50					
			Overrun	Overrun	3	Jun 16, 2021	SYSTEM	(\$7,085.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	Jun 16, 2021	SYSTEM	\$7,085.25	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 6 on the current Payment Estimate. Material Insufficiency Quantity 6477.000; Overrun Quantity Balance 670.00.			
					4	Jul 1, 2021	SYSTEM	(\$7,085.25)	Averaged Price Adjustment from this item on all previous payment estimates of '0.07500' is applied (if non-zero).			
					5	Jul 16, 2021	SYSTEM	\$7,085.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.57500 - 10.50000, 'is applied (if non-zero).			
			Overrun - Total				\$0.00					
			Overrun - Total				\$0.00					
			Price FUEL		3	Jun 16, 2021	SYSTEM	\$435.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	Jun 16, 2021	SYSTEM	\$50.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total				\$485.77					
			Price FUEL - Total				\$485.77					
			0040 - Total								\$485.77	
			0050	MISC.	Other Item Adjustment	ACAD	3	Jun 16, 2021	davisjh	\$7,034.14	This AC adjustment is for 5807.4 square yards of 10 inch sp125 installed on the North and South Temporary crossovers.	
						ACAD - Total				\$7,034.14		
					Other Item Adjustment - Total				\$7,034.14			
	0050 - Total								\$7,034.14			
	0080	FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	37	Nov 16, 2022	SYSTEM	(\$3,038.50)				
					41	Jan 17, 2023	SYSTEM	\$3,038.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',59.00000 - 59.00000, 'is applied (if non-zero).			
					48	May 1, 2023	SYSTEM	(\$1,221.30)				
					49	May 15, 2023	SYSTEM	\$1,221.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',59.00000 - 59.00000, 'is applied (if non-zero).			
			Overrun - Total				\$0.00					
			Overrun - Total				\$0.00					
	0080 - Total								\$0.00			
	0090	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	37	Nov 16, 2022	SYSTEM	(\$1,081.50)				
					41	Jan 17, 2023	SYSTEM	\$1,081.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.00000 - 21.00000, 'is applied (if non-zero).			
					48	May 1, 2023	SYSTEM	(\$434.70)				
					49	May 15, 2023	SYSTEM	\$434.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.00000 - 21.00000, 'is applied (if non-zero).			
			Overrun - Total				\$0.00					
			Overrun - Total				\$0.00					
	0090 - Total								\$0.00			
	0140	CONSTRUCTION SIGNS	Overrun	Overrun	3	Jun 16, 2021	SYSTEM	(\$326.70)				



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 210219-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J113110	0140	CONSTRUCTION SIGNS	Overrun	Overrun	4	Jul 1, 2021	SYSTEM	(\$5.40)	
					5	Jul 16, 2021	SYSTEM	\$332.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.40000 - 5.40000, 'is applied (if non-zero).
					23	Apr 15, 2022	SYSTEM	(\$86.40)	
					32	Sep 1, 2022	SYSTEM	\$86.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.40000 - 5.40000, 'is applied (if non-zero).
					37	Nov 16, 2022	SYSTEM	(\$110.70)	
					41	Jan 17, 2023	SYSTEM	\$110.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.40000 - 5.40000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0140 - Total				
	0170	CHANNELIZER (TRIM-LINE)	Overrun	Overrun	1	May 17, 2021	SYSTEM	(\$540.00)	
					5	Jul 16, 2021	SYSTEM	\$540.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0170 - Total				
	0180	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Overrun	Overrun	22	Apr 1, 2022	SYSTEM	(\$180.00)	
					23	Apr 15, 2022	SYSTEM	\$180.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',180.00000 - 180.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0180 - Total				
	0280	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	Jun 16, 2021	SYSTEM	(\$1,340.92)	
				- Total			(\$1,340.92)		
				Material - Total			(\$1,340.92)		
			MaterialCredit		4	Jul 1, 2021	SYSTEM	\$1,340.92	
- Total				\$1,340.92					
MaterialCredit - Total				\$1,340.92					
Overrun			Overrun	3	Jun 16, 2021	SYSTEM	\$400.12	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 8 on the current Payment Estimate. Material Insufficiency Quantity 4789.000; Overrun Quantity Balance 1429.00.	
				3	Jun 16, 2021	SYSTEM	(\$400.12)		
				4	Jul 1, 2021	SYSTEM	(\$400.12)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
				4	Jul 1, 2021	SYSTEM	(\$808.08)		
				5	Jul 16, 2021	SYSTEM	\$1,208.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.28000 - 0.28000, 'is applied (if non-zero).	
				20	Mar 2, 2022	SYSTEM	(\$1,078.56)		
				23	Apr 15, 2022	SYSTEM	\$1,078.56	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.28000 - 0.28000, 'is applied (if non-zero).	
				37	Nov 16, 2022	SYSTEM	(\$3,705.80)		



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 210219-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J113110	0280	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun	41	Jan 17, 2023	SYSTEM	\$3,705.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.28000 - 0.28000, 'is applied (if non-zero).
					48	May 1, 2023	SYSTEM	(\$1,703.80)	
					49	May 15, 2023	SYSTEM	\$1,703.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.28000 - 0.28000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0280 - Total			\$0.00	
			0290	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		3	Jun 16, 2021	SYSTEM
	- Total						(\$2,416.12)		
	Material - Total						(\$2,416.12)		
	MaterialCredit				4	Jul 1, 2021	SYSTEM	\$2,416.12	
					- Total			\$2,416.12	
					MaterialCredit - Total			\$2,416.12	
	Overrun	Overrun			37	Nov 16, 2022	SYSTEM	(\$2,643.76)	
					41	Jan 17, 2023	SYSTEM	\$2,643.76	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.28000 - 0.28000, 'is applied (if non-zero).
					48	May 1, 2023	SYSTEM	(\$1,217.72)	
					49	May 15, 2023	SYSTEM	\$1,217.72	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.28000 - 0.28000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
					0290 - Total			\$0.00	
	0300	PAVEMENT MARKING REMOVAL			Overrun	Overrun	37	Nov 16, 2022	SYSTEM
			41	Jan 17, 2023			SYSTEM	\$628.32	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.24000 - 0.24000, 'is applied (if non-zero).
Overrun - Total			\$0.00						
Overrun - Total			\$0.00						
0300 - Total			\$0.00						
0320	PERMANENT EROSION CONTROL GEOTEXTILE	Overrun	Overrun	37	Nov 16, 2022	SYSTEM	(\$257.07)		
				41	Jan 17, 2023	SYSTEM	\$257.07	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.30000 - 3.30000, 'is applied (if non-zero).	
				Overrun - Total			\$0.00		
		Overrun - Total			\$0.00				
0320 - Total			\$0.00						
0350	SEEDING - COOL SEASON GRASSES	Material		37	Nov 16, 2022	SYSTEM	(\$8,439.20)		
				38	Dec 2, 2022	SYSTEM	(\$8,439.20)		
				- Total			(\$16,878.40)		
				Material - Total			(\$16,878.40)		
		MaterialCredit		38	Dec 2, 2022	SYSTEM	\$8,439.20		
				39	Dec 16, 2022	SYSTEM	\$8,439.20		
				- Total			\$16,878.40		
				MaterialCredit - Total			\$16,878.40		



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 210219-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J113110	0350 - Total								\$0.00	
	0360	ROCK DITCH CHECK	Overrun	Overrun	1	May 17, 2021	SYSTEM	(\$780.00)		
					5	Jul 16, 2021	SYSTEM	\$780.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',26.00000 - 26.00000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	0360 - Total								\$0.00	
	0390	TYPE C BERM	Overrun	Overrun	21	Mar 16, 2022	SYSTEM	(\$3,312.00)		
					22	Apr 1, 2022	SYSTEM	(\$720.00)		
					23	Apr 15, 2022	SYSTEM	\$4,032.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',36.00000 - 36.00000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00		
	Overrun - Total				\$0.00					
	0390 - Total								\$0.00	
	0400	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		14	Dec 3, 2021	SYSTEM	(\$7,000.00)		
					15	Dec 16, 2021	SYSTEM	(\$7,000.00)		
					16	Jan 3, 2022	SYSTEM	(\$7,000.00)		
					17	Jan 18, 2022	SYSTEM	(\$7,000.00)		
				- Total				(\$28,000.00)		
				Material - Total				(\$28,000.00)		
				MaterialCredit		15	Dec 16, 2021	SYSTEM	\$7,000.00	
						16	Jan 3, 2022	SYSTEM	\$7,000.00	
						17	Jan 18, 2022	SYSTEM	\$7,000.00	
						18	Feb 1, 2022	SYSTEM	\$7,000.00	
				- Total				\$28,000.00		
				MaterialCredit - Total				\$28,000.00		
	0400 - Total								\$0.00	
	0510	SUPPLEMENTARY WEARING SURFACE MATERIAL	Overrun	Overrun	13	Nov 16, 2021	SYSTEM	(\$18,543.00)		
					15	Dec 16, 2021	SYSTEM	\$18,543.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',700.00000 - 700.00000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
	0510 - Total								\$0.00	
	0530	CLASS B-1 CONCRETE (SUBSTR)	Material		7	Aug 16, 2021	SYSTEM	(\$27,507.00)		
					- Total				(\$27,507.00)	
				Material - Total				(\$27,507.00)		
			MaterialCredit		8	Sep 1, 2021	SYSTEM	\$27,507.00		
					- Total				\$27,507.00	
	MaterialCredit - Total				\$27,507.00					
	0530 - Total								\$0.00	
	0540	SLAB ON STEEL	Construction Stockpile		9	Sep 15, 2021	SYSTEM	(\$38,430.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 210219-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J113110	0540	SLAB ON STEEL	Construction Stockpile	- Total				(\$38,430.00)	
			Construction Stockpile - Total					(\$38,430.00)	
			Construction Stockpile STMI		6	Aug 2, 2021	SYSTEM	\$38,430.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$38,430.00	
			Construction Stockpile STMI - Total					\$38,430.00	
			0540 - Total					\$0.00	
	0550	CLASS B-2 CONCRETE	Other Item Adjustment	SUBI	82	Nov 1, 2024	whitej	(\$412.50)	This deduction is for NCR No. 6. B-2 Concrete was required to be used on Line No. 0550. B-1 Concrete was used instead as described on NCR No. 6. The Price difference between B-1 Concrete and B-2 Concrete is an additional \$7.50. A Total of 55 cubic yards was delivered for the concrete pour on 9-2-2021. The resolution agreed to by MODOT on NCR 6 allows for a deduct as follows: 55 Cubic Yards X \$7.50 Per Cubic Yard = \$-412.50
			SUBI - Total					(\$412.50)	
			Other Item Adjustment - Total					(\$412.50)	
			0550 - Total					(\$412.50)	
	0560	TYPE D BARRIER	Construction Stockpile		12	Nov 1, 2021	SYSTEM	(\$23,110.43)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$23,110.43)	
			Construction Stockpile - Total					(\$23,110.43)	
			Construction Stockpile STMI		8	Sep 1, 2021	SYSTEM	\$23,110.43	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$23,110.43	
			Construction Stockpile STMI - Total					\$23,110.43	
			0560 - Total					\$0.00	
	0580	REINFORCING STEEL (EPOXY COATED)	Construction Stockpile		7	Aug 16, 2021	SYSTEM	(\$6,488.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Sep 1, 2021	SYSTEM	(\$6,488.23)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$12,976.47)	
			Construction Stockpile - Total					(\$12,976.47)	
			Construction Stockpile STMI		5	Jul 16, 2021	SYSTEM	\$12,976.47	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$12,976.47	
			Construction Stockpile STMI - Total					\$12,976.47	
			0580 - Total					\$0.00	
	0590	MISC. TIE BAR PAVEMENT REPAIR	Construction Stockpile		6	Aug 2, 2021	SYSTEM	(\$5,970.12)	Payment Estimate Item Adjustment generated Stockpile Transaction
					8	Sep 1, 2021	SYSTEM	(\$5,970.13)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$11,940.25)	
			Construction Stockpile - Total					(\$11,940.25)	
			Construction Stockpile STMI		5	Jul 16, 2021	SYSTEM	\$11,940.25	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$11,940.25	
			Construction Stockpile STMI - Total					\$11,940.25	
			0590 - Total					\$0.00	
	0710	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile		8	Sep 1, 2021	SYSTEM	(\$1,650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$1,650.00)	
			Construction Stockpile - Total					(\$1,650.00)	
			Construction Stockpile STMI		5	Jul 16, 2021	SYSTEM	\$1,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$1,650.00	
			Construction Stockpile STMI - Total					\$1,650.00	
			0710 - Total					\$0.00	



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 210219-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J113110	0720	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile		8	Sep 1, 2021	SYSTEM	(\$11,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$11,300.00)	
			Construction Stockpile - Total					(\$11,300.00)	
			Construction Stockpile STMI		5	Jul 16, 2021	SYSTEM	\$11,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$11,300.00	
			Construction Stockpile STMI - Total					\$11,300.00	
			0720 - Total						\$0.00
	0730	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		11	Oct 15, 2021	SYSTEM	(\$11,856.18)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$11,856.18)	
			Construction Stockpile - Total					(\$11,856.18)	
			Construction Stockpile STMI		8	Sep 1, 2021	SYSTEM	\$11,856.18	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$11,856.18	
			Construction Stockpile STMI - Total					\$11,856.18	
			0730 - Total						\$0.00
	0870	SLAB ON STEEL	Construction Stockpile		25	May 16, 2022	SYSTEM	(\$36,578.80)	Payment Estimate Item Adjustment generated Stockpile Transaction
					26	Jun 2, 2022	SYSTEM	(\$1,881.20)	Payment Estimate Item Adjustment generated Stockpile Transaction
			Construction Stockpile - Total					(\$38,460.00)	
			Construction Stockpile - Total					(\$38,460.00)	
			Construction Stockpile STMI		8	Sep 1, 2021	SYSTEM	\$38,460.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$38,460.00	
			Construction Stockpile STMI - Total					\$38,460.00	
			0870 - Total						\$0.00
	0920	MISC. TIE BAR PAVEMENT REPAIR	Construction Stockpile		24	May 2, 2022	SYSTEM	(\$8,955.19)	Payment Estimate Item Adjustment generated Stockpile Transaction
					30	Aug 3, 2022	SYSTEM	(\$2,985.06)	Payment Estimate Item Adjustment generated Stockpile Transaction
			Construction Stockpile - Total					(\$11,940.25)	
			Construction Stockpile - Total					(\$11,940.25)	
			Construction Stockpile STMI		5	Jul 16, 2021	SYSTEM	\$11,940.25	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$11,940.25	
			Construction Stockpile STMI - Total					\$11,940.25	
			0920 - Total						\$0.00
	1040	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile		25	May 16, 2022	SYSTEM	(\$825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					27	Jun 16, 2022	SYSTEM	(\$825.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			Construction Stockpile - Total					(\$1,650.00)	
			Construction Stockpile - Total					(\$1,650.00)	
			Construction Stockpile STMI		5	Jul 16, 2021	SYSTEM	\$1,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,650.00	
			Construction Stockpile STMI - Total					\$1,650.00	
			1040 - Total						\$0.00
	1050	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile		5	Jul 16, 2021	SYSTEM	\$11,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					25	May 16, 2022	SYSTEM	(\$5,650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					30	Aug 3, 2022	SYSTEM	(\$5,650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Jun 19, 2025

Contract ID: 210219-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J113110	1050	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	Construction Stockpile	- Total				\$0.00		
			Construction Stockpile - Total				\$0.00			
			1050 - Total				\$0.00			
	1060	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile		30	Aug 3, 2022	SYSTEM	(\$11,856.18)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$11,856.18)			
			Construction Stockpile - Total				(\$11,856.18)			
			Construction Stockpile STMI		8	Sep 1, 2021	SYSTEM	\$11,856.18	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				\$11,856.18			
			Construction Stockpile STMI - Total				\$11,856.18			
			1060 - Total				\$0.00			
	5001	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		5	Jul 16, 2021	SYSTEM	(\$8,400.00)		
			- Total				(\$8,400.00)			
			Material - Total				(\$8,400.00)			
			MaterialCredit		6	Aug 2, 2021	SYSTEM	\$8,400.00		
			- Total				\$8,400.00			
			MaterialCredit - Total				\$8,400.00			
			5001 - Total				\$0.00			
	5002	MISC.	Other Item Adjustment	ACAD	5	Jul 16, 2021	davisjh	\$405.76	This work was performed during the first estimate period in June of 2021.	
			ACAD - Total				\$405.76			
			Other Item Adjustment - Total				\$405.76			
			5002 - Total				\$405.76			
	5003	MISC. AGGREGATE FOR BASE	Other Item Adjustment	FUEL	5	Jul 16, 2021	davisjh	\$134.34	This fuel adjustment was for the aggregate base installed during the first period estimate in June of 2021.	
			FUEL - Total				\$134.34			
			Other Item Adjustment - Total				\$134.34			
			5003 - Total				\$134.34			
	5008	FORCE ACCOUNT	Overrun	Overrun	47	Apr 18, 2023	SYSTEM	(\$11,936.43)		
					48	May 1, 2023	SYSTEM	\$11,936.43	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.00000 - 1.00000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00		
			Overrun - Total				\$0.00			
			5008 - Total				\$0.00			
	J113110 - Total								\$7,647.51	
	Overall - Total								\$7,647.51	



Contract Adjustments for Contract - 210219-A01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
65	J113110	Other Contract Adjustment	ATRN	\$5,705.00	100	January 16, 2024	whitej	Trainee Reimbursement for Vincent Blakely. Total work hours = 570.5 Hours at \$10 per hour = \$5,705.00
65 - Total				\$5,705.00				
Overall - Total				\$5,705.00				