



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 22, 2021

Pay Estimate Created Date: September 16, 2021

Progress Estimate Number 11	Contract ID 210219-B01 Prime Contractor Widel, Inc.	Pay Period Start September 1, 2021 Pay Period End September 15, 2021	Original Contract Amount \$1,147,941.96 Net Change Order Amount \$0.01 Current Contract Amount \$1,147,941.97
---------------------------------------	--	---	--

Approval Date		By User
September 20, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	vierss
September 20, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierss
September 21, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		61.60%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 3, 2021	March 3, 2021	
Letting Date	February 19, 2021	February 19, 2021	
Notice to Proceed Date	April 5, 2021	April 5, 2021	
Work Began Date	April 15, 2021	April 15, 2021	

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
210219-B01			
Total Posted Items Pay	\$23,539.21	\$683,621.05	\$707,160.26
Gross Item Adjustments	(\$21,609.89)	\$17,644.85	(\$3,965.04)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$701,265.90	\$703,195.22
Contract Total Payable This Estimate:	\$1,929.32		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S0413	0270	8061005	ROCK DITCH CHECK	LF	\$24.510	40	\$980.40
	0280	8061016	SEDIMENT REMOVAL	CUYD	\$48.770	7.89	\$384.80
	0300	8061019	SILT FENCE	LF	\$1.010	389	\$392.89
	0380	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	LF	\$72.710	136	\$9,888.56
	0390	7027000	PILE POINT REINFORCEMENT	EA	\$98.990	2	\$197.98
	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$569.980	15.9	\$9,062.68
	0450	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	EA	\$438.650	6	\$2,631.90
Project J2S0413 - Total							\$23,539.21
Overall - Total							\$23,539.21

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S0413	0270	ROCK DITCH CHECK	Material			-40	\$24.51	(\$980.40)
	0380	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Overrun			-136	\$72.71	(\$9,888.56)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on September 22, 2021

Pay Estimate Created Date: September 16, 2021

Progress Estimate Number 11	Contract ID 210219-B01 Prime Contractor Widel, Inc.	Pay Period Start September 1, 2021 Pay Period End September 15, 2021	Original Contract Amount \$1,147,941.96 Net Change Order Amount \$0.01 Current Contract Amount \$1,147,941.97
---------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S0413	0380	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-145	\$72.71	(\$10,542.95)
	0390	PILE POINT REINFORCEMENT	Overrun			-2	\$98.99	(\$197.98)
	0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-32.3	\$569.98	(\$18,410.35)
	0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user peterc6 overriding Payment Estimate Exception 1 on the current Payment Estimate.	32.3	\$569.98	\$18,410.35
Total								(\$21,609.89)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on September 22, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S0413	FAS S201(69)	Bridge replacement	11	ADAIR	over Steer Creek 4.7 miles east of Rte. 63 near Kirksville
J2S0416	FAS S201(38)	Bridge replacement	149	ADAIR	over Shuteye Creek 3 miles south of Rte. D near Connelsville

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J2S0413	Posted Item Pay	\$23,539.21	\$92,726.33	\$116,265.54
	Gross Item Adjustments	(\$21,609.89)	\$16,570.00	(\$5,039.89)
	Gross Item Pay	\$1,929.32	\$109,296.33	\$111,225.65
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S0416	Posted Item Pay	\$0.00	\$590,894.72	\$590,894.72
	Gross Item Adjustments	\$0.00	\$1,074.85	\$1,074.85
	Gross Item Pay	\$0.00	\$591,969.57	\$591,969.57
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on September 22, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S0413, Item 7032003, Project Item Line Number 0400, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Tests have been received, haven't been entered into the system yet.	peterc6	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S0413, Item 8061005, Project Item Line Number 0270, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Need to talk to Materials about needing a cert.	peterc6	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210219-B01, Contract Project J2S0413, Project Item Line Number 0380, Contract Line Item Number 0380, Item 7021212, Minor Item.	Waiting on Chang Order.	peterc6	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210219-B01, Contract Project J2S0413, Project Item Line Number 0390, Contract Line Item Number 0390, Item 7027000, Minor Item.	Waiting on Chang Order.	peterc6	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210219-B01, Contract Project J2S0416, Project Item Line Number 0540, Contract Line Item Number 0540, Item 6161005, Minor Item.	Waiting on Chang Order.	peterc6	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 22, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-B01	J2S0413	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.50	\$1,657.51	\$828.76
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$4,035.40	\$1,008.85
		0001	0030	2031000	CLASS A EXCAVATION	280.00	0.00	280.00	CUYD	0.00	\$7.76	\$0.00
		0001	0040	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.00	0.00	4.00	100F	0.00	\$441.73	\$0.00
		0001	0050	2142000	FURNISHING ROCK FILL	750.00	0.00	750.00	CUYD	0.00	\$43.13	\$0.00
		0001	0060	2143000	PLACING ROCK FILL	750.00	0.00	750.00	CUYD	0.00	\$5.09	\$0.00
		0001	0070	2153000	SHAPING SLOPES, CLASS III	3.00	0.00	3.00	100F	0.00	\$1,284.25	\$0.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,314.00	0.00	1,314.00	SQYD	0.00	\$8.01	\$0.00
		0001	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	26.00	0.00	26.00	TONS	0.00	\$37.43	\$0.00
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT	1,219.40	0.00	1,219.40	SQYD	0.00	\$68.36	\$0.00
		0001	0110	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	108.00	0.00	108.00	CUYD	0.00	\$44.71	\$0.00
		0001	0120	6096042	PLACING TYPE 2 ROCK DITCH LINER	108.00	0.00	108.00	CUYD	0.00	\$7.57	\$0.00
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	450.00	0.00	450.00	CUYD	0.00	\$53.83	\$0.00
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	450.00	0.00	450.00	CUYD	0.00	\$5.06	\$0.00
		0001	0150	6161005	CONSTRUCTION SIGNS	237.00	0.00	237.00	SQFT	237.00	\$6.00	\$1,422.00
		0001	0160	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	2.00	\$50.00	\$100.00
		0001	0170	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$15.00	\$30.00
		0001	0180	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$6.00	\$384.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	12.00	0.00	12.00	EA	0.00	\$20.00	\$0.00
		0001	0200	6161030	TYPE III MOVEABLE BARRICADE	14.00	0.00	14.00	EA	12.00	\$150.00	\$1,800.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$38,120.73	\$19,060.36
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,140.00	0.00	1,140.00	LF	0.00	\$0.75	\$0.00
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,150.00	0.00	2,150.00	LF	0.00	\$0.75	\$0.00
		0001	0240	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	600.00	0.00	600.00	SQYD	0.00	\$3.04	\$0.00
		0001	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$9,378.00	\$4,689.00
		0001	0260	8059901	MISC.SEEDING	1.00	0.00	1.00	LS	0.00	\$1,270.11	\$0.00
		0001	0270	8061005	ROCK DITCH CHECK	90.00	0.00	90.00	LF	40.00	\$24.51	\$980.40
		0001	0280	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	8.75	\$48.77	\$426.74
		0001	0290	8061017	TEMPORARY SEEDING AND MULCHING	0.20	0.00	0.20	ACRE	0.00	\$2,084.00	\$0.00
		0001	0300	8061019	SILT FENCE	510.00	0.00	510.00	LF	475.00	\$1.01	\$479.75
		0001	0310	8061050	TYPE C BERM	180.00	0.00	180.00	LF	0.00	\$11.51	\$0.00
		0010	0320	6061060	MGS GUARDRAIL	275.00	0.00	275.00	LF	0.00	\$24.50	\$0.00
		0010	0330	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,900.00	\$0.00
		0010	0340	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,700.00	\$0.00
		0070	0350	2061000	CLASS 1 EXCAVATION	85.00	0.00	85.00	CUYD	0.00	\$29.63	\$0.00
		0070	0360	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$13,508.01	\$13,508.01
		0070	0370	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	119.00	0.00	119.00	SQYD	0.00	\$143.13	\$0.00
		0070	0380	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	400.00	0.00	400.00	LF	681.00	\$72.71	\$49,515.51
		0070	0390	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	10.00	\$98.99	\$989.90
		0070	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	32.30	0.00	32.30	CUYD	32.30	\$569.98	\$18,410.35
		0070	0410	7034216	TYPE H BARRIER	210.00	0.00	210.00	LF	0.00	\$99.33	\$0.00
		0070	0420	7034221	SLAB ON CONCRETE NU-GIRDER	264.00	0.00	264.00	SQYD	0.00	\$320.14	\$0.00
		0070	0430	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	242.00	0.00	242.00	LF	242.00	\$288.80	\$69,889.60
		0070	0440	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,007.81	\$0.00
		0070	0450	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	6.00	0.00	6.00	EA	6.00	\$438.65	\$2,631.90



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 22, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-B01	Project J2S0413 - Total Value Posted to Date as of Report Generated Date											\$186,155.13
	J2S0416	0001	0460	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,956.10	\$2,956.10
		0001	0470	2031000	CLASS A EXCAVATION	242.00	0.00	242.00	CUYD	242.00	\$4.00	\$968.00
		0001	0480	2036000	COMPACTING EMBANKMENT	55.00	0.00	55.00	CUYD	55.00	\$9.36	\$514.80
		0001	0490	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	816.00	0.00	816.00	SQYD	816.00	\$9.03	\$7,368.48
		0001	0500	3105002	GRAVEL (A) OR CRUSHED STONE (B)	8.00	0.00	8.00	TONS	8.00	\$137.26	\$1,098.08
		0001	0510	4019905	MISC.Optional Pavement	816.20	0.00	816.20	SQYD	816.20	\$70.25	\$57,338.05
		0001	0520	6113020	FURNISHING TYPE 2 ROCK BLANKET	470.00	0.00	470.00	CUYD	470.00	\$51.38	\$24,148.60
		0001	0530	6113040	PLACING TYPE 2 ROCK BLANKET	470.00	0.00	470.00	CUYD	470.00	\$11.22	\$5,273.40
		0001	0540	6161005	CONSTRUCTION SIGNS	343.00	0.00	343.00	SQFT	350.00	\$6.00	\$2,100.00
		0001	0550	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0560	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$15.00	\$0.00
		0001	0570	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$6.00	\$384.00
		0001	0580	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$200.00	\$2,000.00
		0001	0590	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$43,609.54	\$0.00
		0001	0591	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$14,910.54	\$14,910.54
		0001	0600	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,036.00	0.00	1,036.00	LF	829.00	\$0.75	\$621.75
		0001	0610	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,232.00	0.00	2,232.00	LF	1,786.00	\$0.75	\$1,339.50
		0001	0620	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	704.00	0.00	704.00	SQYD	704.00	\$5.54	\$3,900.16
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$9,378.00	\$9,378.00
		0001	0640	8059901	MISC.Seeding – Cool Season Mixture	1.00	0.00	1.00	LS	0.80	\$1,843.21	\$1,474.57
		0001	0650	8059901	MISC.Temporary Seeding and Mulching	1.00	0.00	1.00	LS	0.00	\$957.51	\$0.00
		0001	0660	8061005	ROCK DITCH CHECK	48.00	0.00	48.00	LF	16.00	\$25.23	\$403.68
		0001	0670	8061016	SEDIMENT REMOVAL	6.00	0.00	6.00	CUYD	0.00	\$48.77	\$0.00
		0001	0680	8061019	SILT FENCE	70.00	0.00	70.00	LF	70.00	\$5.01	\$350.70
		0001	0690	8061050	TYPE C BERM	204.00	0.00	204.00	LF	0.00	\$12.50	\$0.00
		0040	0700	9031270A	2 IN. PSST POST - 12 GA.	96.00	0.00	96.00	LF	96.00	\$16.00	\$1,536.00
		0040	0710	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	36.00	LF	36.00	\$40.00	\$1,440.00
		0040	0720	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$24.00	\$864.00
		0070	0730	2061000	CLASS 1 EXCAVATION	110.00	0.00	110.00	CUYD	110.00	\$42.87	\$4,715.70
		0070	0740	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$20,611.96	\$20,611.96
		0070	0750	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	108.00	\$146.67	\$15,840.36
		0070	0760	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	312.00	0.00	312.00	LF	206.00	\$80.92	\$16,669.52
		0070	0770	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	390.00	0.00	390.00	LF	260.00	\$94.19	\$24,489.40
		0070	0780	7027000	PILE POINT REINFORCEMENT	18.00	0.00	18.00	EA	18.00	\$110.57	\$1,990.26
		0070	0790	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	59.00	0.00	59.00	CUYD	59.00	\$672.77	\$39,693.43
		0070	0800	7034219A	TYPE D BARRIER	274.00	0.00	274.00	LF	274.00	\$101.53	\$27,819.22
		0070	0810	7034222	SLAB ON CONCRETE BEAM	364.00	0.00	364.00	SQYD	364.00	\$335.32	\$122,056.48
		0070	0820	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	474.00	0.00	474.00	LF	474.00	\$275.27	\$130,477.98
		0070	0830	7061060	REINFORCING STEEL (BRIDGES)	4,010.00	0.00	4,010.00	LB	4,010.00	\$1.41	\$5,654.10
		0070	0840	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$263.78	\$5,275.60
		0070	0850	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$924.45	\$1,848.90
		0070	0860	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$161.67	\$1,293.36
		0070	0870	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$205.69	\$3,291.04
		0001	5001	6189901		0.00	1.00	1.00	LS	1.00	\$28,699.00	\$28,699.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on September 22, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-B01	Project J2S0416 - Total Value Posted to Date as of Report Generated Date											\$590,894.72
210219-B01	Overall - Total Value Posted to Date as of Report Generated Date											\$777,049.85



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 22, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2S0413

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0270	8061005	ROCK DITCH CHECK	9/8/21	9/9/21	40.00	LF	NW and NE quadrants of the project					
0280	8061016	SEDIMENT REMOVAL	9/8/21	9/9/21	7.89	CUYD	NW and NE quadrants of the project					
0300	8061019	SILT FENCE	9/8/21	9/9/21	389.00	LF	NW and NE quadrants of the project					
0380	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN	9/2/21	9/8/21	136.00	LF	bent 2					
0390	7027000	PILE POINT REINFORCEMENT	9/2/21	9/8/21	2.00	EA	bent 2					
0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	9/8/21	9/9/21	15.90	CUYD	bent 2					
0450	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	9/15/21	9/16/21	6.00	EA	end bents					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J2S0413	0270	ROCK DITCH CHECK	Material		11	Sep 16, 2021	SYSTEM	(\$980.40)								
				- Total				(\$980.40)								
			Material - Total	(\$980.40)												
	0270 - Total															
	0320	MGS GUARDRAIL	Construction Stockpile STMI		3	May 17, 2021	SYSTEM	\$3,718.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
				- Total				\$3,718.00								
			Construction Stockpile STMI - Total	\$3,718.00												
	0320 - Total															
	0330	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile No Transaction Type		3	May 17, 2021	SYSTEM	\$6,628.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
				- Total				\$6,628.00								
			Construction Stockpile No Transaction Type - Total	\$6,628.00												
	0330 - Total															
	0340	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile No Transaction Type		3	May 17, 2021	SYSTEM	\$6,224.00	Payment Estimate Item Adjustment generated Stockpile Transaction							
				- Total				\$6,224.00								
			Construction Stockpile No Transaction Type - Total	\$6,224.00												
	0340 - Total															
	0380	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		10	Aug 31, 2021	SYSTEM	\$39,626.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user peterc6 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
								10		Aug 31, 2021	SYSTEM	(\$39,626.95)				
				- Total								\$0.00				
			Material - Total													
			Overrun	Overrun		10	Aug 31, 2021	SYSTEM	\$10,542.95	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 4 on the current Payment Estimate. Material Insufficiency Quantity 545.000; Overrun Quantity Balance 145.00.						
									10		Aug 31, 2021	SYSTEM	(\$10,542.95)			
													11	Sep 16, 2021	SYSTEM	(\$10,542.95)
																11
			Overrun - Total													
			Overrun - Total													
	0380 - Total															
0390	PILE POINT REINFORCEMENT	Material		10	Aug 31, 2021	SYSTEM	\$791.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user peterc6 overriding Payment Estimate Exception 2 on the current Payment Estimate.								
							10		Aug 31, 2021	SYSTEM	(\$791.92)					
			- Total								\$0.00					
		Material - Total														
		Overrun	Overrun		11	Sep 16, 2021	SYSTEM	(\$197.98)								
				Overrun - Total												
Overrun - Total																
0390 - Total																
0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material		10	Aug 31, 2021	SYSTEM	\$9,347.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user peterc6 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
							10		Aug 31, 2021	SYSTEM	(\$9,347.67)					
			- Total								\$0.00					
			11	Sep 16, 2021	SYSTEM	\$18,410.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user peterc6 overriding Payment Estimate Exception 1 on the current Payment Estimate.									



Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S0413	0400	CLASS B CONCRETE (SUBSTRUCTURE)	Material		11	Sep 16, 2021	SYSTEM	(\$18,410.35)		
				- Total				\$0.00		
				Material - Total				\$0.00		
	0400 - Total	\$0.00								
J2S0413 - Total								(\$5,039.89)		
J2S0416	0470	CLASS A EXCAVATION	Price FUEL		8	Aug 2, 2021	SYSTEM	\$25.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				\$25.17		
				Price FUEL - Total				\$25.17		
				0470 - Total				\$25.17		
	0490	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		9	Aug 16, 2021	SYSTEM	\$7,368.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user peterc6 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
								9		Aug 16, 2021
				- Total	\$0.00					
				Material - Total	\$0.00					
				Price FUEL		8	Aug 2, 2021	SYSTEM	\$63.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total	\$63.65					
	Price FUEL - Total	\$63.65								
	0490 - Total	\$63.65								
0510	MISC.	Other Item Adjustment	ACAD	8	Aug 2, 2021	viers	ss	\$887.16	Doc record saved to eProjects	
								ACAD - Total	\$887.16	
								Other Item Adjustment - Total	\$887.16	
								0510 - Total	\$887.16	
0520	FURNISHING TYPE 2 ROCK BLANKET	Material		5	Jun 15, 2021	SYSTEM	\$12,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.		
							5		Jun 15, 2021	SYSTEM
			- Total	\$0.00						
			Material - Total	\$0.00						
0520 - Total	\$0.00									
0540	CONSTRUCTION SIGNS	Overrun	Overrun	8	Aug 2, 2021	SYSTEM	(\$42.00)			
							Overrun - Total	(\$42.00)		
							0540 - Total	(\$42.00)		
0600	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		8	Aug 2, 2021	SYSTEM	\$621.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.		
							8		Aug 2, 2021	SYSTEM
			- Total	\$0.00						
			Material - Total	\$0.00						
0600 - Total	\$0.00									
0610	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		8	Aug 2, 2021	SYSTEM	\$1,339.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandip overriding Payment Estimate Exception 4 on the current Payment Estimate.		
							8		Aug 2, 2021	SYSTEM
			- Total	\$0.00						
			Material - Total	\$0.00						
0610 - Total	\$0.00									
0660	ROCK DITCH	Material		8	Aug 2,	SYSTEM	\$403.68	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S0416	0660	CHECK	Material			2021			Estimate Item Adjustment (0006) due to user sandip overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					8	Aug 2, 2021	SYSTEM	(\$403.68)		
					9	Aug 16, 2021	SYSTEM	\$403.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user peterc6 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					9	Aug 16, 2021	SYSTEM	(\$403.68)		
					- Total					\$0.00
	Material - Total					\$0.00				
	0660 - Total					\$0.00				
	0750	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		8	Aug 2, 2021	SYSTEM	\$15,840.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					8	Aug 2, 2021	SYSTEM	(\$15,840.36)		
					9	Aug 16, 2021	SYSTEM	\$15,840.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user peterc6 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					9	Aug 16, 2021	SYSTEM	(\$15,840.36)		
					- Total					\$0.00
		Material - Total					\$0.00			
		Other Item Adjustment	ACAD	8	Aug 2, 2021	vierrss	\$140.87	doc record saved to eprojects		
		ACAD - Total					\$140.87			
Other Item Adjustment - Total					\$140.87					
0750 - Total					\$140.87					
0790	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	Jun 1, 2021	SYSTEM	\$20,855.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				4	Jun 1, 2021	SYSTEM	(\$20,855.87)			
				5	Jun 15, 2021	SYSTEM	\$39,693.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				5	Jun 15, 2021	SYSTEM	(\$39,693.43)			
				6	Jun 30, 2021	SYSTEM	\$39,693.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				6	Jun 30, 2021	SYSTEM	(\$39,693.43)			
				7	Jul 15, 2021	SYSTEM	\$39,693.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				7	Jul 15, 2021	SYSTEM	(\$39,693.43)			
				8	Aug 2, 2021	SYSTEM	\$39,693.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandip overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				8	Aug 2, 2021	SYSTEM	(\$39,693.43)			
				- Total					\$0.00	
				Material - Total					\$0.00	
				0790 - Total					\$0.00	
				0810	SLAB ON CONCRETE BEAM	Material		6	Jun 30, 2021	SYSTEM
6	Jun 30, 2021	SYSTEM	(\$67,131.06)							
7	Jul 15, 2021	SYSTEM	\$115,953.66					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandip overriding Payment		



Line Item Adjustments by Estimate

Sep 22, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S0416	0810	SLAB ON CONCRETE BEAM	Material						Estimate Exception 3 on the current Payment Estimate.			
					7	Jul 15, 2021	SYSTEM	(\$115,953.66)				
					8	Aug 2, 2021	SYSTEM	\$115,953.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandip overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					8	Aug 2, 2021	SYSTEM	(\$115,953.66)				
									- Total	\$0.00		
										Material - Total	\$0.00	
										0810 - Total	\$0.00	
		0830	REINFORCING STEEL (BRIDGES)	Material		5	Jun 15, 2021	SYSTEM	\$5,654.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandip overriding Payment Estimate Exception 4 on the current Payment Estimate.		
	5					Jun 15, 2021	SYSTEM	(\$5,654.10)				
												- Total
									Material - Total	\$0.00		
									0830 - Total	\$0.00		
	J2S0416 - Total							\$1,074.85				
	Overall - Total							(\$3,965.04)				