



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 9	Contract ID 210219-B01	Pay Period Start August 2, 2021	Original Contract Amount \$1,147,941.96
	Prime Contractor Widel, Inc.	Pay Period End August 15, 2021	Net Change Order Amount \$0.01
			Current Contract Amount \$1,147,941.97

Approval Date		By User
August 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	peterc6
August 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vierss
August 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		50.13%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 3, 2021	March 3, 2021	
Letting Date	February 19, 2021	February 19, 2021	
Notice to Proceed Date	April 5, 2021	April 5, 2021	
Work Began Date	April 15, 2021	April 15, 2021	

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
210219-B01			
Total Posted Items Pay	\$2,344.50	\$573,095.65	\$575,440.15
Gross Item Adjustments	\$0.00	\$17,644.85	\$17,644.85
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$590,740.50	\$593,085.00
Contract Total Payable This Estimate:	\$2,344.50		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J2S0413	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$9,378.000	0.25	\$2,344.50
Project J2S0413 - Total							\$2,344.50
Overall - Total							\$2,344.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S0416	0490	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-816	\$9.03	(\$7,368.48)
	0490	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user peterc6 overriding Payment Estimate Exception 1 on the current Payment Estimate.	816	\$9.03	\$7,368.48
	0660	ROCK DITCH CHECK	Material			-16	\$25.23	(\$403.68)
	0660	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user peterc6 overriding Payment Estimate Exception 3 on the current Payment Estimate.	16	\$25.23	\$403.68
	0750	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-108	\$146.67	(\$15,840.36)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 18, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 9		Contract ID 210219-B01	Pay Period Start August 2, 2021	Original Contract Amount \$1,147,941.96
		Prime Contractor Widel, Inc.	Pay Period End August 15, 2021	Net Change Order Amount \$0.01
				Current Contract Amount \$1,147,941.97

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J2S0416	0750	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user peterc6 overriding Payment Estimate Exception 2 on the current Payment Estimate.	108	\$146.67	\$15,840.36
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 18, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J2S0413	FAS S201(69)	Bridge replacement	11	ADAIR	over Steer Creek 4.7 miles east of Rte. 63 near Kirksville
J2S0416	FAS S201(38)	Bridge replacement	149	ADAIR	over Shuteye Creek 3 miles south of Rte. D near Connelsville

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J2S0413	Posted Item Pay	\$2,344.50	\$19,210.42	\$21,554.92
	Gross Item Adjustments	\$0.00	\$16,570.00	\$16,570.00
	Gross Item Pay	\$2,344.50	\$35,780.42	\$38,124.92
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J2S0416	Posted Item Pay	\$0.00	\$553,885.23	\$553,885.23
	Gross Item Adjustments	\$0.00	\$1,074.85	\$1,074.85
	Gross Item Pay	\$0.00	\$554,960.08	\$554,960.08
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 18, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J2S0416, Item 3040143, Project Item Line Number 0490, Material Set 304014396, Material 1007T1ABLD - Agg Base Type 1 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD is insufficient.	Overridden on previous estimate	peterc6	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S0416, Item 5031011A, Project Item Line Number 0750, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Overridden on previous estimate	peterc6	Overridden
Estimate Exception Type: Insufficient Materials: Project J2S0416, Item 8061005, Project Item Line Number 0660, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Overridden on previous estimate	peterc6	Overridden
Estimate Exception Type: Item Overrun: Contract 210219-B01, Contract Project J2S0416, Project Item Line Number 0540, Contract Line Item Number 0540, Item 6161005, Minor Item.	Waiting on Change Order	peterc6	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-B01	J2S0413	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.50	\$1,657.51	\$828.76
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$4,035.40	\$1,008.85
		0001	0030	2031000	CLASS A EXCAVATION	280.00	0.00	280.00	CUYD	0.00	\$7.76	\$0.00
		0001	0040	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.00	0.00	4.00	100F	0.00	\$441.73	\$0.00
		0001	0050	2142000	FURNISHING ROCK FILL	750.00	0.00	750.00	CUYD	0.00	\$43.13	\$0.00
		0001	0060	2143000	PLACING ROCK FILL	750.00	0.00	750.00	CUYD	0.00	\$5.09	\$0.00
		0001	0070	2153000	SHAPING SLOPES, CLASS III	3.00	0.00	3.00	100F	0.00	\$1,284.25	\$0.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,314.00	0.00	1,314.00	SQYD	0.00	\$8.01	\$0.00
		0001	0090	3105002	GRAVEL (A) OR CRUSHED STONE (B)	26.00	0.00	26.00	TONS	0.00	\$37.43	\$0.00
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT	1,219.40	0.00	1,219.40	SQYD	0.00	\$68.36	\$0.00
		0001	0110	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	108.00	0.00	108.00	CUYD	0.00	\$44.71	\$0.00
		0001	0120	6096042	PLACING TYPE 2 ROCK DITCH LINER	108.00	0.00	108.00	CUYD	0.00	\$7.57	\$0.00
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	450.00	0.00	450.00	CUYD	0.00	\$53.83	\$0.00
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	450.00	0.00	450.00	CUYD	0.00	\$5.06	\$0.00
		0001	0150	6161005	CONSTRUCTION SIGNS	237.00	0.00	237.00	SQFT	237.00	\$6.00	\$1,422.00
		0001	0160	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	2.00	\$50.00	\$100.00
		0001	0170	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$15.00	\$30.00
		0001	0180	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$6.00	\$384.00
		0001	0190	6161025	CHANNELIZER (TRIM LINE)	12.00	0.00	12.00	EA	0.00	\$20.00	\$0.00
		0001	0200	6161030	TYPE III MOVEABLE BARRICADE	14.00	0.00	14.00	EA	12.00	\$150.00	\$1,800.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$38,120.73	\$0.00
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,140.00	0.00	1,140.00	LF	0.00	\$0.75	\$0.00
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,150.00	0.00	2,150.00	LF	0.00	\$0.75	\$0.00
		0001	0240	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	600.00	0.00	600.00	SQYD	0.00	\$3.04	\$0.00
		0001	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.25	\$9,378.00	\$2,344.50
		0001	0260	8059901	MISC.SEEDING	1.00	0.00	1.00	LS	0.00	\$1,270.11	\$0.00
		0001	0270	8061005	ROCK DITCH CHECK	90.00	0.00	90.00	LF	0.00	\$24.51	\$0.00
		0001	0280	8061016	SEDIMENT REMOVAL	20.00	0.00	20.00	CUYD	0.86	\$48.77	\$41.94
		0001	0290	8061017	TEMPORARY SEEDING AND MULCHING	0.20	0.00	0.20	ACRE	0.00	\$2,084.00	\$0.00
		0001	0300	8061019	SILT FENCE	510.00	0.00	510.00	LF	86.00	\$1.01	\$86.86
		0001	0310	8061050	TYPE C BERM	180.00	0.00	180.00	LF	0.00	\$11.51	\$0.00
		0010	0320	6061060	MGS GUARDRAIL	275.00	0.00	275.00	LF	0.00	\$24.50	\$0.00
		0010	0330	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$2,900.00	\$0.00
		0010	0340	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$2,700.00	\$0.00
		0070	0350	2061000	CLASS 1 EXCAVATION	85.00	0.00	85.00	CUYD	0.00	\$29.63	\$0.00
		0070	0360	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$13,508.01	\$13,508.01
		0070	0370	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	119.00	0.00	119.00	SQYD	0.00	\$143.13	\$0.00
		0070	0380	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	400.00	0.00	400.00	LF	0.00	\$72.71	\$0.00
		0070	0390	7027000	PILE POINT REINFORCEMENT	8.00	0.00	8.00	EA	0.00	\$98.99	\$0.00
		0070	0400	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	32.30	0.00	32.30	CUYD	0.00	\$569.98	\$0.00
		0070	0410	7034216	TYPE H BARRIER	210.00	0.00	210.00	LF	0.00	\$99.33	\$0.00
		0070	0420	7034221	SLAB ON CONCRETE NU-GIRDER	264.00	0.00	264.00	SQYD	0.00	\$320.14	\$0.00
		0070	0430	7056021	NU 35, PRESTRESSED CONCRETE NU-GIRDER	242.00	0.00	242.00	LF	0.00	\$288.80	\$0.00
		0070	0440	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,007.81	\$0.00
		0070	0450	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	6.00	0.00	6.00	EA	0.00	\$438.65	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-B01	Project J2S0413 - Total Value Posted to Date as of Report Generated Date											\$21,554.92
	J2S0416	0001	0460	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,956.10	\$2,956.10
		0001	0470	2031000	CLASS A EXCAVATION	242.00	0.00	242.00	CUYD	242.00	\$4.00	\$968.00
		0001	0480	2036000	COMPACTING EMBANKMENT	55.00	0.00	55.00	CUYD	0.00	\$9.36	\$0.00
		0001	0490	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	816.00	0.00	816.00	SQYD	816.00	\$9.03	\$7,368.48
		0001	0500	3105002	GRAVEL (A) OR CRUSHED STONE (B)	8.00	0.00	8.00	TONS	0.00	\$137.26	\$0.00
		0001	0510	4019905	MISC.Optional Pavement	816.20	0.00	816.20	SQYD	816.20	\$70.25	\$57,338.05
		0001	0520	6113020	FURNISHING TYPE 2 ROCK BLANKET	470.00	0.00	470.00	CUYD	470.00	\$51.38	\$24,148.60
		0001	0530	6113040	PLACING TYPE 2 ROCK BLANKET	470.00	0.00	470.00	CUYD	470.00	\$11.22	\$5,273.40
		0001	0540	6161005	CONSTRUCTION SIGNS	343.00	0.00	343.00	SQFT	350.00	\$6.00	\$2,100.00
		0001	0550	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0560	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$15.00	\$0.00
		0001	0570	6161010	RELOCATED SIGNS	64.00	0.00	64.00	SQFT	64.00	\$6.00	\$384.00
		0001	0580	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	10.00	0.00	10.00	EA	10.00	\$200.00	\$2,000.00
		0001	0590	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$43,609.54	\$0.00
		0001	0591	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$14,910.54	\$14,910.54
		0001	0600	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,036.00	0.00	1,036.00	LF	829.00	\$0.75	\$621.75
		0001	0610	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,232.00	0.00	2,232.00	LF	1,786.00	\$0.75	\$1,339.50
		0001	0620	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	704.00	0.00	704.00	SQYD	704.00	\$5.54	\$3,900.16
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$9,378.00	\$9,378.00
		0001	0640	8059901	MISC.Seeding – Cool Season Mixture	1.00	0.00	1.00	LS	0.00	\$1,843.21	\$0.00
		0001	0650	8059901	MISC.Temporary Seeding and Mulching	1.00	0.00	1.00	LS	0.00	\$957.51	\$0.00
		0001	0660	8061005	ROCK DITCH CHECK	48.00	0.00	48.00	LF	16.00	\$25.23	\$403.68
		0001	0670	8061016	SEDIMENT REMOVAL	6.00	0.00	6.00	CUYD	0.00	\$48.77	\$0.00
		0001	0680	8061019	SILT FENCE	70.00	0.00	70.00	LF	70.00	\$5.01	\$350.70
		0001	0690	8061050	TYPE C BERM	204.00	0.00	204.00	LF	0.00	\$12.50	\$0.00
		0040	0700	9031270A	2 IN. PSST POST - 12 GA.	96.00	0.00	96.00	LF	96.00	\$16.00	\$1,536.00
		0040	0710	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	36.00	0.00	36.00	LF	36.00	\$40.00	\$1,440.00
		0040	0720	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	36.00	\$24.00	\$864.00
		0070	0730	2061000	CLASS 1 EXCAVATION	110.00	0.00	110.00	CUYD	110.00	\$42.87	\$4,715.70
		0070	0740	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$20,611.96	\$20,611.96
		0070	0750	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	108.00	\$146.67	\$15,840.36
		0070	0760	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	312.00	0.00	312.00	LF	206.00	\$80.92	\$16,669.52
		0070	0770	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	390.00	0.00	390.00	LF	260.00	\$94.19	\$24,489.40
		0070	0780	7027000	PILE POINT REINFORCEMENT	18.00	0.00	18.00	EA	18.00	\$110.57	\$1,990.26
		0070	0790	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	59.00	0.00	59.00	CUYD	59.00	\$672.77	\$39,693.43
		0070	0800	7034219A	TYPE D BARRIER	274.00	0.00	274.00	LF	0.00	\$101.53	\$0.00
		0070	0810	7034222	SLAB ON CONCRETE BEAM	364.00	0.00	364.00	SQYD	345.80	\$335.32	\$115,953.66
		0070	0820	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	474.00	0.00	474.00	LF	474.00	\$275.27	\$130,477.98
		0070	0830	7061060	REINFORCING STEEL (BRIDGES)	4,010.00	0.00	4,010.00	LB	4,010.00	\$1.41	\$5,654.10
		0070	0840	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$263.78	\$5,275.60
		0070	0850	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$924.45	\$1,848.90
		0070	0860	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$161.67	\$1,293.36
		0070	0870	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$205.69	\$3,291.04
		0001	5001	6189901		0.00	1.00	1.00	LS	1.00	\$28,699.00	\$28,699.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 18, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-B01	Project J2S0416 - Total Value Posted to Date as of Report Generated Date											\$553,885.23
210219-B01	Overall - Total Value Posted to Date as of Report Generated Date											\$575,440.14



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 18, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2S0413

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	8/2/21	8/6/21	0.25	LS	job site					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S0413	0320	MGS GUARDRAIL	Construction Stockpile STMI		3	May 17, 2021	SYSTEM	\$3,718.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$3,718.00		
				Construction Stockpile STMI - Total				\$3,718.00		
	0320 - Total								\$3,718.00	
	0330	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile No Transaction Type		3	May 17, 2021	SYSTEM	\$6,628.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$6,628.00		
				Construction Stockpile No Transaction Type - Total				\$6,628.00		
	0330 - Total								\$6,628.00	
	0340	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile No Transaction Type		3	May 17, 2021	SYSTEM	\$6,224.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$6,224.00		
				Construction Stockpile No Transaction Type - Total				\$6,224.00		
	0340 - Total								\$6,224.00	
	J2S0413 - Total								\$16,570.00	
	J2S0416	0470	CLASS A EXCAVATION	Price FUEL		8	Aug 2, 2021	SYSTEM	\$25.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total				\$25.17	
Price FUEL - Total					\$25.17					
0470 - Total								\$25.17		
0490		TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		9	Aug 16, 2021	SYSTEM	\$7,368.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user peterc6 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
								9		Aug 16, 2021
				- Total	\$0.00					
				Material - Total	\$0.00					
				Price FUEL		8	Aug 2, 2021	SYSTEM		\$63.65
- Total		\$63.65								
Price FUEL - Total		\$63.65								
0490 - Total								\$63.65		
0510		MISC.	Other Item Adjustment		ACAD	8	Aug 2, 2021	vierss	\$887.16	Doc record saved to eProjects
				ACAD - Total					\$887.16	
				Other Item Adjustment - Total					\$887.16	
0510 - Total								\$887.16		
0520	FURNISHING TYPE 2 ROCK BLANKET	Material		5	Jun 15, 2021	SYSTEM	\$12,845.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.		
							5		Jun 15, 2021	SYSTEM
			- Total	\$0.00						
0520 - Total								\$0.00		
0540	CONSTRUCTION SIGNS	Overrun		Overrun	8	Aug 2, 2021	SYSTEM	(\$42.00)		
			Overrun - Total					(\$42.00)		
			Overrun - Total					(\$42.00)		
0540 - Total								(\$42.00)		
0600	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		8	Aug 2, 2021	SYSTEM	\$621.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.		
							8		Aug 2, 2021	SYSTEM
			- Total	\$0.00						



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J2S0416	0600	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material - Total						\$0.00			
			0600 - Total						\$0.00			
	0610	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		8	Aug 2, 2021	SYSTEM	\$1,339.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandip overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					8	Aug 2, 2021	SYSTEM	(\$1,339.50)				
					- Total						\$0.00	
					Material - Total						\$0.00	
	0610 - Total						\$0.00					
	0660	ROCK DITCH CHECK	Material		8	Aug 2, 2021	SYSTEM	\$403.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandip overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					8	Aug 2, 2021	SYSTEM	(\$403.68)				
					9	Aug 16, 2021	SYSTEM	\$403.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user peterc6 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					9	Aug 16, 2021	SYSTEM	(\$403.68)				
					- Total						\$0.00	
					Material - Total						\$0.00	
	0660 - Total						\$0.00					
	0750	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		8	Aug 2, 2021	SYSTEM	\$15,840.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandip overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					8	Aug 2, 2021	SYSTEM	(\$15,840.36)				
					9	Aug 16, 2021	SYSTEM	\$15,840.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user peterc6 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					9	Aug 16, 2021	SYSTEM	(\$15,840.36)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					Other Item Adjustment	ACAD	8	Aug 2, 2021	vierrss	\$140.87	doc record saved to eprojects	
					ACAD - Total						\$140.87	
					Other Item Adjustment - Total						\$140.87	
					0750 - Total						\$140.87	
	0790	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	Jun 1, 2021	SYSTEM	\$20,855.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					4	Jun 1, 2021	SYSTEM	(\$20,855.87)				
					5	Jun 15, 2021	SYSTEM	\$39,693.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					5	Jun 15, 2021	SYSTEM	(\$39,693.43)				
					6	Jun 30, 2021	SYSTEM	\$39,693.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					6	Jun 30, 2021	SYSTEM	(\$39,693.43)				
7					Jul 15, 2021	SYSTEM	\$39,693.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandip overriding Payment Estimate Exception 2 on the current Payment Estimate.				
7					Jul 15, 2021	SYSTEM	(\$39,693.43)					
8					Aug 2, 2021	SYSTEM	\$39,693.43	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Aug 18, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J2S0416	0790	CLASS B CONCRETE (SUBSTRUCTURE)	Material			2021			Estimate Item Adjustment (0008) due to user sandip overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					8	Aug 2, 2021	SYSTEM	(\$39,693.43)		
					- Total			\$0.00		
	Material - Total			\$0.00						
	0790 - Total			\$0.00						
	0810	SLAB ON CONCRETE BEAM	Material			6	Jun 30, 2021	SYSTEM	\$67,131.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandip overriding Payment Estimate Exception 3 on the current Payment Estimate.
						6	Jun 30, 2021	SYSTEM	(\$67,131.06)	
						7	Jul 15, 2021	SYSTEM	\$115,953.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandip overriding Payment Estimate Exception 3 on the current Payment Estimate.
						7	Jul 15, 2021	SYSTEM	(\$115,953.66)	
						8	Aug 2, 2021	SYSTEM	\$115,953.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandip overriding Payment Estimate Exception 7 on the current Payment Estimate.
						8	Aug 2, 2021	SYSTEM	(\$115,953.66)	
					- Total			\$0.00		
	Material - Total			\$0.00						
	0810 - Total			\$0.00						
	0830	REINFORCING STEEL (BRIDGES)	Material			5	Jun 15, 2021	SYSTEM	\$5,654.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandip overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Jun 15, 2021	SYSTEM	(\$5,654.10)		
- Total						\$0.00				
Material - Total			\$0.00							
0830 - Total			\$0.00							
J2S0416 - Total								\$1,074.85		
Overall - Total								\$17,644.85		