



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 2, 2023

Progress Estimate Number 34	Contract ID 210219-C04 Prime Contractor Ideker, Inc.	Pay Period Start December 2, 2022 Pay Period End February 1, 2023	Original Contract Amount \$4,357,163.79 Net Change Order Amount \$158,570.00 Current Contract Amount \$4,515,733.79
---------------------------------------	---	--	--

Approval Date		By User
February 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	scarpm1
February 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	warrem1
February 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	March 17, 2022	December 29, 2021	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 3, 2021	March 3, 2021	
Letting Date	February 19, 2021	February 19, 2021	
Notice to Proceed Date	May 3, 2021	May 3, 2021	
Work Began Date	May 3, 2021	May 3, 2021	

Contract Total Pay For Estimate No. 34

	This Estimate	Previous	To Date
210219-C04			
Total Posted Items Pay	\$683.73	\$4,515,050.10	\$4,515,733.83
Gross Item Adjustments	\$0.00	\$101,066.69	\$101,066.69
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$2,240.64	\$2,240.64
		\$4,618,357.43	\$4,619,041.16
Contract Total Payable This Estimate:	\$683.73		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3275	5012	1099901	MISC.Edge Treatment	LS	\$683.730	1	\$683.73
Project J4P3275 - Total							\$683.73
Overall - Total							\$683.73

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3275	FAF 92-1(35)	Intersection improvements	92	PLATTE	at intersection of Rte. 45 Spur
J4S3278	FAS S302(80)	Resurface	45	PLATTE	from Route 92 to Route 45

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4P3275	Posted Item Pay	\$683.73	\$3,430,708.23	\$3,431,391.96
	Gross Item Adjustments	\$0.00	\$54,203.55	\$54,203.55
	Gross Item Pay	\$683.73	\$3,484,911.78	\$3,485,595.51
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	(\$7,405.37)	(\$7,405.37)
J4S3278	Posted Item Pay	\$0.00	\$1,084,341.87	\$1,084,341.87
	Gross Item Adjustments	\$0.00	\$46,863.14	\$46,863.14
	Gross Item Pay	\$0.00	\$1,131,205.01	\$1,131,205.01
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$9,646.01	\$9,646.01



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 4, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-C04	J4P3275	0001	0010	2013000	CLEARING AND GRUBBING	2.00	1.00	3.00	ACRE	3.00	\$9,000.00	\$27,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$69,665.00	\$69,665.00
		0001	0030	2031000	CLASS A EXCAVATION	8,110.00	0.00	8,110.00	CUYD	8,110.00	\$12.00	\$97,320.00
		0001	0040	2035500	EMBANKMENT IN PLACE	29,876.00	9,495.00	39,371.00	CUYD	39,371.00	\$20.00	\$787,420.00
		0001	0050	2036000	COMPACTING EMBANKMENT	6,758.00	0.00	6,758.00	CUYD	6,758.00	\$2.00	\$13,516.00
		0001	0060	2063000	CLASS 3 EXCAVATION	75.00	0.00	75.00	CUYD	75.00	\$12.00	\$900.00
		0001	0070	2071000	LINEAR GRADING CLASS 1	30.90	8.50	39.40	STA	39.40	\$550.00	\$21,670.00
		0001	0090	2142000	FURNISHING ROCK FILL	2,040.00	0.00	2,040.00	CUYD	2,040.00	\$19.20	\$39,168.00
		0001	0100	2143000	PLACING ROCK FILL	2,040.00	0.00	2,040.00	CUYD	2,040.00	\$11.00	\$22,440.00
		0001	0110	3040183	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	1,500.00	0.00	1,500.00	SQYD	1,500.00	\$10.50	\$15,750.00
		0001	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	6,498.00	360.40	6,858.40	SQYD	6,858.40	\$10.50	\$72,013.20
		0001	0130	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	13,671.00	0.00	13,671.00	SQYD	13,671.00	\$11.65	\$159,267.15
		0001	0140	4010150	TYPE A2 SHOULDER	2,303.80	258.40	2,562.20	SQYD	2,562.20	\$23.34	\$59,801.75
		0001	0150	4019905	MISC.OPTIONAL PAVEMENT	10,728.50	0.00	10,728.50	SQYD	10,728.50	\$45.49	\$488,039.46
		0001	0160	4019905	MISC.OPTIONAL TEMPORARY PAVEMENT	4,621.50	578.10	5,199.60	SQYD	5,199.60	\$28.49	\$148,136.60
		0001	0170	5029905	MISC.TINTED CONCRETE PAVEMENT (8 IN. NON-REINFORCED)	576.60	0.00	576.60	SQYD	576.60	\$90.25	\$52,038.15
		0001	0180	6072010	WOVEN WIRE FENCE	987.00	0.00	987.00	LF	987.00	\$18.75	\$18,506.25
		0001	0190	6079902	MISC.US BOP Drive Gate	1.00	0.00	1.00	EA	1.00	\$2,910.00	\$2,910.00
		0001	0200	6083006	6 IN. CONCRETE MEDIAN STRIP	976.80	0.00	976.80	SQYD	976.80	\$55.35	\$54,065.88
		0001	0210	6085008	PAVED APPROACH, 8 IN.	763.40	0.00	763.40	SQYD	763.40	\$62.70	\$47,865.18
		0001	0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	21.00	-21.00	0.00	LF	0.00	\$52.00	\$0.00
		0001	0230	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	39.00	0.00	39.00	LF	39.00	\$45.90	\$1,790.10
		0001	0240	6091041	CONCRETE GUTTER TYPE A	127.00	17.00	144.00	LF	144.00	\$96.25	\$13,860.00
		0001	0250	6091051	CURB AND GUTTER TYPE A	192.00	0.00	192.00	LF	192.00	\$34.85	\$6,691.20
		0001	0260	6091052	CURB AND GUTTER TYPE B	1,413.00	0.00	1,413.00	LF	1,413.00	\$29.90	\$42,248.70
		0001	0270	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	267.00	0.00	267.00	LF	267.00	\$7.70	\$2,055.90
		0001	0280	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	192.00	0.00	192.00	LF	192.00	\$8.90	\$1,708.80
		0001	0290	6092031	CONCRETE CURB LOW PROFILE TYPE E	355.00	0.00	355.00	LF	355.00	\$27.20	\$9,656.00
		0001	0300	6097000	ROCK LINING	6.00	11.00	17.00	CUYD	17.00	\$225.00	\$3,825.00
		0001	0310	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	5.00	0.00	5.00	EA	5.00	\$2,000.00	\$10,000.00
		0001	0320	6122020	REPLACEMENT SAND BARREL	8.00	7.00	15.00	EA	15.00	\$330.00	\$4,950.00
		0001	0330	6122030	IMPACT ATTENUATOR (RELOCATION)	10.00	-6.00	4.00	EA	4.00	\$400.00	\$1,600.00
		0001	0340	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$500.00	\$0.00
		0001	0350	6161005	CONSTRUCTION SIGNS	637.00	-15.00	622.00	SQFT	622.00	\$5.00	\$3,110.00
		0001	0360	6161008	ADVANCED WARNING RAIL SYSTEM	3.00	0.00	3.00	EA	3.00	\$50.00	\$150.00
		0001	0370	6161025	CHANNELIZER (TRIM LINE)	141.00	-7.00	134.00	EA	134.00	\$23.00	\$3,082.00
		0001	0380	6161040	FLASHING ARROW PANEL	4.00	-2.00	2.00	EA	2.00	\$50.00	\$100.00
		0001	0390	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	7.00	0.00	7.00	EA	7.00	\$4,900.00	\$34,300.00
		0001	0400	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	-4.00	4.00	EA	4.00	\$900.00	\$3,600.00
		0001	0410	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	7,925.00	-1,266.50	6,658.50	LF	6,658.50	\$33.00	\$219,730.50
		0001	0420	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	2.00	0.00	2.00	EA	2.00	\$850.00	\$1,700.00
		0001	0430	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	7,200.00	221.00	7,421.00	LF	7,421.00	\$13.00	\$96,473.00
		0001	0440	6175020A	RELOCATING TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION	5.00	0.00	5.00	EA	5.00	\$400.00	\$2,000.00
		0001	0450	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$343,077.28	\$0.00
		0001	0451	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$318,927.28	\$318,927.28



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-C04	J4P3275	0001	0460	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	4.00	\$600.00	\$2,400.00
		0001	0470	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	48.00	-17.00	31.00	EA	31.00	\$50.00	\$1,550.00
		0001	0480	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	13,131.00	-13,131.00	0.00	LF	0.00	\$1.00	\$0.00
		0001	0490	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	24,834.00	-24,834.00	0.00	LF	0.00	\$1.00	\$0.00
		0001	0500	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,679.00	-110.00	5,569.00	LF	5,569.00	\$0.15	\$835.35
		0001	0510	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	8,125.00	-191.00	7,934.00	LF	7,934.00	\$0.18	\$1,428.12
		0001	0520	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,107.00	61.00	2,168.00	LF	2,168.00	\$0.18	\$390.24
		0001	0530	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	432.00	43.00	475.00	LF	475.00	\$3.00	\$1,425.00
		0001	0540	6207001	PAVEMENT MARKING REMOVAL	32,031.00	5,947.00	37,978.00	LF	37,978.00	\$0.25	\$9,494.50
		0001	0550	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,205.00	-563.00	642.00	SQYD	642.00	\$3.35	\$2,150.70
		0001	0560	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0570	7250418	18 IN. PIPE GROUP C	35.00	-21.00	14.00	LF	14.00	\$100.00	\$1,400.00
		0001	0580	7261018	18 IN. PIPE GROUP A	74.00	0.00	74.00	LF	74.00	\$73.00	\$5,402.00
		0001	0590	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$606.00	\$1,212.00
		0001	0600	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	4.00	-2.00	2.00	EA	2.00	\$606.00	\$1,212.00
		0001	0610	8051000A	SEEDING - COOL SEASON GRASSES	7.40	0.00	7.40	ACRE	7.40	\$1,605.00	\$11,877.00
		0001	0620	8061003	SEDIMENT TRAP EXCAVATION	191.00	-191.00	0.00	CUYD	0.00	\$8.45	\$0.00
		0001	0630	8061004	SEDIMENT TRAP ROCK	51.00	-51.00	0.00	CUYD	0.00	\$90.00	\$0.00
		0001	0640	8061005	ROCK DITCH CHECK	63.00	168.00	231.00	LF	231.00	\$40.00	\$9,240.00
		0001	0650	8061006	ALTERNATE DITCH CHECK	189.00	0.00	189.00	LF	189.00	\$13.00	\$2,457.00
		0001	0660	8061016	SEDIMENT REMOVAL	105.00	-105.00	0.00	CUYD	0.00	\$13.00	\$0.00
		0001	0670	8061017	TEMPORARY SEEDING	0.70	2.30	3.00	ACRE	3.00	\$1,605.00	\$4,815.00
		0001	0680	8061019	SILT FENCE	5,955.00	-1,076.00	4,879.00	LF	4,879.00	\$3.00	\$14,637.00
		0001	0690	8064134	TYPE 1D EROSION CONTROL BLANKET	8,624.00	0.00	8,624.00	SQYD	8,624.00	\$1.46	\$12,591.04
		0001	0700	8064135	TYPE 2A EROSION CONTROL BLANKET	2,123.00	0.00	2,123.00	SQYD	2,123.00	\$1.39	\$2,950.97
		0001	0710	8064137	TYPE 2C EROSION CONTROL BLANKET	14,850.00	0.00	14,850.00	SQYD	14,850.00	\$1.39	\$20,641.50
		0001	0720	8064138	TYPE 2D EROSION CONTROL BLANKET	9,964.00	0.00	9,964.00	SQYD	9,964.00	\$1.46	\$14,547.44
		0010	0730	6061060	MGS GUARDRAIL	1,238.00	-103.00	1,135.00	LF	1,135.00	\$21.00	\$23,835.00
		0010	0740	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,113.00	-113.00	2,000.00	LF	2,000.00	\$25.00	\$50,000.00
		0010	0750	6061080	MGS END ANCHOR	2.00	-1.00	1.00	EA	1.00	\$800.00	\$800.00
		0010	0760	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9.00	-1.00	8.00	EA	8.00	\$2,433.00	\$19,464.00
		0020	0770	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	7.00	0.00	7.00	EA	7.00	\$1,793.00	\$12,551.00
		0020	0780	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	3.00	0.00	3.00	EA	3.00	\$2,987.50	\$8,962.50
		0020	0790	9011115	BRACKET ARM, 15 FT. OR 4.6 M	10.00	0.00	10.00	EA	10.00	\$852.50	\$8,525.00
		0020	0800	9011311	LUMINAIRE, LED-A	7.00	0.00	7.00	EA	7.00	\$473.00	\$3,311.00
		0020	0810	9011312	LUMINAIRE, LED-B	3.00	0.00	3.00	EA	3.00	\$205.00	\$615.00
		0020	0820	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$7,838.00	\$7,838.00
		0020	0830	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	100.00	0.00	100.00	LF	100.00	\$13.56	\$1,356.00
		0020	0840	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	190.00	0.00	190.00	LF	190.00	\$15.00	\$2,850.00
		0020	0850	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	20.00	0.00	20.00	LF	20.00	\$15.52	\$310.40
		0020	0860	9015010	TRENCHING TYPE I	92.00	0.00	92.00	LF	92.00	\$10.05	\$924.60
		0020	0870	9016110	PULL BOX, PREFORMED CLASS 1	4.00	0.00	4.00	EA	4.00	\$513.40	\$2,053.60
		0020	0880	9017002	CABLE, 2 AWG 1 CONDUCTOR	330.00	0.00	330.00	LF	330.00	\$3.30	\$1,089.00
		0020	0890	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	990.00	0.00	990.00	LF	990.00	\$1.76	\$1,742.40
		0020	0900	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	2,300.00	0.00	2,300.00	LF	2,300.00	\$3.27	\$7,521.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210219-C04	J4P3275	0020	0910	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	7.00	0.00	7.00	EA	7.00	\$970.00	\$6,790.00		
		0020	0920	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	3.00	0.00	3.00	EA	3.00	\$970.00	\$2,910.00		
		0020	0930	9018610	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	1.00	\$5,434.00	\$5,434.00		
		0040	0940	9031010	CONCRETE FOOTINGS, EMBEDDED	0.40	2.40	2.80	CUYD	2.80	\$1,650.00	\$4,620.00		
		0040	0950	9031210	STRUCTURAL STEEL POSTS	190.00	0.00	190.00	LB	190.00	\$4.00	\$760.00		
		0040	0960	9031220	PIPE POSTS	692.00	0.00	692.00	LB	692.00	\$5.00	\$3,460.00		
		0040	0970	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	6.00	0.00	6.00	EA	6.00	\$225.00	\$1,350.00		
		0040	0980	9031270A	2 IN. PSST POST - 12 GA.	277.00	0.00	277.00	LF	277.00	\$11.00	\$3,047.00		
		0040	0990	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	48.00	0.00	48.00	LF	48.00	\$19.00	\$912.00		
		0040	1000	9031272	2.25 IN. PSST POST - 12 GA.	36.00	0.00	36.00	LF	36.00	\$11.00	\$396.00		
		0040	1010	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	18.00	0.00	18.00	LF	18.00	\$47.00	\$846.00		
		0040	1020	9031280	2.5 IN. PSST POST - 12 GA.	227.00	0.00	227.00	LF	227.00	\$12.00	\$2,724.00		
		0040	1030	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	42.00	0.00	42.00	LF	42.00	\$51.00	\$2,142.00		
		0040	1040	9035004A	SH-FLAT SHEET	313.00	0.00	313.00	SQFT	313.00	\$20.00	\$6,260.00		
		0040	1050	9035011A	ST-STRUCTURAL	66.00	0.00	66.00	SQFT	66.00	\$23.00	\$1,518.00		
		0040	1060	9035069A	SHF-FLAT SHEET FLUORESCENT	75.00	0.00	75.00	SQFT	75.00	\$23.00	\$1,725.00		
		0040	1070	9039902	MISC.EACH	10.00	0.00	10.00	EA	10.00	\$50.00	\$500.00		
		0001	5001	6189901	MISC.CONTRACT BOND PAYMENT	0.00	1.00	1.00	LS	1.00	\$24,150.00	\$24,150.00		
		0001	5002	6191000	PAVEMENT EDGE TREATMENT	0.00	370.00	370.00	LF	370.00	\$7.10	\$2,627.00		
		0001	5003	6139901	MISC.CONCRETE PATCH FOR STORM SEWER CROSSING	0.00	1.00	1.00	LS	1.00	\$3,349.50	\$3,349.50		
		0001	5004	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	0.00	42,447.00	42,447.00	LF	42,447.00	\$0.85	\$36,079.95		
		0001	5005	6091052	CURB AND GUTTER TYPE B	0.00	62.00	62.00	LF	62.00	\$25.12	\$1,557.44		
		0001	5006	2031000	CLASS A EXCAVATION	0.00	1,891.40	1,891.40	CUYD	1,891.40	\$16.80	\$31,775.52		
		0001	5007	7309901	MISC.6 IN. SOLID PVC PIPE	0.00	1.00	1.00	LS	1.00	\$4,475.25	\$4,475.25		
		0001	5008	7269902	MISC.15 IN. CLASS V RCP AND 2 END SECTION	0.00	1.00	1.00	EA	1.00	\$3,360.00	\$3,360.00		
		0001	5009	6209901	MISC.PAVEMENT MARKING	0.00	1.00	1.00	LS	1.00	\$2,133.08	\$2,133.08		
		0001	5010	6139901	MISC.SHOULDER REPAIR	0.00	1.00	1.00	LS	1.00	\$12,829.99	\$12,829.99		
		0001	5011	6169901	MISC.CMS, ONE-LANE TWO-WAY OPERATION WITH FLAGGERS	0.00	1.00	1.00	LS	1.00	\$2,520.00	\$2,520.00		
		0001	5012	1099901	MISC.Edge Treatment	0.00	1.00	1.00	LS	1.00	\$683.73	\$683.73		
		Project J4P3275 - Total Value Posted to Date as of Report Generated Date												\$3,431,391.93
		J4S3278	0001	1080	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,904.00	\$2,904.00	
				1090	2031000	CLASS A EXCAVATION	120.00	0.00	120.00	CUYD	120.00	\$88.00	\$10,560.00	
1100	2035500			EMBANKMENT IN PLACE	370.00	-370.00	0.00	CUYD	0.00	\$48.00	\$0.00			
1110	2063000			CLASS 3 EXCAVATION	24.00	0.00	24.00	CUYD	24.00	\$12.00	\$288.00			
1120	3101002			GRAVEL (A)	396.00	-278.00	118.00	TONS	118.00	\$87.92	\$10,374.56			
1130	4011209			BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	124.30	0.00	124.30	TONS	124.30	\$87.19	\$10,837.72			
1140	4071005			TACK COAT	93.00	0.00	93.00	GAL	93.00	\$2.50	\$232.50			
1150	6083003			3 IN. CONCRETE MEDIAN STRIP	11.30	0.00	11.30	SQYD	11.30	\$298.60	\$3,374.18			
1160	6161005			CONSTRUCTION SIGNS	393.00	22.00	415.00	SQFT	415.00	\$4.00	\$1,660.00			
1170	6161009			FLAG ASSEMBLY	5.00	-3.00	2.00	EA	2.00	\$25.00	\$50.00			
1180	6161024			CHANNELIZER (TRIM LINE) WITH LIGHT	7.00	-7.00	0.00	EA	0.00	\$1.00	\$0.00			
1190	6161025			CHANNELIZER (TRIM LINE)	93.00	0.00	93.00	EA	93.00	\$1.00	\$93.00			
1200	6161031			TYPE III MOVEABLE BARRICADE WITH LIGHTS	17.00	5.00	22.00	EA	22.00	\$75.00	\$1,650.00			
1210	6161098A			CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$1,000.00	\$3,000.00			
1220	6181000			MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$12,551.00	\$12,551.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210219-C04	J4S3278	0001	1230	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	1.00	0.00	1.00	EA	1.00	\$800.00	\$800.00		
		0001	1240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	19,047.00	3,687.00	22,734.00	LF	22,734.00	\$0.10	\$2,273.40		
		0001	1250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	7,377.00	0.00	7,377.00	LF	7,377.00	\$0.10	\$737.70		
		0001	1260	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	112.00	101.00	213.00	LF	213.00	\$0.50	\$106.50		
		0001	1270	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	24.00	37.00	61.00	LF	61.00	\$5.00	\$305.00		
		0001	1280	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	871.00	0.00	871.00	SQYD	871.00	\$13.65	\$11,889.15		
		0001	1290	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	295.00	0.00	295.00	SQYD	295.00	\$16.19	\$4,776.05		
		0001	1300	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	213.30	0.00	213.30	STA	213.30	\$49.70	\$10,601.01		
		0001	1310	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00		
		0001	1320	7250412	12 IN. PIPE GROUP C	50.00	0.00	50.00	LF	50.00	\$54.00	\$2,700.00		
		0001	1330	7250418	18 IN. PIPE GROUP C	50.00	0.00	50.00	LF	50.00	\$65.00	\$3,250.00		
		0001	1340	8051000A	SEEDING - COOL SEASON GRASSES	0.50	-0.30	0.20	ACRE	0.20	\$5,940.00	\$1,188.00		
		0001	1350	8061005	ROCK DITCH CHECK	98.00	-14.00	84.00	LF	84.00	\$40.00	\$3,360.00		
		0001	1360	8061016	SEDIMENT REMOVAL	21.00	-21.00	0.00	CUYD	0.00	\$13.00	\$0.00		
		0001	1370	8061019	SILT FENCE	792.00	-752.00	40.00	LF	40.00	\$4.70	\$188.00		
		0001	1380	9031010	CONCRETE FOOTINGS, EMBEDDED	0.10	0.00	0.10	CUYD	0.10	\$1,650.00	\$165.00		
		0001	1390	9031220	PIPE POSTS	70.00	0.00	70.00	LB	70.00	\$5.00	\$350.00		
		0002	1400	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	5,419.50	399.90	5,819.40	TONS	5,819.40	\$59.61	\$346,894.43		
		0002	1410	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	8,564.20	-1,045.40	7,518.80	TONS	7,518.80	\$56.21	\$422,631.75		
		0002	1420	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,280.50	87.00	2,367.50	TONS	2,367.50	\$58.85	\$139,327.38		
		0002	1430	4071005	TACK COAT	17,393.00	-8,443.00	8,950.00	GAL	8,950.00	\$2.50	\$22,375.00		
		0010	1460	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,175.00	0.00	1,175.00	LF	1,175.00	\$25.00	\$29,375.00		
		0010	1470	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$2,433.00	\$4,866.00		
		0001	5101	7261018	18 IN. PIPE GROUP A	0.00	57.00	57.00	LF	57.00	\$137.55	\$7,840.35		
		0001	5102	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$1,921.50	\$1,921.50		
		0001	5103	4019901	MISC.PATCHING	0.00	1.00	1.00	LS	1.00	\$1,273.18	\$1,273.18		
		0001	5104	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	2.00	2.00	EA	2.00	\$1,286.25	\$2,572.50		
		Project J4S3278 - Total Value Posted to Date as of Report Generated Date												\$1,084,341.85
		210219-C04 Overall - Total Value Posted to Date as of Report Generated Date												\$4,515,733.78



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on February 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4P3275

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
5012	1099901	MISC.	1/26/23	1/26/23	1.00	LS	The gas station entrance on Route 92 Station 67+22.16 required edge treatment during phased construction between the time mainline pavement was completed and the completion of the new entrance to maintain access.	67+22.16				

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3275	0010	CLEARING AND GRUBBING	Overrun	Overrun	3	Jun 16, 2021	SYSTEM	(\$9,000.00)	
					17	Jan 18, 2022	SYSTEM	\$9,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '9000.00000 - 9000.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
	Overrun - Total			\$0.00					
	0010 - Total			\$0.00					
	0030	CLASS A EXCAVATION	Price FUEL		6	Aug 2, 2021	SYSTEM	\$104.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Sep 2, 2021	SYSTEM	\$5.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Sep 16, 2021	SYSTEM	\$12.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					10	Oct 1, 2021	SYSTEM	\$3.37	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Nov 2, 2021	SYSTEM	\$144.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					12	Nov 2, 2021	SYSTEM	\$355.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Dec 2, 2021	SYSTEM	\$620.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$1,245.63	
	Price FUEL - Total			\$1,245.63					
	0030 - Total			\$1,245.63					
0040	EMBANKMENT IN PLACE	Material		3	Jun 16, 2021	SYSTEM	\$279,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				3	Jun 16, 2021	SYSTEM	(\$279,620.00)		
				4	Jul 1, 2021	SYSTEM	\$316,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				4	Jul 1, 2021	SYSTEM	(\$316,020.00)		
				5	Jul 16, 2021	SYSTEM	\$562,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				5	Jul 16, 2021	SYSTEM	(\$562,220.00)		
				6	Aug 2, 2021	SYSTEM	\$713,020.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				6	Aug 2, 2021	SYSTEM	(\$713,020.00)		
				7	Aug 16, 2021	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				7	Aug 16, 2021	SYSTEM	(\$787,420.00)		
				8	Sep 2, 2021	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				8	Sep 2, 2021	SYSTEM	(\$787,420.00)		
				9	Sep 16, 2021	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				9	Sep 16, 2021	SYSTEM	(\$787,420.00)		
10	Oct 1, 2021	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
10	Oct 1, 2021	SYSTEM	(\$787,420.00)						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0040	EMBANKMENT IN PLACE	Material		11	Oct 18, 2021	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$787,420.00)						
					12	Nov 2, 2021	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$787,420.00)						
					13	Nov 16, 2021	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$787,420.00)						
					14	Dec 2, 2021	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$787,420.00)						
					15	Dec 16, 2021	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$787,420.00)						
					16	Jan 3, 2022	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$787,420.00)						
					17	Jan 18, 2022	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$787,420.00)						
					18	Feb 2, 2022	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$787,420.00)						
					19	Feb 16, 2022	SYSTEM	\$787,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$787,420.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Other Item Adjustment				OVRN	6	Aug 2, 2021	schnod1	(\$115,500.00)	Payment held until quantity is verified by contractor/MoDOT.
					OVRN - Total								(\$115,500.00)	
					Other Item Adjustment - Total								(\$115,500.00)	
					Overrun			Overrun	6	Aug 2, 2021	SYSTEM	(\$116,551.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
									6	Aug 2, 2021	SYSTEM	\$31,887.56	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 29 on the current Payment Estimate. Material Insufficiency Quantity 35651.000; Overrun Quantity Balance 5775.00.	
									6	Aug 2, 2021	SYSTEM	\$33,098.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 29 on the current Payment Estimate. Material Insufficiency Quantity 35651.000; Overrun Quantity Balance 5775.00.	
									6	Aug 2, 2021	SYSTEM	\$35,116.68	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 29 on the current Payment Estimate. Material Insufficiency Quantity 35651.000; Overrun Quantity Balance 5775.00.	
									6	Aug 2, 2021	SYSTEM	\$16,448.33	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 29 on the current Payment Estimate. Material Insufficiency Quantity 35651.000;	



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0040	EMBANKMENT IN PLACE	Overrun	Overrun					Overrun Quantity Balance 5775.00.					
					7	Aug 16, 2021	SYSTEM	(\$116,533.15)	Averaged Price Adjustment from this item on all previous payment estimates of '0.17890' is applied (if non-zero).					
					7	Aug 16, 2021	schnod1	(\$74,400.00)	Overrun withheld for estimate 0007.					
					7	Aug 16, 2021	SYSTEM	(\$75,181.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					7	Aug 16, 2021	SYSTEM	\$75,181.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 28 on the current Payment Estimate. Material Insufficiency Quantity 39371.000; Overrun Quantity Balance 9495.00.					
					7	Aug 16, 2021	SYSTEM	\$116,533.15	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 28 on the current Payment Estimate. Material Insufficiency Quantity 39371.000; Overrun Quantity Balance 9495.00.					
					8	Sep 2, 2021	schnod1	\$189,900.00	Quantity updated on CO 3, overrun negative adjustments are being paid back. \$189,900					
					Overrun - Total								\$115,500.00	
					Overrun - Total								\$115,500.00	
							Price FUEL			3	Jun 16, 2021	SYSTEM	\$2,446.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										4	Jul 1, 2021	SYSTEM	\$318.50	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										5	Jul 16, 2021	SYSTEM	\$2,240.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										6	Aug 2, 2021	SYSTEM	\$1,372.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										7	Aug 16, 2021	SYSTEM	\$781.20	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										- Total			\$7,159.07	
							Price FUEL - Total						\$7,159.07	
					0040 - Total								\$7,159.07	
					J4P3275	0050	COMPACTING EMBANKMENT	Material		6	Aug 2, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										6	Aug 2, 2021	SYSTEM	(\$1,678.00)	
										7	Aug 16, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										7	Aug 16, 2021	SYSTEM	(\$1,678.00)	
										8	Sep 2, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										8	Sep 2, 2021	SYSTEM	(\$1,678.00)	
9	Sep 16, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
9	Sep 16, 2021	SYSTEM	(\$1,678.00)											
10	Oct 1, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
10	Oct 1, 2021	SYSTEM	(\$1,678.00)											
11	Oct 18, 2021	SYSTEM	\$1,678.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
11	Oct 18, 2021	SYSTEM	(\$1,678.00)											
				12	Nov 2, 2021	SYSTEM	\$6,882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0050	COMPACTING EMBANKMENT	Material		12	Nov 2, 2021	SYSTEM	(\$6,882.00)						
					13	Nov 16, 2021	SYSTEM	\$6,882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$6,882.00)						
					14	Dec 2, 2021	SYSTEM	\$13,516.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$13,516.00)						
					15	Dec 16, 2021	SYSTEM	\$13,516.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$13,516.00)						
					16	Jan 3, 2022	SYSTEM	\$13,516.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$13,516.00)						
					17	Jan 18, 2022	SYSTEM	\$13,516.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$13,516.00)						
					18	Feb 2, 2022	SYSTEM	\$13,516.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$13,516.00)						
					19	Feb 16, 2022	SYSTEM	\$13,516.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$13,516.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0050 - Total								\$0.00	
					0070	LINEAR GRADING CLASS 1	Overrun	Overrun	4	Jul 1, 2021	SYSTEM	(\$1,650.00)		
									9	Sep 16, 2021	SYSTEM	(\$1,100.00)		
14	Dec 2, 2021	SYSTEM	(\$1,925.00)											
21	Mar 15, 2022	SYSTEM	\$4,675.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '550.00000 - 550.00000, 'is applied (if non-zero).										
Overrun - Total									\$0.00					
Overrun - Total								\$0.00						
0070 - Total								\$0.00						
0110	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	Material		8	Sep 2, 2021	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				8	Sep 2, 2021	SYSTEM	(\$15,750.00)							
				9	Sep 16, 2021	SYSTEM	\$15,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				9	Sep 16, 2021	SYSTEM	(\$15,750.00)							
				- Total								\$0.00		
Material - Total								\$0.00						
				Price FUEL	8	Sep 2,	SYSTEM	\$270.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3275	0110	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	Price FUEL			2021						
				- Total							\$270.00	
				Price FUEL - Total							\$270.00	
	0110 - Total							\$270.00				
	0120	TYPE 5 AGGREGATE FOR BASE	Material			4	Jul 1, 2021	SYSTEM	\$48,687.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						4	Jul 1, 2021	SYSTEM	(\$48,687.45)			
						5	Jul 16, 2021	SYSTEM	\$48,687.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						5	Jul 16, 2021	SYSTEM	(\$48,687.45)			
						6	Aug 2, 2021	SYSTEM	\$48,687.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						6	Aug 2, 2021	SYSTEM	(\$48,687.45)			
						7	Aug 16, 2021	SYSTEM	\$48,687.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						7	Aug 16, 2021	SYSTEM	(\$48,687.45)			
						8	Sep 2, 2021	SYSTEM	\$54,203.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						8	Sep 2, 2021	SYSTEM	(\$54,203.10)			
						9	Sep 16, 2021	SYSTEM	\$54,203.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						9	Sep 16, 2021	SYSTEM	(\$54,203.10)			
						10	Oct 1, 2021	SYSTEM	\$55,253.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						10	Oct 1, 2021	SYSTEM	(\$55,253.10)			
						11	Oct 18, 2021	SYSTEM	\$55,253.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						11	Oct 18, 2021	SYSTEM	(\$55,253.10)			
					12	Nov 2, 2021	SYSTEM	\$58,266.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		12	Nov 2, 2021	SYSTEM	(\$58,266.60)							
		13	Nov 16, 2021	SYSTEM	\$59,100.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
		13	Nov 16, 2021	SYSTEM	(\$59,100.30)							
		14	Dec 2, 2021	SYSTEM	\$68,229.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
		14	Dec 2, 2021	SYSTEM	(\$68,229.00)							
		15	Dec 16, 2021	SYSTEM	\$68,229.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
		15	Dec 16, 2021	SYSTEM	(\$68,229.00)							
		16	Jan 3, 2022	SYSTEM	\$68,229.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0120	TYPE 5 AGGREGATE FOR BASE	Material		16	Jan 3, 2022	SYSTEM	(\$68,229.00)						
					17	Jan 18, 2022	SYSTEM	\$68,229.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$68,229.00)						
					18	Feb 2, 2022	SYSTEM	\$72,013.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$72,013.20)						
					19	Feb 16, 2022	SYSTEM	\$72,013.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$72,013.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Price FUEL			4	Jul 1, 2021	SYSTEM	\$347.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Sep 2, 2021	SYSTEM	\$47.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										10	Oct 1, 2021	SYSTEM	\$7.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										12	Nov 2, 2021	SYSTEM	\$34.44	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										13	Nov 16, 2021	SYSTEM	\$9.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										14	Dec 2, 2021	SYSTEM	\$106.94	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										18	Feb 2, 2022	SYSTEM	\$38.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										19	Feb 16, 2022	SYSTEM	(\$11.89)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								\$580.88	
					Price FUEL - Total								\$580.88	
					0120 - Total								\$580.88	
					J4P3275	0130	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		7	Aug 16, 2021	SYSTEM	\$5,463.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										7	Aug 16, 2021	SYSTEM	(\$5,463.85)	
										8	Sep 2, 2021	SYSTEM	\$47,591.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										8	Sep 2, 2021	SYSTEM	(\$47,591.42)	
										9	Sep 16, 2021	SYSTEM	\$47,591.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
9	Sep 16, 2021	SYSTEM	(\$47,591.42)											
10	Oct 1, 2021	SYSTEM	\$83,939.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
10	Oct 1, 2021	SYSTEM	(\$83,939.42)											
11	Oct 18, 2021	SYSTEM	\$83,939.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
11	Oct 18, 2021	SYSTEM	(\$83,939.42)											
12	Nov 2, 2021	SYSTEM	\$83,939.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment										



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3275	0130	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material						Estimate Exception 4 on the current Payment Estimate.				
					12	Nov 2, 2021	SYSTEM	(\$83,939.42)					
					13	Nov 16, 2021	SYSTEM	\$159,267.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					13	Nov 16, 2021	SYSTEM	(\$159,267.15)					
					14	Dec 2, 2021	SYSTEM	\$159,267.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user woodw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					14	Dec 2, 2021	SYSTEM	(\$159,267.15)					
					15	Dec 16, 2021	SYSTEM	\$159,267.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					15	Dec 16, 2021	SYSTEM	(\$159,267.15)					
					16	Jan 3, 2022	SYSTEM	\$159,267.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					16	Jan 3, 2022	SYSTEM	(\$159,267.15)					
					17	Jan 18, 2022	SYSTEM	\$159,267.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					17	Jan 18, 2022	SYSTEM	(\$159,267.15)					
					18	Feb 2, 2022	SYSTEM	\$159,267.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					18	Feb 2, 2022	SYSTEM	(\$159,267.15)					
					19	Feb 16, 2022	SYSTEM	\$159,267.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					19	Feb 16, 2022	SYSTEM	(\$159,267.15)					
								- Total				\$0.00	
								Material - Total				\$0.00	
						Price FUEL			7	Aug 16, 2021	SYSTEM	\$64.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									8	Sep 2, 2021	SYSTEM	\$499.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									10	Oct 1, 2021	SYSTEM	\$365.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									13	Nov 16, 2021	SYSTEM	\$1,219.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									- Total			\$2,149.19	
								Price FUEL - Total				\$2,149.19	
						0130 - Total						\$2,149.19	
				0140		TYPE A2 SHOULDER	Material		8	Sep 2, 2021	SYSTEM	\$22,488.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
									8	Sep 2, 2021	SYSTEM	(\$22,488.09)	
									9	Sep 16, 2021	SYSTEM	\$22,488.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
	9	Sep 16, 2021	SYSTEM					(\$22,488.09)					
	- Total							\$0.00					
	Material - Total							\$0.00					
	Other Item Adjustment	ACAD	19					Feb 16, 2022	scarp1	\$1,802.12	AC adjustment for Type A2 Shoulder 963.5 SQYD placed between 8/16/21 to 9/1/21. 4" of Mix ID BB 21-7 = \$534.16 and 1.75" of Mix ID BP1 20-16 =		



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0140	TYPE A2 SHOULDER	Other Item Adjustment	ACAD					\$241.00. Total of \$775.16 AC adjustment for Type A2 Shoulder 1,340.30 SQYD placed between 11/16/21 to 12/1/21. 4" of Mix ID BB 21-7 = \$707.68 and 1.75" of Mix ID BP1 20-16 = \$319.28. Total of \$1,026.96 Grand Total = \$1,802.12					
					29	Jul 15, 2022	scarp1	\$197.99	Type A2 Shoulder, 5.75IN SY 258.4 SY Payment Correction for Work Completed on 11/27/21 Bit Base Thickness 4IN Mix ID BB 21-7 = \$136.43 BP-1 Thickness 1.75IN Mix ID BP1 20-16 = \$61.56 Total = \$197.99					
					ACAD - Total							\$2,000.11		
					FUEL	17	Jan 18, 2022	schnod1	\$515.93	Work done during second period, Estimate No. 0010. Fuel adjustment of \$515.93, for 963.50 SQYD.				
						17	Jan 18, 2022	schnod1	\$1,153.94	Work done during second period, Estimate No. 0014. Fuel adjustment of \$1,153.94, for 1,340.30 SQYD.				
						19	Feb 16, 2022	scarp1	\$91.05	Fuel adjustment for Type A2 Shoulder 963.5 SQYD placed between 8/16/21 to 9/1/21. \$606.98 Fuel Adjustment for Type A2 Shoulder on Estimate 17 manual adjustment for 963.5 SQYD back out payment corrected. (\$515.93) Grand Total = \$91.05				
						29	Jul 15, 2022	scarp1	\$222.48	Type A2 Shoulder, 5.75IN SY 258.4 SY Payment Correction for Work Completed on 11/27/21 = \$222.48				
					FUEL - Total							\$1,983.40		
					Other Item Adjustment - Total							\$3,983.51		
					0140 - Total							\$3,983.51		
					0150		MISC.	Material		10	Oct 1, 2021	SYSTEM	\$285,354.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										10	Oct 1, 2021	SYSTEM	(\$285,354.22)	
										11	Oct 18, 2021	SYSTEM	\$285,354.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										11	Oct 18, 2021	SYSTEM	(\$285,354.22)	
										12	Nov 2, 2021	SYSTEM	\$285,354.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
	12	Nov 2, 2021	SYSTEM	(\$285,354.22)										
	13	Nov 16, 2021	SYSTEM	\$315,923.50					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
	13	Nov 16, 2021	SYSTEM	(\$315,923.50)										
	14	Dec 2, 2021	SYSTEM	\$488,039.46					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
	14	Dec 2, 2021	SYSTEM	(\$488,039.46)										
	15	Dec 16, 2021	SYSTEM	\$488,039.46					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
	15	Dec 16, 2021	SYSTEM	(\$488,039.46)										
	16	Jan 3, 2022	SYSTEM	\$488,039.46					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
	16	Jan 3, 2022	SYSTEM	(\$488,039.46)										
	17	Jan 18, 2022	SYSTEM	\$488,039.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.									
	17	Jan 18, 2022	SYSTEM	(\$488,039.46)										



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0150	MISC.	Material		18	Feb 2, 2022	SYSTEM	\$488,039.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$488,039.46)						
					19	Feb 16, 2022	SYSTEM	\$488,039.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$488,039.46)						
					- Total								\$0.00	
					Material - Total								\$0.00	
									ACAD	8	Sep 2, 2021	schnod1	\$3,693.73	2,683.9 SQYD of SP190 21-13
									ACAD	8	Sep 2, 2021	schnod1	\$691.67	2,683.90 SQYD of SP125 21-14.
									ACAD	10	Oct 1, 2021	schnod1	\$816.82	3,120 SQYD of 1.75" SP125 21-14 with 3.4% Virgin AC.
									ACAD	10	Oct 1, 2021	schnod1	\$4,362.07	3,120 SQYD of 10.25" SP190 21-13 with 3.10% Virgin AC
									ACAD	19	Feb 16, 2022	scarp1	\$5,880.87	AC adjustment for Misc. Optional Pavement 3779.10 SQYD placed between 11/16/21 to 12/1/21. 1.75" of Mix ID SP125 21-14 = \$927.53 and 10.25" of Mix ID SP190 21-13 = \$4,953.34. Total of \$5,880.87
					ACAD - Total								\$15,445.16	
									FUEL	17	Jan 18, 2022	schnod1	\$363.69	Work done during first period, Estimate No. 0013. Fuel adjustment of \$363.69, for 672.00 SQYD. PCCP Option (Circular Roadway Portion)
									FUEL	17	Jan 18, 2022	schnod1	\$185.72	Work done during first period, Estimate No. 007. Fuel adjustment of \$185.72, for 469.00 SQYD. PCCP Option (Circular Roadway Portion)
									FUEL	17	Jan 18, 2022	schnod1	\$2.44	Work done during second period, Estimate No. 0014. Fuel adjustment of \$2.44, for 4.5 SQYD. Optional Pavement (PCCP Option)
									FUEL	19	Feb 16, 2022	scarp1	\$13,805.45	Fuel adjustment for Misc. Optional Pavement 2,683.9 SQYD placed between 8/16/21 to 9/1/21 was 12" asphalt at 1.98 tons/CY = 1,771.37 Tons = \$3,528.57 Fuel adjustment for Misc. Optional Pavement 3,120.0 SQYD placed between 9/16/21 to 9/30/21 was 12" asphalt at 1.98 tons/CY = 2,059.2 Tons = \$3,486.64 Fuel adjustment for Misc. Optional Pavement 3,779.1 SQYD placed between 11/16/21 to 12/1/21 was 12" asphalt at 1.98 tons/CY = 2,494.21 Tons = \$6,790.24 Grand Total = \$13,805.45
					FUEL - Total								\$14,357.30	
					Other Item Adjustment - Total								\$29,802.46	
					0150 - Total								\$29,802.46	
					J4P3275	0160	MISC.	Material		4	Jul 1, 2021	SYSTEM	\$125,903.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										4	Jul 1, 2021	SYSTEM	(\$125,903.01)	
										5	Jul 16, 2021	SYSTEM	\$125,903.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										5	Jul 16, 2021	SYSTEM	(\$125,903.01)	
										6	Aug 2, 2021	SYSTEM	\$125,903.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										6	Aug 2, 2021	SYSTEM	(\$125,903.01)	
										7	Aug 16, 2021	SYSTEM	\$125,903.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										7	Aug 16, 2021	SYSTEM	(\$125,903.01)	
									8	Sep 2, 2021	SYSTEM	\$131,666.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schnod1 overriding Payment	



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0160	MISC.	Material						Estimate Exception 10 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$131,666.54)						
					9	Sep 16, 2021	SYSTEM	\$131,666.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$131,666.54)						
					10	Oct 1, 2021	SYSTEM	\$134,515.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					10	Oct 1, 2021	SYSTEM	(\$134,515.54)						
					11	Oct 18, 2021	SYSTEM	\$134,515.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$134,515.54)						
					- Total							\$0.00		
					Material - Total							\$0.00		
						Other Item Adjustment	ACAD	10	Oct 1, 2021	schnod1	\$26.18	100 SQYD of 1.75" SP125 21-14 with 3.4% Virgin AC.		
								10	Oct 1, 2021	schnod1	\$85.25	100.0 SQYD of 6.25" SP190 21-13 with 3.1% Virgin AC.		
								19	Feb 16, 2022	scarp1	\$4,144.26	AC adjustment for Misc. Optional Pavement 4,897.0 SQYD placed between 6/16/21 to 6/30/21. 1.75" of Mix ID SP125 21-14 = \$921.46 and 6.25" of Mix ID SP190 21-13 = \$3,000.56. Total of \$3922.02 AC adjustment for Misc. Optional Pavement 202.3 SQYD placed between 8/16/21 to 9/1/21. 1.75" of Mix ID SP125 21-14 = \$52.13 and 6.25" of Mix ID SP190 21-13 = \$169.77. Total of \$221.90 AC adjustment for Misc. Optional Pavement placed between 9/16/21 to 9/30/21 actual was 100.3 SQYD vs paid 100.0 SQYD this adjustment is to pay the difference of 0.3 SQYD. 1.75" of Mix ID SP125 21-14 = \$0.08 and 6.25" of Mix ID SP190 21-13 = \$0.26. Total of \$0.34 Grand Total = \$4,144.26		
						ACAD - Total							\$4,255.69	
							FUEL	19	Feb 16, 2022	scarp1	\$3,828.80	Fuel adjustment for Misc. Optional Pavement 4,897 SQYD placed between 6/16/21 to 6/30/21 was 8" asphalt at 1.98 tons/CY = 2154.68 Tons = \$3,576.77 Fuel adjustment for Misc. Optional Pavement 202.3 SQYD placed between 8/16/21 to 9/1/21 was 8" asphalt at 1.98 tons/CY = 89.01 Tons = \$177.31 Fuel adjustment for Misc. Optional Pavement 100.3 SQYD placed between 9/16/21 to 9/30/21 was 8" asphalt at 1.98 tons/CY = 44.13 Tons = \$74.72 Grand Total = \$3,828.80		
						FUEL - Total							\$3,828.80	
							OVRN	10	Oct 1, 2021	schnod1	(\$2,849.00)	Overrun/material adjustment.		
								14	Dec 2, 2021	woodwj1	\$2,849.00	Returning payment held o manual adjustment on October 1, 2021		
						OVRN - Total							\$0.00	
					Other Item Adjustment - Total							\$8,084.49		
						Overrun	Overrun	10	Oct 1, 2021	SYSTEM	\$2,849.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 42 on the current Payment Estimate. Material Insufficiency Quantity 4721.500; Overrun Quantity Balance 100.00.		
								10	Oct 1, 2021	SYSTEM	(\$2,849.00)			
								11	Oct 18, 2021	SYSTEM	(\$2,849.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
								11	Oct 18, 2021	SYSTEM	\$2,849.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 41 on the current Payment Estimate. Material Insufficiency Quantity 4721.500; Overrun Quantity Balance 100.00.		
								12	Nov 2, 2021	SYSTEM	(\$2,849.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3275	0160	MISC.	Overrun	Overrun	12	Nov 2, 2021	SYSTEM	\$2,849.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
					13	Nov 16, 2021	SYSTEM	(\$2,849.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					13	Nov 16, 2021	SYSTEM	\$2,849.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	
					14	Dec 2, 2021	SYSTEM	(\$2,849.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					17	Jan 18, 2022	SYSTEM	\$2,849.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.49000 - 28.49000', 'is applied (if non-zero).	
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
	0160 - Total								\$8,084.49	
	0170	MISC.	Material			14	Dec 2, 2021	SYSTEM	\$39,655.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user woodwj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						14	Dec 2, 2021	SYSTEM	(\$39,655.85)	
						15	Dec 16, 2021	SYSTEM	\$52,038.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						15	Dec 16, 2021	SYSTEM	(\$52,038.15)	
						16	Jan 3, 2022	SYSTEM	\$52,038.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						16	Jan 3, 2022	SYSTEM	(\$52,038.15)	
						17	Jan 18, 2022	SYSTEM	\$52,038.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
17						Jan 18, 2022	SYSTEM	(\$52,038.15)		
- Total								\$0.00		
Material - Total								\$0.00		
		Other Item Adjustment		FUEL	17	Jan 18, 2022	schnod1	\$65.86	Work done during first period, Estimate No. 0015. Fuel adjustment of \$65.86, for 137.20 SQYD.	
					17	Jan 18, 2022	schnod1	\$216.18	Work done during second period, Estimate No. 0014. Fuel adjustment of \$216.18, for 439.40 SQYD.	
FUEL - Total								\$282.04		
Other Item Adjustment - Total								\$282.04		
0170 - Total								\$282.04		
0180	WOVEN WIRE FENCE	Material			13	Nov 16, 2021	SYSTEM	\$18,506.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					13	Nov 16, 2021	SYSTEM	(\$18,506.25)		
					14	Dec 2, 2021	SYSTEM	\$18,506.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user woodwj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					14	Dec 2, 2021	SYSTEM	(\$18,506.25)		
					15	Dec 16, 2021	SYSTEM	\$18,506.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					15	Dec 16, 2021	SYSTEM	(\$18,506.25)		
					16	Jan 3, 2022	SYSTEM	\$18,506.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					16	Jan 3, 2022	SYSTEM	(\$18,506.25)		



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3275	0180	WOVEN WIRE FENCE	Material		17	Jan 18, 2022	SYSTEM	\$18,506.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					17	Jan 18, 2022	SYSTEM	(\$18,506.25)					
					18	Feb 2, 2022	SYSTEM	\$18,506.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					18	Feb 2, 2022	SYSTEM	(\$18,506.25)					
					19	Feb 16, 2022	SYSTEM	\$18,506.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user scarp1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					19	Feb 16, 2022	SYSTEM	(\$18,506.25)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0180 - Total							\$0.00	
					0200	6 IN. CONCRETE MEDIAN STRIP	Material		14	Dec 2, 2021	SYSTEM	\$15,758.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user woodwj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
									14	Dec 2, 2021	SYSTEM	(\$15,758.14)	
									15	Dec 16, 2021	SYSTEM	\$54,065.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
									15	Dec 16, 2021	SYSTEM	(\$54,065.88)	
									16	Jan 3, 2022	SYSTEM	\$54,065.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
16	Jan 3, 2022	SYSTEM	(\$54,065.88)										
17	Jan 18, 2022	SYSTEM	\$54,065.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 19 on the current Payment Estimate.									
17	Jan 18, 2022	SYSTEM	(\$54,065.88)										
18	Feb 2, 2022	SYSTEM	\$54,065.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 18 on the current Payment Estimate.									
18	Feb 2, 2022	SYSTEM	(\$54,065.88)										
19	Feb 16, 2022	SYSTEM	\$54,065.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user scarp1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
19	Feb 16, 2022	SYSTEM	(\$54,065.88)										
- Total									\$0.00				
Material - Total									\$0.00				
0200 - Total							\$0.00						
0210	PAVED APPROACH, 8 IN.	Material		8	Sep 2, 2021	SYSTEM	\$11,900.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				8	Sep 2, 2021	SYSTEM	(\$11,900.46)						
				9	Sep 16, 2021	SYSTEM	\$11,900.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
				9	Sep 16, 2021	SYSTEM	(\$11,900.46)						
				10	Oct 1, 2021	SYSTEM	\$11,900.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
				10	Oct 1, 2021	SYSTEM	(\$11,900.46)						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0210	PAVED APPROACH, 8 IN.	Material		11	Oct 18, 2021	SYSTEM	\$11,900.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$11,900.46)						
					12	Nov 2, 2021	SYSTEM	\$29,895.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$29,895.36)						
					13	Nov 16, 2021	SYSTEM	\$29,895.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$29,895.36)						
					14	Dec 2, 2021	SYSTEM	\$29,895.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user woodwj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$29,895.36)						
					15	Dec 16, 2021	SYSTEM	\$47,865.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$47,865.18)						
					16	Jan 3, 2022	SYSTEM	\$47,865.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$47,865.18)						
					17	Jan 18, 2022	SYSTEM	\$47,865.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$47,865.18)						
					18	Feb 2, 2022	SYSTEM	\$47,865.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$47,865.18)						
					19	Feb 16, 2022	SYSTEM	\$47,865.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user scarpm1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$47,865.18)						
					- Total								\$0.00	
					Material - Total								\$0.00	
										8	Sep 2, 2021	SYSTEM	\$68.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										12	Nov 2, 2021	SYSTEM	\$137.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										15	Dec 16, 2021	SYSTEM	\$137.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								\$343.66	
					Price FUEL - Total								\$343.66	
					0210 - Total								\$343.66	
						0230	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	Material		14	Dec 2, 2021	SYSTEM	\$1,790.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user woodwj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
										14	Dec 2, 2021	SYSTEM	(\$1,790.10)	
15	Dec 16, 2021	SYSTEM	\$1,790.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
15	Dec 16, 2021	SYSTEM	(\$1,790.10)											



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0230	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	Material		16	Jan 3, 2022	SYSTEM	\$1,790.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$1,790.10)						
					17	Jan 18, 2022	SYSTEM	\$1,790.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$1,790.10)						
					18	Feb 2, 2022	SYSTEM	\$1,790.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$1,790.10)						
					19	Feb 16, 2022	SYSTEM	\$1,790.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user scarpm1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$1,790.10)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0230 - Total								\$0.00						
0240		CONCRETE GUTTER TYPE A	Material		8	Sep 2, 2021	SYSTEM	\$1,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$1,925.00)						
					9	Sep 16, 2021	SYSTEM	\$1,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$1,925.00)						
					10	Oct 1, 2021	SYSTEM	\$1,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					10	Oct 1, 2021	SYSTEM	(\$1,925.00)						
					11	Oct 18, 2021	SYSTEM	\$1,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$1,925.00)						
					12	Nov 2, 2021	SYSTEM	\$1,925.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$1,925.00)						
					13	Nov 16, 2021	SYSTEM	\$7,786.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$7,786.62)						
					14	Dec 2, 2021	SYSTEM	\$12,849.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user woodwj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$12,849.38)						
					15	Dec 16, 2021	SYSTEM	\$12,849.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$12,849.38)						
					16	Jan 3, 2022	SYSTEM	\$12,849.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$12,849.38)						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0240	CONCRETE GUTTER TYPE A	Material			2022								
					17	Jan 18, 2022	SYSTEM	\$12,849.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$12,849.38)						
					18	Feb 2, 2022	SYSTEM	\$13,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$13,860.00)						
					19	Feb 16, 2022	SYSTEM	\$13,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user scarp1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$13,860.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					Overrun	Overrun	14	Dec 2, 2021	woodwj1		(\$625.63)	Manual adjustment that will be removed once the material exceptions are resolved		
							14	Dec 2, 2021	SYSTEM		\$625.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 81 on the current Payment Estimate. Material Insufficiency Quantity 133.500; Overrun Quantity Balance 6.50.		
							14	Dec 2, 2021	SYSTEM		(\$625.63)			
							15	Dec 16, 2021	SYSTEM		(\$625.63)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							15	Dec 16, 2021	SYSTEM		\$625.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) overriding Payment Estimate Exception 97 on the current Payment Estimate. Material Insufficiency Quantity 133.500; Overrun Quantity Balance 6.50.		
							16	Jan 3, 2022	SYSTEM		(\$625.63)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							16	Jan 3, 2022	SYSTEM		\$625.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 95 on the current Payment Estimate. Material Insufficiency Quantity 133.500; Overrun Quantity Balance 6.50.		
							17	Jan 18, 2022	SYSTEM		(\$625.63)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
							17	Jan 18, 2022	SYSTEM		\$625.63	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 94 on the current Payment Estimate. Material Insufficiency Quantity 133.500; Overrun Quantity Balance 6.50.		
							18	Feb 2, 2022	schnod1		\$625.63	Payment for change order completion.		
							Overrun - Total							\$0.00
							Overrun - Total							\$0.00
					0240 - Total							\$0.00		
					0250	CURB AND GUTTER TYPE A	Material		14	Dec 2, 2021	SYSTEM	\$6,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user woodwj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
									14	Dec 2, 2021	SYSTEM	(\$6,691.20)		
									15	Dec 16, 2021	SYSTEM	\$6,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
	15	Dec 16, 2021	SYSTEM					(\$6,691.20)						
	16	Jan 3, 2022	SYSTEM					\$6,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
	16	Jan 3, 2022	SYSTEM					(\$6,691.20)						
	17	Jan 18, 2022	SYSTEM					\$6,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schnod1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3275	0250	CURB AND GUTTER TYPE A	Material		17	Jan 18, 2022	SYSTEM	(\$6,691.20)			
					18	Feb 2, 2022	SYSTEM	\$6,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 35 on the current Payment Estimate.		
					18	Feb 2, 2022	SYSTEM	(\$6,691.20)			
					19	Feb 16, 2022	SYSTEM	\$6,691.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user scarpm1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					19	Feb 16, 2022	SYSTEM	(\$6,691.20)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0250 - Total	\$0.00	
	0260	CURB AND GUTTER TYPE B	Material		8	Sep 2, 2021	SYSTEM	\$20,373.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
					8	Sep 2, 2021	SYSTEM	(\$20,373.86)			
					9	Sep 16, 2021	SYSTEM	\$20,373.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
					9	Sep 16, 2021	SYSTEM	(\$20,373.86)			
					10	Oct 1, 2021	SYSTEM	\$27,490.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					10	Oct 1, 2021	SYSTEM	(\$27,490.06)			
					11	Oct 18, 2021	SYSTEM	\$27,490.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
11					Oct 18, 2021	SYSTEM	(\$27,490.06)				
12					Nov 2, 2021	SYSTEM	\$27,490.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schnod1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
12					Nov 2, 2021	SYSTEM	(\$27,490.06)				
13					Nov 16, 2021	SYSTEM	\$27,490.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
13					Nov 16, 2021	SYSTEM	(\$27,490.06)				
14					Dec 2, 2021	SYSTEM	\$42,248.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user woodwj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
14					Dec 2, 2021	SYSTEM	(\$42,248.70)				
15					Dec 16, 2021	SYSTEM	\$42,248.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
15					Dec 16, 2021	SYSTEM	(\$42,248.70)				
16					Jan 3, 2022	SYSTEM	\$42,248.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
16					Jan 3, 2022	SYSTEM	(\$42,248.70)				
17	Jan 18, 2022	SYSTEM	\$42,248.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 44 on the current Payment Estimate.							
17	Jan 18, 2022	SYSTEM	(\$42,248.70)								
18	Feb 2, 2022	SYSTEM	\$42,248.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment							



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3275	0260	CURB AND GUTTER TYPE B	Material						Estimate Exception 38 on the current Payment Estimate.				
					18	Feb 2, 2022	SYSTEM	(\$42,248.70)					
					19	Feb 16, 2022	SYSTEM	\$42,248.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user scarp1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					19	Feb 16, 2022	SYSTEM	(\$42,248.70)					
					- Total				\$0.00				
										Material - Total	\$0.00		
										0260 - Total	\$0.00		
	0270	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		14	Dec 2, 2021	SYSTEM	\$1,486.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user woodwj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
					14	Dec 2, 2021	SYSTEM	(\$1,486.10)					
					15	Dec 16, 2021	SYSTEM	\$2,055.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.				
					15	Dec 16, 2021	SYSTEM	(\$2,055.90)					
					16	Jan 3, 2022	SYSTEM	\$2,055.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.				
					16	Jan 3, 2022	SYSTEM	(\$2,055.90)					
					17	Jan 18, 2022	SYSTEM	\$2,055.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.				
					17	Jan 18, 2022	SYSTEM	(\$2,055.90)					
18					Feb 2, 2022	SYSTEM	\$2,055.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
18					Feb 2, 2022	SYSTEM	(\$2,055.90)						
19					Feb 16, 2022	SYSTEM	\$2,055.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user scarp1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
19					Feb 16, 2022	SYSTEM	(\$2,055.90)						
								- Total				\$0.00	
													Material - Total
									0270 - Total	\$0.00			
0280	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	Material		14	Dec 2, 2021	SYSTEM	\$1,708.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user woodwj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
				14	Dec 2, 2021	SYSTEM	(\$1,708.80)						
				15	Dec 16, 2021	SYSTEM	\$1,708.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
				15	Dec 16, 2021	SYSTEM	(\$1,708.80)						
				16	Jan 3, 2022	SYSTEM	\$1,708.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schnod1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
				16	Jan 3, 2022	SYSTEM	(\$1,708.80)						
				17	Jan 18, 2022	SYSTEM	\$1,708.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
				17	Jan 18, 2022	SYSTEM	(\$1,708.80)						
				18	Feb 2, 2022	SYSTEM	\$1,708.80	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0280	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	Material			2022			Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$1,708.80)						
					19	Feb 16, 2022	SYSTEM	\$1,708.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user scarp1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$1,708.80)						
									- Total			\$0.00		
									Material - Total			\$0.00		
									0280 - Total			\$0.00		
					J4P3275	0290	CONCRETE CURB LOW PROFILE TYPE E	Material		15	Dec 16, 2021	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
										15	Dec 16, 2021	SYSTEM	(\$9,656.00)	
										16	Jan 3, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
16	Jan 3, 2022	SYSTEM	(\$9,656.00)											
17	Jan 18, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 57 on the current Payment Estimate.										
17	Jan 18, 2022	SYSTEM	(\$9,656.00)											
18	Feb 2, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 52 on the current Payment Estimate.										
18	Feb 2, 2022	SYSTEM	(\$9,656.00)											
19	Feb 16, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user scarp1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
19	Feb 16, 2022	SYSTEM	(\$9,656.00)											
20	Mar 1, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
20	Mar 1, 2022	SYSTEM	(\$9,656.00)											
21	Mar 15, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
21	Mar 15, 2022	SYSTEM	(\$9,656.00)											
22	Apr 1, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
22	Apr 1, 2022	SYSTEM	(\$9,656.00)											
23	Apr 15, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
23	Apr 15, 2022	SYSTEM	(\$9,656.00)											
24	May 2, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
24	May 2, 2022	SYSTEM	(\$9,656.00)											
25	May 16, 2022	SYSTEM	\$9,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
25	May 16, 2022	SYSTEM	(\$9,656.00)											



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3275	0290	CONCRETE CURB LOW PROFILE TYPE E	Material	- Total				\$0.00				
				Material - Total				\$0.00				
		0290 - Total						\$0.00				
	0300	ROCK LINING	Material			3	Jun 16, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schnod1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
						3	Jun 16, 2021	SYSTEM	(\$450.00)			
						4	Jul 1, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
						4	Jul 1, 2021	SYSTEM	(\$450.00)			
						5	Jul 16, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schnod1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
						5	Jul 16, 2021	SYSTEM	(\$450.00)			
						- Total					\$0.00	
						Material - Total					\$0.00	
						Other Item Adjustment	OVRN	9	Sep 16, 2021	schnod1	(\$2,475.00)	Overrun adjustment until change order completion.
								11	Oct 19, 2021	schnod1	\$2,475.00	Payment for overrun adjustment.
							OVRN - Total				\$0.00	
						Other Item Adjustment - Total					\$0.00	
						Overrun	Overrun	9	Sep 16, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
								9	Sep 16, 2021	SYSTEM	(\$2,475.00)	
								10	Oct 1, 2021	SYSTEM	(\$2,475.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								18	Feb 2, 2022	SYSTEM	\$2,475.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',225.00000 - 225.00000, 'is applied (if non-zero).
							Overrun - Total				\$0.00	
						Overrun - Total					\$0.00	
		0300 - Total						\$0.00				
	0310	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	Material			1	May 17, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						1	May 17, 2021	SYSTEM	(\$6,000.00)			
						2	Jun 2, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user woodwj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
						2	Jun 2, 2021	SYSTEM	(\$6,000.00)			
						3	Jun 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schnod1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
						3	Jun 16, 2021	SYSTEM	(\$6,000.00)			
						4	Jul 1, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
						4	Jul 1, 2021	SYSTEM	(\$6,000.00)			
						5	Jul 16, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
						5	Jul 16, 2021	SYSTEM	(\$6,000.00)			



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3275	0310	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	Material	- Total				\$0.00				
			Material - Total						\$0.00			
	0310 - Total							\$0.00				
	0320	REPLACEMENT SAND BARREL	Material			3	Jun 16, 2021	SYSTEM	\$990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schnod1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
						3	Jun 16, 2021	SYSTEM	(\$990.00)			
						4	Jul 1, 2021	SYSTEM	\$990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schnod1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
						4	Jul 1, 2021	SYSTEM	(\$990.00)			
						5	Jul 16, 2021	SYSTEM	\$990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schnod1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
						5	Jul 16, 2021	SYSTEM	(\$990.00)			
				- Total							\$0.00	
				Material - Total							\$0.00	
						Other Item Adjustment	OVRN	9	Sep 16, 2021	schnod1	(\$1,320.00)	Overrun adjustment until change order completion.
								10	Oct 1, 2021	schnod1	\$1,320.00	Return of adjustment from estimate 0009.
				OVRN - Total							\$0.00	
				Other Item Adjustment - Total							\$0.00	
						Overrun	Overrun	9	Sep 16, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
								9	Sep 16, 2021	SYSTEM	(\$1,320.00)	
								10	Oct 1, 2021	SYSTEM	(\$1,320.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
								18	Feb 2, 2022	SYSTEM	\$1,320.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',330.00000 - 330.00000, 'is applied (if non-zero).
								19	Feb 16, 2022	SYSTEM	(\$990.00)	
					21	Mar 15, 2022	SYSTEM	\$990.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',330.00000 - 330.00000, 'is applied (if non-zero).			
	Overrun - Total							\$0.00				
	Overrun - Total							\$0.00				
	0320 - Total							\$0.00				
	0350	CONSTRUCTION SIGNS	Material			1	May 17, 2021	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						1	May 17, 2021	SYSTEM	(\$2,040.00)			
						2	Jun 2, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user woodwj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
						2	Jun 2, 2021	SYSTEM	(\$2,200.00)			
						3	Jun 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schnod1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
						3	Jun 16, 2021	SYSTEM	(\$2,200.00)			
						4	Jul 1, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schnod1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
						4	Jul 1, 2021	SYSTEM	(\$2,200.00)			



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3275	0350	CONSTRUCTION SIGNS	Material			2021						
					5	Jul 16, 2021	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schnod1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
					5	Jul 16, 2021	SYSTEM	(\$2,200.00)				
									- Total	\$0.00		
										Material - Total	\$0.00	
										0350 - Total	\$0.00	
	0360	ADVANCED WARNING RAIL SYSTEM	Material		1	May 17, 2021	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					1	May 17, 2021	SYSTEM	(\$150.00)				
					2	Jun 2, 2021	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user woodwj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					2	Jun 2, 2021	SYSTEM	(\$150.00)				
					3	Jun 16, 2021	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schnod1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					3	Jun 16, 2021	SYSTEM	(\$150.00)				
					4	Jul 1, 2021	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schnod1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
					4	Jul 1, 2021	SYSTEM	(\$150.00)				
					5	Jul 16, 2021	SYSTEM	\$150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schnod1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
5					Jul 16, 2021	SYSTEM	(\$150.00)					
								- Total	\$0.00			
									Material - Total	\$0.00		
									0360 - Total	\$0.00		
0370	CHANNELIZER (TRIM LINE)	Material		1	May 17, 2021	SYSTEM	\$1,472.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				1	May 17, 2021	SYSTEM	(\$1,472.00)					
				2	Jun 2, 2021	SYSTEM	\$2,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user woodwj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
				2	Jun 2, 2021	SYSTEM	(\$2,185.00)					
				3	Jun 16, 2021	SYSTEM	\$2,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schnod1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				3	Jun 16, 2021	SYSTEM	(\$2,185.00)					
				4	Jul 1, 2021	SYSTEM	\$2,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schnod1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				4	Jul 1, 2021	SYSTEM	(\$2,185.00)					
				5	Jul 16, 2021	SYSTEM	\$2,185.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schnod1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
				5	Jul 16, 2021	SYSTEM	(\$2,185.00)					
								- Total	\$0.00			
									Material - Total	\$0.00		
									0370 - Total	\$0.00		



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0400	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		1	May 17, 2021	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					1	May 17, 2021	SYSTEM	(\$3,600.00)						
					2	Jun 2, 2021	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user woodwj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					2	Jun 2, 2021	SYSTEM	(\$3,600.00)						
					3	Jun 16, 2021	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schnod1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					3	Jun 16, 2021	SYSTEM	(\$3,600.00)						
					4	Jul 1, 2021	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schnod1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					4	Jul 1, 2021	SYSTEM	(\$3,600.00)						
					5	Jul 16, 2021	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schnod1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					5	Jul 16, 2021	SYSTEM	(\$3,600.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0400 - Total								\$0.00	
						0410	TEMP. TRAFFIC BARRIER ANCHORED, CONT	Material		1	May 17, 2021	SYSTEM	\$96,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										1	May 17, 2021	SYSTEM	(\$96,937.50)	
2	Jun 2, 2021	SYSTEM	\$96,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user woodwj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
2	Jun 2, 2021	SYSTEM	(\$96,937.50)											
3	Jun 16, 2021	SYSTEM	\$96,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schnod1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
3	Jun 16, 2021	SYSTEM	(\$96,937.50)											
4	Jul 1, 2021	SYSTEM	\$96,937.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schnod1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
4	Jul 1, 2021	SYSTEM	(\$96,937.50)											
- Total										\$0.00				
Material - Total										\$0.00				
0410 - Total										\$0.00				
	0420	TEMP. TRAFFIC BARRIER HEIGHT TRANSITION	Material							1	May 17, 2021	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										1	May 17, 2021	SYSTEM	(\$1,700.00)	
										2	Jun 2, 2021	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user woodwj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
										2	Jun 2, 2021	SYSTEM	(\$1,700.00)	
					3	Jun 16, 2021	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schnod1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					3	Jun 16, 2021	SYSTEM	(\$1,700.00)						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0420	TEMP. TRAFFIC BARRIER HEIGHT TRANSITION	Material		4	Jul 1, 2021	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schnod1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					4	Jul 1, 2021	SYSTEM	(\$1,700.00)						
					5	Jul 16, 2021	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schnod1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					5	Jul 16, 2021	SYSTEM	(\$1,700.00)						
					6	Aug 2, 2021	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$1,700.00)						
					7	Aug 16, 2021	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					7	Aug 16, 2021	SYSTEM	(\$1,700.00)						
					8	Sep 2, 2021	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$1,700.00)						
					9	Sep 16, 2021	SYSTEM	\$1,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$1,700.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0420 - Total								\$0.00						
0430		RELOC TEMPORARY TRAFFIC BARRIER ANCHORED	Overrun	Overrun	14	Dec 2, 2021	SYSTEM	(\$2,873.00)						
					17	Jan 18, 2022	SYSTEM	\$2,873.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',13.00000 - 13.00000, 'is applied (if non-zero).					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
0430 - Total								\$0.00						
0480		TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		1	May 17, 2021	SYSTEM	\$4,314.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					1	May 17, 2021	SYSTEM	(\$4,314.00)						
					2	Jun 2, 2021	SYSTEM	\$4,314.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user woodwj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					2	Jun 2, 2021	SYSTEM	(\$4,314.00)						
					3	Jun 16, 2021	SYSTEM	\$4,314.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schnod1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					3	Jun 16, 2021	SYSTEM	(\$4,314.00)						
					4	Jul 1, 2021	SYSTEM	\$4,314.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schnod1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					4	Jul 1, 2021	SYSTEM	(\$4,314.00)						
					5	Jul 16, 2021	SYSTEM	\$11,794.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schnod1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					5	Jul 16, 2021	SYSTEM	(\$11,794.00)						



Line Item Adjustments by Estimate

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4P3275	0480	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Material		6	Aug 2, 2021	SYSTEM	\$11,794.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
					6	Aug 2, 2021	SYSTEM	(\$11,794.00)							
					7	Aug 16, 2021	SYSTEM	\$11,794.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 18 on the current Payment Estimate.						
					7	Aug 16, 2021	SYSTEM	(\$11,794.00)							
					8	Sep 2, 2021	SYSTEM	\$11,794.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 46 on the current Payment Estimate.						
					8	Sep 2, 2021	SYSTEM	(\$11,794.00)							
					9	Sep 16, 2021	SYSTEM	\$14,879.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 47 on the current Payment Estimate.						
					9	Sep 16, 2021	SYSTEM	(\$14,879.00)							
					10	Oct 1, 2021	SYSTEM	\$14,879.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
					10	Oct 1, 2021	SYSTEM	(\$14,879.00)							
					11	Oct 18, 2021	SYSTEM	\$19,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 33 on the current Payment Estimate.						
					11	Oct 18, 2021	SYSTEM	(\$19,219.00)							
					12	Nov 2, 2021	SYSTEM	\$19,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 32 on the current Payment Estimate.						
					12	Nov 2, 2021	SYSTEM	(\$19,219.00)							
					13	Nov 16, 2021	SYSTEM	\$19,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 35 on the current Payment Estimate.						
					13	Nov 16, 2021	SYSTEM	(\$19,219.00)							
					14	Dec 2, 2021	SYSTEM	\$19,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user woodwj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.						
					14	Dec 2, 2021	SYSTEM	(\$19,219.00)							
					15	Dec 16, 2021	SYSTEM	\$19,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 62 on the current Payment Estimate.						
					15	Dec 16, 2021	SYSTEM	(\$19,219.00)							
					16	Jan 3, 2022	SYSTEM	\$19,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 61 on the current Payment Estimate.						
					16	Jan 3, 2022	SYSTEM	(\$19,219.00)							
					17	Jan 18, 2022	SYSTEM	\$19,219.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 61 on the current Payment Estimate.						
					17	Jan 18, 2022	SYSTEM	(\$19,219.00)							
					- Total								\$0.00		
					Material - Total								\$0.00		
									Other Item Adjustment	OVRN	9	Sep 16, 2021	schnod1	(\$1,748.00)	Overrun adjustment until change order completion.
											11	Oct 19, 2021	schnod1	(\$4,340.00)	Overrun adjustment until change order completion.
					OVRN - Total								(\$6,088.00)		



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3275	0480	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	Other Item Adjustment - Total						(\$6,088.00)			
			Overrun	Overrun	9	Sep 16, 2021	SYSTEM	\$1,748.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 64 on the current Payment Estimate. Material Insufficiency Quantity 14879.000; Overrun Quantity Balance 1748.00.			
					9	Sep 16, 2021	SYSTEM	(\$1,748.00)				
					10	Oct 1, 2021	SYSTEM	(\$1,748.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					10	Oct 1, 2021	SYSTEM	\$1,748.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0021) overriding Payment Estimate Exception 45 on the current Payment Estimate. Material Insufficiency Quantity 14879.000; Overrun Quantity Balance 1748.00.			
					11	Oct 18, 2021	SYSTEM	(\$1,748.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					11	Oct 18, 2021	SYSTEM	\$4,340.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 42 on the current Payment Estimate. Material Insufficiency Quantity 19219.000; Overrun Quantity Balance 6088.00.			
					11	Oct 18, 2021	SYSTEM	\$1,748.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 42 on the current Payment Estimate. Material Insufficiency Quantity 19219.000; Overrun Quantity Balance 6088.00.			
					11	Oct 18, 2021	SYSTEM	(\$4,340.00)				
					12	Nov 2, 2021	SYSTEM	(\$6,088.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					12	Nov 2, 2021	SYSTEM	\$6,088.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 19219.000; Overrun Quantity Balance 6088.00.			
					13	Nov 16, 2021	SYSTEM	(\$6,088.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					13	Nov 16, 2021	SYSTEM	\$6,088.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0017) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 19219.000; Overrun Quantity Balance 6088.00.			
					14	Dec 2, 2021	SYSTEM	(\$6,088.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					14	Dec 2, 2021	SYSTEM	\$6,088.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 83 on the current Payment Estimate. Material Insufficiency Quantity 19219.000; Overrun Quantity Balance 6088.00.			
					15	Dec 16, 2021	SYSTEM	(\$6,088.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					15	Dec 16, 2021	SYSTEM	\$6,088.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0026) overriding Payment Estimate Exception 98 on the current Payment Estimate. Material Insufficiency Quantity 19219.000; Overrun Quantity Balance 6088.00.			
					16	Jan 3, 2022	SYSTEM	(\$6,088.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					16	Jan 3, 2022	SYSTEM	\$6,088.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 96 on the current Payment Estimate. Material Insufficiency Quantity 19219.000; Overrun Quantity Balance 6088.00.			
					17	Jan 18, 2022	SYSTEM	(\$6,088.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					17	Jan 18, 2022	SYSTEM	\$6,088.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 95 on the current Payment Estimate. Material Insufficiency Quantity 19219.000; Overrun Quantity Balance 6088.00.			
					18	Feb 2, 2022	schnod1	\$6,088.00	Paid back with change order completion to make item adjustment \$0.00.			
					Overrun - Total						\$6,088.00	
					Overrun - Total						\$6,088.00	
				0480 - Total							\$0.00	
				0490	TEMPORARY REMOVABLE MARKING TAPE	Material		1	May 17, 2021	SYSTEM	\$7,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 13 on the current Payment Estimate.



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3275	0490	TEMPORARY REMOVABLE MARKING TAPE	Material		1	May 17, 2021	SYSTEM	(\$7,428.00)	
					2	Jun 2, 2021	SYSTEM	\$7,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user woodwj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					2	Jun 2, 2021	SYSTEM	(\$7,428.00)	
					3	Jun 16, 2021	SYSTEM	\$7,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schnod1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					3	Jun 16, 2021	SYSTEM	(\$7,428.00)	
					4	Jul 1, 2021	SYSTEM	\$7,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schnod1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					4	Jul 1, 2021	SYSTEM	(\$7,428.00)	
					5	Jul 16, 2021	SYSTEM	\$14,884.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schnod1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					5	Jul 16, 2021	SYSTEM	(\$14,884.00)	
					6	Aug 2, 2021	SYSTEM	\$14,884.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					6	Aug 2, 2021	SYSTEM	(\$14,884.00)	
					7	Aug 16, 2021	SYSTEM	\$14,884.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					7	Aug 16, 2021	SYSTEM	(\$14,884.00)	
					8	Sep 2, 2021	SYSTEM	\$14,884.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schnod1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					8	Sep 2, 2021	SYSTEM	(\$14,884.00)	
9	Sep 16, 2021	SYSTEM	\$22,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
9	Sep 16, 2021	SYSTEM	(\$22,738.00)						
10	Oct 1, 2021	SYSTEM	\$22,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
10	Oct 1, 2021	SYSTEM	(\$22,738.00)						
11	Oct 18, 2021	SYSTEM	\$23,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
11	Oct 18, 2021	SYSTEM	(\$23,228.00)						
12	Nov 2, 2021	SYSTEM	\$23,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
12	Nov 2, 2021	SYSTEM	(\$23,228.00)						
13	Nov 16, 2021	SYSTEM	\$23,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
13	Nov 16, 2021	SYSTEM	(\$23,228.00)						
14	Dec 2, 2021	SYSTEM	\$23,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user woodwj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
14	Dec 2, 2021	SYSTEM	(\$23,228.00)						
15	Dec 16, 2021	SYSTEM	\$23,228.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3275	0490	TEMPORARY REMOVABLE MARKING TAPE	Material			2021			Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 63 on the current Payment Estimate.				
					15	Dec 16, 2021	SYSTEM	(\$23,228.00)					
					16	Jan 3, 2022	SYSTEM	\$23,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 62 on the current Payment Estimate.				
					16	Jan 3, 2022	SYSTEM	(\$23,228.00)					
					17	Jan 18, 2022	SYSTEM	\$23,228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schnod1 overriding Payment Estimate Exception 62 on the current Payment Estimate.				
					17	Jan 18, 2022	SYSTEM	(\$23,228.00)					
					- Total								\$0.00
Material - Total								\$0.00					
0490 - Total								\$0.00					
J4P3275	0520	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	18	Feb 2, 2022	SYSTEM	(\$10.98)					
					21	Mar 15, 2022	SYSTEM	\$10.98	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.18000 - 0.18000,' is applied (if non-zero).				
					Overrun - Total								\$0.00
					Overrun - Total								\$0.00
0520 - Total								\$0.00					
J4P3275	0530	12 IN. WHITE HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	18	Feb 2, 2022	SYSTEM	(\$129.00)					
					21	Mar 15, 2022	SYSTEM	\$129.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.00000 - 3.00000,' is applied (if non-zero).				
					Overrun - Total								\$0.00
					Overrun - Total								\$0.00
0530 - Total								\$0.00					
J4P3275	0540	PAVEMENT MARKING REMOVAL	Overrun	Overrun	18	Feb 2, 2022	SYSTEM	(\$1,486.75)					
					21	Mar 15, 2022	SYSTEM	\$1,486.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.25000 - 0.25000,' is applied (if non-zero).				
					Overrun - Total								\$0.00
					Overrun - Total								\$0.00
0540 - Total								\$0.00					
J4P3275	0570	18 IN. PIPE CULVERT GROUP C	Material		8	Sep 2, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 50 on the current Payment Estimate.				
					8	Sep 2, 2021	SYSTEM	(\$1,400.00)					
					9	Sep 16, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 51 on the current Payment Estimate.				
					9	Sep 16, 2021	SYSTEM	(\$1,400.00)					
					10	Oct 1, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					10	Oct 1, 2021	SYSTEM	(\$1,400.00)					
					11	Oct 18, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					11	Oct 18, 2021	SYSTEM	(\$1,400.00)					
					12	Nov 2, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schnod1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3275	0570	18 IN. PIPE CULVERT GROUP C	Material		12	Nov 2, 2021	SYSTEM	(\$1,400.00)	
					13	Nov 16, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$1,400.00)	
					14	Dec 2, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user woodwj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$1,400.00)	
					15	Dec 16, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$1,400.00)	
					16	Jan 3, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					16	Jan 3, 2022	SYSTEM	(\$1,400.00)	
					17	Jan 18, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					17	Jan 18, 2022	SYSTEM	(\$1,400.00)	
					18	Feb 2, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					18	Feb 2, 2022	SYSTEM	(\$1,400.00)	
					19	Feb 16, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user scarpm1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					19	Feb 16, 2022	SYSTEM	(\$1,400.00)	
					20	Mar 1, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					20	Mar 1, 2022	SYSTEM	(\$1,400.00)	
					21	Mar 15, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					21	Mar 15, 2022	SYSTEM	(\$1,400.00)	
					22	Apr 1, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					22	Apr 1, 2022	SYSTEM	(\$1,400.00)	
					23	Apr 15, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					23	Apr 15, 2022	SYSTEM	(\$1,400.00)	
					24	May 2, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					24	May 2, 2022	SYSTEM	(\$1,400.00)	
					25	May 16, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					25	May 16, 2022	SYSTEM	(\$1,400.00)	
					- Total				



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3275	0570	18 IN. PIPE CULVERT GROUP C	Material - Total					\$0.00	
	0570 - Total							\$0.00	
	0590	18 IN. GROUP A FLARED END SECT	Material						
					3	Jun 16, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schnod1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					3	Jun 16, 2021	SYSTEM	(\$1,212.00)	
					4	Jul 1, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schnod1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					4	Jul 1, 2021	SYSTEM	(\$1,212.00)	
					5	Jul 16, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schnod1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					5	Jul 16, 2021	SYSTEM	(\$1,212.00)	
					6	Aug 2, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					6	Aug 2, 2021	SYSTEM	(\$1,212.00)	
					7	Aug 16, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					7	Aug 16, 2021	SYSTEM	(\$1,212.00)	
					8	Sep 2, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schnod1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					8	Sep 2, 2021	SYSTEM	(\$1,212.00)	
					9	Sep 16, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					9	Sep 16, 2021	SYSTEM	(\$1,212.00)	
					10	Oct 1, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					10	Oct 1, 2021	SYSTEM	(\$1,212.00)	
					11	Oct 18, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$1,212.00)	
					12	Nov 2, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schnod1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$1,212.00)	
					13	Nov 16, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$1,212.00)	
					14	Dec 2, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user woodwj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$1,212.00)	
					15	Dec 16, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$1,212.00)	



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0590	18 IN. GROUP A FLARED END SECT	Material			2021								
					16	Jan 3, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 66 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$1,212.00)						
					17	Jan 18, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schnod1 overriding Payment Estimate Exception 67 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$1,212.00)						
					18	Feb 2, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$1,212.00)						
					19	Feb 16, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user scarpm1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$1,212.00)						
					20	Mar 1, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					20	Mar 1, 2022	SYSTEM	(\$1,212.00)						
					21	Mar 15, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					21	Mar 15, 2022	SYSTEM	(\$1,212.00)						
					22	Apr 1, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					22	Apr 1, 2022	SYSTEM	(\$1,212.00)						
					23	Apr 15, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					23	Apr 15, 2022	SYSTEM	(\$1,212.00)						
					24	May 2, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$1,212.00)						
					25	May 16, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					25	May 16, 2022	SYSTEM	(\$1,212.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0590 - Total								\$0.00	
						0600	18 IN. GROUP C FLARED END SEC	Material		8	Sep 2, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schnod1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
										8	Sep 2, 2021	SYSTEM	(\$1,212.00)	
										9	Sep 16, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schnod1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
										9	Sep 16, 2021	SYSTEM	(\$1,212.00)	
10	Oct 1, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schnod1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3275	0600	18 IN. GROUP C FLARED END SEC	Material		10	Oct 1, 2021	SYSTEM	(\$1,212.00)	
					11	Oct 18, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$1,212.00)	
					12	Nov 2, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schnod1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$1,212.00)	
					13	Nov 16, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$1,212.00)	
					14	Dec 2, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user woodwj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$1,212.00)	
					15	Dec 16, 2021	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schnod1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$1,212.00)	
					16	Jan 3, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schnod1 overriding Payment Estimate Exception 67 on the current Payment Estimate.
					16	Jan 3, 2022	SYSTEM	(\$1,212.00)	
					17	Jan 18, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schnod1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
					17	Jan 18, 2022	SYSTEM	(\$1,212.00)	
					18	Feb 2, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					18	Feb 2, 2022	SYSTEM	(\$1,212.00)	
					19	Feb 16, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user scarpm1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					19	Feb 16, 2022	SYSTEM	(\$1,212.00)	
					20	Mar 1, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					20	Mar 1, 2022	SYSTEM	(\$1,212.00)	
					21	Mar 15, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					21	Mar 15, 2022	SYSTEM	(\$1,212.00)	
					22	Apr 1, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
22	Apr 1, 2022	SYSTEM	(\$1,212.00)						
23	Apr 15, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
23	Apr 15, 2022	SYSTEM	(\$1,212.00)						
24	May 2,	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3275	0600	18 IN. GROUP C FLARED END SEC	Material			2022			Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					24	May 2, 2022	SYSTEM	(\$1,212.00)				
					25	May 16, 2022	SYSTEM	\$1,212.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					25	May 16, 2022	SYSTEM	(\$1,212.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
				0600 - Total							\$0.00	
				0610	SEEDING - COOL SEASON GRASSES	Material		9	Sep 16, 2021	SYSTEM	\$5,617.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
								9	Sep 16, 2021	SYSTEM	(\$5,617.50)	
							- Total					
	Material - Total								\$0.00			
	0610 - Total								\$0.00			
	0640	ROCK DITCH CHECK	Material		3	Jun 16, 2021	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.			
					3	Jun 16, 2021	SYSTEM	(\$1,600.00)				
					4	Jul 1, 2021	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schnod1 overriding Payment Estimate Exception 51 on the current Payment Estimate.			
					4	Jul 1, 2021	SYSTEM	(\$5,600.00)				
					5	Jul 16, 2021	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schnod1 overriding Payment Estimate Exception 45 on the current Payment Estimate.			
					5	Jul 16, 2021	SYSTEM	(\$5,600.00)				
				- Total						\$0.00		
				Material - Total						\$0.00		
				Other Item Adjustment	OVRN		4	Jul 1, 2021	schnod1	(\$3,080.00)	Payment held for overrun exception.	
							6	Aug 2, 2021	schnod1	\$3,080.00	Manual negative adjustment from estimate 0004 paid for now.	
						9	Sep 16, 2021	schnod1	(\$6,720.00)	Overrun adjustment until change order completion.		
						10	Oct 1, 2021	schnod1	\$6,720.00	Return of adjustment from estimate 0009.		
			OVRN - Total						\$0.00			
Other Item Adjustment - Total						\$0.00						
Overrun			Overrun		4	Jul 1, 2021	SYSTEM	\$3,080.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) overriding Payment Estimate Exception 62 on the current Payment Estimate. Material Insufficiency Quantity 140.000; Overrun Quantity Balance 77.00.			
					4	Jul 1, 2021	SYSTEM	(\$3,080.00)				
					5	Jul 16, 2021	SYSTEM	(\$3,080.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					5	Jul 16, 2021	SYSTEM	\$3,080.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0044) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 140.000; Overrun Quantity Balance 77.00.			
					6	Aug 2, 2021	SYSTEM	(\$3,080.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					8	Sep 2, 2021	SYSTEM	(\$1,480.00)				
		9		Sep 16, 2021	SYSTEM	(\$2,160.00)						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3275	0640	ROCK DITCH CHECK	Overrun	Overrun		2021							
					18	Feb 2, 2022	SYSTEM	\$6,720.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).				
	Overrun - Total								\$0.00				
	Overrun - Total								\$0.00				
	0640 - Total								\$0.00				
	0650	ALTERNATE DITCH CHECK	Material		8	Sep 2, 2021	SYSTEM	\$208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schnod1 overriding Payment Estimate Exception 57 on the current Payment Estimate.				
					8	Sep 2, 2021	SYSTEM	(\$208.00)					
					9	Sep 16, 2021	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schnod1 overriding Payment Estimate Exception 59 on the current Payment Estimate.				
					9	Sep 16, 2021	SYSTEM	(\$1,300.00)					
					10	Oct 1, 2021	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 41 on the current Payment Estimate.				
					10	Oct 1, 2021	SYSTEM	(\$1,300.00)					
					11	Oct 18, 2021	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
					11	Oct 18, 2021	SYSTEM	(\$1,300.00)					
					12	Nov 2, 2021	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schnod1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					12	Nov 2, 2021	SYSTEM	(\$1,300.00)					
					13	Nov 16, 2021	SYSTEM	\$1,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
					13	Nov 16, 2021	SYSTEM	(\$1,300.00)					
					14	Dec 2, 2021	SYSTEM	\$2,457.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user woodwj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.				
					14	Dec 2, 2021	SYSTEM	(\$2,457.00)					
					15	Dec 16, 2021	SYSTEM	\$2,457.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 69 on the current Payment Estimate.				
					15	Dec 16, 2021	SYSTEM	(\$2,457.00)					
				- Total								\$0.00	
				Material - Total								\$0.00	
	0650 - Total								\$0.00				
	0670	TEMPORARY SEEDING	Material		4	Jul 1, 2021	SYSTEM	\$4,815.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schnod1 overriding Payment Estimate Exception 52 on the current Payment Estimate.				
				4	Jul 1, 2021	SYSTEM	(\$4,815.00)						
				5	Jul 16, 2021	SYSTEM	\$4,815.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schnod1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
				5	Jul 16, 2021	SYSTEM	(\$4,815.00)						
- Total								\$0.00					
Material - Total								\$0.00					
				Other Item Adjustment	OVRN	4	Jul 1, 2021	schnod1	(\$3,691.50)	Payment held for overrun exception.			
			6	Aug 2,	schnod1	\$3,691.50	Manual negative adjustment from estimate 0004 paid for now.						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3275	0670	TEMPORARY SEEDING	Other Item Adjustment	OVRN		2021						
				OVRN - Total							\$0.00	
			Other Item Adjustment - Total							\$0.00		
			Overrun	Overrun	4	Jul 1, 2021	SYSTEM	\$3,691.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) overriding Payment Estimate Exception 63 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 2.30.			
					4	Jul 1, 2021	SYSTEM	(\$3,691.50)				
					5	Jul 16, 2021	SYSTEM	(\$3,691.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					5	Jul 16, 2021	SYSTEM	\$3,691.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0046) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 2.30.			
					6	Aug 2, 2021	SYSTEM	(\$3,691.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					8	Sep 2, 2021	SYSTEM	\$3,691.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1605.00000 - 1605.00000,' is applied (if non-zero).			
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
			0670 - Total							\$0.00		
			0680	SILT FENCE	Material	2	Jun 2, 2021	SYSTEM	\$10,641.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user woodwj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
						2	Jun 2, 2021	SYSTEM	(\$10,641.00)			
						3	Jun 16, 2021	SYSTEM	\$10,641.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schnod1 overriding Payment Estimate Exception 51 on the current Payment Estimate.		
3	Jun 16, 2021	SYSTEM				(\$10,641.00)						
4	Jul 1, 2021	SYSTEM				\$14,637.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schnod1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
4	Jul 1, 2021	SYSTEM				(\$14,637.00)						
5	Jul 16, 2021	SYSTEM				\$14,637.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schnod1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
5	Jul 16, 2021	SYSTEM				(\$14,637.00)						
- Total							\$0.00					
Material - Total							\$0.00					
0680 - Total							\$0.00					
0730	MGS GUARDRAIL	Construction Stockpile	15	Dec 16, 2021	SYSTEM	(\$15,241.82)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			19	Feb 16, 2022	SYSTEM	(\$1,383.18)	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							(\$16,625.00)			
		Construction Stockpile - Total							(\$16,625.00)			
		Construction Stockpile STMI	2	Jun 2, 2021	SYSTEM	\$16,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
			- Total							\$16,625.00		
		Construction Stockpile STMI - Total							\$16,625.00			
		Material	15	Dec 16, 2021	SYSTEM	\$23,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
			15	Dec 16, 2021	SYSTEM	(\$23,835.00)						
			16	Jan 3, 2022	SYSTEM	\$23,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J4P3275	0730	MGS GUARDRAIL	Material		16	Jan 3, 2022	SYSTEM	(\$23,835.00)								
					17	Jan 18, 2022	SYSTEM	\$23,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.							
					17	Jan 18, 2022	SYSTEM	(\$23,835.00)								
					18	Feb 2, 2022	SYSTEM	\$23,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.							
					18	Feb 2, 2022	SYSTEM	(\$23,835.00)								
					19	Feb 16, 2022	SYSTEM	\$23,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user scarp1 overriding Payment Estimate Exception 10 on the current Payment Estimate.							
					19	Feb 16, 2022	SYSTEM	(\$23,835.00)								
					- Total							\$0.00				
					Material - Total							\$0.00				
					0730 - Total							\$0.00				
				0740	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		9	Sep 16, 2021	SYSTEM	(\$9,252.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
								15	Dec 16, 2021	SYSTEM	(\$21,588.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
								18	Feb 2, 2022	SYSTEM	(\$1,742.46)	Payment Estimate Item Adjustment generated Stockpile Transaction				
								- Total							(\$32,582.46)	
								Construction Stockpile - Total							(\$32,582.46)	
	Construction Stockpile STMI		2				Jun 2, 2021	SYSTEM	\$32,582.46	Payment Estimate Item Adjustment generated Stockpile Transaction						
	- Total							\$32,582.46								
	Construction Stockpile STMI - Total							\$32,582.46								
	Material		9				Sep 16, 2021	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.						
		9	Sep 16, 2021				SYSTEM	(\$15,000.00)								
		10	Oct 1, 2021				SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.							
		10	Oct 1, 2021				SYSTEM	(\$15,000.00)								
		11	Oct 18, 2021				SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.							
		11	Oct 18, 2021				SYSTEM	(\$15,000.00)								
		12	Nov 2, 2021				SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.							
		12	Nov 2, 2021	SYSTEM	(\$15,000.00)											
		13	Nov 16, 2021	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
		13	Nov 16, 2021	SYSTEM	(\$15,000.00)											
		14	Dec 2, 2021	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user woodwj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
		14	Dec 2, 2021	SYSTEM	(\$15,000.00)											
	15	Dec 16, 2021	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schnod1 overriding Payment Estimate Exception 13 on the current Payment Estimate.											



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3275	0740	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		15	Dec 16, 2021	SYSTEM	(\$50,000.00)			
					16	Jan 3, 2022	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schnod1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					16	Jan 3, 2022	SYSTEM	(\$50,000.00)			
					17	Jan 18, 2022	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schnod1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					17	Jan 18, 2022	SYSTEM	(\$50,000.00)			
					18	Feb 2, 2022	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					18	Feb 2, 2022	SYSTEM	(\$50,000.00)			
					19	Feb 16, 2022	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user scarpn1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					19	Feb 16, 2022	SYSTEM	(\$50,000.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0740 - Total								\$0.00		
	0750	MGS END ANCHOR	Construction Stockpile		15	Dec 16, 2021	SYSTEM	(\$579.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					18	Feb 2, 2022	SYSTEM	(\$579.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						
		Construction Stockpile - Total								(\$1,158.00)	
		Construction Stockpile STMI		2	Jun 2, 2021	SYSTEM	\$1,158.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							
		Construction Stockpile STMI - Total								\$1,158.00	
	0750 - Total								\$0.00		
0760	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		9	Sep 16, 2021	SYSTEM	(\$6,180.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				15	Dec 16, 2021	SYSTEM	(\$6,180.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				18	Feb 2, 2022	SYSTEM	(\$1,545.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total								(\$13,905.00)		
	Construction Stockpile - Total								(\$13,905.00)		
	Construction Stockpile STMI		2	Jun 2, 2021	SYSTEM	\$13,905.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total								\$13,905.00
Construction Stockpile STMI - Total								\$13,905.00			
0760 - Total								\$0.00			
0770	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material		12	Nov 2, 2021	SYSTEM	\$7,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schnod1 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
				12	Nov 2, 2021	SYSTEM	(\$7,172.00)				
				13	Nov 16, 2021	SYSTEM	\$7,172.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
				13	Nov 16, 2021	SYSTEM	(\$7,172.00)				
				14	Dec 2, 2021	SYSTEM	\$12,551.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user woodwj1 overriding Payment Estimate Exception 64 on the current Payment Estimate.			
				14	Dec 2, 2021	SYSTEM	(\$12,551.00)				



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0770	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material			2021								
					15	Dec 16, 2021	SYSTEM	\$12,551.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schnod1 overriding Payment Estimate Exception 70 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$12,551.00)						
					16	Jan 3, 2022	SYSTEM	\$12,551.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schnod1 overriding Payment Estimate Exception 68 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$12,551.00)						
					17	Jan 18, 2022	SYSTEM	\$12,551.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schnod1 overriding Payment Estimate Exception 69 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$12,551.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0770 - Total								\$0.00	
						0780	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Material		12	Nov 2, 2021	SYSTEM	\$2,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schnod1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
										12	Nov 2, 2021	SYSTEM	(\$2,987.50)	
										13	Nov 16, 2021	SYSTEM	\$2,987.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schnod1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
										13	Nov 16, 2021	SYSTEM	(\$2,987.50)	
14	Dec 2, 2021	SYSTEM	\$8,962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user woodwj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.										
14	Dec 2, 2021	SYSTEM	(\$8,962.50)											
15	Dec 16, 2021	SYSTEM	\$8,962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schnod1 overriding Payment Estimate Exception 72 on the current Payment Estimate.										
15	Dec 16, 2021	SYSTEM	(\$8,962.50)											
16	Jan 3, 2022	SYSTEM	\$8,962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schnod1 overriding Payment Estimate Exception 70 on the current Payment Estimate.										
16	Jan 3, 2022	SYSTEM	(\$8,962.50)											
17	Jan 18, 2022	SYSTEM	\$8,962.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schnod1 overriding Payment Estimate Exception 71 on the current Payment Estimate.										
17	Jan 18, 2022	SYSTEM	(\$8,962.50)											
- Total										\$0.00				
Material - Total										\$0.00				
0780 - Total								\$0.00						
	0790	BRACKET ARM, 15 FT. OR 4.6 M	Material		12	Nov 2, 2021	SYSTEM	\$4,262.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schnod1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$4,262.50)						
					13	Nov 16, 2021	SYSTEM	\$4,262.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$4,262.50)						
					14	Dec 2, 2021	SYSTEM	\$8,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user woodwj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.					
					- Total								\$0.00	



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3275	0790	BRACKET ARM, 15 FT. OR 4.6 M	Material		14	Dec 2, 2021	SYSTEM	(\$8,525.00)		
					15	Dec 16, 2021	SYSTEM	\$8,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schnod1 overriding Payment Estimate Exception 74 on the current Payment Estimate.	
					15	Dec 16, 2021	SYSTEM	(\$8,525.00)		
					16	Jan 3, 2022	SYSTEM	\$8,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schnod1 overriding Payment Estimate Exception 72 on the current Payment Estimate.	
					16	Jan 3, 2022	SYSTEM	(\$8,525.00)		
					17	Jan 18, 2022	SYSTEM	\$8,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schnod1 overriding Payment Estimate Exception 73 on the current Payment Estimate.	
					17	Jan 18, 2022	SYSTEM	(\$8,525.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0790 - Total								\$0.00	
	0820	BASE MOUNTED CONTROL STATION	Material		15	Dec 16, 2021	SYSTEM	\$3,919.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schnod1 overriding Payment Estimate Exception 76 on the current Payment Estimate.	
					15	Dec 16, 2021	SYSTEM	(\$3,919.00)		
					16	Jan 3, 2022	SYSTEM	\$7,838.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schnod1 overriding Payment Estimate Exception 74 on the current Payment Estimate.	
					16	Jan 3, 2022	SYSTEM	(\$7,838.00)		
					17	Jan 18, 2022	SYSTEM	\$7,838.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schnod1 overriding Payment Estimate Exception 75 on the current Payment Estimate.	
					17	Jan 18, 2022	SYSTEM	(\$7,838.00)		
					- Total					
	Material - Total								\$0.00	
	0820 - Total								\$0.00	
	0830	CONDUIT, 2 IN. RIGID, IN TRENCH	Material		14	Dec 2, 2021	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user woodwj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.	
14					Dec 2, 2021	SYSTEM	(\$1,356.00)			
15					Dec 16, 2021	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schnod1 overriding Payment Estimate Exception 77 on the current Payment Estimate.		
15					Dec 16, 2021	SYSTEM	(\$1,356.00)			
16					Jan 3, 2022	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schnod1 overriding Payment Estimate Exception 75 on the current Payment Estimate.		
16					Jan 3, 2022	SYSTEM	(\$1,356.00)			
17					Jan 18, 2022	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schnod1 overriding Payment Estimate Exception 76 on the current Payment Estimate.		
17					Jan 18, 2022	SYSTEM	(\$1,356.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0830 - Total								\$0.00		
0840	CONDUIT, 3 IN. RIGID, IN TRENCH	Material		12	Nov 2, 2021	SYSTEM	\$1,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schnod1 overriding Payment Estimate Exception 46 on the current Payment Estimate.		
				12	Nov 2, 2021	SYSTEM	(\$1,605.00)			



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0840	CONDUIT, 3 IN. RIGID, IN TRENCH	Material			2021								
					13	Nov 16, 2021	SYSTEM	\$1,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$1,605.00)						
					14	Dec 2, 2021	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user woodwj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$2,850.00)						
					15	Dec 16, 2021	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schnod1 overriding Payment Estimate Exception 78 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$2,850.00)						
					16	Jan 3, 2022	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schnod1 overriding Payment Estimate Exception 76 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$2,850.00)						
					17	Jan 18, 2022	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schnod1 overriding Payment Estimate Exception 77 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$2,850.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0840 - Total								\$0.00	
	0850	CONDUIT, 4 IN. RIGID, IN TRENCH	Material		14	Dec 2, 2021	SYSTEM	\$310.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user woodwj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$310.40)						
					15	Dec 16, 2021	SYSTEM	\$310.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schnod1 overriding Payment Estimate Exception 79 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$310.40)						
					16	Jan 3, 2022	SYSTEM	\$310.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schnod1 overriding Payment Estimate Exception 77 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$310.40)						
					17	Jan 18, 2022	SYSTEM	\$310.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schnod1 overriding Payment Estimate Exception 78 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$310.40)						
- Total								\$0.00						
Material - Total								\$0.00						
0850 - Total								\$0.00						
	0870	PULL BOX, PREFORMED CLASS 1	Material		12	Nov 2, 2021	SYSTEM	\$1,026.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schnod1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$1,026.80)						
					13	Nov 16, 2021	SYSTEM	\$1,026.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$1,026.80)						
					14	Dec 2, 2021	SYSTEM	\$1,026.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user woodwj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0870	PULL BOX, PREFORMED CLASS 1	Material		14	Dec 2, 2021	SYSTEM	(\$1,026.80)						
					15	Dec 16, 2021	SYSTEM	\$2,053.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schnod1 overriding Payment Estimate Exception 80 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$2,053.60)						
					16	Jan 3, 2022	SYSTEM	\$2,053.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schnod1 overriding Payment Estimate Exception 78 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$2,053.60)						
					17	Jan 18, 2022	SYSTEM	\$2,053.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schnod1 overriding Payment Estimate Exception 79 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$2,053.60)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0870 - Total								\$0.00	
	0880	CABLE, 2 AWG 1 CONDUCTOR	Material		14	Dec 2, 2021	SYSTEM	\$1,089.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user woodwj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$1,089.00)						
					15	Dec 16, 2021	SYSTEM	\$1,089.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schnod1 overriding Payment Estimate Exception 81 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$1,089.00)						
					16	Jan 3, 2022	SYSTEM	\$1,089.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schnod1 overriding Payment Estimate Exception 79 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$1,089.00)						
					17	Jan 18, 2022	SYSTEM	\$1,089.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schnod1 overriding Payment Estimate Exception 80 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$1,089.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0880 - Total								\$0.00						
	0890	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		14	Dec 2, 2021	SYSTEM	\$1,742.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user woodwj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$1,742.40)						
					15	Dec 16, 2021	SYSTEM	\$1,742.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schnod1 overriding Payment Estimate Exception 82 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$1,742.40)						
					16	Jan 3, 2022	SYSTEM	\$1,742.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schnod1 overriding Payment Estimate Exception 80 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$1,742.40)						
					17	Jan 18, 2022	SYSTEM	\$1,742.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schnod1 overriding Payment Estimate Exception 81 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$1,742.40)						
					- Total								\$0.00	
					Material - Total								\$0.00	



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3275	0890 - Total							\$0.00	
	0900	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		12	Nov 2, 2021	SYSTEM	\$3,141.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schnod1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$3,141.49)	
					13	Nov 16, 2021	SYSTEM	\$3,141.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$3,141.49)	
					14	Dec 2, 2021	SYSTEM	\$7,521.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user woodwj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$7,521.00)	
					15	Dec 16, 2021	SYSTEM	\$7,521.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schnod1 overriding Payment Estimate Exception 83 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$7,521.00)	
					16	Jan 3, 2022	SYSTEM	\$7,521.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schnod1 overriding Payment Estimate Exception 81 on the current Payment Estimate.
					16	Jan 3, 2022	SYSTEM	(\$7,521.00)	
					17	Jan 18, 2022	SYSTEM	\$7,521.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schnod1 overriding Payment Estimate Exception 82 on the current Payment Estimate.
					17	Jan 18, 2022	SYSTEM	(\$7,521.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0900 - Total							\$0.00	
	0910	POLE FOUNDATION (30 FT. OR 9.0 M	Material		12	Nov 2, 2021	SYSTEM	\$3,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$3,880.00)	
					13	Nov 16, 2021	SYSTEM	\$3,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schnod1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$3,880.00)	
					14	Dec 2, 2021	SYSTEM	\$6,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user woodwj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$6,790.00)	
					15	Dec 16, 2021	SYSTEM	\$6,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schnod1 overriding Payment Estimate Exception 84 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$6,790.00)	
					16	Jan 3, 2022	SYSTEM	\$6,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schnod1 overriding Payment Estimate Exception 82 on the current Payment Estimate.
					16	Jan 3, 2022	SYSTEM	(\$6,790.00)	
					17	Jan 18, 2022	SYSTEM	\$6,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schnod1 overriding Payment Estimate Exception 83 on the current Payment Estimate.
					17	Jan 18, 2022	SYSTEM	(\$6,790.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3275	0910 - Total							\$0.00	
	0920	POLE FOUNDATION (45 FT. OR 13.5 M	Material		12	Nov 2, 2021	SYSTEM	\$970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schnod1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$970.00)	
					13	Nov 16, 2021	SYSTEM	\$970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schnod1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$970.00)	
					14	Dec 2, 2021	SYSTEM	\$2,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user woodwj1 overriding Payment Estimate Exception 78 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$2,910.00)	
					15	Dec 16, 2021	SYSTEM	\$2,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schnod1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$2,910.00)	
					16	Jan 3, 2022	SYSTEM	\$2,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schnod1 overriding Payment Estimate Exception 83 on the current Payment Estimate.
					16	Jan 3, 2022	SYSTEM	(\$2,910.00)	
					17	Jan 18, 2022	SYSTEM	\$2,910.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schnod1 overriding Payment Estimate Exception 84 on the current Payment Estimate.
					17	Jan 18, 2022	SYSTEM	(\$2,910.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0920 - Total							\$0.00	
	0930	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120	Material		15	Dec 16, 2021	SYSTEM	\$2,717.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schnod1 overriding Payment Estimate Exception 86 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$2,717.00)	
					16	Jan 3, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schnod1 overriding Payment Estimate Exception 84 on the current Payment Estimate.
					16	Jan 3, 2022	SYSTEM	(\$5,434.00)	
					17	Jan 18, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schnod1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
					17	Jan 18, 2022	SYSTEM	(\$5,434.00)	
					18	Feb 2, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schnod1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					18	Feb 2, 2022	SYSTEM	(\$5,434.00)	
					19	Feb 16, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user scarpm1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					19	Feb 16, 2022	SYSTEM	(\$5,434.00)	
					20	Mar 1, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					20	Mar 1, 2022	SYSTEM	(\$5,434.00)	
					21	Mar 15, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0930	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120	Material		21	Mar 15, 2022	SYSTEM	(\$5,434.00)						
					22	Apr 1, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					22	Apr 1, 2022	SYSTEM	(\$5,434.00)						
					23	Apr 15, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					23	Apr 15, 2022	SYSTEM	(\$5,434.00)						
					24	May 2, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$5,434.00)						
					25	May 16, 2022	SYSTEM	\$5,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					25	May 16, 2022	SYSTEM	(\$5,434.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0930 - Total								\$0.00	
					J4P3275	0940	CONCRETE FOOTINGS, EMBEDDED	Material		15	Dec 16, 2021	SYSTEM	\$4,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schnod1 overriding Payment Estimate Exception 87 on the current Payment Estimate.
										15	Dec 16, 2021	SYSTEM	(\$4,125.00)	
										16	Jan 3, 2022	SYSTEM	\$4,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 85 on the current Payment Estimate.
16	Jan 3, 2022	SYSTEM	(\$4,620.00)											
17	Jan 18, 2022	SYSTEM	\$4,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 86 on the current Payment Estimate.										
17	Jan 18, 2022	SYSTEM	(\$4,620.00)											
18	Feb 2, 2022	SYSTEM	\$4,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schnod1 overriding Payment Estimate Exception 63 on the current Payment Estimate.										
18	Feb 2, 2022	SYSTEM	(\$4,620.00)											
19	Feb 16, 2022	SYSTEM	\$4,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user scarpm1 overriding Payment Estimate Exception 51 on the current Payment Estimate.										
19	Feb 16, 2022	SYSTEM	(\$4,620.00)											
- Total										\$0.00				
Material - Total										\$0.00				
			Overrun	Overrun						15	Dec 16, 2021	schnod1	(\$3,465.00)	Payment withheld due to overrun.
										15	Dec 16, 2021	SYSTEM	\$3,465.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0053) overriding Payment Estimate Exception 99 on the current Payment Estimate. Material Insufficiency Quantity 2.500; Overrun Quantity Balance 2.10.
										15	Dec 16, 2021	SYSTEM	(\$3,465.00)	
					16	Jan 3, 2022	SYSTEM	(\$3,465.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					16	Jan 3, 2022	schnod1	\$3,465.00	Correction for final quantity payment.					
					16	Jan 3, 2022	schnod1	(\$3,960.00)	Correction for final quantity payment.					



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3275	0940	CONCRETE FOOTINGS, EMBEDDED	Overrun	Overrun	16	Jan 3, 2022	SYSTEM	\$495.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 97 on the current Payment Estimate. Material Insufficiency Quantity 2.800; Overrun Quantity Balance 2.40.					
					16	Jan 3, 2022	SYSTEM	\$3,465.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 97 on the current Payment Estimate. Material Insufficiency Quantity 2.800; Overrun Quantity Balance 2.40.					
					16	Jan 3, 2022	SYSTEM	(\$495.00)						
					17	Jan 18, 2022	SYSTEM	(\$3,960.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					17	Jan 18, 2022	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) overriding Payment Estimate Exception 96 on the current Payment Estimate. Material Insufficiency Quantity 2.800; Overrun Quantity Balance 2.40.					
					18	Feb 2, 2022	schnod1	\$3,960.00	Change order completion.					
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0940 - Total								\$0.00	
					0970		BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		15	Dec 16, 2021	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schnod1 overriding Payment Estimate Exception 88 on the current Payment Estimate.
										15	Dec 16, 2021	SYSTEM	(\$1,350.00)	
										16	Jan 3, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schnod1 overriding Payment Estimate Exception 86 on the current Payment Estimate.
										16	Jan 3, 2022	SYSTEM	(\$1,350.00)	
17	Jan 18, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schnod1 overriding Payment Estimate Exception 87 on the current Payment Estimate.										
17	Jan 18, 2022	SYSTEM	(\$1,350.00)											
18	Feb 2, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schnod1 overriding Payment Estimate Exception 64 on the current Payment Estimate.										
18	Feb 2, 2022	SYSTEM	(\$1,350.00)											
19	Feb 16, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user scarpm1 overriding Payment Estimate Exception 52 on the current Payment Estimate.										
19	Feb 16, 2022	SYSTEM	(\$1,350.00)											
20	Mar 1, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
20	Mar 1, 2022	SYSTEM	(\$1,350.00)											
21	Mar 15, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
21	Mar 15, 2022	SYSTEM	(\$1,350.00)											
22	Apr 1, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
22	Apr 1, 2022	SYSTEM	(\$1,350.00)											
23	Apr 15, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
23	Apr 15, 2022	SYSTEM	(\$1,350.00)											
24	May 2, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment										



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3275	0970	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material						Estimate Exception 15 on the current Payment Estimate.			
					24	May 2, 2022	SYSTEM	(\$1,350.00)				
					25	May 16, 2022	SYSTEM	\$1,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarp1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					25	May 16, 2022	SYSTEM	(\$1,350.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					0970 - Total						\$0.00	
	0980	2 IN. PSST POST - 12 GA.	Material		15	Dec 16, 2021	SYSTEM	\$2,667.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schnod1 overriding Payment Estimate Exception 89 on the current Payment Estimate.			
					15	Dec 16, 2021	SYSTEM	(\$2,667.50)				
					16	Jan 3, 2022	SYSTEM	\$3,047.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schnod1 overriding Payment Estimate Exception 87 on the current Payment Estimate.			
					16	Jan 3, 2022	SYSTEM	(\$3,047.00)				
					17	Jan 18, 2022	SYSTEM	\$3,047.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schnod1 overriding Payment Estimate Exception 88 on the current Payment Estimate.			
					17	Jan 18, 2022	SYSTEM	(\$3,047.00)				
					- Total						\$0.00	
Material - Total						\$0.00						
0980 - Total						\$0.00						
	0990	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		15	Dec 16, 2021	SYSTEM	\$798.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user schnod1 overriding Payment Estimate Exception 90 on the current Payment Estimate.			
					15	Dec 16, 2021	SYSTEM	(\$798.00)				
					16	Jan 3, 2022	SYSTEM	\$912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schnod1 overriding Payment Estimate Exception 88 on the current Payment Estimate.			
					16	Jan 3, 2022	SYSTEM	(\$912.00)				
					17	Jan 18, 2022	SYSTEM	\$912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schnod1 overriding Payment Estimate Exception 89 on the current Payment Estimate.			
					17	Jan 18, 2022	SYSTEM	(\$912.00)				
					- Total						\$0.00	
Material - Total						\$0.00						
0990 - Total						\$0.00						
	1000	2.25 IN. PSST POST - 12 GA.	Material		15	Dec 16, 2021	SYSTEM	\$396.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user schnod1 overriding Payment Estimate Exception 91 on the current Payment Estimate.			
					15	Dec 16, 2021	SYSTEM	(\$396.00)				
					16	Jan 3, 2022	SYSTEM	\$396.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schnod1 overriding Payment Estimate Exception 89 on the current Payment Estimate.			
					16	Jan 3, 2022	SYSTEM	(\$396.00)				
					17	Jan 18, 2022	SYSTEM	\$396.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schnod1 overriding Payment Estimate Exception 90 on the current Payment Estimate.			
					17	Jan 18, 2022	SYSTEM	(\$396.00)				
					- Total						\$0.00	
Material - Total						\$0.00						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3275	1000 - Total								\$0.00	
	1010	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material			15	Dec 16, 2021	SYSTEM	\$705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user schnod1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
						15	Dec 16, 2021	SYSTEM	(\$705.00)	
						16	Jan 3, 2022	SYSTEM	\$846.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schnod1 overriding Payment Estimate Exception 90 on the current Payment Estimate.
						16	Jan 3, 2022	SYSTEM	(\$846.00)	
						17	Jan 18, 2022	SYSTEM	\$846.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schnod1 overriding Payment Estimate Exception 91 on the current Payment Estimate.
						17	Jan 18, 2022	SYSTEM	(\$846.00)	
	- Total								\$0.00	
	Material - Total								\$0.00	
	1010 - Total								\$0.00	
	1020	2.5 IN. PSST POST - 12 GA.	Material			15	Dec 16, 2021	SYSTEM	\$2,724.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user schnod1 overriding Payment Estimate Exception 93 on the current Payment Estimate.
						15	Dec 16, 2021	SYSTEM	(\$2,724.00)	
						16	Jan 3, 2022	SYSTEM	\$2,724.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schnod1 overriding Payment Estimate Exception 91 on the current Payment Estimate.
						16	Jan 3, 2022	SYSTEM	(\$2,724.00)	
						17	Jan 18, 2022	SYSTEM	\$2,724.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schnod1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
						17	Jan 18, 2022	SYSTEM	(\$2,724.00)	
	- Total								\$0.00	
	Material - Total								\$0.00	
	1020 - Total								\$0.00	
	1030	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material			15	Dec 16, 2021	SYSTEM	\$2,142.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user schnod1 overriding Payment Estimate Exception 94 on the current Payment Estimate.
						15	Dec 16, 2021	SYSTEM	(\$2,142.00)	
						16	Jan 3, 2022	SYSTEM	\$2,142.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schnod1 overriding Payment Estimate Exception 92 on the current Payment Estimate.
						16	Jan 3, 2022	SYSTEM	(\$2,142.00)	
						17	Jan 18, 2022	SYSTEM	\$2,142.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user schnod1 overriding Payment Estimate Exception 93 on the current Payment Estimate.
						17	Jan 18, 2022	SYSTEM	(\$2,142.00)	
	- Total								\$0.00	
	Material - Total								\$0.00	
1030 - Total								\$0.00		
1040	SH-FLAT SHEET	Material			15	Dec 16, 2021	SYSTEM	\$5,660.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user schnod1 overriding Payment Estimate Exception 95 on the current Payment Estimate.	
					15	Dec 16, 2021	SYSTEM	(\$5,660.00)		
					16	Jan 3, 2022	SYSTEM	\$6,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schnod1 overriding Payment Estimate Exception 93 on the current Payment Estimate.	
					16	Jan 3, 2022	SYSTEM	(\$6,260.00)		



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3275	1040	SH-FLAT SHEET	Material	- Total				\$0.00	
				Material - Total				\$0.00	
				1040 - Total				\$0.00	
	1060	SHF-FLAT SHEET FLUORESCENT	Material		15	Dec 16, 2021	SYSTEM	\$1,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user schnod1 overriding Payment Estimate Exception 96 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$1,725.00)	
					16	Jan 3, 2022	SYSTEM	\$1,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schnod1 overriding Payment Estimate Exception 94 on the current Payment Estimate.
					16	Jan 3, 2022	SYSTEM	(\$1,725.00)	
				- Total				\$0.00	
	Material - Total				\$0.00				
	1060 - Total				\$0.00				
	5002	PAVEMENT EDGE TREATMENT	Material		8	Sep 2, 2021	SYSTEM	\$2,627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schnod1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					8	Sep 2, 2021	SYSTEM	(\$2,627.00)	
					9	Sep 16, 2021	SYSTEM	\$2,627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schnod1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					9	Sep 16, 2021	SYSTEM	(\$2,627.00)	
					10	Oct 1, 2021	SYSTEM	\$2,627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					10	Oct 1, 2021	SYSTEM	(\$2,627.00)	
					11	Oct 18, 2021	SYSTEM	\$2,627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$2,627.00)	
					12	Nov 2, 2021	SYSTEM	\$2,627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schnod1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$2,627.00)	
					13	Nov 16, 2021	SYSTEM	\$2,627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schnod1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$2,627.00)	
					14	Dec 2, 2021	SYSTEM	\$2,627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user woodwj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
				14	Dec 2, 2021	SYSTEM	(\$2,627.00)		
				15	Dec 16, 2021	SYSTEM	\$2,627.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user schnod1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
	15	Dec 16, 2021	SYSTEM	(\$2,627.00)					
- Total				\$0.00					
Material - Total				\$0.00					
5002 - Total				\$0.00					
5005	CURB AND GUTTER TYPE B	Material		18	Feb 2, 2022	SYSTEM	\$1,557.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schnod1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
				18	Feb 2, 2022	SYSTEM	(\$1,557.44)		
				19	Feb 16, 2022	SYSTEM	\$1,557.44	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4P3275	5005	CURB AND GUTTER TYPE B	Material			2022			Estimate Item Adjustment (0041) due to user scarp1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
					19	Feb 16, 2022	SYSTEM	(\$1,557.44)					
					20	Mar 1, 2022	SYSTEM	\$1,557.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					20	Mar 1, 2022	SYSTEM	(\$1,557.44)					
					21	Mar 15, 2022	SYSTEM	\$1,557.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					21	Mar 15, 2022	SYSTEM	(\$1,557.44)					
					22	Apr 1, 2022	SYSTEM	\$1,557.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					22	Apr 1, 2022	SYSTEM	(\$1,557.44)					
					23	Apr 15, 2022	SYSTEM	\$1,557.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					23	Apr 15, 2022	SYSTEM	(\$1,557.44)					
					24	May 2, 2022	SYSTEM	\$1,557.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					24	May 2, 2022	SYSTEM	(\$1,557.44)					
					25	May 16, 2022	SYSTEM	\$1,557.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					25	May 16, 2022	SYSTEM	(\$1,557.44)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	5005 - Total								\$0.00				
	5006	CLASS A EXCAVATION	Other Item Adjustment	FUEL	20	Mar 1, 2022	scarp1	(\$30.26)	Fuel Adjustment for Class A Excavation Back Out System Generated Amount = (\$30.26)				
					21	Mar 15, 2022	scarp1	\$302.62	Fuel Adjustment for Class A Excavation 1891.40 CUVD installed between 10/16/21 – 11/1/21 = \$302.62				
		FUEL - Total								\$272.36			
Other Item Adjustment - Total								\$272.36					
Price FUEL			20	Mar 1, 2022	SYSTEM	\$30.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
- Total								\$30.26					
Price FUEL - Total								\$30.26					
5006 - Total								\$302.62					
J4P3275 - Total								\$54,203.55					
J4S3278	1090	CLASS A EXCAVATION	Other Item Adjustment	FUEL	17	Jan 18, 2022	schnod1	\$11.76	Work done during first estimate period. This is a correction. Payment of \$11.76 for 120.00 CY.				
					19	Feb 16, 2022	scarp1	(\$11.76)	Fuel adjustment for Class A Excavation payment correction made for actual date completed. Back out manual adjustment of (\$11.76)				
					FUEL - Total								\$0.00
					Other Item Adjustment - Total								\$0.00
					Price FUEL		18	Feb 2, 2022	SYSTEM	\$17.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
							19	Feb 16, 2022	SYSTEM	(\$5.52)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total								\$11.76
Price FUEL - Total								\$11.76					
1090 - Total								\$11.76					



Line Item Adjustments by Estimate

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3278	1120	GRAVEL (A)	Material		3	Jun 16, 2021	SYSTEM	\$10,402.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Jun 16, 2021	SYSTEM	(\$10,402.69)	
					4	Jul 1, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Jul 1, 2021	SYSTEM	(\$10,374.56)	
					5	Jul 16, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Jul 16, 2021	SYSTEM	(\$10,374.56)	
					6	Aug 2, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Aug 2, 2021	SYSTEM	(\$10,374.56)	
					7	Aug 16, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Aug 16, 2021	SYSTEM	(\$10,374.56)	
					8	Sep 2, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Sep 2, 2021	SYSTEM	(\$10,374.56)	
					9	Sep 16, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Sep 16, 2021	SYSTEM	(\$10,374.56)	
					10	Oct 1, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Oct 1, 2021	SYSTEM	(\$10,374.56)	
					11	Oct 18, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$10,374.56)	
					12	Nov 2, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$10,374.56)	
					13	Nov 16, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$10,374.56)	
					14	Dec 2, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$10,374.56)	
					15	Dec 16, 2021	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$10,374.56)	
					16	Jan 3, 2022	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks											
J4S3278	1120	GRAVEL (A)	Material		16	Jan 3, 2022	SYSTEM	(\$10,374.56)												
					17	Jan 18, 2022	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.											
					17	Jan 18, 2022	SYSTEM	(\$10,374.56)												
					18	Feb 2, 2022	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.											
					18	Feb 2, 2022	SYSTEM	(\$10,374.56)												
					19	Feb 16, 2022	SYSTEM	\$10,374.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.											
					19	Feb 16, 2022	SYSTEM	(\$10,374.56)												
					- Total								\$0.00							
					Material - Total								\$0.00							
					1120 - Total								\$0.00							
					1130	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	19	Feb 16, 2022	scarp1	\$164.08	AC adjustment for BP-1 Mix ID BP1 20-16. 124.3 tons placed between 5/16/21 - 6/1/21. \$164.08							
												ACAD - Total							\$164.08	
												Other Item Adjustment - Total							\$164.08	
												Price FUEL		2	Jun 2, 2021	SYSTEM	\$202.21	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total												\$202.21								
Price FUEL - Total												\$202.21								
1130 - Total								\$366.29												
1140	TACK COAT	Material			2	Jun 2, 2021	SYSTEM	\$232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.											
					2	Jun 2, 2021	SYSTEM	(\$232.50)												
					3	Jun 16, 2021	SYSTEM	\$232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 4 on the current Payment Estimate.											
					3	Jun 16, 2021	SYSTEM	(\$232.50)												
					4	Jul 1, 2021	SYSTEM	\$232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.											
					4	Jul 1, 2021	SYSTEM	(\$232.50)												
					5	Jul 16, 2021	SYSTEM	\$232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.											
					5	Jul 16, 2021	SYSTEM	(\$232.50)												
					6	Aug 2, 2021	SYSTEM	\$232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.											
					6	Aug 2, 2021	SYSTEM	(\$232.50)												
					7	Aug 16, 2021	SYSTEM	\$232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.											
					7	Aug 16, 2021	SYSTEM	(\$232.50)												
					8	Sep 2, 2021	SYSTEM	\$232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.											
					8	Sep 2, 2021	SYSTEM	(\$232.50)												



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3278	1140	TACK COAT	Material		9	Sep 16, 2021	SYSTEM	\$232.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					9	Sep 16, 2021	SYSTEM	(\$232.50)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									1140 - Total	\$0.00	
	1150	3 IN. CONCRETE MEDIAN STRIP	Material			2	Jun 2, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						2	Jun 2, 2021	SYSTEM	(\$3,374.18)		
						3	Jun 16, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						3	Jun 16, 2021	SYSTEM	(\$3,374.18)		
						4	Jul 1, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
						4	Jul 1, 2021	SYSTEM	(\$3,374.18)		
						5	Jul 16, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
						5	Jul 16, 2021	SYSTEM	(\$3,374.18)		
						6	Aug 2, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
6						Aug 2, 2021	SYSTEM	(\$3,374.18)			
7						Aug 16, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
7						Aug 16, 2021	SYSTEM	(\$3,374.18)			
8						Sep 2, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
8						Sep 2, 2021	SYSTEM	(\$3,374.18)			
9						Sep 16, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
9						Sep 16, 2021	SYSTEM	(\$3,374.18)			
10						Oct 1, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
10						Oct 1, 2021	SYSTEM	(\$3,374.18)			
11						Oct 18, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
11						Oct 18, 2021	SYSTEM	(\$3,374.18)			
12	Nov 2, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.							
12	Nov 2, 2021	SYSTEM	(\$3,374.18)								
13	Nov 16, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.							
13	Nov 16, 2021	SYSTEM	(\$3,374.18)								



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3278	1150	3 IN. CONCRETE MEDIAN STRIP	Material			2021								
					14	Dec 2, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$3,374.18)						
					15	Dec 16, 2021	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$3,374.18)						
					16	Jan 3, 2022	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$3,374.18)						
					17	Jan 18, 2022	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$3,374.18)						
					18	Feb 2, 2022	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$3,374.18)						
					19	Feb 16, 2022	SYSTEM	\$3,374.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$3,374.18)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1150 - Total								\$0.00	
					1160	CONSTRUCTION SIGNS	Material			1	May 17, 2021	SYSTEM	\$256.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schnod1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										1	May 17, 2021	SYSTEM	(\$256.00)	
										2	Jun 2, 2021	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user woodwj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										2	Jun 2, 2021	SYSTEM	(\$880.00)	
3	Jun 16, 2021	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
3	Jun 16, 2021	SYSTEM	(\$880.00)											
4	Jul 1, 2021	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
4	Jul 1, 2021	SYSTEM	(\$880.00)											
5	Jul 16, 2021	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
5	Jul 16, 2021	SYSTEM	(\$880.00)											
- Total										\$0.00				
Material - Total										\$0.00				
		Overrun	Overrun	19						Feb 16, 2022	SYSTEM	(\$88.00)		
				21						Mar 15, 2022	SYSTEM	\$88.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.00000 - 4.00000', is applied (if non-zero).	



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3278	1160	CONSTRUCTION SIGNS	Overrun	Overrun - Total				\$0.00			
				Overrun - Total				\$0.00			
			1160 - Total				\$0.00				
	1170	FLAG ASSEMBLY	Material			2	Jun 2, 2021	SYSTEM	\$50.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user woodwj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
						2	Jun 2, 2021	SYSTEM	(\$50.00)		
						3	Jun 16, 2021	SYSTEM	\$50.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
						3	Jun 16, 2021	SYSTEM	(\$50.00)		
						4	Jul 1, 2021	SYSTEM	\$50.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
						4	Jul 1, 2021	SYSTEM	(\$50.00)		
						5	Jul 16, 2021	SYSTEM	\$50.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
						5	Jul 16, 2021	SYSTEM	(\$50.00)		
						- Total				\$0.00	
						Material - Total				\$0.00	
	1170 - Total				\$0.00						
	1190	CHANNELIZER (TRIM LINE)	Material			1	May 17, 2021	SYSTEM	\$41.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						1	May 17, 2021	SYSTEM	(\$41.00)		
						2	Jun 2, 2021	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woodwj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
						2	Jun 2, 2021	SYSTEM	(\$80.00)		
						3	Jun 16, 2021	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
						3	Jun 16, 2021	SYSTEM	(\$80.00)		
						4	Jul 1, 2021	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
						4	Jul 1, 2021	SYSTEM	(\$80.00)		
						5	Jul 16, 2021	SYSTEM	\$80.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
						5	Jul 16, 2021	SYSTEM	(\$80.00)		
						- Total				\$0.00	
						Material - Total				\$0.00	
				1190 - Total				\$0.00			
1200	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material			2	Jun 2, 2021	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user woodwj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					2	Jun 2, 2021	SYSTEM	(\$1,650.00)			
					3	Jun 16, 2021	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					3	Jun 16, 2021	SYSTEM	(\$1,650.00)			
					4	Jul 1, 2021	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3278	1200	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material			2021			Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
						4	Jul 1, 2021	SYSTEM	(\$1,650.00)				
						5	Jul 16, 2021	SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
						5	Jul 16, 2021	SYSTEM	(\$1,650.00)				
				- Total								\$0.00	
				Material - Total								\$0.00	
						Other Item Adjustment	OVRN	6	Aug 2, 2021	schnod1	\$375.00	Manual negative adjustment from estimate 0002 paid for now.	
				OVRN - Total								\$375.00	
				Other Item Adjustment - Total								\$375.00	
						Overrun	Overrun	2	Jun 2, 2021	woodwj1	(\$375.00)	Manual adjustment for the overrun with material exceptions. This will be removed once they are resolved	
								2	Jun 2, 2021	SYSTEM	\$375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 35 on the current Payment Estimate. Material Insufficiency Quantity 22.000; Overrun Quantity Balance 5.00.	
								2	Jun 2, 2021	SYSTEM	(\$375.00)		
								3	Jun 16, 2021	SYSTEM	(\$375.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								3	Jun 16, 2021	SYSTEM	\$375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 54 on the current Payment Estimate. Material Insufficiency Quantity 22.000; Overrun Quantity Balance 5.00.	
								4	Jul 1, 2021	SYSTEM	(\$375.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								4	Jul 1, 2021	SYSTEM	\$375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) overriding Payment Estimate Exception 59 on the current Payment Estimate. Material Insufficiency Quantity 22.000; Overrun Quantity Balance 5.00.	
								5	Jul 16, 2021	SYSTEM	(\$375.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								5	Jul 16, 2021	SYSTEM	\$375.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 52 on the current Payment Estimate. Material Insufficiency Quantity 22.000; Overrun Quantity Balance 5.00.	
								6	Aug 2, 2021	SYSTEM	(\$375.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
								21	Mar 15, 2022	SYSTEM	\$375.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).	
				Overrun - Total								(\$375.00)	
				Overrun - Total								(\$375.00)	
				1200 - Total								\$0.00	
					1210	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	May 17, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
									1	May 17, 2021	SYSTEM	(\$3,000.00)	
									2	Jun 2, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user woodwj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
									2	Jun 2, 2021	SYSTEM	(\$3,000.00)	
	3	Jun 16, 2021	SYSTEM					\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
	3	Jun 16, 2021	SYSTEM					(\$3,000.00)					
	4	Jul 1, 2021	SYSTEM					\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment				



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3278	1210	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material						Estimate Exception 25 on the current Payment Estimate.			
					4	Jul 1, 2021	SYSTEM	(\$3,000.00)				
					5	Jul 16, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
					5	Jul 16, 2021	SYSTEM	(\$3,000.00)				
					- Total				\$0.00			
					Material - Total				\$0.00			
					1210 - Total				\$0.00			
	1230	PREF THERMO PVMT MARK, R/R XING	Material		3	Jun 16, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
					3	Jun 16, 2021	SYSTEM	(\$800.00)				
					4	Jul 1, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 30 on the current Payment Estimate.			
					4	Jul 1, 2021	SYSTEM	(\$800.00)				
					5	Jul 16, 2021	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
					5	Jul 16, 2021	SYSTEM	(\$800.00)				
							- Total				\$0.00	
					Material - Total				\$0.00			
					1230 - Total				\$0.00			
	1240	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	Jun 16, 2021	SYSTEM	\$1,904.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
					3	Jun 16, 2021	SYSTEM	(\$1,904.70)				
					4	Jul 1, 2021	SYSTEM	\$1,904.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					4	Jul 1, 2021	SYSTEM	(\$1,904.70)				
				5	Jul 16, 2021	SYSTEM	\$1,904.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
				5	Jul 16, 2021	SYSTEM	(\$1,904.70)					
						- Total				\$0.00		
							Material - Total				\$0.00	
						Overrun	Overrun	21	Mar 15, 2022	SYSTEM	(\$368.70)	
								25	May 16, 2022	SYSTEM	\$368.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '0.10000 - 0.10000, 'is applied (if non-zero).
					Overrun - Total			\$0.00				
				Overrun - Total				\$0.00				
				1240 - Total				\$0.00				
1250	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		3	Jun 16, 2021	SYSTEM	\$737.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
				3	Jun 16, 2021	SYSTEM	(\$737.70)					
				4	Jul 1, 2021	SYSTEM	\$737.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
				4	Jul 1, 2021	SYSTEM	(\$737.70)					



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3278	1250	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		5	Jul 16, 2021	SYSTEM	\$737.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
					5	Jul 16, 2021	SYSTEM	(\$737.70)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					1250 - Total			\$0.00					
	1260	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	Jun 16, 2021	SYSTEM	\$56.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					3	Jun 16, 2021	SYSTEM	(\$56.00)					
					4	Jul 1, 2021	SYSTEM	\$56.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					4	Jul 1, 2021	SYSTEM	(\$56.00)					
					5	Jul 16, 2021	SYSTEM	\$56.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
					5	Jul 16, 2021	SYSTEM	(\$56.00)					
									- Total			\$0.00	
									Material - Total			\$0.00	
					Overrun	Overrun	21	Mar 15, 2022	SYSTEM	(\$50.50)			
							25	May 16, 2022	SYSTEM	\$50.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.50000 - 0.50000, 'is applied (if non-zero).		
									Overrun - Total			\$0.00	
									Overrun - Total			\$0.00	
					1260 - Total			\$0.00					
	1270	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		3	Jun 16, 2021	SYSTEM	\$120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					3	Jun 16, 2021	SYSTEM	(\$120.00)					
4					Jul 1, 2021	SYSTEM	\$120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
4					Jul 1, 2021	SYSTEM	(\$120.00)						
5					Jul 16, 2021	SYSTEM	\$120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
5					Jul 16, 2021	SYSTEM	(\$120.00)						
					- Total			\$0.00					
					Material - Total			\$0.00					
Overrun					Overrun	21	Mar 15, 2022	SYSTEM	(\$185.00)				
						25	May 16, 2022	SYSTEM	\$185.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000, 'is applied (if non-zero).			
					Overrun - Total			\$0.00					
					Overrun - Total			\$0.00					
				1270 - Total			\$0.00						
1320	12 IN. PIPE CULVERT GROUP C	Material		1	May 17, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				1	May 17, 2021	SYSTEM	(\$2,700.00)						



Line Item Adjustments by Estimate

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3278	1320	12 IN. PIPE CULVERT GROUP C	Material		2	Jun 2, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user woodwj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					2	Jun 2, 2021	SYSTEM	(\$2,700.00)	
					3	Jun 16, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					3	Jun 16, 2021	SYSTEM	(\$2,700.00)	
					4	Jul 1, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					4	Jul 1, 2021	SYSTEM	(\$2,700.00)	
					5	Jul 16, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					5	Jul 16, 2021	SYSTEM	(\$2,700.00)	
					6	Aug 2, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					6	Aug 2, 2021	SYSTEM	(\$2,700.00)	
					7	Aug 16, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					7	Aug 16, 2021	SYSTEM	(\$2,700.00)	
					8	Sep 2, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					8	Sep 2, 2021	SYSTEM	(\$2,700.00)	
					9	Sep 16, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					9	Sep 16, 2021	SYSTEM	(\$2,700.00)	
					10	Oct 1, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					10	Oct 1, 2021	SYSTEM	(\$2,700.00)	
					11	Oct 18, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$2,700.00)	
					12	Nov 2, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$2,700.00)	
					13	Nov 16, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$2,700.00)	
					14	Dec 2, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$2,700.00)	
					15	Dec 16, 2021	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 64 on the current Payment Estimate.



Line Item Adjustments by Estimate

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3278	1320	12 IN. PIPE CULVERT GROUP C	Material		15	Dec 16, 2021	SYSTEM	(\$2,700.00)						
					16	Jan 3, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 63 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$2,700.00)						
					17	Jan 18, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 63 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$2,700.00)						
					18	Feb 2, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schnod1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$2,700.00)						
					19	Feb 16, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarpm1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$2,700.00)						
					20	Mar 1, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					20	Mar 1, 2022	SYSTEM	(\$2,700.00)						
					21	Mar 15, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					21	Mar 15, 2022	SYSTEM	(\$2,700.00)						
					22	Apr 1, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					22	Apr 1, 2022	SYSTEM	(\$2,700.00)						
					23	Apr 15, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					23	Apr 15, 2022	SYSTEM	(\$2,700.00)						
					24	May 2, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$2,700.00)						
					25	May 16, 2022	SYSTEM	\$2,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					25	May 16, 2022	SYSTEM	(\$2,700.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1320 - Total								\$0.00	
						1330	18 IN. PIPE CULVERT GROUP C	Material		1	May 17, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
1	May 17, 2021	SYSTEM	(\$3,250.00)											
2	Jun 2, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user woodwj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
2	Jun 2, 2021	SYSTEM	(\$3,250.00)											
3	Jun 16, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment										



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3278	1330	18 IN. PIPE CULVERT GROUP C	Material						Estimate Exception 42 on the current Payment Estimate.
					3	Jun 16, 2021	SYSTEM	(\$3,250.00)	
					4	Jul 1, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					4	Jul 1, 2021	SYSTEM	(\$3,250.00)	
					5	Jul 16, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					5	Jul 16, 2021	SYSTEM	(\$3,250.00)	
					6	Aug 2, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schnod1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					6	Aug 2, 2021	SYSTEM	(\$3,250.00)	
					7	Aug 16, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					7	Aug 16, 2021	SYSTEM	(\$3,250.00)	
					8	Sep 2, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					8	Sep 2, 2021	SYSTEM	(\$3,250.00)	
					9	Sep 16, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					9	Sep 16, 2021	SYSTEM	(\$3,250.00)	
					10	Oct 1, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					10	Oct 1, 2021	SYSTEM	(\$3,250.00)	
					11	Oct 18, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$3,250.00)	
					12	Nov 2, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$3,250.00)	
					13	Nov 16, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$3,250.00)	
					14	Dec 2, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$3,250.00)	
					15	Dec 16, 2021	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$3,250.00)	
					16	Jan 3, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					16	Jan 3, 2022	SYSTEM	(\$3,250.00)	



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3278	1330	18 IN. PIPE CULVERT GROUP C	Material		17	Jan 18, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$3,250.00)						
					18	Feb 2, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schnod1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					18	Feb 2, 2022	SYSTEM	(\$3,250.00)						
					19	Feb 16, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpm1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$3,250.00)						
					20	Mar 1, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					20	Mar 1, 2022	SYSTEM	(\$3,250.00)						
					21	Mar 15, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					21	Mar 15, 2022	SYSTEM	(\$3,250.00)						
					22	Apr 1, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					22	Apr 1, 2022	SYSTEM	(\$3,250.00)						
					23	Apr 15, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					23	Apr 15, 2022	SYSTEM	(\$3,250.00)						
					24	May 2, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$3,250.00)						
					25	May 16, 2022	SYSTEM	\$3,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					25	May 16, 2022	SYSTEM	(\$3,250.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1330 - Total								\$0.00	
						1340	SEEDING - COOL SEASON GRASSES	Material		1	May 17, 2021	SYSTEM	\$1,051.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
										1	May 17, 2021	SYSTEM	(\$1,051.38)	
										2	Jun 2, 2021	SYSTEM	\$1,051.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user woodwj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
										2	Jun 2, 2021	SYSTEM	(\$1,051.38)	
										3	Jun 16, 2021	SYSTEM	\$1,051.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
										3	Jun 16, 2021	SYSTEM	(\$1,051.38)	
										4	Jul 1, 2021	SYSTEM	\$1,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
4	Jul 1, 2021	SYSTEM	(\$1,188.00)											



Line Item Adjustments by Estimate

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3278	1340	SEEDING - COOL SEASON GRASSES	Material			2021								
					5	Jul 16, 2021	SYSTEM	\$1,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					5	Jul 16, 2021	SYSTEM	(\$1,188.00)						
					6	Aug 2, 2021	SYSTEM	\$1,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schnod1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$1,188.00)						
					7	Aug 16, 2021	SYSTEM	\$1,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					7	Aug 16, 2021	SYSTEM	(\$1,188.00)						
					8	Sep 2, 2021	SYSTEM	\$1,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$1,188.00)						
					9	Sep 16, 2021	SYSTEM	\$1,188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$1,188.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1340 - Total								\$0.00	
	1350	ROCK DITCH CHECK	Material		1	May 17, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schnod1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					1	May 17, 2021	SYSTEM	(\$3,360.00)						
					2	Jun 2, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user woodwj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					2	Jun 2, 2021	SYSTEM	(\$3,360.00)						
					3	Jun 16, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schnod1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					3	Jun 16, 2021	SYSTEM	(\$3,360.00)						
					4	Jul 1, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					4	Jul 1, 2021	SYSTEM	(\$3,360.00)						
					5	Jul 16, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					5	Jul 16, 2021	SYSTEM	(\$3,360.00)						
					6	Aug 2, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schnod1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$3,360.00)						
					7	Aug 16, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					7	Aug 16, 2021	SYSTEM	(\$3,360.00)						
8	Sep 2, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 56 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3278	1350	ROCK DITCH CHECK	Material		8	Sep 2, 2021	SYSTEM	(\$3,360.00)			
					9	Sep 16, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 58 on the current Payment Estimate.		
					9	Sep 16, 2021	SYSTEM	(\$3,360.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									1350 - Total	\$0.00	
	1370	SILT FENCE	Material		3	Jun 16, 2021	SYSTEM	\$188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 50 on the current Payment Estimate.		
					3	Jun 16, 2021	SYSTEM	(\$188.00)			
					4	Jul 1, 2021	SYSTEM	\$188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 55 on the current Payment Estimate.		
					4	Jul 1, 2021	SYSTEM	(\$188.00)			
					5	Jul 16, 2021	SYSTEM	\$188.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schnod1 overriding Payment Estimate Exception 49 on the current Payment Estimate.		
					5	Jul 16, 2021	SYSTEM	(\$188.00)			
									Material - Total	\$0.00	
								1370 - Total	\$0.00		
1380	CONCRETE FOOTINGS, EMBEDDED	Material		3	Jun 16, 2021	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 52 on the current Payment Estimate.			
				3	Jun 16, 2021	SYSTEM	(\$165.00)				
				4	Jul 1, 2021	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schnod1 overriding Payment Estimate Exception 57 on the current Payment Estimate.			
				4	Jul 1, 2021	SYSTEM	(\$165.00)				
				5	Jul 16, 2021	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 51 on the current Payment Estimate.			
				5	Jul 16, 2021	SYSTEM	(\$165.00)				
				6	Aug 2, 2021	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schnod1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
				6	Aug 2, 2021	SYSTEM	(\$165.00)				
				7	Aug 16, 2021	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
				7	Aug 16, 2021	SYSTEM	(\$165.00)				
				8	Sep 2, 2021	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 58 on the current Payment Estimate.			
				8	Sep 2, 2021	SYSTEM	(\$165.00)				
				9	Sep 16, 2021	SYSTEM	\$165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schnod1 overriding Payment Estimate Exception 60 on the current Payment Estimate.			
				9	Sep 16, 2021	SYSTEM	(\$165.00)				
								- Total	\$0.00		
								Material - Total	\$0.00		



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3278	1380 - Total							\$0.00	
	1400	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	19	Feb 16, 2022	scarp1	\$8,068.92	AC adjustment for BP-1 Mix ID BP1 20-16. 5,148.73 tons placed between 5/16/21 - 6/1/21. \$6,796.32 AC adjustment for BP-1 Mix ID BP1 20-16. 670.67 tons placed between 6/2/21 - 6/15/21. \$1,272.60 Grand Total = \$8,068.92
								ACAD - Total	\$8,068.92
								Other Item Adjustment - Total	\$8,068.92
			Overrun	Overrun	3	Jun 16, 2021	SYSTEM	(\$24,504.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Jul 1, 2021	SYSTEM	\$2.45	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '61.26999 - 59.61000, 'is applied (if non-zero).
					6	Aug 2, 2021	SYSTEM	\$24,501.87	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '61.26999 - 59.61000, 'is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
			Price FUEL		2	Jun 2, 2021	SYSTEM	\$8,375.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					3	Jun 16, 2021	SYSTEM	\$1,113.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Jul 1, 2021	SYSTEM	(\$0.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					19	Feb 16, 2022	SYSTEM	\$0.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	\$9,489.27
								Price FUEL - Total	\$9,489.27
	1400 - Total							\$17,558.19	
	1410	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	19	Feb 16, 2022	scarp1	\$9,624.06	AC adjustment for Bit Base Mix ID BB 21-7. 7,518.80 tons placed between 5/16/21 - 6/1/21. \$9,624.06
								ACAD - Total	\$9,624.06
				FUEL	17	Jan 18, 2022	schnod1	\$4.14	Correction of system generated fuel calculation. Correction to \$12,231.57. Work during second estimate period.
								FUEL - Total	\$4.14
								Other Item Adjustment - Total	\$9,628.20
			Price FUEL		2	Jun 2, 2021	SYSTEM	\$12,227.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Jul 1, 2021	SYSTEM	\$0.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					19	Feb 16, 2022	SYSTEM	\$0.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	\$12,227.45
								Price FUEL - Total	\$12,227.45
	1410 - Total							\$21,855.65	
	1420	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		2	Jun 2, 2021	SYSTEM	\$139,327.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					2	Jun 2, 2021	SYSTEM	(\$139,327.38)	
					3	Jun 16, 2021	SYSTEM	\$139,327.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schnod1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	Jun 16, 2021	SYSTEM	(\$139,327.38)	
					4	Jul 1, 2021	SYSTEM	\$139,327.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Jul 1, 2021	SYSTEM	(\$139,327.38)	



Line Item Adjustments by Estimate

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3278	1420	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Material		5	Jul 16, 2021	SYSTEM	\$139,327.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schnod1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					5	Jul 16, 2021	SYSTEM	(\$139,327.38)						
					6	Aug 2, 2021	SYSTEM	\$139,327.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$139,327.38)						
					7	Aug 16, 2021	SYSTEM	\$139,327.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schnod1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					7	Aug 16, 2021	SYSTEM	(\$139,327.38)						
					8	Sep 2, 2021	SYSTEM	\$139,327.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$139,327.38)						
					9	Sep 16, 2021	SYSTEM	\$139,327.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$139,327.38)						
					10	Oct 1, 2021	SYSTEM	\$139,327.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					10	Oct 1, 2021	SYSTEM	(\$139,327.38)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Other Item Adjustment				ACAD	19	Feb 16, 2022	scarpn1	\$3,219.80	AC adjustment for Surface Leveling Mix ID SL 20-22. 2367.50 tons placed between 5/16/21 - 6/1/21. \$3,219.80
					ACAD - Total								\$3,219.80	
									OVRN	6	Aug 2, 2021	schnod1	\$5,261.48	Manual negative adjustment from estimate 0002 paid for now.
					OVRN - Total								\$5,261.48	
					Other Item Adjustment - Total								\$8,481.28	
					Overrun			Overrun	2	Jun 2, 2021	woodwj1		(\$5,261.48)	Manual adjustment for the overrun with material exceptions. This will be removed once they are resolved
										2	Jun 2, 2021	SYSTEM	(\$5,261.48)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										2	Jun 2, 2021	SYSTEM	\$5,261.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 2367.500; Overrun Quantity Balance 87.00.
										3	Jun 16, 2021	SYSTEM	(\$5,261.48)	Averaged Price Adjustment from this item on all previous payment estimates of '1.62680' is applied (if non-zero).
										3	Jun 16, 2021	SYSTEM	\$5,261.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0023) overriding Payment Estimate Exception 55 on the current Payment Estimate. Material Insufficiency Quantity 2367.500; Overrun Quantity Balance 87.00.
										4	Jul 1, 2021	SYSTEM	(\$5,261.48)	Averaged Price Adjustment from this item on all previous payment estimates of '1.62680' is applied (if non-zero).
					4	Jul 1, 2021	SYSTEM	\$5,261.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0025) overriding Payment Estimate Exception 60 on the current Payment Estimate. Material Insufficiency Quantity 2367.500; Overrun Quantity Balance 87.00.					
					5	Jul 16, 2021	SYSTEM	(\$5,261.48)	Averaged Price Adjustment from this item on all previous payment estimates of '1.62680' is applied (if non-zero).					
					5	Jul 16, 2021	SYSTEM	\$5,261.48	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0028) overriding Payment Estimate Exception 53 on the current Payment Estimate. Material Insufficiency Quantity 2367.500; Overrun Quantity Balance 87.00.					
Overrun - Total								(\$5,261.48)						



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3278	1420	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	Overrun - Total							(\$5,261.48)	
			Price FUEL		2	Jun 2, 2021	SYSTEM	\$3,851.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							\$3,851.45	
			Price FUEL - Total							\$3,851.45	
	1420 - Total								\$7,071.25		
	1430	TACK COAT	Material			2	Jun 2, 2021	SYSTEM	\$21,587.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						2	Jun 2, 2021	SYSTEM	(\$21,587.50)		
						3	Jun 16, 2021	SYSTEM	\$22,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schnod1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						3	Jun 16, 2021	SYSTEM	(\$22,375.00)		
						4	Jul 1, 2021	SYSTEM	\$22,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						4	Jul 1, 2021	SYSTEM	(\$22,375.00)		
						5	Jul 16, 2021	SYSTEM	\$22,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schnod1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						5	Jul 16, 2021	SYSTEM	(\$22,375.00)		
						6	Aug 2, 2021	SYSTEM	\$22,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schnod1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
						6	Aug 2, 2021	SYSTEM	(\$22,375.00)		
					7	Aug 16, 2021	SYSTEM	\$22,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					7	Aug 16, 2021	SYSTEM	(\$22,375.00)			
					8	Sep 2, 2021	SYSTEM	\$22,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					8	Sep 2, 2021	SYSTEM	(\$22,375.00)			
		9	Sep 16, 2021	SYSTEM	\$22,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schnod1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
		9	Sep 16, 2021	SYSTEM	(\$22,375.00)						
- Total								\$0.00			
Material - Total								\$0.00			
1430 - Total								\$0.00			
1460	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			15	Dec 16, 2021	SYSTEM	(\$18,303.54)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$18,303.54)	
			Construction Stockpile - Total							(\$18,303.54)	
		Construction Stockpile STMI			2	Jun 2, 2021	SYSTEM	\$18,303.54	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$18,303.54	
		Construction Stockpile STMI - Total							\$18,303.54		
		Material			15	Dec 16, 2021	SYSTEM	\$29,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
			15	Dec 16, 2021	SYSTEM	(\$29,375.00)					
			16	Jan 3, 2022	SYSTEM	\$29,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schnod1 overriding Payment				



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3278	1460	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material						Estimate Exception 12 on the current Payment Estimate.				
					16	Jan 3, 2022	SYSTEM	(\$29,375.00)					
					17	Jan 18, 2022	SYSTEM	\$29,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schnod1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					17	Jan 18, 2022	SYSTEM	(\$29,375.00)					
					18	Feb 2, 2022	SYSTEM	\$29,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schnod1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					18	Feb 2, 2022	SYSTEM	(\$29,375.00)					
					19	Feb 16, 2022	SYSTEM	\$29,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					19	Feb 16, 2022	SYSTEM	(\$29,375.00)					
				- Total				\$0.00					
				Material - Total				\$0.00					
				1460 - Total				\$0.00					
	1470	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile			15	Dec 16, 2021	SYSTEM	(\$3,090.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
									- Total		(\$3,090.00)		
									Construction Stockpile - Total		(\$3,090.00)		
									Construction Stockpile STMI	2	Jun 2, 2021	SYSTEM	\$3,090.00
								- Total				\$3,090.00	
			Construction Stockpile STMI - Total				\$3,090.00						
			1470 - Total				\$0.00						
5104	18 IN. GROUP A FLARED END SECT	Material			17	Jan 18, 2022	SYSTEM	\$1,286.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schnod1 overriding Payment Estimate Exception 66 on the current Payment Estimate.				
					17	Jan 18, 2022	SYSTEM	(\$1,286.25)					
					18	Feb 2, 2022	SYSTEM	\$2,572.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schnod1 overriding Payment Estimate Exception 59 on the current Payment Estimate.				
					18	Feb 2, 2022	SYSTEM	(\$2,572.50)					
					19	Feb 16, 2022	SYSTEM	\$2,572.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user scarp1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
					19	Feb 16, 2022	SYSTEM	(\$2,572.50)					
					20	Mar 1, 2022	SYSTEM	\$2,572.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					20	Mar 1, 2022	SYSTEM	(\$2,572.50)					
					21	Mar 15, 2022	SYSTEM	\$2,572.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					21	Mar 15, 2022	SYSTEM	(\$2,572.50)					
					22	Apr 1, 2022	SYSTEM	\$2,572.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					22	Apr 1, 2022	SYSTEM	(\$2,572.50)					
					23	Apr 15, 2022	SYSTEM	\$2,572.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					23	Apr 15, 2022	SYSTEM	(\$2,572.50)					



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210219-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3278	5104	18 IN. GROUP A FLARED END SECT	Material		24	May 2, 2022	SYSTEM	\$2,572.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					24	May 2, 2022	SYSTEM	(\$2,572.50)	
					25	May 16, 2022	SYSTEM	\$2,572.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					25	May 16, 2022	SYSTEM	(\$2,572.50)	
					- Total		\$0.00		
			Material - Total			\$0.00			
	5104 - Total						\$0.00		
J4S3278 - Total								\$46,863.14	
Overall - Total								\$101,066.69	