



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 20, 2021

Pay Estimate Created Date: August 17, 2021

Progress Estimate Number 3	Contract ID 210219-D03 Prime Contractor Magruder Paving, LLC	Pay Period Start July 1, 2021 Pay Period End August 15, 2021	Original Contract Amount \$471,641.79 Net Change Order Amount \$34,870.92 Current Contract Amount \$506,512.71
--------------------------------------	---	---	---

Approval Date		By User
August 17, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	stokez1
August 18, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	browns1
August 19, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		66.45%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 3, 2021	March 3, 2021	
Letting Date	February 19, 2021	February 19, 2021	
Notice to Proceed Date	April 5, 2021	April 5, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
210219-D03			
Total Posted Items Pay	\$331,418.72	\$5,137.50	\$336,556.22
Gross Item Adjustments	\$7,049.05	\$34,133.06	\$41,182.11
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$338,467.77	\$39,270.56	\$377,738.33

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3387	0010	2013000	CLEARING AND GRUBBING	ACRE	\$2,581.500	1	\$2,581.50
	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$9,769.780	0.33	\$3,224.03
	0030	2035000	UNCLASSIFIED EXCAVATION	CUYD	\$39.100	238.58	\$9,328.48
	0040	2142000	FURNISHING ROCK FILL	CUYD	\$21.660	74.58	\$1,615.40
	0050	2143000	PLACING ROCK FILL	CUYD	\$32.910	74.58	\$2,454.43
	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$49.710	10	\$497.10
	0090	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	TONS	\$168.330	2	\$336.66
	0100	4019910	MISC.MODIFIED BITUMINOUS PAVEMENT MIXTURE (BP-2) PG64-22	TONS	\$67.000	3,341.1	\$223,853.70
	0110	4079912	MISC.LOW TRACKING OR NON-TRACKING TACK	GAL	\$2.780	3,074	\$8,545.72
	0190	6181000	MOBILIZATION	LS	\$25,350.000	1	\$25,350.00
	0290	6240104A	SEPARATION GEOTEXTILE	SQYD	\$3.000	151.1	\$453.30
	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$2,500.000	0.5	\$1,250.00
	5001	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.310	39,640	\$51,928.40
Project J5P3387 - Total							\$331,418.72
Overall - Total							\$331,418.72

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 20, 2021

Pay Estimate Created Date: August 17, 2021

Progress Estimate Number 3	Contract ID 210219-D03 Prime Contractor Magruder Paving, LLC	Pay Period Start July 1, 2021 Pay Period End August 15, 2021	Original Contract Amount \$471,641.79 Net Change Order Amount \$34,870.92 Current Contract Amount \$506,512.71
--------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3387	0030	UNCLASSIFIED EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	74.58	\$0.18	\$13.42
	0030	UNCLASSIFIED EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	164	\$0.18	\$29.52
	0040	FURNISHING ROCK FILL	Material			-74.58	\$21.66	(\$1,615.40)
	0040	FURNISHING ROCK FILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	74.58	\$21.66	\$1,615.40
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	10	\$0.09	\$0.90
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-10	\$49.71	(\$497.10)
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	10	\$49.71	\$497.10
	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2	\$1.99	\$3.98
	0100	MISC.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,214.9	\$1.99	\$2,420.08
	0100	MISC.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,319	\$1.99	\$2,627.45
	0100	MISC.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	807.2	\$1.99	\$1,607.94
	0100	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	1214.9 tons / 3% Virgin / BP-2 21-6			\$2,870.20
	0110	MISC.	Material			-3,074	\$2.78	(\$8,545.72)
	0110	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	3,074	\$2.78	\$8,545.72
	0290	SEPARATION GEOTEXTILE	Material			-151.1	\$3.00	(\$453.30)
	0290	SEPARATION GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stokez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	151.1	\$3.00	\$453.30
	5001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun			-1,927.05	\$1.31	(\$2,524.44)
Total								\$7,049.05



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on August 20, 2021

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3387	FAS S402(21)	Pavement improvements	19,100	GASCONADE	from Missouri River bridge to 0.1 mile south of Rte. H and on Rte. 100 from Rte. 19 to 0.3 mile east of Reserve Street

Totals by Job Numbers			
-----------------------	--	--	--

	This Estimate	Previous	To Date
J5P3387			
Posted Item Pay	\$331,418.72	\$5,137.50	\$336,556.22
Gross Item Adjustments	\$7,049.05	\$34,133.06	\$41,182.11
Gross Item Pay	\$338,467.77	\$39,270.56	\$377,738.33
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 20, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3387, Item 2142000, Project Item Line Number 0040, Material Set 214200096, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.	Stokez1 MoDOT needs to enter visual inspection test	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3387, Item 3040143, Project Item Line Number 0070, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Stokez1 MoDOT needs to enter visual inspection test	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3387, Item 3040143, Project Item Line Number 0070, Material Set 304014396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Stokez1 MoDOT needs to enter visual inspection test	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3387, Item 4079912, Project Item Line Number 0110, Material Set 407991296, Material 1015EA...SS1VH - Emulsified Asphalt - Trackless Tack, Acceptance Action Generic AspEmulsion is insufficient.	Stokez1 Certification has been received. This needs to be verified and test entered.	stokez1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3387, Item 6240104A, Project Item Line Number 0290, Material Set 6240104A96, Material 1011GXT4 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GXT4 is insufficient.	Stokez1 Certification has been received. This needs to be verified and test entered.	stokez1	Overridden
Estimate Exception Type: Item Overrun: Contract 210219-D03, Contract Project J5P3387, Project Item Line Number 5001, Contract Line Item Number 5001, Item 6221001, Minor Item.	Stokez1 Change order is required.	stokez1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-D03	J5P3387	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$2,581.50	\$2,581.50
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.33	\$9,769.78	\$3,224.03
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	520.00	0.00	520.00	CUYD	238.58	\$39.10	\$9,328.48
		0001	0040	2142000	FURNISHING ROCK FILL	520.00	0.00	520.00	CUYD	74.58	\$21.66	\$1,615.40
		0001	0050	2143000	PLACING ROCK FILL	520.00	0.00	520.00	CUYD	74.58	\$32.91	\$2,454.43
		0001	0060	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$1,200.00	\$0.00
		0001	0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	46.00	0.00	46.00	SQYD	10.00	\$49.71	\$497.10
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	25.00	0.00	25.00	TONS	0.00	\$195.34	\$0.00
		0001	0090	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE WIDENING)	20.20	0.00	20.20	TONS	2.00	\$168.33	\$336.66
		0001	0100	4019910	MISC.MODIFIED BITUMINOUS PAVEMENT MIXTURE (BP-2) PG64-22	3,422.90	0.00	3,422.90	TONS	3,341.10	\$67.00	\$223,853.70
		0001	0110	4079912	MISC.LOW TRACKING OR NON-TRACKING TACK	4,073.00	0.00	4,073.00	GAL	3,074.00	\$2.78	\$8,545.72
		0001	0120	6049902	MISC.ADJUST MANHOLES AND VALVES	22.00	-22.00	0.00	EA	0.00	\$79.52	\$0.00
		0001	0130	6161005	CONSTRUCTION SIGNS	1,133.00	0.00	1,133.00	SQFT	128.00	\$4.50	\$576.00
		0001	0140	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$55.00	\$0.00
		0001	0150	6161009	FLAG ASSEMBLY	10.00	0.00	10.00	EA	6.00	\$10.25	\$61.50
		0001	0160	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	0.00	\$15.00	\$0.00
		0001	0170	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0180	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	3.00	0.00	3.00	EA	3.00	\$1,500.00	\$4,500.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$25,350.00	\$25,350.00
		0001	0200	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	558.00	0.00	558.00	LF	0.00	\$13.50	\$0.00
		0001	0210	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	373.00	0.00	373.00	LF	0.00	\$13.50	\$0.00
		0001	0220	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	22.00	0.00	22.00	EA	0.00	\$150.00	\$0.00
		0001	0230	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$150.00	\$0.00
		0001	0240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	15,796.00	0.00	15,796.00	LF	0.00	\$0.20	\$0.00
		0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	17,918.00	0.00	17,918.00	LF	0.00	\$0.15	\$0.00
		0001	0260	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	42.00	0.00	42.00	LF	0.00	\$3.00	\$0.00
		0001	0270	6209902	MISC.LANE REDUCTION ARROWS, PREFORMED THERMOPLASTIC	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0280	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,551.00	-3,551.00	0.00	SQYD	0.00	\$3.60	\$0.00
		0001	0290	6240104A	SEPARATION GEOTEXTILE	247.00	0.00	247.00	SQYD	151.10	\$3.00	\$453.30
		0001	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$2,500.00	\$1,250.00
		0001	0310	8061005	ROCK DITCH CHECK	100.00	0.00	100.00	LF	0.00	\$18.00	\$0.00
		0001	0320	8061050	TYPE C BERM	220.00	0.00	220.00	LF	0.00	\$38.50	\$0.00
		0010	0330	6061010	GUARDRAIL TYPE A	138.00	0.00	138.00	LF	0.00	\$24.00	\$0.00
		0010	0340	6061060	MGS GUARDRAIL	125.00	0.00	125.00	LF	0.00	\$25.00	\$0.00
		0010	0350	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	913.00	0.00	913.00	LF	0.00	\$27.00	\$0.00
		0010	0360	6062100	BRIDGE ANCHOR SECTION (CURB TYPE)	1.00	0.00	1.00	EA	0.00	\$2,100.00	\$0.00
		0010	0370	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	3.00	0.00	3.00	EA	0.00	\$700.00	\$0.00
		0010	0380	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	0.00	\$2,800.00	\$0.00
		0010	0390	6063015	TYPE A CRASHWORTHY END TERMINAL	3.00	0.00	3.00	EA	0.00	\$2,700.00	\$0.00
		0040	0400	9031020	CONCRETE FOOTINGS, BOLT DOWN	0.70	0.00	0.70	CUYD	0.00	\$2,100.00	\$0.00
		0040	0410	9031220	PIPE POSTS	350.00	0.00	350.00	LB	0.00	\$6.00	\$0.00
		0001	5001	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	37,712.95	37,712.95	SQYD	39,640.00	\$1.31	\$51,928.40
Project J5P3387 - Total Value Posted to Date as of Report Generated Date												\$336,556.22
210219-D03 Overall - Total Value Posted to Date as of Report Generated Date												\$336,556.22



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 20, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5P3387

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2013000	CLEARING AND GRUBBING	8/9/21	8/17/21	1.00	ACRE	Rte. 19 LM 74.756 to LM 74.756 Rt.					
0020	2022010	REMOVAL OF IMPROVEMENTS	8/9/21	8/17/21	0.33	LS	Shoulder on Rte. 19 LM 74.743 to LM 74.751					
0030	2035000	UNCLASSIFIED EXCAVATION	8/9/21	8/17/21	74.58	CUYD	Rte. 19 LM 74.743 to LM 74.751					
			8/11/21	8/17/21	164.00	CUYD	Rte. 19 LM 74.617 to LM 74.622 Lt					
0040	2142000	FURNISHING ROCK FILL	8/9/21	8/17/21	74.58	CUYD	Rte. 19 LM 74.743 to LM 74.751					
0050	2143000	PLACING ROCK FILL	8/9/21	8/17/21	74.58	CUYD	Rte. 19 LM 74.743 to LM 74.751					
0070	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	8/9/21	8/17/21	10.00	SQYD	Rte. 19 LM 74.743 to LM 74.751					
0090	4013010	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	8/9/21	8/17/21	2.00	TONS	Rte. 19 LM 74.743 to LM 74.751					
0100	4019910	MISC.	8/9/21	8/17/21	1,214.90	TONS	Rte. 19 LM 74.035 to LM 74.967 - This includes NBL, Center turn lane, and Rte. H apron					
			8/10/21	8/17/21	1,319.00	TONS	Rte. 100 LM 42.035 to LM 42.217 - WBL					
							Rte. 19 LM 75.035 to LM 73.962 - SBL including apron to Rte. 100 (west side of Rte. 19)					
			8/11/21	8/17/21	807.20	TONS	Rte. 100 LM 42.035 to LM 42.594 - EBL					
							Rte. 100 LM 42.217 to LM 42.895 - WBL					
							LM 42.594 to LM 42.895 - EBL					
0110	4079912	MISC. NON STANDARD TACK COAT	8/9/21	8/17/21	1,074.00	GAL	Rte. 19 LM 74.035 to LM 74.967 - This includes NBL, Center turn lane, and Rte. H apron					
			8/10/21	8/17/21	1,122.00	GAL	Rte. 100 LM 42.035 to LM 42.217 - WBL					
							Rte. 19 LM 75.035 to LM 73.962 - SBL including apron to Rte. 100 (west side of Rte. 19)					
			8/11/21	8/17/21	878.00	GAL	Rte. 100 LM 42.035 to LM 42.594 - EBL					
							Rte. 100 LM 42.217 to LM 42.895 - WBL					
							LM 42.594 to LM 42.895 - EBL					
0190	6181000	MOBILIZATION	8/11/21	8/17/21	1.00	LS	NA					
0290	6240104A	SEPARATION GEOTEXTILE	8/9/21	8/17/21	48.00	SQYD	Rte. 19 LM 74.743 to LM 74.751					
			8/11/21	8/17/21	103.10	SQYD	Rte. 19 LM 74.617 to LM 74.622 Lt					
0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	8/11/21	8/17/21	0.50	LS	NA					
5001	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	8/9/21	8/17/21	14,800.00	SQYD	Rte. 19 LM 74.035 to LM 74.967 - This includes NBL, Center turn lane, and Rte. H apron					
			8/10/21	8/17/21	15,400.00	SQYD	Rte. 100 LM 42.035 to LM 42.217 - WBL					
							Rte. 19 LM 75.035 to LM 73.962 - SBL including apron to Rte. 100 (west side of Rte. 19)					
			8/11/21	8/17/21	9,640.00	SQYD	Rte. 100 LM 42.035 to LM 42.594 - EBL					
							Rte. 100 LM 42.217 to LM 42.895 - WBL					
							LM 42.594 to LM 42.895 - EBL					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3387	0030	UNCLASSIFIED EXCAVATION	Price FUEL		3	Aug 17, 2021	SYSTEM	\$42.94	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total					\$42.94		
			Price FUEL - Total						\$42.94	
			0030 - Total						\$42.94	
	0040	FURNISHING ROCK FILL	Material		3	Aug 17, 2021	SYSTEM	\$1,615.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Aug 17, 2021	SYSTEM	(\$1,615.40)		
			- Total						\$0.00	
			Material - Total						\$0.00	
			0040 - Total						\$0.00	
	0070	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		3	Aug 17, 2021	SYSTEM	\$497.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Aug 17, 2021	SYSTEM	(\$497.10)		
			- Total						\$0.00	
			Material - Total						\$0.00	
			Price FUEL		3	Aug 17, 2021	SYSTEM	\$0.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total						\$0.90	
			Price FUEL - Total						\$0.90	
0070 - Total						\$0.90				
	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Price FUEL		3	Aug 17, 2021	SYSTEM	\$3.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total					\$3.98		
			Price FUEL - Total						\$3.98	
0090 - Total						\$3.98				
	0100	MISC.	Other Item Adjustment	ACAD	3	Aug 17, 2021	stokez1	\$2,870.20	1214.9 tons / 3% Virgin / BP-2 21-6	
			- Total					\$2,870.20		
			Other Item Adjustment - Total					\$2,870.20		
			Price FUEL		3	Aug 17, 2021	SYSTEM	\$6,655.47	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total						\$6,655.47	
Price FUEL - Total						\$6,655.47				
0100 - Total						\$9,525.67				
	0110	MISC. NON STANDARD TACK COAT	Material		3	Aug 17, 2021	SYSTEM	\$8,545.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user stokez1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					3	Aug 17, 2021	SYSTEM	(\$8,545.72)		
			- Total						\$0.00	
			Material - Total						\$0.00	
0110 - Total						\$0.00				
	0130	CONSTRUCTION SIGNS	Material		1	Jun 1, 2021	SYSTEM	\$576.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user stokez1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Jun 1, 2021	SYSTEM	(\$576.00)		
			- Total						\$0.00	
			Material - Total						\$0.00	
0130 - Total						\$0.00				
	0150	FLAG ASSEMBLY	Material		1	Jun 1, 2021	SYSTEM	\$61.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user stokez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Aug 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3387	0150	FLAG ASSEMBLY	Material		1	Jun 1, 2021	SYSTEM	(\$61.50)			
			- Total							\$0.00	
			Material - Total							\$0.00	
0150 - Total								\$0.00			
	0180	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Jun 1, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user stokez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					1	Jun 1, 2021	SYSTEM	(\$4,500.00)			
			- Total							\$0.00	
			Material - Total							\$0.00	
0180 - Total								\$0.00			
	0290	SEPARATION GEOTEXTILE	Material		3	Aug 17, 2021	SYSTEM	\$453.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user stokez1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					3	Aug 17, 2021	SYSTEM	(\$453.30)			
			- Total							\$0.00	
			Material - Total							\$0.00	
0290 - Total								\$0.00			
	0330	GUARDRAIL TYPE A	Construction Stockpile STMI		2	Jun 30, 2021	SYSTEM	\$1,840.92	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$1,840.92
			Construction Stockpile STMI - Total							\$1,840.92	
0330 - Total								\$1,840.92			
	0340	MGS GUARDRAIL	Construction Stockpile STMI		2	Jun 30, 2021	SYSTEM	\$1,768.75	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$1,768.75
			Construction Stockpile STMI - Total							\$1,768.75	
0340 - Total								\$1,768.75			
	0350	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		2	Jun 30, 2021	SYSTEM	\$14,635.39	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$14,635.39
			Construction Stockpile STMI - Total							\$14,635.39	
0350 - Total								\$14,635.39			
	0360	BRIDGE ANCHOR SECTION (CURB TYPE)	Construction Stockpile STMI		2	Jun 30, 2021	SYSTEM	\$1,161.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$1,161.00
			Construction Stockpile STMI - Total							\$1,161.00	
0360 - Total								\$1,161.00			
	0370	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile STMI		2	Jun 30, 2021	SYSTEM	\$507.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$507.00
			Construction Stockpile STMI - Total							\$507.00	
0370 - Total								\$507.00			
	0380	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Jun 30, 2021	SYSTEM	\$9,480.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$9,480.00
			Construction Stockpile STMI - Total							\$9,480.00	
0380 - Total								\$9,480.00			
	0390	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile STMI		2	Jun 30, 2021	SYSTEM	\$4,740.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							\$4,740.00
			Construction Stockpile STMI - Total							\$4,740.00	
0390 - Total								\$4,740.00			



Line Item Adjustments by Estimate

Aug 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3387	5001	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	3	Aug 17, 2021	SYSTEM	(\$2,524.44)	
				Overrun - Total				(\$2,524.44)	
			Overrun - Total					(\$2,524.44)	
	5001 - Total							(\$2,524.44)	
J5P3387 - Total								\$41,182.11	
Overall - Total								\$41,182.11	