



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 13, 2021

Pay Estimate Created Date: December 2, 2021

Progress Estimate Number 12	Contract ID 210219-G01 Prime Contractor Hartman and Company, Inc.	Pay Period Start November 16, 2021 Pay Period End December 1, 2021	Original Contract Amount \$1,633,200.00 Net Change Order Amount \$0.00 Current Contract Amount \$1,633,200.00
---------------------------------------	--	---	--

Approval Date		By User
December 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	reedys
December 3, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	roeged1
December 6, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		78.34%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	March 3, 2021	March 3, 2021	
Letting Date	February 19, 2021	February 19, 2021	
Notice to Proceed Date	April 5, 2021	April 5, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
210219-G01			
Total Posted Items Pay	\$200,394.00	\$1,079,097.92	\$1,279,491.92
Gross Item Adjustments	(\$3,192.00)	(\$61,779.95)	(\$64,971.95)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$197,202.00	\$1,017,317.97	\$1,214,519.97

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3107H	0320	7034212	SLAB ON STEEL	SQYD	\$280.000	653.4	\$182,952.00
	0380	7123610	SLAB DRAIN	EA	\$399.000	8	\$3,192.00
	0450	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	LF	\$475.000	30	\$14,250.00
Project J7P3107H - Total							\$200,394.00
Overall - Total							\$200,394.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3107H	0160	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	MaterialCredit			60	\$20.00	\$1,200.00
	0160	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material			-60	\$20.00	(\$1,200.00)
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	MaterialCredit			538.6	\$0.50	\$269.30
	0180	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-538.6	\$0.50	(\$269.30)
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P	MaterialCredit			538.6	\$0.50	\$269.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 13, 2021

Pay Estimate Created Date: December 2, 2021

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
Progress Estimate Number 12		Contract ID 210219-G01 Prime Contractor Hartman and Company, Inc.		Pay Period Start November 16, 2021 Pay Period End December 1, 2021		Original Contract Amount \$1,633,200.00 Net Change Order Amount \$0.00 Current Contract Amount \$1,633,200.00		
J7P3107H		BEADS						
	0190	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-538.6	\$0.50	(\$269.30)
	0320	SLAB ON STEEL	Material			-653.4	\$280.00	(\$182,952.00)
	0320	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reedys overriding Payment Estimate Exception 7 on the current Payment Estimate.	653.4	\$280.00	\$182,952.00
	0380	SLAB DRAIN	Material			-8	\$399.00	(\$3,192.00)
	0510	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit			38.9	\$850.00	\$33,065.00
	0510	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-38.9	\$850.00	(\$33,065.00)
	0530	TYPE D BARRIER	MaterialCredit			483	\$86.00	\$41,538.00
	0530	TYPE D BARRIER	Material			-483	\$86.00	(\$41,538.00)
	0560	VERTICAL DRAIN AT END BENTS	MaterialCredit			2	\$1,825.00	\$3,650.00
	0560	VERTICAL DRAIN AT END BENTS	Material			-2	\$1,825.00	(\$3,650.00)
Total								(\$3,192.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 13, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3107H	FAF 83-1(14)	Bridge Deck Replacement	83/H	BENTON	over Rte. 65 0.3 mile south of Warsaw and on Rte. H over Cole Camp Creek 8 miles east of Lincoln

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3107H	Posted Item Pay	\$200,394.00	\$1,079,097.92	\$1,279,491.92
	Gross Item Adjustments	(\$3,192.00)	(\$61,779.95)	(\$64,971.95)
	Gross Item Pay	\$197,202.00	\$1,017,317.97	\$1,214,519.97
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on December 13, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 6173600D, Project Item Line Number 0160, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	Certifications have been requested and are still pending.	reedys	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 6206000C, Project Item Line Number 0180, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Pavement Markings have been placed on the project, waiting on certifications.	reedys	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 6206000C, Project Item Line Number 0180, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Pavement Markings have been placed on the project, waiting on certifications	reedys	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 6206001C, Project Item Line Number 0190, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Pavement Markings have been placed on the project, waiting on certifications	reedys	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 6206001C, Project Item Line Number 0190, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Pavement Markings have been placed on the project, waiting on certifications	reedys	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 7032003, Project Item Line Number 0510, Material Set 703200396, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Concrete placement has been completed. QC test results have been requested and have not been received.	reedys	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 7034212, Project Item Line Number 0320, Material Set 703421296, Material 3703SIPF - Stay in Place Forms, Acceptance Action Generic 3703SIPF is insufficient.	This payment is for forming and placing reinforcing steel in accordance with section 703.2 of the EPG. Concrete placement and testing results will occur at a later date.	reedys	Overridden
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 7034212, Project Item Line Number 0320, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	This payment is for forming and placing reinforcing steel in accordance with section 703.2 of the EPG. Concrete placement and testing results will occur at a later date.	reedys	Overridden
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 7034219A, Project Item Line Number 0530, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Concrete placement for the barrier curb has been completed. QC test results have been requested and have not been received.	reedys	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 7123610, Project Item Line Number 0380, Material Set 712361096, Material 0712STDRSB - Slab Drain, Acceptance Action Generic 0712STDRSB is insufficient.	Slab drains have been placed, waiting on certifications.	reedys	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J7P3107H, Item 7151001, Project Item Line Number 0560, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	Vertical Drains have been placed. Certifications have been requested and are still pending.	reedys	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 13, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-G01	J7P3107H	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.80	\$11,200.00	\$8,960.00
		0001	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	26.00	0.00	26.00	SQFT	0.00	\$180.00	\$0.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	12.00	0.00	12.00	STA	7.00	\$450.00	\$3,150.00
		0001	0040	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	344.80	0.00	344.80	SQYD	180.40	\$16.00	\$2,886.40
		0001	0050	4019905	MISC.Optional Pavement	344.80	0.00	344.80	SQYD	180.40	\$131.50	\$23,722.60
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0001	0070	6161005	CONSTRUCTION SIGNS	718.00	0.00	718.00	SQFT	718.00	\$7.00	\$5,026.00
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	4.00	\$100.00	\$400.00
		0001	0090	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$20.00	\$120.00
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	90.00	\$15.00	\$1,350.00
		0001	0110	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	22.00	0.00	22.00	EA	22.00	\$180.00	\$3,960.00
		0001	0120	6161033	DIRECTIONAL INDICATOR BARRICADE	34.00	0.00	34.00	EA	20.00	\$70.00	\$1,400.00
		0001	0130	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$4,000.00	\$24,000.00
		0001	0150	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	12.00	\$400.00	\$4,800.00
		0001	0160	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	125.00	0.00	125.00	LF	60.00	\$20.00	\$1,200.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$107,623.50	\$107,623.50
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,268.00	0.00	1,268.00	LF	538.60	\$0.50	\$269.30
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	994.00	0.00	994.00	LF	538.60	\$0.50	\$269.30
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	0210	8061016	SEDIMENT REMOVAL	826.00	0.00	826.00	CUYD	0.00	\$1.50	\$0.00
		0001	0220	8061019	SILT FENCE	858.00	0.00	858.00	LF	0.00	\$2.90	\$0.00
		0001	0230	8061050	TYPE C BERM	817.00	0.00	817.00	LF	120.00	\$32.50	\$3,900.00
		0010	0240	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	450.00	0.00	450.00	LF	350.00	\$23.80	\$8,330.00
		0010	0250	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	2.00	\$1,250.00	\$2,500.00
		0010	0260	6062200A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	8.00	0.00	8.00	EA	4.00	\$2,950.00	\$11,800.00
		0010	0270	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	2.00	\$2,900.00	\$5,800.00
		0070	0280	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	3.00	0.00	3.00	SQFT	0.00	\$180.00	\$0.00
		0070	0290	2162500	REMOVAL OF EXISTING BRIDGE DECK	10,723.00	0.00	10,723.00	SQFT	10,723.00	\$7.10	\$76,133.30
		0070	0300	2169902	MISC.Removal of Existing Bearings	8.00	0.00	8.00	EA	8.00	\$485.00	\$3,880.00
		0070	0310	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	127.00	0.00	127.00	SQYD	0.00	\$165.00	\$0.00
		0070	0320	7034212	SLAB ON STEEL	1,188.00	0.00	1,188.00	SQYD	653.40	\$280.00	\$182,952.00
		0070	0330	7034219A	TYPE D BARRIER	731.00	0.00	731.00	LF	0.00	\$78.00	\$0.00
		0070	0340	7040164	FIBER REINFORCED POLYMER WRAP	159.00	0.00	159.00	SF	100.00	\$146.00	\$14,600.00
		0070	0350	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$4,810.00	\$4,810.00
		0070	0360	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	16,970.00	0.00	16,970.00	LB	16,970.00	\$7.72	\$131,008.40
		0070	0370	7121159	SHEAR CONNECTORS	168.00	0.00	168.00	EA	168.00	\$3.75	\$630.00
		0070	0380	7123610	SLAB DRAIN	16.00	0.00	16.00	EA	8.00	\$399.00	\$3,192.00
		0070	0390	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	300.00	0.00	300.00	SQFT	300.00	\$5.20	\$1,560.00
		0070	0400	7125370A	FINISH FIELD COAT (SYSTEM G)	300.00	0.00	300.00	SQFT	300.00	\$5.20	\$1,560.00
		0070	0410	7129901	MISC.MISC. (Reconfigure existing structural steel)	1.00	0.00	1.00	LS	1.00	\$33,750.00	\$33,750.00
		0070	0420	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,825.00	\$0.00
		0070	0430	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$2,780.00	\$22,240.00
		0070	0440	7163000	TYPE N PTFE BEARING	4.00	0.00	4.00	EA	4.00	\$3,320.00	\$13,280.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 13, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-G01	J7P3107H	0070	0450	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	60.00	0.00	60.00	LF	30.00	\$475.00	\$14,250.00
		0071	0460	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	23.00	0.00	23.00	SQFT	23.00	\$180.00	\$4,140.00
		0071	0470	2162500	REMOVAL OF EXISTING BRIDGE DECK	9,291.00	0.00	9,291.00	SQFT	9,291.00	\$7.10	\$65,966.10
		0071	0480	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$9,900.00	\$9,900.00
		0071	0490	2169902	MISC.Removal of Existing Bearings	10.00	0.00	10.00	EA	10.00	\$485.00	\$4,850.00
		0071	0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	180.00	0.00	180.00	SQYD	180.00	\$165.00	\$29,700.00
		0071	0510	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	38.90	0.00	38.90	CUYD	38.90	\$850.00	\$33,065.00
		0071	0520	7034212	SLAB ON STEEL	1,030.00	0.00	1,030.00	SQYD	1,030.00	\$280.00	\$288,400.00
		0071	0530	7034219A	TYPE D BARRIER	483.00	0.00	483.00	LF	483.00	\$86.00	\$41,538.00
		0071	0540	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	0.00	10.00	SQFT	10.00	\$225.00	\$2,250.00
		0071	0550	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$3,920.00	\$3,920.00
		0071	0560	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,825.00	\$3,650.00
		0071	0570	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	10.00	0.00	10.00	EA	10.00	\$2,780.00	\$27,800.00
		0071	0580	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	80.00	0.00	80.00	LF	80.00	\$475.00	\$38,000.00
Project J7P3107H - Total Value Posted to Date as of Report Generated Date											\$1,279,491.90	
210219-G01 Overall - Total Value Posted to Date as of Report Generated Date											\$1,279,491.90	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 13, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3107H

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0320	7034212	SLAB ON STEEL	12/1/21	12/2/21	653.40	SQYD	Rte. H, BR. A2400 Bridge Deck	6.263		6.314		This pays for 55% of this item for the deck forming and placing reinforcing steel per 703.2 of the EPG.
0380	7123610	SLAB DRAIN	12/1/21	12/2/21	8.00	EA	Rte. H, BR. A2400	6.263		6.314		Partial payment for initial installation.
0450	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	12/1/21	12/2/21	30.00	LF	Rte. H, BR. A2400	6.263		6.314		Partial payment for initial installation.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:181214-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3107H	0040	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		10	Nov 2, 2021	SYSTEM	\$21.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total	\$21.65
								Price FUEL - Total	\$21.65
								0040 - Total	\$21.65
	0070	CONSTRUCTION SIGNS	Material		1	Jun 17, 2021	SYSTEM	(\$1,372.00)	
					2	Jul 2, 2021	SYSTEM	\$1,372.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user deweyb overriding Payment Estimate Exception 2 on the current Payment Estimate.
					2	Jul 2, 2021	SYSTEM	(\$1,372.00)	
								- Total	(\$1,372.00)
								Material - Total	(\$1,372.00)
			MaterialCredit		2	Jul 2, 2021	SYSTEM	\$1,372.00	
								- Total	\$1,372.00
								MaterialCredit - Total	\$1,372.00
								0070 - Total	\$0.00
	0080	ADVANCED WARNING RAIL SYSTEM	Material		1	Jun 17, 2021	SYSTEM	(\$200.00)	
					2	Jul 2, 2021	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user deweyb overriding Payment Estimate Exception 3 on the current Payment Estimate.
					2	Jul 2, 2021	SYSTEM	(\$200.00)	
								- Total	(\$200.00)
								Material - Total	(\$200.00)
			MaterialCredit		2	Jul 2, 2021	SYSTEM	\$200.00	
								- Total	\$200.00
								MaterialCredit - Total	\$200.00
								0080 - Total	\$0.00
	0110	TYPE III MOVEABLE BARRICADE WITH LIGHTS	Material		1	Jun 17, 2021	SYSTEM	(\$2,520.00)	
					2	Jul 2, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user deweyb overriding Payment Estimate Exception 4 on the current Payment Estimate.
					2	Jul 2, 2021	SYSTEM	(\$2,520.00)	
								- Total	(\$2,520.00)
								Material - Total	(\$2,520.00)
			MaterialCredit		2	Jul 2, 2021	SYSTEM	\$2,520.00	
								- Total	\$2,520.00
								MaterialCredit - Total	\$2,520.00
								0110 - Total	\$0.00
	0140	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Jun 17, 2021	SYSTEM	(\$8,000.00)	
					2	Jul 2, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user deweyb overriding Payment Estimate Exception 5 on the current Payment Estimate.
					2	Jul 2, 2021	SYSTEM	(\$8,000.00)	
								- Total	(\$8,000.00)
								Material - Total	(\$8,000.00)
			MaterialCredit		2	Jul 2, 2021	SYSTEM	\$8,000.00	
								- Total	\$8,000.00
								MaterialCredit - Total	\$8,000.00



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:181214-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3107H	0140 - Total							\$0.00		
	0160	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		1	Jun 17, 2021	SYSTEM	(\$1,200.00)		
						2	Jul 2, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user deweyb overriding Payment Estimate Exception 6 on the current Payment Estimate.
						2	Jul 2, 2021	SYSTEM	(\$1,200.00)	
						3	Jul 19, 2021	SYSTEM	(\$1,200.00)	
						4	Aug 2, 2021	SYSTEM	(\$1,200.00)	
						5	Aug 18, 2021	SYSTEM	(\$1,200.00)	
						6	Sep 2, 2021	SYSTEM	(\$1,200.00)	
						7	Sep 16, 2021	SYSTEM	(\$1,200.00)	
						8	Oct 2, 2021	SYSTEM	(\$1,200.00)	
						9	Oct 18, 2021	SYSTEM	(\$1,200.00)	
						10	Nov 2, 2021	SYSTEM	(\$1,200.00)	
						11	Nov 17, 2021	SYSTEM	(\$1,200.00)	
						12	Dec 2, 2021	SYSTEM	(\$1,200.00)	
				- Total				(\$13,200.00)		
			Material - Total				(\$13,200.00)			
			MaterialCredit		2	Jul 2, 2021	SYSTEM	\$1,200.00		
					4	Aug 2, 2021	SYSTEM	\$1,200.00		
					5	Aug 18, 2021	SYSTEM	\$1,200.00		
					6	Sep 2, 2021	SYSTEM	\$1,200.00		
					7	Sep 16, 2021	SYSTEM	\$1,200.00		
					8	Oct 2, 2021	SYSTEM	\$1,200.00		
					9	Oct 18, 2021	SYSTEM	\$1,200.00		
					10	Nov 2, 2021	SYSTEM	\$1,200.00		
					11	Nov 17, 2021	SYSTEM	\$1,200.00		
					12	Dec 2, 2021	SYSTEM	\$1,200.00		
				- Total				\$12,000.00		
			MaterialCredit - Total				\$12,000.00			
	0160 - Total							(\$1,200.00)		
	0180	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		11	Nov 17, 2021	SYSTEM	(\$269.30)		
						12	Dec 2, 2021	SYSTEM	(\$269.30)	
					- Total				(\$538.60)	
			Material - Total				(\$538.60)			
			MaterialCredit		12	Dec 2, 2021	SYSTEM	\$269.30		
			- Total				\$269.30			
			MaterialCredit - Total				\$269.30			



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:181214-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3107H	0180 - Total							(\$269.30)			
	0190	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		11	Nov 17, 2021	SYSTEM	(\$269.30)			
					12	Dec 2, 2021	SYSTEM	(\$269.30)			
					- Total				(\$538.60)		
					Material - Total				(\$538.60)		
					MaterialCredit		12	Dec 2, 2021	SYSTEM	\$269.30	
						- Total				\$269.30	
				MaterialCredit - Total				\$269.30			
	0190 - Total							(\$269.30)			
	0320	SLAB ON STEEL	Material		12	Dec 2, 2021	SYSTEM	\$182,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reedys overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					12	Dec 2, 2021	SYSTEM	(\$182,952.00)			
						- Total				\$0.00	
						Material - Total				\$0.00	
	0320 - Total							\$0.00			
	0380	SLAB DRAIN	Material		12	Dec 2, 2021	SYSTEM	(\$3,192.00)			
					- Total				(\$3,192.00)		
				Material - Total				(\$3,192.00)			
	0380 - Total							(\$3,192.00)			
	0470	REMOVAL OF EXISTING BRIDGE DECK	Material		2	Jul 2, 2021	SYSTEM	\$42,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user deweyb overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					2	Jul 2, 2021	SYSTEM	(\$42,600.00)			
					3	Jul 19, 2021	SYSTEM	\$56,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Jul 19, 2021	SYSTEM	(\$56,800.00)			
					4	Aug 2, 2021	SYSTEM	\$65,966.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Aug 2, 2021	SYSTEM	(\$65,966.10)			
					5	Aug 18, 2021	SYSTEM	\$65,966.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user markhs overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Aug 18, 2021	SYSTEM	(\$65,966.10)			
					- Total					\$0.00	
						Material - Total				\$0.00	
	0470 - Total							\$0.00			
	0510	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	Aug 18, 2021	SYSTEM	(\$5,440.00)			
					7	Sep 16, 2021	SYSTEM	(\$33,065.00)			
					8	Oct 2, 2021	SYSTEM	(\$33,065.00)			
					9	Oct 18, 2021	SYSTEM	(\$33,065.00)			
					10	Nov 2, 2021	SYSTEM	(\$33,065.00)			
					11	Nov 17, 2021	SYSTEM	(\$33,065.00)			
					12	Dec 2, 2021	SYSTEM	(\$33,065.00)			
					- Total					(\$203,830.00)	



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:181214-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3107H	0510	CLASS B CONCRETE (SUBSTRUCTURE)	Material - Total							(\$203,830.00)		
			MaterialCredit			6	Sep 2, 2021	SYSTEM	\$5,440.00			
						8	Oct 2, 2021	SYSTEM	\$33,065.00			
						9	Oct 18, 2021	SYSTEM	\$33,065.00			
						10	Nov 2, 2021	SYSTEM	\$33,065.00			
						11	Nov 17, 2021	SYSTEM	\$33,065.00			
						12	Dec 2, 2021	SYSTEM	\$33,065.00			
					- Total						\$170,765.00	
					MaterialCredit - Total						\$170,765.00	
					Other Item Adjustment	MDPA	7	Sep 16, 2021	reedys	\$18,190.00	This is returning partial payment for form work and installation of reinforcing steel. The contractor has not submitted QC results for the placement of concrete.	
					MDPA - Total						\$18,190.00	
					Other Item Adjustment - Total						\$18,190.00	
					0510 - Total						(\$14,875.00)	
			0520	SLAB ON STEEL	Material			4	Aug 2, 2021	SYSTEM	\$23,072.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.
						4	Aug 2, 2021	SYSTEM	(\$23,072.00)			
						5	Aug 18, 2021	SYSTEM	\$23,072.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user markhs overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						5	Aug 18, 2021	SYSTEM	(\$23,072.00)			
						6	Sep 2, 2021	SYSTEM	\$86,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reedys overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						6	Sep 2, 2021	SYSTEM	(\$86,352.00)			
						7	Sep 16, 2021	SYSTEM	\$86,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.		
		7				Sep 16, 2021	SYSTEM	(\$86,352.00)				
		8				Oct 2, 2021	SYSTEM	\$86,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		8				Oct 2, 2021	SYSTEM	(\$86,352.00)				
		9				Oct 18, 2021	SYSTEM	\$266,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		9				Oct 18, 2021	SYSTEM	(\$266,000.00)				
		- Total						\$0.00				
		Material - Total						\$0.00				
		0520 - Total						\$0.00				
0530	TYPE D BARRIER	Material						10	Nov 2, 2021	SYSTEM	(\$41,538.00)	
					11	Nov 17, 2021	SYSTEM	(\$41,538.00)				
					12	Dec 2, 2021	SYSTEM	(\$41,538.00)				
					- Total						(\$124,614.00)	
					Material - Total						(\$124,614.00)	
		MaterialCredit		11	Nov 17, 2021	SYSTEM	\$41,538.00					



Line Item Adjustments by Estimate

Dec 13, 2021

Contract ID:181214-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3107H	0530	TYPE D BARRIER	MaterialCredit		12	Dec 2, 2021	SYSTEM	\$41,538.00	
								- Total	
								\$83,076.00	
								MaterialCredit - Total	
								\$83,076.00	
								0530 - Total	
								(\$41,538.00)	
	0560	VERTICAL DRAIN AT END BENTS	Material		7	Sep 16, 2021	SYSTEM	(\$3,650.00)	
					8	Oct 2, 2021	SYSTEM	(\$3,650.00)	
					9	Oct 18, 2021	SYSTEM	(\$3,650.00)	
					10	Nov 2, 2021	SYSTEM	(\$3,650.00)	
					11	Nov 17, 2021	SYSTEM	(\$3,650.00)	
					12	Dec 2, 2021	SYSTEM	(\$3,650.00)	
								- Total	
								(\$21,900.00)	
								Material - Total	
								(\$21,900.00)	
			MaterialCredit		8	Oct 2, 2021	SYSTEM	\$3,650.00	
					9	Oct 18, 2021	SYSTEM	\$3,650.00	
					10	Nov 2, 2021	SYSTEM	\$3,650.00	
					11	Nov 17, 2021	SYSTEM	\$3,650.00	
					12	Dec 2, 2021	SYSTEM	\$3,650.00	
								- Total	
								\$18,250.00	
								MaterialCredit - Total	
								\$18,250.00	
								0560 - Total	
								(\$3,650.00)	
								J7P3107H - Total	
								(\$64,971.95)	
								Overall - Total	
								(\$64,971.95)	