



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 19, 2022

Pay Estimate Created Date: September 21, 2022

Final Estimate Number 18	Contract ID 210219-G01 Prime Contractor Hartman and Company, Inc.	Pay Period Start June 16, 2022 Pay Period End September 21, 2022	Original Contract Amount \$1,633,200.00 Net Change Order Amount (\$14,026.30) Current Contract Amount \$1,619,173.70
------------------------------------	--	---	---

Approval Date		By User
September 21, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	howelj4
October 7, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
October 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	April 4, 2022	January 4, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	June 16, 2022	June 16, 2022	
Awarded Date	March 3, 2021	March 3, 2021	
Letting Date	February 19, 2021	February 19, 2021	
Notice to Proceed Date	April 5, 2021	April 5, 2021	
Work Began Date	June 15, 2022	June 15, 2022	

Contract Total Pay For Estimate No. 18

	This Estimate	Previous	To Date
210219-G01			
Total Posted Items Pay	\$0.00	\$1,619,173.72	\$1,619,173.72
Gross Item Adjustments	\$0.00	\$41.38	\$41.38
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,619,215.10	\$1,619,215.10
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 19, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3107H	FAF 83-1(14)	Bridge Deck Replacement	83/H	BENTON	over Rte. 65 0.3 mile south of Warsaw and on Rte. H over Cole Camp Creek 8 miles east of Lincoln

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J7P3107H	Posted Item Pay	\$0.00	\$1,619,173.72
	Gross Item Adjustments	\$0.00	\$41.38
	Gross Item Pay	\$0.00	\$1,619,215.10
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 19, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-G01	J7P3107H	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$11,200.00	\$11,200.00
		0001	0020	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	26.00	-26.00	0.00	SQFT	0.00	\$180.00	\$0.00
		0001	0030	2072000	LINEAR GRADING CLASS 2	12.00	0.00	12.00	STA	12.00	\$450.00	\$5,400.00
		0001	0040	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	344.80	0.00	344.80	SQYD	344.80	\$16.00	\$5,516.80
		0001	0050	4019905	MISC.Optional Pavement	344.80	0.00	344.80	SQYD	344.80	\$131.50	\$45,341.20
		0001	0060	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	-4.00	0.00	EA	0.00	\$500.00	\$0.00
		0001	0070	6161005	CONSTRUCTION SIGNS	718.00	155.00	873.00	SQFT	873.00	\$7.00	\$6,111.00
		0001	0080	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	6.00	\$100.00	\$600.00
		0001	0090	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$20.00	\$120.00
		0001	0100	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$15.00	\$1,500.00
		0001	0110	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	22.00	12.00	34.00	EA	34.00	\$180.00	\$6,120.00
		0001	0120	6161033	DIRECTIONAL INDICATOR BARRICADE	34.00	-14.00	20.00	EA	20.00	\$70.00	\$1,400.00
		0001	0130	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	6.00	0.00	6.00	EA	6.00	\$4,000.00	\$24,000.00
		0001	0150	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	12.00	0.00	12.00	EA	12.00	\$400.00	\$4,800.00
		0001	0160	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	125.00	0.00	125.00	LF	125.00	\$20.00	\$2,500.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$107,623.50	\$107,623.50
		0001	0180	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,268.00	-729.00	539.00	LF	539.00	\$0.50	\$269.50
		0001	0190	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	994.00	-455.00	539.00	LF	539.00	\$0.50	\$269.50
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0210	8061016	SEDIMENT REMOVAL	826.00	-826.00	0.00	CUYD	0.00	\$1.50	\$0.00
		0001	0220	8061019	SILT FENCE	858.00	-858.00	0.00	LF	0.00	\$2.90	\$0.00
		0001	0230	8061050	TYPE C BERM	817.00	-697.00	120.00	LF	120.00	\$32.50	\$3,900.00
		0010	0240	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	450.00	0.00	450.00	LF	450.00	\$23.80	\$10,710.00
		0010	0250	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	2.00	\$1,250.00	\$2,500.00
		0010	0260	6062200A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	8.00	0.00	8.00	EA	8.00	\$2,950.00	\$23,600.00
		0010	0270	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	6.00	\$2,900.00	\$17,400.00
		0070	0280	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	3.00	-3.00	0.00	SQFT	0.00	\$180.00	\$0.00
		0070	0290	2162500	REMOVAL OF EXISTING BRIDGE DECK	10,723.00	0.00	10,723.00	SQFT	10,723.00	\$7.10	\$76,133.30
		0070	0300	2169902	MISC.Removal of Existing Bearings	8.00	0.00	8.00	EA	8.00	\$485.00	\$3,880.00
		0070	0310	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	127.00	0.00	127.00	SQYD	127.00	\$165.00	\$20,955.00
		0070	0320	7034212	SLAB ON STEEL	1,188.00	0.00	1,188.00	SQYD	1,188.00	\$280.00	\$332,640.00
		0070	0330	7034219A	TYPE D BARRIER	731.00	0.00	731.00	LF	731.00	\$78.00	\$57,018.00
		0070	0340	7040164	FIBER REINFORCED POLYMER WRAP	159.00	0.00	159.00	SF	159.00	\$146.00	\$23,214.00
		0070	0350	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$4,810.00	\$4,810.00
		0070	0360	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	16,970.00	0.00	16,970.00	LB	16,970.00	\$7.72	\$131,008.40
		0070	0370	7121159	SHEAR CONNECTORS	168.00	0.00	168.00	EA	168.00	\$3.75	\$630.00
		0070	0380	7123610	SLAB DRAIN	16.00	0.00	16.00	EA	16.00	\$399.00	\$6,384.00
		0070	0390	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	300.00	0.00	300.00	SQFT	300.00	\$5.20	\$1,560.00
		0070	0400	7125370A	FINISH FIELD COAT (SYSTEM G)	300.00	0.00	300.00	SQFT	300.00	\$5.20	\$1,560.00
		0070	0410	7129901	MISC.MISC. (Reconfigure existing structural steel)	1.00	0.00	1.00	LS	1.00	\$33,750.00	\$33,750.00
		0070	0420	7151001	VERTICAL DRAIN AT END BENTS	2.00	-2.00	0.00	EA	0.00	\$1,825.00	\$0.00
		0070	0430	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	8.00	0.00	8.00	EA	8.00	\$2,780.00	\$22,240.00
		0070	0440	7163000	TYPE N PTFE BEARING	4.00	0.00	4.00	EA	4.00	\$3,320.00	\$13,280.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210219-G01	J7P3107H	0070	0450	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	60.00	0.00	60.00	LF	60.00	\$475.00	\$28,500.00
		0071	0460	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	23.00	0.00	23.00	SQFT	23.00	\$180.00	\$4,140.00
		0071	0470	2162500	REMOVAL OF EXISTING BRIDGE DECK	9,291.00	0.00	9,291.00	SQFT	9,291.00	\$7.10	\$65,966.10
		0071	0480	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$9,900.00	\$9,900.00
		0071	0490	2169902	MISC.Removal of Existing Bearings	10.00	0.00	10.00	EA	10.00	\$485.00	\$4,850.00
		0071	0500	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	180.00	0.00	180.00	SQYD	180.00	\$165.00	\$29,700.00
		0071	0510	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	38.90	0.00	38.90	CUYD	38.90	\$850.00	\$33,065.00
		0071	0520	7034212	SLAB ON STEEL	1,030.00	0.00	1,030.00	SQYD	1,030.00	\$280.00	\$288,400.00
		0071	0530	7034219A	TYPE D BARRIER	483.00	0.00	483.00	LF	483.00	\$86.00	\$41,538.00
		0071	0540	7040101	SUBSTRUCTURE REPAIR (FORMED)	10.00	78.30	88.30	SQFT	88.30	\$225.00	\$19,867.50
		0071	0550	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$3,920.00	\$3,920.00
		0071	0560	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,825.00	\$3,650.00
		0071	0570	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	10.00	0.00	10.00	EA	10.00	\$2,780.00	\$27,800.00
		0071	0580	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	80.00	0.00	80.00	LF	80.00	\$475.00	\$38,000.00
		0070	5001	7061060	REINFORCING STEEL (BRIDGES)	0.00	6,062.00	6,062.00	LB	6,062.00	\$0.65	\$3,932.90
Project J7P3107H - Total Value Posted to Date as of Report Generated Date											\$1,619,173.70	
210219-G01 Overall - Total Value Posted to Date as of Report Generated Date											\$1,619,173.70	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 19, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J7P3107H	0040	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		10	Nov 2, 2021	SYSTEM	\$21.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Dec 16, 2021	SYSTEM	\$19.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total						\$41.38	
				Price FUEL - Total						\$41.38	
	0040 - Total							\$41.38			
	0050	MISC.	Material		14	Jan 4, 2022	SYSTEM	(\$45,341.20)			
					15	Feb 2, 2022	SYSTEM	(\$45,341.20)			
					16	May 16, 2022	SYSTEM	(\$45,341.20)			
				- Total						(\$136,023.60)	
		Material - Total						(\$136,023.60)			
		MaterialCredit		15	Feb 2, 2022	SYSTEM	\$45,341.20				
				16	May 16, 2022	SYSTEM	\$45,341.20				
				17	Jun 17, 2022	SYSTEM	\$45,341.20				
		- Total						\$136,023.60			
		MaterialCredit - Total						\$136,023.60			
		Other Item Adjustment	MDPA		15	Feb 2, 2022	reedys	\$21,631.75	This item adjustment returns the dollar amount taken off as an exception for the Rte. H optional pavement placed in concrete. The exception for the Rte. 83 optional pavement placed in asphalt will still remain.		
					17	Jun 17, 2022	reedys	(\$21,631.75)	This item adjustment takes away the credit given on estimate 0015 for the exception on the Rte. H optional pavement placed in concrete. The exception for the Rte. 83 optional pavement has been cleared.		
	MDPA - Total						\$0.00				
	Other Item Adjustment - Total						\$0.00				
	0050 - Total							\$0.00			
	0070	CONSTRUCTION SIGNS	Material		1	Jun 17, 2021	SYSTEM	(\$1,372.00)			
					2	Jul 2, 2021	SYSTEM	\$1,372.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user deweyb overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					2	Jul 2, 2021	SYSTEM	(\$1,372.00)			
				- Total						(\$1,372.00)	
				Material - Total						(\$1,372.00)	
MaterialCredit					2	Jul 2, 2021	SYSTEM	\$1,372.00			
	- Total						\$1,372.00				
MaterialCredit - Total						\$1,372.00					
0070 - Total							\$0.00				
0080	ADVANCED WARNING RAIL SYSTEM	Material		1	Jun 17, 2021	SYSTEM	(\$200.00)				
				2	Jul 2, 2021	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user deweyb overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				2	Jul 2, 2021	SYSTEM	(\$200.00)				
			- Total						(\$200.00)		
			Material - Total						(\$200.00)		
MaterialCredit		2	Jul 2, 2021	SYSTEM	\$200.00						
	- Total						\$200.00				
MaterialCredit - Total						\$200.00					
0080 - Total							\$0.00				
0110	TYPE III	Material		1	Jun 17, 2021	SYSTEM	(\$2,520.00)				



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J7P3107H	0110	MOVEABLE BARRICADE WITH LIGHTS	Material			2021												
						2	Jul 2, 2021	SYSTEM	\$2,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user deweyb overriding Payment Estimate Exception 4 on the current Payment Estimate.								
						2	Jul 2, 2021	SYSTEM	(\$2,520.00)									
						- Total						(\$2,520.00)						
						Material - Total						(\$2,520.00)						
						MaterialCredit		2	Jul 2, 2021	SYSTEM	\$2,520.00							
						- Total						\$2,520.00						
						MaterialCredit - Total						\$2,520.00						
					0110 - Total								\$0.00					
					0140		CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Jun 17, 2021	SYSTEM	(\$8,000.00)					
											2	Jul 2, 2021	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user deweyb overriding Payment Estimate Exception 5 on the current Payment Estimate.			
											2	Jul 2, 2021	SYSTEM	(\$8,000.00)				
											- Total						(\$8,000.00)	
											Material - Total						(\$8,000.00)	
											MaterialCredit		2	Jul 2, 2021	SYSTEM	\$8,000.00		
	- Total											\$8,000.00						
	MaterialCredit - Total											\$8,000.00						
0140 - Total								\$0.00										
0160		TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		1	Jun 17, 2021	SYSTEM	(\$1,200.00)										
						2	Jul 2, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user deweyb overriding Payment Estimate Exception 6 on the current Payment Estimate.								
						2	Jul 2, 2021	SYSTEM	(\$1,200.00)									
						3	Jul 19, 2021	SYSTEM	(\$1,200.00)									
						4	Aug 2, 2021	SYSTEM	(\$1,200.00)									
						5	Aug 18, 2021	SYSTEM	(\$1,200.00)									
						6	Sep 2, 2021	SYSTEM	(\$1,200.00)									
						7	Sep 16, 2021	SYSTEM	(\$1,200.00)									
						8	Oct 2, 2021	SYSTEM	(\$1,200.00)									
						9	Oct 18, 2021	SYSTEM	(\$1,200.00)									
						10	Nov 2, 2021	SYSTEM	(\$1,200.00)									
						11	Nov 17, 2021	SYSTEM	(\$1,200.00)									
						12	Dec 2, 2021	SYSTEM	(\$1,200.00)									
						13	Dec 16, 2021	SYSTEM	(\$1,200.00)									
						- Total						(\$14,400.00)						
						Material - Total						(\$14,400.00)						
						MaterialCredit		2	Jul 2, 2021	SYSTEM	\$1,200.00							
								4	Aug 2, 2021	SYSTEM	\$1,200.00							
			5	Aug 18, 2021	SYSTEM	\$1,200.00												



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J7P3107H	0160	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	MaterialCredit			2021								
					6	Sep 2, 2021	SYSTEM	\$1,200.00						
					7	Sep 16, 2021	SYSTEM	\$1,200.00						
					8	Oct 2, 2021	SYSTEM	\$1,200.00						
					9	Oct 18, 2021	SYSTEM	\$1,200.00						
					10	Nov 2, 2021	SYSTEM	\$1,200.00						
					11	Nov 17, 2021	SYSTEM	\$1,200.00						
					12	Dec 2, 2021	SYSTEM	\$1,200.00						
					13	Dec 16, 2021	SYSTEM	\$1,200.00						
					14	Jan 4, 2022	SYSTEM	\$1,200.00						
					- Total								\$14,400.00	
					MaterialCredit - Total								\$14,400.00	
					0160 - Total								\$0.00	
					0180		4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		11	Nov 17, 2021	SYSTEM	(\$269.30)	
										12	Dec 2, 2021	SYSTEM	(\$269.30)	
13	Dec 16, 2021	SYSTEM	(\$269.30)											
- Total										(\$807.90)				
Material - Total										(\$807.90)				
MaterialCredit		12	Dec 2, 2021	SYSTEM						\$269.30				
		13	Dec 16, 2021	SYSTEM						\$269.30				
		14	Jan 4, 2022	SYSTEM						\$269.30				
		- Total								\$807.90				
MaterialCredit - Total										\$807.90				
0180 - Total								\$0.00						
0190		4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		11	Nov 17, 2021	SYSTEM	(\$269.30)						
					12	Dec 2, 2021	SYSTEM	(\$269.30)						
					13	Dec 16, 2021	SYSTEM	(\$269.30)						
					- Total								(\$807.90)	
					Material - Total								(\$807.90)	
					MaterialCredit		12	Dec 2, 2021	SYSTEM	\$269.30				
							13	Dec 16, 2021	SYSTEM	\$269.30				
							14	Jan 4, 2022	SYSTEM	\$269.30				
							- Total							
					MaterialCredit - Total								\$807.90	
0190 - Total								\$0.00						
0310		BRIDGE APPROACH SLAB (MINOR ROAD)	Material		14	Jan 4, 2022	SYSTEM	(\$20,955.00)						
					- Total								(\$20,955.00)	
					Material - Total								(\$20,955.00)	
MaterialCredit		15	Feb 2,	SYSTEM	\$20,955.00									
		MaterialCredit - Total								\$20,955.00				



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J7P3107H	0310	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit			2022							
			- Total							\$20,955.00			
			MaterialCredit - Total							\$20,955.00			
	0310 - Total								\$0.00				
	0320	SLAB ON STEEL	Material			12	Dec 2, 2021	SYSTEM	\$182,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user reedys overriding Payment Estimate Exception 7 on the current Payment Estimate.			
						12	Dec 2, 2021	SYSTEM	(\$182,952.00)				
						13	Dec 16, 2021	SYSTEM	\$182,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user reedys overriding Payment Estimate Exception 7 on the current Payment Estimate.			
						13	Dec 16, 2021	SYSTEM	(\$182,952.00)				
						14	Jan 4, 2022	SYSTEM	\$199,584.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user reedys overriding Payment Estimate Exception 5 on the current Payment Estimate.			
						14	Jan 4, 2022	SYSTEM	(\$199,584.00)				
				- Total							\$0.00		
				Material - Total							\$0.00		
				0320 - Total								\$0.00	
				0330	TYPE D BARRIER	Material			14	Jan 4, 2022	SYSTEM	(\$57,018.00)	
	- Total							(\$57,018.00)					
	Material - Total							(\$57,018.00)					
	MaterialCredit		15				Feb 2, 2022	SYSTEM	\$57,018.00				
	- Total							\$57,018.00					
	MaterialCredit - Total							\$57,018.00					
	0330 - Total								\$0.00				
	0380	SLAB DRAIN	Material			12	Dec 2, 2021	SYSTEM	(\$3,192.00)				
						13	Dec 16, 2021	SYSTEM	(\$6,384.00)				
				- Total							(\$9,576.00)		
				Material - Total							(\$9,576.00)		
				MaterialCredit		13	Dec 16, 2021	SYSTEM	\$3,192.00				
					14	Jan 4, 2022	SYSTEM	\$6,384.00					
- Total							\$9,576.00						
MaterialCredit - Total							\$9,576.00						
0380 - Total								\$0.00					
0470	REMOVAL OF EXISTING BRIDGE DECK	Material			2	Jul 2, 2021	SYSTEM	\$42,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user deweyb overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Jul 2, 2021	SYSTEM	(\$42,600.00)					
					3	Jul 19, 2021	SYSTEM	\$56,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Jul 19, 2021	SYSTEM	(\$56,800.00)					
					4	Aug 2, 2021	SYSTEM	\$65,966.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user reedys overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	Aug 2, 2021	SYSTEM	(\$65,966.10)					
					5	Aug 18, 2021	SYSTEM	\$65,966.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user markhs overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	Aug 18, 2021	SYSTEM	(\$65,966.10)					



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3107H	0470	REMOVAL OF EXISTING BRIDGE DECK	Material			2021						
			- Total							\$0.00		
			Material - Total							\$0.00		
	0470 - Total								\$0.00			
	0500	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			15	Feb 2, 2022	SYSTEM	(\$29,700.00)			
						16	May 16, 2022	SYSTEM	(\$29,700.00)			
				- Total							(\$59,400.00)	
				Material - Total							(\$59,400.00)	
				MaterialCredit		16	May 16, 2022	SYSTEM	\$29,700.00			
						17	Jun 17, 2022	SYSTEM	\$29,700.00			
				- Total							\$59,400.00	
	MaterialCredit - Total							\$59,400.00				
	0500 - Total								\$0.00			
	0510	CLASS B CONCRETE (SUBSTRUCTURE)	Material			5	Aug 18, 2021	SYSTEM	(\$5,440.00)			
						7	Sep 16, 2021	SYSTEM	(\$33,065.00)			
						8	Oct 2, 2021	SYSTEM	(\$33,065.00)			
						9	Oct 18, 2021	SYSTEM	(\$33,065.00)			
						10	Nov 2, 2021	SYSTEM	(\$33,065.00)			
						11	Nov 17, 2021	SYSTEM	(\$33,065.00)			
						12	Dec 2, 2021	SYSTEM	(\$33,065.00)			
						13	Dec 16, 2021	SYSTEM	(\$33,065.00)			
				- Total							(\$236,895.00)	
				Material - Total							(\$236,895.00)	
				MaterialCredit			6	Sep 2, 2021	SYSTEM	\$5,440.00		
							8	Oct 2, 2021	SYSTEM	\$33,065.00		
							9	Oct 18, 2021	SYSTEM	\$33,065.00		
							10	Nov 2, 2021	SYSTEM	\$33,065.00		
							11	Nov 17, 2021	SYSTEM	\$33,065.00		
							12	Dec 2, 2021	SYSTEM	\$33,065.00		
							13	Dec 16, 2021	SYSTEM	\$33,065.00		
							14	Jan 4, 2022	SYSTEM	\$33,065.00		
				- Total							\$236,895.00	
				MaterialCredit - Total							\$236,895.00	
Other Item Adjustment		MDPA			7	Sep 16, 2021	reedys	\$18,190.00	This is returning partial payment for form work and installation of reinforcing steel. The contractor has not submitted QC results for the placement of concrete.			
					14	Jan 4, 2022	reedys	(\$18,190.00)	This takes back the partial payment given on Estimate 0007 for form work and installation of reinforcing steel. The QC testing results have now been submitted.			
MDPA - Total							\$0.00					
Other Item Adjustment - Total							\$0.00					
0510 - Total								\$0.00				



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J7P3107H	0520	SLAB ON STEEL	Material		4	Aug 2, 2021	SYSTEM	\$23,072.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Aug 2, 2021	SYSTEM	(\$23,072.00)						
					5	Aug 18, 2021	SYSTEM	\$23,072.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marks overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					5	Aug 18, 2021	SYSTEM	(\$23,072.00)						
					6	Sep 2, 2021	SYSTEM	\$86,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reedys overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Sep 2, 2021	SYSTEM	(\$86,352.00)						
					7	Sep 16, 2021	SYSTEM	\$86,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Sep 16, 2021	SYSTEM	(\$86,352.00)						
					8	Oct 2, 2021	SYSTEM	\$86,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Oct 2, 2021	SYSTEM	(\$86,352.00)						
					9	Oct 18, 2021	SYSTEM	\$266,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user reedys overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Oct 18, 2021	SYSTEM	(\$266,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0520 - Total								\$0.00						
0530	TYPE D BARRIER	Material			10	Nov 2, 2021	SYSTEM	(\$41,538.00)						
					11	Nov 17, 2021	SYSTEM	(\$41,538.00)						
					12	Dec 2, 2021	SYSTEM	(\$41,538.00)						
					13	Dec 16, 2021	SYSTEM	(\$41,538.00)						
					- Total								(\$166,152.00)	
					Material - Total								(\$166,152.00)	
					MaterialCredit					11	Nov 17, 2021	SYSTEM	\$41,538.00	
										12	Dec 2, 2021	SYSTEM	\$41,538.00	
										13	Dec 16, 2021	SYSTEM	\$41,538.00	
										14	Jan 4, 2022	SYSTEM	\$41,538.00	
										- Total				
					MaterialCredit - Total								\$166,152.00	
					0530 - Total								\$0.00	
					0560	VERTICAL DRAIN AT END BENTS	Material			7	Sep 16, 2021	SYSTEM	(\$3,650.00)	
8	Oct 2, 2021	SYSTEM	(\$3,650.00)											
9	Oct 18, 2021	SYSTEM	(\$3,650.00)											
10	Nov 2, 2021	SYSTEM	(\$3,650.00)											
11	Nov 17, 2021	SYSTEM	(\$3,650.00)											
12	Dec 2, 2021	SYSTEM	(\$3,650.00)											



Line Item Adjustments by Estimate

Oct 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3107H	0560	VERTICAL DRAIN AT END BENTS	Material			2021			
					13	Dec 16, 2021	SYSTEM	(\$3,650.00)	
					- Total			(\$25,550.00)	
			Material - Total					(\$25,550.00)	
			MaterialCredit		8	Oct 2, 2021	SYSTEM	\$3,650.00	
					9	Oct 18, 2021	SYSTEM	\$3,650.00	
					10	Nov 2, 2021	SYSTEM	\$3,650.00	
					11	Nov 17, 2021	SYSTEM	\$3,650.00	
					12	Dec 2, 2021	SYSTEM	\$3,650.00	
					13	Dec 16, 2021	SYSTEM	\$3,650.00	
					14	Jan 4, 2022	SYSTEM	\$3,650.00	
					- Total			\$25,550.00	
			MaterialCredit - Total					\$25,550.00	
	0560 - Total							\$0.00	
J7P3107H - Total								\$41.38	
Overall - Total								\$41.38	