



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2021

Pay Estimate Created Date: October 15, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210319-C01 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> October 1, 2021 <b>Pay Period End</b> October 15, 2021	<b>Original Contract Amount</b> \$1,248,911.05 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,248,911.05
--------------------------------------	--	---	--

Approval Date	By User
October 15, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by jamesc2
October 18, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by ilebs1
October 19, 2021	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		78.51%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Available Time				
Awarded Date	April 7, 2021	April 7, 2021					
Letting Date	March 19, 2021	March 19, 2021					
Notice to Proceed Date	May 10, 2021	May 10, 2021					
Work Began Date	July 26, 2021	July 26, 2021					

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
210319-C01			
Total Posted Items Pay	\$424,416.33	\$556,101.50	\$980,517.83
Gross Item Adjustments	\$6,934.09	\$0.00	\$6,934.09
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$431,350.42</b>	\$556,101.50	\$987,451.92

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3146	0550	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$40.000	237	\$9,480.00
	0560	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$96.500	2,649.3	\$255,657.45
	0570	4071005	TACK COAT	GAL	\$2.500	4,050	\$10,125.00
	0590	6161005	CONSTRUCTION SIGNS	SQFT	\$5.500	604	\$3,322.00
	0600	6161009	FLAG ASSEMBLY	EA	\$18.000	19	\$342.00
	0610	6161025	CHANNELIZER (TRIM LINE)	EA	\$9.500	25	\$237.50
	0620	6181000	MOBILIZATION	LS	\$7,000.760	0.5	\$3,500.38
<b>Project J3S3146 - Total</b>							<b>\$282,664.33</b>
J3S3157	0700	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$53.000	100	\$5,300.00
	0710	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	TONS	\$99.000	1,093	\$108,207.00
	0720	4071005	TACK COAT	GAL	\$3.000	1,043	\$3,129.00
	0740	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	522	\$3,132.00
	0750	6161009	FLAG ASSEMBLY	EA	\$18.000	13	\$234.00
	0760	6161025	CHANNELIZER (TRIM LINE)	EA	\$10.000	25	\$250.00
	0770	6181000	MOBILIZATION	LS	\$43,000.000	0.5	\$21,500.00
<b>Project J3S3157 - Total</b>							<b>\$141,752.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2021

Pay Estimate Created Date: October 15, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210319-C01 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> October 1, 2021 <b>Pay Period End</b> October 15, 2021	<b>Original Contract Amount</b> \$1,248,911.05 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,248,911.05
--------------------------------------	--	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
<b>Overall - Total</b>							<b>\$424,416.33</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3105	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-162.6	\$15.50	(\$2,520.30)
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	162.6	\$15.50	\$2,520.30
	0070	GRAVEL (A)	Material			-159.8	\$15.50	(\$2,476.90)
	0070	GRAVEL (A)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	159.8	\$15.50	\$2,476.90
	0170	PAVED APPROACH, 8 IN.	Material			-98.3	\$120.00	(\$11,796.00)
	0170	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user jamesc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	98.3	\$120.00	\$11,796.00
	0340	CLASS B CONCRETE (MISC)	Material			-0.6	\$2,633.00	(\$1,579.80)
	0340	CLASS B CONCRETE (MISC)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	0.6	\$2,633.00	\$1,579.80
	0350	CLASS B-1 CONCRETE (RETAINING WALLS)	Material			-16	\$1,017.00	(\$16,272.00)
	0350	CLASS B-1 CONCRETE (RETAINING WALLS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	16	\$1,017.00	\$16,272.00
	0360	REINFORCING STEEL	Material			-30	\$24.00	(\$720.00)
	0360	REINFORCING STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user jamesc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	30	\$24.00	\$720.00
	0370	REINFORCING STEEL (RETAINING WALL)	Material			-1,409	\$5.00	(\$7,045.00)
	0370	REINFORCING STEEL (RETAINING WALL)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user jamesc2 overriding Payment Estimate Exception 22 on the current Payment Estimate.	1,409	\$5.00	\$7,045.00
	0420	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-4	\$450.00	(\$1,800.00)
0420	12 IN. OR ALLOWED SUBSTITUTE GROUP B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	4	\$450.00	\$1,800.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2021

Pay Estimate Created Date: October 15, 2021

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 210319-C01 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> October 1, 2021 <b>Pay Period End</b> October 15, 2021	<b>Original Contract Amount</b> \$1,248,911.05 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,248,911.05
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3105		FLARED END SECTION			Adjustment (0046) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
	0430	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-2	\$480.00	(\$960.00)
	0430	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.	2	\$480.00	\$960.00
	0440	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-2	\$540.00	(\$1,080.00)
	0440	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user jamesc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.	2	\$540.00	\$1,080.00
J3S3146	0550	MISC.	Material			-237	\$40.00	(\$9,480.00)
	0550	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	237	\$40.00	\$9,480.00
	0560	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	47.5 x 2,649.30 Tons x 3.90% = 4,907.83			\$4,907.83
	0560	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-2,649.3	\$96.50	(\$255,657.45)
	0560	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	2,649.3	\$96.50	\$255,657.45
	0570	TACK COAT	Material			-4,050	\$2.50	(\$10,125.00)
	0570	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.	4,050	\$2.50	\$10,125.00
J3S3157	0700	MISC.	Material			-100	\$53.00	(\$5,300.00)
	0700	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	100	\$53.00	\$5,300.00
	0710	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Other Item Adjustment	Asphalt Cement Price Adjustment	47.5 x 1,093.80 Tons x 3.90% = 2,026.26			\$2,026.26
	0710	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material			-1,093	\$99.00	(\$108,207.00)
	0710	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user jamesc2	1,093	\$99.00	\$108,207.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on October 20, 2021

Pay Estimate Created Date: October 15, 2021

<b>Progress Estimate Number</b> 8		<b>Contract ID</b> 210319-C01 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.		<b>Pay Period Start</b> October 1, 2021 <b>Pay Period End</b> October 15, 2021		<b>Original Contract Amount</b> \$1,248,911.05 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,248,911.05		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3157					overriding Payment Estimate Exception 5 on the current Payment Estimate.			
	0720	TACK COAT	Material			-1,043	\$3.00	(\$3,129.00)
	0720	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	1,043	\$3.00	\$3,129.00
<b>Total</b>								<b>\$6,934.09</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 20, 2021

### Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3105	FAS S301(74)	ADA improvements	V	LAFAYETTE	in Corder from Liess Street to 22nd Street
J3S3146	FAS S302(68)	Pavement resurfacing	V	LAFAYETTE	from Rte. 20 in Corder to Rte. AA
J3S3157	FAS S302(70)	Pavement resurfacing	W	LAFAYETTE	from Rte. 20 to Lincoln Ave. in Alma

### Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J3S3105	<b>Posted Item Pay</b>	\$0.00	\$537,603.50	\$537,603.50
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$537,603.50</b>	<b>\$537,603.50</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
J3S3146	<b>Posted Item Pay</b>	\$282,664.33	\$9,618.00	\$292,282.33
	<b>Gross Item Adjustments</b>	\$4,907.83	\$0.00	\$4,907.83
	<b>Gross Item Pay</b>	<b>\$287,572.16</b>	<b>\$9,618.00</b>	<b>\$297,190.16</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00
J3S3157	<b>Posted Item Pay</b>	\$141,752.00	\$8,880.00	\$150,632.00
	<b>Gross Item Adjustments</b>	\$2,026.26	\$0.00	\$2,026.26
	<b>Gross Item Pay</b>	<b>\$143,778.26</b>	<b>\$8,880.00</b>	<b>\$152,658.26</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 20, 2021

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 3040143, Project Item Line Number 0060, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Gradation needed	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3157, Item 3049910, Project Item Line Number 0700, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Gradation needed	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3146, Item 3049910, Project Item Line Number 0550, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Gradation needed	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 3101003, Project Item Line Number 0070, Material Set 310100396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Gradation needed	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3157, Item 4020520, Project Item Line Number 0710, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	QA and QC Test need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3146, Item 4020520, Project Item Line Number 0560, Material Set 402052096, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	QA and QC Test need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3157, Item 4071005, Project Item Line Number 0720, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Certifications need entered and SS-1 test needs removed	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3157, Item 4071005, Project Item Line Number 0720, Material Set 407100596, Material 1015EA....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	SS-1 test needs removed	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3146, Item 4071005, Project Item Line Number 0570, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	Certifications need entered and SS-1 test needs removed	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3146, Item 4071005, Project Item Line Number 0570, Material Set 407100596, Material 1015EA....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	SS-1 test needs removed	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 6085008, Project Item Line Number 0170, Material Set 608500896, Material 1055CMMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMMLDST2 is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 6085008, Project Item Line Number 0170, Material Set 608500896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5M16 Gr 40M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7032002, Project Item Line Number 0340, Material Set 703200296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Test have made need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7034009, Project Item Line Number 0350, Material Set 703400996, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Test have made need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061000, Project Item Line Number 0360, Material Set 706100096, Material 1036RSDRPLAB - Plain Spiral Stl Rein for Anchor Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061000, Project Item Line Number 0360, Material Set 706100096, Material 1036RSDRPL42M36 - Reinforcing Steel No. 11/M36 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061000, Project Item Line Number 0360, Material Set 706100096, Material 1036RSDRPL42M32 - Reinforcing Steel No. 10/M32 Gr 60/M420@, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061000, Project Item Line Number 0360, Material Set 706100096, Material 1036RSDRPL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061000, Project Item Line Number 0360, Material Set 706100096, Material 1036RSDRPL42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061000, Project Item Line Number 0360, Material Set 706100096, Material 1036RSDRPL42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061000, Project Item Line Number 0360, Material Set 706100096, Material 1036RSDRPL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061040, Project Item Line Number 0370, Material Set 706104096, Material 1036RSDRPL42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061040, Project Item Line Number 0370, Material Set 706104096, Material 1036RSDRPL42M22 - Rein Steel EC No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061040, Project Item Line Number 0370, Material Set 706104096, Material 1036RSDRPL42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on October 20, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
@, Acceptance Action Generic ReSteelBars is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7061040, Project Item Line Number 0370, Material Set 706104096, Material 1036RSDFEC42M29 - Rein Steel EC No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL needs entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7320012A, Project Item Line Number 0420, Material Set 7320012A, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Materials need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7320015A, Project Item Line Number 0430, Material Set 7320015A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	Materials need entered	jamesc2	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3105, Item 7320618A, Project Item Line Number 0440, Material Set 7320618A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Materials need entered	jamesc2	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 20, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-C01	J3S3105	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$7,200.00	\$7,200.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$122,500.00	\$122,500.00
		0001	0030	2031000	CLASS A EXCAVATION	46.00	0.00	46.00	CUYD	18.00	\$86.00	\$1,548.00
		0001	0040	2063000	CLASS 3 EXCAVATION	42.00	0.00	42.00	CUYD	42.00	\$90.00	\$3,780.00
		0001	0050	2071000	LINEAR GRADING CLASS 1	48.60	0.00	48.60	STA	48.60	\$1,440.00	\$69,984.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	219.00	0.00	219.00	SQYD	162.60	\$15.50	\$2,520.30
		0001	0070	3101003	GRAVEL (A)	187.00	0.00	187.00	SQYD	159.80	\$15.50	\$2,476.90
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	121.00	0.00	121.00	SQYD	88.70	\$95.00	\$8,426.50
		0001	0090	6044012	PIPE COLLAR, TYPE B	2.00	0.00	2.00	EA	2.00	\$478.00	\$956.00
		0001	0100	6049902	MISC.DROP INLET APRON AND GRATE MODIFICATION, TYPE A MODIFIED	1.00	0.00	1.00	EA	1.00	\$4,190.00	\$4,190.00
		0001	0110	6071011A	CHAIN-LINK FENCE (48 IN.)	45.00	0.00	45.00	LF	0.00	\$58.00	\$0.00
		0001	0120	6071030	WALK GATE (CHAIN-LINK)	1.00	0.00	1.00	EA	0.00	\$1,400.00	\$0.00
		0001	0130	6081000	CONCRETE MEDIAN	8.70	0.00	8.70	SQYD	0.00	\$143.00	\$0.00
		0001	0140	6081010	CONCRETE CURB RAMP	225.80	0.00	225.80	SQYD	24.90	\$180.00	\$4,482.00
		0001	0150	6081012	TRUNCATED DOMES	254.00	0.00	254.00	SQFT	254.00	\$42.00	\$10,668.00
		0001	0160	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	166.00	0.00	166.00	LF	0.00	\$155.00	\$0.00
		0001	0170	6085008	PAVED APPROACH, 8 IN.	98.30	0.00	98.30	SQYD	98.30	\$120.00	\$11,796.00
		0001	0180	6086004	CONCRETE SIDEWALK, 4 IN.	1,545.20	0.00	1,545.20	SQYD	1,545.20	\$75.50	\$116,662.60
		0001	0190	6086007	CONCRETE SIDEWALK, 7 IN.	104.80	0.00	104.80	SQYD	104.80	\$107.00	\$11,213.60
		0001	0200	6086008	CONCRETE SIDEWALK, 8 IN.	307.10	0.00	307.10	SQYD	306.00	\$107.00	\$32,742.00
		0001	0210	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	112.00	0.00	112.00	LF	0.00	\$68.00	\$0.00
		0001	0220	6096000	DITCH LINER	70.00	0.00	70.00	SQYD	70.00	\$77.00	\$5,390.00
		0001	0230	6097000	ROCK LINING	2.00	0.00	2.00	CUYD	2.00	\$420.00	\$840.00
		0001	0240	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	1.00	0.00	1.00	EA	1.00	\$1,017.00	\$1,017.00
		0001	0250	6161005	CONSTRUCTION SIGNS	768.00	0.00	768.00	SQFT	514.00	\$7.20	\$3,700.80
		0001	0260	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$65.50	\$131.00
		0001	0270	6161009	FLAG ASSEMBLY	6.00	0.00	6.00	EA	6.00	\$18.00	\$108.00
		0001	0280	6161025	CHANNELIZER (TRIM LINE)	74.00	0.00	74.00	EA	25.00	\$18.00	\$450.00
		0001	0290	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0001	0300	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
		0001	0310	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$78.00	\$624.00
		0001	0320	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$41,000.00	\$0.00
		0001	0321	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$35,605.00	\$35,605.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$9,800.00	\$9,800.00
		0001	0340	7032002	CLASS B CONCRETE (MISC)	0.60	0.00	0.60	CUYD	0.60	\$2,633.00	\$1,579.80
		0001	0350	7034009	CLASS B-1 CONCRETE (RETAINING WALLS)	28.00	0.00	28.00	CUYD	16.00	\$1,017.00	\$16,272.00
		0001	0360	7061000	REINFORCING STEEL	30.00	0.00	30.00	LB	30.00	\$24.00	\$720.00
		0001	0370	7061040	REINFORCING STEEL (RETAINING WALL)	2,390.00	0.00	2,390.00	LB	1,409.00	\$5.00	\$7,045.00
		0001	0380	7250312A	12 IN. PIPE GROUP B	26.00	0.00	26.00	LF	26.00	\$300.00	\$7,800.00
		0001	0390	7250315A	15 IN. PIPE GROUP B	11.00	0.00	11.00	LF	11.00	\$300.00	\$3,300.00
		0001	0400	7259903	MISC.8 IN. PIPE GROUP B	9.00	0.00	9.00	LF	9.00	\$240.00	\$2,160.00
		0001	0410	7261018	18 IN. PIPE GROUP A	60.00	0.00	60.00	LF	60.00	\$120.00	\$7,200.00
		0001	0420	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$450.00	\$1,800.00
0001	0430	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$480.00	\$960.00		





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 20, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210319-C01	J3S3105	0001	0440	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$540.00	\$1,080.00		
		0001	0450	8051000A	SEEDING - COOL SEASON MIXTURES	0.60	0.00	0.60	ACRE	0.00	\$17,700.00	\$0.00		
		0001	0460	8061004	SEDIMENT TRAP ROCK	13.20	0.00	13.20	CUYD	0.00	\$83.00	\$0.00		
		0001	0470	8061006	ALTERNATE DITCH CHECK	552.00	0.00	552.00	LF	552.00	\$10.00	\$5,520.00		
		0001	0480	8061007A	CURB INLET CHECK	2.00	0.00	2.00	EA	2.00	\$180.00	\$360.00		
		0001	0490	8061016	SEDIMENT REMOVAL	96.00	0.00	96.00	CUYD	0.00	\$22.00	\$0.00		
		0001	0500	8064141	TYPE 4 EROSION CONTROL BLANKET	929.00	0.00	929.00	SQYD	0.00	\$2.60	\$0.00		
		0040	0510	9031010	CONCRETE FOOTINGS, EMBEDDED	1.20	0.00	1.20	CUYD	0.00	\$1,065.00	\$0.00		
		0040	0520	9031220	PIPE POSTS	740.00	0.00	740.00	LB	0.00	\$7.20	\$0.00		
		0040	0530	9035069A	SHF-FLAT SHEET FLUORESCENT	25.00	0.00	25.00	SQFT	0.00	\$30.00	\$0.00		
		0040	0540	9039902	MISC.RELOCATED SIGN	7.00	0.00	7.00	EA	0.00	\$720.00	\$0.00		
0001	5001	6189901	MISC.New Mobilization Line Adjusted for Contract Bond	0.00	1.00	1.00	LS	1.00	\$5,395.00	\$5,395.00				
<b>Project J3S3105 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$537,603.50</b>		
J3S3146	0001	0550	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,142.00	0.00	1,142.00	TONS	237.00	\$40.00	\$9,480.00			
		0560	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,757.60	0.00	2,757.60	TONS	2,649.30	\$96.50	\$255,657.45			
		0570	4071005	TACK COAT	4,502.00	0.00	4,502.00	GAL	4,050.00	\$2.50	\$10,125.00			
		0580	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00			
		0590	6161005	CONSTRUCTION SIGNS	1,584.00	0.00	1,584.00	SQFT	604.00	\$5.50	\$3,322.00			
		0600	6161009	FLAG ASSEMBLY	19.00	0.00	19.00	EA	19.00	\$18.00	\$342.00			
		0610	6161025	CHANNELIZER (TRIM LINE)	175.00	0.00	175.00	EA	25.00	\$9.50	\$237.50			
		0620	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$7,000.76	\$3,500.38			
		0630	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	0.00	\$22.75	\$0.00			
		0640	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	0.00	\$779.00	\$0.00			
		0650	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	9.00	0.00	9.00	EA	0.00	\$225.00	\$0.00			
		0660	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	13,178.00	0.00	13,178.00	LF	0.00	\$0.18	\$0.00			
		0670	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	12,237.00	0.00	12,237.00	LF	0.00	\$0.18	\$0.00			
		0680	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,895.00	0.00	3,895.00	SQYD	0.00	\$2.50	\$0.00			
		0690	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,603.00	0.00	1,603.00	SQYD	1,603.00	\$6.00	\$9,618.00			
		<b>Project J3S3146 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$292,282.33</b>
J3S3157	0001	0700	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	314.00	0.00	314.00	TONS	100.00	\$53.00	\$5,300.00			
		0710	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	1,155.00	0.00	1,155.00	TONS	1,093.00	\$99.00	\$108,207.00			
		0720	4071005	TACK COAT	1,824.00	0.00	1,824.00	GAL	1,043.00	\$3.00	\$3,129.00			
		0730	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$900.00	\$0.00			
		0740	6161005	CONSTRUCTION SIGNS	913.00	0.00	913.00	SQFT	522.00	\$6.00	\$3,132.00			
		0750	6161009	FLAG ASSEMBLY	13.00	0.00	13.00	EA	13.00	\$18.00	\$234.00			
		0760	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	25.00	\$10.00	\$250.00			
		0770	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$43,000.00	\$21,500.00			
		0780	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	22.00	0.00	22.00	LF	0.00	\$23.00	\$0.00			
		0790	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	1.00	0.00	1.00	EA	0.00	\$800.00	\$0.00			
		0800	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	6,420.00	0.00	6,420.00	LF	0.00	\$0.18	\$0.00			
		0810	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,508.00	0.00	5,508.00	LF	0.00	\$0.18	\$0.00			
		0820	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,497.00	0.00	4,497.00	SQYD	0.00	\$2.25	\$0.00			
		0830	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,480.00	0.00	1,480.00	SQYD	1,480.00	\$6.00	\$8,880.00			
		<b>Project J3S3157 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$150,632.00</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on October 20, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$980,517.83



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 20, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J3S3146**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0550	3049910	MISC. AGGREGATE FOR BASE	10/12/21	10/15/21	237.00	TONS		0.002		2.007		
0560	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	10/12/21	10/15/21	2,649.30	TONS		0.002		2.007		
0570	4071005	TACK COAT	10/12/21	10/15/21	4,050.00	GAL		0.002		2.007		
0590	6161005	CONSTRUCTION SIGNS	10/12/21	10/15/21	604.00	SQFT		0.002		2.007		
0600	6161009	FLAG ASSEMBLY	10/12/21	10/15/21	19.00	EA		0.002		2.007		
0610	6161025	CHANNELIZER (TRIM LINE)	10/12/21	10/15/21	25.00	EA		0.002		2.007		
0620	6181000	MOBILIZATION	10/12/21	10/15/21	0.50	LS		0.002		2.007		

**Project: J3S3157**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0700	3049910	MISC. AGGREGATE FOR BASE	10/12/21	10/15/21	100.00	TONS		0.002		0.779		
0710	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR)	10/12/21	10/15/21	1,093.00	TONS		0.002		0.779		
0720	4071005	TACK COAT	10/12/21	10/15/21	1,043.00	GAL		0.002		0.779		
0740	6161005	CONSTRUCTION SIGNS	10/12/21	10/15/21	522.00	SQFT		0.002		0.779		
0750	6161009	FLAG ASSEMBLY	10/12/21	10/15/21	13.00	EA		0.002		0.779		
0760	6161025	CHANNELIZER (TRIM LINE)	10/12/21	10/15/21	25.00	EA		0.002		0.779		
0770	6181000	MOBILIZATION	10/12/21	10/15/21	0.50	LS		0.002		0.779		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Oct 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J3S3105	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		4	Aug 16, 2021	SYSTEM	\$187.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Aug 16, 2021	SYSTEM	(\$187.55)						
					5	Sep 1, 2021	SYSTEM	\$1,393.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Sep 1, 2021	SYSTEM	(\$1,393.45)						
					6	Sep 15, 2021	SYSTEM	\$2,520.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Sep 15, 2021	SYSTEM	(\$2,520.30)						
					7	Sep 30, 2021	SYSTEM	\$2,520.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Sep 30, 2021	SYSTEM	(\$2,520.30)						
					8	Oct 15, 2021	SYSTEM	\$2,520.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Oct 15, 2021	SYSTEM	(\$2,520.30)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0060 - Total</b>								<b>\$0.00</b>	
					0070	GRAVEL (A)	Material		5	Sep 1, 2021	SYSTEM	\$1,976.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
									5	Sep 1, 2021	SYSTEM	(\$1,976.25)		
6	Sep 15, 2021	SYSTEM	\$1,976.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
6	Sep 15, 2021	SYSTEM	(\$1,976.25)											
7	Sep 30, 2021	SYSTEM	\$2,476.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
7	Sep 30, 2021	SYSTEM	(\$2,476.90)											
8	Oct 15, 2021	SYSTEM	\$2,476.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user jamesc2 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
8	Oct 15, 2021	SYSTEM	(\$2,476.90)											
<b>- Total</b>									<b>\$0.00</b>					
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0070 - Total</b>								<b>\$0.00</b>						
0080		MISC.	Material		5	Sep 1, 2021	SYSTEM	\$1,520.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					5	Sep 1, 2021	SYSTEM	(\$1,520.00)						
					6	Sep 15, 2021	SYSTEM	\$8,426.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Sep 15, 2021	SYSTEM	(\$8,426.50)						
					7	Sep 30, 2021	SYSTEM	\$8,426.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Oct 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3105	0080	MISC.	Material		7	Sep 30, 2021	SYSTEM	(\$8,426.50)	
					- Total		\$0.00		
				Material - Total		\$0.00			
	<b>0080 - Total</b>		<b>\$0.00</b>						
	0100	MISC. DRAINAGE ITEM	Material		5	Sep 1, 2021	SYSTEM	\$4,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Sep 1, 2021	SYSTEM	(\$4,190.00)	
					6	Sep 15, 2021	SYSTEM	\$4,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Sep 15, 2021	SYSTEM	(\$4,190.00)	
					- Total		\$0.00		
				Material - Total		\$0.00			
	<b>0100 - Total</b>		<b>\$0.00</b>						
	0140	CONCRETE CURB RAMP	Material		3	Aug 2, 2021	SYSTEM	\$1,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jamesc2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Aug 2, 2021	SYSTEM	(\$1,728.00)	
					4	Aug 16, 2021	SYSTEM	\$1,728.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					4	Aug 16, 2021	SYSTEM	(\$1,728.00)	
					5	Sep 1, 2021	SYSTEM	\$4,482.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					5	Sep 1, 2021	SYSTEM	(\$4,482.00)	
					6	Sep 15, 2021	SYSTEM	\$4,482.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Sep 15, 2021	SYSTEM	(\$4,482.00)	
					7	Sep 30, 2021	SYSTEM	\$4,482.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Sep 30, 2021	SYSTEM	(\$4,482.00)	
		- Total		\$0.00					
	Material - Total		\$0.00						
	<b>0140 - Total</b>		<b>\$0.00</b>						
	0150	TRUNCATED DOMES	Material		3	Aug 2, 2021	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				3	Aug 2, 2021	SYSTEM	(\$1,680.00)		
				4	Aug 16, 2021	SYSTEM	\$4,032.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				4	Aug 16, 2021	SYSTEM	(\$4,032.00)		
				5	Sep 1, 2021	SYSTEM	\$7,224.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				5	Sep 1, 2021	SYSTEM	(\$7,224.00)		
	- Total		\$0.00						



## Line Item Adjustments by Estimate

Oct 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3105	0150	TRUNCATED DOMES	Material - Total						\$0.00	
	0150 - Total								\$0.00	
	0170	PAVED APPROACH, 8 IN.	Material		4	Aug 16, 2021	SYSTEM	\$1,452.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				4	Aug 16, 2021	SYSTEM	(\$1,452.00)			
				5	Sep 1, 2021	SYSTEM	\$11,796.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
				5	Sep 1, 2021	SYSTEM	(\$11,796.00)			
				6	Sep 15, 2021	SYSTEM	\$11,796.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				6	Sep 15, 2021	SYSTEM	(\$11,796.00)			
				7	Sep 30, 2021	SYSTEM	\$11,796.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jamesc2 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				7	Sep 30, 2021	SYSTEM	(\$11,796.00)			
				8	Oct 15, 2021	SYSTEM	\$11,796.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user jamesc2 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				8	Oct 15, 2021	SYSTEM	(\$11,796.00)			
			- Total						\$0.00	
			Material - Total						\$0.00	
	0170 - Total								\$0.00	
	0180	CONCRETE SIDEWALK, 4 IN.	Material		3	Aug 2, 2021	SYSTEM	\$46,432.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				3	Aug 2, 2021	SYSTEM	(\$46,432.50)			
				4	Aug 16, 2021	SYSTEM	\$78,444.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				4	Aug 16, 2021	SYSTEM	(\$78,444.50)			
				5	Sep 1, 2021	SYSTEM	\$94,450.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				5	Sep 1, 2021	SYSTEM	(\$94,450.50)			
				6	Sep 15, 2021	SYSTEM	\$116,662.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				6	Sep 15, 2021	SYSTEM	(\$116,662.60)			
				7	Sep 30, 2021	SYSTEM	\$116,662.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				7	Sep 30, 2021	SYSTEM	(\$116,662.60)			
		- Total						\$0.00		
		Material - Total						\$0.00		
0180 - Total								\$0.00		
0190	CONCRETE SIDEWALK, 7 IN.	Material		4	Aug 16, 2021	SYSTEM	\$11,213.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
			4	Aug 16, 2021	SYSTEM	(\$11,213.60)				



## Line Item Adjustments by Estimate

Oct 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3105	0190	CONCRETE SIDEWALK, 7 IN.	Material			2021				
					5	Sep 1, 2021	SYSTEM	\$11,213.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					5	Sep 1, 2021	SYSTEM	(\$11,213.60)		
					6	Sep 15, 2021	SYSTEM	\$11,213.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					6	Sep 15, 2021	SYSTEM	(\$11,213.60)		
					7	Sep 30, 2021	SYSTEM	\$11,213.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jamesc2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					7	Sep 30, 2021	SYSTEM	(\$11,213.60)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					0190 - Total			\$0.00		
	0200	CONCRETE SIDEWALK, 8 IN.	Material			5	Sep 1, 2021	SYSTEM	\$20,972.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					5	Sep 1, 2021	SYSTEM	(\$20,972.00)		
					6	Sep 15, 2021	SYSTEM	\$32,742.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
					6	Sep 15, 2021	SYSTEM	(\$32,742.00)		
					7	Sep 30, 2021	SYSTEM	\$32,742.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
7					Sep 30, 2021	SYSTEM	(\$32,742.00)			
				- Total			\$0.00			
				Material - Total			\$0.00			
				0200 - Total			\$0.00			
0220	DITCH LINER	Material			4	Aug 16, 2021	SYSTEM	\$5,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				4	Aug 16, 2021	SYSTEM	(\$5,390.00)			
							- Total		\$0.00	
				Material - Total			\$0.00			
				0220 - Total			\$0.00			
0240	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material			5	Sep 1, 2021	SYSTEM	\$1,017.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
				5	Sep 1, 2021	SYSTEM	(\$1,017.00)			
				6	Sep 15, 2021	SYSTEM	\$1,017.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
				6	Sep 15, 2021	SYSTEM	(\$1,017.00)			
							- Total		\$0.00	
				Material - Total			\$0.00			
				0240 - Total			\$0.00			
0270	FLAG ASSEMBLY	Material		6	Sep 15, 2021	SYSTEM	\$108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 32 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

Oct 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J3S3105	0270	FLAG ASSEMBLY	Material		6	Sep 15, 2021	SYSTEM	(\$108.00)				
					- Total							\$0.00
					Material - Total							\$0.00
		0270 - Total							\$0.00			
	0310	MISC. TRAFFIC CONTROL DEVICES	Material		6	Sep 15, 2021	SYSTEM	\$624.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					6	Sep 15, 2021	SYSTEM	(\$624.00)				
					- Total							\$0.00
					Material - Total							\$0.00
		0310 - Total							\$0.00			
	0340	CLASS B CONCRETE (MISC)	Material		7	Sep 30, 2021	SYSTEM	\$1,579.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jamesc2 overriding Payment Estimate Exception 22 on the current Payment Estimate.			
					7	Sep 30, 2021	SYSTEM	(\$1,579.80)				
					8	Oct 15, 2021	SYSTEM	\$1,579.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					8	Oct 15, 2021	SYSTEM	(\$1,579.80)				
					- Total							\$0.00
		Material - Total							\$0.00			
		0340 - Total							\$0.00			
	0350	CLASS B-1 CONCRETE (RETAINING WALLS)	Material		6	Sep 15, 2021	SYSTEM	\$16,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					6	Sep 15, 2021	SYSTEM	(\$16,272.00)				
					7	Sep 30, 2021	SYSTEM	\$16,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
					7	Sep 30, 2021	SYSTEM	(\$16,272.00)				
					8	Oct 15, 2021	SYSTEM	\$16,272.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user jamesc2 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					8	Oct 15, 2021	SYSTEM	(\$16,272.00)				
					- Total							\$0.00
		Material - Total							\$0.00			
		0350 - Total							\$0.00			
0360	REINFORCING STEEL	Material		7	Sep 30, 2021	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user jamesc2 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				7	Sep 30, 2021	SYSTEM	(\$720.00)					
				8	Oct 15, 2021	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user jamesc2 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
				8	Oct 15, 2021	SYSTEM	(\$720.00)					
				- Total							\$0.00	
	Material - Total							\$0.00				
	0360 - Total							\$0.00				
0370	REINFORCING STEEL (RETAINING WALL)	Material		6	Sep 15, 2021	SYSTEM	\$7,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 39 on the current Payment Estimate.				





## Line Item Adjustments by Estimate

Oct 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3105	0370	REINFORCING STEEL (RETAINING WALL)	Material		6	Sep 15, 2021	SYSTEM	(\$7,045.00)	
					7	Sep 30, 2021	SYSTEM	\$7,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					7	Sep 30, 2021	SYSTEM	(\$7,045.00)	
					8	Oct 15, 2021	SYSTEM	\$7,045.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user jamesc2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					8	Oct 15, 2021	SYSTEM	(\$7,045.00)	
					<b>- Total</b>			<b>\$0.00</b>	
					<b>Material - Total</b>			<b>\$0.00</b>	
					<b>0370 - Total</b>			<b>\$0.00</b>	
	0420	12 IN. GROUP B FLARED END SECT	Material		3	Aug 2, 2021	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jamesc2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					3	Aug 2, 2021	SYSTEM	(\$900.00)	
					4	Aug 16, 2021	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					4	Aug 16, 2021	SYSTEM	(\$900.00)	
					5	Sep 1, 2021	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user jamesc2 overriding Payment Estimate Exception 35 on the current Payment Estimate.
5					Sep 1, 2021	SYSTEM	(\$900.00)		
6					Sep 15, 2021	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
6					Sep 15, 2021	SYSTEM	(\$900.00)		
7					Sep 30, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
7					Sep 30, 2021	SYSTEM	(\$1,800.00)		
8					Oct 15, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user jamesc2 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
8					Oct 15, 2021	SYSTEM	(\$1,800.00)		
					<b>- Total</b>			<b>\$0.00</b>	
				<b>Material - Total</b>			<b>\$0.00</b>		
				<b>0420 - Total</b>			<b>\$0.00</b>		
0430	15 IN. GROUP B FLARED END SEC	Material		5	Sep 1, 2021	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user jamesc2 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
				5	Sep 1, 2021	SYSTEM	(\$480.00)		
				6	Sep 15, 2021	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user jamesc2 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
				6	Sep 15, 2021	SYSTEM	(\$480.00)		
				7	Sep 30, 2021	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
				7	Sep 30, 2021	SYSTEM	(\$960.00)		



## Line Item Adjustments by Estimate

Oct 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S3105	0430	15 IN. GROUP B FLARED END SEC	Material		8	Oct 15, 2021	SYSTEM	\$960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user jamesc2 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					8	Oct 15, 2021	SYSTEM	(\$960.00)			
					<b>- Total</b>			<b>\$0.00</b>			
	<b>Material - Total</b>			<b>\$0.00</b>							
	<b>0430 - Total</b>			<b>\$0.00</b>							
	0440	18 IN. GROUP A FLARED END SECT	Material		5	Sep 1, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user jamesc2 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
					5	Sep 1, 2021	SYSTEM	(\$1,080.00)			
					6	Sep 15, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user jamesc2 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
					6	Sep 15, 2021	SYSTEM	(\$1,080.00)			
					7	Sep 30, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user jamesc2 overriding Payment Estimate Exception 43 on the current Payment Estimate.		
					7	Sep 30, 2021	SYSTEM	(\$1,080.00)			
					8	Oct 15, 2021	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user jamesc2 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					8	Oct 15, 2021	SYSTEM	(\$1,080.00)			
					<b>- Total</b>			<b>\$0.00</b>			
	<b>Material - Total</b>			<b>\$0.00</b>							
<b>0440 - Total</b>			<b>\$0.00</b>								
<b>J3S3105 - Total</b>			<b>\$0.00</b>								
J3S3146	0550	MISC. AGGREGATE FOR BASE	Material		8	Oct 15, 2021	SYSTEM	\$9,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user jamesc2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					8	Oct 15, 2021	SYSTEM	(\$9,480.00)			
					<b>- Total</b>			<b>\$0.00</b>			
	<b>Material - Total</b>			<b>\$0.00</b>							
	<b>0550 - Total</b>			<b>\$0.00</b>							
	0560	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		8	Oct 15, 2021	SYSTEM	\$255,657.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user jamesc2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					8	Oct 15, 2021	SYSTEM	(\$255,657.45)			
					<b>- Total</b>			<b>\$0.00</b>			
					<b>Material - Total</b>			<b>\$0.00</b>			
					Other Item Adjustment	ACAD	8	Oct 15, 2021	jamesc2	\$4,907.83	47.5 x 2,649.30 Tons x 3.90% = 4,907.83
					<b>ACAD - Total</b>			<b>\$4,907.83</b>			
	<b>Other Item Adjustment - Total</b>			<b>\$4,907.83</b>							
	<b>0560 - Total</b>			<b>\$4,907.83</b>							
	0570	TACK COAT	Material		8	Oct 15, 2021	SYSTEM	\$10,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user jamesc2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					8	Oct 15, 2021	SYSTEM	(\$10,125.00)			
<b>- Total</b>						<b>\$0.00</b>					
<b>Material - Total</b>			<b>\$0.00</b>								
<b>0570 - Total</b>			<b>\$0.00</b>								



## Line Item Adjustments by Estimate

Oct 20, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
<b>J3S3146 - Total</b>								<b>\$4,907.83</b>					
J3S3157	0700	MISC. AGGREGATE FOR BASE	Material		8	Oct 15, 2021	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user jamesc2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					8	Oct 15, 2021	SYSTEM	(\$5,300.00)					
										<b>- Total</b>	<b>\$0.00</b>		
										<b>Material - Total</b>	<b>\$0.00</b>		
										<b>0700 - Total</b>	<b>\$0.00</b>		
	0710	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		8	Oct 15, 2021	SYSTEM	\$108,207.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user jamesc2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					8	Oct 15, 2021	SYSTEM	(\$108,207.00)					
											<b>- Total</b>	<b>\$0.00</b>	
											<b>Material - Total</b>	<b>\$0.00</b>	
				Other Item Adjustment	ACAD	8	Oct 15, 2021	jamesc2	\$2,026.26	47.5 x 1,093.80 Tons x 3.90% = 2,026.26			
										<b>ACAD - Total</b>	<b>\$2,026.26</b>		
										<b>Other Item Adjustment - Total</b>	<b>\$2,026.26</b>		
										<b>0710 - Total</b>	<b>\$2,026.26</b>		
	0720	TACK COAT	Material		8	Oct 15, 2021	SYSTEM	\$3,129.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user jamesc2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					8	Oct 15, 2021	SYSTEM	(\$3,129.00)					
										<b>- Total</b>	<b>\$0.00</b>		
									<b>Material - Total</b>	<b>\$0.00</b>			
									<b>0720 - Total</b>	<b>\$0.00</b>			
<b>J3S3157 - Total</b>								<b>\$2,026.26</b>					
<b>Overall - Total</b>								<b>\$6,934.09</b>					