



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2021

Pay Estimate Created Date: June 30, 2021

Progress Estimate Number 1	Contract ID 210319-C02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start See NTP Date Pay Period End June 30, 2021	Original Contract Amount \$2,376,874.20 Net Change Order Amount \$0.00 Current Contract Amount \$2,376,874.20
--------------------------------------	--	---	--

Approval Date	By User
July 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by sandis1
July 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by sandis1
July 6, 2021	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		16.25%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 7, 2021	April 7, 2021	
Letting Date	March 19, 2021	March 19, 2021	
Notice to Proceed Date	April 22, 2021	April 22, 2021	
Work Began Date	June 21, 2021	June 21, 2021	

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
210319-C02			
Total Posted Items Pay	\$386,230.74	\$0.00	\$386,230.74
Gross Item Adjustments	(\$169,668.50)	\$0.00	(\$169,668.50)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$216,562.24	\$0.00	\$216,562.24

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4I3436	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$7,500.000	1	\$7,500.00
	0020	3030600	FURNISHING ROCK BASE MATERIAL	SQYD	\$40.000	206	\$8,240.00
	0030	3030610A	PLACING ROCK BASE	SQYD	\$30.000	206	\$6,180.00
	0040	5029905	MISC.CONCRETE PAVEMENT (16 IN, NON-REINFORCED, 15 FT JOINTS)	SQYD	\$150.000	206.4	\$30,960.00
	0050	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	LF	\$50.000	20	\$1,000.00
	0060	6054020	OUTLET PIPES AND SPLASH PADS	EA	\$2,500.000	1	\$2,500.00
	0070	6181000	MOBILIZATION	LS	\$5,000.000	1	\$5,000.00
	0080	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$2.000	45	\$90.00
	0090	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$2.000	79.5	\$159.00
	0100	6240104A	SEPARATION GEOTEXTILE	SQYD	\$5.000	269	\$1,345.00
	0110	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	STA	\$12,000.000	0.9	\$10,800.00
	0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$2,925.000	1	\$2,925.00
	0160	6061010	GUARDRAIL TYPE A	LF	\$21.750	38	\$826.50
Project J4I3436 - Total							\$77,525.50
J4S3386	0190	2022010	REMOVAL OF IMPROVEMENTS	LS	\$34,000.000	0.2	\$6,800.00
	0360	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	EA	\$2,000.000	3	\$6,000.00
	0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$1,000.000	2	\$2,000.00
	0400	6161005	CONSTRUCTION SIGNS	SQFT	\$6.500	792	\$5,148.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2021

Pay Estimate Created Date: June 30, 2021

Progress Estimate Number 1	Contract ID 210319-C02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start See NTP Date Pay Period End June 30, 2021	Original Contract Amount \$2,376,874.20 Net Change Order Amount \$0.00 Current Contract Amount \$2,376,874.20
--------------------------------------	--	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3386	0430	6161025	CHANNELIZER (TRIM LINE)	EA	\$30.000	257	\$7,710.00
	0440	6161030	TYPE III MOVEABLE BARRICADE	EA	\$150.000	40	\$6,000.00
	0450	6161033	DIRECTIONAL INDICATOR BARRICADE	EA	\$40.000	28	\$1,120.00
	0460	6161040	FLASHING ARROW PANEL	EA	\$900.000	2	\$1,800.00
	0470	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$40.000	28	\$1,120.00
	0480	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$2,000.000	34	\$68,000.00
	0500	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$22.500	1,140	\$25,650.00
	0520	6181000	MOBILIZATION	LS	\$145,000.000	0.25	\$36,250.00
	0590	6207001	PAVEMENT MARKING REMOVAL	LF	\$0.480	1,338	\$642.24
	0600	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	LF	\$0.500	3,930	\$1,965.00
	0800	6069901	MISC.REMOVAL AND REINSTALL GUARD CABLE	LS	\$13,000.000	1	\$13,000.00
	0870	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$250.000	22	\$5,500.00
	0880	2160500	REMOVAL OF BRIDGES	LS	\$120,000.000	1	\$120,000.00
Project J4S3386 - Total							\$308,705.24
Overall - Total							\$386,230.74

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4I3436	0020	FURNISHING ROCK BASE MATERIAL	Overrun			-13	\$40.00	(\$520.00)
	0020	FURNISHING ROCK BASE MATERIAL	Material			-206	\$40.00	(\$8,240.00)
	0020	FURNISHING ROCK BASE MATERIAL	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 206.000; Overrun Quantity Balance 13.00.	13	\$40.00	\$520.00
	0030	PLACING ROCK BASE	Overrun			-13	\$30.00	(\$390.00)
	0030	PLACING ROCK BASE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user caseyj overriding Payment Estimate Exception 35 on the current Payment Estimate.	13	\$30.00	\$390.00
	0040	MISC.	Overrun			-13.1	\$150.00	(\$1,965.00)
	0040	MISC.	Material			-206.4	\$150.00	(\$30,960.00)
	0040	MISC.	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 206.400; Overrun Quantity Balance 13.10.	13.1	\$150.00	\$1,965.00
	0050	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Overrun			-5	\$50.00	(\$250.00)
	0050	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material			-20	\$50.00	(\$1,000.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2021

Pay Estimate Created Date: June 30, 2021

Progress Estimate Number 1	Contract ID 210319-C02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start See NTP Date Pay Period End June 30, 2021	Original Contract Amount \$2,376,874.20 Net Change Order Amount \$0.00 Current Contract Amount \$2,376,874.20
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4I3436	0050	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 20.000; Overrun Quantity Balance 5.00.	5	\$50.00	\$250.00
	0060	OUTLET PIPES AND SPLASH PADS	Material			-1	\$2,500.00	(\$2,500.00)
	0080	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun			-7	\$2.00	(\$14.00)
	0080	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-45	\$2.00	(\$90.00)
	0080	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 45.000; Overrun Quantity Balance 7.00.	7	\$2.00	\$14.00
	0090	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun			-4.5	\$2.00	(\$9.00)
	0090	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-79.5	\$2.00	(\$159.00)
	0090	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 79.500; Overrun Quantity Balance 4.50.	4.5	\$2.00	\$9.00
	0100	SEPARATION GEOTEXTILE	Overrun			-16	\$5.00	(\$80.00)
	0100	SEPARATION GEOTEXTILE	Material			-269	\$5.00	(\$1,345.00)
	0100	SEPARATION GEOTEXTILE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 40 on the current Payment Estimate. Material Insufficiency Quantity 269.000; Overrun Quantity Balance 16.00.	16	\$5.00	\$80.00
	0160	GUARDRAIL TYPE A	Material			-38	\$21.75	(\$826.50)
	J4S3386	0360	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Overrun			-1	\$2,000.00
0360		IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material			-3	\$2,000.00	(\$6,000.00)
0360		IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 29 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.	1	\$2,000.00	\$2,000.00
0390		TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	Material			-2	\$1,000.00	(\$2,000.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2021

Pay Estimate Created Date: June 30, 2021

Progress Estimate Number 1	Contract ID 210319-C02 Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start See NTP Date Pay Period End June 30, 2021	Original Contract Amount \$2,376,874.20 Net Change Order Amount \$0.00 Current Contract Amount \$2,376,874.20
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3386	0400	CONSTRUCTION SIGNS	Material			-792	\$6.50	(\$5,148.00)
	0430	CHANNELIZER (TRIM LINE)	Overrun			-103	\$30.00	(\$3,090.00)
	0430	CHANNELIZER (TRIM LINE)	Material			-257	\$30.00	(\$7,710.00)
	0430	CHANNELIZER (TRIM LINE)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 30 on the current Payment Estimate. Material Insufficiency Quantity 257.000; Overrun Quantity Balance 103.00.	103	\$30.00	\$3,090.00
	0440	TYPE III MOVEABLE BARRICADE	Overrun			-5	\$150.00	(\$750.00)
	0440	TYPE III MOVEABLE BARRICADE	Material			-40	\$150.00	(\$6,000.00)
	0440	TYPE III MOVEABLE BARRICADE	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 31 on the current Payment Estimate. Material Insufficiency Quantity 40.000; Overrun Quantity Balance 5.00.	5	\$150.00	\$750.00
	0450	DIRECTIONAL INDICATOR BARRICADE	Material			-28	\$40.00	(\$1,120.00)
	0460	FLASHING ARROW PANEL	Material			-2	\$900.00	(\$1,800.00)
	0470	SEQUENTIAL FLASHING WARNING LIGHT	Material			-28	\$40.00	(\$1,120.00)
	0480	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Overrun			-3	\$2,000.00	(\$6,000.00)
	0480	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-34	\$2,000.00	(\$68,000.00)
	0480	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 34.000; Overrun Quantity Balance 3.00.	3	\$2,000.00	\$6,000.00
	0500	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Overrun			-440	\$22.50	(\$9,900.00)
	0500	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material			-1,140	\$22.50	(\$25,650.00)
	0500	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 1140.000; Overrun Quantity Balance 440.00.	440	\$22.50	\$9,900.00
Total								(\$169,668.50)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 6, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4I3436	I 435-1(332)	Drainage and pavement improvements	I-435	CLAY	from Rte. 69 to 48th Street
J4S3386	FAS S302(91)	Bridge replacement	53rd Ter	CLAY	over I-435, 0.8 miles south of Rte. 69 and 0.7 miles north of 48th Street

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4I3436	Posted Item Pay	\$77,525.50	\$0.00	\$77,525.50
	Gross Item Adjustments	(\$45,120.50)	\$0.00	(\$45,120.50)
	Gross Item Pay	\$32,405.00	\$0.00	\$32,405.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J4S3386	Posted Item Pay	\$308,705.24	\$0.00	\$308,705.24
	Gross Item Adjustments	(\$124,548.00)	\$0.00	(\$124,548.00)
	Gross Item Pay	\$184,157.24	\$0.00	\$184,157.24
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 6, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J413436, Item 3030600, Project Item Line Number 0020, Material Set 303060096, Material 0303CARB - Rock for Rock Base, Acceptance Action Generic 0303CARB is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 5029905, Project Item Line Number 0040, Material Set 502990596, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 5029905, Project Item Line Number 0040, Material Set 502990596, Material 100510..OPTLD1 - PCCP 1" Max LS/DO, Acceptance Action Generic 100510..OPTLD1 is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 5029905, Project Item Line Number 0040, Material Set 502990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 5029905, Project Item Line Number 0040, Material Set 502990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 6053030A, Project Item Line Number 0050, Material Set 6053030A96, Material 1009G5DRLS - Agg for Drainage Gr5 Limestone, Acceptance Action Generic 1009G5DRLS is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 6053030A, Project Item Line Number 0050, Material Set 6053030A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 6053030A, Project Item Line Number 0050, Material Set 6053030A96, Material 1011GXT1 - Geotextile Fabric for SubsrDrainage(T1), Acceptance Action Generic 1011GXT1 is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 6054020, Project Item Line Number 0060, Material Set 605402096, Material 1013DMPVSC4.04 - Underdrain Sch40 PVC 4" (102mm), Acceptance Action Generic 1013DMPVSC4.04 is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 6054020, Project Item Line Number 0060, Material Set 605402096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 6054020, Project Item Line Number 0060, Material Set 605402096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 6054020, Project Item Line Number 0060, Material Set 605402096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 6061010, Project Item Line Number 0160, Material Set 606101096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6122017, Project Item Line Number 0360, Material Set 612201796, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6123000A, Project Item Line Number 0390, Material Set 6123000A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6161005, Project Item Line Number 0400, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6161025, Project Item Line Number 0430, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6161030, Project Item Line Number 0440, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6161033, Project Item Line Number 0450, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6161040, Project Item Line Number 0460, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6161055, Project Item Line Number 0470, Material Set 616105596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6161099, Project Item Line Number 0480, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4S3386, Item 6173600D, Project Item Line Number 0500, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J413436, Item 6205902A, Project Item Line Number 0080, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L	No Remark was entered by Engineer	caseyj	Unresolved



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 6, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4I3436, Item 6205902A, Project Item Line Number 0080, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4I3436, Item 6205903A, Project Item Line Number 0090, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4I3436, Item 6205903A, Project Item Line Number 0090, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Insufficient Materials: Project J4I3436, Item 6240104A, Project Item Line Number 0100, Material Set 6240104A96, Material 1011GXT4 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GXT4 is insufficient.	No Remark was entered by Engineer	caseyj	Unresolved
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4S3386, Project Item Line Number 0360, Contract Line Item Number 0360, Item 6122017, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4S3386, Project Item Line Number 0430, Contract Line Item Number 0430, Item 6161025, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4S3386, Project Item Line Number 0440, Contract Line Item Number 0440, Item 6161030, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4S3386, Project Item Line Number 0480, Contract Line Item Number 0480, Item 6161099, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4S3386, Project Item Line Number 0500, Contract Line Item Number 0500, Item 6173600D, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4I3436, Project Item Line Number 0020, Contract Line Item Number 0020, Item 3030600, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4I3436, Project Item Line Number 0030, Contract Line Item Number 0030, Item 3030610A, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4I3436, Project Item Line Number 0040, Contract Line Item Number 0040, Item 5029905, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4I3436, Project Item Line Number 0050, Contract Line Item Number 0050, Item 6053030A, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4I3436, Project Item Line Number 0080, Contract Line Item Number 0080, Item 6205902A, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4I3436, Project Item Line Number 0090, Contract Line Item Number 0090, Item 6205903A, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-C02, Contract Project J4I3436, Project Item Line Number 0100, Contract Line Item Number 0100, Item 6240104A, Minor Item.	No Remark was entered by Engineer	caseyj	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-C02	J413436	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	0020	3030600	FURNISHING ROCK BASE MATERIAL	193.00	0.00	193.00	SQYD	206.00	\$40.00	\$8,240.00
		0001	0030	3030610A	PLACING ROCK BASE	193.00	0.00	193.00	SQYD	206.00	\$30.00	\$6,180.00
		0001	0040	5029905	MISC.CONCRETE PAVEMENT (16 IN, NON-REINFORCED, 15 FT JOINTS)	193.30	0.00	193.30	SQYD	206.40	\$150.00	\$30,960.00
		0001	0050	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	15.00	0.00	15.00	LF	20.00	\$50.00	\$1,000.00
		0001	0060	6054020	OUTLET PIPES AND SPLASH PADS	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0080	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	38.00	0.00	38.00	LF	45.00	\$2.00	\$90.00
		0001	0090	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	75.00	0.00	75.00	LF	79.50	\$2.00	\$159.00
		0001	0100	6240104A	SEPARATION GEOTEXTILE	253.00	0.00	253.00	SQYD	269.00	\$5.00	\$1,345.00
		0001	0110	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	0.90	0.00	0.90	STA	0.90	\$12,000.00	\$10,800.00
		0001	0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,925.00	\$2,925.00
		0001	0130	8061006	ALTERNATE DITCH CHECK	40.00	0.00	40.00	LF	0.00	\$25.00	\$0.00
		0001	0140	8061016	SEDIMENT REMOVAL	9.00	0.00	9.00	CUYD	0.00	\$35.00	\$0.00
		0001	0150	8061019	SILT FENCE	43.00	0.00	43.00	LF	0.00	\$6.50	\$0.00
		0010	0160	6061010	GUARDRAIL TYPE A	38.00	0.00	38.00	LF	38.00	\$21.75	\$826.50
0040	0170	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	1.00	0.00	1.00	EA	0.00	\$1,100.00	\$0.00		
Project J413436 - Total Value Posted to Date as of Report Generated Date												\$77,525.50
J4S3386	0001	0180	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$10,000.00	\$0.00	
		0190	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.20	\$34,000.00	\$6,800.00	
		0200	2031000	CLASS A EXCAVATION	1,787.00	0.00	1,787.00	CUYD	0.00	\$20.00	\$0.00	
		0210	2035500	EMBANKMENT IN PLACE	2,250.00	0.00	2,250.00	CUYD	0.00	\$25.00	\$0.00	
		0220	2036000	COMPACTING EMBANKMENT	1,454.00	0.00	1,454.00	CUYD	0.00	\$5.00	\$0.00	
		0230	2063000	CLASS 3 EXCAVATION	305.00	0.00	305.00	CUYD	0.00	\$100.00	\$0.00	
		0240	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,233.00	0.00	2,233.00	SQYD	0.00	\$15.00	\$0.00	
		0250	4039905	MISC.OPTIONAL PAVEMENT	2,142.00	0.00	2,142.00	SQYD	0.00	\$44.40	\$0.00	
		0260	6071012A	CHAIN-LINK FENCE (60 IN.)	686.00	0.00	686.00	LF	0.00	\$18.50	\$0.00	
		0270	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	173.00	0.00	173.00	LF	0.00	\$55.00	\$0.00	
		0280	6071102	MODIFIED CONCRETE GUTTER TYPE B	173.00	0.00	173.00	LF	0.00	\$60.00	\$0.00	
		0290	6086004	CONCRETE SIDEWALK, 4 IN.	104.10	0.00	104.10	SQYD	0.00	\$95.00	\$0.00	
		0300	6091051	CURB AND GUTTER TYPE A	252.00	0.00	252.00	LF	0.00	\$65.00	\$0.00	
		0310	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	4.00	0.00	4.00	CUYD	0.00	\$55.00	\$0.00	
		0320	6096041	PLACING TYPE 1 ROCK DITCH LINER	4.00	0.00	4.00	CUYD	0.00	\$175.00	\$0.00	
		0330	6097000	ROCK LINING	4.00	0.00	4.00	CUYD	0.00	\$100.00	\$0.00	
		0340	6113020	FURNISHING TYPE 2 ROCK BLANKET	24.00	0.00	24.00	CUYD	0.00	\$50.00	\$0.00	
		0350	6113040	PLACING TYPE 2 ROCK BLANKET	24.00	0.00	24.00	CUYD	0.00	\$20.00	\$0.00	
		0360	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	3.00	\$2,000.00	\$6,000.00	
		0370	6122020	REPLACEMENT SAND BARREL	2.00	0.00	2.00	EA	0.00	\$300.00	\$0.00	
		0380	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$800.00	\$0.00	
		0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	2.00	\$1,000.00	\$2,000.00	
		0400	6161005	CONSTRUCTION SIGNS	996.00	0.00	996.00	SQFT	792.00	\$6.50	\$5,148.00	
		0410	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$35.00	\$0.00	
0420	6161009	FLAG ASSEMBLY	22.00	0.00	22.00	EA	0.00	\$10.00	\$0.00			
0430	6161025	CHANNELIZER (TRIM LINE)	154.00	0.00	154.00	EA	257.00	\$30.00	\$7,710.00			
0440	6161030	TYPE III MOVEABLE BARRICADE	35.00	0.00	35.00	EA	40.00	\$150.00	\$6,000.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-C02	J4S3386	0001	0450	6161033	DIRECTIONAL INDICATOR BARRICADE	42.00	0.00	42.00	EA	28.00	\$40.00	\$1,120.00
		0001	0460	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	2.00	\$900.00	\$1,800.00
		0001	0470	6161055	SEQUENTIAL FLASHING WARNING LIGHT	42.00	0.00	42.00	EA	28.00	\$40.00	\$1,120.00
		0001	0480	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	31.00	0.00	31.00	EA	34.00	\$2,000.00	\$68,000.00
		0001	0490	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	10.00	0.00	10.00	EA	0.00	\$1,600.00	\$0.00
		0001	0500	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	700.00	0.00	700.00	LF	1,140.00	\$22.50	\$25,650.00
		0001	0510	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	575.00	0.00	575.00	LF	0.00	\$8.00	\$0.00
		0001	0520	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$145,000.00	\$36,250.00
		0001	0530	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0540	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,975.00	0.00	1,975.00	LF	0.00	\$0.45	\$0.00
		0001	0550	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,275.00	0.00	1,275.00	LF	0.00	\$0.45	\$0.00
		0001	0560	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	918.00	0.00	918.00	LF	0.00	\$0.45	\$0.00
		0001	0570	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,466.00	0.00	1,466.00	LF	0.00	\$0.45	\$0.00
		0001	0580	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	40.00	0.00	40.00	LF	0.00	\$3.00	\$0.00
		0001	0590	6207001	PAVEMENT MARKING REMOVAL	11,005.00	0.00	11,005.00	LF	1,338.00	\$0.48	\$642.24
		0001	0600	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	7,755.00	0.00	7,755.00	LF	3,930.00	\$0.50	\$1,965.00
		0001	0610	6214600A	FLOWABLE BACKFILL	7.00	0.00	7.00	CUYD	0.00	\$300.00	\$0.00
		0001	0620	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	64.00	0.00	64.00	SQYD	0.00	\$5.00	\$0.00
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0640	7250330A	30 IN. PIPE GROUP B	119.00	0.00	119.00	LF	0.00	\$100.00	\$0.00
		0001	0650	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0001	0660	8051000A	SEEDING - COOL SEASON MIXTURES	1.10	0.00	1.10	ACRE	0.00	\$5,000.00	\$0.00
		0001	0670	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	0.00	\$15.00	\$0.00
		0001	0680	8061006	ALTERNATE DITCH CHECK	600.00	0.00	600.00	LF	0.00	\$10.50	\$0.00
		0001	0690	8061016	SEDIMENT REMOVAL	47.00	0.00	47.00	CUYD	0.00	\$35.00	\$0.00
		0001	0700	8061017	TEMPORARY SEEDING AND MULCHING	1.10	0.00	1.10	ACRE	0.00	\$3,000.00	\$0.00
		0001	0710	8061019	SILT FENCE	1,095.00	0.00	1,095.00	LF	0.00	\$2.30	\$0.00
		0010	0720	6061010	GUARDRAIL TYPE A	188.00	0.00	188.00	LF	0.00	\$21.50	\$0.00
		0010	0730	6061060	MGS GUARDRAIL	350.00	0.00	350.00	LF	0.00	\$22.50	\$0.00
		0010	0740	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	400.00	0.00	400.00	LF	0.00	\$25.50	\$0.00
		0010	0750	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	4.00	0.00	4.00	EA	0.00	\$1,850.00	\$0.00
		0010	0760	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0010	0770	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,650.00	\$0.00
		0010	0780	6063015	TYPE A CRASHWORTHY END TERMINAL	4.00	0.00	4.00	EA	0.00	\$2,650.00	\$0.00
		0010	0790	6063016	TYPE B CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	0.00	\$4,250.00	\$0.00
		0010	0800	6069901	MISC.REMOVAL AND REINSTALL GUARD CABLE	1.00	0.00	1.00	LS	1.00	\$13,000.00	\$13,000.00
		0040	0810	9031010	CONCRETE FOOTINGS, EMBEDDED	1.90	0.00	1.90	CUYD	0.00	\$1,050.00	\$0.00
		0040	0820	9031210	STRUCTURAL STEEL POSTS	600.00	0.00	600.00	LB	0.00	\$4.50	\$0.00
		0040	0830	9031270A	2 IN. PSST POST - 12 GA.	63.00	0.00	63.00	LF	0.00	\$13.00	\$0.00
		0040	0840	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	18.00	0.00	18.00	LF	0.00	\$47.50	\$0.00
		0040	0850	9031280	2.5 IN. PSST POST - 12 GA.	38.00	0.00	38.00	LF	0.00	\$14.00	\$0.00
		0040	0860	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	0.00	\$50.50	\$0.00
		0070	0870	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	22.00	0.00	22.00	SQFT	22.00	\$250.00	\$5,500.00
0070	0880	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$120,000.00	\$120,000.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210319-C02	J4S3386	0070	0890	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	169.00	0.00	169.00	SQYD	0.00	\$250.00	\$0.00		
		0070	0900	6079903	MISC.48 IN. ORNAMENTAL PEDESTRIAN FENCE	372.00	0.00	372.00	LF	0.00	\$160.00	\$0.00		
		0070	0910	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	28.00	0.00	28.00	LF	0.00	\$1,200.00	\$0.00		
		0070	0920	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	45.00	0.00	45.00	LF	0.00	\$350.00	\$0.00		
		0070	0930	7011300	VIDEO CAMERA INSPECTION	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00		
		0070	0940	7011400	FOUNDATION INSPECTION HOLES	65.00	0.00	65.00	LF	0.00	\$150.00	\$0.00		
		0070	0950	7011600	SONIC LOGGING TESTING	2.00	0.00	2.00	EA	0.00	\$3,500.00	\$0.00		
		0070	0960	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	372.00	0.00	372.00	LF	0.00	\$75.00	\$0.00		
		0070	0970	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	0.00	\$110.00	\$0.00		
		0070	0980	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	83.10	0.00	83.10	CUYD	0.00	\$850.00	\$0.00		
		0070	0990	7034219A	TYPE D BARRIER	403.00	0.00	403.00	LF	0.00	\$185.00	\$0.00		
		0070	1000	7034222	SLAB ON CONCRETE BEAM	848.00	0.00	848.00	SQYD	0.00	\$400.00	\$0.00		
		0070	1010	7034430	SIDEWALK (BRIDGES)	1,391.00	0.00	1,391.00	SQFT	0.00	\$15.00	\$0.00		
		0070	1020	7034620	FORM LINERS	118.00	0.00	118.00	SQYD	0.00	\$40.00	\$0.00		
		0070	1030	7056051A	33 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	1,105.00	0.00	1,105.00	LF	0.00	\$350.00	\$0.00		
		0070	1040	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00		
		0070	1050	7101000	REINFORCING STEEL (EPOXY COATED)	18,160.00	0.00	18,160.00	LB	0.00	\$1.55	\$0.00		
		0070	1060	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,750.00	\$0.00		
		0070	1070	7161000	PLAIN NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	0.00	\$250.00	\$0.00		
		0070	1080	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	12.00	0.00	12.00	EA	0.00	\$350.00	\$0.00		
		0070	1090	7201300	PIPE PILE SPACERS	12.00	0.00	12.00	EA	0.00	\$1,000.00	\$0.00		
		0071	1100	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$1,656.00	\$0.00		
		0071	1110	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$1,656.00	\$0.00		
		0071	1120	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,800.00	0.00	1,800.00	SQFT	0.00	\$65.45	\$0.00		
		0072	1130	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$1,656.00	\$0.00		
		0072	1140	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$1,656.00	\$0.00		
		0072	1150	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,766.00	0.00	1,766.00	SQFT	0.00	\$65.45	\$0.00		
		Project J4S3386 - Total Value Posted to Date as of Report Generated Date												\$308,705.24
		210319-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$386,230.74



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J413436

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	6/26/21	6/30/21	1.00	LS	1270 ft S of MM53.0 to 1349 ft S of MM 53.0					
0020	3030600	FURNISHING ROCK BASE MATERIAL	6/26/21	6/30/21	206.00	SQYD	1270 ft S of MM53.0 to 1349 ft S of MM 53.0					(79'x14.5' + 47.5'x15')/9
0030	3030610A	PLACING ROCK BASE	6/26/21	6/30/21	206.00	SQYD	1270 ft S of MM53.0 to 1349 ft S of MM 53.0					(79'x14.5' + 47.5'x15')/9
0040	5029905	MISC.	6/26/21	6/30/21	206.40	SQYD	1270 ft S of MM53.0 to 1349 ft S of MM 53.0					(79'x14.5' + 47.5'x15')/9
0050	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	6/26/21	6/30/21	20.00	LF	1271 ft S of MM53.0					
0060	6054020	OUTLET PIPES AND SPLASH PADS	6/26/21	6/30/21	1.00	EA	1271 ft S of MM53.0					
0070	6181000	MOBILIZATION	6/25/21	6/30/21	1.00	LS	Near Log Mile 32.450					
0080	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	6/27/21	6/30/21	45.00	LF	Near Log Mile 32.450: 15' along shoulder, 3-10' lane stripes					
0090	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	6/27/21	6/30/21	79.50	LF	Near Log Mile 32.450: Along median edge.					
0100	6240104A	SEPARATION GEOTEXTILE	6/26/21	6/30/21	269.00	SQYD	Near Log Mile 32.450					[(79'x14.5' + 47.5'x15') + (79'+62'+15'+47.5'+64'+14.5')x2]/9
0110	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE	6/27/21	6/30/21	0.90	STA	Near Log Mile 32.450: 15' along shoulder, 79' along median edge.					
0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	6/25/21	6/30/21	1.00	LS	Near Log Mile 32.450					
0160	6061010	GUARDRAIL TYPE A	6/28/21	6/30/21	38.00	LF		539+56.90		539+94.40		

Project: J4S3386

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0190	2022010	REMOVAL OF IMPROVEMENTS	6/26/21	6/30/21	0.20	LS	A166 - 53rd Terr Bridge					Guardrail and Slope Protection removal.
0360	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	6/27/21	6/30/21	3.00	EA	I-435 NB/SB					Additional added to combine Phase 2 and Phase 3 barrier usage.
0390	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	6/26/21	6/30/21	2.00	EA	I-435 lane closures.					
0400	6161005	CONSTRUCTION SIGNS	6/26/21	6/30/21	792.00	SQFT	Phase 1 closure - various locations					
0430	6161025	CHANNELIZER (TRIM LINE)	6/26/21	6/30/21	257.00	EA	I-435 lane closures - various locations throughout detour.					
0440	6161030	TYPE III MOVEABLE BARRICADE	6/26/21	6/30/21	40.00	EA	I-435 lane closures - various locations throughout detour.					
0450	6161033	DIRECTIONAL INDICATOR BARRICADE	6/26/21	6/30/21	28.00	EA	I-435 lane closures - various locations throughout detour.					
0460	6161040	FLASHING ARROW PANEL	6/26/21	6/30/21	2.00	EA	I-435 lane closures - various locations throughout detour.					
0470	6161055	SEQUENTIAL FLASHING WARNING LIGHT	6/26/21	6/30/21	28.00	EA	I-435 lane closures - various locations throughout detour.					
0480	6161099	CMS WITH COMMUNICATION INTERFACE, CONT F	6/26/21	6/30/21	34.00	EA	I-435 lane closures - various locations throughout detour.					
0500	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	6/27/21	6/30/21	1,140.00	LF	I-435 NB/SB					Additional added to combine Phase 2 and Phase 3 barrier usage.
0520	6181000	MOBILIZATION	6/26/21	6/30/21	0.25	LS	Phase 1 - bridge removal					
0590	6207001	PAVEMENT MARKING REMOVAL	6/27/21	6/30/21	1,338.00	LF	I-435 NB/SB					Phase 1 to Phase 3 removals
0600	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	6/27/21	6/30/21	3,930.00	LF	I-435 NB/SB					Phase 3 lane shifts
0800	6069901	MISC. GUARDRAIL ITEM	6/26/21	6/30/21	1.00	LS	I-435 NB/SB Median					
0870	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	6/26/21	6/30/21	22.00	SQFT	A1666					
0880	2160500	REMOVAL OF BRIDGES	6/26/21	6/30/21	1.00	LS	A1666					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413436	0020	FURNISHING ROCK BASE MATERIAL	Material		1	Jun 30, 2021	SYSTEM	(\$8,240.00)				
			- Total							(\$8,240.00)		
			Material - Total							(\$8,240.00)		
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 206.000; Overrun Quantity Balance 13.00.			
					1	Jun 30, 2021	SYSTEM	(\$520.00)				
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
			0020 - Total							(\$8,240.00)		
			J413436	0030	PLACING ROCK BASE	Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user caseyj overriding Payment Estimate Exception 35 on the current Payment Estimate.
								1	Jun 30, 2021	SYSTEM	(\$390.00)	
Overrun - Total							\$0.00					
Overrun - Total							\$0.00					
0030 - Total							\$0.00					
J413436	0040	MISC.	Material		1	Jun 30, 2021	SYSTEM	(\$30,960.00)				
			- Total							(\$30,960.00)		
			Material - Total							(\$30,960.00)		
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$1,965.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 206.400; Overrun Quantity Balance 13.10.			
					1	Jun 30, 2021	SYSTEM	(\$1,965.00)				
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
0040 - Total							(\$30,960.00)					
J413436	0050	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		1	Jun 30, 2021	SYSTEM	(\$1,000.00)				
			- Total							(\$1,000.00)		
			Material - Total							(\$1,000.00)		
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 20.000; Overrun Quantity Balance 5.00.			
					1	Jun 30, 2021	SYSTEM	(\$250.00)				
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
0050 - Total							(\$1,000.00)					
J413436	0060	OUTLET PIPES AND SPLASH PADS	Material		1	Jun 30, 2021	SYSTEM	(\$2,500.00)				
			- Total							(\$2,500.00)		
			Material - Total							(\$2,500.00)		
0060 - Total							(\$2,500.00)					
J413436	0080	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		1	Jun 30, 2021	SYSTEM	(\$90.00)				
			- Total							(\$90.00)		
			Material - Total							(\$90.00)		
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$14.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 45.000; Overrun Quantity Balance 7.00.			



Line Item Adjustments by Estimate

Jul 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413436	0080	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	1	Jun 30, 2021	SYSTEM	(\$14.00)			
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
	0080 - Total								(\$90.00)		
	0090	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		1	Jun 30, 2021	SYSTEM	(\$159.00)			
			- Total							(\$159.00)	
			Material - Total							(\$159.00)	
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$9.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 79.500; Overrun Quantity Balance 4.50.		
					1	Jun 30, 2021	SYSTEM	(\$9.00)			
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
	0090 - Total								(\$159.00)		
	0100	SEPARATION GEOTEXTILE	Material		1	Jun 30, 2021	SYSTEM	(\$1,345.00)			
			- Total							(\$1,345.00)	
			Material - Total							(\$1,345.00)	
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 40 on the current Payment Estimate. Material Insufficiency Quantity 269.000; Overrun Quantity Balance 16.00.		
					1	Jun 30, 2021	SYSTEM	(\$80.00)			
			Overrun - Total							\$0.00	
	Overrun - Total							\$0.00			
	0100 - Total								(\$1,345.00)		
0160	GUARDRAIL TYPE A	Material		1	Jun 30, 2021	SYSTEM	(\$826.50)				
		- Total							(\$826.50)		
		Material - Total							(\$826.50)		
0160 - Total								(\$826.50)			
J413436 - Total								(\$45,120.50)			
J4S3386	0360	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material		1	Jun 30, 2021	SYSTEM	(\$6,000.00)			
			- Total							(\$6,000.00)	
			Material - Total							(\$6,000.00)	
	Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 29 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.				
			1	Jun 30, 2021	SYSTEM	(\$2,000.00)					
	Overrun - Total							\$0.00			
	Overrun - Total							\$0.00			
	0360 - Total								(\$6,000.00)		
	0390	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		1	Jun 30, 2021	SYSTEM	(\$2,000.00)			
			- Total							(\$2,000.00)	
Material - Total							(\$2,000.00)				
0390 - Total								(\$2,000.00)			
0400	CONSTRUCTION SIGNS	Material		1	Jun 30, 2021	SYSTEM	(\$5,148.00)				
		- Total							(\$5,148.00)		



Line Item Adjustments by Estimate

Jul 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3386	0400	CONSTRUCTION SIGNS	Material - Total						(\$5,148.00)			
	0400 - Total								(\$5,148.00)			
	0430	CHANNELIZER (TRIM LINE)	Material		1	Jun 30, 2021	SYSTEM		(\$7,710.00)			
									- Total	(\$7,710.00)		
	Material - Total								(\$7,710.00)			
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM		\$3,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 30 on the current Payment Estimate. Material Insufficiency Quantity 257.000; Overrun Quantity Balance 103.00.		
									1		Jun 30, 2021	SYSTEM
									Overrun - Total	\$0.00		
	Overrun - Total								\$0.00			
	0430 - Total								(\$7,710.00)			
	0440	TYPE III MOVEABLE BARRICADE	Material		1	Jun 30, 2021	SYSTEM		(\$6,000.00)			
									- Total	(\$6,000.00)		
	Material - Total								(\$6,000.00)			
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM		\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 31 on the current Payment Estimate. Material Insufficiency Quantity 40.000; Overrun Quantity Balance 5.00.		
									1		Jun 30, 2021	SYSTEM
									Overrun - Total	\$0.00		
	Overrun - Total								\$0.00			
	0440 - Total								(\$6,000.00)			
	0450	DIRECTIONAL INDICATOR BARRICADE	Material		1	Jun 30, 2021	SYSTEM		(\$1,120.00)			
									- Total	(\$1,120.00)		
	Material - Total								(\$1,120.00)			
	0450 - Total								(\$1,120.00)			
	0460	FLASHING ARROW PANEL	Material		1	Jun 30, 2021	SYSTEM		(\$1,800.00)			
									- Total	(\$1,800.00)		
	Material - Total								(\$1,800.00)			
	0460 - Total								(\$1,800.00)			
	0470	SEQUENTIAL FLASHING WARNING LIGHT	Material		1	Jun 30, 2021	SYSTEM		(\$1,120.00)			
								- Total	(\$1,120.00)			
Material - Total								(\$1,120.00)				
0470 - Total								(\$1,120.00)				
0480	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Jun 30, 2021	SYSTEM		(\$68,000.00)				
								- Total	(\$68,000.00)			
Material - Total								(\$68,000.00)				
		Overrun	Overrun	1	Jun 30, 2021	SYSTEM		\$6,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 34.000; Overrun Quantity Balance 3.00.			
								1		Jun 30, 2021	SYSTEM	(\$6,000.00)
								Overrun - Total	\$0.00			
Overrun - Total								\$0.00				
0480 - Total								(\$68,000.00)				
0500	TEMPORARY TRAFFIC	Material		1	Jun 30, 2021	SYSTEM		(\$25,650.00)				



Line Item Adjustments by Estimate

Jul 6, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3386	0500	BARRIER, CONT. FURN/RE	Material	- Total					(\$25,650.00)	
			Material - Total						(\$25,650.00)	
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$9,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 1140.000; Overrun Quantity Balance 440.00.	
					1	Jun 30, 2021	SYSTEM	(\$9,900.00)		
			Overrun - Total						\$0.00	
			Overrun - Total						\$0.00	
			0500 - Total						(\$25,650.00)	
J4S3386 - Total								(\$124,548.00)		
Overall - Total								(\$169,668.50)		