



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on December 6, 2022

Pay Estimate Created Date: November 18, 2022

<b>Final Estimate Number</b> 21	<b>Contract ID</b> 210319-C02	<b>Pay Period Start</b> November 16, 2022	<b>Original Contract Amount</b> \$2,376,874.20
	<b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period End</b> November 18, 2022	<b>Net Change Order Amount</b> \$99,246.35
			<b>Current Contract Amount</b> \$2,476,120.55

Approval Date	By User
November 21, 2022	yostj1
December 1, 2022	holdtc
December 5, 2022	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 21, 2021	December 21, 2021	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date, JSP B - Completion Date, J413436	June 6, 2021	June 28, 2021	Milestone Complete	
Awarded Date	April 7, 2021	April 7, 2021					
Letting Date	March 19, 2021	March 19, 2021					
Notice to Proceed Date	April 22, 2021	April 22, 2021					
Work Began Date	June 21, 2021	June 21, 2021					

Contract Total Pay For Estimate No. 21			
	This Estimate	Previous	To Date
210319-C02			
Total Posted Items Pay	\$0.00	\$2,476,120.56	\$2,476,120.56
Gross Item Adjustments	\$4,081.96	(\$1,640.23)	\$2,441.73
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,474,480.33	\$2,478,562.29
<b>Contract Total Payable This Estimate:</b>	<b>\$4,081.96</b>		

**Items Paid This Estimate Period**

No Data Available

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3386	0250	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	This adjustment corrects AC adjustments made on previous estimates.			\$77.57
	0550	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Removing retroreflectivity adjustment made on estimate 0016 to the wrong line number.			(\$2.05)
	0560	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	This adjustment corrects the retroreflectivity adjustment previously made to this line number and applies the correct retroreflectivity adjustment of +\$1.97 to this line.			\$85.00
	0570	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment	Retroreflectivity Adjustment	Adjustment for retroreflectivity readings. Documentation uploaded to Eprojects.			(\$178.81)
	5007	SEEDING - COOL SEASON GRASSES	MaterialCredit			1.1	\$3,727.50	\$4,100.25
<b>Total</b>								<b>\$4,081.96</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on December 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4I3436	I 435-1(332)	Drainage and pavement improvements	I-435	CLAY	from Rte. 69 to 48th Street
J4S3386	FAS S302(91)	Bridge replacement	53rd Ter	CLAY	over I-435, 0.8 miles south of Rte. 69 and 0.7 miles north of 48th Street

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J4I3436	<b>Posted Item Pay</b>	\$0.00	\$77,961.50
	<b>Gross Item Adjustments</b>	\$0.00	\$23.28
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$77,984.78</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J4S3386	<b>Posted Item Pay</b>	\$0.00	\$2,398,159.06
	<b>Gross Item Adjustments</b>	\$4,081.96	(\$1,663.51)
	<b>Gross Item Pay</b>	<b>\$4,081.96</b>	<b>\$2,396,495.55</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on December 6, 2022

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-C02	J4I3436	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	0020	3030600	FURNISHING ROCK BASE MATERIAL	193.00	13.00	206.00	SQYD	206.00	\$40.00	\$8,240.00
		0001	0030	3030610A	PLACING ROCK BASE	193.00	13.00	206.00	SQYD	206.00	\$30.00	\$6,180.00
		0001	0040	5029905	MISC.CONCRETE PAVEMENT (16 IN. NON-REINFORCED, 15 FT JOINTS)	193.30	13.00	206.30	SQYD	206.30	\$150.00	\$30,945.00
		0001	0050	6053030A	PIPE AGGREGATE PAVEMENT EDGE DRAIN	15.00	0.00	15.00	LF	15.00	\$50.00	\$750.00
		0001	0060	6054020	OUTLET PIPES AND SPLASH PADS	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0080	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	38.00	-8.00	30.00	LF	30.00	\$2.00	\$60.00
		0001	0090	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	75.00	-5.00	70.00	LF	70.00	\$2.00	\$140.00
		0001	0100	6240104A	SEPARATION GEOTEXTILE	253.00	16.00	269.00	SQYD	269.00	\$5.00	\$1,345.00
		0001	0110	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	0.90	0.00	0.90	STA	0.90	\$12,000.00	\$10,800.00
		0001	0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,925.00	\$2,925.00
		0001	0130	8061006	ALTERNATE DITCH CHECK	40.00	-10.00	30.00	LF	30.00	\$25.00	\$750.00
		0001	0140	8061016	SEDIMENT REMOVAL	9.00	-9.00	0.00	CUYD	0.00	\$35.00	\$0.00
		0001	0150	8061019	SILT FENCE	43.00	-43.00	0.00	LF	0.00	\$6.50	\$0.00
		0010	0160	6061010	GUARDRAIL TYPE A	38.00	0.00	38.00	LF	38.00	\$21.75	\$826.50
		0040	0170	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	1.00	-1.00	0.00	EA	0.00	\$1,100.00	\$0.00
<b>Project J4I3436 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$77,961.50</b>
J4S3386	0001	0180	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$10,000.00	\$10,000.00	
		0190	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$34,000.00	\$34,000.00	
		0200	2031000	CLASS A EXCAVATION	1,787.00	-21.00	1,766.00	CUYD	1,766.00	\$20.00	\$35,320.00	
		0210	2035500	EMBANKMENT IN PLACE	2,250.00	-101.00	2,149.00	CUYD	2,149.00	\$25.00	\$53,725.00	
		0220	2036000	COMPACTING EMBANKMENT	1,454.00	12.00	1,466.00	CUYD	1,466.00	\$5.00	\$7,330.00	
		0230	2063000	CLASS 3 EXCAVATION	305.00	162.00	467.00	CUYD	467.00	\$100.00	\$46,700.00	
		0240	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,233.00	0.00	2,233.00	SQYD	2,233.00	\$15.00	\$33,495.00	
		0250	4039905	MISC.OPTIONAL PAVEMENT	2,142.00	33.00	2,175.00	SQYD	2,175.00	\$44.40	\$96,570.00	
		0260	6071012A	CHAIN-LINK FENCE (60 IN.)	686.00	0.00	686.00	LF	686.00	\$18.50	\$12,691.00	
		0270	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	173.00	0.00	173.00	LF	173.00	\$55.00	\$9,515.00	
		0280	6071102	MODIFIED CONCRETE GUTTER TYPE B	173.00	0.00	173.00	LF	173.00	\$60.00	\$10,380.00	
		0290	6086004	CONCRETE SIDEWALK, 4 IN.	104.10	0.00	104.10	SQYD	104.10	\$95.00	\$9,889.50	
		0300	6091051	CURB AND GUTTER TYPE A	252.00	-99.00	153.00	LF	153.00	\$65.00	\$9,945.00	
		0310	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	4.00	0.00	4.00	CUYD	4.00	\$55.00	\$220.00	
		0320	6096041	PLACING TYPE 1 ROCK DITCH LINER	4.00	0.00	4.00	CUYD	4.00	\$175.00	\$700.00	
		0330	6097000	ROCK LINING	4.00	0.00	4.00	CUYD	4.00	\$100.00	\$400.00	
		0340	6113020	FURNISHING TYPE 2 ROCK BLANKET	24.00	72.00	96.00	CUYD	96.00	\$50.00	\$4,800.00	
		0350	6113040	PLACING TYPE 2 ROCK BLANKET	24.00	72.00	96.00	CUYD	96.00	\$20.00	\$1,920.00	
		0360	6122017	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	2.00	1.00	3.00	EA	3.00	\$2,000.00	\$6,000.00	
		0370	6122020	REPLACEMENT SAND BARREL	2.00	-2.00	0.00	EA	0.00	\$300.00	\$0.00	
		0380	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	-1.00	1.00	EA	1.00	\$800.00	\$800.00	
		0390	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	3.00	0.00	3.00	EA	3.00	\$1,000.00	\$3,000.00	
		0400	6161005	CONSTRUCTION SIGNS	996.00	149.93	1,145.93	SQFT	1,145.93	\$6.50	\$7,448.54	
		0410	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$35.00	\$140.00	
		0420	6161009	FLAG ASSEMBLY	22.00	-22.00	0.00	EA	0.00	\$10.00	\$0.00	
		0430	6161025	CHANNELIZER (TRIM LINE)	154.00	103.00	257.00	EA	257.00	\$30.00	\$7,710.00	
		0440	6161030	TYPE III MOVEABLE BARRICADE	35.00	5.00	40.00	EA	40.00	\$150.00	\$6,000.00	
		0450	6161033	DIRECTIONAL INDICATOR BARRICADE	42.00	-14.00	28.00	EA	28.00	\$40.00	\$1,120.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-C02	J4S3386	0001	0460	6161040	FLASHING ARROW PANEL	3.00	-1.00	2.00	EA	2.00	\$900.00	\$1,800.00
		0001	0470	6161055	SEQUENTIAL FLASHING WARNING LIGHT	42.00	-14.00	28.00	EA	28.00	\$40.00	\$1,120.00
		0001	0480	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	31.00	3.00	34.00	EA	34.00	\$2,000.00	\$68,000.00
		0001	0490	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	10.00	-10.00	0.00	EA	0.00	\$1,600.00	\$0.00
		0001	0500	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	700.00	440.00	1,140.00	LF	1,140.00	\$22.50	\$25,650.00
		0001	0510	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	575.00	-287.50	287.50	LF	287.50	\$8.00	\$2,300.00
		0001	0520	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$145,000.00	\$145,000.00
		0001	0530	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-3.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0540	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,975.00	158.00	2,133.00	LF	2,133.00	\$0.45	\$959.85
		0001	0550	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,275.00	65.00	1,340.00	LF	1,340.00	\$0.45	\$603.00
		0001	0560	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	918.00	12.00	930.00	LF	930.00	\$0.45	\$418.50
		0001	0570	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,466.00	130.00	1,596.00	LF	1,596.00	\$0.45	\$718.20
		0001	0580	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	40.00	2.00	42.00	LF	42.00	\$3.00	\$126.00
		0001	0590	6207001	PAVEMENT MARKING REMOVAL	11,005.00	-4,140.00	6,865.00	LF	6,865.00	\$0.48	\$3,295.20
		0001	0600	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	7,755.00	686.00	8,441.00	LF	8,441.00	\$0.50	\$4,220.50
		0001	0610	6214600A	FLOWABLE BACKFILL	7.00	0.00	7.00	CUYD	7.00	\$300.00	\$2,100.00
		0001	0620	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	64.00	75.00	139.00	SQYD	139.00	\$5.00	\$695.00
		0001	0630	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0640	7250330A	30 IN. PIPE GROUP B	119.00	42.00	161.00	LF	161.00	\$100.00	\$16,100.00
		0001	0650	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0001	0660	8051000A	SEEDING - COOL SEASON GRASSES	1.10	1.30	2.40	ACRE	2.40	\$5,000.00	\$12,000.00
		0001	0670	8061005	ROCK DITCH CHECK	60.00	0.00	60.00	LF	60.00	\$15.00	\$900.00
		0001	0680	8061006	ALTERNATE DITCH CHECK	600.00	-296.00	304.00	LF	304.00	\$10.50	\$3,192.00
		0001	0690	8061016	SEDIMENT REMOVAL	47.00	0.00	47.00	CUYD	47.00	\$35.00	\$1,645.00
		0001	0700	8061017	TEMPORARY SEEDING	1.10	-1.10	0.00	ACRE	0.00	\$3,000.00	\$0.00
		0001	0710	8061019	SILT FENCE	1,095.00	-842.00	253.00	LF	253.00	\$2.30	\$581.90
		0010	0720	6061010	GUARDRAIL TYPE A	188.00	38.00	226.00	LF	226.00	\$21.50	\$4,859.00
		0010	0730	6061060	MGS GUARDRAIL	350.00	0.00	350.00	LF	350.00	\$22.50	\$7,875.00
		0010	0740	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	400.00	0.00	400.00	LF	400.00	\$25.50	\$10,200.00
		0010	0750	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	4.00	0.00	4.00	EA	4.00	\$1,850.00	\$7,400.00
		0010	0760	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	4.00	0.00	4.00	EA	4.00	\$500.00	\$2,000.00
		0010	0770	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$2,650.00	\$5,300.00
		0010	0780	6063015	TYPE A CRASHWORTHY END TERMINAL	4.00	0.00	4.00	EA	4.00	\$2,650.00	\$10,600.00
		0010	0790	6063016	TYPE B CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$4,250.00	\$8,500.00
		0010	0800	6069901	MISC.REMOVAL AND REINSTALL GUARD CABLE	1.00	0.00	1.00	LS	1.00	\$13,000.00	\$13,000.00
		0040	0810	9031010	CONCRETE FOOTINGS, EMBEDDED	1.90	0.00	1.90	CUYD	1.90	\$1,050.00	\$1,995.00
		0040	0820	9031210	STRUCTURAL STEEL POSTS	600.00	0.00	600.00	LB	600.00	\$4.50	\$2,700.00
		0040	0830	9031270A	2 IN. PSST POST - 12 GA.	63.00	0.00	63.00	LF	63.00	\$13.00	\$819.00
		0040	0840	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	18.00	0.00	18.00	LF	18.00	\$47.50	\$855.00
		0040	0850	9031280	2.5 IN. PSST POST - 12 GA.	38.00	0.00	38.00	LF	38.00	\$14.00	\$532.00
		0040	0860	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	9.00	\$50.50	\$454.50
		0070	0870	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	22.00	0.00	22.00	SQFT	22.00	\$250.00	\$5,500.00
		0070	0880	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$120,000.00	\$120,000.00
		0070	0890	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	169.00	0.00	169.00	SQYD	169.00	\$250.00	\$42,250.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210319-C02	J4S3386	0070	0900	6079903	MISC.48 IN. ORNAMENTAL PEDESTRIAN FENCE	372.00	0.00	372.00	LF	372.00	\$160.00	\$59,520.00	
		0070	0910	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	28.00	24.00	52.00	LF	52.00	\$1,200.00	\$62,400.00	
		0070	0920	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	45.00	-17.00	28.00	LF	28.00	\$350.00	\$9,800.00	
		0070	0930	7011300	VIDEO CAMERA INSPECTION	2.00	0.00	2.00	EA	2.00	\$600.00	\$1,200.00	
		0070	0940	7011400	FOUNDATION INSPECTION HOLES	65.00	0.00	65.00	LF	65.00	\$150.00	\$9,750.00	
		0070	0950	7011600	SONIC LOGGING TESTING	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00	
		0070	0960	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	372.00	186.00	558.00	LF	558.00	\$75.00	\$41,850.00	
		0070	0970	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	12.00	\$110.00	\$1,320.00	
		0070	0980	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	83.10	0.00	83.10	CUYD	83.10	\$850.00	\$70,635.00	
		0070	0990	7034219A	TYPE D BARRIER	403.00	0.00	403.00	LF	403.00	\$185.00	\$74,555.00	
		0070	1000	7034222	SLAB ON CONCRETE BEAM	848.00	0.00	848.00	SQYD	848.00	\$400.00	\$339,200.00	
		0070	1010	7034430	SIDEWALK (BRIDGES)	1,391.00	0.00	1,391.00	SQFT	1,391.00	\$15.00	\$20,865.00	
		0070	1020	7034620	FORM LINERS	118.00	0.00	118.00	SQYD	118.00	\$40.00	\$4,720.00	
		0070	1030	7056051A	33 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	1,105.00	0.00	1,105.00	LF	1,105.00	\$350.00	\$386,750.00	
		0070	1040	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00	
		0070	1050	7101000	REINFORCING STEEL (EPOXY COATED)	18,160.00	0.00	18,160.00	LB	18,160.00	\$1.55	\$28,148.00	
		0070	1060	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,750.00	\$3,500.00	
		0070	1070	7161000	PLAIN NEOPRENE BEARING PAD	12.00	0.00	12.00	EA	12.00	\$250.00	\$3,000.00	
		0070	1080	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	12.00	0.00	12.00	EA	12.00	\$350.00	\$4,200.00	
		0070	1090	7201300	PIPE PILE SPACERS	12.00	0.00	12.00	EA	12.00	\$1,000.00	\$12,000.00	
		0071	1100	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$1,656.00	\$1,656.00	
		0071	1110	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$1,656.00	\$1,656.00	
		0071	1120	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,800.00	0.00	1,800.00	SQFT	1,800.00	\$65.45	\$117,810.00	
		0072	1130	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$1,656.00	\$1,656.00	
		0072	1140	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$1,656.00	\$1,656.00	
		0072	1150	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,766.00	0.00	1,766.00	SQFT	1,766.00	\$65.45	\$115,584.70	
		0001	5001	7250318A	18 IN. PIPE GROUP B	0.00	89.00	89.00	LF	89.00	\$138.13	\$12,293.57	
		0001	5002	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$798.61	\$798.61	
		0001	5003	6143020	CURB INLET	0.00	1.00	1.00	EA	1.00	\$6,665.12	\$6,665.12	
		0001	5004	7339901	MISC.4 Ft. x 4 Ft. Junction Box	0.00	1.00	1.00	LS	1.00	\$10,335.10	\$10,335.10	
		0001	5005	7339901	MISC.Relocating Flared End Section	0.00	1.00	1.00	LS	1.00	\$500.00	\$500.00	
		0001	5006	6049901	MISC.Locating Existing Utilities	0.00	1.00	1.00	LS	1.00	\$3,374.34	\$3,374.34	
		0001	5007	8051000A	SEEDING - COOL SEASON GRASSES	0.00	1.10	1.10	ACRE	1.10	\$3,727.50	\$4,100.25	
		0001	5008	8064120	TYPE 1 EROSION CONTROL BLANKET	0.00	4,820.00	4,820.00	SQYD	4,820.00	\$1.74	\$8,386.80	
		0001	5009	8064128	TYPE 1 TURF REINFORCEMENT MAT	0.00	339.00	339.00	SQYD	339.00	\$1.74	\$589.86	
		Project J4S3386 - Total Value Posted to Date as of Report Generated Date											\$2,398,159.04
		210319-C02 Overall - Total Value Posted to Date as of Report Generated Date											\$2,476,120.54



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J413436	0020	FURNISHING ROCK BASE MATERIAL	Material		1	Jun 30, 2021	SYSTEM	(\$8,240.00)			
					2	Jul 16, 2021	SYSTEM	(\$7,720.00)			
					<b>- Total</b>					<b>(\$15,960.00)</b>	
				<b>Material - Total</b>						<b>(\$15,960.00)</b>	
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$8,240.00			
					3	Aug 2, 2021	SYSTEM	\$7,720.00			
					<b>- Total</b>					<b>\$15,960.00</b>	
				<b>MaterialCredit - Total</b>						<b>\$15,960.00</b>	
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$520.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) overriding Payment Estimate Exception 34 on the current Payment Estimate. Material Insufficiency Quantity 206.000; Overrun Quantity Balance 13.00.		
					1	Jun 30, 2021	SYSTEM	(\$520.00)			
					<b>Overrun - Total</b>					<b>\$0.00</b>	
				<b>Overrun - Total</b>						<b>\$0.00</b>	
				<b>0020 - Total</b>						<b>\$0.00</b>	
			0030	PLACING ROCK BASE	Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$390.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0013) due to user caseyj overriding Payment Estimate Exception 35 on the current Payment Estimate.
							1	Jun 30, 2021	SYSTEM	(\$390.00)	
		<b>Overrun - Total</b>						<b>\$0.00</b>			
	<b>Overrun - Total</b>								<b>\$0.00</b>		
	<b>0030 - Total</b>						<b>\$0.00</b>				
0040	MISC.	Material		1	Jun 30, 2021	SYSTEM	(\$30,960.00)				
				2	Jul 16, 2021	SYSTEM	(\$28,995.00)				
				3	Aug 2, 2021	SYSTEM	\$28,995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marshp3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				3	Aug 2, 2021	SYSTEM	(\$28,995.00)				
				4	Aug 16, 2021	SYSTEM	\$28,995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marshp3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				4	Aug 16, 2021	SYSTEM	(\$28,995.00)				
				5	Sep 1, 2021	SYSTEM	\$28,995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marshp3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				5	Sep 1, 2021	SYSTEM	(\$28,995.00)				
				6	Sep 17, 2021	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marshp3 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				6	Sep 17, 2021	SYSTEM	(\$30,945.00)				
				7	Oct 1, 2021	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marshp3 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				7	Oct 1, 2021	SYSTEM	(\$30,945.00)				
				8	Oct 15, 2021	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marshp3 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				8	Oct 15, 2021	SYSTEM	(\$30,945.00)				
	9	Nov 2, 2021	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marshp3 overriding Payment						





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413436	0040	MISC.	Material						Estimate Exception 2 on the current Payment Estimate.
					9	Nov 2, 2021	SYSTEM	(\$30,945.00)	
					10	Nov 16, 2021	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marshp3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Nov 16, 2021	SYSTEM	(\$30,945.00)	
					11	Dec 2, 2021	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user marshp3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Dec 2, 2021	SYSTEM	(\$30,945.00)	
					12	Dec 16, 2021	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user caseyj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$30,945.00)	
					13	Jan 3, 2022	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user kennec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Jan 3, 2022	SYSTEM	(\$30,945.00)	
					14	Feb 1, 2022	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Feb 1, 2022	SYSTEM	(\$30,945.00)	
					15	Mar 16, 2022	SYSTEM	\$30,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$30,945.00)	
					<b>- Total</b>			<b>(\$59,955.00)</b>	
					<b>Material - Total</b>			<b>(\$59,955.00)</b>	
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$30,960.00	
					3	Aug 2, 2021	SYSTEM	\$28,995.00	
					<b>- Total</b>			<b>\$59,955.00</b>	
					<b>MaterialCredit - Total</b>			<b>\$59,955.00</b>	
			Other Item Adjustment	FUEL	16	May 2, 2022	kennec2	\$23.28	Item is non-standard concrete pavement, so system did not automatically add a fuel adjustment to the item. This adjustment is to add a fuel adjustment for the 206.4 SQYD of pavement placed on the project in accordance with guidance from the construction liaison.
					<b>FUEL - Total</b>			<b>\$23.28</b>	
					<b>Other Item Adjustment - Total</b>			<b>\$23.28</b>	
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$1,965.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 206.400; Overrun Quantity Balance 13.10.
					1	Jun 30, 2021	SYSTEM	(\$1,965.00)	
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>0040 - Total</b>			<b>\$23.28</b>	
	0050	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material		1	Jun 30, 2021	SYSTEM	(\$1,000.00)	
					2	Jul 16, 2021	SYSTEM	(\$750.00)	
					3	Aug 2, 2021	SYSTEM	(\$750.00)	
					4	Aug 16, 2021	SYSTEM	(\$750.00)	
					5	Sep 1,	SYSTEM	(\$750.00)	



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413436	0050	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Material			2021								
					6	Sep 17, 2021	SYSTEM	(\$750.00)						
					7	Oct 1, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marshp3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Oct 1, 2021	SYSTEM	(\$750.00)						
					8	Oct 15, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marshp3 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Oct 15, 2021	SYSTEM	(\$750.00)						
					9	Nov 2, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marshp3 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					9	Nov 2, 2021	SYSTEM	(\$750.00)						
					10	Nov 16, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marshp3 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					10	Nov 16, 2021	SYSTEM	(\$750.00)						
					11	Dec 2, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marshp3 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					11	Dec 2, 2021	SYSTEM	(\$750.00)						
					12	Dec 16, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user caseyj overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					12	Dec 16, 2021	SYSTEM	(\$750.00)						
					13	Jan 3, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					13	Jan 3, 2022	SYSTEM	(\$750.00)						
					14	Feb 1, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user kennec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					14	Feb 1, 2022	SYSTEM	(\$750.00)						
					15	Mar 16, 2022	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$750.00)						
					<b>- Total</b>								<b>(\$4,750.00)</b>	
					<b>Material - Total</b>								<b>(\$4,750.00)</b>	
									MaterialCredit	2	Jul 16, 2021	SYSTEM	\$1,000.00	
										3	Aug 2, 2021	SYSTEM	\$750.00	
										4	Aug 16, 2021	SYSTEM	\$750.00	
										5	Sep 1, 2021	SYSTEM	\$750.00	
										6	Sep 17, 2021	SYSTEM	\$750.00	
										7	Oct 1, 2021	SYSTEM	\$750.00	
<b>- Total</b>								<b>\$4,750.00</b>						
<b>MaterialCredit - Total</b>								<b>\$4,750.00</b>						
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$250.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0016) overriding Payment Estimate Exception 37					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J413436	0050	PIPE AGGREGATE PAVEMENT EDGE DRAIN	Overrun	Overrun	1	Jun 30, 2021	SYSTEM	(\$250.00)	on the current Payment Estimate. Material Insufficiency Quantity 20.000; Overrun Quantity Balance 5.00.
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>0050 - Total</b>			<b>\$0.00</b>	
0060	OUTLET PIPES AND SPLASH PADS	Material	1		Jun 30, 2021	SYSTEM	(\$2,500.00)		
			2		Jul 16, 2021	SYSTEM	(\$2,500.00)		
			3		Aug 2, 2021	SYSTEM	(\$2,500.00)		
			4		Aug 16, 2021	SYSTEM	(\$2,500.00)		
			5		Sep 1, 2021	SYSTEM	(\$2,500.00)		
			6		Sep 17, 2021	SYSTEM	(\$2,500.00)		
			7		Oct 1, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marshp3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			7		Oct 1, 2021	SYSTEM	(\$2,500.00)		
			8		Oct 15, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marshp3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			8		Oct 15, 2021	SYSTEM	(\$2,500.00)		
			9		Nov 2, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marshp3 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
			9		Nov 2, 2021	SYSTEM	(\$2,500.00)		
			10		Nov 16, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marshp3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
			10		Nov 16, 2021	SYSTEM	(\$2,500.00)		
			11		Dec 2, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user marshp3 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
			11		Dec 2, 2021	SYSTEM	(\$2,500.00)		
			12		Dec 16, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user caseyj overriding Payment Estimate Exception 11 on the current Payment Estimate.	
			12		Dec 16, 2021	SYSTEM	(\$2,500.00)		
			13		Jan 3, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user kennec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
			13		Jan 3, 2022	SYSTEM	(\$2,500.00)		
14		Feb 1, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
14		Feb 1, 2022	SYSTEM	(\$2,500.00)					
15		Mar 16, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
15		Mar 16, 2022	SYSTEM	(\$2,500.00)					
16		May 2, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J413436	0060	OUTLET PIPES AND SPLASH PADS	Material		16	May 2, 2022	SYSTEM	(\$2,500.00)						
					17	Jun 1, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					17	Jun 1, 2022	SYSTEM	(\$2,500.00)						
					18	Jul 1, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					18	Jul 1, 2022	SYSTEM	(\$2,500.00)						
					19	Aug 2, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user yostj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					19	Aug 2, 2022	SYSTEM	(\$2,500.00)						
				<b>- Total</b>							<b>(\$15,000.00)</b>			
				<b>Material - Total</b>							<b>(\$15,000.00)</b>			
				MaterialCredit			2	Jul 16, 2021	SYSTEM	\$2,500.00				
							3	Aug 2, 2021	SYSTEM	\$2,500.00				
							4	Aug 16, 2021	SYSTEM	\$2,500.00				
							5	Sep 1, 2021	SYSTEM	\$2,500.00				
							6	Sep 17, 2021	SYSTEM	\$2,500.00				
							7	Oct 1, 2021	SYSTEM	\$2,500.00				
					<b>- Total</b>							<b>\$15,000.00</b>		
				<b>MaterialCredit - Total</b>							<b>\$15,000.00</b>			
				<b>0060 - Total</b>							<b>\$0.00</b>			
			0080	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		1	Jun 30, 2021	SYSTEM	(\$90.00)				
							2	Jul 16, 2021	SYSTEM	(\$76.00)				
						<b>- Total</b>							<b>(\$166.00)</b>	
						<b>Material - Total</b>							<b>(\$166.00)</b>	
					MaterialCredit		2	Jul 16, 2021	SYSTEM	\$90.00				
	3	Aug 2, 2021				SYSTEM	\$76.00							
<b>- Total</b>							<b>\$166.00</b>							
	<b>MaterialCredit - Total</b>							<b>\$166.00</b>						
Overrun	Overrun	1			Jun 30, 2021	SYSTEM	\$14.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) overriding Payment Estimate Exception 38 on the current Payment Estimate. Material Insufficiency Quantity 45.000; Overrun Quantity Balance 7.00.						
		1			Jun 30, 2021	SYSTEM	(\$14.00)							
	<b>Overrun - Total</b>							<b>\$0.00</b>						
	<b>Overrun - Total</b>							<b>\$0.00</b>						
	<b>0080 - Total</b>							<b>\$0.00</b>						
0090	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		1	Jun 30, 2021	SYSTEM	(\$159.00)							
				2	Jul 16, 2021	SYSTEM	(\$150.00)							
			<b>- Total</b>							<b>(\$309.00)</b>				
			<b>Material - Total</b>							<b>(\$309.00)</b>				
	MaterialCredit		2	Jul 16, 2021	SYSTEM	\$159.00								



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J413436	0090	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	MaterialCredit		3	Aug 2, 2021	SYSTEM	\$150.00		
								<b>- Total</b>	\$309.00	
								<b>MaterialCredit - Total</b>	\$309.00	
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$9.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0020) overriding Payment Estimate Exception 39 on the current Payment Estimate. Material Insufficiency Quantity 79.500; Overrun Quantity Balance 4.50.	
					1	Jun 30, 2021	SYSTEM	(\$9.00)		
								<b>Overrun - Total</b>	\$0.00	
								<b>Overrun - Total</b>	\$0.00	
								<b>0090 - Total</b>	\$0.00	
	0100		SEPARATION GEOTEXTILE	Material		1	Jun 30, 2021	SYSTEM	(\$1,345.00)	
						2	Jul 16, 2021	SYSTEM	(\$1,265.00)	
								<b>- Total</b>	(\$2,610.00)	
								<b>Material - Total</b>	(\$2,610.00)	
		MaterialCredit			2	Jul 16, 2021	SYSTEM	\$1,345.00		
					3	Aug 2, 2021	SYSTEM	\$1,265.00		
								<b>- Total</b>	\$2,610.00	
								<b>MaterialCredit - Total</b>	\$2,610.00	
		Overrun		Overrun	1	Jun 30, 2021	SYSTEM	\$80.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0022) overriding Payment Estimate Exception 40 on the current Payment Estimate. Material Insufficiency Quantity 269.000; Overrun Quantity Balance 16.00.	
					1	Jun 30, 2021	SYSTEM	(\$80.00)		
								<b>Overrun - Total</b>	\$0.00	
								<b>Overrun - Total</b>	\$0.00	
								<b>0100 - Total</b>	\$0.00	
	0130	ALTERNATE DITCH CHECK	Material		3	Aug 2, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user marshp3 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					3	Aug 2, 2021	SYSTEM	(\$750.00)		
								<b>- Total</b>	\$0.00	
								<b>Material - Total</b>	\$0.00	
								<b>0130 - Total</b>	\$0.00	
	0160	GUARDRAIL TYPE A	Material		1	Jun 30, 2021	SYSTEM	(\$826.50)		
					2	Jul 16, 2021	SYSTEM	(\$826.50)		
					3	Aug 2, 2021	SYSTEM	(\$826.50)		
					4	Aug 16, 2021	SYSTEM	\$826.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marshp3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					4	Aug 16, 2021	SYSTEM	(\$826.50)		
								<b>- Total</b>	(\$2,479.50)	
								<b>Material - Total</b>	(\$2,479.50)	
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$826.50		
					3	Aug 2, 2021	SYSTEM	\$826.50		
					4	Aug 16, 2021	SYSTEM	\$826.50		
								<b>- Total</b>	\$2,479.50	



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J413436	0160	GUARDRAIL TYPE A	MaterialCredit - Total						\$2,479.50			
			0160 - Total						\$0.00			
	J413436 - Total								\$23.28			
J4S3386	0200	CLASS A EXCAVATION	Price FUEL		10	Nov 16, 2021	SYSTEM	\$132.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					12	Dec 16, 2021	SYSTEM	\$22.34	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total						\$154.34		
				Price FUEL - Total						\$154.34		
				0200 - Total								\$154.34
	0210	EMBANKMENT IN PLACE	Material		10	Nov 16, 2021	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marshp3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					10	Nov 16, 2021	SYSTEM	(\$50,000.00)				
					11	Dec 2, 2021	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marshp3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					11	Dec 2, 2021	SYSTEM	(\$50,000.00)				
				- Total						\$0.00		
Material - Total						\$0.00						
				Price FUEL		10	Nov 16, 2021	SYSTEM	\$308.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						12	Dec 16, 2021	SYSTEM	\$21.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total						\$329.90	
					Price FUEL - Total						\$329.90	
	0210 - Total								\$329.90			
0240	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		11	Dec 2, 2021	SYSTEM	\$33,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marshp3 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				11	Dec 2, 2021	SYSTEM	(\$33,495.00)					
				12	Dec 16, 2021	SYSTEM	\$33,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user caseyj overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				12	Dec 16, 2021	SYSTEM	(\$33,495.00)					
				13	Jan 3, 2022	SYSTEM	\$33,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				13	Jan 3, 2022	SYSTEM	(\$33,495.00)					
				14	Feb 1, 2022	SYSTEM	\$33,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				14	Feb 1, 2022	SYSTEM	(\$33,495.00)					
				15	Mar 16, 2022	SYSTEM	\$33,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				15	Mar 16, 2022	SYSTEM	(\$33,495.00)					
				16	May 2, 2022	SYSTEM	\$33,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				16	May 2, 2022	SYSTEM	(\$33,495.00)					
				17	Jun 1, 2022	SYSTEM	\$33,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				17	Jun 1, 2022	SYSTEM	(\$33,495.00)					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3386	0240	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		18	Jul 1, 2022	SYSTEM	\$33,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					18	Jul 1, 2022	SYSTEM	(\$33,495.00)						
					19	Aug 2, 2022	SYSTEM	\$33,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user yostj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	Aug 2, 2022	SYSTEM	(\$33,495.00)						
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					Price FUEL		11	Dec 2, 2021	SYSTEM	\$225.98	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>- Total</b>							<b>\$225.98</b>		
					<b>Price FUEL - Total</b>							<b>\$225.98</b>		
					<b>0240 - Total</b>							<b>\$225.98</b>		
					0250		MISC.	Material		11	Dec 2, 2021	SYSTEM	\$95,104.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marshp3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										11	Dec 2, 2021	SYSTEM	(\$95,104.80)	
										14	Feb 1, 2022	SYSTEM	\$96,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
										14	Feb 1, 2022	SYSTEM	(\$96,570.00)	
										15	Mar 16, 2022	SYSTEM	\$96,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
15	Mar 16, 2022	SYSTEM	(\$96,570.00)											
16	May 2, 2022	SYSTEM	\$96,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
16	May 2, 2022	SYSTEM	(\$96,570.00)											
17	Jun 1, 2022	SYSTEM	\$96,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
17	Jun 1, 2022	SYSTEM	(\$96,570.00)											
18	Jul 1, 2022	SYSTEM	\$96,570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
18	Jul 1, 2022	SYSTEM	(\$96,570.00)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
Other Item Adjustment		ACAD	16	May 2, 2022						kennec2	\$1,807.50	Asphalt Cement Price Adjustment for Hot Mix Asphalt (Square Yards) Adjustment was selected in the contract and documentation for the adjustment uploaded in Eprojects.		
			21	Nov 18, 2022	yostj1	\$77.57	This adjustment corrects AC adjustments made on previous estimates.							
<b>ACAD - Total</b>							<b>\$1,885.07</b>							
<b>Other Item Adjustment - Total</b>							<b>\$1,885.07</b>							
<b>0250 - Total</b>							<b>\$1,885.07</b>							
0260		CHAIN-LINK FENCE (60 IN.)	Material		13	Jan 3, 2022	SYSTEM	\$12,691.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kennec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					13	Jan 3, 2022	SYSTEM	(\$12,691.00)						
					<b>- Total</b>							<b>\$0.00</b>		
<b>Material - Total</b>							<b>\$0.00</b>							



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3386	<b>0260 - Total</b>							<b>\$0.00</b>			
	0270	CHAIN-LINK FENCE (RETAINING WALLS)	Material		12	Dec 16, 2021	SYSTEM	\$9,509.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user caseyj overriding Payment Estimate Exception 14 on the current Payment Estimate.		
							12	Dec 16, 2021	SYSTEM	(\$9,509.50)	
					<b>- Total</b>			<b>\$0.00</b>			
			<b>Material - Total</b>					<b>\$0.00</b>			
	<b>0270 - Total</b>							<b>\$0.00</b>			
	0280	MODIFIED CONCRETE GUTTER TYPE B	Material		9	Nov 2, 2021	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user marshp3 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
							9	Nov 2, 2021	SYSTEM	(\$10,380.00)	
							10	Nov 16, 2021	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marshp3 overriding Payment Estimate Exception 18 on the current Payment Estimate.
							10	Nov 16, 2021	SYSTEM	(\$10,380.00)	
							11	Dec 2, 2021	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marshp3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
							11	Dec 2, 2021	SYSTEM	(\$10,380.00)	
							12	Dec 16, 2021	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user caseyj overriding Payment Estimate Exception 15 on the current Payment Estimate.
							12	Dec 16, 2021	SYSTEM	(\$10,380.00)	
							13	Jan 3, 2022	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
							13	Jan 3, 2022	SYSTEM	(\$10,380.00)	
							14	Feb 1, 2022	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
							14	Feb 1, 2022	SYSTEM	(\$10,380.00)	
							15	Mar 16, 2022	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.
							15	Mar 16, 2022	SYSTEM	(\$10,380.00)	
							16	May 2, 2022	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
							16	May 2, 2022	SYSTEM	(\$10,380.00)	
							17	Jun 1, 2022	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
							17	Jun 1, 2022	SYSTEM	(\$10,380.00)	
							18	Jul 1, 2022	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				18	Jul 1, 2022	SYSTEM	(\$10,380.00)				
				19	Aug 2, 2022	SYSTEM	\$10,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user yoslj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				19	Aug 2, 2022	SYSTEM	(\$10,380.00)				
				<b>- Total</b>				<b>\$0.00</b>			
			<b>Material - Total</b>					<b>\$0.00</b>			





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3386	<b>0280 - Total</b>							<b>\$0.00</b>	
	0290	CONCRETE SIDEWALK, 4 IN.	Material		11	Dec 2, 2021	SYSTEM	\$7,486.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marshp3 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					11	Dec 2, 2021	SYSTEM	(\$7,486.00)	
					12	Dec 16, 2021	SYSTEM	\$9,889.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user caseyj overriding Payment Estimate Exception 19 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$9,889.50)	
					13	Jan 3, 2022	SYSTEM	\$9,889.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					13	Jan 3, 2022	SYSTEM	(\$9,889.50)	
					14	Feb 1, 2022	SYSTEM	\$9,889.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					14	Feb 1, 2022	SYSTEM	(\$9,889.50)	
					15	Mar 16, 2022	SYSTEM	\$9,889.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$9,889.50)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0290 - Total</b>							<b>\$0.00</b>	
	0300	CURB AND GUTTER TYPE A	Material		11	Dec 2, 2021	SYSTEM	\$11,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marshp3 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					11	Dec 2, 2021	SYSTEM	(\$11,050.00)	
					12	Dec 16, 2021	SYSTEM	\$11,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user caseyj overriding Payment Estimate Exception 21 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$11,050.00)	
					13	Jan 3, 2022	SYSTEM	\$11,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					13	Jan 3, 2022	SYSTEM	(\$11,050.00)	
					14	Feb 1, 2022	SYSTEM	\$9,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					14	Feb 1, 2022	SYSTEM	(\$9,945.00)	
					15	Mar 16, 2022	SYSTEM	\$9,945.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$9,945.00)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0300 - Total</b>							<b>\$0.00</b>	
	0310	FURNISHING TYPE 1 ROCK DITCH LINER	Material		12	Dec 16, 2021	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user caseyj overriding Payment Estimate Exception 23 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$220.00)	
					13	Jan 3, 2022	SYSTEM	\$220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					13	Jan 3, 2022	SYSTEM	(\$220.00)	



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3386	0310	FURNISHING TYPE 1 ROCK DITCH LINER	Material			2022			
				<b>- Total</b>				\$0.00	
			<b>Material - Total</b>				\$0.00		
			<b>0310 - Total</b>				\$0.00		
J4S3386	0360	IMPACT ATTENUATOR 65 MPH (SAND BARREL ARRAY)	Material		1	Jun 30, 2021	SYSTEM	(\$6,000.00)	
					2	Jul 16, 2021	SYSTEM	(\$4,000.00)	
				<b>- Total</b>				(\$10,000.00)	
			<b>Material - Total</b>				(\$10,000.00)		
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$6,000.00	
					3	Aug 2, 2021	SYSTEM	\$4,000.00	
			<b>- Total</b>				\$10,000.00		
			<b>MaterialCredit - Total</b>				\$10,000.00		
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 29 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.
					1	Jun 30, 2021	SYSTEM	(\$2,000.00)	
			<b>Overrun - Total</b>				\$0.00		
			<b>Overrun - Total</b>				\$0.00		
<b>0360 - Total</b>				\$0.00					
J4S3386	0390	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	Material		1	Jun 30, 2021	SYSTEM	(\$2,000.00)	
					2	Jul 16, 2021	SYSTEM	(\$2,000.00)	
					3	Aug 2, 2021	SYSTEM	(\$2,000.00)	
					4	Aug 16, 2021	SYSTEM	(\$2,000.00)	
			<b>- Total</b>				(\$8,000.00)		
			<b>Material - Total</b>				(\$8,000.00)		
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$2,000.00	
					3	Aug 2, 2021	SYSTEM	\$2,000.00	
					4	Aug 16, 2021	SYSTEM	\$2,000.00	
					5	Sep 1, 2021	SYSTEM	\$2,000.00	
<b>- Total</b>				\$8,000.00					
<b>MaterialCredit - Total</b>				\$8,000.00					
<b>0390 - Total</b>				\$0.00					
J4S3386	0400	CONSTRUCTION SIGNS	Material		1	Jun 30, 2021	SYSTEM	(\$5,148.00)	
					2	Jul 16, 2021	SYSTEM	(\$5,148.00)	
			<b>- Total</b>				(\$10,296.00)		
			<b>Material - Total</b>				(\$10,296.00)		
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$5,148.00	
					3	Aug 2, 2021	SYSTEM	\$5,148.00	
			<b>- Total</b>				\$10,296.00		
			<b>MaterialCredit - Total</b>				\$10,296.00		
Overrun	Overrun	17	Jun 1, 2022	SYSTEM	(\$974.55)				



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3386	0400	CONSTRUCTION SIGNS	Overrun	Overrun	18	Jul 1, 2022	SYSTEM	\$974.55	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.50000 - 6.50000', is applied (if non-zero).
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								0400 - Total	\$0.00
	0430	CHANNELIZER (TRIM LINE)	Material		1	Jun 30, 2021	SYSTEM	(\$7,710.00)	
					2	Jul 16, 2021	SYSTEM	(\$4,620.00)	
								- Total	(\$12,330.00)
								Material - Total	(\$12,330.00)
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$7,710.00	
					3	Aug 2, 2021	SYSTEM	\$4,620.00	
								- Total	\$12,330.00
								MaterialCredit - Total	\$12,330.00
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$3,090.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 30 on the current Payment Estimate. Material Insufficiency Quantity 257.000; Overrun Quantity Balance 103.00.
					1	Jun 30, 2021	SYSTEM	(\$3,090.00)	
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								0430 - Total	\$0.00
	0440	TYPE III MOVEABLE BARRICADE	Material		1	Jun 30, 2021	SYSTEM	(\$6,000.00)	
					2	Jul 16, 2021	SYSTEM	(\$5,250.00)	
								- Total	(\$11,250.00)
								Material - Total	(\$11,250.00)
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$6,000.00	
					3	Aug 2, 2021	SYSTEM	\$5,250.00	
								- Total	\$11,250.00
								MaterialCredit - Total	\$11,250.00
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 31 on the current Payment Estimate. Material Insufficiency Quantity 40.000; Overrun Quantity Balance 5.00.
					1	Jun 30, 2021	SYSTEM	(\$750.00)	
								Overrun - Total	\$0.00
								Overrun - Total	\$0.00
								0440 - Total	\$0.00
	0450	DIRECTIONAL INDICATOR BARRICADE	Material		1	Jun 30, 2021	SYSTEM	(\$1,120.00)	
					2	Jul 16, 2021	SYSTEM	(\$1,120.00)	
								- Total	(\$2,240.00)
								Material - Total	(\$2,240.00)
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$1,120.00	
					3	Aug 2, 2021	SYSTEM	\$1,120.00	
								- Total	\$2,240.00
								MaterialCredit - Total	\$2,240.00
								0450 - Total	\$0.00



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3386	0460	FLASHING ARROW PANEL	Material		1	Jun 30, 2021	SYSTEM	(\$1,800.00)						
					2	Jul 16, 2021	SYSTEM	(\$1,800.00)						
			<b>- Total</b>							<b>(\$3,600.00)</b>				
			<b>Material - Total</b>							<b>(\$3,600.00)</b>				
			MaterialCredit		2	Jul 16, 2021	SYSTEM	\$1,800.00						
					3	Aug 2, 2021	SYSTEM	\$1,800.00						
			<b>- Total</b>							<b>\$3,600.00</b>				
			<b>MaterialCredit - Total</b>							<b>\$3,600.00</b>				
			<b>0460 - Total</b>								<b>\$0.00</b>			
				0470	SEQUENTIAL FLASHING WARNING LIGHT	Material		1	Jun 30, 2021	SYSTEM	(\$1,120.00)			
								2	Jul 16, 2021	SYSTEM	(\$1,120.00)			
						<b>- Total</b>							<b>(\$2,240.00)</b>	
						<b>Material - Total</b>							<b>(\$2,240.00)</b>	
						MaterialCredit		2	Jul 16, 2021	SYSTEM	\$1,120.00			
3	Aug 2, 2021	SYSTEM						\$1,120.00						
<b>- Total</b>							<b>\$2,240.00</b>							
<b>MaterialCredit - Total</b>							<b>\$2,240.00</b>							
<b>0470 - Total</b>								<b>\$0.00</b>						
	0480	CMS WITH COMMUNICATION INTERFACE, CONT F				Material		1	Jun 30, 2021	SYSTEM	(\$68,000.00)			
								2	Jul 16, 2021	SYSTEM	(\$62,000.00)			
						<b>- Total</b>							<b>(\$130,000.00)</b>	
						<b>Material - Total</b>							<b>(\$130,000.00)</b>	
						MaterialCredit		2	Jul 16, 2021	SYSTEM	\$68,000.00			
			3	Aug 2, 2021	SYSTEM			\$62,000.00						
			<b>- Total</b>							<b>\$130,000.00</b>				
			<b>MaterialCredit - Total</b>							<b>\$130,000.00</b>				
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 34.000; Overrun Quantity Balance 3.00.					
					1	Jun 30, 2021	SYSTEM	(\$6,000.00)						
			<b>Overrun - Total</b>							<b>\$0.00</b>				
			<b>Overrun - Total</b>							<b>\$0.00</b>				
			<b>0480 - Total</b>								<b>\$0.00</b>			
				0500	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		1	Jun 30, 2021	SYSTEM	(\$25,650.00)			
2	Jul 16, 2021	SYSTEM						(\$15,750.00)						
	3	Aug 2, 2021				SYSTEM	(\$15,750.00)							
	4	Aug 16, 2021				SYSTEM	(\$15,750.00)							
<b>- Total</b>							<b>(\$72,900.00)</b>							
<b>Material - Total</b>							<b>(\$72,900.00)</b>							
MaterialCredit		2				Jul 16, 2021	SYSTEM	\$25,650.00						
		3				Aug 2, 2021	SYSTEM	\$15,750.00						



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3386	0500	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	MaterialCredit		4	Aug 16, 2021	SYSTEM	\$15,750.00			
					5	Sep 1, 2021	SYSTEM	\$15,750.00			
			<b>- Total</b>							<b>\$72,900.00</b>	
			<b>MaterialCredit - Total</b>							<b>\$72,900.00</b>	
			Overrun	Overrun	1	Jun 30, 2021	SYSTEM	\$9,900.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 33 on the current Payment Estimate. Material Insufficiency Quantity 1140.000; Overrun Quantity Balance 440.00.		
					1	Jun 30, 2021	SYSTEM	(\$9,900.00)			
			<b>Overrun - Total</b>							<b>\$0.00</b>	
			<b>Overrun - Total</b>							<b>\$0.00</b>	
			<b>0500 - Total</b>							<b>\$0.00</b>	
			0540	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		12	Dec 16, 2021	SYSTEM	\$888.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user caseyj overriding Payment Estimate Exception 24 on the current Payment Estimate.
							12	Dec 16, 2021	SYSTEM	(\$888.75)	
					<b>- Total</b>						
<b>Material - Total</b>							<b>\$0.00</b>				
Overrun	Overrun	17			Jun 1, 2022	SYSTEM	(\$71.10)				
		18			Jul 1, 2022	SYSTEM	\$71.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.45000 - 0.45000, 'is applied (if non-zero).			
<b>Overrun - Total</b>							<b>\$0.00</b>				
<b>Overrun - Total</b>							<b>\$0.00</b>				
<b>0540 - Total</b>							<b>\$0.00</b>				
0550	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material				12	Dec 16, 2021	SYSTEM	\$573.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user caseyj overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				12	Dec 16, 2021	SYSTEM	(\$573.75)				
		<b>- Total</b>							<b>\$0.00</b>		
		<b>Material - Total</b>							<b>\$0.00</b>		
		Other Item Adjustment	REFL	16	May 2, 2022	kenec2	\$2.05	Adjustment for retroreflectivity readings, documentation uploaded in Eprojects.			
				21	Nov 18, 2022	yostj1	(\$2.05)	Removing retroreflectivity adjustment made on estimate 0016 to the wrong line number.			
		<b>REFL - Total</b>							<b>\$0.00</b>		
		<b>Other Item Adjustment - Total</b>							<b>\$0.00</b>		
		Overrun	Overrun	17	Jun 1, 2022	SYSTEM	(\$29.25)				
				18	Jul 1, 2022	SYSTEM	\$29.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.45000 - 0.45000, 'is applied (if non-zero).			
		<b>Overrun - Total</b>							<b>\$0.00</b>		
		<b>Overrun - Total</b>							<b>\$0.00</b>		
<b>0550 - Total</b>							<b>\$0.00</b>				
0560	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	16	May 2, 2022	kenec2	(\$83.03)	Adjustment for retroreflectivity readings, documentation uploaded in Eprojects.			
				21	Nov 18, 2022	yostj1	\$85.00	This adjustment corrects the retroreflectivity adjustment previously made to this line number and applies the correct retroreflectivity adjustment of +\$1.97 to this line.			
		<b>REFL - Total</b>							<b>\$1.97</b>		
		<b>Other Item Adjustment - Total</b>							<b>\$1.97</b>		
		Overrun	Overrun	17	Jun 1, 2022	SYSTEM	(\$5.40)				
18	Jul 1, 2022			SYSTEM	\$5.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.45000 - 0.45000, 'is applied (if non-zero).					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3386	0560	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun					applied (if non-zero).			
				Overrun - Total						\$0.00		
				Overrun - Total						\$0.00		
	0560 - Total								\$1.97			
	0570	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	21	Nov 18, 2022	yostj1	(\$178.81)	Adjustment for retroreflectivity readings. Documentation uploaded to Eprojects.			
				REFL - Total						(\$178.81)		
				Other Item Adjustment - Total						(\$178.81)		
				Overrun	Overrun	17	Jun 1, 2022	SYSTEM	(\$58.50)			
						18	Jul 1, 2022	SYSTEM	\$58.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.45000 - 0.45000, 'is applied (if non-zero).		
				Overrun - Total						\$0.00		
				Overrun - Total						\$0.00		
	0570 - Total								(\$178.81)			
	0580	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun	17	Jun 1, 2022	SYSTEM	(\$6.00)				
					18	Jul 1, 2022	SYSTEM	\$6.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.00000 - 3.00000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
					0580 - Total							
	0600	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	17	Jun 1, 2022	SYSTEM	(\$343.00)				
					18	Jul 1, 2022	SYSTEM	\$343.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.50000 - 0.50000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
Overrun - Total							\$0.00					
0600 - Total								\$0.00				
0610	FLOWABLE BACKFILL	Material		5	Sep 1, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marshp3 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				5	Sep 1, 2021	SYSTEM	(\$2,100.00)					
				9	Nov 2, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marshp3 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
				9	Nov 2, 2021	SYSTEM	(\$2,100.00)					
				10	Nov 16, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marshp3 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
				10	Nov 16, 2021	SYSTEM	(\$2,100.00)					
				11	Dec 2, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marshp3 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				11	Dec 2, 2021	SYSTEM	(\$2,100.00)					
				12	Dec 16, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user caseyj overriding Payment Estimate Exception 28 on the current Payment Estimate.				
				12	Dec 16, 2021	SYSTEM	(\$2,100.00)					
				- Total						\$0.00		
				Material - Total						\$0.00		
				0610 - Total								\$0.00
0620	PERMANENT EROSION CONTROL	Material		12	Dec 16, 2021	SYSTEM	\$320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user caseyj overriding Payment Estimate Exception 29 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3386	0620	GEOTEXTILE	Material		12	Dec 16, 2021	SYSTEM	(\$320.00)						
					13	Jan 3, 2022	SYSTEM	\$320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					13	Jan 3, 2022	SYSTEM	(\$320.00)						
					14	Feb 1, 2022	SYSTEM	\$695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					14	Feb 1, 2022	SYSTEM	(\$695.00)						
					15	Mar 16, 2022	SYSTEM	\$695.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$695.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0620 - Total</b>								<b>\$0.00</b>	
					0650	30 IN. GROUP B FLARED END SEC	Material			5	Sep 1, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marshp3 overriding Payment Estimate Exception 30 on the current Payment Estimate.
										5	Sep 1, 2021	SYSTEM	(\$4,000.00)	
										6	Sep 17, 2021	SYSTEM	(\$4,000.00)	
										7	Oct 1, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marshp3 overriding Payment Estimate Exception 30 on the current Payment Estimate.
7	Oct 1, 2021	SYSTEM	(\$4,000.00)											
8	Oct 15, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user marshp3 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
8	Oct 15, 2021	SYSTEM	(\$4,000.00)											
9	Nov 2, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marshp3 overriding Payment Estimate Exception 57 on the current Payment Estimate.										
9	Nov 2, 2021	SYSTEM	(\$4,000.00)											
10	Nov 16, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marshp3 overriding Payment Estimate Exception 58 on the current Payment Estimate.										
10	Nov 16, 2021	SYSTEM	(\$4,000.00)											
11	Dec 2, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marshp3 overriding Payment Estimate Exception 65 on the current Payment Estimate.										
11	Dec 2, 2021	SYSTEM	(\$4,000.00)											
13	Jan 3, 2022	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
13	Jan 3, 2022	SYSTEM	(\$4,000.00)											
<b>- Total</b>										<b>(\$4,000.00)</b>				
<b>Material - Total</b>										<b>(\$4,000.00)</b>				
<b>MaterialCredit</b>														
<b>- Total</b>								<b>\$4,000.00</b>						
<b>MaterialCredit - Total</b>								<b>\$4,000.00</b>						
<b>0650 - Total</b>								<b>\$0.00</b>						
0660	SEEDING - COOL SEASON	Material			12	Dec 16, 2021	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user caseyj overriding Payment					



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3386	0660	GRASSES	Material						Estimate Exception 50 on the current Payment Estimate.		
					12	Dec 16, 2021	SYSTEM	(\$5,000.00)			
					13	Jan 3, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
					13	Jan 3, 2022	SYSTEM	(\$5,000.00)			
				- Total				\$0.00			
				Material - Total				\$0.00			
				0660 - Total				\$0.00			
	0670	ROCK DITCH CHECK	Material			2	Jul 16, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user kennec2 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
						2	Jul 16, 2021	SYSTEM	(\$750.00)		
						3	Aug 2, 2021	SYSTEM	\$750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marshp3 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
						3	Aug 2, 2021	SYSTEM	(\$750.00)		
				- Total				\$0.00			
				Material - Total				\$0.00			
				0670 - Total				\$0.00			
	0710	SILT FENCE	Material			3	Aug 2, 2021	SYSTEM	(\$121.90)		
					4	Aug 16, 2021	SYSTEM	\$121.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marshp3 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					4	Aug 16, 2021	SYSTEM	(\$121.90)			
					- Total			(\$121.90)			
					Material - Total			(\$121.90)			
					MaterialCredit		4	Aug 16, 2021	SYSTEM	\$121.90	
			- Total			\$121.90					
			MaterialCredit - Total			\$121.90					
			0710 - Total				\$0.00				
0720	GUARDRAIL TYPE A	Construction Stockpile			12	Dec 16, 2021	SYSTEM	(\$2,620.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			(\$2,620.00)			
					Construction Stockpile - Total			(\$2,620.00)			
					Construction Stockpile STMI		5	Sep 1, 2021	SYSTEM	\$2,620.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$2,620.00			
			Construction Stockpile STMI - Total			\$2,620.00					
			0720 - Total				\$0.00				
0730	MGS GUARDRAIL	Construction Stockpile			11	Dec 2, 2021	SYSTEM	(\$5,190.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			(\$5,190.50)			
					Construction Stockpile - Total			(\$5,190.50)			
					Construction Stockpile STMI		5	Sep 1, 2021	SYSTEM	\$5,190.50	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$5,190.50			
			Construction Stockpile STMI - Total			\$5,190.50					
			0730 - Total				\$0.00				
0740	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			12	Dec 16, 2021	SYSTEM	(\$6,684.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			(\$6,684.00)			
			Construction Stockpile - Total			(\$6,684.00)					





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3386	0740	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		5	Sep 1, 2021	SYSTEM	\$6,684.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$6,684.00	
			Construction Stockpile STMI - Total						\$6,684.00	
			0740 - Total						\$0.00	
			Construction Stockpile - Total						\$6,684.00	
	0750	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS	Construction Stockpile		12	Dec 16, 2021	SYSTEM	(\$4,672.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$4,672.00)	
			Construction Stockpile - Total						(\$4,672.00)	
			0750 - Total						\$0.00	
			Construction Stockpile STMI - Total						(\$4,672.00)	
			Construction Stockpile STMI		5	Sep 1, 2021	SYSTEM	\$4,672.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$4,672.00	
			Construction Stockpile STMI - Total						\$4,672.00	
			0750 - Total						\$0.00	
			Construction Stockpile - Total						\$4,672.00	
	0760	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile		12	Dec 16, 2021	SYSTEM	(\$712.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$712.00)	
			Construction Stockpile - Total						(\$712.00)	
			0760 - Total						\$0.00	
			Construction Stockpile STMI - Total						(\$712.00)	
			Construction Stockpile STMI		5	Sep 1, 2021	SYSTEM	\$712.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$712.00	
			Construction Stockpile STMI - Total						\$712.00	
			0760 - Total						\$0.00	
			Construction Stockpile - Total						\$712.00	
	0770	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		12	Dec 16, 2021	SYSTEM	(\$3,244.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$3,244.00)	
			Construction Stockpile - Total						(\$3,244.00)	
			0770 - Total						\$0.00	
			Construction Stockpile STMI - Total						(\$3,244.00)	
			Construction Stockpile STMI		5	Sep 1, 2021	SYSTEM	\$3,244.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$3,244.00	
			Construction Stockpile STMI - Total						\$3,244.00	
			0770 - Total						\$0.00	
			Construction Stockpile - Total						\$3,244.00	
	0780	TYPE A CRASHWORTHY END TERMINAL	Construction Stockpile		12	Dec 16, 2021	SYSTEM	(\$6,032.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$6,032.00)	
			Construction Stockpile - Total						(\$6,032.00)	
			0780 - Total						\$0.00	
			Construction Stockpile STMI - Total						(\$6,032.00)	
			Construction Stockpile STMI		5	Sep 1, 2021	SYSTEM	\$6,032.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$6,032.00	
			Construction Stockpile STMI - Total						\$6,032.00	
			0780 - Total						\$0.00	
			Construction Stockpile - Total						\$6,032.00	
	0790	TYPE B CRASHWORTHY END TERMINAL	Construction Stockpile		11	Dec 2, 2021	SYSTEM	(\$6,028.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$6,028.00)	
			Construction Stockpile - Total						(\$6,028.00)	
			0790 - Total						\$0.00	
			Construction Stockpile STMI - Total						(\$6,028.00)	
			Construction Stockpile STMI		5	Sep 1, 2021	SYSTEM	\$6,028.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$6,028.00	
			Construction Stockpile STMI - Total						\$6,028.00	
			0790 - Total						\$0.00	
			Construction Stockpile - Total						\$6,028.00	
	0810	CONCRETE FOOTINGS, EMBEDDED	Material		12	Dec 16, 2021	SYSTEM	\$1,995.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user caseyj overriding Payment Estimate Exception 52 on the current Payment Estimate.	
					12	Dec 16, 2021	SYSTEM	(\$1,995.00)		
			- Total						\$0.00	
Material - Total						\$0.00				



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3386	<b>0810 - Total</b>							<b>\$0.00</b>	
	0830	2 IN. PSST POST - 12 GA.	Material		12	Dec 16, 2021	SYSTEM	\$819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user caseyj overriding Payment Estimate Exception 53 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$819.00)	
					13	Jan 3, 2022	SYSTEM	\$819.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					13	Jan 3, 2022	SYSTEM	(\$819.00)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0830 - Total</b>							<b>\$0.00</b>	
	0840	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material		12	Dec 16, 2021	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user caseyj overriding Payment Estimate Exception 54 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$855.00)	
					13	Jan 3, 2022	SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					13	Jan 3, 2022	SYSTEM	(\$855.00)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0840 - Total</b>							<b>\$0.00</b>	
	0850	2.5 IN. PSST POST - 12 GA.	Material		12	Dec 16, 2021	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user caseyj overriding Payment Estimate Exception 55 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$532.00)	
					13	Jan 3, 2022	SYSTEM	\$532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					13	Jan 3, 2022	SYSTEM	(\$532.00)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0850 - Total</b>							<b>\$0.00</b>	
	0860	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		12	Dec 16, 2021	SYSTEM	\$454.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user caseyj overriding Payment Estimate Exception 56 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$454.50)	
					13	Jan 3, 2022	SYSTEM	\$454.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					13	Jan 3, 2022	SYSTEM	(\$454.50)	
					<b>- Total</b>			<b>\$0.00</b>	
			<b>Material - Total</b>					<b>\$0.00</b>	
	<b>0860 - Total</b>							<b>\$0.00</b>	
	0890	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		9	Nov 2, 2021	SYSTEM	\$21,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marshp3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Nov 2, 2021	SYSTEM	(\$21,125.00)	
					10	Nov 16, 2021	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marshp3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Nov 16, 2021	SYSTEM	(\$42,250.00)	
					11	Dec 2,	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3386	0890	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			2021			Estimate Item Adjustment (0012) due to user marshp3 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					11	Dec 2, 2021	SYSTEM	(\$42,250.00)						
					12	Dec 16, 2021	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user caseyj overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					12	Dec 16, 2021	SYSTEM	(\$42,250.00)						
					13	Jan 3, 2022	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					13	Jan 3, 2022	SYSTEM	(\$42,250.00)						
					14	Feb 1, 2022	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					14	Feb 1, 2022	SYSTEM	(\$42,250.00)						
					15	Mar 16, 2022	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$42,250.00)						
					16	May 2, 2022	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					16	May 2, 2022	SYSTEM	(\$42,250.00)						
					17	Jun 1, 2022	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					17	Jun 1, 2022	SYSTEM	(\$42,250.00)						
					18	Jul 1, 2022	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					18	Jul 1, 2022	SYSTEM	(\$42,250.00)						
					19	Aug 2, 2022	SYSTEM	\$42,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user yoslj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Aug 2, 2022	SYSTEM	(\$42,250.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0890 - Total</b>								<b>\$0.00</b>	
						0910	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		5	Sep 1, 2021	SYSTEM	\$33,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marshp3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										5	Sep 1, 2021	SYSTEM	(\$33,600.00)	
										6	Sep 17, 2021	SYSTEM	\$33,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marshp3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										6	Sep 17, 2021	SYSTEM	(\$33,600.00)	
										7	Oct 1, 2021	SYSTEM	\$33,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marshp3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										7	Oct 1, 2021	SYSTEM	(\$33,600.00)	
										8	Oct 15, 2021	SYSTEM	\$33,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user marshp3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
8	Oct 15, 2021	SYSTEM	(\$33,600.00)											



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3386	0910	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	Material		9	Nov 2, 2021	SYSTEM	\$33,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marshp3 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					9	Nov 2, 2021	SYSTEM	(\$33,600.00)						
					10	Nov 16, 2021	SYSTEM	\$33,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marshp3 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					10	Nov 16, 2021	SYSTEM	(\$33,600.00)						
					11	Dec 2, 2021	SYSTEM	\$33,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marshp3 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					11	Dec 2, 2021	SYSTEM	(\$33,600.00)						
					12	Dec 16, 2021	SYSTEM	\$33,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user caseyj overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					12	Dec 16, 2021	SYSTEM	(\$33,600.00)						
					13	Jan 3, 2022	SYSTEM	\$33,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kennec2 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					13	Jan 3, 2022	SYSTEM	(\$33,600.00)						
					14	Feb 1, 2022	SYSTEM	\$62,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					14	Feb 1, 2022	SYSTEM	(\$62,400.00)						
					15	Mar 16, 2022	SYSTEM	\$62,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$62,400.00)						
					16	May 2, 2022	SYSTEM	\$62,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kennec2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					16	May 2, 2022	SYSTEM	(\$62,400.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0910 - Total</b>								<b>\$0.00</b>	
						0920	ROCK SOCKETS (3 FT 6 IN. DIA.)	Material		5	Sep 1, 2021	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marshp3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
5	Sep 1, 2021	SYSTEM	(\$9,450.00)											
6	Sep 17, 2021	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marshp3 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
6	Sep 17, 2021	SYSTEM	(\$9,450.00)											
7	Oct 1, 2021	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marshp3 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
7	Oct 1, 2021	SYSTEM	(\$9,450.00)											
8	Oct 15, 2021	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user marshp3 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
8	Oct 15, 2021	SYSTEM	(\$9,450.00)											
9	Nov 2, 2021	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marshp3 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
9	Nov 2, 2021	SYSTEM	(\$9,450.00)											



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3386	0920	ROCK SOCKETS (3 FT 6 IN. DIA.)	Material		10	Nov 16, 2021	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marshp3 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					10	Nov 16, 2021	SYSTEM	(\$9,450.00)						
					11	Dec 2, 2021	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marshp3 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					11	Dec 2, 2021	SYSTEM	(\$9,450.00)						
					12	Dec 16, 2021	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user caseyj overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					12	Dec 16, 2021	SYSTEM	(\$9,450.00)						
					13	Jan 3, 2022	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user kennec2 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					13	Jan 3, 2022	SYSTEM	(\$9,450.00)						
					14	Feb 1, 2022	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					14	Feb 1, 2022	SYSTEM	(\$9,800.00)						
					15	Mar 16, 2022	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$9,800.00)						
					16	May 2, 2022	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kennec2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					16	May 2, 2022	SYSTEM	(\$9,800.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0920 - Total</b>								<b>\$0.00</b>	
					0960		GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		4	Aug 16, 2021	SYSTEM	\$27,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marshp3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
4	Aug 16, 2021	SYSTEM	(\$27,900.00)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0960 - Total</b>								<b>\$0.00</b>						
0970		PILE POINT REINFORCEMENT	Material		4	Aug 16, 2021	SYSTEM	\$1,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marshp3 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					4	Aug 16, 2021	SYSTEM	(\$1,320.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0970 - Total</b>								<b>\$0.00</b>						
0980		CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	Aug 16, 2021	SYSTEM	(\$14,705.00)						
					5	Sep 1, 2021	SYSTEM	\$38,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marshp3 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					5	Sep 1, 2021	SYSTEM	(\$38,165.00)						
					6	Sep 17, 2021	SYSTEM	\$70,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marshp3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					6	Sep 17, 2021	SYSTEM	(\$70,040.00)						



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4S3386	0980	CLASS B CONCRETE (SUBSTRUCTURE)	Material		7	Oct 1, 2021	SYSTEM	\$70,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marshp3 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
					7	Oct 1, 2021	SYSTEM	(\$70,040.00)							
					8	Oct 15, 2021	SYSTEM	\$70,635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user marshp3 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
					8	Oct 15, 2021	SYSTEM	(\$70,635.00)							
					9	Nov 2, 2021	SYSTEM	\$70,635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marshp3 overriding Payment Estimate Exception 28 on the current Payment Estimate.						
					9	Nov 2, 2021	SYSTEM	(\$70,635.00)							
					10	Nov 16, 2021	SYSTEM	\$70,635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marshp3 overriding Payment Estimate Exception 29 on the current Payment Estimate.						
					10	Nov 16, 2021	SYSTEM	(\$70,635.00)							
					11	Dec 2, 2021	SYSTEM	\$70,635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marshp3 overriding Payment Estimate Exception 37 on the current Payment Estimate.						
					11	Dec 2, 2021	SYSTEM	(\$70,635.00)							
					12	Dec 16, 2021	SYSTEM	\$70,635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user caseyj overriding Payment Estimate Exception 34 on the current Payment Estimate.						
					12	Dec 16, 2021	SYSTEM	(\$70,635.00)							
					13	Jan 3, 2022	SYSTEM	\$70,635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user kennec2 overriding Payment Estimate Exception 28 on the current Payment Estimate.						
					13	Jan 3, 2022	SYSTEM	(\$70,635.00)							
					14	Feb 1, 2022	SYSTEM	\$70,635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 29 on the current Payment Estimate.						
					14	Feb 1, 2022	SYSTEM	(\$70,635.00)							
					15	Mar 16, 2022	SYSTEM	\$70,635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 21 on the current Payment Estimate.						
					15	Mar 16, 2022	SYSTEM	(\$70,635.00)							
					16	May 2, 2022	SYSTEM	\$70,635.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user kennec2 overriding Payment Estimate Exception 13 on the current Payment Estimate.						
					16	May 2, 2022	SYSTEM	(\$70,635.00)							
													<b>- Total</b>	<b>(\$14,705.00)</b>	
													<b>Material - Total</b>	<b>(\$14,705.00)</b>	
										MaterialCredit	5	Sep 1, 2021	SYSTEM	\$14,705.00	
													<b>- Total</b>	<b>\$14,705.00</b>	
													<b>MaterialCredit - Total</b>	<b>\$14,705.00</b>	
					<b>0980 - Total</b>								<b>\$0.00</b>		
						0990	TYPE D BARRIER	Material		9	Nov 2, 2021	SYSTEM	\$54,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marshp3 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
										9	Nov 2, 2021	SYSTEM	(\$54,575.00)		
10	Nov 16, 2021	SYSTEM	\$74,555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marshp3 overriding Payment Estimate Exception 31 on the current Payment Estimate.											
10	Nov 16, 2021	SYSTEM	(\$74,555.00)												



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3386	0990	TYPE D BARRIER	Material		11	Dec 2, 2021	SYSTEM	\$74,555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marshp3 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					11	Dec 2, 2021	SYSTEM	(\$74,555.00)						
					12	Dec 16, 2021	SYSTEM	\$74,555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user caseyj overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					12	Dec 16, 2021	SYSTEM	(\$74,555.00)						
					13	Jan 3, 2022	SYSTEM	\$74,555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user kennec2 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					13	Jan 3, 2022	SYSTEM	(\$74,555.00)						
					14	Feb 1, 2022	SYSTEM	\$74,555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					14	Feb 1, 2022	SYSTEM	(\$74,555.00)						
					15	Mar 16, 2022	SYSTEM	\$74,555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$74,555.00)						
					16	May 2, 2022	SYSTEM	\$74,555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user kennec2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					16	May 2, 2022	SYSTEM	(\$74,555.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0990 - Total</b>								<b>\$0.00</b>	
1000		SLAB ON CONCRETE BEAM	Material		8	Oct 15, 2021	SYSTEM	\$339,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marshp3 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					8	Oct 15, 2021	SYSTEM	(\$339,200.00)						
					9	Nov 2, 2021	SYSTEM	\$339,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marshp3 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					9	Nov 2, 2021	SYSTEM	(\$339,200.00)						
					10	Nov 16, 2021	SYSTEM	\$339,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marshp3 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					10	Nov 16, 2021	SYSTEM	(\$339,200.00)						
					11	Dec 2, 2021	SYSTEM	\$339,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marshp3 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					11	Dec 2, 2021	SYSTEM	(\$339,200.00)						
					12	Dec 16, 2021	SYSTEM	\$339,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user caseyj overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					12	Dec 16, 2021	SYSTEM	(\$339,200.00)						
					13	Jan 3, 2022	SYSTEM	\$339,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user kennec2 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					13	Jan 3, 2022	SYSTEM	(\$339,200.00)						
					14	Feb 1, 2022	SYSTEM	\$339,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					14	Feb 1, 2022	SYSTEM	(\$339,200.00)						



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3386	1000	SLAB ON CONCRETE BEAM	Material		15	Mar 16, 2022	SYSTEM	\$339,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					15	Mar 16, 2022	SYSTEM	(\$339,200.00)		
					16	May 2, 2022	SYSTEM	\$339,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user kennec2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					16	May 2, 2022	SYSTEM	(\$339,200.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>1000 - Total</b>								<b>\$0.00</b>	
	1010	SIDEWALK (BRIDGES)	Material		9	Nov 2, 2021	SYSTEM	\$18,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marshp3 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
					9	Nov 2, 2021	SYSTEM	(\$18,720.00)		
					10	Nov 16, 2021	SYSTEM	\$18,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marshp3 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
10					Nov 16, 2021	SYSTEM	(\$18,720.00)			
11					Dec 2, 2021	SYSTEM	\$18,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marshp3 overriding Payment Estimate Exception 51 on the current Payment Estimate.		
11					Dec 2, 2021	SYSTEM	(\$18,720.00)			
12					Dec 16, 2021	SYSTEM	\$20,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user caseyj overriding Payment Estimate Exception 42 on the current Payment Estimate.		
12					Dec 16, 2021	SYSTEM	(\$20,865.00)			
13					Jan 3, 2022	SYSTEM	\$20,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user kennec2 overriding Payment Estimate Exception 35 on the current Payment Estimate.		
13					Jan 3, 2022	SYSTEM	(\$20,865.00)			
14					Feb 1, 2022	SYSTEM	\$20,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 36 on the current Payment Estimate.		
14					Feb 1, 2022	SYSTEM	(\$20,865.00)			
15					Mar 16, 2022	SYSTEM	\$20,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
15					Mar 16, 2022	SYSTEM	(\$20,865.00)			
16					May 2, 2022	SYSTEM	\$20,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user kennec2 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
16					May 2, 2022	SYSTEM	(\$20,865.00)			
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>1010 - Total</b>								<b>\$0.00</b>		
1020	FORM LINERS	Material		9	Nov 2, 2021	SYSTEM	\$3,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marshp3 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
				9	Nov 2, 2021	SYSTEM	(\$3,540.00)			
				10	Nov 16, 2021	SYSTEM	\$4,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marshp3 overriding Payment Estimate Exception 46 on the current Payment Estimate.		
				10	Nov 16, 2021	SYSTEM	(\$4,720.00)			





## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3386	1020	FORM LINERS	Material	- Total				\$0.00		
			Material - Total						\$0.00	
			1020 - Total						\$0.00	
	1030	33 IN., PRESTRESSED CONC SPREAD BOX BM	Material			6	Sep 17, 2021	SYSTEM	\$386,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user marshp3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
						6	Sep 17, 2021	SYSTEM	(\$386,750.00)	
						7	Oct 1, 2021	SYSTEM	\$386,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marshp3 overriding Payment Estimate Exception 20 on the current Payment Estimate.
						7	Oct 1, 2021	SYSTEM	(\$386,750.00)	
						8	Oct 15, 2021	SYSTEM	\$386,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marshp3 overriding Payment Estimate Exception 26 on the current Payment Estimate.
						8	Oct 15, 2021	SYSTEM	(\$386,750.00)	
						9	Nov 2, 2021	SYSTEM	\$386,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marshp3 overriding Payment Estimate Exception 46 on the current Payment Estimate.
						9	Nov 2, 2021	SYSTEM	(\$386,750.00)	
						10	Nov 16, 2021	SYSTEM	\$386,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marshp3 overriding Payment Estimate Exception 47 on the current Payment Estimate.
						10	Nov 16, 2021	SYSTEM	(\$386,750.00)	
						11	Dec 2, 2021	SYSTEM	\$386,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marshp3 overriding Payment Estimate Exception 54 on the current Payment Estimate.
						11	Dec 2, 2021	SYSTEM	(\$386,750.00)	
						12	Dec 16, 2021	SYSTEM	\$386,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user caseyj overriding Payment Estimate Exception 45 on the current Payment Estimate.
						12	Dec 16, 2021	SYSTEM	(\$386,750.00)	
			13	Jan 3, 2022	SYSTEM	\$386,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user kennec2 overriding Payment Estimate Exception 38 on the current Payment Estimate.			
			13	Jan 3, 2022	SYSTEM	(\$386,750.00)				
			- Total						\$0.00	
			Material - Total						\$0.00	
		1030 - Total						\$0.00		
	1050	REINFORCING STEEL (EPOXY COATED)	Material			4	Aug 16, 2021	SYSTEM	\$2,963.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marshp3 overriding Payment Estimate Exception 19 on the current Payment Estimate.
						4	Aug 16, 2021	SYSTEM	(\$2,963.14)	
						5	Sep 1, 2021	SYSTEM	\$7,682.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marshp3 overriding Payment Estimate Exception 23 on the current Payment Estimate.
						5	Sep 1, 2021	SYSTEM	(\$7,682.26)	
						6	Sep 17, 2021	SYSTEM	\$14,106.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user marshp3 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					6	Sep 17, 2021	SYSTEM	(\$14,106.86)		
					7	Oct 1, 2021	SYSTEM	\$14,106.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marshp3 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					7	Oct 1, 2021	SYSTEM	(\$14,106.86)		



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3386	1050	REINFORCING STEEL (EPOXY COATED)	Material		8	Oct 15, 2021	SYSTEM	\$25,987.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marshp3 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					8	Oct 15, 2021	SYSTEM	(\$25,987.92)						
					9	Nov 2, 2021	SYSTEM	\$28,148.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user marshp3 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					9	Nov 2, 2021	SYSTEM	(\$28,148.00)						
					10	Nov 16, 2021	SYSTEM	\$28,148.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marshp3 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					10	Nov 16, 2021	SYSTEM	(\$28,148.00)						
					11	Dec 2, 2021	SYSTEM	\$28,148.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marshp3 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
					11	Dec 2, 2021	SYSTEM	(\$28,148.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1050 - Total</b>								<b>\$0.00</b>	
					1060	VERTICAL DRAIN AT END BENTS	Material		8	Oct 15, 2021	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marshp3 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
									8	Oct 15, 2021	SYSTEM	(\$1,750.00)		
									9	Nov 2, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user marshp3 overriding Payment Estimate Exception 52 on the current Payment Estimate.	
									9	Nov 2, 2021	SYSTEM	(\$3,500.00)		
10	Nov 16, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marshp3 overriding Payment Estimate Exception 53 on the current Payment Estimate.										
10	Nov 16, 2021	SYSTEM	(\$3,500.00)											
11	Dec 2, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marshp3 overriding Payment Estimate Exception 60 on the current Payment Estimate.										
11	Dec 2, 2021	SYSTEM	(\$3,500.00)											
<b>- Total</b>									<b>\$0.00</b>					
<b>Material - Total</b>									<b>\$0.00</b>					
<b>1060 - Total</b>								<b>\$0.00</b>						
1100	CONCRETE AND MASONRY PROTECTION SYSTEM	Material		7	Oct 1, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marshp3 overriding Payment Estimate Exception 24 on the current Payment Estimate.						
				7	Oct 1, 2021	SYSTEM	(\$1,656.00)							
				8	Oct 15, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marshp3 overriding Payment Estimate Exception 30 on the current Payment Estimate.						
				8	Oct 15, 2021	SYSTEM	(\$1,656.00)							
				9	Nov 2, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marshp3 overriding Payment Estimate Exception 50 on the current Payment Estimate.						
				9	Nov 2, 2021	SYSTEM	(\$1,656.00)							
				10	Nov 16, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marshp3 overriding Payment Estimate Exception 51 on the current Payment Estimate.						
				10	Nov 16, 2021	SYSTEM	(\$1,656.00)							



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3386	1100	CONCRETE AND MASONRY PROTECTION SYSTEM	Material		11	Dec 2, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user marshp3 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					11	Dec 2, 2021	SYSTEM	(\$1,656.00)	
					<b>- Total</b>			<b>\$0.00</b>	
					<b>Material - Total</b>			<b>\$0.00</b>	
<b>1100 - Total</b>			<b>\$0.00</b>						
J4S3386	1120	MECHANICALLY STABILIZED EARTH WALL SYS	Material		3	Aug 2, 2021	SYSTEM	\$106,029.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user marshp3 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					3	Aug 2, 2021	SYSTEM	(\$106,029.00)	
					4	Aug 16, 2021	SYSTEM	\$106,029.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marshp3 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					4	Aug 16, 2021	SYSTEM	(\$106,029.00)	
					5	Sep 1, 2021	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marshp3 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					5	Sep 1, 2021	SYSTEM	(\$117,810.00)	
					6	Sep 17, 2021	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user marshp3 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					6	Sep 17, 2021	SYSTEM	(\$117,810.00)	
					7	Oct 1, 2021	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user marshp3 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					7	Oct 1, 2021	SYSTEM	(\$117,810.00)	
					8	Oct 15, 2021	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marshp3 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					8	Oct 15, 2021	SYSTEM	(\$117,810.00)	
					9	Nov 2, 2021	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marshp3 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					9	Nov 2, 2021	SYSTEM	(\$117,810.00)	
					10	Nov 16, 2021	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marshp3 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					10	Nov 16, 2021	SYSTEM	(\$117,810.00)	
					11	Dec 2, 2021	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user marshp3 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					11	Dec 2, 2021	SYSTEM	(\$117,810.00)	
					12	Dec 16, 2021	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user caseyj overriding Payment Estimate Exception 46 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$117,810.00)	
13	Jan 3, 2022	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user kennec2 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
13	Jan 3, 2022	SYSTEM	(\$117,810.00)						
14	Feb 1, 2022	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
14	Feb 1, 2022	SYSTEM	(\$117,810.00)						



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3386	1120	MECHANICALLY STABILIZED EARTH WALL SYS	Material		15	Mar 16, 2022	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$117,810.00)						
					16	May 2, 2022	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user kennec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					16	May 2, 2022	SYSTEM	(\$117,810.00)						
					17	Jun 1, 2022	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					17	Jun 1, 2022	SYSTEM	(\$117,810.00)						
					18	Jul 1, 2022	SYSTEM	\$117,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					18	Jul 1, 2022	SYSTEM	(\$117,810.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>1120 - Total</b>								<b>\$0.00</b>						
1130	CONCRETE AND MASONRY PROTECTION SYSTEM	Material		7	Oct 1, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user marshp3 overriding Payment Estimate Exception 25 on the current Payment Estimate.						
				7	Oct 1, 2021	SYSTEM	(\$1,656.00)							
				8	Oct 15, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marshp3 overriding Payment Estimate Exception 31 on the current Payment Estimate.						
				8	Oct 15, 2021	SYSTEM	(\$1,656.00)							
				9	Nov 2, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user marshp3 overriding Payment Estimate Exception 51 on the current Payment Estimate.						
				9	Nov 2, 2021	SYSTEM	(\$1,656.00)							
				10	Nov 16, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user marshp3 overriding Payment Estimate Exception 52 on the current Payment Estimate.						
				10	Nov 16, 2021	SYSTEM	(\$1,656.00)							
				11	Dec 2, 2021	SYSTEM	\$1,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user marshp3 overriding Payment Estimate Exception 59 on the current Payment Estimate.						
				11	Dec 2, 2021	SYSTEM	(\$1,656.00)							
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>1130 - Total</b>								<b>\$0.00</b>						
1150	MECHANICALLY STABILIZED EARTH WALL SYS	Material		3	Aug 2, 2021	SYSTEM	\$104,026.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user marshp3 overriding Payment Estimate Exception 16 on the current Payment Estimate.						
				3	Aug 2, 2021	SYSTEM	(\$104,026.23)							
				4	Aug 16, 2021	SYSTEM	\$104,026.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marshp3 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
				4	Aug 16, 2021	SYSTEM	(\$104,026.23)							
				5	Sep 1, 2021	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user marshp3 overriding Payment Estimate Exception 28 on the current Payment Estimate.						
				5	Sep 1, 2021	SYSTEM	(\$115,584.70)							



### Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3386	1150	MECHANICALLY STABILIZED EARTH WALL SYS	Material		6	Sep 17, 2021	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user marshp3 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					6	Sep 17, 2021	SYSTEM	(\$115,584.70)	
					7	Oct 1, 2021	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user marshp3 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					7	Oct 1, 2021	SYSTEM	(\$115,584.70)	
					8	Oct 15, 2021	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user marshp3 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					8	Oct 15, 2021	SYSTEM	(\$115,584.70)	
					9	Nov 2, 2021	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user marshp3 overriding Payment Estimate Exception 55 on the current Payment Estimate.
					9	Nov 2, 2021	SYSTEM	(\$115,584.70)	
					10	Nov 16, 2021	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user marshp3 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					10	Nov 16, 2021	SYSTEM	(\$115,584.70)	
					11	Dec 2, 2021	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user marshp3 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					11	Dec 2, 2021	SYSTEM	(\$115,584.70)	
					12	Dec 16, 2021	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user caseyj overriding Payment Estimate Exception 48 on the current Payment Estimate.
					12	Dec 16, 2021	SYSTEM	(\$115,584.70)	
					13	Jan 3, 2022	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user kennec2 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					13	Jan 3, 2022	SYSTEM	(\$115,584.70)	
					14	Feb 1, 2022	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kennec2 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					14	Feb 1, 2022	SYSTEM	(\$115,584.70)	
					15	Mar 16, 2022	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user kennec2 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$115,584.70)	
16	May 2, 2022	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user kennec2 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
16	May 2, 2022	SYSTEM	(\$115,584.70)						
17	Jun 1, 2022	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
17	Jun 1, 2022	SYSTEM	(\$115,584.70)						
18	Jul 1, 2022	SYSTEM	\$115,584.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
18	Jul 1, 2022	SYSTEM	(\$115,584.70)						
								<b>- Total</b>	<b>\$0.00</b>
								<b>Material - Total</b>	<b>\$0.00</b>
								<b>1150 - Total</b>	<b>\$0.00</b>



## Line Item Adjustments by Estimate

Dec 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J4S3386	5002	18 IN. GROUP B FLARED END SEC	Material		14	Feb 1, 2022	SYSTEM	\$798.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user kennec2 overriding Payment Estimate Exception 41 on the current Payment Estimate.						
					14	Feb 1, 2022	SYSTEM	(\$798.61)							
								<b>- Total</b>	\$0.00						
								<b>Material - Total</b>	\$0.00						
<b>5002 - Total</b>								\$0.00							
J4S3386	5003	CURB INLET	Material		14	Feb 1, 2022	SYSTEM	\$6,665.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user kennec2 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
					14	Feb 1, 2022	SYSTEM	(\$6,665.12)							
					15	Mar 16, 2022	SYSTEM	\$6,665.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user kennec2 overriding Payment Estimate Exception 17 on the current Payment Estimate.						
					15	Mar 16, 2022	SYSTEM	(\$6,665.12)							
					16	May 2, 2022	SYSTEM	\$6,665.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user kennec2 overriding Payment Estimate Exception 10 on the current Payment Estimate.						
					16	May 2, 2022	SYSTEM	(\$6,665.12)							
					17	Jun 1, 2022	SYSTEM	\$6,665.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					17	Jun 1, 2022	SYSTEM	(\$6,665.12)							
					18	Jul 1, 2022	SYSTEM	\$6,665.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user kennec2 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
					18	Jul 1, 2022	SYSTEM	(\$6,665.12)							
					19	Aug 2, 2022	SYSTEM	\$6,665.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user yostj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
					19	Aug 2, 2022	SYSTEM	(\$6,665.12)							
													<b>- Total</b>	\$0.00	
								<b>Material - Total</b>	\$0.00						
<b>5003 - Total</b>								\$0.00							
J4S3386	5007	SEEDING - COOL SEASON GRASSES	Material		20	Nov 17, 2022	SYSTEM	(\$4,100.25)							
													<b>- Total</b>	(\$4,100.25)	
													<b>Material - Total</b>	(\$4,100.25)	
						MaterialCredit			21	Nov 18, 2022	SYSTEM	\$4,100.25			
								<b>MaterialCredit - Total</b>	\$4,100.25						
<b>5007 - Total</b>								\$0.00							
<b>J4S3386 - Total</b>								\$2,418.45							
<b>Overall - Total</b>								\$2,441.73							