



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 21, 2021

Pay Estimate Created Date: October 18, 2021

Progress Estimate Number 11	Contract ID 210319-F07 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start October 1, 2021 Pay Period End October 15, 2021	Original Contract Amount \$2,956,107.23 Net Change Order Amount \$13,729.09 Current Contract Amount \$2,969,836.32
---------------------------------------	--	---	---

Approval Date		By User
October 18, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	brinkr1
October 19, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
October 20, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2022	June 1, 2022		44.03%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 7, 2021	April 7, 2021	
Letting Date	March 19, 2021	March 19, 2021	
Notice to Proceed Date	May 10, 2021	May 10, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
210319-F07			
Total Posted Items Pay	\$123,894.58	\$1,183,844.64	\$1,307,739.22
Gross Item Adjustments	\$486.22	(\$18,904.53)	(\$18,418.31)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$124,380.80	\$1,164,940.11	\$1,289,320.91

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3408	0040	2031000	CLASS A EXCAVATION	CUYD	\$12.000	228	\$2,736.00
	0050	2035500	EMBANKMENT IN PLACE	CUYD	\$12.000	1,288	\$15,456.00
	0060	2036000	COMPACTING EMBANKMENT	CUYD	\$10.000	1,009	\$10,090.00
	0070	2037075	COMPACTING IN CUT	STA	\$100.000	3.97	\$397.00
	0110	2169901	MISC.REMOVE AND RESET FIRST BANK SIGN	LS	\$12,000.000	1	\$12,000.00
	0140	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$10.000	983.5	\$9,835.00
	0150	3049905	MISC.RIGID GEOGRID TO ENHANCE AGGREGATE OR ROCK BASE	SQYD	\$3.250	983.5	\$3,196.38
	0240	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	SQYD	\$54.000	445.8	\$24,073.20
	0370	6091042	CONCRETE GUTTER TYPE B	LF	\$50.000	237	\$11,850.00
	0380	6091052	CURB AND GUTTER TYPE B	LF	\$30.000	180.3	\$5,409.00
	0700	6240104A	SEPARATION GEOTEXTILE	SQYD	\$2.000	983.5	\$1,967.00
5003	5021307	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	SQYD	\$50.000	537.7	\$26,885.00	
Project J6S3408 - Total							\$123,894.58
Overall - Total							\$123,894.58

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 21, 2021

Pay Estimate Created Date: October 18, 2021

Progress Estimate Number 11	Contract ID 210319-F07 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start October 1, 2021 Pay Period End October 15, 2021	Original Contract Amount \$2,956,107.23 Net Change Order Amount \$13,729.09 Current Contract Amount \$2,969,836.32
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3408	0040	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	228	\$0.08	\$19.15
	0050	EMBANKMENT IN PLACE	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,288	\$0.15	\$189.34
	0140	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	755	\$0.10	\$72.93
	0140	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	228.5	\$0.10	\$22.07
	0170	TYPE A2 SHOULDER	Material			-705.52	\$40.00	(\$28,220.80)
	0170	TYPE A2 SHOULDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinrk1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	705.52	\$40.00	\$28,220.80
	0180	MISC.	Material			-2,835.2	\$54.00	(\$153,100.80)
	0180	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinrk1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2,835.2	\$54.00	\$153,100.80
	0240	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	217.3	\$0.28	\$60.24
	0240	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	228.5	\$0.28	\$63.34
	0250	MISC.	Material			-33.7	\$105.00	(\$3,538.50)
	0250	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinrk1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	33.7	\$105.00	\$3,538.50
	0310	PAVED APPROACH, 8 IN.	Material			-137.9	\$54.00	(\$7,446.60)
	0310	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinrk1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	137.9	\$54.00	\$7,446.60
	0350	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-112	\$30.00	(\$3,360.00)
	0350	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinrk1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	112	\$30.00	\$3,360.00
	0360	CONCRETE GUTTER TYPE A	Material			-19.9	\$101.00	(\$2,009.90)
	0360	CONCRETE GUTTER TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinrk1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	19.9	\$101.00	\$2,009.90
	0370	CONCRETE GUTTER TYPE B	Material			-237	\$50.00	(\$11,850.00)
	0370	CONCRETE GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinrk1	237	\$50.00	\$11,850.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 21, 2021

Pay Estimate Created Date: October 18, 2021

Progress Estimate Number 11	Contract ID 210319-F07 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start October 1, 2021 Pay Period End October 15, 2021	Original Contract Amount \$2,956,107.23 Net Change Order Amount \$13,729.09 Current Contract Amount \$2,969,836.32
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3408					overriding Payment Estimate Exception 30 on the current Payment Estimate.			
	0380	CURB AND GUTTER TYPE B	Material			-498.9	\$30.00	(\$14,967.00)
	0380	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	498.9	\$30.00	\$14,967.00
	0390	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-75.7	\$17.00	(\$1,286.90)
	0390	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	75.7	\$17.00	\$1,286.90
	0430	MISC.	Material			-82.5	\$30.00	(\$2,475.00)
	0430	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	82.5	\$30.00	\$2,475.00
	0700	SEPARATION GEOTEXTILE	Material			-6,408.3	\$2.00	(\$12,816.60)
	0700	SEPARATION GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	6,408.3	\$2.00	\$12,816.60
	0740	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material			-2,393	\$65.00	(\$155,545.00)
	0740	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	2,393	\$65.00	\$155,545.00
	0800	SEEDING - COOL SEASON MIXTURES	Material			-0.98	\$12,100.00	(\$11,858.00)
	0800	SEEDING - COOL SEASON MIXTURES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	0.98	\$12,100.00	\$11,858.00
	0860	MGS GUARDRAIL	Material			-150	\$20.85	(\$3,127.50)
	0860	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	150	\$20.85	\$3,127.50
	0870	MGS HEIGHT AND BLOCK TRANSITION	Material			-1	\$768.21	(\$768.21)
	0870	MGS HEIGHT AND BLOCK TRANSITION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	1	\$768.21	\$768.21
	0890	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-1	\$2,311.40	(\$2,311.40)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 21, 2021

Pay Estimate Created Date: October 18, 2021

Progress Estimate Number 11	Contract ID 210319-F07 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start October 1, 2021 Pay Period End October 15, 2021	Original Contract Amount \$2,956,107.23 Net Change Order Amount \$13,729.09 Current Contract Amount \$2,969,836.32
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3408	0890	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brinrk1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	1	\$2,311.40	\$2,311.40
	1000	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	Material			-5	\$990.00	(\$4,950.00)
	1000	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brinrk1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	5	\$990.00	\$4,950.00
	1020	CONCRETE FOOTINGS, EMBEDDED	Material			-0.13	\$631.37	(\$82.08)
	1020	CONCRETE FOOTINGS, EMBEDDED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brinrk1 overriding Payment Estimate Exception 62 on the current Payment Estimate.	0.13	\$631.37	\$82.08
	1050	PIPE POSTS	Material			-78	\$3.18	(\$248.04)
	1050	PIPE POSTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brinrk1 overriding Payment Estimate Exception 65 on the current Payment Estimate.	78	\$3.18	\$248.04
	5003	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	537.7	\$0.11	\$59.15
	5003	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-537.7	\$50.00	(\$26,885.00)
	5003	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brinrk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	537.7	\$50.00	\$26,885.00
	5004	PAVEMENT EDGE TREATMENT	Material			-946	\$3.50	(\$3,311.00)
	5004	PAVEMENT EDGE TREATMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brinrk1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	946	\$3.50	\$3,311.00
Total								\$486.22



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on October 21, 2021

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3408	FAS S502(17)	Intersection improvements	OR 70	ST CHARLES	at the intersection of Lake St. Louis, Veterans Memorial Parkway, and I-70 eastbound ramps

Totals by Job Numbers			
-----------------------	--	--	--

		This Estimate	Previous	To Date
J6S3408	Posted Item Pay	\$123,894.58	\$1,183,844.64	\$1,307,739.22
	Gross Item Adjustments	\$486.22	(\$18,904.53)	(\$18,418.31)
	Gross Item Pay	\$124,380.80	\$1,164,940.11	\$1,289,320.91
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 21, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 4010150, Project Item Line Number 0170, Material Set 401015096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with Materials need PAL	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 4019905, Project Item Line Number 0180, Material Set 401990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials need MC,100510..CPCMLD all tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 4019905, Project Item Line Number 0180, Material Set 401990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Materials need MC,1005FACCNS..CA TESTS REMOVED	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 4019905, Project Item Line Number 0180, Material Set 401990596, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with Materials need PAL Approved	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 4039905, Project Item Line Number 0220, Material Set 403990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with Materials need MC,0501CCPAQCQA tests to be removed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5021307, Project Item Line Number 5003, Material Set 502130796, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Materials need MC,1005FACCNS..CA tests to be removed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5021307, Project Item Line Number 5003, Material Set 502130796, Material 1057JMDEAC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials need MC, 1057jmdaec4.11 PAL to be completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5021307, Project Item Line Number 5003, Material Set 502130796, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials need MC, 1057jmtbe42016 PAL completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5021307, Project Item Line Number 5003, Material Set 502130796, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with Materials need MC,1055cmmldst2 PAL completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5021307, Project Item Line Number 5003, Material Set 502130796, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials need MC,100510..CPCMLD all tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5029905, Project Item Line Number 0250, Material Set 502990596, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with Materials need MC, 1055cmmldst2 PAL completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5029905, Project Item Line Number 0250, Material Set 502990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials need MC,100510..CPCMLD QA and QC tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5029905, Project Item Line Number 0250, Material Set 502990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with contractor need MC,1005faccns..ca T27 Gradation test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5029905, Project Item Line Number 0250, Material Set 502990596, Material 1056TM - Tinting Material for Concrete, Acceptance Action Generic 1056TM is insufficient.	Working with Materials need MC,1056tm tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 5029905, Project Item Line Number 0250, Material Set 502990596, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with Materials need 1057jmtbe42016 PAL completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6061060, Project Item Line Number 0860, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Working with Materials need MC, 1040grsrcat2 test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6061060, Project Item Line Number 0860, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Working with Materials need MC,1065de test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6061074, Project Item Line Number 0870, Material Set 606107496, Material 1040GRTS - Transition Section, Acceptance Action Generic 1040GRTS is insufficient.	Working with Materials need MC,1040grts test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6063014, Project Item Line Number 0890, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Working with Materials need MC,1040grcw..a Freeform test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6085008, Project Item Line Number 0310, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with contractor need MC,1005faccns..ca t27 gradation QC test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6085008, Project Item Line Number 0310, Material Set 608500896, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Working with Materials need MC,1057jmfrpf PAL completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6085008, Project Item Line Number 0310, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with Materials need MC, 0501ccpaqcqa all tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6085008, Project Item Line Number 0310, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials need MC,100510..CPCMLD T27, T85, TM71, QA and QC tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091010, Project Item Line Number 0350, Material Set 609101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A,	Working with Contractor need MC,1005faccns..ca T27 QC test completed	brinkr1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 21, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1005FACCNS..CA is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091010, Project Item Line Number 0350, Material Set 609101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials need MC,100510..CPCMLD QC and QA T27,T85, TM71, tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091010, Project Item Line Number 0350, Material Set 609101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with Materials need MC,0501ccb..a all tests removed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091041, Project Item Line Number 0360, Material Set 609104196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Contractor need MC, 1005faccns..ca T27 QC test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091041, Project Item Line Number 0360, Material Set 609104196, Material 1036RSDFP42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with Materials need MC,1036rsdfpl42m13 PAL completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091041, Project Item Line Number 0360, Material Set 609104196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials need MC,100510..CPCMLD QA and QC T27,T85, TM71 tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091042, Project Item Line Number 0370, Material Set 609104296, Material 1036RSDFP42M13 PAL - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with Materials need MC, 1036RSDFP42M13 PAL completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091042, Project Item Line Number 0370, Material Set 609104296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with Materials to remove MC 0501ccb..a tests	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091042, Project Item Line Number 0370, Material Set 609104296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials and Contractor need MC,100510..CPCMLD QA and QC T27, T85, TM71 tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091042, Project Item Line Number 0370, Material Set 609104296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Contractor need MC,1005faccns..ca QC test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091052, Project Item Line Number 0380, Material Set 609105296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Contractor need MC,1005faccns..ca QC T27 test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6091052, Project Item Line Number 0380, Material Set 609105296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials need MC,100510..CPCMLD QC and QA tests completed T27,T85, TM71	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6092011, Project Item Line Number 0390, Material Set 609201196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Contractor need MC,1005faccns..ca QC T27 test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6092011, Project Item Line Number 0390, Material Set 609201196, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with Contractor need MC,0501ccpaqcqa QC and QA tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6092011, Project Item Line Number 0390, Material Set 609201196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials need MC,100510..CPCMLD QC and QA tests completed T27,T85, TM71	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6099903, Project Item Line Number 0430, Material Set 609990396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Contractor need MC,1005faccns..ca QC T27 test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6099903, Project Item Line Number 0430, Material Set 609990396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials and Contractor need MC,100510..CPCMLD QC and QA T27, T85, TM71 tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6099903, Project Item Line Number 0430, Material Set 609990396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with Materials need MC, 0501ccb..a to remove all tests	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6099903, Project Item Line Number 0430, Material Set 609990396, Material 1036RSDFP42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with Materials need MC,1036rsdfpl42m13 PAL completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6191000, Project Item Line Number 5004, Material Set 619100096, Material 0619PET - Material for Pavement Edge Treatment, Acceptance Action Generic 0619PET is insufficient.	Need to complete FreeForm VSUL test	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 6240104A, Project Item Line Number 0700, Material Set 6240104A96, Material 1011GXT4 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GXT4 is insufficient.	Working with Materials need MC,1011gx4 freeform test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7071000, Project Item Line Number 5001, Material Set 707100096, Material 1062JBHL - Junction Boxes for Highway Lighting, Acceptance Action Generic 1062JBHL is insufficient.	Working with Materials MC. 1062jbhl is looking for a test that has already been completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7071000, Project Item Line Number 5001, Material Set 707100096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Working with Materials MC.1060ec looking for a test that has already been completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7071000, Project Item Line Number 5002, Material Set 707100096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Working with Materials MC.1060ec looking for a test that has already been completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7071000, Project Item Line	Working with Materials MC.1062jbhl looking for a test that has	brinkr1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 21, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 5002, Material Set 707100096, Material 1062JBHL - Junction Boxes for Highway Lighting, Acceptance Action Generic 1062JBHL is insufficient.	already been completed		
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7201000, Project Item Line Number 0740, Material Set 720100096, Material 1052MSEWPCCO - Precast Coping for MSE Walls, Acceptance Action Generic 1052MSEWPCCO is insufficient.	Working with Materials MC. 1052msewpcco Freeform test to be completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7201000, Project Item Line Number 0740, Material Set 720100096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working with Materials MC. 0501ccb1a all tests to be removed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7201000, Project Item Line Number 0740, Material Set 720100096, Material 1052MSEWMETS - Metallic Reinforcement Strips for MSE, Acceptance Action Generic 1052MSEWMETS is insufficient.	Working with Materials MC.1052msewmets looking for a freeform test to be completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7201000, Project Item Line Number 0740, Material Set 720100096, Material 0720MSEW - MSE Wall System -Bridge Approved Design, Acceptance Action Generic 0720MSEW is insufficient.	Working with Materials MC.0720msew needs freeform test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7201000, Project Item Line Number 0740, Material Set 720100096, Material 1011GXT4 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GXT4 is insufficient.	Working with Materials MC.1011gxt4 needs FreeForm test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7201000, Project Item Line Number 0740, Material Set 720100096, Material 1010SGBF - Select Gran Backfill for Structural Sys, Acceptance Action Generic 1010SGBF is insufficient.	Working with Materials need MC.1010sgbf QA and QC T99,T27, T2888 T90 tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 7201000, Project Item Line Number 0740, Material Set 720100096, Material 1052MSEWMETF - Metallic Fasteners for MSE soil reinforc, Acceptance Action Generic 1052MSEWMETF is insufficient.	Working with Materials MC.1052msewmETF need freeform test	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 8051000A, Project Item Line Number 0800, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Working with Contractor need CERTs for cool season MIX.	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 8051000A, Project Item Line Number 0800, Material Set 8051000A96, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Working with Contractor need CERTs for straw blanket	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 8051000A, Project Item Line Number 0800, Material Set 8051000A96, Material 0802MLSP - Overspray Slick Paper, Acceptance Action Generic 0802MLSP is insufficient.	Working with Materials to remove Slick Paper	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 8051000A, Project Item Line Number 0800, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Working with Contractor need CERTs for Fertilizer	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 8051000A, Project Item Line Number 0800, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetralizer, Acceptance Action Generic 0801AG is insufficient.	Working with Contractor need CERTs for agricultural lime	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 9018230, Project Item Line Number 1000, Material Set 901823096, Material 0901LHPFSA - Foundation for Highway Lighting, Acceptance Action Generic 0901LHPFSA is insufficient.	working with Materials need freeform test completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 9031010, Project Item Line Number 1020, Material Set 903101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with Contractor and Materials need T27 QC and QA tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 9031010, Project Item Line Number 1020, Material Set 903101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials to remove MC. 100510..cpcmld all QC and QA tests	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 9031010, Project Item Line Number 1020, Material Set 903101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with Contractor and Materials need 0501ccb..a all QC and QA tests completed	brinkr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3408, Item 9031220, Project Item Line Number 1050, Material Set 903122096, Material 0903HSPSPI - Pipe Post for Highway Signing, Acceptance Action Generic 0903HSPSPI is insufficient.	Working with Materials need 0903hspsp1 freeform test completed	brinkr1	Overridden
Estimate Exception Type: Item Overrun: Contract 210319-F07, Contract Project J6S3408, Project Item Line Number 0930, Contract Line Item Number 0930, Item 9013003, Minor Item.	Item Overrun working on Change Order	brinkr1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-F07	J6S3408	0001	0010	1041000	TEMPORARY SURFACING	235.00	0.00	235.00	CUYD	0.00	\$5.00	\$0.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$15,000.00	\$15,000.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.91	\$235,000.00	\$213,850.00
		0001	0040	2031000	CLASS A EXCAVATION	6,592.00	0.00	6,592.00	CUYD	5,764.00	\$12.00	\$69,168.00
		0001	0050	2035500	EMBANKMENT IN PLACE	9,181.00	0.00	9,181.00	CUYD	1,288.00	\$12.00	\$15,456.00
		0001	0060	2036000	COMPACTING EMBANKMENT	5,606.00	0.00	5,606.00	CUYD	2,087.00	\$10.00	\$20,870.00
		0001	0070	2037075	COMPACTING IN CUT	23.60	0.00	23.60	STA	13.72	\$100.00	\$1,372.00
		0001	0080	2039901	MISC.UTILITY LOCATION VERIFICATION	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0090	2063000	CLASS 3 EXCAVATION	132.00	0.00	132.00	CUYD	91.00	\$30.00	\$2,730.00
		0001	0100	2072000	LINEAR GRADING CLASS 2	9.30	0.00	9.30	STA	2.80	\$1,200.00	\$3,360.00
		0001	0110	2169901	MISC.REMOVE AND RESET FIRST BANK SIGN	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0120	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	686.00	0.00	686.00	SQYD	0.00	\$7.00	\$0.00
		0001	0130	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,056.00	0.00	1,056.00	SQYD	282.70	\$8.00	\$2,261.60
		0001	0140	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	14,772.00	0.00	14,772.00	SQYD	6,546.15	\$10.00	\$65,461.50
		0001	0150	3049905	MISC.RIGID GEOGRID TO ENHANCE AGGREGATE OR ROCK BASE	14,771.50	0.00	14,771.50	SQYD	6,407.94	\$3.25	\$20,825.80
		0001	0160	4010101	8 INCHES, BITUMINOUS PAVEMENT	1,195.20	-809.20	386.00	SQYD	385.99	\$50.00	\$19,299.50
		0001	0170	4010150	TYPE A2 SHOULDER	2,115.70	0.00	2,115.70	SQYD	705.52	\$40.00	\$28,220.80
		0001	0180	4019905	MISC.OPTIONAL PAVEMENT	5,100.50	0.00	5,100.50	SQYD	2,835.20	\$54.00	\$153,100.80
		0001	0190	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	95.00	0.00	95.00	TONS	0.00	\$165.00	\$0.00
		0001	0200	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	45.40	0.00	45.40	TONS	0.00	\$130.00	\$0.00
		0001	0210	4030308	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP250C MIX)	23.70	0.00	23.70	TONS	0.00	\$130.00	\$0.00
		0001	0220	4039905	MISC.OPTIONAL TEMPORARY PAVEMENT	1,055.90	0.00	1,055.90	SQYD	282.70	\$44.52	\$12,585.80
		0001	0230	4071005	TACK COAT	100.00	0.00	100.00	GAL	0.00	\$5.00	\$0.00
		0001	0240	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	5,711.90	0.00	5,711.90	SQYD	1,909.88	\$54.00	\$103,133.52
		0001	0250	5029905	MISC.MODIFIED COLORED CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	502.20	0.00	502.20	SQYD	33.70	\$105.00	\$3,538.50
		0001	0260	6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0001	0270	6049902	MISC.ADJUSTING MANHOLES AND VALVES	4.00	0.00	4.00	EA	3.00	\$350.00	\$1,050.00
		0001	0280	6049902	MISC.REMOVE AND REPLACE INLET STONE	2.00	0.00	2.00	EA	0.00	\$700.00	\$0.00
		0001	0290	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	240.00	0.00	240.00	LF	0.00	\$31.57	\$0.00
		0001	0300	6081012	TRUNCATED DOMES	32.00	0.00	32.00	SQFT	0.00	\$25.00	\$0.00
		0001	0310	6085008	PAVED APPROACH, 8 IN.	137.90	0.00	137.90	SQYD	137.90	\$54.00	\$7,446.60
		0001	0320	6086004	CONCRETE SIDEWALK, 4 IN.	685.80	0.00	685.80	SQYD	0.00	\$35.00	\$0.00
		0001	0330	6089902	MISC.ADA CONCRETE CURB RAMP	10.00	0.00	10.00	EA	0.00	\$1,600.00	\$0.00
		0001	0340	6089905	MISC.MODIFIED COLORED 6" CONCRETE MEDIAN STRIP	671.00	0.00	671.00	SQYD	0.00	\$90.00	\$0.00
		0001	0350	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	620.00	0.00	620.00	LF	112.00	\$30.00	\$3,360.00
		0001	0360	6091041	CONCRETE GUTTER TYPE A	85.00	0.00	85.00	LF	19.90	\$101.00	\$2,009.90
		0001	0370	6091042	CONCRETE GUTTER TYPE B	237.00	0.00	237.00	LF	237.00	\$50.00	\$11,850.00
		0001	0380	6091052	CURB AND GUTTER TYPE B	1,821.00	0.00	1,821.00	LF	498.90	\$30.00	\$14,967.00
		0001	0390	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	122.00	0.00	122.00	LF	75.70	\$17.00	\$1,286.90
		0001	0400	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	451.00	0.00	451.00	LF	0.00	\$18.00	\$0.00
		0001	0410	6097000	ROCK LINING	24.00	0.00	24.00	CUYD	0.00	\$70.00	\$0.00
		0001	0420	6099903	MISC.MODIFIED CURB AND GUTTER TYPE A (1' GUTTER PAN)	504.00	0.00	504.00	LF	0.00	\$30.00	\$0.00
		0001	0430	6099903	MISC.MODIFIED CURB AND GUTTER TYPE A (2.5' GUTTER PAN)	129.00	0.00	129.00	LF	82.50	\$30.00	\$2,475.00
		0001	0440	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	5.00	0.00	5.00	EA	0.00	\$800.00	\$0.00
		0001	0450	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	1.00	0.00	1.00	EA	1.00	\$360.00	\$360.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-F07	J6S3408	0001	0460	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	3.00	\$9,000.00	\$27,000.00
		0001	0470	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.65	\$40,000.00	\$26,000.00
		0001	0480	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.30	\$30,720.00	\$9,216.00
		0001	0490	6169902	MISC.SPECIAL ST. CHARLES COUNTY ROAD BOARD SIGN, POSTS, AND INSTALLATION	5.00	0.00	5.00	EA	4.00	\$350.00	\$1,400.00
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$205,000.00	\$153,750.00
		0001	0510	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	7.00	0.00	7.00	EA	2.00	\$600.00	\$1,200.00
		0001	0520	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	54.00	0.00	54.00	LF	0.00	\$6.25	\$0.00
		0001	0530	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	90.00	0.00	90.00	LF	0.00	\$12.50	\$0.00
		0001	0540	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	85.00	0.00	85.00	LF	0.00	\$25.00	\$0.00
		0001	0550	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	14.00	0.00	14.00	EA	0.00	\$350.00	\$0.00
		0001	0560	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	9.00	0.00	9.00	EA	0.00	\$300.00	\$0.00
		0001	0570	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$650.00	\$0.00
		0001	0580	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	10.00	0.00	10.00	EA	0.00	\$200.00	\$0.00
		0001	0590	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	58.00	0.00	58.00	EA	0.00	\$35.00	\$0.00
		0001	0600	6200045	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	6.00	0.00	6.00	EA	0.00	\$1,200.00	\$0.00
		0001	0610	6200051	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	6.00	0.00	6.00	EA	0.00	\$1,200.00	\$0.00
		0001	0620	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,117.00	0.00	4,117.00	LF	0.00	\$0.45	\$0.00
		0001	0630	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,867.00	0.00	7,867.00	LF	0.00	\$0.45	\$0.00
		0001	0640	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,210.00	0.00	2,210.00	LF	0.00	\$0.45	\$0.00
		0001	0650	6207001	PAVEMENT MARKING REMOVAL	20,202.00	0.00	20,202.00	LF	4,416.00	\$0.75	\$3,312.00
		0001	0660	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	20.00	0.00	20.00	EA	8.00	\$100.00	\$800.00
		0001	0670	6209903	MISC."24 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS"	115.00	0.00	115.00	LF	0.00	\$10.00	\$0.00
		0001	0680	6209903	MISC."24 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS"	262.00	0.00	262.00	LF	0.00	\$10.00	\$0.00
		0001	0690	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	869.00	0.00	869.00	SQYD	0.00	\$4.00	\$0.00
		0001	0700	6240104A	SEPARATION GEOTEXTILE	14,772.00	0.00	14,772.00	SQYD	6,408.30	\$2.00	\$12,816.60
		0001	0710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.55	\$20,000.00	\$11,000.00
		0001	0720	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,200.00	\$0.00
		0001	0730	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,200.00	\$0.00
		0001	0740	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,393.00	0.00	2,393.00	SQFT	2,393.00	\$65.00	\$155,545.00
		0001	0750	7261012	12 IN. PIPE GROUP A	200.00	0.00	200.00	LF	105.00	\$60.00	\$6,300.00
		0001	0760	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	6.00	0.00	6.00	FT	6.00	\$400.00	\$2,400.00
		0001	0770	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	28.00	0.00	28.00	FT	7.00	\$260.00	\$1,820.00
		0001	0780	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0790	8031000A	TURF TYPE TALL FESCUE SODDING	5,958.00	0.00	5,958.00	SQYD	880.00	\$6.00	\$5,280.00
		0001	0800	8051000A	SEEDING - COOL SEASON MIXTURES	2.30	0.00	2.30	ACRE	0.98	\$12,100.00	\$11,858.00
		0001	0810	8061005	ROCK DITCH CHECK	480.00	0.00	480.00	LF	186.00	\$15.00	\$2,790.00
		0001	0820	8061007A	CURB INLET CHECK	19.00	0.00	19.00	EA	1.00	\$125.00	\$125.00
		0001	0830	8061016	SEDIMENT REMOVAL	98.00	0.00	98.00	CUYD	3.00	\$20.00	\$60.00
		0001	0840	8061017	TEMPORARY SEEDING AND MULCHING	2.40	0.00	2.40	ACRE	0.00	\$1,500.00	\$0.00
		0001	0850	8061019	SILT FENCE	4,027.00	0.00	4,027.00	LF	2,833.00	\$2.85	\$8,074.05
0010	0860	6061060	MGS GUARDRAIL	600.00	0.00	600.00	LF	150.00	\$20.85	\$3,127.50		
0010	0870	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	1.00	\$768.21	\$768.21		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210319-F07	J6S3408	0010	0880	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	0.00	\$956.20	\$0.00	
		0010	0890	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	1.00	\$2,311.40	\$2,311.40	
		0020	0900	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	15.00	0.00	15.00	EA	0.00	\$2,176.00	\$0.00	
		0020	0910	9011106	BRACKET ARM, 6 FT. OR 1.8 M	15.00	0.00	15.00	EA	0.00	\$550.00	\$0.00	
		0020	0920	9011311	LUMINAIRE, LED-A	15.00	0.00	15.00	EA	0.00	\$400.00	\$0.00	
		0020	0930	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	12.00	0.00	12.00	LF	128.00	\$18.00	\$2,304.00	
		0020	0940	9014003	CONDUIT, 3 IN. RIGID, PUSHED	340.00	0.00	340.00	LF	0.00	\$22.00	\$0.00	
		0020	0950	9015010	TRENCHING TYPE I	1,234.00	0.00	1,234.00	LF	84.00	\$7.00	\$588.00	
		0020	0960	9016110	PULL BOX, PREFORMED CLASS 1	9.00	0.00	9.00	EA	2.00	\$1,217.00	\$2,434.00	
		0020	0970	9016112	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$1,470.00	\$1,470.00	
		0020	0980	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,080.00	0.00	1,080.00	LF	0.00	\$0.50	\$0.00	
		0020	0990	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,930.00	0.00	1,930.00	LF	215.00	\$3.00	\$645.00	
		0020	1000	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	15.00	0.00	15.00	EA	5.00	\$990.00	\$4,950.00	
		0020	1010	9019902	MISC.240/480V MULTI-CIRCUIT PAD MOUNTED POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$8,840.00	\$0.00	
		0040	1020	9031010	CONCRETE FOOTINGS, EMBEDDED	12.29	0.00	12.29	CUYD	0.13	\$631.37	\$82.08	
		0040	1030	9031020	CONCRETE FOOTINGS, BOLT DOWN	20.00	0.00	20.00	CUYD	0.00	\$1,762.49	\$0.00	
		0040	1040	9031210	STRUCTURAL STEEL POSTS	1,842.00	0.00	1,842.00	LB	0.00	\$3.88	\$0.00	
		0040	1050	9031220	PIPE POSTS	6,920.00	0.00	6,920.00	LB	78.00	\$3.18	\$248.04	
		0040	1060	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	12.00	0.00	12.00	EA	0.00	\$76.10	\$0.00	
		0040	1070	9035004A	SH-FLAT SHEET	383.60	0.00	383.60	SQFT	0.00	\$23.74	\$0.00	
		0040	1080	9035011A	ST-STRUCTURAL	753.00	0.00	753.00	SQFT	0.00	\$17.59	\$0.00	
		0040	1090	9035069A	SHF-FLAT SHEET FLUORESCENT	225.50	0.00	225.50	SQFT	0.00	\$24.41	\$0.00	
		0040	1100	9039901	MISC.TUBULAR SUPPORT, TYPE S - 27718, 52 FT. (TWO TUBES)	1.00	0.00	1.00	LS	0.00	\$43,008.45	\$0.00	
		0040	1110	9039901	MISC.TUBULAR SUPPORT, TYPE S - 27718, 55 FT. (TWO TUBES)	1.00	0.00	1.00	LS	0.00	\$43,596.45	\$0.00	
		0050	1120	8089901	MISC.IRRIGATION SYSTEM	1.00	0.00	1.00	LS	0.00	\$41,387.50	\$0.00	
		0050	1130	8089901	MISC.LANDSCAPE LIGHTING	1.00	0.00	1.00	LS	0.00	\$2,940.00	\$0.00	
		0050	1140	8089902	MISC.BLACK-EYED SUSAN	106.00	0.00	106.00	EA	0.00	\$45.00	\$0.00	
		0050	1150	8089902	MISC.JADE PILLAR BOXWOOD	40.00	0.00	40.00	EA	0.00	\$56.00	\$0.00	
		0050	1160	8089902	MISC.JAPANESE BARBERRY	104.00	0.00	104.00	EA	0.00	\$53.00	\$0.00	
		0050	1170	8089902	MISC.REDOSIER DOGWOOD	24.00	0.00	24.00	EA	0.00	\$53.00	\$0.00	
		0050	1180	8089902	MISC.SHAMROCK INKBERRY	82.00	0.00	82.00	EA	0.00	\$53.00	\$0.00	
		0050	1190	8089902	MISC.SPARTAN JUNIPER	10.00	0.00	10.00	EA	0.00	\$390.00	\$0.00	
		0050	1200	8089902	MISC.TUFTED HAIR GRASS	104.00	0.00	104.00	EA	0.00	\$14.00	\$0.00	
		0050	1210	8089907	MISC.SHREDDED HARDWOOD MULCH	62.00	0.00	62.00	CUYD	0.00	\$58.00	\$0.00	
		0020	5001	7071000	CONDUIT SYSTEM ON STRUCTURE	0.00	1.00	1.00	LS	1.00	\$4,872.00	\$4,872.00	
		0020	5002	7071000	CONDUIT SYSTEM ON STRUCTURE	0.00	1.00	1.00	LS	1.00	\$5,357.10	\$5,357.10	
		0001	5003	5021307	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	0.00	809.20	809.20	SQYD	537.70	\$50.00	\$26,885.00	
		0001	5004	6191000	PAVEMENT EDGE TREATMENT	0.00	1,000.00	1,000.00	LF	946.00	\$3.50	\$3,311.00	
		Project J6S3408 - Total Value Posted to Date as of Report Generated Date											\$1,307,739.21
		210319-F07 Overall - Total Value Posted to Date as of Report Generated Date											\$1,307,739.21



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3408

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2031000	CLASS A EXCAVATION	10/15/21	10/18/21	100.00	CUYD	VMP west	491+00		498+75		
				10/18/21	128.00	CUYD	LSL BLVD Mainline south	108+75		110+72		
0050	2035500	EMBANKMENT IN PLACE	10/15/21	10/18/21	488.00	CUYD	LSL BLVD Mainline south	108+75		110+72		
				10/18/21	800.00	CUYD	VMP west	491+00		498+75		
0060	2036000	COMPACTING EMBANKMENT	10/15/21	10/18/21	109.00	CUYD	LSL BLVD Mainline south	108+75		110+72		
				10/18/21	900.00	CUYD	VMP west	491+00		498+75		
0070	2037075	COMPACTING IN CUT	10/15/21	10/18/21	1.97	STA	LSL BLVD Mainline south	108+75		110+72		
				10/18/21	2.00	STA	VMP west	491+00		498+75		
0110	2169901	MISC. REMOVALS	10/12/21	10/18/21	1.00	LS	West side of First Bank entrance	495+28 RT				
0140	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	10/11/21	10/18/21	92.00	SQYD	LSL BLVD south	109+11 RT		109+75 RT		
				10/18/21	136.50	SQYD	LSL BLVD south	109+11 LT		109+75 LT		
				10/7/21	217.30	SQYD	VMP EB Lane, west of LSL BLVD in front of First Bank	495+89 RT		497+50 RT		
				10/18/21	537.70	SQYD	Windjammer Point entrance	492+45 RT		495+51 RT		
0150	3049905	MISC. AGGREGATE FOR BASE	10/11/21	10/18/21	92.00	SQYD	LSL BLVD south	109+11 RT		109+75 RT		
				10/18/21	136.50	SQYD	LSL BLVD south	109+11 LT		109+75 LT		
				10/7/21	217.30	SQYD	VMP EB Lane, west of LSL BLVD in front of First Bank	495+89 RT		497+50 RT		
				10/18/21	537.70	SQYD	WINDJAMMER POINT	492+45 RT		494+51 RT		
0240	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	10/11/21	10/18/21	92.00	SQYD	LSL BLVD south	109+11 RT		109+75 RT		
				10/18/21	136.50	SQYD	LSL BLVD south	109+11 LT		109+75 LT		
				10/7/21	217.30	SQYD	VMP EB Lane, west of LSL BLVD in front of First Bank	495+89 RT		497+50 RT		
0370	6091042	CONCRETE GUTTER TYPE B	10/11/21	10/18/21	237.00	LF	Back side of MSE wall along the coping	495+93 RT		498+08 RT		
0380	6091052	CURB AND GUTTER TYPE B	10/6/21	10/18/21	180.30	LF	VMP west, along south side of road	495+75 RT		497+50 RT		
0700	6240104A	SEPARATION GEOTEXTILE	10/11/21	10/18/21	92.00	SQYD	LSL BLVD south	109+11 RT		109+75 RT		
				10/18/21	136.50	SQYD	LSL BLVD south	109+11 LT		109+75 LT		
				10/7/21	217.30	SQYD	VMP EB Lane, west of LSL BLVD in front of First Bank	495+89 RT		497+50 RT		
				10/18/21	537.70	SQYD	WINDJAMMER POINT ENTRANCE	492+45 RT		494+51 RT		
5003	5021307	CONCRETE PAVEMENT (7 IN. NON-REINFORCED,	10/7/21	10/18/21	537.70	SQYD	Windjammer Point entrance	492+45 RT		494+51 RT		Windjammer Point was changed from 8" asphalt pavement to 7" concrete pavement per Gershenson Con. request

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3408	0040	CLASS A EXCAVATION	Price FUEL		2	Jun 2, 2021	SYSTEM	\$70.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					2	Jun 2, 2021	SYSTEM	\$44.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					9	Sep 16, 2021	SYSTEM	\$6.50	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					10	Oct 1, 2021	SYSTEM	\$1.95	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					11	Oct 18, 2021	SYSTEM	\$19.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
									- Total	\$142.24			
									Price FUEL - Total	\$142.24			
									0040 - Total	\$142.24			
	0050	EMBANKMENT IN PLACE	Price FUEL		11	Oct 18, 2021	SYSTEM	\$189.34	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
											- Total	\$189.34	
											Price FUEL - Total	\$189.34	
									0050 - Total	\$189.34			
	0060	COMPACTING EMBANKMENT	Material		3	Jun 16, 2021	SYSTEM	\$780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Jun 16, 2021	SYSTEM	(\$780.00)					
					4	Jul 2, 2021	SYSTEM	\$780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
4					Jul 2, 2021	SYSTEM	(\$780.00)						
5					Jul 16, 2021	SYSTEM	\$780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
5					Jul 16, 2021	SYSTEM	(\$780.00)						
											- Total	\$0.00	
								Material - Total	\$0.00				
								0060 - Total	\$0.00				
0070	COMPACTING IN CUT	Material		3	Jun 16, 2021	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				3	Jun 16, 2021	SYSTEM	(\$675.00)						
				4	Jul 2, 2021	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				4	Jul 2, 2021	SYSTEM	(\$675.00)						
				5	Jul 16, 2021	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				5	Jul 16, 2021	SYSTEM	(\$675.00)						
											- Total	\$0.00	
								Material - Total	\$0.00				
								0070 - Total	\$0.00				
0130	TYPE 5 AGGREGATE FOR BASE	Material		5	Jul 16, 2021	SYSTEM	\$1,874.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				5	Jul 16, 2021	SYSTEM	(\$1,874.40)						
				6	Aug 2, 2021	SYSTEM	\$1,874.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	0130	TYPE 5 AGGREGATE FOR BASE	Material		6	Aug 2, 2021	SYSTEM	(\$1,874.40)						
					7	Aug 16, 2021	SYSTEM	\$1,874.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Aug 16, 2021	SYSTEM	(\$1,874.40)						
					8	Sep 2, 2021	SYSTEM	\$2,261.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$2,261.60)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Price FUEL					5	Jul 16, 2021	SYSTEM	\$4.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Sep 2, 2021	SYSTEM	\$1.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										- Total				
					Price FUEL - Total								\$6.52	
					0130 - Total								\$6.52	
					0140		TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Jun 16, 2021	SYSTEM	\$11,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										3	Jun 16, 2021	SYSTEM	(\$11,160.00)	
										4	Jul 2, 2021	SYSTEM	\$37,937.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	4	Jul 2, 2021	SYSTEM	(\$37,937.00)										
	5	Jul 16, 2021	SYSTEM	\$37,937.00						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	5	Jul 16, 2021	SYSTEM	(\$37,937.00)										
	6	Aug 2, 2021	SYSTEM	\$43,614.00						This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	6	Aug 2, 2021	SYSTEM	(\$43,614.00)										
7	Aug 16, 2021	SYSTEM	\$49,373.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
7	Aug 16, 2021	SYSTEM	(\$49,373.00)											
8	Sep 2, 2021	SYSTEM	\$52,737.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
8	Sep 2, 2021	SYSTEM	(\$52,737.00)											
- Total										\$0.00				
Material - Total										\$0.00				
Price FUEL										3	Jun 16, 2021	SYSTEM	\$30.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						4	Jul 2, 2021	SYSTEM	\$73.91	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						6	Aug 2, 2021	SYSTEM	\$18.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						7	Aug 16, 2021	SYSTEM	\$29.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						8	Sep 2, 2021	SYSTEM	\$17.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3408	0140	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		9	Sep 16, 2021	SYSTEM	\$2.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	Oct 1, 2021	SYSTEM	\$6.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					11	Oct 18, 2021	SYSTEM	\$95.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total						\$272.80
	Price FUEL - Total						\$272.80				
	0140 - Total						\$272.80				
	0150	MISC. AGGREGATE FOR BASE	Material		4	Jul 2, 2021	SYSTEM	\$12,329.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					4	Jul 2, 2021	SYSTEM	(\$12,329.33)			
					5	Jul 16, 2021	SYSTEM	\$12,329.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					5	Jul 16, 2021	SYSTEM	(\$12,329.33)			
					6	Aug 2, 2021	SYSTEM	\$14,174.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					6	Aug 2, 2021	SYSTEM	(\$14,174.03)			
					7	Aug 16, 2021	SYSTEM	\$16,045.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					7	Aug 16, 2021	SYSTEM	(\$16,045.38)			
					8	Sep 2, 2021	SYSTEM	\$16,914.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
8					Sep 2, 2021	SYSTEM	(\$16,914.43)				
- Total								\$0.00			
Material - Total						\$0.00					
0150 - Total						\$0.00					
0160	8 INCHES, BITUMINOUS PAVEMENT	Other Item Adjustment	ACAD	6	Aug 2, 2021	brinkr1	\$91.53	170.50 Sq.Yds BB20-3, 5th Estimate period, entrance to Haddock Lane			
				6	Aug 2, 2021	brinkr1	\$95.74	215.50 Sq.Yds BB20-2 215.50 Sq. Yds BP120-8 Location entrance to Rue Petit			
				ACAD - Total						\$187.27	
				Other Item Adjustment - Total						\$187.27	
				Price FUEL		4	Jul 2, 2021	SYSTEM	\$37.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						5	Jul 16, 2021	SYSTEM	\$34.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						- Total					
Price FUEL - Total						\$72.65					
0160 - Total						\$259.92					
0170	TYPE A2 SHOULDER	Material		4	Jul 2, 2021	SYSTEM	\$17,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				4	Jul 2, 2021	SYSTEM	(\$17,840.00)				
				5	Jul 16, 2021	SYSTEM	\$26,828.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				5	Jul 16, 2021	SYSTEM	(\$26,828.80)				
				6	Aug 2, 2021	SYSTEM	\$27,920.80	This adjustment offsets the original system-generated Material Payment			



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	0170	TYPE A2 SHOULDER	Material			2021			Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$27,920.80)						
					7	Aug 16, 2021	SYSTEM	\$27,920.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					7	Aug 16, 2021	SYSTEM	(\$27,920.80)						
					8	Sep 2, 2021	SYSTEM	\$28,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$28,220.80)						
					9	Sep 16, 2021	SYSTEM	\$28,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$28,220.80)						
					10	Oct 1, 2021	SYSTEM	\$28,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Oct 1, 2021	SYSTEM	(\$28,220.80)						
					11	Oct 18, 2021	SYSTEM	\$28,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$28,220.80)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0170 - Total								\$0.00						
0180		MISC.	Material		7	Aug 16, 2021	SYSTEM	\$147,555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					7	Aug 16, 2021	SYSTEM	(\$147,555.00)						
					8	Sep 2, 2021	SYSTEM	\$153,100.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$153,100.80)						
					9	Sep 16, 2021	SYSTEM	\$153,100.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$153,100.80)						
					10	Oct 1, 2021	SYSTEM	\$153,100.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Oct 1, 2021	SYSTEM	(\$153,100.80)						
					11	Oct 18, 2021	SYSTEM	\$153,100.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$153,100.80)						
					- Total								\$0.00	
Material - Total								\$0.00						
			Other Item Adjustment	ACAD	6	Aug 2, 2021	brinkr1	\$56.01	167.00 Sq.Yds BB20-2 167.00 Sq.Yds BP120-8 Location VMP shoulder RT from Rue Petit to STA 507+75					
ACAD - Total								\$56.01						
Other Item Adjustment - Total								\$56.01						



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3408	0180 - Total							\$56.01				
	0220	MISC.	Material		5	Jul 16, 2021	SYSTEM	\$10,431.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					5	Jul 16, 2021	SYSTEM	(\$10,431.04)				
					6	Aug 2, 2021	SYSTEM	\$10,431.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					6	Aug 2, 2021	SYSTEM	(\$10,431.04)				
					7	Aug 16, 2021	SYSTEM	\$10,431.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					7	Aug 16, 2021	SYSTEM	(\$10,431.04)				
					8	Sep 2, 2021	SYSTEM	\$12,585.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					8	Sep 2, 2021	SYSTEM	(\$12,585.80)				
					9	Sep 16, 2021	SYSTEM	\$12,585.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					9	Sep 16, 2021	SYSTEM	(\$12,585.80)				
					10	Oct 1, 2021	SYSTEM	\$12,585.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					10	Oct 1, 2021	SYSTEM	(\$12,585.80)				
		- Total						\$0.00				
		Material - Total						\$0.00				
		0220 - Total							\$0.00			
	0240	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Material		3	Jun 16, 2021	SYSTEM	\$20,034.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					3	Jun 16, 2021	SYSTEM	(\$20,034.00)				
					4	Jul 2, 2021	SYSTEM	\$35,143.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					4	Jul 2, 2021	SYSTEM	(\$35,143.20)				
					5	Jul 16, 2021	SYSTEM	\$45,558.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					5	Jul 16, 2021	SYSTEM	(\$45,558.72)				
					6	Aug 2, 2021	SYSTEM	\$60,511.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					6	Aug 2, 2021	SYSTEM	(\$60,511.32)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					Other Item Adjustment	PCCS	6	Aug 2, 2021	brinkr1	(\$8,403.99)	Location VMP east LT, and center lane Lot 1	
							10	Oct 1, 2021	brinkr1	(\$11,386.66)	Location LSL BLVD south, LOT 2 cores	
				PCCS - Total						(\$19,790.65)		
					PCCT	6	Aug 2, 2021	brinkr1	\$1,210.95	Location VMP east left lane and center lane, Lot 1		
						10	Oct 1, 2021	brinkr1	\$993.60	Location LSL BLVD south, Lot 2 cores		



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	0240	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Other Item Adjustment	PCCT		2021								
				PCCT - Total						\$2,204.55				
			Other Item Adjustment - Total							(\$17,586.10)				
			Price FUEL	3	Jun 16, 2021	SYSTEM	\$29.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				4	Jul 2, 2021	SYSTEM	\$22.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				5	Jul 16, 2021	SYSTEM	\$17.82	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				6	Aug 2, 2021	SYSTEM	\$25.59	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				8	Sep 2, 2021	SYSTEM	\$17.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				10	Oct 1, 2021	SYSTEM	\$18.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				11	Oct 18, 2021	SYSTEM	\$123.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL						
				- Total						\$255.34				
			Price FUEL - Total						\$255.34					
			0240 - Total						(\$17,330.76)					
			0250	MISC.	Material		8	Sep 2, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
							8	Sep 2, 2021	SYSTEM	(\$3,538.50)				
							9	Sep 16, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
							9	Sep 16, 2021	SYSTEM	(\$3,538.50)				
							10	Oct 1, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
							10	Oct 1, 2021	SYSTEM	(\$3,538.50)				
							11	Oct 18, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
							11	Oct 18, 2021	SYSTEM	(\$3,538.50)				
							- Total						\$0.00	
							Material - Total						\$0.00	
0250 - Total						\$0.00								
0310	PAVED APPROACH, 8 IN.	Material		8	Sep 2, 2021	SYSTEM	\$3,720.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.						
				8	Sep 2, 2021	SYSTEM	(\$3,720.60)							
				9	Sep 16, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
				9	Sep 16, 2021	SYSTEM	(\$7,446.60)							
				10	Oct 1, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.						
				10	Oct 1, 2021	SYSTEM	(\$7,446.60)							
				11	Oct 18, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
				11	Oct 18, 2021	SYSTEM	(\$7,446.60)							



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3408	0310	PAVED APPROACH, 8 IN.	Material	- Total				\$0.00	
				Material - Total				\$0.00	
			Price FUEL		8	Sep 2, 2021	SYSTEM	\$9.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Sep 16, 2021	SYSTEM	\$5.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total				\$14.47		
			Price FUEL - Total				\$14.47		
	0310 - Total				\$14.47				
	0350	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		10	Oct 1, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					10	Oct 1, 2021	SYSTEM	(\$3,360.00)	
					11	Oct 18, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$3,360.00)	
				- Total				\$0.00	
	Material - Total				\$0.00				
	0350 - Total				\$0.00				
	0360	CONCRETE GUTTER TYPE A	Material		6	Aug 2, 2021	SYSTEM	\$1,121.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				6	Aug 2, 2021	SYSTEM	(\$1,121.10)		
				7	Aug 16, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				7	Aug 16, 2021	SYSTEM	(\$2,009.90)		
				8	Sep 2, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				8	Sep 2, 2021	SYSTEM	(\$2,009.90)		
				9	Sep 16, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				9	Sep 16, 2021	SYSTEM	(\$2,009.90)		
				10	Oct 1, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user brinkr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
				10	Oct 1, 2021	SYSTEM	(\$2,009.90)		
				11	Oct 18, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				11	Oct 18, 2021	SYSTEM	(\$2,009.90)		
- Total				\$0.00					
Material - Total				\$0.00					
0360 - Total				\$0.00					
0370	CONCRETE GUTTER TYPE B	Material		11	Oct 18, 2021	SYSTEM	\$11,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				11	Oct 18, 2021	SYSTEM	(\$11,850.00)		
			- Total				\$0.00		
Material - Total				\$0.00					



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3408	0370 - Total							\$0.00	
	0380	CURB AND GUTTER TYPE B	Material		4	Jul 2, 2021	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					4	Jul 2, 2021	SYSTEM	(\$4,320.00)	
					5	Jul 16, 2021	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Jul 16, 2021	SYSTEM	(\$4,320.00)	
					6	Aug 2, 2021	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					6	Aug 2, 2021	SYSTEM	(\$4,320.00)	
					7	Aug 16, 2021	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					7	Aug 16, 2021	SYSTEM	(\$4,320.00)	
					8	Sep 2, 2021	SYSTEM	\$7,962.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					8	Sep 2, 2021	SYSTEM	(\$7,962.00)	
					9	Sep 16, 2021	SYSTEM	\$7,962.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					9	Sep 16, 2021	SYSTEM	(\$7,962.00)	
					10	Oct 1, 2021	SYSTEM	\$9,558.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user brinkr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					10	Oct 1, 2021	SYSTEM	(\$9,558.00)	
					11	Oct 18, 2021	SYSTEM	\$14,967.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$14,967.00)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	0380 - Total							\$0.00	
	0390	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		8	Sep 2, 2021	SYSTEM	\$1,286.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					8	Sep 2, 2021	SYSTEM	(\$1,286.90)	
					9	Sep 16, 2021	SYSTEM	\$1,286.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					9	Sep 16, 2021	SYSTEM	(\$1,286.90)	
					10	Oct 1, 2021	SYSTEM	\$1,286.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user brinkr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					10	Oct 1, 2021	SYSTEM	(\$1,286.90)	
					11	Oct 18, 2021	SYSTEM	\$1,286.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$1,286.90)	
					- Total			\$0.00	



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3408	0390	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material - Total						\$0.00				
			0390 - Total						\$0.00				
	0430	MISC. PAVED DRAINAGE	Material		9	Sep 16, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.				
					9	Sep 16, 2021	SYSTEM	(\$2,475.00)					
					10	Oct 1, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user brinkr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					10	Oct 1, 2021	SYSTEM	(\$2,475.00)					
					11	Oct 18, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					11	Oct 18, 2021	SYSTEM	(\$2,475.00)					
						- Total		\$0.00					
						Material - Total			\$0.00				
						0430 - Total			\$0.00				
	0450	MANHOLE FRAME AND COVER, TYPE 1-B	Material		3	Jun 16, 2021	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					3	Jun 16, 2021	SYSTEM	(\$360.00)					
										- Total		\$0.00	
										Material - Total			\$0.00
						0450 - Total			\$0.00				
	0700	SEPARATION GEOTEXTILE	Material		4	Jul 2, 2021	SYSTEM	\$7,587.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brinkr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					4	Jul 2, 2021	SYSTEM	(\$7,587.40)					
					5	Jul 16, 2021	SYSTEM	\$7,587.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					5	Jul 16, 2021	SYSTEM	(\$7,587.40)					
					6	Aug 2, 2021	SYSTEM	\$8,722.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					6	Aug 2, 2021	SYSTEM	(\$8,722.80)					
					7	Aug 16, 2021	SYSTEM	\$9,874.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					7	Aug 16, 2021	SYSTEM	(\$9,874.60)					
					8	Sep 2, 2021	SYSTEM	\$10,409.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
8					Sep 2, 2021	SYSTEM	(\$10,409.60)						
9					Sep 16, 2021	SYSTEM	\$10,409.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
9					Sep 16, 2021	SYSTEM	(\$10,409.60)						
10	Oct 1, 2021	SYSTEM	\$10,849.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user brinkr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.									



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3408	0700	SEPARATION GEOTEXTILE	Material		10	Oct 1, 2021	SYSTEM	(\$10,849.60)	
					11	Oct 18, 2021	SYSTEM	\$12,816.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$12,816.60)	
					- Total				
	Material - Total					\$0.00			
	0700 - Total					\$0.00			
	0740	MECHANICALLY STABILIZED EARTH WALL SYS	Material		10	Oct 1, 2021	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user brinkr1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					10	Oct 1, 2021	SYSTEM	(\$155,545.00)	
					11	Oct 18, 2021	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$155,545.00)	
	- Total					\$0.00			
	Material - Total					\$0.00			
	0740 - Total					\$0.00			
	0780	12 IN. GROUP A FLARED END SECT	Material		8	Sep 2, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					8	Sep 2, 2021	SYSTEM	(\$600.00)	
- Total							\$0.00		
Material - Total					\$0.00				
0780 - Total					\$0.00				
0790	TURF TYPE TALL FESCUE SODDING	Material		9	Sep 16, 2021	SYSTEM	\$5,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
				9	Sep 16, 2021	SYSTEM	(\$5,280.00)		
				10	Oct 1, 2021	SYSTEM	\$5,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user brinkr1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
				10	Oct 1, 2021	SYSTEM	(\$5,280.00)		
- Total					\$0.00				
Material - Total					\$0.00				
0790 - Total					\$0.00				
0800	SEEDING - COOL SEASON MIXTURES	Material		10	Oct 1, 2021	SYSTEM	\$11,858.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user brinkr1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
				10	Oct 1, 2021	SYSTEM	(\$11,858.00)		
				11	Oct 18, 2021	SYSTEM	\$11,858.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	
				11	Oct 18, 2021	SYSTEM	(\$11,858.00)		
- Total					\$0.00				
Material - Total					\$0.00				
0800 - Total					\$0.00				
0810	ROCK DITCH CHECK	Material		5	Jul 16, 2021	SYSTEM	\$570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				5	Jul 16, 2021	SYSTEM	(\$570.00)		



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3408	0810	ROCK DITCH CHECK	Material			2021							
					6	Aug 2, 2021	SYSTEM	\$570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					6	Aug 2, 2021	SYSTEM	(\$570.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0810 - Total							\$0.00	
					0820	CURB INLET CHECK	Material		5	Jul 16, 2021	SYSTEM	\$125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
									5	Jul 16, 2021	SYSTEM	(\$125.00)	
									6	Aug 2, 2021	SYSTEM	\$125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
									6	Aug 2, 2021	SYSTEM	(\$125.00)	
7	Aug 16, 2021	SYSTEM	\$125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.									
7	Aug 16, 2021	SYSTEM	(\$125.00)										
- Total											\$0.00		
Material - Total											\$0.00		
0820 - Total							\$0.00						
0840	TEMPORARY SEEDING AND MULCHING	Material		9	Sep 16, 2021	SYSTEM	\$1,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
				9	Sep 16, 2021	SYSTEM	(\$1,470.00)						
				- Total							\$0.00		
				Material - Total							\$0.00		
0840 - Total							\$0.00						
0860	MGS GUARDRAIL	Material		8	Sep 2, 2021	SYSTEM	\$3,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
				8	Sep 2, 2021	SYSTEM	(\$3,127.50)						
				9	Sep 16, 2021	SYSTEM	\$3,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				9	Sep 16, 2021	SYSTEM	(\$3,127.50)						
				10	Oct 1, 2021	SYSTEM	\$3,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				10	Oct 1, 2021	SYSTEM	(\$3,127.50)						
				11	Oct 18, 2021	SYSTEM	\$3,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
				11	Oct 18, 2021	SYSTEM	(\$3,127.50)						
				- Total							\$0.00		
				Material - Total							\$0.00		
0860 - Total							\$0.00						
0870	MGS HEIGHT AND BLOCK TRANSITION	Material		8	Sep 2, 2021	SYSTEM	\$768.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brinkr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
				8	Sep 2, 2021	SYSTEM	(\$768.21)						



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	0870	MGS HEIGHT AND BLOCK TRANSITION	Material			2021								
					9	Sep 16, 2021	SYSTEM	\$768.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$768.21)						
					10	Oct 1, 2021	SYSTEM	\$768.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					10	Oct 1, 2021	SYSTEM	(\$768.21)						
					11	Oct 18, 2021	SYSTEM	\$768.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$768.21)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0870 - Total								\$0.00	
					0890	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		8	Sep 2, 2021	SYSTEM	\$2,311.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
									8	Sep 2, 2021	SYSTEM	(\$2,311.40)		
									9	Sep 16, 2021	SYSTEM	\$2,311.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
									9	Sep 16, 2021	SYSTEM	(\$2,311.40)		
10	Oct 1, 2021	SYSTEM	\$2,311.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
10	Oct 1, 2021	SYSTEM	(\$2,311.40)											
11	Oct 18, 2021	SYSTEM	\$2,311.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
11	Oct 18, 2021	SYSTEM	(\$2,311.40)											
- Total									\$0.00					
Material - Total									\$0.00					
0890 - Total								\$0.00						
0930	CONDUIT, 3 IN. RIGID, IN TRENCH	Material		6	Aug 2, 2021	SYSTEM	\$2,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
				6	Aug 2, 2021	SYSTEM	(\$2,304.00)							
				- Total								\$0.00		
				Material - Total								\$0.00		
				Overrun	Overrun	6	Aug 2, 2021	SYSTEM	\$2,088.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 128.000; Overrun Quantity Balance 116.00.				
				6	Aug 2, 2021	SYSTEM	(\$2,088.00)							
				7	Aug 16, 2021	SYSTEM	(\$2,088.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).						
				Overrun - Total								(\$2,088.00)		
Overrun - Total								(\$2,088.00)						
0930 - Total								(\$2,088.00)						
0960	PULL BOX, PREFORMED CLASS 1	Material		6	Aug 2, 2021	SYSTEM	\$2,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3408	0960	PULL BOX, PREFORMED CLASS 1	Material		6	Aug 2, 2021	SYSTEM	(\$2,434.00)		
					- Total		\$0.00			
					Material - Total		\$0.00			
	0960 - Total								\$0.00	
	0970	PULL BOX, PREFORMED CLASS 3	Material		6	Aug 2, 2021	SYSTEM	\$1,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					6	Aug 2, 2021	SYSTEM	(\$1,470.00)		
					- Total		\$0.00			
	Material - Total		\$0.00							
	0970 - Total								\$0.00	
	0990	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		6	Aug 2, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					6	Aug 2, 2021	SYSTEM	(\$645.00)		
					- Total		\$0.00			
	Material - Total		\$0.00							
	0990 - Total								\$0.00	
	1000	POLE FOUNDATION (30 FT. OR 9.0 M)	Material		7	Aug 16, 2021	SYSTEM	\$2,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
					7	Aug 16, 2021	SYSTEM	(\$2,970.00)		
					8	Sep 2, 2021	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brinkr1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
					8	Sep 2, 2021	SYSTEM	(\$3,960.00)		
					9	Sep 16, 2021	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
					9	Sep 16, 2021	SYSTEM	(\$4,950.00)		
					10	Oct 1, 2021	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user brinkr1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
					10	Oct 1, 2021	SYSTEM	(\$4,950.00)		
					11	Oct 18, 2021	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brinkr1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
					11	Oct 18, 2021	SYSTEM	(\$4,950.00)		
					- Total		\$0.00			
Material - Total		\$0.00								
1000 - Total								\$0.00		
1020	CONCRETE FOOTINGS, EMBEDDED	Material		8	Sep 2, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brinkr1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
				8	Sep 2, 2021	SYSTEM	(\$82.08)			
				9	Sep 16, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 48 on the current Payment Estimate.		
				9	Sep 16, 2021	SYSTEM	(\$82.08)			
				10	Oct 1, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user brinkr1 overriding Payment Estimate Exception 54 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3408	1020	CONCRETE FOOTINGS, EMBEDDED	Material		10	Oct 1, 2021	SYSTEM	(\$82.08)			
					11	Oct 18, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brinkr1 overriding Payment Estimate Exception 62 on the current Payment Estimate.		
					11	Oct 18, 2021	SYSTEM	(\$82.08)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									1020 - Total	\$0.00	
	1050	PIPE POSTS	Material		8	Sep 2, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brinkr1 overriding Payment Estimate Exception 47 on the current Payment Estimate.		
					8	Sep 2, 2021	SYSTEM	(\$248.04)			
					9	Sep 16, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brinkr1 overriding Payment Estimate Exception 51 on the current Payment Estimate.		
					9	Sep 16, 2021	SYSTEM	(\$248.04)			
					10	Oct 1, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user brinkr1 overriding Payment Estimate Exception 57 on the current Payment Estimate.		
					10	Oct 1, 2021	SYSTEM	(\$248.04)			
					11	Oct 18, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brinkr1 overriding Payment Estimate Exception 65 on the current Payment Estimate.		
					11	Oct 18, 2021	SYSTEM	(\$248.04)			
								Material - Total	\$0.00		
								1050 - Total	\$0.00		
5001	CONDUIT SYSTEM ON STRUCTURE	Material		4	Jul 2, 2021	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
				4	Jul 2, 2021	SYSTEM	(\$4,872.00)				
				5	Jul 16, 2021	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				5	Jul 16, 2021	SYSTEM	(\$4,872.00)				
				7	Aug 16, 2021	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
				7	Aug 16, 2021	SYSTEM	(\$4,872.00)				
								Material - Total	\$0.00		
								5001 - Total	\$0.00		
5002	CONDUIT SYSTEM ON STRUCTURE	Material		4	Jul 2, 2021	SYSTEM	\$5,357.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				4	Jul 2, 2021	SYSTEM	(\$5,357.10)				
				5	Jul 16, 2021	SYSTEM	\$5,357.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
				5	Jul 16, 2021	SYSTEM	(\$5,357.10)				
								Material - Total	\$0.00		



Line Item Adjustments by Estimate

Oct 21, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3408	5002 - Total							\$0.00		
	5003	CONCRETE PAVEMENT (7 IN. NON-REINFORCED,	Material		11	Oct 18, 2021	SYSTEM	\$26,885.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					11	Oct 18, 2021	SYSTEM	(\$26,885.00)		
				- Total					\$0.00	
			Material - Total					\$0.00		
				Price FUEL		11	Oct 18, 2021	SYSTEM	\$59.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total					\$59.15		
			Price FUEL - Total					\$59.15		
	5003 - Total							\$59.15		
	5004	PAVEMENT EDGE TREATMENT	Material		8	Sep 2, 2021	SYSTEM	\$3,311.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brinkr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
					8	Sep 2, 2021	SYSTEM	(\$3,311.00)		
					9	Sep 16, 2021	SYSTEM	\$3,311.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brinkr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
					9	Sep 16, 2021	SYSTEM	(\$3,311.00)		
					10	Oct 1, 2021	SYSTEM	\$3,311.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user brinkr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
					10	Oct 1, 2021	SYSTEM	(\$3,311.00)		
					11	Oct 18, 2021	SYSTEM	\$3,311.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brinkr1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	
					11	Oct 18, 2021	SYSTEM	(\$3,311.00)		
				- Total					\$0.00	
	Material - Total					\$0.00				
	5004 - Total							\$0.00		
J6S3408 - Total								(\$18,418.31)		
Overall - Total								(\$18,418.31)		