



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 4, 2023

Pay Estimate Created Date: March 2, 2023

Progress Estimate Number 43	Contract ID	210319-F07	Pay Period Start	February 16, 2023	Original Contract Amount	\$2,956,107.23
	Prime Contractor	Gershenson Construction Co., Inc.	Pay Period End	March 1, 2023	Net Change Order Amount	(\$24,105.93)
					Current Contract Amount	\$2,932,001.30

Approval Date		By User
March 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	brinkr1
March 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	lewisj1
March 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2022	June 1, 2022	June 1, 2022	99.79%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 7, 2021	April 7, 2021	
Letting Date	March 19, 2021	March 19, 2021	
Notice to Proceed Date	May 10, 2021	May 10, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 43

	This Estimate	Previous	To Date
210319-F07			
Total Posted Items Pay	\$0.00	\$2,925,771.33	\$2,925,771.33
Gross Item Adjustments	\$0.00	\$9,395.26	\$9,395.26
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,935,166.59	\$2,935,166.59
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3408	FAS S502(17)	Intersection improvements	OR 70	ST CHARLES	at the intersection of Lake St. Louis, Veterans Memorial Parkway, and I-70 eastbound ramps

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3408	Posted Item Pay	\$0.00	\$2,925,771.33	\$2,925,771.33
	Gross Item Adjustments	\$0.00	\$9,395.26	\$9,395.26
	Gross Item Pay	\$0.00	\$2,935,166.59	\$2,935,166.59
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 4, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-F07	J6S3408	0001	0010	1041000	TEMPORARY SURFACING	235.00	-215.00	20.00	CUYD	20.00	\$5.00	\$100.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$15,000.00	\$15,000.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$235,000.00	\$235,000.00
		0001	0040	2031000	CLASS A EXCAVATION	6,592.00	0.00	6,592.00	CUYD	6,592.00	\$12.00	\$79,104.00
		0001	0050	2035500	EMBANKMENT IN PLACE	9,181.00	0.00	9,181.00	CUYD	9,181.00	\$12.00	\$110,172.00
		0001	0060	2036000	COMPACTING EMBANKMENT	5,606.00	0.00	5,606.00	CUYD	5,606.00	\$10.00	\$56,060.00
		0001	0070	2037075	COMPACTING IN CUT	23.60	0.00	23.60	STA	23.60	\$100.00	\$2,360.00
		0001	0080	2039901	MISC.UTILITY LOCATION VERIFICATION	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0090	2063000	CLASS 3 EXCAVATION	132.00	0.00	132.00	CUYD	132.00	\$30.00	\$3,960.00
		0001	0100	2072000	LINEAR GRADING CLASS 2	9.30	-3.50	5.80	STA	5.80	\$1,200.00	\$6,960.00
		0001	0110	2169901	MISC.REMOVE AND RESET FIRST BANK SIGN	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0120	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	686.00	0.00	686.00	SQYD	686.00	\$7.00	\$4,802.00
		0001	0130	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,056.00	-633.30	422.70	SQYD	422.70	\$8.00	\$3,381.60
		0001	0140	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	14,772.00	0.00	14,772.00	SQYD	14,772.00	\$10.00	\$147,720.00
		0001	0150	3049905	MISC.RIGID GEOGRID TO ENHANCE AGGREGATE OR ROCK BASE	14,771.50	0.00	14,771.50	SQYD	14,771.50	\$3.25	\$48,007.38
		0001	0160	4010101	8 INCHES, BITUMINOUS PAVEMENT	1,195.20	-809.20	386.00	SQYD	386.00	\$50.00	\$19,300.00
		0001	0170	4010150	TYPE A2 SHOULDER	2,115.70	0.00	2,115.70	SQYD	2,115.70	\$40.00	\$84,628.00
		0001	0180	4019905	MISC.OPTIONAL PAVEMENT	5,100.50	0.00	5,100.50	SQYD	5,100.50	\$54.00	\$275,427.00
		0001	0190	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	95.00	11.00	106.00	TONS	106.00	\$165.00	\$17,490.00
		0001	0200	4030306	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP250C MIX)	45.40	-45.40	0.00	TONS	0.00	\$130.00	\$0.00
		0001	0210	4030308	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP250C MIX)	23.70	-23.70	0.00	TONS	0.00	\$130.00	\$0.00
		0001	0220	4039905	MISC.OPTIONAL TEMPORARY PAVEMENT	1,055.90	-275.20	780.70	SQYD	780.70	\$44.52	\$34,756.76
		0001	0230	4071005	TACK COAT	100.00	-19.00	81.00	GAL	81.00	\$5.00	\$405.00
		0001	0240	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	5,711.90	0.00	5,711.90	SQYD	5,711.90	\$54.00	\$308,442.60
		0001	0250	5029905	MISC.MODIFIED COLORED CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	502.20	0.00	502.20	SQYD	502.20	\$105.00	\$52,731.00
		0001	0260	6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	1.00	\$500.00	\$500.00
		0001	0270	6049902	MISC.ADJUSTING MANHOLES AND VALVES	4.00	0.00	4.00	EA	4.00	\$350.00	\$1,400.00
		0001	0280	6049902	MISC.REMOVE AND REPLACE INLET STONE	2.00	0.00	2.00	EA	2.00	\$700.00	\$1,400.00
		0001	0290	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	240.00	0.00	240.00	LF	240.00	\$31.57	\$7,576.80
		0001	0300	6081012	TRUNCATED DOMES	32.00	0.00	32.00	SQFT	32.00	\$25.00	\$800.00
		0001	0310	6085008	PAVED APPROACH, 8 IN.	137.90	0.00	137.90	SQYD	137.90	\$54.00	\$7,446.60
		0001	0320	6086004	CONCRETE SIDEWALK, 4 IN.	685.80	0.00	685.80	SQYD	685.80	\$35.00	\$24,003.00
		0001	0330	6089902	MISC.ADA CONCRETE CURB RAMP	10.00	0.00	10.00	EA	10.00	\$1,600.00	\$16,000.00
		0001	0340	6089905	MISC.MODIFIED COLORED 6" CONCRETE MEDIAN STRIP	671.00	0.00	671.00	SQYD	671.00	\$90.00	\$60,390.00
		0001	0350	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	620.00	0.00	620.00	LF	620.00	\$30.00	\$18,600.00
		0001	0360	6091041	CONCRETE GUTTER TYPE A	85.00	0.00	85.00	LF	85.00	\$101.00	\$8,585.00
		0001	0370	6091042	CONCRETE GUTTER TYPE B	237.00	0.00	237.00	LF	237.00	\$50.00	\$11,850.00
		0001	0380	6091052	CURB AND GUTTER TYPE B	1,821.00	0.00	1,821.00	LF	1,821.00	\$30.00	\$54,630.00
		0001	0390	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	122.00	0.00	122.00	LF	122.00	\$17.00	\$2,074.00
		0001	0400	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	451.00	0.00	451.00	LF	451.00	\$18.00	\$8,118.00
		0001	0410	6097000	ROCK LINING	24.00	0.00	24.00	CUYD	24.00	\$70.00	\$1,680.00
		0001	0420	6099903	MISC.MODIFIED CURB AND GUTTER TYPE A (1' GUTTER PAN)	504.00	0.00	504.00	LF	504.00	\$30.00	\$15,120.00
		0001	0430	6099903	MISC.MODIFIED CURB AND GUTTER TYPE A (2.5' GUTTER PAN)	129.00	0.00	129.00	LF	129.00	\$30.00	\$3,870.00
		0001	0440	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	5.00	0.00	5.00	EA	5.00	\$800.00	\$4,000.00
		0001	0450	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	1.00	0.00	1.00	EA	1.00	\$360.00	\$360.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-F07	J6S3408	0001	0460	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	-1.00	4.00	EA	4.00	\$9,000.00	\$36,000.00
		0001	0470	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0001	0480	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$30,720.00	\$30,720.00
		0001	0490	6169902	MISC.SPECIAL ST. CHARLES COUNTY ROAD BOARD SIGN, POSTS, AND INSTALLATION	5.00	-1.00	4.00	EA	4.00	\$350.00	\$1,400.00
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$205,000.00	\$205,000.00
		0001	0510	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	7.00	0.00	7.00	EA	6.00	\$600.00	\$3,600.00
		0001	0520	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	54.00	0.00	54.00	LF	54.00	\$6.25	\$337.50
		0001	0530	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	90.00	0.00	90.00	LF	90.00	\$12.50	\$1,125.00
		0001	0540	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	85.00	0.00	85.00	LF	85.00	\$25.00	\$2,125.00
		0001	0550	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	14.00	0.00	14.00	EA	14.00	\$350.00	\$4,900.00
		0001	0560	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	9.00	0.00	9.00	EA	9.00	\$300.00	\$2,700.00
		0001	0570	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$650.00	\$650.00
		0001	0580	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	10.00	0.00	10.00	EA	10.00	\$200.00	\$2,000.00
		0001	0590	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	58.00	0.00	58.00	EA	58.00	\$35.00	\$2,030.00
		0001	0600	6200045	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	6.00	0.00	6.00	EA	6.00	\$1,200.00	\$7,200.00
		0001	0610	6200051	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT FISH HOOK ARROW	6.00	0.00	6.00	EA	6.00	\$1,200.00	\$7,200.00
		0001	0620	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,117.00	0.00	4,117.00	LF	4,117.00	\$0.45	\$1,852.65
		0001	0630	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,867.00	0.00	7,867.00	LF	7,867.00	\$0.45	\$3,540.15
		0001	0640	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,210.00	0.00	2,210.00	LF	2,210.00	\$0.45	\$994.50
		0001	0650	6207001	PAVEMENT MARKING REMOVAL	20,202.00	-9,857.00	10,345.00	LF	10,345.00	\$0.75	\$7,758.75
		0001	0660	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	20.00	-4.00	16.00	EA	16.00	\$100.00	\$1,600.00
		0001	0670	6209903	MISC."24 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS"	115.00	-76.00	39.00	LF	39.00	\$10.00	\$390.00
		0001	0680	6209903	MISC."24 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS"	262.00	55.25	317.25	LF	317.25	\$10.00	\$3,172.50
		0001	0690	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	869.00	0.00	869.00	SQYD	869.00	\$4.00	\$3,476.00
		0001	0700	6240104A	SEPARATION GEOTEXTILE	14,772.00	0.00	14,772.00	SQYD	14,772.00	\$2.00	\$29,544.00
		0001	0710	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0720	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,200.00	\$3,200.00
		0001	0730	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$3,200.00	\$3,200.00
		0001	0740	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,393.00	0.00	2,393.00	SQFT	2,393.00	\$65.00	\$155,545.00
		0001	0750	7261012	12 IN. PIPE GROUP A	200.00	0.00	200.00	LF	200.00	\$60.00	\$12,000.00
		0001	0760	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	6.00	0.00	6.00	FT	6.00	\$400.00	\$2,400.00
		0001	0770	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	28.00	0.00	28.00	FT	28.00	\$260.00	\$7,280.00
		0001	0780	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0790	8031000A	TURF TYPE TALL FESCUE SODDING	5,958.00	-417.00	5,541.00	SQYD	5,541.00	\$6.00	\$33,246.00
		0001	0800	8051000A	SEEDING - COOL SEASON GRASSES	2.30	0.00	2.30	ACRE	2.30	\$12,100.00	\$27,830.00
		0001	0810	8061005	ROCK DITCH CHECK	480.00	-294.00	186.00	LF	186.00	\$15.00	\$2,790.00
		0001	0820	8061007A	CURB INLET CHECK	19.00	-16.00	3.00	EA	3.00	\$125.00	\$375.00
		0001	0830	8061016	SEDIMENT REMOVAL	98.00	-89.00	9.00	CUYD	9.00	\$20.00	\$180.00
		0001	0840	8061017	TEMPORARY SEEDING	2.40	-2.40	0.00	ACRE	0.00	\$1,500.00	\$0.00
		0001	0850	8061019	SILT FENCE	4,027.00	-896.00	3,131.00	LF	3,131.00	\$2.85	\$8,923.35
		0010	0860	6061060	MGS GUARDRAIL	600.00	0.00	600.00	LF	600.00	\$20.85	\$12,510.00
		0010	0870	6061074	MGS HEIGHT AND BLOCK TRANSITION	4.00	0.00	4.00	EA	4.00	\$768.21	\$3,072.84



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-F07	J6S3408	0010	0880	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	4.00	\$956.20	\$3,824.80
		0010	0890	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	6.00	\$2,311.40	\$13,868.40
		0020	0900	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	15.00	0.00	15.00	EA	15.00	\$2,176.00	\$32,640.00
		0020	0910	9011106	BRACKET ARM, 6 FT. OR 1.8 M	15.00	0.00	15.00	EA	15.00	\$550.00	\$8,250.00
		0020	0920	9011311	LUMINAIRE, LED-A	15.00	0.00	15.00	EA	15.00	\$400.00	\$6,000.00
		0020	0930	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	12.00	116.00	128.00	LF	128.00	\$18.00	\$2,304.00
		0020	0940	9014003	CONDUIT, 3 IN. RIGID, PUSHED	340.00	-128.00	212.00	LF	212.00	\$22.00	\$4,664.00
		0020	0950	9015010	TRENCHING TYPE I	1,234.00	50.00	1,284.00	LF	1,284.00	\$7.00	\$8,988.00
		0020	0960	9016110	PULL BOX, PREFORMED CLASS 1	9.00	0.00	9.00	EA	9.00	\$1,217.00	\$10,953.00
		0020	0970	9016112	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$1,470.00	\$1,470.00
		0020	0980	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,080.00	0.00	1,080.00	LF	1,080.00	\$0.50	\$540.00
		0020	0990	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,930.00	616.00	2,546.00	LF	2,546.00	\$3.00	\$7,638.00
		0020	1000	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	15.00	0.00	15.00	EA	15.00	\$990.00	\$14,850.00
		0020	1010	9019902	MISC.240/480V MULTI-CIRCUIT PAD MOUNTED POWER SUPPLY	1.00	0.00	1.00	EA	1.00	\$8,840.00	\$8,840.00
		0040	1020	9031010	CONCRETE FOOTINGS, EMBEDDED	12.29	0.00	12.29	CUYD	12.29	\$631.37	\$7,759.54
		0040	1030	9031020	CONCRETE FOOTINGS, BOLT DOWN	20.00	0.00	20.00	CUYD	20.00	\$1,762.49	\$35,249.80
		0040	1040	9031210	STRUCTURAL STEEL POSTS	1,842.00	-623.00	1,219.00	LB	1,219.00	\$3.88	\$4,729.72
		0040	1050	9031220	PIPE POSTS	6,920.00	213.00	7,133.00	LB	7,133.00	\$3.18	\$22,682.94
		0040	1060	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	12.00	0.00	12.00	EA	12.00	\$76.10	\$913.20
		0040	1070	9035004A	SH-FLAT SHEET	383.60	40.20	423.80	SQFT	423.80	\$23.74	\$10,061.01
		0040	1080	9035011A	ST-STRUCTURAL	753.00	0.00	753.00	SQFT	753.00	\$17.59	\$13,245.27
		0040	1090	9035069A	SHF-FLAT SHEET FLUORESCENT	225.50	2.20	227.70	SQFT	227.70	\$24.41	\$5,558.16
		0040	1100	9039901	MISC.TUBULAR SUPPORT, TYPE S - 27718, 52 FT. (TWO TUBES)	1.00	0.00	1.00	LS	1.00	\$43,008.45	\$43,008.45
		0040	1110	9039901	MISC.TUBULAR SUPPORT, TYPE S - 27718, 55 FT. (TWO TUBES)	1.00	0.00	1.00	LS	1.00	\$43,596.45	\$43,596.45
		0050	1120	8089901	MISC.IRRIGATION SYSTEM	1.00	0.00	1.00	LS	1.00	\$41,387.50	\$41,387.50
		0050	1130	8089901	MISC.LANDSCAPE LIGHTING	1.00	0.00	1.00	LS	1.00	\$2,940.00	\$2,940.00
		0050	1140	8089902	MISC.BLACK-EYED SUSAN	106.00	0.00	106.00	EA	80.00	\$45.00	\$3,600.00
		0050	1150	8089902	MISC.JADE PILLAR BOXWOOD	40.00	0.00	40.00	EA	30.00	\$56.00	\$1,680.00
		0050	1160	8089902	MISC.JAPANESE BARBERRY	104.00	0.00	104.00	EA	78.00	\$53.00	\$4,134.00
		0050	1170	8089902	MISC.REDOSIER DOGWOOD	24.00	0.00	24.00	EA	18.00	\$53.00	\$954.00
		0050	1180	8089902	MISC.SHAMROCK INKBERRY	82.00	0.00	82.00	EA	62.00	\$53.00	\$3,286.00
		0050	1190	8089902	MISC.SPARTAN JUNIPER	10.00	0.00	10.00	EA	8.00	\$390.00	\$3,120.00
		0050	1200	8089902	MISC.TUFTED HAIR GRASS	104.00	0.00	104.00	EA	78.00	\$14.00	\$1,092.00
		0050	1210	8089907	MISC.SHREDDED HARDWOOD MULCH	62.00	0.00	62.00	CUYD	62.00	\$58.00	\$3,596.00
		0020	5001	7071000	CONDUIT SYSTEM ON STRUCTURE	0.00	1.00	1.00	LS	1.00	\$4,872.00	\$4,872.00
		0020	5002	7071000	CONDUIT SYSTEM ON STRUCTURE	0.00	1.00	1.00	LS	1.00	\$5,357.10	\$5,357.10
		0001	5003	5021307	CONCRETE PAVEMENT (7 IN. NON-REINFORCED, 15 FT. JOINTS)	0.00	809.20	809.20	SQYD	809.20	\$50.00	\$40,460.00
		0001	5004	6191000	PAVEMENT EDGE TREATMENT	0.00	2,293.00	2,293.00	LF	2,293.00	\$3.50	\$8,025.50
		0001	5005	2153000	SHAPING SLOPES, CLASS III	0.00	6.00	6.00	100F	6.00	\$1,171.83	\$7,030.98
		0001	5006	4136000	PCCP JOINT/CRACK SEALING	0.00	84.00	84.00	LF	84.00	\$11.88	\$997.50
		0001	5007	4030206	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP190C MIX)	0.00	76.00	76.00	TONS	76.00	\$130.00	\$9,880.00
		0040	5008	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	0.00	2.00	2.00	LF	2.00	\$908.25	\$1,816.50
0020	5009	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$189.00	\$189.00		
0020	5010	9019901	MISC.Make Connection and tie into existing circuit	0.00	1.00	1.00	LS	1.00	\$1,039.50	\$1,039.50		
Project J6S3408 - Total Value Posted to Date as of Report Generated Date											\$2,925,771.30	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on March 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210319-F07 Overall - Total Value Posted to Date as of Report Generated Date												\$2,925,771.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3408	0040	CLASS A EXCAVATION	Price FUEL		2	Jun 2, 2021	SYSTEM	\$70.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					2	Jun 2, 2021	SYSTEM	\$44.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					9	Sep 16, 2021	SYSTEM	\$6.50	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					10	Oct 1, 2021	SYSTEM	\$1.95	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					11	Oct 18, 2021	SYSTEM	\$19.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					14	Dec 2, 2021	SYSTEM	\$5.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Dec 16, 2021	SYSTEM	\$46.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					22	Apr 4, 2022	SYSTEM	\$27.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					27	Jun 16, 2022	SYSTEM	\$9.45	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total				
Price FUEL - Total								\$231.48	
0040 - Total								\$231.48	
0050	EMBANKMENT IN PLACE	Price FUEL		11	Oct 18, 2021	SYSTEM	\$189.34	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				14	Dec 2, 2021	SYSTEM	\$72.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				15	Dec 16, 2021	SYSTEM	\$246.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				25	May 16, 2022	SYSTEM	\$4,704.34	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total					
Price FUEL - Total								\$5,212.87	
0050 - Total								\$5,212.87	
0060	COMPACTING EMBANKMENT	Material		3	Jun 16, 2021	SYSTEM	\$780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				3	Jun 16, 2021	SYSTEM	(\$780.00)		
				4	Jul 2, 2021	SYSTEM	\$780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				4	Jul 2, 2021	SYSTEM	(\$780.00)		
				5	Jul 16, 2021	SYSTEM	\$780.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				5	Jul 16, 2021	SYSTEM	(\$780.00)		
				- Total					
Material - Total								\$0.00	
0060 - Total								\$0.00	
0070	COMPACTING IN CUT	Material		3	Jun 16, 2021	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				3	Jun 16, 2021	SYSTEM	(\$675.00)		
				4	Jul 2, 2021	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				4	Jul 2, 2021	SYSTEM	(\$675.00)		
				5	Jul 16, 2021	SYSTEM	\$675.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3408	0070	COMPACTING IN CUT	Material		5	Jul 16, 2021	SYSTEM	(\$675.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0070 - Total								\$0.00			
	0120	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		22	Apr 4, 2022	SYSTEM	\$10.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					23	Apr 18, 2022	SYSTEM	\$104.07	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					25	May 16, 2022	SYSTEM	\$49.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					27	Jun 16, 2022	SYSTEM	\$17.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total							\$181.79	
	Price FUEL - Total							\$181.79				
	0120 - Total								\$181.79			
	0130	TYPE 5 AGGREGATE FOR BASE	Material		5	Jul 16, 2021	SYSTEM	\$1,874.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					5	Jul 16, 2021	SYSTEM	(\$1,874.40)				
					6	Aug 2, 2021	SYSTEM	\$1,874.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					6	Aug 2, 2021	SYSTEM	(\$1,874.40)				
					7	Aug 16, 2021	SYSTEM	\$1,874.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					7	Aug 16, 2021	SYSTEM	(\$1,874.40)				
					8	Sep 2, 2021	SYSTEM	\$2,261.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					8	Sep 2, 2021	SYSTEM	(\$2,261.60)				
				- Total							\$0.00	
				Material - Total							\$0.00	
				Price FUEL		5	Jul 16, 2021	SYSTEM	\$4.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						8	Sep 2, 2021	SYSTEM	\$1.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						16	Jan 3, 2022	SYSTEM	\$5.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
						17	Jan 18, 2022	SYSTEM	\$2.55	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total							\$14.74					
Price FUEL - Total							\$14.74					
0130 - Total								\$14.74				
0140	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Jun 16, 2021	SYSTEM	\$11,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				3	Jun 16, 2021	SYSTEM	(\$11,160.00)					
				4	Jul 2, 2021	SYSTEM	\$37,937.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				4	Jul 2, 2021	SYSTEM	(\$37,937.00)					
				5	Jul 16, 2021	SYSTEM	\$37,937.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3408	0140	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		5	Jul 16, 2021	SYSTEM	(\$37,937.00)					
					6	Aug 2, 2021	SYSTEM	\$43,614.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					6	Aug 2, 2021	SYSTEM	(\$43,614.00)					
					7	Aug 16, 2021	SYSTEM	\$49,373.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					7	Aug 16, 2021	SYSTEM	(\$49,373.00)					
					8	Sep 2, 2021	SYSTEM	\$52,737.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					8	Sep 2, 2021	SYSTEM	(\$52,737.00)					
					- Total							\$0.00	
				Material - Total							\$0.00		
					Price FUEL			3	Jun 16, 2021	SYSTEM	\$30.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								4	Jul 2, 2021	SYSTEM	\$73.91	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								6	Aug 2, 2021	SYSTEM	\$18.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								7	Aug 16, 2021	SYSTEM	\$29.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								8	Sep 2, 2021	SYSTEM	\$17.03	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								9	Sep 16, 2021	SYSTEM	\$2.06	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								10	Oct 1, 2021	SYSTEM	\$6.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								11	Oct 18, 2021	SYSTEM	\$95.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								12	Nov 2, 2021	SYSTEM	\$47.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								13	Nov 16, 2021	SYSTEM	\$40.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								14	Dec 2, 2021	SYSTEM	\$104.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								15	Dec 16, 2021	SYSTEM	\$240.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								16	Jan 3, 2022	SYSTEM	\$19.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								17	Jan 18, 2022	SYSTEM	\$39.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								18	Feb 1, 2022	SYSTEM	\$8.51	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								19	Feb 16, 2022	SYSTEM	\$158.59	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								21	Mar 16, 2022	SYSTEM	\$66.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								24	May 2, 2022	SYSTEM	\$228.59	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total							\$1,225.86	
					Price FUEL - Total							\$1,225.86	
					0140 - Total							\$1,225.86	
	0150	MISC. AGGREGATE FOR BASE	Material		4	Jul 2, 2021	SYSTEM	\$12,329.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					4	Jul 2, 2021	SYSTEM	(\$12,329.33)					



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3408	0150	MISC. AGGREGATE FOR BASE	Material		5	Jul 16, 2021	SYSTEM	\$12,329.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					5	Jul 16, 2021	SYSTEM	(\$12,329.33)			
					6	Aug 2, 2021	SYSTEM	\$14,174.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					6	Aug 2, 2021	SYSTEM	(\$14,174.03)			
					7	Aug 16, 2021	SYSTEM	\$16,045.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					7	Aug 16, 2021	SYSTEM	(\$16,045.38)			
					8	Sep 2, 2021	SYSTEM	\$16,914.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					8	Sep 2, 2021	SYSTEM	(\$16,914.43)			
		- Total						\$0.00			
		Material - Total						\$0.00			
		0150 - Total						\$0.00			
	0160	0160	8 INCHES, BITUMINOUS PAVEMENT	Material		27	Jun 16, 2022	SYSTEM	\$19,299.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						27	Jun 16, 2022	SYSTEM	(\$19,299.50)		
						28	Jul 1, 2022	SYSTEM	\$19,299.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						28	Jul 1, 2022	SYSTEM	(\$19,299.50)		
					- Total					\$0.00	
					Material - Total					\$0.00	
					Other Item Adjustment	ACAD	6	Aug 2, 2021	brinkr1	\$91.53	170.50 Sq.Yds BB20-3, 5th Estimate period, entrance to Haddock Lane
6							Aug 2, 2021	brinkr1	\$95.74	215.50 Sq.Yds BB20-2 215.50 Sq. Yds BP120-8 Location entrance to Rue Petit	
		ACAD - Total					\$187.27				
		Other Item Adjustment - Total					\$187.27				
		Price FUEL		4	Jul 2, 2021	SYSTEM	\$37.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				5	Jul 16, 2021	SYSTEM	\$34.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				35	Nov 1, 2022	SYSTEM	\$0.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total					\$72.67			
		Price FUEL - Total					\$72.67				
	0160 - Total						\$259.94				
0170	0170	TYPE A2 SHOULDER	Material		4	Jul 2, 2021	SYSTEM	\$17,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					4	Jul 2, 2021	SYSTEM	(\$17,840.00)			
					5	Jul 16, 2021	SYSTEM	\$26,828.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					5	Jul 16, 2021	SYSTEM	(\$26,828.80)			
					6	Aug 2, 2021	SYSTEM	\$27,920.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3408	0170	TYPE A2 SHOULDER	Material			6	Aug 2, 2021	SYSTEM	(\$27,920.80)				
						7	Aug 16, 2021	SYSTEM	\$27,920.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
						7	Aug 16, 2021	SYSTEM	(\$27,920.80)				
						8	Sep 2, 2021	SYSTEM	\$28,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
						8	Sep 2, 2021	SYSTEM	(\$28,220.80)				
						9	Sep 16, 2021	SYSTEM	\$28,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						9	Sep 16, 2021	SYSTEM	(\$28,220.80)				
						10	Oct 1, 2021	SYSTEM	\$28,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						10	Oct 1, 2021	SYSTEM	(\$28,220.80)				
						11	Oct 18, 2021	SYSTEM	\$28,220.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						11	Oct 18, 2021	SYSTEM	(\$28,220.80)				
						12	Nov 2, 2021	SYSTEM	\$32,960.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
						12	Nov 2, 2021	SYSTEM	(\$32,960.80)				
						- Total						\$0.00	
						Material - Total						\$0.00	
						Other Item Adjustment	ACAD	24	May 2, 2022	brinkr1	\$342.32	For 247.7 SY of SP190 asphalt location LSL BLVD A2 Shoulder STA 100+46 to STA 102+93	
						ACAD - Total						\$342.32	
						Other Item Adjustment - Total						\$342.32	
						0170 - Total						\$342.32	
				J6S3408	0180	MISC.	Material			7	Aug 16, 2021	SYSTEM	\$147,555.00
		7	Aug 16, 2021					SYSTEM	(\$147,555.00)				
		8	Sep 2, 2021					SYSTEM	\$153,100.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
		8	Sep 2, 2021					SYSTEM	(\$153,100.80)				
		9	Sep 16, 2021					SYSTEM	\$153,100.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
		9	Sep 16, 2021					SYSTEM	(\$153,100.80)				
		10	Oct 1, 2021					SYSTEM	\$153,100.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
		10	Oct 1, 2021					SYSTEM	(\$153,100.80)				
		11	Oct 18, 2021					SYSTEM	\$153,100.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
		11	Oct 18, 2021					SYSTEM	(\$153,100.80)				
		12	Nov 2, 2021	SYSTEM	\$163,074.60	This adjustment offsets the original system-generated Material Payment							



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J6S3408	0180	MISC.	Material			2021			Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
						12	Nov 2, 2021	SYSTEM	(\$163,074.60)							
						13	Nov 16, 2021	SYSTEM	\$184,642.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
						13	Nov 16, 2021	SYSTEM	(\$184,642.20)							
						15	Dec 16, 2021	SYSTEM	\$165,304.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
						15	Dec 16, 2021	SYSTEM	(\$165,304.80)							
						16	Jan 3, 2022	SYSTEM	\$167,405.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
						16	Jan 3, 2022	SYSTEM	(\$167,405.40)							
						17	Jan 18, 2022	SYSTEM	\$59,405.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
						17	Jan 18, 2022	SYSTEM	(\$59,405.40)							
						- Total						\$0.00				
						Material - Total						\$0.00				
						Other Item Adjustment	ACAD	6	Aug 2, 2021	brinkr1	\$56.01	167.00 Sq.Yds BB20-2 167.00 Sq.Yds BP120-8 Location VMP shoulder RT from Rue Petit to STA 507+75				
						ACAD - Total						\$56.01				
						Other Item Adjustment - Total						\$56.01				
						0180 - Total						\$56.01				
				0190		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Material		26	Jun 2, 2022	SYSTEM	\$17,490.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
									26	Jun 2, 2022	SYSTEM	(\$17,490.00)				
									27	Jun 16, 2022	SYSTEM	\$17,490.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
									27	Jun 16, 2022	SYSTEM	(\$17,490.00)				
									- Total						\$0.00	
									Material - Total						\$0.00	
									Other Item Adjustment	ACAD	24	May 2, 2022	brinkr1	\$487.60	Location LSL BLVD 1-3/4" top lift over Full Depth Pavement Widening 14 tons \$64.40 Adjustment, Location LSL BLVD 1-3/4" top lift over M/F of existing pavement 92 tons \$423.20	
	ACAD - Total										\$487.60					
	Other Item Adjustment - Total										\$487.60					
	Overrun	Overrun	24					May 2, 2022	SYSTEM	(\$1,877.81)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
			30					Aug 16, 2022	SYSTEM	\$1,877.81	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',170.71000 - 165.00000, 'is applied (if non-zero).					
	Overrun - Total										\$0.00					
	Overrun - Total										\$0.00					
	Price FUEL		24					May 2, 2022	SYSTEM	\$605.30	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
	- Total										\$605.30					
	Price FUEL - Total						\$605.30									
		0190 - Total						\$1,092.90								
	0220	MISC.	Material		5	Jul 16,	SYSTEM	\$10,431.04	This adjustment offsets the original system-generated Material Payment							



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	0220	MISC.	Material			2021			Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					5	Jul 16, 2021	SYSTEM	(\$10,431.04)						
					6	Aug 2, 2021	SYSTEM	\$10,431.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$10,431.04)						
					7	Aug 16, 2021	SYSTEM	\$10,431.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					7	Aug 16, 2021	SYSTEM	(\$10,431.04)						
					8	Sep 2, 2021	SYSTEM	\$12,585.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$12,585.80)						
					9	Sep 16, 2021	SYSTEM	\$12,585.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$12,585.80)						
					10	Oct 1, 2021	SYSTEM	\$12,585.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					10	Oct 1, 2021	SYSTEM	(\$12,585.80)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0220 - Total								\$0.00	
0230	TACK COAT	Material			24	May 2, 2022	SYSTEM	\$405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$405.00)						
					25	May 16, 2022	SYSTEM	\$405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					25	May 16, 2022	SYSTEM	(\$405.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0230 - Total								\$0.00						
0240	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Material			3	Jun 16, 2021	SYSTEM	\$20,034.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					3	Jun 16, 2021	SYSTEM	(\$20,034.00)						
					4	Jul 2, 2021	SYSTEM	\$35,143.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					4	Jul 2, 2021	SYSTEM	(\$35,143.20)						
					5	Jul 16, 2021	SYSTEM	\$45,558.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					5	Jul 16, 2021	SYSTEM	(\$45,558.72)						
					6	Aug 2, 2021	SYSTEM	\$60,511.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					6	Aug 2, 2021	SYSTEM	(\$60,511.32)						



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3408	0240	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Material	- Total					\$0.00			
			Material - Total						\$0.00			
			Other Item Adjustment	PCCS	6	Aug 2, 2021	brinkr1	(\$8,403.99)	Location VMP east LT, and center lane Lot 1			
					10	Oct 1, 2021	brinkr1	(\$11,386.66)	Location LSL BLVD south, LOT 2 cores			
					14	Dec 2, 2021	brinkr1	\$8,403.99	Lot #1 concrete strength adjustment, Estimate #6 QTY changed to a positive amount due to a 3rd party vender strength test of the same concrete roadway			
					14	Dec 2, 2021	brinkr1	\$11,386.66	Lot #2 concrete strength adjustment, Estimate #10 QTY changed to a positive amount, due to a 3rd party vender strength test of the same concrete roadway			
					14	Dec 2, 2021	brinkr1	\$1,150.20	Lot #3 concrete strength adjustment			
			PCCS - Total						\$1,150.20			
					PCCT	6	Aug 2, 2021	brinkr1	\$1,210.95	Location VMP east left lane and center lane, Lot 1		
						10	Oct 1, 2021	brinkr1	\$993.60	Location LSL BLVD south, Lot 2 cores		
						14	Dec 2, 2021	brinkr1	\$1,150.20	Lot #3 concrete thickness adjustment		
			PCCT - Total						\$3,354.75			
			Other Item Adjustment - Total						\$4,504.95			
					Price FUEL		3	Jun 16, 2021	SYSTEM	\$29.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							4	Jul 2, 2021	SYSTEM	\$22.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							5	Jul 16, 2021	SYSTEM	\$17.82	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							6	Aug 2, 2021	SYSTEM	\$25.59	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							8	Sep 2, 2021	SYSTEM	\$17.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							10	Oct 1, 2021	SYSTEM	\$18.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							11	Oct 18, 2021	SYSTEM	\$123.58	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							12	Nov 2, 2021	SYSTEM	\$52.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							15	Dec 16, 2021	SYSTEM	\$275.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							17	Jan 18, 2022	SYSTEM	\$107.71	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							18	Feb 1, 2022	SYSTEM	\$24.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							19	Feb 16, 2022	SYSTEM	\$990.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							27	Jun 16, 2022	SYSTEM	\$3.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total						\$1,709.79			
			Price FUEL - Total						\$1,709.79			
			0240 - Total						\$6,214.74			
				0250	MISC.	Material		8	Sep 2, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
								8	Sep 2, 2021	SYSTEM	(\$3,538.50)	
								9	Sep 16, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
								9	Sep 16, 2021	SYSTEM	(\$3,538.50)	
					10	Oct 1, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user brinkr1 overriding Payment			



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3408	0250	MISC.	Material						Estimate Exception 6 on the current Payment Estimate.			
				10	Oct 1, 2021	SYSTEM	(\$3,538.50)					
				11	Oct 18, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				11	Oct 18, 2021	SYSTEM	(\$3,538.50)					
				12	Nov 2, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
				12	Nov 2, 2021	SYSTEM	(\$3,538.50)					
				13	Nov 16, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				13	Nov 16, 2021	SYSTEM	(\$3,538.50)					
				14	Dec 2, 2021	SYSTEM	\$3,538.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				14	Dec 2, 2021	SYSTEM	(\$3,538.50)					
				17	Jan 18, 2022	SYSTEM	\$5,638.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				17	Jan 18, 2022	SYSTEM	(\$5,638.50)					
				18	Feb 1, 2022	SYSTEM	\$5,638.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				18	Feb 1, 2022	SYSTEM	(\$5,638.50)					
				19	Feb 16, 2022	SYSTEM	\$5,638.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				19	Feb 16, 2022	SYSTEM	(\$5,638.50)					
				20	Mar 2, 2022	SYSTEM	\$5,638.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				20	Mar 2, 2022	SYSTEM	(\$5,638.50)					
								- Total			\$0.00	
								Material - Total			\$0.00	
	0250 - Total						\$0.00					
0290	CHAIN-LINK FENCE (RETAINING WALLS)	Material		27	Jun 16, 2022	SYSTEM	\$7,576.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				27	Jun 16, 2022	SYSTEM	(\$7,576.80)					
				- Total			\$0.00					
				Material - Total			\$0.00					
	0290 - Total						\$0.00					
0300	TRUNCATED DOMES	Material		23	Apr 18, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				23	Apr 18, 2022	SYSTEM	(\$800.00)					
				24	May 2, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
				24	May 2, 2022	SYSTEM	(\$800.00)					
				25	May 16, 2022	SYSTEM	\$800.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3408	0300	TRUNCATED DOMES	Material			2022			Estimate Item Adjustment (0004) due to user sandeb2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					25	May 16, 2022	SYSTEM	(\$800.00)					
- Total								\$0.00					
Material - Total								\$0.00					
0300 - Total								\$0.00					
J6S3408	0310	PAVED APPROACH, 8 IN.	Material		8	Sep 2, 2021	SYSTEM	\$3,720.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
					8	Sep 2, 2021	SYSTEM	(\$3,720.60)					
					9	Sep 16, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					9	Sep 16, 2021	SYSTEM	(\$7,446.60)					
					10	Oct 1, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					10	Oct 1, 2021	SYSTEM	(\$7,446.60)					
					11	Oct 18, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					11	Oct 18, 2021	SYSTEM	(\$7,446.60)					
					12	Nov 2, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					12	Nov 2, 2021	SYSTEM	(\$7,446.60)					
					13	Nov 16, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					13	Nov 16, 2021	SYSTEM	(\$7,446.60)					
					14	Dec 2, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					14	Dec 2, 2021	SYSTEM	(\$7,446.60)					
					15	Dec 16, 2021	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					15	Dec 16, 2021	SYSTEM	(\$7,446.60)					
					16	Jan 3, 2022	SYSTEM	\$7,446.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					16	Jan 3, 2022	SYSTEM	(\$7,446.60)					
				- Total								\$0.00	
				Material - Total								\$0.00	
				Price FUEL	8	Sep 2, 2021	SYSTEM	\$9.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					9	Sep 16, 2021	SYSTEM	\$5.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
- Total								\$14.47					
Price FUEL - Total								\$14.47					
0310 - Total								\$14.47					
J6S3408	0320	CONCRETE SIDEWALK, 4 IN.	Material		22	Apr 4, 2022	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	0320	CONCRETE SIDEWALK, 4 IN.	Material		22	Apr 4, 2022	SYSTEM	(\$3,500.00)						
					23	Apr 18, 2022	SYSTEM	\$17,613.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					23	Apr 18, 2022	SYSTEM	(\$17,613.75)						
					24	May 2, 2022	SYSTEM	\$17,613.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$17,613.75)						
					25	May 16, 2022	SYSTEM	\$22,502.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandeb2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					25	May 16, 2022	SYSTEM	(\$22,502.55)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0320 - Total								\$0.00	
					0330		MISC. CONCRETE	Material		23	Apr 18, 2022	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										23	Apr 18, 2022	SYSTEM	(\$6,400.00)	
										24	May 2, 2022	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
24	May 2, 2022	SYSTEM	(\$6,400.00)											
25	May 16, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandeb2 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
25	May 16, 2022	SYSTEM	(\$16,000.00)											
26	Jun 2, 2022	SYSTEM	\$16,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
26	Jun 2, 2022	SYSTEM	(\$16,000.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0330 - Total								\$0.00						
0340		MISC. CONCRETE	Material		21	Mar 16, 2022	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Mar 16, 2022	SYSTEM	(\$18,000.00)						
					22	Apr 4, 2022	SYSTEM	\$18,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					22	Apr 4, 2022	SYSTEM	(\$18,000.00)						
					23	Apr 18, 2022	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					23	Apr 18, 2022	SYSTEM	(\$27,000.00)						
					24	May 2, 2022	SYSTEM	\$27,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$27,000.00)						
					25	May 16, 2022	SYSTEM	\$60,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandeb2 overriding Payment					



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3408	0340	MISC. CONCRETE	Material						Estimate Exception 9 on the current Payment Estimate.		
					25	May 16, 2022	SYSTEM	(\$60,390.00)			
					- Total					\$0.00	
					Material - Total					\$0.00	
		0340 - Total					\$0.00				
	0350	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		10	Oct 1, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					10	Oct 1, 2021	SYSTEM	(\$3,360.00)			
					11	Oct 18, 2021	SYSTEM	\$3,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					11	Oct 18, 2021	SYSTEM	(\$3,360.00)			
					- Total					\$0.00	
		Material - Total					\$0.00				
		0350 - Total					\$0.00				
	0360	CONCRETE GUTTER TYPE A	Material		6	Aug 2, 2021	SYSTEM	\$1,121.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					6	Aug 2, 2021	SYSTEM	(\$1,121.10)			
					7	Aug 16, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					7	Aug 16, 2021	SYSTEM	(\$2,009.90)			
					8	Sep 2, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					8	Sep 2, 2021	SYSTEM	(\$2,009.90)			
					9	Sep 16, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					9	Sep 16, 2021	SYSTEM	(\$2,009.90)			
					10	Oct 1, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user brinkr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					10	Oct 1, 2021	SYSTEM	(\$2,009.90)			
					11	Oct 18, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
					11	Oct 18, 2021	SYSTEM	(\$2,009.90)			
					12	Nov 2, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				12	Nov 2, 2021	SYSTEM	(\$2,009.90)				
				13	Nov 16, 2021	SYSTEM	\$2,009.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
	13	Nov 16, 2021	SYSTEM	(\$2,009.90)							
	- Total					\$0.00					
	Material - Total					\$0.00					
	0360 - Total					\$0.00					
	0370	CONCRETE GUTTER TYPE B	Material		11	Oct 18, 2021	SYSTEM	\$11,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment		



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3408	0370	CONCRETE GUTTER TYPE B	Material						Estimate Exception 30 on the current Payment Estimate.
					11	Oct 18, 2021	SYSTEM	(\$11,850.00)	
					12	Nov 2, 2021	SYSTEM	\$11,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$11,850.00)	
					13	Nov 16, 2021	SYSTEM	\$11,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$11,850.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0370 - Total			\$0.00	
	0380	CURB AND GUTTER TYPE B	Material		4	Jul 2, 2021	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					4	Jul 2, 2021	SYSTEM	(\$4,320.00)	
					5	Jul 16, 2021	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Jul 16, 2021	SYSTEM	(\$4,320.00)	
					6	Aug 2, 2021	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					6	Aug 2, 2021	SYSTEM	(\$4,320.00)	
7					Aug 16, 2021	SYSTEM	\$4,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
7					Aug 16, 2021	SYSTEM	(\$4,320.00)		
8					Sep 2, 2021	SYSTEM	\$7,962.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
8					Sep 2, 2021	SYSTEM	(\$7,962.00)		
9					Sep 16, 2021	SYSTEM	\$7,962.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
9					Sep 16, 2021	SYSTEM	(\$7,962.00)		
10					Oct 1, 2021	SYSTEM	\$9,558.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user brinkr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
10					Oct 1, 2021	SYSTEM	(\$9,558.00)		
11					Oct 18, 2021	SYSTEM	\$14,967.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
11	Oct 18, 2021	SYSTEM	(\$14,967.00)						
				- Total			\$0.00		
				Material - Total			\$0.00		
				0380 - Total			\$0.00		
0390	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		8	Sep 2, 2021	SYSTEM	\$1,286.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
				8	Sep 2, 2021	SYSTEM	(\$1,286.90)		
				9	Sep 16, 2021	SYSTEM	\$1,286.90	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3408	0390	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material			2021			Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
					9	Sep 16, 2021	SYSTEM	(\$1,286.90)		
					10	Oct 1, 2021	SYSTEM	\$1,286.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user brinkr1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					10	Oct 1, 2021	SYSTEM	(\$1,286.90)		
					11	Oct 18, 2021	SYSTEM	\$1,286.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
					11	Oct 18, 2021	SYSTEM	(\$1,286.90)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0390 - Total								\$0.00	
	0410	ROCK LINING	Material		17	Jan 18, 2022	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					17	Jan 18, 2022	SYSTEM	(\$1,680.00)		
					- Total					
	Material - Total								\$0.00	
	0410 - Total								\$0.00	
	0420	MISC. PAVED DRAINAGE	Material		21	Mar 16, 2022	SYSTEM	\$15,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
21					Mar 16, 2022	SYSTEM	(\$15,120.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0420 - Total								\$0.00		
0430	MISC. PAVED DRAINAGE	Material		9	Sep 16, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
				9	Sep 16, 2021	SYSTEM	(\$2,475.00)			
				10	Oct 1, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user brinkr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
				10	Oct 1, 2021	SYSTEM	(\$2,475.00)			
				11	Oct 18, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
				11	Oct 18, 2021	SYSTEM	(\$2,475.00)			
				12	Nov 2, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				12	Nov 2, 2021	SYSTEM	(\$2,475.00)			
				13	Nov 16, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				13	Nov 16, 2021	SYSTEM	(\$2,475.00)			
				16	Jan 3, 2022	SYSTEM	\$3,882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				16	Jan 3, 2022	SYSTEM	(\$3,882.00)			
17	Jan 18, 2022	SYSTEM	\$3,882.00	This adjustment offsets the original system-generated Material Payment						



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3408	0430	MISC. PAVED DRAINAGE	Material			2022			Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					17	Jan 18, 2022	SYSTEM	(\$3,882.00)			
					18	Feb 1, 2022	SYSTEM	\$3,882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					18	Feb 1, 2022	SYSTEM	(\$3,882.00)			
					19	Feb 16, 2022	SYSTEM	\$3,882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					19	Feb 16, 2022	SYSTEM	(\$3,882.00)			
					20	Mar 2, 2022	SYSTEM	\$3,882.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					20	Mar 2, 2022	SYSTEM	(\$3,882.00)			
					21	Mar 16, 2022	SYSTEM	\$3,870.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					21	Mar 16, 2022	SYSTEM	(\$3,870.00)			
		- Total							\$0.00		
		Material - Total							\$0.00		
		0430	MANHOLE FRAME AND COVER, TYPE 1-B	Material	Overrun	Overrun	16	Jan 3, 2022	SYSTEM	\$12.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 129.400; Overrun Quantity Balance 0.40.
							16	Jan 3, 2022	SYSTEM	(\$12.00)	
							17	Jan 18, 2022	SYSTEM	(\$12.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							17	Jan 18, 2022	SYSTEM	\$12.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 17 on the current Payment Estimate. Material Insufficiency Quantity 129.400; Overrun Quantity Balance 0.40.
							18	Feb 1, 2022	SYSTEM	(\$12.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							18	Feb 1, 2022	SYSTEM	\$12.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 129.400; Overrun Quantity Balance 0.40.
							19	Feb 16, 2022	SYSTEM	(\$12.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							19	Feb 16, 2022	SYSTEM	\$12.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 129.400; Overrun Quantity Balance 0.40.
							20	Mar 2, 2022	SYSTEM	(\$12.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
							20	Mar 2, 2022	SYSTEM	\$12.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 129.400; Overrun Quantity Balance 0.40.
		Overrun - Total							\$0.00		
		Overrun - Total							\$0.00		
		0430 - Total							\$0.00		
	0450	MANHOLE FRAME AND COVER, TYPE 1-B	Material		3	Jun 16, 2021	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				3	Jun 16, 2021	SYSTEM	(\$360.00)				
				- Total							\$0.00
	Material - Total							\$0.00			



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3408	0450 - Total								\$0.00	
	0520	PREF THERMO PAVMT MARKING, 6 IN WHITE	Construction Stockpile		26	Jun 2, 2022	SYSTEM	(\$260.10)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$260.10)	
				Construction Stockpile - Total					(\$260.10)	
			Construction Stockpile STMI		15	Dec 16, 2021	SYSTEM	\$260.10	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$260.10	
				Construction Stockpile STMI - Total					\$260.10	
	0520 - Total								\$0.00	
	0530	PREF THERMO PAVMT MARKING, 12 IN WHITE	Construction Stockpile		26	Jun 2, 2022	SYSTEM	(\$265.23)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					27	Jun 16, 2022	SYSTEM	(\$29.47)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$294.70)	
			Construction Stockpile - Total					(\$294.70)		
			Construction Stockpile STMI		15	Dec 16, 2021	SYSTEM	\$294.70	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$294.70	
	Construction Stockpile STMI - Total						\$294.70			
	0530 - Total								\$0.00	
	0540	PREF THERMO PVMT MARK, 24 IN WHIT	Construction Stockpile		25	May 16, 2022	SYSTEM	(\$166.28)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					26	Jun 2, 2022	SYSTEM	(\$332.57)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					27	Jun 16, 2022	SYSTEM	(\$90.07)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$588.92)	
				Construction Stockpile - Total					(\$588.92)	
				Construction Stockpile STMI		15	Dec 16, 2021	SYSTEM	\$588.92	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$588.92		
			Construction Stockpile STMI - Total					\$588.92		
			Material		25	May 16, 2022	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					25	May 16, 2022	SYSTEM	(\$600.00)		
				- Total					\$0.00	
			Material - Total					\$0.00		
	0540 - Total								\$0.00	
	0550	PREF THERMO PVMT MARK, LT/RT ARROW	Construction Stockpile		22	Apr 4, 2022	SYSTEM	(\$596.10)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					25	May 16, 2022	SYSTEM	(\$99.35)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					26	Jun 2, 2022	SYSTEM	(\$695.45)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$1,390.90)	
			Construction Stockpile - Total					(\$1,390.90)		
			Construction Stockpile STMI		15	Dec 16, 2021	SYSTEM	\$1,390.90	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$1,390.90	
				Construction Stockpile STMI - Total					\$1,390.90	
			Material		22	Apr 4, 2022	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					22	Apr 4, 2022	SYSTEM	(\$2,100.00)		



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	0550	PREF THERMO PVMT MARK, LT/RT ARROW	Material		23	Apr 18, 2022	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					23	Apr 18, 2022	SYSTEM	(\$2,100.00)						
					24	May 2, 2022	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$2,100.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0550 - Total							\$0.00		
					J6S3408	0560	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Construction Stockpile		25	May 16, 2022	SYSTEM	(\$485.92)	Payment Estimate Item Adjustment generated Stockpile Transaction
										26	Jun 2, 2022	SYSTEM	(\$388.73)	Payment Estimate Item Adjustment generated Stockpile Transaction
										- Total				
Construction Stockpile - Total										(\$874.65)				
Construction Stockpile STMI		15	Dec 16, 2021	SYSTEM						\$874.65	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total								\$874.65				
Construction Stockpile STMI - Total										\$874.65				
Material		25	May 16, 2022	SYSTEM						\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandeb2 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
		25	May 16, 2022	SYSTEM						(\$1,500.00)				
		- Total								\$0.00				
Material - Total							\$0.00							
0560 - Total							\$0.00							
J6S3408	0570	PREF THERMO PVMT MARKING, COMBO	Construction Stockpile		25	May 16, 2022	SYSTEM	(\$180.92)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							(\$180.92)		
					Construction Stockpile - Total							(\$180.92)		
					Construction Stockpile STMI		15	Dec 16, 2021	SYSTEM	\$180.92	Payment Estimate Item Adjustment generated Stockpile Transaction			
							- Total							\$180.92
					Construction Stockpile STMI - Total							\$180.92		
					Material		25	May 16, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandeb2 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
							25	May 16, 2022	SYSTEM	(\$650.00)				
							- Total							\$0.00
					Material - Total							\$0.00		
0570 - Total							\$0.00							
J6S3408	0580	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		25	May 16, 2022	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user sandeb2 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					25	May 16, 2022	SYSTEM	(\$2,000.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0580 - Total							\$0.00		
J6S3408	0590	PREF THERMO PVMT MARK, YIELD TRIAN	Construction Stockpile		22	Apr 4, 2022	SYSTEM	(\$132.08)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					25	May 16, 2022	SYSTEM	(\$187.12)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							(\$319.20)		



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3408	0590	PREF THERMO PVMT MARK, YIELD TRIAN	Construction Stockpile - Total						(\$319.20)				
			Construction Stockpile STMI		15	Dec 16, 2021	SYSTEM	\$319.20	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$319.20				
			Construction Stockpile STMI - Total						\$319.20				
			Material		22	Apr 4, 2022	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brink1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					22	Apr 4, 2022	SYSTEM	(\$840.00)					
					23	Apr 18, 2022	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brink1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					23	Apr 18, 2022	SYSTEM	(\$840.00)					
					24	May 2, 2022	SYSTEM	\$840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brink1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					24	May 2, 2022	SYSTEM	(\$840.00)					
			- Total						\$0.00				
			Material - Total						\$0.00				
			0590 - Total						\$0.00				
			0600	0600	PREF THERMO PVMT MARK, LT/RT FISH	Construction Stockpile		25	May 16, 2022	SYSTEM	(\$1,075.48)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								26	Jun 2, 2022	SYSTEM	(\$537.74)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total						(\$1,613.22)	
						Construction Stockpile - Total						(\$1,613.22)	
						Construction Stockpile STMI		15	Dec 16, 2021	SYSTEM	\$1,613.22	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total						\$1,613.22	
						Construction Stockpile STMI - Total						\$1,613.22	
						Material		25	May 16, 2022	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user sandeb2 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
								25	May 16, 2022	SYSTEM	(\$4,800.00)		
						- Total						\$0.00	
						Material - Total						\$0.00	
						0600 - Total						\$0.00	
0610	0610	PREF THERMO PVMT MARK, COMBO FISH				Construction Stockpile		25	May 16, 2022	SYSTEM	(\$537.74)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								26	Jun 2, 2022	SYSTEM	(\$1,075.48)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total						(\$1,613.22)	
			Construction Stockpile - Total						(\$1,613.22)				
			Construction Stockpile STMI		15	Dec 16, 2021	SYSTEM	\$1,613.22	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$1,613.22				
			Construction Stockpile STMI - Total						\$1,613.22				
			Material		25	May 16, 2022	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sandeb2 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					25	May 16, 2022	SYSTEM	(\$2,400.00)					
			- Total						\$0.00				
			Material - Total						\$0.00				
			0610 - Total						\$0.00				
			0620	0620	4 IN. YELLOW	Material		26	Jun 2,	SYSTEM	\$830.25	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3408	0620	HIGH BUILD WATERBORNE PAINT	Material			2022			Estimate Item Adjustment (0010) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					26	Jun 2, 2022	SYSTEM	(\$830.25)	
				- Total					\$0.00
	Material - Total					\$0.00			
	0620 - Total					\$0.00			
	0640	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		26	Jun 2, 2022	SYSTEM	\$231.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandeb2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					26	Jun 2, 2022	SYSTEM	(\$231.30)	
				- Total					\$0.00
	Material - Total					\$0.00			
	0640 - Total					\$0.00			
	0680	MISC. PAVEMENT MARKINGS	Material		22	Apr 4, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					22	Apr 4, 2022	SYSTEM	(\$650.00)	
					23	Apr 18, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					23	Apr 18, 2022	SYSTEM	(\$650.00)	
					24	May 2, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				24	May 2, 2022	SYSTEM	(\$650.00)		
				25	May 16, 2022	SYSTEM	\$650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user sandeb2 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				25	May 16, 2022	SYSTEM	(\$650.00)		
				26	Jun 2, 2022	SYSTEM	\$3,172.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sandeb2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				26	Jun 2, 2022	SYSTEM	(\$3,172.50)		
				27	Jun 16, 2022	SYSTEM	\$3,172.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				27	Jun 16, 2022	SYSTEM	(\$3,172.50)		
- Total							\$0.00		
Material - Total							\$0.00		
				Overrun	Overrun	26	Jun 2, 2022	SYSTEM	\$552.50
			26	Jun 2, 2022	SYSTEM	(\$552.50)			
			27	Jun 16, 2022	SYSTEM	(\$552.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
			27	Jun 16, 2022	SYSTEM	\$552.50	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) overriding Payment Estimate Exception 11 on the current Payment Estimate. Material Insufficiency Quantity 317.250; Overrun Quantity Balance 55.25.		
			28	Jul 1, 2022	SYSTEM	(\$552.50)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
			30	Aug 16, 2022	SYSTEM	\$552.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.00000 - 10.00000, 'is applied (if non-zero).		
Overrun - Total					\$0.00				



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3408	0680	MISC. PAVEMENT MARKINGS	Overrun - Total						\$0.00		
			0680 - Total						\$0.00		
	0700	SEPARATION GEOTEXTILE	Material								
					4	Jul 2, 2021	SYSTEM	\$7,587.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brinkr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					4	Jul 2, 2021	SYSTEM	(\$7,587.40)			
					5	Jul 16, 2021	SYSTEM	\$7,587.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
					5	Jul 16, 2021	SYSTEM	(\$7,587.40)			
					6	Aug 2, 2021	SYSTEM	\$8,722.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					6	Aug 2, 2021	SYSTEM	(\$8,722.80)			
					7	Aug 16, 2021	SYSTEM	\$9,874.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
					7	Aug 16, 2021	SYSTEM	(\$9,874.60)			
					8	Sep 2, 2021	SYSTEM	\$10,409.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
					8	Sep 2, 2021	SYSTEM	(\$10,409.60)			
					9	Sep 16, 2021	SYSTEM	\$10,409.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.		
					9	Sep 16, 2021	SYSTEM	(\$10,409.60)			
					10	Oct 1, 2021	SYSTEM	\$10,849.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user brinkr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.		
					10	Oct 1, 2021	SYSTEM	(\$10,849.60)			
					11	Oct 18, 2021	SYSTEM	\$12,816.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
					11	Oct 18, 2021	SYSTEM	(\$12,816.60)			
					12	Nov 2, 2021	SYSTEM	\$13,802.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					12	Nov 2, 2021	SYSTEM	(\$13,802.20)			
					- Total				\$0.00		
				Material - Total						\$0.00	
		0700 - Total									
		0740	MECHANICALLY STABILIZED EARTH WALL SYS	Material							
						10	Oct 1, 2021	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user brinkr1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
						10	Oct 1, 2021	SYSTEM	(\$155,545.00)		
						11	Oct 18, 2021	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
						11	Oct 18, 2021	SYSTEM	(\$155,545.00)		
						12	Nov 2, 2021	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
						12	Nov 2, 2021	SYSTEM	(\$155,545.00)		



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	0740	MECHANICALLY STABILIZED EARTH WALL SYS	Material			2021								
					13	Nov 16, 2021	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$155,545.00)						
					14	Dec 2, 2021	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					14	Dec 2, 2021	SYSTEM	(\$155,545.00)						
					15	Dec 16, 2021	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$155,545.00)						
					16	Jan 3, 2022	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$155,545.00)						
					17	Jan 18, 2022	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$155,545.00)						
					18	Feb 1, 2022	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandeb2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					18	Feb 1, 2022	SYSTEM	(\$155,545.00)						
					19	Feb 16, 2022	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandeb2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$155,545.00)						
					20	Mar 2, 2022	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					20	Mar 2, 2022	SYSTEM	(\$155,545.00)						
					21	Mar 16, 2022	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandeb2 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					21	Mar 16, 2022	SYSTEM	(\$155,545.00)						
					22	Apr 4, 2022	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					22	Apr 4, 2022	SYSTEM	(\$155,545.00)						
					23	Apr 18, 2022	SYSTEM	\$155,545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					23	Apr 18, 2022	SYSTEM	(\$155,545.00)						
													- Total	\$0.00
													Material - Total	\$0.00
													0740 - Total	\$0.00
					0780	12 IN. GROUP A FLARED END SECT	Material		8	Sep 2, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	
								8	Sep 2, 2021	SYSTEM	(\$600.00)			
											- Total	\$0.00		



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3408	0780	12 IN. GROUP A FLARED END SECT	Material - Total						\$0.00	
	0780 - Total							\$0.00		
	0790	TURF TYPE TALL FESCUE SODDING	Material			9	Sep 16, 2021	SYSTEM	\$5,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
						9	Sep 16, 2021	SYSTEM	(\$5,280.00)	
						10	Oct 1, 2021	SYSTEM	\$5,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user brinkr1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
						10	Oct 1, 2021	SYSTEM	(\$5,280.00)	
						- Total				
	Material - Total							\$0.00		
	0790 - Total							\$0.00		
	0800	SEEDING - COOL SEASON GRASSES	Material			10	Oct 1, 2021	SYSTEM	\$11,858.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user brinkr1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
						10	Oct 1, 2021	SYSTEM	(\$11,858.00)	
						11	Oct 18, 2021	SYSTEM	\$11,858.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
						11	Oct 18, 2021	SYSTEM	(\$11,858.00)	
						12	Nov 2, 2021	SYSTEM	\$11,858.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
						12	Nov 2, 2021	SYSTEM	(\$11,858.00)	
	- Total						\$0.00			
	Material - Total							\$0.00		
	0800 - Total							\$0.00		
	0810	ROCK DITCH CHECK	Material			5	Jul 16, 2021	SYSTEM	\$570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
						5	Jul 16, 2021	SYSTEM	(\$570.00)	
						6	Aug 2, 2021	SYSTEM	\$570.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
						6	Aug 2, 2021	SYSTEM	(\$570.00)	
						- Total				
	Material - Total							\$0.00		
	0810 - Total							\$0.00		
0820	CURB INLET CHECK	Material			5	Jul 16, 2021	SYSTEM	\$125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					5	Jul 16, 2021	SYSTEM	(\$125.00)		
					6	Aug 2, 2021	SYSTEM	\$125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					6	Aug 2, 2021	SYSTEM	(\$125.00)		
					7	Aug 16, 2021	SYSTEM	\$125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					7	Aug 16, 2021	SYSTEM	(\$125.00)		
- Total						\$0.00				



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3408	0820	CURB INLET CHECK	Material - Total					\$0.00		
	0820 - Total							\$0.00		
	0840	TEMPORARY SEEDING	Material		9	Sep 16, 2021	SYSTEM	\$1,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	
					9	Sep 16, 2021	SYSTEM	(\$1,470.00)		
					- Total				\$0.00	
				Material - Total					\$0.00	
	0840 - Total							\$0.00		
	0860	MGS GUARDRAIL	Material		8	Sep 2, 2021	SYSTEM	\$3,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					8	Sep 2, 2021	SYSTEM	(\$3,127.50)		
					9	Sep 16, 2021	SYSTEM	\$3,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					9	Sep 16, 2021	SYSTEM	(\$3,127.50)		
					10	Oct 1, 2021	SYSTEM	\$3,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					10	Oct 1, 2021	SYSTEM	(\$3,127.50)		
					11	Oct 18, 2021	SYSTEM	\$3,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					11	Oct 18, 2021	SYSTEM	(\$3,127.50)		
				- Total				\$0.00		
			Material - Total					\$0.00		
	0860 - Total							\$0.00		
	0870	MGS HEIGHT AND BLOCK TRANSITION	Material		8	Sep 2, 2021	SYSTEM	\$768.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brinkr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					8	Sep 2, 2021	SYSTEM	(\$768.21)		
					9	Sep 16, 2021	SYSTEM	\$768.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					9	Sep 16, 2021	SYSTEM	(\$768.21)		
					10	Oct 1, 2021	SYSTEM	\$768.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					10	Oct 1, 2021	SYSTEM	(\$768.21)		
					11	Oct 18, 2021	SYSTEM	\$768.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				11	Oct 18, 2021	SYSTEM	(\$768.21)			
			- Total				\$0.00			
		Material - Total					\$0.00			
0870 - Total							\$0.00			
0890	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		8	Sep 2, 2021	SYSTEM	\$2,311.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				8	Sep 2, 2021	SYSTEM	(\$2,311.40)			
				9	Sep 16, 2021	SYSTEM	\$2,311.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment		



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3408	0890	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material						Estimate Exception 14 on the current Payment Estimate.	
					9	Sep 16, 2021	SYSTEM	(\$2,311.40)		
					10	Oct 1, 2021	SYSTEM	\$2,311.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					10	Oct 1, 2021	SYSTEM	(\$2,311.40)		
					11	Oct 18, 2021	SYSTEM	\$2,311.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					11	Oct 18, 2021	SYSTEM	(\$2,311.40)		
					- Total			\$0.00		
									Material - Total	\$0.00
									0890 - Total	\$0.00
	0900	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material		32	Sep 16, 2022	SYSTEM	\$32,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					32	Sep 16, 2022	SYSTEM	(\$32,640.00)		
									- Total	
									Material - Total	\$0.00
									0900 - Total	\$0.00
	0920	LUMINAIRE, LED-A	Material		16	Jan 3, 2022	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
16					Jan 3, 2022	SYSTEM	(\$2,000.00)			
17					Jan 18, 2022	SYSTEM	\$5,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
17					Jan 18, 2022	SYSTEM	(\$5,200.00)			
18					Feb 1, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandeb2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
18					Feb 1, 2022	SYSTEM	(\$6,000.00)			
19					Feb 16, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandeb2 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
19					Feb 16, 2022	SYSTEM	(\$6,000.00)			
20					Mar 2, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
20					Mar 2, 2022	SYSTEM	(\$6,000.00)			
21					Mar 16, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
21					Mar 16, 2022	SYSTEM	(\$6,000.00)			
32					Sep 16, 2022	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
32					Sep 16, 2022	SYSTEM	(\$6,000.00)			
				- Total			\$0.00			
								Material - Total	\$0.00	
								0920 - Total	\$0.00	
0930	CONDUIT, 3 IN. RIGID, IN	Material		6	Aug 2, 2021	SYSTEM	\$2,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment		



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S3408	0930	TRENCH	Material						Estimate Exception 20 on the current Payment Estimate.						
						6	Aug 2, 2021	SYSTEM	(\$2,304.00)						
				- Total							\$0.00				
				Material - Total							\$0.00				
					Overrun	Overrun	6	Aug 2, 2021	SYSTEM	\$2,088.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) overriding Payment Estimate Exception 24 on the current Payment Estimate. Material Insufficiency Quantity 128.000; Overrun Quantity Balance 116.00.				
							6	Aug 2, 2021	SYSTEM	(\$2,088.00)					
							7	Aug 16, 2021	SYSTEM	(\$2,088.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).				
							30	Aug 16, 2022	SYSTEM	\$2,088.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000', is applied (if non-zero).				
				Overrun - Total							\$0.00				
				Overrun - Total							\$0.00				
				0930 - Total							\$0.00				
				0960	PULL BOX, PREFORMED CLASS 1	Material		6	Aug 2, 2021	SYSTEM	\$2,434.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.			
								6	Aug 2, 2021	SYSTEM	(\$2,434.00)				
							- Total							\$0.00	
							Material - Total							\$0.00	
0960 - Total							\$0.00								
0970	PULL BOX, PREFORMED CLASS 3	Material		6	Aug 2, 2021	SYSTEM	\$1,470.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.							
				6	Aug 2, 2021	SYSTEM	(\$1,470.00)								
			- Total							\$0.00					
Material - Total							\$0.00								
0970 - Total							\$0.00								
0980	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		16	Jan 3, 2022	SYSTEM	\$180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.							
				16	Jan 3, 2022	SYSTEM	(\$180.00)								
				17	Jan 18, 2022	SYSTEM	\$468.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.							
				17	Jan 18, 2022	SYSTEM	(\$468.00)								
				18	Feb 1, 2022	SYSTEM	\$540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.							
				18	Feb 1, 2022	SYSTEM	(\$540.00)								
				19	Feb 16, 2022	SYSTEM	\$540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.							
				19	Feb 16, 2022	SYSTEM	(\$540.00)								
				20	Mar 2, 2022	SYSTEM	\$540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.							
				20	Mar 2, 2022	SYSTEM	(\$540.00)								
				21	Mar 16, 2022	SYSTEM	\$540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandeb2 overriding Payment Estimate Exception 11 on the current Payment Estimate.							



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	0980	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		21	Mar 16, 2022	SYSTEM	(\$540.00)						
					32	Sep 16, 2022	SYSTEM	\$540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					32	Sep 16, 2022	SYSTEM	(\$540.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0980 - Total							\$0.00		
					0990		CABLE- CONDUIT, 1 IN., 2 CONDUCTORS	Material		6	Aug 2, 2021	SYSTEM	\$645.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
										6	Aug 2, 2021	SYSTEM	(\$645.00)	
										32	Sep 16, 2022	SYSTEM	\$7,638.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										32	Sep 16, 2022	SYSTEM	(\$7,638.00)	
- Total												\$0.00		
Material - Total												\$0.00		
0990 - Total							\$0.00							
1000		POLE FOUNDATION (30 FT. OR 9.0 M	Material		7	Aug 16, 2021	SYSTEM	\$2,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					7	Aug 16, 2021	SYSTEM	(\$2,970.00)						
					8	Sep 2, 2021	SYSTEM	\$3,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brinkr1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$3,960.00)						
					9	Sep 16, 2021	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$4,950.00)						
					10	Oct 1, 2021	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user brinkr1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					10	Oct 1, 2021	SYSTEM	(\$4,950.00)						
					11	Oct 18, 2021	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brinkr1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$4,950.00)						
					12	Nov 2, 2021	SYSTEM	\$4,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$4,950.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					1000 - Total							\$0.00		
1010		MISC. HIGHWAY LIGHTING	Material		13	Nov 16, 2021	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					13	Nov 16, 2021	SYSTEM	(\$8,840.00)						
					14	Dec 2, 2021	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	1010	MISC. HIGHWAY LIGHTING	Material		14	Dec 2, 2021	SYSTEM	(\$8,840.00)						
					15	Dec 16, 2021	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					15	Dec 16, 2021	SYSTEM	(\$8,840.00)						
					16	Jan 3, 2022	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					16	Jan 3, 2022	SYSTEM	(\$8,840.00)						
					17	Jan 18, 2022	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					17	Jan 18, 2022	SYSTEM	(\$8,840.00)						
					18	Feb 1, 2022	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandeb2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					18	Feb 1, 2022	SYSTEM	(\$8,840.00)						
					19	Feb 16, 2022	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandeb2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$8,840.00)						
					20	Mar 2, 2022	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					20	Mar 2, 2022	SYSTEM	(\$8,840.00)						
					21	Mar 16, 2022	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandeb2 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					21	Mar 16, 2022	SYSTEM	(\$8,840.00)						
					32	Sep 16, 2022	SYSTEM	\$8,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					32	Sep 16, 2022	SYSTEM	(\$8,840.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1010 - Total								\$0.00	
	1020	CONCRETE FOOTINGS, EMBEDDED	Material		8	Sep 2, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brinkr1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					8	Sep 2, 2021	SYSTEM	(\$82.08)						
					9	Sep 16, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					9	Sep 16, 2021	SYSTEM	(\$82.08)						
					10	Oct 1, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user brinkr1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					10	Oct 1, 2021	SYSTEM	(\$82.08)						
					11	Oct 18, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user brinkr1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$82.08)						
					12	Nov 2, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3408	1020	CONCRETE FOOTINGS, EMBEDDED	Material			2021			Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					12	Nov 2, 2021	SYSTEM	(\$82.08)	
					13	Nov 16, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					13	Nov 16, 2021	SYSTEM	(\$82.08)	
					14	Dec 2, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Dec 2, 2021	SYSTEM	(\$82.08)	
					15	Dec 16, 2021	SYSTEM	\$82.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					15	Dec 16, 2021	SYSTEM	(\$82.08)	
					16	Jan 3, 2022	SYSTEM	\$947.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					16	Jan 3, 2022	SYSTEM	(\$947.06)	
					17	Jan 18, 2022	SYSTEM	\$947.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					17	Jan 18, 2022	SYSTEM	(\$947.06)	
					18	Feb 1, 2022	SYSTEM	\$1,584.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandeb2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					18	Feb 1, 2022	SYSTEM	(\$1,584.74)	
					19	Feb 16, 2022	SYSTEM	\$1,894.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandeb2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					19	Feb 16, 2022	SYSTEM	(\$1,894.11)	
					20	Mar 2, 2022	SYSTEM	\$2,594.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					20	Mar 2, 2022	SYSTEM	(\$2,594.93)	
					21	Mar 16, 2022	SYSTEM	\$2,594.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandeb2 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					21	Mar 16, 2022	SYSTEM	(\$2,594.93)	
					22	Apr 4, 2022	SYSTEM	\$2,594.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					22	Apr 4, 2022	SYSTEM	(\$2,594.93)	
					23	Apr 18, 2022	SYSTEM	\$2,594.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					23	Apr 18, 2022	SYSTEM	(\$2,594.93)	
					24	May 2, 2022	SYSTEM	\$2,594.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
24	May 2, 2022	SYSTEM	(\$2,594.93)						
25	May 16, 2022	SYSTEM	\$6,143.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sandeb2 overriding Payment Estimate Exception 22 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3408	1020	CONCRETE FOOTINGS, EMBEDDED	Material		25	May 16, 2022	SYSTEM	(\$6,143.23)					
					26	Jun 2, 2022	SYSTEM	\$6,844.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandeb2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					26	Jun 2, 2022	SYSTEM	(\$6,844.05)					
					- Total			\$0.00					
					Material - Total			\$0.00					
					1020 - Total			\$0.00					
					1030	CONCRETE FOOTINGS, BOLT DOWN	Material		21	Mar 16, 2022	SYSTEM	\$9,164.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandeb2 overriding Payment Estimate Exception 14 on the current Payment Estimate.
									21	Mar 16, 2022	SYSTEM	(\$9,164.95)	
									22	Apr 4, 2022	SYSTEM	\$9,164.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									22	Apr 4, 2022	SYSTEM	(\$9,164.95)	
- Total			\$0.00										
Material - Total			\$0.00										
1030 - Total			\$0.00										
1050	PIPE POSTS	Material		8	Sep 2, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user brinkr1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
				8	Sep 2, 2021	SYSTEM	(\$248.04)						
				9	Sep 16, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user brinkr1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
				9	Sep 16, 2021	SYSTEM	(\$248.04)						
				10	Oct 1, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user brinkr1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
				10	Oct 1, 2021	SYSTEM	(\$248.04)						
				11	Oct 18, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user brinkr1 overriding Payment Estimate Exception 65 on the current Payment Estimate.					
				11	Oct 18, 2021	SYSTEM	(\$248.04)						
				12	Nov 2, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
				12	Nov 2, 2021	SYSTEM	(\$248.04)						
				13	Nov 16, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
				13	Nov 16, 2021	SYSTEM	(\$248.04)						
				14	Dec 2, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				14	Dec 2, 2021	SYSTEM	(\$248.04)						
				15	Dec 16, 2021	SYSTEM	\$248.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				15	Dec 16, 2021	SYSTEM	(\$248.04)						
				- Total			\$0.00						
				Material - Total			\$0.00						



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3408	1050 - Total								\$0.00	
	1060	36 IN. SURFACE-MOUNT DELINEATOR POST	Material		27	Jun 16, 2022	SYSTEM	\$913.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					27	Jun 16, 2022	SYSTEM	(\$913.20)		
					- Total		\$0.00			
			Material - Total	\$0.00						
	1060 - Total								\$0.00	
	1070	SH-FLAT SHEET	Material		16	Jan 3, 2022	SYSTEM	\$360.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					16	Jan 3, 2022	SYSTEM	(\$360.85)		
					17	Jan 18, 2022	SYSTEM	\$360.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					17	Jan 18, 2022	SYSTEM	(\$360.85)		
					18	Feb 1, 2022	SYSTEM	\$716.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandeb2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					18	Feb 1, 2022	SYSTEM	(\$716.95)		
					19	Feb 16, 2022	SYSTEM	\$716.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandeb2 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					19	Feb 16, 2022	SYSTEM	(\$716.95)		
					20	Mar 2, 2022	SYSTEM	\$859.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brinkr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					20	Mar 2, 2022	SYSTEM	(\$859.39)		
					21	Mar 16, 2022	SYSTEM	\$859.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandeb2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					21	Mar 16, 2022	SYSTEM	(\$859.39)		
					22	Apr 4, 2022	SYSTEM	\$3,171.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					22	Apr 4, 2022	SYSTEM	(\$3,171.66)		
					23	Apr 18, 2022	SYSTEM	\$3,171.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					23	Apr 18, 2022	SYSTEM	(\$3,171.66)		
					24	May 2, 2022	SYSTEM	\$3,171.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					24	May 2, 2022	SYSTEM	(\$3,171.66)		
							- Total	\$0.00		
					Material - Total	\$0.00				
1070 - Total								\$0.00		
1080	ST-STRUCTURAL	Material		16	Jan 3, 2022	SYSTEM	\$4,221.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
				16	Jan 3, 2022	SYSTEM	(\$4,221.60)			
				17	Jan 18, 2022	SYSTEM	\$4,221.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	1080	ST-STRUCTURAL	Material		17	Jan 18, 2022	SYSTEM	(\$4,221.60)						
					18	Feb 1, 2022	SYSTEM	\$6,332.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandeb2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					18	Feb 1, 2022	SYSTEM	(\$6,332.40)						
					19	Feb 16, 2022	SYSTEM	\$6,332.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandeb2 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					19	Feb 16, 2022	SYSTEM	(\$6,332.40)						
					20	Mar 2, 2022	SYSTEM	\$6,332.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					20	Mar 2, 2022	SYSTEM	(\$6,332.40)						
					21	Mar 16, 2022	SYSTEM	\$6,332.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandeb2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					21	Mar 16, 2022	SYSTEM	(\$6,332.40)						
					22	Apr 4, 2022	SYSTEM	\$6,332.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					22	Apr 4, 2022	SYSTEM	(\$6,332.40)						
					23	Apr 18, 2022	SYSTEM	\$6,332.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					23	Apr 18, 2022	SYSTEM	(\$6,332.40)						
					24	May 2, 2022	SYSTEM	\$6,332.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$6,332.40)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					1080 - Total								\$0.00	
						1090	SHF-FLAT SHEET FLUORESCENT	Material		18	Feb 1, 2022	SYSTEM	\$781.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sandeb2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
										18	Feb 1, 2022	SYSTEM	(\$781.12)	
										19	Feb 16, 2022	SYSTEM	\$781.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sandeb2 overriding Payment Estimate Exception 15 on the current Payment Estimate.
										19	Feb 16, 2022	SYSTEM	(\$781.12)	
										20	Mar 2, 2022	SYSTEM	\$1,074.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
										20	Mar 2, 2022	SYSTEM	(\$1,074.04)	
21	Mar 16, 2022	SYSTEM	\$1,074.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandeb2 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
21	Mar 16, 2022	SYSTEM	(\$1,074.04)											
22	Apr 4, 2022	SYSTEM	\$2,898.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
22	Apr 4, 2022	SYSTEM	(\$2,898.69)											
23	Apr 18, 2022	SYSTEM	\$2,898.69	This adjustment offsets the original system-generated Material Payment										



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3408	1090	SHF-FLAT SHEET FLUORESCENT	Material			2022			Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
						23	Apr 18, 2022	SYSTEM	(\$2,898.69)		
						24	May 2, 2022	SYSTEM	\$2,898.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
						24	May 2, 2022	SYSTEM	(\$2,898.69)		
					- Total					\$0.00	
					Material - Total					\$0.00	
					Overrun	Overrun	30	Aug 16, 2022	SYSTEM	(\$53.70)	
							31	Sep 2, 2022	SYSTEM	\$53.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',24.41000 - 24.41000', is applied (if non-zero).
					Overrun - Total					\$0.00	
					Overrun - Total					\$0.00	
					1090 - Total					\$0.00	
			1120	MISC. TREES, SHRUBS, OTHER PLANTINGS	Material		25	May 16, 2022	SYSTEM	\$33,110.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sandeb2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
							25	May 16, 2022	SYSTEM	(\$33,110.00)	
						- Total				\$0.00	
					Material - Total					\$0.00	
					1120 - Total					\$0.00	
			1130	MISC. TREES, SHRUBS, OTHER PLANTINGS	Material		25	May 16, 2022	SYSTEM	\$2,352.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							25	May 16, 2022	SYSTEM	(\$2,352.00)	
- Total							\$0.00				
		Material - Total					\$0.00				
		1130 - Total					\$0.00				
1140	MISC. TREES, SHRUBS, OTHER PLANTINGS	Other Item Adjustment	OTHR	25	May 16, 2022	sandeb2	(\$1,192.00)	Per Missouri Standard Specification, section 808.5. There will be a deduction of 25% to be retained until final acceptance.			
				OTHR - Total				(\$1,192.00)			
				Other Item Adjustment - Total				(\$1,192.00)			
		1140 - Total					(\$1,192.00)				
1150	MISC. TREES, SHRUBS, OTHER PLANTINGS	Other Item Adjustment	OTHR	25	May 16, 2022	sandeb2	(\$560.00)	Per Missouri Standard Specification, section 808.5. There will be a deduction of 25% to be retained until final acceptance.			
				OTHR - Total				(\$560.00)			
				Other Item Adjustment - Total				(\$560.00)			
		1150 - Total					(\$560.00)				
1160	MISC. TREES, SHRUBS, OTHER PLANTINGS	Other Item Adjustment	OTHR	25	May 16, 2022	sandeb2	(\$1,378.00)	Per Missouri Standard Specification, section 808.5. There will be a deduction of 25% to be retained until final acceptance.			
				OTHR - Total				(\$1,378.00)			
				Other Item Adjustment - Total				(\$1,378.00)			
		1160 - Total					(\$1,378.00)				
1170	MISC. TREES, SHRUBS, OTHER PLANTINGS	Other Item Adjustment	OTHR	25	May 16, 2022	sandeb2	(\$318.00)	Per Missouri Standard Specification, section 808.5. There will be a deduction of 25% to be retained until final acceptance.			
				OTHR - Total				(\$318.00)			
				Other Item Adjustment - Total				(\$318.00)			
		1170 - Total					(\$318.00)				
1180	MISC. TREES, SHRUBS, OTHER PLANTINGS	Other Item Adjustment	OTHR	25	May 16, 2022	sandeb2	(\$1,086.00)	Per Missouri Standard Specification, section 808.5. There will be a deduction of 25% to be retained until final acceptance.			
				OTHR - Total				(\$1,086.00)			



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3408	1180	MISC. TREES, SHRUBS, OTHER PLANTINGS	Other Item Adjustment - Total						(\$1,086.00)	
	1180 - Total								(\$1,086.00)	
	1190	MISC. TREES, SHRUBS, OTHER PLANTINGS	Other Item Adjustment	OTHR	25	May 16, 2022	sandeb2	(\$975.00)	Per Missouri Standard Specification, section 808.5. There will be a deduction of 25% to be retained until final acceptance.	
								OTHR - Total	(\$975.00)	
								Other Item Adjustment - Total	(\$975.00)	
	1190 - Total								(\$975.00)	
	1200	MISC. TREES, SHRUBS, OTHER PLANTINGS	Other Item Adjustment	OTHR	25	May 16, 2022	sandeb2	(\$364.00)	Per Missouri Standard Specification, section 808.5. There will be a deduction of 25% to be retained until final acceptance.	
								OTHR - Total	(\$364.00)	
								Other Item Adjustment - Total	(\$364.00)	
	1200 - Total								(\$364.00)	
	1210	MISC. TREES, SHRUBS, OTHER PLANTINGS	Material			25	May 16, 2022	SYSTEM	\$3,596.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sandeb2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
						25	May 16, 2022	SYSTEM	(\$3,596.00)	
						26	Jun 2, 2022	SYSTEM	\$3,596.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user sandeb2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						26	Jun 2, 2022	SYSTEM	(\$3,596.00)	
	Material - Total								\$0.00	
	1210 - Total								\$0.00	
	5001	CONDUIT SYSTEM ON STRUCTURE	Material			4	Jul 2, 2021	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user brinkr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
						4	Jul 2, 2021	SYSTEM	(\$4,872.00)	
						5	Jul 16, 2021	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					5	Jul 16, 2021	SYSTEM	(\$4,872.00)		
					7	Aug 16, 2021	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					7	Aug 16, 2021	SYSTEM	(\$4,872.00)		
					15	Dec 16, 2021	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					15	Dec 16, 2021	SYSTEM	(\$4,872.00)		
					16	Jan 3, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					16	Jan 3, 2022	SYSTEM	(\$4,872.00)		
					17	Jan 18, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					17	Jan 18, 2022	SYSTEM	(\$4,872.00)		
					18	Feb 1, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
		18	Feb 1, 2022	SYSTEM	(\$4,872.00)					
		19	Feb 16, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3408	5001	CONDUIT SYSTEM ON STRUCTURE	Material			2022			Estimate Item Adjustment (0014) due to user sandeb2 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					19	Feb 16, 2022	SYSTEM	(\$4,872.00)					
					20	Mar 2, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					20	Mar 2, 2022	SYSTEM	(\$4,872.00)					
					21	Mar 16, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sandeb2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					21	Mar 16, 2022	SYSTEM	(\$4,872.00)					
					22	Apr 4, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					22	Apr 4, 2022	SYSTEM	(\$4,872.00)					
					23	Apr 18, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user brinkr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					23	Apr 18, 2022	SYSTEM	(\$4,872.00)					
					24	May 2, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					24	May 2, 2022	SYSTEM	(\$4,872.00)					
					25	May 16, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sandeb2 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					25	May 16, 2022	SYSTEM	(\$4,872.00)					
					26	Jun 2, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user sandeb2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					26	Jun 2, 2022	SYSTEM	(\$4,872.00)					
					27	Jun 16, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user brinkr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					27	Jun 16, 2022	SYSTEM	(\$4,872.00)					
					28	Jul 1, 2022	SYSTEM	\$4,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brinkr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					28	Jul 1, 2022	SYSTEM	(\$4,872.00)					
								- Total				\$0.00	
								Material - Total				\$0.00	
					5001 - Total							\$0.00	
				J6S3408	5002	CONDUIT SYSTEM ON STRUCTURE	Material		4	Jul 2, 2021	SYSTEM	\$5,357.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user brinkr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
									4	Jul 2, 2021	SYSTEM	(\$5,357.10)	
									5	Jul 16, 2021	SYSTEM	\$5,357.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user brinkr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
									5	Jul 16, 2021	SYSTEM	(\$5,357.10)	
									- Total			\$0.00	
	Material - Total							\$0.00					
	5002 - Total							\$0.00					



Line Item Adjustments by Estimate

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3408	5003	CONCRETE PAVEMENT (7 IN. NON-REINFORCED,	Material		11	Oct 18, 2021	SYSTEM	\$26,885.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brinkr1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					11	Oct 18, 2021	SYSTEM	(\$26,885.00)						
					12	Nov 2, 2021	SYSTEM	\$40,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					12	Nov 2, 2021	SYSTEM	(\$40,460.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					Price FUEL					11	Oct 18, 2021	SYSTEM	\$59.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										12	Nov 2, 2021	SYSTEM	\$29.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										- Total				
					Price FUEL - Total								\$89.02	
					5003 - Total								\$89.02	
					5004	5004	PAVEMENT EDGE TREATMENT	Material		8	Sep 2, 2021	SYSTEM	\$3,311.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user brinkr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
										8	Sep 2, 2021	SYSTEM	(\$3,311.00)	
										9	Sep 16, 2021	SYSTEM	\$3,311.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user brinkr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
9	Sep 16, 2021	SYSTEM	(\$3,311.00)											
10	Oct 1, 2021	SYSTEM	\$3,311.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user brinkr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
10	Oct 1, 2021	SYSTEM	(\$3,311.00)											
11	Oct 18, 2021	SYSTEM	\$3,311.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user brinkr1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
11	Oct 18, 2021	SYSTEM	(\$3,311.00)											
- Total										\$0.00				
Material - Total										\$0.00				
5004 - Total								\$0.00						
5006	5006	PCCP JOINT/CRACK SEALING	Material		23	Apr 18, 2022	SYSTEM	\$997.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user brinkr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	Apr 18, 2022	SYSTEM	(\$997.50)						
					24	May 2, 2022	SYSTEM	\$997.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user brinkr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	May 2, 2022	SYSTEM	(\$997.50)						
					25	May 16, 2022	SYSTEM	\$997.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sandeb2 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					25	May 16, 2022	SYSTEM	(\$997.50)						
					- Total								\$0.00	
Material - Total								\$0.00						
5006 - Total								\$0.00						
5007	5007	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	Material		26	Jun 2, 2022	SYSTEM	\$9,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user sandeb2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Mar 4, 2023

Contract ID: 210319-F07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3408	5007	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Material		26	Jun 2, 2022	SYSTEM	(\$9,880.00)				
					27	Jun 16, 2022	SYSTEM	\$9,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user brinkr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					27	Jun 16, 2022	SYSTEM	(\$9,880.00)				
				- Total							\$0.00	
			Material - Total								\$0.00	
			Other Item Adjustment		ACAD	24	May 2, 2022	brinkr1	\$332.12	Location: LSL BLVD Full Depth Pavement Widening Base 76 tons \$332.12		
			ACAD - Total								\$332.12	
			Other Item Adjustment - Total								\$332.12	
			Overrun	Overrun	24	May 2, 2022	SYSTEM	(\$897.00)				
					30	Aug 16, 2022	SYSTEM	\$897.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',130.00000 - 130.00000, 'is applied (if non-zero).			
					Overrun - Total					\$0.00		
			Overrun - Total								\$0.00	
			5007 - Total								\$332.12	
			J6S3408 - Total								\$9,395.26	
Overall - Total								\$9,395.26				