



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2023

Pay Estimate Created Date: April 3, 2023

<b>Progress Estimate Number</b> 42	<b>Contract ID</b> 210416-A02 <b>Prime Contractor</b> Superior Rail System, LLC	<b>Pay Period Start</b> March 16, 2023 <b>Pay Period End</b> April 1, 2023	<b>Original Contract Amount</b> \$784,312.05 <b>Net Change Order Amount</b> \$63,661.04 <b>Current Contract Amount</b> \$847,973.09
---------------------------------------	--	---	---

Approval Date		By User
April 3, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	becerj
April 4, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	burnsj3
April 5, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2023		192.95%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 5, 2021	May 5, 2021	
Letting Date	April 16, 2021	April 16, 2021	
Notice to Proceed Date	July 1, 2021	July 1, 2021	
Work Began Date	July 7, 2021	July 7, 2021	

Contract Total Pay For Estimate No. 42			
	This Estimate	Previous	To Date
210416-A02			
Total Posted Items Pay	\$70,800.65	\$1,565,376.39	\$1,636,177.04
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$70,800.65</b>	\$1,565,376.39	\$1,636,177.04

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1P3126	0020	6189916	MISC.GUARDRAIL/GUARD CABLE NORMAL WORK ADJUSTMENT FACTOR	DLR	\$0.950	74,527	\$70,800.65
<b>Project J1P3126 - Total</b>							<b>\$70,800.65</b>
<b>Overall - Total</b>							<b>\$70,800.65</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on April 6, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3126	FAS-S101(49)	Job Order Contract for Guardrail and Guard Cable	Various	VARIOUS	repair in the North West District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J1P3126	<b>Posted Item Pay</b>	\$70,800.65	\$1,565,376.39	\$1,636,177.04
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$70,800.65</b>	<b>\$1,565,376.39</b>	<b>\$1,636,177.04</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on April 6, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-A02	J1P3126	0001	0010	6189916	MISC.GUARDRAIL/GUARD CABLE NIGHTTIME WORK ADJUSTMENT FACTOR	41,667.00	0.00	41,667.00	DLR	0.00	\$0.50	\$0.00
		0001	0020	6189916	MISC.GUARDRAIL/GUARD CABLE NORMAL WORK ADJUSTMENT FACTOR	782,609.00	0.00	782,609.00	DLR	1,689,367.00	\$0.95	\$1,604,898.65
		0001	0030	6189916	MISC.GUARDRAIL/GUARD CABLE WEEKEND WORK ADJUSTMENT FACTOR	40,000.00	0.00	40,000.00	DLR	0.00	\$0.50	\$0.00
		0001	5001	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$31,830.52	\$31,830.52
		0001	5002	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$31,830.52	\$31,830.52
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
		<b>Project J1P3126 - Total Value Posted to Date as of Report Generated Date</b>										
<b>210416-A02 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,668,559.69</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 6, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J1P3126

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	3/20/23	3/31/23	993.00	DLR	K23A4188					
			3/31/23	1,466.00	DLR	K23A4185						
			3/31/23	4,727.00	DLR	K23A4186						
			3/31/23	7,350.00	DLR	K23A4180						
			3/23/23	3/28/23	3,825.00	DLR	K23A4191		I-229 Exit 1C		I-229 Exit 1C	
			3/28/23	4,612.00	DLR	K23A4192		I-229 NB 0.2MM		I-229 NB 0.2MM		
			3/28/23	13,200.00	DLR	K23A4190		Exit 60 I-29		Exit 60 I-29		
			3/24/23	3/31/23	8,487.00	DLR	K23A4187		RT 36 WB		RT 36 WB	
			3/28/23	3/29/23	800.00	DLR	K23A4202					
			3/29/23	1,260.00	DLR	K23A4201						
			3/29/23	1,940.00	DLR	K23A4203						
			3/29/23	2,953.00	DLR	K23A4189						
			3/29/23	3/31/23	1,044.00	DLR	K23A4207					
			3/31/23	1,301.00	DLR	K23A4206						
			3/31/23	1,316.00	DLR	K23A4204						
			3/31/23	1,467.00	DLR	K23A4215						
			3/31/23	1,553.00	DLR	K23A4208						
			3/31/23	1,693.00	DLR	K23A4205						
			3/30/23	3/31/23	1,245.00	DLR	K23A4210					
			3/31/23	1,685.00	DLR	K23A4213						
			3/31/23	4,150.00	DLR	Grading 13						
			3/31/23	7,460.00	DLR	K23A4209						

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Apr 6, 2023

Contract ID: 210416-A02

No Data Available