



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 4, 2021

Pay Estimate Created Date: September 2, 2021

Progress Estimate Number <b>4</b>	Contract ID	210416-C02	Pay Period Start	August 16, 2021	Original Contract Amount	\$2,128,184.25
	Prime Contractor	Superior Bowen Asphalt Company, LLC	Pay Period End	September 1, 2021	Net Change Order Amount	\$0.00
					Current Contract Amount	\$2,128,184.25

Approval Date		By User
September 2, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	sandis1
September 2, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	sandis1
September 3, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 3, 2021	December 3, 2021		68.47%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 5, 2021	May 5, 2021	
Letting Date	April 16, 2021	April 16, 2021	
Notice to Proceed Date	June 7, 2021	June 7, 2021	
Work Began Date			

**Contract Total Pay For Estimate No. 4**

	This Estimate	Previous	To Date
210416-C02			
Total Posted Items Pay	\$597,025.26	\$860,130.69	\$1,457,155.95
Gross Item Adjustments	\$0.00	\$9.05	\$9.05
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$860,139.74	\$1,457,165.00

**Contract Total Payable This Estimate: \$597,025.26**

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3279	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$86,666.000	0.9	\$77,999.40
	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$68.500	3,404.76	\$233,226.06
	0050	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$68.750	2,100.32	\$144,397.00
	0060	4071005	TACK COAT	GAL	\$2.500	4,150	\$10,375.00
	0270	6161005	CONSTRUCTION SIGNS	SQFT	\$3.000	544	\$1,632.00
	0290	6161025	CHANNELIZER (TRIM LINE)	EA	\$17.000	40	\$680.00
	0370	6181000	MOBILIZATION	LS	\$130,000.000	0.5	\$65,000.00
	0410	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.100	43,569	\$4,356.90
	0420	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.100	36,279	\$3,627.90
	0430	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$3.000	337	\$1,011.00
0440	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.520	36,000	\$54,720.00	
<b>Project J4S3279 - Total</b>							<b>\$597,025.26</b>
<b>Overall - Total</b>							<b>\$597,025.26</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 4, 2021

Pay Estimate Created Date: September 2, 2021

Progress Estimate Number  4	Contract ID	210416-C02	Pay Period Start	August 16, 2021	Original Contract Amount	\$2,128,184.25
	Prime Contractor	Superior Bowen Asphalt Company, LLC	Pay Period End	September 1, 2021	Net Change Order Amount	\$0.00
					Current Contract Amount	\$2,128,184.25

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3279	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-317.6	\$31.33	(\$9,950.41)
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baiamf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	317.6	\$31.33	\$9,950.41
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun			-361.75	\$68.75	(\$24,870.31)
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-10,350.15	\$68.75	(\$711,572.81)
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 10350.150; Overrun Quantity Balance 361.75.	361.75	\$68.75	\$24,870.31
	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baiamf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	10,350.15	\$68.75	\$711,572.81
	0060	TACK COAT	Material			-10,950	\$2.50	(\$27,375.00)
	0060	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baiamf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	10,950	\$2.50	\$27,375.00
	0070	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material			-317.6	\$96.60	(\$30,680.16)
	0070	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baiamf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	317.6	\$96.60	\$30,680.16
	0140	6 IN. CONCRETE MEDIAN STRIP	Material			-247.7	\$83.54	(\$20,692.86)
	0140	6 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user baiamf1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	247.7	\$83.54	\$20,692.86
	0190	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-257	\$197.10	(\$50,654.70)
	0190	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user baiamf1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	257	\$197.10	\$50,654.70



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 4, 2021

Pay Estimate Created Date: September 2, 2021

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 210416-C02	<b>Pay Period Start</b> August 16, 2021	<b>Original Contract Amount</b> \$2,128,184.25
	<b>Prime Contractor</b> Superior Bowen Asphalt Company, LLC	<b>Pay Period End</b> September 1, 2021	<b>Net Change Order Amount</b> \$0.00
			<b>Current Contract Amount</b> \$2,128,184.25

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3279	0230	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-249	\$5.75	(\$1,431.75)
	0230	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user baiamf1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	249	\$5.75	\$1,431.75
	0270	CONSTRUCTION SIGNS	Material			-692	\$3.00	(\$2,076.00)
	0270	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user baiamf1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	692	\$3.00	\$2,076.00
	0290	CHANNELIZER (TRIM LINE)	Overrun			-5	\$17.00	(\$85.00)
	0290	CHANNELIZER (TRIM LINE)	Material			-200	\$17.00	(\$3,400.00)
	0290	CHANNELIZER (TRIM LINE)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 200.000; Overrun Quantity Balance 5.00.	5	\$17.00	\$85.00
	0290	CHANNELIZER (TRIM LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baiamf1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	200	\$17.00	\$3,400.00
	0320	FLASHING ARROW PANEL	Material			-2	\$1,400.00	(\$2,800.00)
	0320	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user baiamf1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	2	\$1,400.00	\$2,800.00
	0340	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material			-2	\$3,800.00	(\$7,600.00)
	0340	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user baiamf1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	2	\$3,800.00	\$7,600.00
	0410	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-43,569	\$0.10	(\$4,356.90)
	0410	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baiamf1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	43,569	\$0.10	\$4,356.90
	0420	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT	Material			-36,279	\$0.10	(\$3,627.90)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 4, 2021

Pay Estimate Created Date: September 2, 2021

<b>Progress Estimate Number</b> 4	<b>Contract ID</b>	210416-C02	<b>Pay Period Start</b>	August 16, 2021	<b>Original Contract Amount</b>	\$2,128,184.25
	<b>Prime Contractor</b>	Superior Bowen Asphalt Company, LLC	<b>Pay Period End</b>	September 1, 2021	<b>Net Change Order Amount</b>	\$0.00
					<b>Current Contract Amount</b>	\$2,128,184.25

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3279		MARKING PAINT, TYPE P BEADS						
	0420	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user baiamf1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	36,279	\$0.10	\$3,627.90
	0430	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-337	\$3.00	(\$1,011.00)
	0430	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user baiamf1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	337	\$3.00	\$1,011.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on September 4, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3279	FAF 40-1(11)	Resurfacing, Drainage, ADA, Signals, Guardrail, Pavement Marking	40	JACKSON	From Sterling Ave. to I-70

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4S3279	<b>Posted Item Pay</b>	\$597,025.26	\$860,130.69	\$1,457,155.95
	<b>Gross Item Adjustments</b>	\$0.00	\$9.05	\$9.05
	<b>Gross Item Pay</b>	<b>\$597,025.26</b>	<b>\$860,139.74</b>	<b>\$1,457,165.00</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 4, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 4030103, Project Item Line Number 0050, Material Set 403010396, Material 0403SP125C - Superpave 12.5 mm, Des C, Acceptance Action Generic AspHigh is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 4071005, Project Item Line Number 0060, Material Set 407100596, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 4071005, Project Item Line Number 0060, Material Set 407100596, Material 1015EA.....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1005GFCPLS - PCCP Grade F LS/DO, Acceptance Action Generic 1005GFCPLS is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 100510..OPTLD1 - PCCP 1" Max LS/DO, Acceptance Action Generic 100510..OPTLD1 is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 100507..CPCMLD - PCCP or Masonry 0-3/4" Max LS/DO, Acceptance Action Generic 100507..CPCMLD is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 5021108, Project Item Line Number 0070, Material Set 502110896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6083006, Project Item Line Number 0140, Material Set 608300696, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6083006, Project Item Line Number 0140, Material Set 608300696, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6083006, Project Item Line Number 0140, Material Set 608300696, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6083006, Project Item Line Number 0140, Material Set 608300696, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6083006, Project Item Line Number 0140, Material Set 608300696, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6131010, Project Item Line Number 0190, Material Set 613101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6131010, Project Item Line Number 0190, Material Set 613101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6131010, Project Item Line Number 0190, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6131015, Project Item Line Number 0230, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6131015, Project Item Line Number 0230, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @,	handling pay estimates will handle material later	baiamf1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on September 4, 2021

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic ReinforcingMisc is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6161005, Project Item Line Number 0270, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6161025, Project Item Line Number 0290, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6161040, Project Item Line Number 0320, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6161099, Project Item Line Number 0340, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6206000C, Project Item Line Number 0410, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6206000C, Project Item Line Number 0410, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6206001C, Project Item Line Number 0420, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6206001C, Project Item Line Number 0420, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6206125A, Project Item Line Number 0430, Material Set 6206125A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBlD Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6206125A, Project Item Line Number 0430, Material Set 6206125A96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3279, Item 6206125A, Project Item Line Number 0430, Material Set 6206125A96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Item Overrun: Contract 210416-C02, Contract Project J4S3279, Project Item Line Number 0050, Contract Line Item Number 0050, Item 4030103, Minor Item.	handling pay estimates will handle material later	baiamf1	Overridden
Estimate Exception Type: Item Overrun: Contract 210416-C02, Contract Project J4S3279, Project Item Line Number 0290, Contract Line Item Number 0290, Item 6161025, Minor Item.	handling pay estimates will handle material later	baiamf1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-C02	J4S3279	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$86,666.00	\$86,666.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	23.00	0.00	23.00	100F	0.00	\$642.00	\$0.00
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	360.00	0.00	360.00	SQYD	317.60	\$31.33	\$9,950.41
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	4,442.50	0.00	4,442.50	TONS	3,404.76	\$68.50	\$233,226.06
		0001	0050	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	9,988.40	0.00	9,988.40	TONS	10,350.15	\$68.75	\$711,572.81
		0001	0060	4071005	TACK COAT	12,990.00	0.00	12,990.00	GAL	10,950.00	\$2.50	\$27,375.00
		0001	0070	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	360.30	0.00	360.30	SQYD	317.60	\$96.60	\$30,680.16
		0001	0080	6042020	ADJUSTING BASIN OR INLET	16.00	0.00	16.00	EA	0.00	\$1,930.55	\$0.00
		0001	0090	6049902	MISC.DROP INLET CLEANOUT	17.00	0.00	17.00	EA	0.00	\$730.80	\$0.00
		0001	0100	6049904	MISC.ADJUST PULL BOX	4.00	0.00	4.00	SQFT	0.00	\$3,409.00	\$0.00
		0010	0110	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,163.00	0.00	1,163.00	LF	0.00	\$25.25	\$0.00
		0010	0120	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	14.00	0.00	14.00	EA	0.00	\$2,690.00	\$0.00
		0010	0130	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	0.00	\$2,550.00	\$0.00
		0001	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	247.70	0.00	247.70	SQYD	247.70	\$83.54	\$20,692.86
		0001	0150	6089902	MISC.ADA RAMP	18.00	0.00	18.00	EA	11.00	\$1,284.40	\$14,128.40
		0001	0160	6089902	MISC.RAMPED MEDIAN NOSE	2.00	0.00	2.00	EA	2.00	\$3,713.15	\$7,426.30
		0001	0170	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	400.00	0.00	400.00	LF	0.00	\$66.00	\$0.00
		0001	0180	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00
		0001	0190	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	888.70	0.00	888.70	SQYD	257.00	\$197.10	\$50,654.70
		0001	0200	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	89.00	0.00	89.00	SQYD	0.00	\$1.00	\$0.00
		0001	0210	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	89.00	0.00	89.00	SQYD	0.00	\$1.00	\$0.00
		0001	0220	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,732.00	0.00	1,732.00	LF	1,095.00	\$3.50	\$3,832.50
		0001	0230	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	956.00	0.00	956.00	EA	249.00	\$5.75	\$1,431.75
		0001	0240	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	16.00	0.00	16.00	EA	0.00	\$814.80	\$0.00
		0001	0250	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	0.00	\$735.00	\$0.00
		0001	0260	6143020	CURB INLET	1.00	0.00	1.00	EA	0.00	\$7,735.00	\$0.00
		0001	0270	6161005	CONSTRUCTION SIGNS	1,347.00	0.00	1,347.00	SQFT	692.00	\$3.00	\$2,076.00
		0001	0280	6161009	FLAG ASSEMBLY	16.00	0.00	16.00	EA	0.00	\$15.00	\$0.00
		0001	0290	6161025	CHANNELIZER (TRIM LINE)	195.00	0.00	195.00	EA	200.00	\$17.00	\$3,400.00
		0001	0300	6161030	TYPE III MOVEABLE BARRICADE	7.00	0.00	7.00	EA	0.00	\$90.00	\$0.00
		0001	0310	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$55.00	\$0.00
		0001	0320	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,400.00	\$2,800.00
		0001	0330	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	0.00	28.00	EA	0.00	\$84.00	\$0.00
		0001	0340	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
		0001	0350	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,000.00	\$0.00
		0001	0360	6169902	MISC.ADA COMPLIANT MOVEABLE SIDEWALK BARRICADE	6.00	0.00	6.00	EA	0.00	\$35.00	\$0.00
		0001	0370	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$130,000.00	\$65,000.00
		0001	0380	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	443.00	0.00	443.00	LF	0.00	\$15.00	\$0.00
		0001	0390	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	29.00	0.00	29.00	EA	0.00	\$200.00	\$0.00
		0001	0400	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	36.00	0.00	36.00	EA	0.00	\$100.00	\$0.00
		0001	0410	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	43,569.00	0.00	43,569.00	LF	43,569.00	\$0.10	\$4,356.90
		0001	0420	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	36,279.00	0.00	36,279.00	LF	36,279.00	\$0.10	\$3,627.90
		0001	0430	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	337.00	0.00	337.00	LF	337.00	\$3.00	\$1,011.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 4, 2021

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-C02	J4S3279	0001	0440	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	127,142.00	0.00	127,142.00	SQYD	111,610.00	\$1.52	\$169,647.20
		0001	0450	8061007A	CURB INLET CHECK	17.00	0.00	17.00	EA	0.00	\$125.00	\$0.00
		0001	0460	8061016	SEDIMENT REMOVAL	17.00	0.00	17.00	CUYD	0.00	\$35.00	\$0.00
		0030	0470	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	16.00	0.00	16.00	EA	0.00	\$870.00	\$0.00
		0030	0480	9020833	SH-FLAT SHEET - SIGNAL SIGN	15.00	0.00	15.00	SQFT	0.00	\$119.20	\$0.00
		0030	0490	9028500	CABLE, LOOP DETECTOR, IN DUCT	10,160.00	0.00	10,160.00	LF	0.00	\$10.10	\$0.00
		0030	0500	9029902	MISC.Accessible Pedestrian Signals	16.00	0.00	16.00	EA	0.00	\$1,019.00	\$0.00
		0030	0510	9029902	MISC.RELOCATION OF EXISTING PEDESTRIAN SIGNAL POST	1.00	0.00	1.00	EA	0.00	\$2,488.00	\$0.00
		0040	0520	9039902	MISC.RELOCATION OF EXISTING SIGNS	4.00	0.00	4.00	EA	0.00	\$450.00	\$0.00
Project J4S3279 - Total Value Posted to Date as of Report Generated Date											\$1,457,155.95	
210416-C02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,457,155.95	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 4, 2021

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4S3279

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	8/28/21	9/2/21	0.90	LS	various locations on project	7.244		11.165		removal of improvements payment caught up
0040	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	8/18/21	8/23/21	326.70	TONS	shoulder from 435 cross over east to 70	245.319				
			8/21/21	8/23/21	1,475.61	TONS	east bound shoulder from 70 to almost to steering	7.244		11.165		
			8/22/21	8/23/21	1,602.45	TONS		7.244		11.165		shoulders
0050	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	8/17/21	8/19/21	1,341.88	TONS	main line paving from subway to yrc freight log mile 245.319 to 246.966	245.319		246.966		8 tons haul back, total= 9671.87-8321.99-8haul back = 1341.88
			8/18/21	8/23/21	758.44	TONS		7.244		11.165		
0060	4071005	TACK COAT	8/17/21	8/19/21	900.00	GAL		245.319		246.966		
			8/18/21	8/23/21	900.00	GAL		245.319		246.966		650 main line 250 shoulder
			8/21/21	8/23/21	1,400.00	GAL	job	7.244		11.165		tack for east bound shoulder
			8/22/21	8/23/21	950.00	GAL		7.244		11.165		
0270	6161005	CONSTRUCTION SIGNS	8/17/21	8/19/21	132.00	SQFT	job boundaries	7.244		11.165		2 roadwork a head 32 sqft 2 xx lane closed ahead 32sqft 2 work zone speed 36sqft 2 xx lane closed 32 sqft
			8/18/21	8/23/21	132.00	SQFT	job boundaries	7.244		11.165		2 RWA - 32 SQFT 2 right lane close -32SQFT 2 right lane closed ahead -32 SQFT 2 W.Z. speed -36 SQF
			8/21/21	8/23/21	132.00	SQFT	job boundaries	7.244		11.165		2 RWA 32SQFT 2 right lane closed ahead 32SQFT 2 right lane closed 32SQFT 2 W.Z. speed 36 SQFT
			8/22/21	8/23/21	148.00	SQFT	job boundaries	7.244		11.165		reverse turn left - 16 SQFT 2RWA 32sqft 2 right lane closed ahead 32sqft 2 right lane closed 32 sqft 2 W.Z. speed 36sqft
0290	6161025	CHANNELIZER (TRIM LINE)	8/17/21	8/19/21	40.00	EA		7.244		11.165		
0370	6181000	MOBILIZATION	8/28/21	9/2/21	0.50	LS		7.244		11.165		Mob for %50 job completion
0410	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	8/28/21	9/2/21	43,569.00	LF	boundaries	7.244		11.165		
0420	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	8/28/21	9/2/21	36,279.00	LF	job boundaries	7.244		11.5		
0430	6206125A	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	8/28/21	9/2/21	337.00	LF		7.244		11.165		
0440	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	8/18/21	8/23/21	12,000.00	SQYD		7.244				
			8/21/21	8/23/21	12,000.00	SQYD	shoulders	7.244		11.165		
			8/22/21	8/23/21	12,000.00	SQYD		7.244		11.165		shoulders

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3279	0030	TYPE 5 AGGREGATE FOR BASE	Material		3	Aug 18, 2021	SYSTEM	\$9,950.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baiamf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Aug 18, 2021	SYSTEM	(\$9,950.41)				
					4	Sep 2, 2021	SYSTEM	\$9,950.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baiamf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Sep 2, 2021	SYSTEM	(\$9,950.41)				
						<b>- Total</b>					<b>\$0.00</b>	
					<b>Material - Total</b>					<b>\$0.00</b>		
					Price FUEL		3	Aug 18, 2021	SYSTEM	\$9.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						<b>- Total</b>					<b>\$9.05</b>	
					<b>Price FUEL - Total</b>					<b>\$9.05</b>		
					<b>0030 - Total</b>					<b>\$9.05</b>		
			0050		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		3	Aug 18, 2021	SYSTEM	\$567,175.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user baiamf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								3	Aug 18, 2021	SYSTEM	(\$567,175.81)	
								4	Sep 2, 2021	SYSTEM	\$711,572.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baiamf1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
								4	Sep 2, 2021	SYSTEM	(\$711,572.81)	
						<b>- Total</b>					<b>\$0.00</b>	
		<b>Material - Total</b>							<b>\$0.00</b>			
		Overrun				Overrun	4	Sep 2, 2021	SYSTEM	\$24,870.31	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 36 on the current Payment Estimate. Material Insufficiency Quantity 10350.150; Overrun Quantity Balance 361.75.	
							4	Sep 2, 2021	SYSTEM	(\$24,870.31)		
						<b>Overrun - Total</b>					<b>\$0.00</b>	
		<b>Overrun - Total</b>							<b>\$0.00</b>			
		<b>0050 - Total</b>					<b>\$0.00</b>					
0060		TACK COAT	Material		3	Aug 18, 2021	SYSTEM	\$17,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baiamf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					3	Aug 18, 2021	SYSTEM	(\$17,000.00)				
					4	Sep 2, 2021	SYSTEM	\$27,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baiamf1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					4	Sep 2, 2021	SYSTEM	(\$27,375.00)				
						<b>- Total</b>					<b>\$0.00</b>	
					<b>Material - Total</b>					<b>\$0.00</b>		
					<b>0060 - Total</b>					<b>\$0.00</b>		
0070		CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material		3	Aug 18, 2021	SYSTEM	\$30,680.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baiamf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					3	Aug 18, 2021	SYSTEM	(\$30,680.16)				
					4	Sep 2, 2021	SYSTEM	\$30,680.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baiamf1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					4	Sep 2, 2021	SYSTEM	(\$30,680.16)				
						<b>- Total</b>					<b>\$0.00</b>	



## Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3279	0070	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material - Total						\$0.00	
	0070 - Total								\$0.00	
	0140	6 IN. CONCRETE MEDIAN STRIP	Material		3	Aug 18, 2021	SYSTEM	\$20,692.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user baiamf1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					3	Aug 18, 2021	SYSTEM	(\$20,692.86)		
					4	Sep 2, 2021	SYSTEM	\$20,692.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user baiamf1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					4	Sep 2, 2021	SYSTEM	(\$20,692.86)		
					- Total				\$0.00	
			Material - Total					\$0.00		
	0140 - Total								\$0.00	
	0190	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		1	Jul 16, 2021	SYSTEM	\$50,654.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user baiamf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					1	Jul 16, 2021	SYSTEM	(\$50,654.70)		
					2	Aug 3, 2021	SYSTEM	\$50,654.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user baiamf1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Aug 3, 2021	SYSTEM	(\$50,654.70)		
					3	Aug 18, 2021	SYSTEM	\$50,654.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user baiamf1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					3	Aug 18, 2021	SYSTEM	(\$50,654.70)		
					4	Sep 2, 2021	SYSTEM	\$50,654.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user baiamf1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					4	Sep 2, 2021	SYSTEM	(\$50,654.70)		
				- Total				\$0.00		
			Material - Total					\$0.00		
	0190 - Total								\$0.00	
	0230	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		1	Jul 16, 2021	SYSTEM	\$1,431.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baiamf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					1	Jul 16, 2021	SYSTEM	(\$1,431.75)		
					2	Aug 3, 2021	SYSTEM	\$1,431.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user baiamf1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					2	Aug 3, 2021	SYSTEM	(\$1,431.75)		
					3	Aug 18, 2021	SYSTEM	\$1,431.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user baiamf1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					3	Aug 18, 2021	SYSTEM	(\$1,431.75)		
					4	Sep 2, 2021	SYSTEM	\$1,431.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user baiamf1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
				4	Sep 2, 2021	SYSTEM	(\$1,431.75)			
			- Total				\$0.00			
		Material - Total					\$0.00			
0230 - Total								\$0.00		
0270	CONSTRUCTION	Material		3	Aug 18, 2021	SYSTEM	\$444.00	This adjustment offsets the original system-generated Material Payment		



## Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3279	0270	SIGNS	Material			2021			Estimate Item Adjustment (0009) due to user baiamf1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					3	Aug 18, 2021	SYSTEM	(\$444.00)	
					4	Sep 2, 2021	SYSTEM	\$2,076.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user baiamf1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					4	Sep 2, 2021	SYSTEM	(\$2,076.00)	
					<b>- Total</b>				
		<b>Material - Total</b>					<b>\$0.00</b>		
		<b>0270 - Total</b>					<b>\$0.00</b>		
	0290	CHANNELIZER (TRIM LINE)	Material		3	Aug 18, 2021	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user baiamf1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					3	Aug 18, 2021	SYSTEM	(\$2,720.00)	
					4	Sep 2, 2021	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user baiamf1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					4	Sep 2, 2021	SYSTEM	(\$3,400.00)	
					<b>- Total</b>				
			<b>Material - Total</b>					<b>\$0.00</b>	
		Overrun	Overrun		4	Sep 2, 2021	SYSTEM	\$85.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 37 on the current Payment Estimate. Material Insufficiency Quantity 200.000; Overrun Quantity Balance 5.00.
					4	Sep 2, 2021	SYSTEM	(\$85.00)	
				<b>Overrun - Total</b>				<b>\$0.00</b>	
		<b>Overrun - Total</b>					<b>\$0.00</b>		
	<b>0290 - Total</b>					<b>\$0.00</b>			
0320	FLASHING ARROW PANEL	Material		3	Aug 18, 2021	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user baiamf1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				3	Aug 18, 2021	SYSTEM	(\$2,800.00)		
				4	Sep 2, 2021	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user baiamf1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				4	Sep 2, 2021	SYSTEM	(\$2,800.00)		
				<b>- Total</b>					<b>\$0.00</b>
	<b>Material - Total</b>					<b>\$0.00</b>			
	<b>0320 - Total</b>					<b>\$0.00</b>			
0340	CMS WITH COMMUNICATION INTERFACE, CONT F	Material		3	Aug 18, 2021	SYSTEM	\$7,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user baiamf1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				3	Aug 18, 2021	SYSTEM	(\$7,600.00)		
				4	Sep 2, 2021	SYSTEM	\$7,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user baiamf1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				4	Sep 2, 2021	SYSTEM	(\$7,600.00)		
				<b>- Total</b>					<b>\$0.00</b>
	<b>Material - Total</b>					<b>\$0.00</b>			
	<b>0340 - Total</b>					<b>\$0.00</b>			
0410	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$4,356.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user baiamf1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	



## Line Item Adjustments by Estimate

Sep 4, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3279	0410	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	(\$4,356.90)				
				- Total				\$0.00				
				Material - Total				\$0.00				
	0410 - Total								\$0.00			
	0420	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Sep 2, 2021	SYSTEM	\$3,627.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user baiamf1 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
								4		Sep 2, 2021	SYSTEM	(\$3,627.90)
				- Total					\$0.00			
				Material - Total				\$0.00				
				0420 - Total								\$0.00
	0430	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		4	Sep 2, 2021	SYSTEM	\$1,011.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user baiamf1 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
								4		Sep 2, 2021	SYSTEM	(\$1,011.00)
				- Total					\$0.00			
				Material - Total				\$0.00				
				0430 - Total								\$0.00
	J4S3279 - Total								\$9.05			
Overall - Total								\$9.05				