



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 5, 2021

Pay Estimate Created Date: November 3, 2021

Progress Estimate Number 9	Contract ID 210416-C03 Prime Contractor Boone Construction Co.	Pay Period Start October 16, 2021 Pay Period End November 1, 2021	Original Contract Amount \$849,248.00 Net Change Order Amount \$74,287.84 Current Contract Amount \$923,535.84
--------------------------------------	---	--	---

Approval Date		By User
November 3, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	vohrs1
November 3, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	penner1
November 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 29, 2021	October 29, 2021		88.43%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 5, 2021	May 5, 2021	
Letting Date	April 16, 2021	April 16, 2021	
Notice to Proceed Date	June 7, 2021	June 7, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
210416-C03			
Total Posted Items Pay	\$2,489.84	\$814,227.50	\$816,717.34
Gross Item Adjustments	\$8,624.00	(\$8,624.00)	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$11,113.84	\$805,603.50	\$816,717.34

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3369	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.850	204	\$173.40
	5002	8069903	MISC.FILTER SOCK	LF	\$4.700	250	\$1,175.00
	5003	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.870	1,312	\$1,141.44
Project J4S3369 - Total							\$2,489.84
Overall - Total							\$2,489.84

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3369	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-50	\$7.00	(\$350.00)
	0090	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohrs1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	50	\$7.00	\$350.00
	0120	MGS GUARDRAIL	Material			-250	\$23.00	(\$5,750.00)
	0120	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohrs1 overriding Payment Estimate Exception 2 on	250	\$23.00	\$5,750.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 5, 2021

Pay Estimate Created Date: November 3, 2021

Progress Estimate Number 9	Contract ID 210416-C03 Prime Contractor Boone Construction Co.	Pay Period Start October 16, 2021 Pay Period End November 1, 2021	Original Contract Amount \$849,248.00 Net Change Order Amount \$74,287.84 Current Contract Amount \$923,535.84
--------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3369					the current Payment Estimate.			
	0130	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-4	\$2,825.00	(\$11,300.00)
	0130	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	4	\$2,825.00	\$11,300.00
	0140	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-4	\$2,700.00	(\$10,800.00)
	0140	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	4	\$2,700.00	\$10,800.00
	0150	FURNISHING TYPE 2 ROCK BLANKET	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.00000 - 48.00000, 'is applied (if non-zero).	112	\$48.00	\$5,376.00
	0160	PLACING TYPE 2 ROCK BLANKET	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',29.00000 - 29.00000, 'is applied (if non-zero).	112	\$29.00	\$3,248.00
	0250	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,324	\$0.85	(\$1,125.40)
	0250	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	1,324	\$0.85	\$1,125.40
	0280	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material			-213	\$84.00	(\$17,892.00)
	0280	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	213	\$84.00	\$17,892.00
	0290	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	Material			-365	\$97.00	(\$35,405.00)
	0290	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	365	\$97.00	\$35,405.00
	0300	PILE POINT REINFORCEMENT	Material			-18	\$110.00	(\$1,980.00)
	0300	PILE POINT REINFORCEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	18	\$110.00	\$1,980.00
	0310	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-86	\$1,000.00	(\$86,000.00)
	0310	CLASS B CONCRETE	Material		This adjustment offsets the original system-	86	\$1,000.00	\$86,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on November 5, 2021

Pay Estimate Created Date: November 3, 2021

Progress Estimate Number 9	Contract ID 210416-C03 Prime Contractor Boone Construction Co.	Pay Period Start October 16, 2021 Pay Period End November 1, 2021	Original Contract Amount \$849,248.00 Net Change Order Amount \$74,287.84 Current Contract Amount \$923,535.84
--------------------------------------	---	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3369		(SUBSTRUCTURE)			generated Material Payment Estimate Item Adjustment (0008) due to user vohsr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
	0320	TYPE D BARRIER	Material			-269	\$96.00	(\$25,824.00)
	0320	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	269	\$96.00	\$25,824.00
	0330	SLAB ON CONCRETE BEAM	Material			-421	\$375.00	(\$157,875.00)
	0330	SLAB ON CONCRETE BEAM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	421	\$375.00	\$157,875.00
	0350	REINFORCING STEEL (BRIDGES)	Material			-5,860	\$1.50	(\$8,790.00)
	0350	REINFORCING STEEL (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	5,860	\$1.50	\$8,790.00
	0360	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material			-1	\$4,000.00	(\$4,000.00)
	0360	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	1	\$4,000.00	\$4,000.00
	0380	VERTICAL DRAIN AT END BENTS	Material			-2	\$2,200.00	(\$4,400.00)
	0380	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	2	\$2,200.00	\$4,400.00
	5003	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-1,312	\$0.87	(\$1,141.44)
	5003	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1,312	\$0.87	\$1,141.44
Total								\$8,624.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on November 5, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3369	I-49-2(426)	Bridge replacement	49 OR	CASS	over Tennessee Creek

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4S3369	Posted Item Pay	\$2,489.84	\$814,227.50	\$816,717.34
	Gross Item Adjustments	\$8,624.00	(\$8,624.00)	\$0.00
	Gross Item Pay	\$11,113.84	\$805,603.50	\$816,717.34
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 5, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 3040504, Project Item Line Number 0090, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 6061060, Project Item Line Number 0120, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 6061069, Project Item Line Number 0130, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 6063014, Project Item Line Number 0140, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 6206000C, Project Item Line Number 5003, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 6206000C, Project Item Line Number 5003, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne White, Acceptance Action Generic 1048PMTRWBWH is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 6206001C, Project Item Line Number 0250, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 6206001C, Project Item Line Number 0250, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7021212, Project Item Line Number 0280, Material Set 702121296, Material 0702PLSS..MAZC - Bearing Piles Struct Steel Galvd, Acceptance Action Generic 0702PLSS..MAZC is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7021214, Project Item Line Number 0290, Material Set 702121496, Material 0702PLSS..MAZC - Bearing Piles Struct Steel Galvd, Acceptance Action Generic 0702PLSS..MAZC is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7027000, Project Item Line Number 0300, Material Set 702700096, Material 0702PLPT - Pile Point Reinforcement, Acceptance Action Generic 0702PLPT is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7032003, Project Item Line Number 0310, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7034219A, Project Item Line Number 0320, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7034219A, Project Item Line Number 0320, Material Set 7034219A96, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7034219A, Project Item Line Number 0320, Material Set 7034219A96, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7034219A, Project Item Line Number 0320, Material Set 7034219A96, Material 1005GECMLS - Masonry Grade E LS/DO, Acceptance Action Generic 1005GECMLS is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7034222, Project Item Line Number 0330, Material Set 703422296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7034222, Project Item Line Number 0330, Material Set 703422296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7034222, Project Item Line Number 0330, Material Set 703422296, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7061060, Project Item Line Number 0350, Material Set 706106096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7061060, Project Item Line Number 0350, Material Set 706106096, Material 1036RSDFL42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7061060, Project Item Line Number 0350, Material Set 706106096, Material 1036RSDFL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7110200, Project Item Line Number 0360, Material Set 711020096, Material 1059PCECBP - Protective Coat Bents and Piers - Epoxy, Acceptance Action Generic 1059PCECBP is insufficient.	Working with Materials to resolve exception.	vohrs1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3369, Item 7151001, Project Item Line Number 0380, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action	Working with Materials to resolve exception.	vohrs1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on November 5, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 0715DRVT is insufficient.			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-C03	J4S3369	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$17,500.00	\$17,500.00
		0001	0030	2031000	CLASS A EXCAVATION	562.00	0.00	562.00	CUYD	339.00	\$16.00	\$5,424.00
		0001	0040	2036000	COMPACTING EMBANKMENT	332.00	0.00	332.00	CUYD	0.00	\$17.50	\$0.00
		0070	0050	2061000	CLASS 1 EXCAVATION	90.00	0.00	90.00	CUYD	90.00	\$33.00	\$2,970.00
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4.00	0.00	4.00	100F	0.00	\$900.00	\$0.00
		0001	0070	2153000	SHAPING SLOPES, CLASS III	3.00	0.00	3.00	100F	3.00	\$1,550.00	\$4,650.00
		0070	0080	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$60,000.00	\$60,000.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,175.00	0.00	1,175.00	SQYD	50.00	\$7.00	\$350.00
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT	1,050.00	0.00	1,050.00	SQYD	0.00	\$65.00	\$0.00
		0070	0110	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	129.00	0.00	129.00	SQYD	129.00	\$100.00	\$12,900.00
		0010	0120	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	250.00	\$23.00	\$5,750.00
		0010	0130	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$2,825.00	\$11,300.00
		0010	0140	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,700.00	\$10,800.00
		0001	0150	6113020	FURNISHING TYPE 2 ROCK BLANKET	360.00	112.00	472.00	CUYD	472.00	\$48.00	\$22,656.00
		0001	0160	6113040	PLACING TYPE 2 ROCK BLANKET	360.00	112.00	472.00	CUYD	472.00	\$29.00	\$13,688.00
		0001	0170	6161005	CONSTRUCTION SIGNS	501.00	0.00	501.00	SQFT	281.00	\$5.00	\$1,405.00
		0001	0180	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$35.00	\$140.00
		0001	0190	6161009	FLAG ASSEMBLY	2.00	-2.00	0.00	EA	0.00	\$10.00	\$0.00
		0001	0200	6161025	CHANNELIZER (TRIM LINE)	50.00	-50.00	0.00	EA	0.00	\$10.00	\$0.00
		0001	0210	6161030	TYPE III MOVEABLE BARRICADE	10.00	0.00	10.00	EA	10.00	\$215.00	\$2,150.00
		0001	0220	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$46,500.00	\$46,500.00
		0001	0240	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,120.00	204.00	1,324.00	LF	1,324.00	\$0.85	\$1,125.40
		0001	0260	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	540.00	0.00	540.00	SQYD	540.00	\$3.00	\$1,620.00
		0001	0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0070	0280	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	252.00	-39.00	213.00	LF	213.00	\$84.00	\$17,892.00
		0070	0290	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	355.00	10.00	365.00	LF	365.00	\$97.00	\$35,405.00
		0070	0300	7027000	PILE POINT REINFORCEMENT	18.00	0.00	18.00	EA	18.00	\$110.00	\$1,980.00
		0070	0310	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	86.00	0.00	86.00	CUYD	86.00	\$1,000.00	\$86,000.00
		0070	0320	7034219A	TYPE D BARRIER	269.00	0.00	269.00	LF	269.00	\$96.00	\$25,824.00
		0070	0330	7034222	SLAB ON CONCRETE BEAM	421.00	0.00	421.00	SQYD	421.00	\$375.00	\$157,875.00
		0070	0340	7056065	17 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	474.00	0.00	474.00	LF	474.00	\$330.00	\$156,420.00
		0070	0350	7061060	REINFORCING STEEL (BRIDGES)	5,860.00	0.00	5,860.00	LB	5,860.00	\$1.50	\$8,790.00
		0070	0360	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$4,000.00	\$4,000.00
		0070	0370	7123610	SLAB DRAIN	20.00	0.00	20.00	EA	20.00	\$575.00	\$11,500.00
		0070	0380	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,200.00	\$4,400.00
		0070	0390	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$225.00	\$1,800.00
		0070	0400	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$260.00	\$4,160.00
		0001	0410	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	0.00	\$3,300.00	\$0.00
		0001	0420	8061004	SEDIMENT TRAP ROCK	14.00	0.00	14.00	CUYD	0.00	\$160.00	\$0.00
		0001	0430	8061006	ALTERNATE DITCH CHECK	111.00	0.00	111.00	LF	0.00	\$8.00	\$0.00
		0001	0440	8061016	SEDIMENT REMOVAL	22.00	0.00	22.00	CUYD	0.00	\$18.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-C03	J4S3369	0001	0450	8061017	TEMPORARY SEEDING AND MULCHING	1.00	0.00	1.00	ACRE	0.00	\$2,500.00	\$0.00
		0001	0460	8061019	SILT FENCE	1,240.00	-620.00	620.00	LF	331.00	\$1.50	\$496.50
		0001	0470	8064133	TYPE 1C EROSION CONTROL BLANKET	2,972.00	0.00	2,972.00	SQYD	0.00	\$1.50	\$0.00
		0070	5001	7029901	MISC.MISC. PRE-BORE FOR PILING	0.00	1.00	1.00	LS	1.00	\$66,930.00	\$66,930.00
		0001	5002	8069903	MISC.FILTER SOCK	0.00	250.00	250.00	LF	250.00	\$4.70	\$1,175.00
		0001	5003	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	0.00	1,312.00	1,312.00	LF	1,312.00	\$0.87	\$1,141.44
Project J4S3369 - Total Value Posted to Date as of Report Generated Date												\$816,717.34
210416-C03 Overall - Total Value Posted to Date as of Report Generated Date												\$816,717.34



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 5, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3369

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0250	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	10/29/21	11/3/21	204.00	LF	Additional from Change Order	1+79.66		7+39.58		
5002	8069903	MISC. EROSION CONTROL	10/29/21	11/3/21	125.00	LF	North End	4+35.00	62	4+30.00	62	
				11/3/21	125.00	LF	South End	4+95.00	62	5+00.00	62	
5003	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	10/29/21	11/3/21	1,312.00	LF	White Striping at Tennessee Creek	1+79.66		7+39.58		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Nov 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3369	0090	TYPE 5 AGGREGATE FOR BASE	Material		7	Oct 1, 2021	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Oct 1, 2021	SYSTEM	(\$350.00)					
					8	Oct 18, 2021	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					8	Oct 18, 2021	SYSTEM	(\$350.00)					
					9	Nov 3, 2021	SYSTEM	\$350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Nov 3, 2021	SYSTEM	(\$350.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0090 - Total							\$0.00	
					J4S3369	0110	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		7	Oct 1, 2021	SYSTEM	\$12,900.00
7	Oct 1, 2021	SYSTEM	(\$12,900.00)										
- Total										\$0.00			
Material - Total										\$0.00			
0110 - Total							\$0.00						
J4S3369	0120	MGS GUARDRAIL	Material		8	Oct 18, 2021	SYSTEM	\$5,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					8	Oct 18, 2021	SYSTEM	(\$5,750.00)					
					9	Nov 3, 2021	SYSTEM	\$5,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					9	Nov 3, 2021	SYSTEM	(\$5,750.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
0120 - Total							\$0.00						
J4S3369	0130	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		8	Oct 18, 2021	SYSTEM	\$11,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					8	Oct 18, 2021	SYSTEM	(\$11,300.00)					
					9	Nov 3, 2021	SYSTEM	\$11,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					9	Nov 3, 2021	SYSTEM	(\$11,300.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
0130 - Total							\$0.00						
J4S3369	0140	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		8	Oct 18, 2021	SYSTEM	\$10,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					8	Oct 18, 2021	SYSTEM	(\$10,800.00)					
					9	Nov 3, 2021	SYSTEM	\$10,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					9	Nov 3, 2021	SYSTEM	(\$10,800.00)					
					- Total							\$0.00	



Line Item Adjustments by Estimate

Nov 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3369	0140	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material - Total						\$0.00			
			0140 - Total						\$0.00			
	0150	FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	6	Sep 16, 2021	SYSTEM	(\$5,376.00)				
					9	Nov 3, 2021	SYSTEM	\$5,376.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',48.00000 - 48.00000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
	0150 - Total						\$0.00					
	0160	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	6	Sep 16, 2021	SYSTEM	(\$3,248.00)				
					9	Nov 3, 2021	SYSTEM	\$3,248.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',29.00000 - 29.00000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
	0160 - Total						\$0.00					
	0250	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		8	Oct 18, 2021	SYSTEM	\$952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					8	Oct 18, 2021	SYSTEM	(\$952.00)				
					9	Nov 3, 2021	SYSTEM	\$1,125.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					9	Nov 3, 2021	SYSTEM	(\$1,125.40)				
					- Total						\$0.00	
	Material - Total						\$0.00					
	0250 - Total						\$0.00					
	0260	PERMANENT EROSION CONTROL GEOTEXTILE	Material		4	Aug 16, 2021	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Aug 16, 2021	SYSTEM	(\$480.00)				
					5	Sep 3, 2021	SYSTEM	\$480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					5	Sep 3, 2021	SYSTEM	(\$480.00)				
					- Total						\$0.00	
	Material - Total						\$0.00					
0260 - Total						\$0.00						
0280	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		2	Jul 16, 2021	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				2	Jul 16, 2021	SYSTEM	(\$17,892.00)					
				3	Aug 2, 2021	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				3	Aug 2, 2021	SYSTEM	(\$17,892.00)					
				4	Aug 16, 2021	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				4	Aug 16, 2021	SYSTEM	(\$17,892.00)					
				5	Sep 3, 2021	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3369	0280	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material			2021			Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Sep 3, 2021	SYSTEM	(\$17,892.00)						
					6	Sep 16, 2021	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Sep 16, 2021	SYSTEM	(\$17,892.00)						
					7	Oct 1, 2021	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					7	Oct 1, 2021	SYSTEM	(\$17,892.00)						
					8	Oct 18, 2021	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					8	Oct 18, 2021	SYSTEM	(\$17,892.00)						
					9	Nov 3, 2021	SYSTEM	\$17,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					9	Nov 3, 2021	SYSTEM	(\$17,892.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0280 - Total								\$0.00	
						0290	GALVANIZED STRUCTURAL STEEL PILES (14 IN	Material		3	Aug 2, 2021	SYSTEM	\$17,673.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
3	Aug 2, 2021	SYSTEM	(\$17,673.40)											
4	Aug 16, 2021	SYSTEM	\$34,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
4	Aug 16, 2021	SYSTEM	(\$34,435.00)											
5	Sep 3, 2021	SYSTEM	\$34,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
5	Sep 3, 2021	SYSTEM	(\$34,435.00)											
6	Sep 16, 2021	SYSTEM	\$34,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.										
6	Sep 16, 2021	SYSTEM	(\$34,435.00)											
7	Oct 1, 2021	SYSTEM	\$34,435.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
7	Oct 1, 2021	SYSTEM	(\$34,435.00)											
8	Oct 18, 2021	SYSTEM	\$35,405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
8	Oct 18, 2021	SYSTEM	(\$35,405.00)											
9	Nov 3, 2021	SYSTEM	\$35,405.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
9	Nov 3, 2021	SYSTEM	(\$35,405.00)											
- Total								\$0.00						
Material - Total								\$0.00						
0290 - Total								\$0.00						



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3369	0300	PILE POINT REINFORCEMENT	Material		2	Jul 16, 2021	SYSTEM	\$880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vohsr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Jul 16, 2021	SYSTEM	(\$880.00)						
					3	Aug 2, 2021	SYSTEM	\$1,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					3	Aug 2, 2021	SYSTEM	(\$1,430.00)						
					4	Aug 16, 2021	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					4	Aug 16, 2021	SYSTEM	(\$1,980.00)						
					5	Sep 3, 2021	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					5	Sep 3, 2021	SYSTEM	(\$1,980.00)						
					6	Sep 16, 2021	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Sep 16, 2021	SYSTEM	(\$1,980.00)						
					7	Oct 1, 2021	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					7	Oct 1, 2021	SYSTEM	(\$1,980.00)						
					8	Oct 18, 2021	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					8	Oct 18, 2021	SYSTEM	(\$1,980.00)						
					9	Nov 3, 2021	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					9	Nov 3, 2021	SYSTEM	(\$1,980.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0300 - Total								\$0.00	
					0310		CLASS B CONCRETE (SUBSTRUCTURE)	Material		3	Aug 2, 2021	SYSTEM	\$25,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
3	Aug 2, 2021	SYSTEM	(\$25,400.00)											
4	Aug 16, 2021	SYSTEM	\$86,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
4	Aug 16, 2021	SYSTEM	(\$86,000.00)											
5	Sep 3, 2021	SYSTEM	\$86,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
5	Sep 3, 2021	SYSTEM	(\$86,000.00)											
6	Sep 16, 2021	SYSTEM	\$86,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
6	Sep 16, 2021	SYSTEM	(\$86,000.00)											
7	Oct 1, 2021	SYSTEM	\$86,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Nov 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3369	0310	CLASS B CONCRETE (SUBSTRUCTURE)	Material		7	Oct 1, 2021	SYSTEM	(\$86,000.00)						
					8	Oct 18, 2021	SYSTEM	\$86,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohrs1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					8	Oct 18, 2021	SYSTEM	(\$86,000.00)						
					9	Nov 3, 2021	SYSTEM	\$86,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohrs1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					9	Nov 3, 2021	SYSTEM	(\$86,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0310 - Total								\$0.00	
						0320	TYPE D BARRIER	Material		5	Sep 3, 2021	SYSTEM	\$25,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohrs1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										5	Sep 3, 2021	SYSTEM	(\$25,824.00)	
6	Sep 16, 2021	SYSTEM	\$25,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohrs1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
6	Sep 16, 2021	SYSTEM	(\$25,824.00)											
7	Oct 1, 2021	SYSTEM	\$25,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohrs1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
7	Oct 1, 2021	SYSTEM	(\$25,824.00)											
8	Oct 18, 2021	SYSTEM	\$25,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohrs1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
8	Oct 18, 2021	SYSTEM	(\$25,824.00)											
9	Nov 3, 2021	SYSTEM	\$25,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohrs1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
9	Nov 3, 2021	SYSTEM	(\$25,824.00)											
- Total								\$0.00						
Material - Total								\$0.00						
0320 - Total								\$0.00						
	0330	SLAB ON CONCRETE BEAM	Material		6	Sep 16, 2021	SYSTEM	\$157,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohrs1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					6	Sep 16, 2021	SYSTEM	(\$157,875.00)						
					7	Oct 1, 2021	SYSTEM	\$157,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohrs1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					7	Oct 1, 2021	SYSTEM	(\$157,875.00)						
					8	Oct 18, 2021	SYSTEM	\$157,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vohrs1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					8	Oct 18, 2021	SYSTEM	(\$157,875.00)						
					9	Nov 3, 2021	SYSTEM	\$157,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohrs1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					9	Nov 3, 2021	SYSTEM	(\$157,875.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	



Line Item Adjustments by Estimate

Nov 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3369	0330 - Total								\$0.00	
	0350	REINFORCING STEEL (BRIDGES)	Material		4	Aug 16, 2021	SYSTEM	\$8,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vohsr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					4	Aug 16, 2021	SYSTEM	(\$8,790.00)		
					5	Sep 3, 2021	SYSTEM	\$8,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vohsr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					5	Sep 3, 2021	SYSTEM	(\$8,790.00)		
					6	Sep 16, 2021	SYSTEM	\$8,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					6	Sep 16, 2021	SYSTEM	(\$8,790.00)		
					7	Oct 1, 2021	SYSTEM	\$8,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					7	Oct 1, 2021	SYSTEM	(\$8,790.00)		
					8	Oct 18, 2021	SYSTEM	\$8,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user vohsr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					8	Oct 18, 2021	SYSTEM	(\$8,790.00)		
					9	Nov 3, 2021	SYSTEM	\$8,790.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
					9	Nov 3, 2021	SYSTEM	(\$8,790.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0350 - Total								\$0.00	
	0360	PROTECTIVE COATING - CONCRETE BENTS AND	Material		6	Sep 16, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					6	Sep 16, 2021	SYSTEM	(\$4,000.00)		
					7	Oct 1, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					7	Oct 1, 2021	SYSTEM	(\$4,000.00)		
					8	Oct 18, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user vohsr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					8	Oct 18, 2021	SYSTEM	(\$4,000.00)		
					9	Nov 3, 2021	SYSTEM	\$4,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user vohsr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
9					Nov 3, 2021	SYSTEM	(\$4,000.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0360 - Total								\$0.00		
0380	VERTICAL DRAIN AT END BENTS	Material		6	Sep 16, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				6	Sep 16, 2021	SYSTEM	(\$4,400.00)			
				7	Oct 1, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Nov 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3369	0380	VERTICAL DRAIN AT END BENTS	Material		7	Oct 1, 2021	SYSTEM	(\$4,400.00)					
					8	Oct 18, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user vohsr1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					8	Oct 18, 2021	SYSTEM	(\$4,400.00)					
					9	Nov 3, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user vohsr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
					9	Nov 3, 2021	SYSTEM	(\$4,400.00)					
	- Total								\$0.00				
	Material - Total								\$0.00				
	0380 - Total								\$0.00				
	5003	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Nov 3, 2021	SYSTEM	\$1,141.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user vohsr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					9	Nov 3, 2021	SYSTEM	(\$1,141.44)					
- Total								\$0.00					
Material - Total								\$0.00					
5003 - Total								\$0.00					
J4S3369 - Total								\$0.00					
Overall - Total								\$0.00					