



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 4, 2022

Pay Estimate Created Date: June 1, 2022

Progress Estimate Number 18	Contract ID 210416-D05 Prime Contractor Sam Gaines Construction, Inc.	Pay Period Start April 2, 2022 Pay Period End June 1, 2022	Original Contract Amount \$1,571,073.55 Net Change Order Amount (\$36,457.45) Current Contract Amount \$1,534,616.10
---------------------------------------	--	---	---

Approval Date		By User
June 2, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	hakej1
June 2, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	oeschd1
June 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 20, 2021	March 21, 2022	March 8, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 5, 2021	May 5, 2021	
Letting Date	April 16, 2021	April 16, 2021	
Notice to Proceed Date	May 21, 2021	May 21, 2021	
Work Began Date	June 7, 2021	June 7, 2021	

Contract Total Pay For Estimate No. 18			
	This Estimate	Previous	To Date
210416-D05			
Total Posted Items Pay	\$0.00	\$1,534,616.10	\$1,534,616.10
Gross Item Adjustments	\$10,000.00	(\$8,075.64)	\$1,924.36
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$10,000.00	\$1,526,540.46	\$1,536,540.46

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3378	0080	MISC.	Material			-4,112.42	\$65.00	(\$267,307.30)
	0080	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	4,112.42	\$65.00	\$267,307.30
	0230	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Other Item Adjustment	Material Discrepancy Payment Adjustment	Material Discrepancy resolved from estimate 0015			\$10,000.00
Total								\$10,000.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3378	FAS-S402(014)	Intersection and ADA improvements	M	BOONE	at Henry Clay Boulevard in Ashland

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J5S3378	Posted Item Pay	\$0.00	\$1,534,616.10
	Gross Item Adjustments	\$10,000.00	(\$8,075.64)
	Gross Item Pay	\$10,000.00	\$1,526,540.46
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 4, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3378, Item 4019905, Project Item Line Number 0080, Material Set 401990596, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	hakej1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-D05	J5S3378	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0015	2024013	REMOVAL OF SURFACING ACM (FRIABLE)	960.00	-435.00	525.00	SQFT	525.00	\$20.00	\$10,500.00
		0001	0030	2029950	DEMOLITION AND REMOVAL OF BUILDINGS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0040	2039901	MISC.EARTHWORK	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0050	2063000	CLASS 3 EXCAVATION	605.00	-6.00	599.00	CUYD	599.00	\$20.00	\$11,980.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,493.00	-404.00	5,089.00	SQYD	5,089.00	\$7.00	\$35,623.00
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,373.00	0.00	4,373.00	SQYD	4,373.00	\$9.00	\$39,357.00
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	4,373.00	0.00	4,373.00	SQYD	4,373.00	\$65.00	\$284,245.00
		0001	0090	4019905	MISC.TEMPORARY PAVEMENT	1,093.30	-878.50	214.80	SQYD	214.80	\$70.00	\$15,036.00
		0001	0100	5021306	CONCRETE PAVEMENT (6 IN. NON-REINFORCED, 15 FT. JOINTS)	322.20	-7.50	314.70	SQYD	314.70	\$70.00	\$22,029.00
		0001	0110	6039903	WATER	135.00	0.00	135.00	LF	135.00	\$45.00	\$6,075.00
		0001	0120	6039903	WATER	87.00	0.00	87.00	LF	87.00	\$50.00	\$4,350.00
		0001	0130	6044011	PIPE COLLAR, TYPE A	2.00	1.00	3.00	EA	3.00	\$500.00	\$1,500.00
		0001	0140	6049901	MISC.FIRE HYDRANT RELOCATION	1.00	-1.00	0.00	LS	0.00	\$15,000.00	\$0.00
		0001	0150	6049902	MISC.ADJUSTING MANHOLES, INLETS, AND VALVES	9.00	0.00	9.00	EA	9.00	\$500.00	\$4,500.00
		0001	0160	6081010	CONCRETE CURB RAMP	264.20	-32.20	232.00	SQYD	232.00	\$120.00	\$27,840.00
		0001	0170	6081012	TRUNCATED DOMES	269.00	3.00	272.00	SQFT	272.00	\$35.00	\$9,520.00
		0001	0180	6085008	PAVED APPROACH, 8 IN.	1,432.40	-203.50	1,228.90	SQYD	1,228.90	\$85.00	\$104,456.50
		0001	0190	6086004	CONCRETE SIDEWALK, 4 IN.	697.30	0.00	697.30	SQYD	697.30	\$54.00	\$37,654.20
		0001	0200	6086007	CONCRETE SIDEWALK, 7 IN.	44.60	0.00	44.60	SQYD	44.60	\$62.00	\$2,765.20
		0001	0210	6089905	MISC.CONCRETE PAVEMENT (8 IN. NON-REINFORCED) TINTED	526.30	7.50	533.80	SQYD	533.80	\$95.00	\$50,711.00
		0001	0220	6089905	MISC.CONCRETE PAVEMENT (8 IN. NON-REINFORCED) NON-TINTED	217.40	-25.00	192.40	SQYD	192.40	\$85.00	\$16,354.00
		0001	0230	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	1,375.00	0.00	1,375.00	LF	1,375.00	\$75.00	\$103,125.00
		0001	0240	6091052	CURB AND GUTTER TYPE B	1,480.00	-115.40	1,364.60	LF	1,364.60	\$42.00	\$57,313.20
		0001	0250	6092031	CONCRETE CURB LOW PROFILE TYPE E	496.00	0.00	496.00	LF	496.00	\$35.00	\$17,360.00
		0001	0260	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00
		0001	0270	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	3.00	0.00	3.00	EA	3.00	\$3,000.00	\$9,000.00
		0001	0280	6143013	MANHOLE FRAME AND COVER, TYPE 3	7.00	0.00	7.00	EA	7.00	\$500.00	\$3,500.00
		0001	0290	6161005	CONSTRUCTION SIGNS	501.00	-271.00	230.00	SQFT	230.00	\$5.90	\$1,357.00
		0001	0300	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$50.00	\$0.00
		0001	0310	6161025	CHANNELIZER (TRIM LINE)	44.00	0.00	44.00	EA	44.00	\$17.00	\$748.00
		0001	0320	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$80.00	\$960.00
		0001	0330	6161040	FLASHING ARROW PANEL	1.00	-1.00	0.00	EA	0.00	\$1,600.00	\$0.00
		0001	0340	6161052	WARNING LIGHT, TYPE B	6.00	4.00	10.00	EA	10.00	\$45.00	\$450.00
		0001	0350	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$7,800.00	\$15,600.00
		0001	0360	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$75,000.00	\$75,000.00
		0001	0370	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	1.00	0.00	1.00	EA	1.00	\$390.00	\$390.00
		0001	0380	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	35.00	0.00	35.00	EA	35.00	\$160.00	\$5,600.00
		0001	0390	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	54.00	0.00	54.00	EA	54.00	\$15.00	\$810.00
		0001	0400	6200045	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LT/RT FISH HOOK ARROW	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0410	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	60.00	0.00	60.00	LF	60.00	\$7.50	\$450.00
		0001	0420	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	27.00	0.00	27.00	LF	27.00	\$7.50	\$202.50
		0001	0430	6209903	MISC.4 IN. WHITE HIGHBUILD WATERBORNE PAVEMENT MARKING W/ TYPE L BEADS	2,251.00	0.00	2,251.00	LF	2,251.00	\$1.25	\$2,813.75



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-D05	J5S3378	0001	0440	6209903	MISC.4 IN. YELLOW HIGHBUILD WATERBORNE PAVEMENT MARKING W/ TYPE L BEADS	2,677.00	0.00	2,677.00	LF	2,677.00	\$1.25	\$3,346.25
		0001	0450	6209903	MISC.8 IN. WHITE HIGHBUILD WATERBORNE PAVEMENT MARKING W/ TYPE L BEADS	82.00	0.00	82.00	LF	82.00	\$3.75	\$307.50
		0001	0460	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0470	7250315A	15 IN. PIPE GROUP B	279.00	21.00	300.00	LF	300.00	\$55.00	\$16,500.00
		0001	0480	7250318A	18 IN. PIPE GROUP B	240.00	-27.00	213.00	LF	213.00	\$65.00	\$13,845.00
		0001	0490	7261015	15 IN. PIPE GROUP A	157.00	0.00	157.00	LF	157.00	\$75.00	\$11,775.00
		0001	0500	7261018	18 IN. PIPE GROUP A	91.00	0.00	91.00	LF	91.00	\$80.00	\$7,280.00
		0001	0510	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	10.00	-4.00	6.00	FT	6.00	\$350.00	\$2,100.00
		0001	0520	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	12.00	0.00	12.00	FT	12.00	\$1,000.00	\$12,000.00
		0001	0530	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	28.00	0.00	28.00	FT	28.00	\$1,000.00	\$28,000.00
		0001	0540	7319913	MISC.PRECAST CONCRETE JUNCTION BOX 5 FT. X 3 FT.	7.00	0.00	7.00	FT	7.00	\$700.00	\$4,900.00
		0001	0550	8031000A	TURF TYPE TALL FESCUE SODDING	1,670.00	-475.00	1,195.00	SQYD	1,195.00	\$18.00	\$21,510.00
		0001	0560	8061007A	CURB INLET CHECK	19.00	-9.00	10.00	EA	10.00	\$200.00	\$2,000.00
		0001	0570	8061016	SEDIMENT REMOVAL	21.00	-21.00	0.00	CUYD	0.00	\$40.00	\$0.00
		0001	0580	8061019	SILT FENCE	213.00	-16.00	197.00	LF	197.00	\$4.00	\$788.00
		0001	0590	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	108.00	0.00	108.00	LF	108.00	\$972.00	\$104,976.00
		0020	0600	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	8.00	0.00	8.00	EA	8.00	\$1,990.00	\$15,920.00
		0020	0610	9011115	BRACKET ARM, 15 FT. OR 4.6 M	8.00	0.00	8.00	EA	8.00	\$936.00	\$7,488.00
		0020	0620	9011311	LUMINAIRE, LED-A	8.00	0.00	8.00	EA	8.00	\$436.00	\$3,488.00
		0020	0630	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$5,900.00	\$5,900.00
		0020	0640	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	310.00	690.00	1,000.00	LF	1,000.00	\$10.00	\$10,000.00
		0020	0650	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	100.00	0.00	100.00	LF	100.00	\$12.00	\$1,200.00
		0020	0660	9015010	TRENCHING TYPE I	919.00	-919.00	0.00	LF	0.00	\$4.25	\$0.00
		0020	0670	9016111	PULL BOX, PREFORMED CLASS 2	7.00	0.00	7.00	EA	7.00	\$1,350.00	\$9,450.00
		0020	0680	9017001	CABLE, 1 AWG 1 CONDUCTOR	190.00	0.00	190.00	LF	190.00	\$2.90	\$551.00
		0020	0690	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,080.00	0.00	1,080.00	LF	1,080.00	\$0.85	\$918.00
		0020	0700	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,000.00	-1,000.00	0.00	LF	0.00	\$4.00	\$0.00
		0020	0710	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	8.00	0.00	8.00	EA	8.00	\$920.00	\$7,360.00
		0020	0720	9019901	MISC.ELECTRIC SERVICE RECONNECTION	1.00	0.00	1.00	LS	1.00	\$2,000.00	\$2,000.00
		0040	0730	9031010	CONCRETE FOOTINGS, EMBEDDED	3.60	0.00	3.60	CUYD	3.60	\$250.00	\$900.00
		0040	0740	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	38.00	-38.00	0.00	EA	0.00	\$75.00	\$0.00
		0040	0750	9031270A	2 IN. PSST POST - 12 GA.	608.00	0.00	608.00	LF	608.00	\$3.00	\$1,824.00
		0040	0760	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	114.00	0.00	114.00	LF	114.00	\$8.00	\$912.00
		0040	0770	9035004A	SH-FLAT SHEET	337.00	0.00	337.00	SQFT	337.00	\$31.00	\$10,447.00
		0001	5001	6169902	MISC.Pedestrian Barricade	0.00	4.00	4.00	EA	4.00	\$80.00	\$320.00
		0001	5002	7319902	MISC.Precast Concrete Drop Inlet 3 ft x 2 ft. - Type S2	0.00	1.00	1.00	EA	1.00	\$1,729.83	\$1,729.83
		0001	5003	7319902	MISC.Misc. Drop Inlet Construction	0.00	1.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	5004	1094000	FORCE ACCOUNT	0.00	55,744.79	55,744.79	EA	55,744.79	\$1.00	\$55,744.79
		0001	5005	1094000	FORCE ACCOUNT	0.00	10,109.30	10,109.30	EA	10,109.30	\$1.00	\$10,109.30
		0001	5006	6089901		0.00	1.00	1.00	LS	1.00	\$23,150.00	\$23,150.00
0001	5007	1094000	FORCE ACCOUNT	0.00	5,214.08	5,214.08	EA	5,214.08	\$1.00	\$5,214.08		
0020	5008	9019901	MISC.Misc. Lighting	0.00	1.00	1.00	LS	1.00	\$1,987.00	\$1,987.00		
Project J5S3378 - Total Value Posted to Date as of Report Generated Date											\$1,534,616.10	
210416-D05 Overall - Total Value Posted to Date as of Report Generated Date											\$1,534,616.10	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 4, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3378	0060	TYPE 5 AGGREGATE FOR BASE	Material		3	Jul 16, 2021	SYSTEM	\$2,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Jul 16, 2021	SYSTEM	(\$2,380.00)				
					4	Aug 3, 2021	SYSTEM	\$5,564.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Aug 3, 2021	SYSTEM	(\$5,564.30)				
						- Total					\$0.00	
						Material - Total					\$0.00	
						Overrun		14	Jan 18, 2022	SYSTEM	(\$807.99)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							15	Feb 1, 2022	SYSTEM	\$807.99	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.05853 - 7.00000, 'is applied (if non-zero).	
							Overrun - Total				\$0.00	
						Overrun - Total					\$0.00	
						Price FUEL		3	Jul 16, 2021	SYSTEM	\$9.69	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							4	Aug 3, 2021	SYSTEM	\$12.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							5	Aug 16, 2021	SYSTEM	\$18.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							6	Sep 2, 2021	SYSTEM	\$27.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							7	Sep 16, 2021	SYSTEM	\$4.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							8	Oct 1, 2021	SYSTEM	\$36.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							9	Oct 18, 2021	SYSTEM	\$31.71	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							9	Oct 18, 2021	SYSTEM	\$1.85	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							10	Nov 2, 2021	SYSTEM	\$0.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							11	Nov 16, 2021	SYSTEM	\$21.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							11	Nov 16, 2021	SYSTEM	\$32.07	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							12	Dec 2, 2021	SYSTEM	\$21.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							13	Dec 16, 2021	SYSTEM	\$22.28	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							14	Jan 18, 2022	SYSTEM	\$20.61	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
							15	Feb 1, 2022	SYSTEM	(\$30.33)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								- Total			\$230.89	
						Price FUEL - Total					\$230.89	
						0060 - Total					\$230.89	
				0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		5	Aug 16, 2021	SYSTEM	\$26.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							6	Sep 2, 2021	SYSTEM	\$60.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	7	Sep 16, 2021	SYSTEM				\$19.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
	8	Oct 1, 2021	SYSTEM				\$17.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
	9	Oct 18, 2021	SYSTEM				\$77.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3378	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		10	Nov 2, 2021	SYSTEM	\$43.21	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					11	Nov 16, 2021	SYSTEM	\$77.87	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					12	Dec 2, 2021	SYSTEM	\$22.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					13	Dec 16, 2021	SYSTEM	\$6.85	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
									- Total	\$352.05	
									Price FUEL - Total	\$352.05	
									0070 - Total	\$352.05	
		0080	MISC.	Material		5	Aug 16, 2021	SYSTEM	\$28,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	5					Aug 16, 2021	SYSTEM	(\$28,184.00)			
	6					Sep 2, 2021	SYSTEM	\$36,319.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
	6					Sep 2, 2021	SYSTEM	(\$36,319.20)			
	7					Sep 16, 2021	SYSTEM	\$67,408.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
	7					Sep 16, 2021	SYSTEM	(\$67,408.70)			
	8					Oct 1, 2021	SYSTEM	\$94,845.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	8					Oct 1, 2021	SYSTEM	(\$94,845.20)			
	9					Oct 18, 2021	SYSTEM	\$141,346.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	9					Oct 18, 2021	SYSTEM	(\$141,346.20)			
	10					Nov 2, 2021	SYSTEM	\$167,333.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	10					Nov 2, 2021	SYSTEM	(\$167,333.20)			
	11					Nov 16, 2021	SYSTEM	\$129,659.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burto4 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
11	Nov 16, 2021					SYSTEM	(\$129,659.60)				
12	Dec 2, 2021					SYSTEM	\$267,307.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
12	Dec 2, 2021					SYSTEM	(\$267,307.30)				
13	Dec 16, 2021	SYSTEM	\$267,307.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
13	Dec 16, 2021	SYSTEM	(\$267,307.30)								
14	Jan 18, 2022	SYSTEM	\$267,307.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
14	Jan 18, 2022	SYSTEM	(\$267,307.30)								
15	Feb 1, 2022	SYSTEM	\$267,307.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
15	Feb 1, 2022	SYSTEM	(\$267,307.30)								



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J5S3378	0080	MISC.	Material			2022											
					16	Feb 16, 2022	SYSTEM	\$267,307.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					16	Feb 16, 2022	SYSTEM	(\$267,307.30)									
					17	Apr 4, 2022	SYSTEM	\$267,307.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					17	Apr 4, 2022	SYSTEM	(\$267,307.30)									
					18	Jun 2, 2022	SYSTEM	\$267,307.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.								
					18	Jun 1, 2022	SYSTEM	(\$267,307.30)									
					- Total								\$0.00				
					Material - Total								\$0.00				
					Other Item Adjustment	FUEL	5	Aug 16, 2021	hakej1	\$65.67	For lines 0080 and 0210. See Supporting Documentation for a breakdown.						
							6	Sep 2, 2021	hakej1	\$165.37							
							7	Sep 16, 2021	hakej1	\$97.24							
							8	Oct 1, 2021	hakej1	\$47.87							
							9	Oct 18, 2021	hakej1	\$228.94	Fuel Adjustment						
							10	Nov 2, 2021	hakej1	(\$18,292.30)							
							11	Nov 16, 2021	SYSTEM	\$18,292.30							
							12	Dec 2, 2021	hakej1	\$60.88	This is for this Estimate						
							12	Dec 2, 2021	hakej1	\$213.31	This is the adjustment for Estimate 0011 for the period of Nov. 1 - 15.						
							13	Dec 16, 2021	hakej1	\$18.77							
					FUEL - Total								\$898.05				
					Other Item Adjustment - Total								\$898.05				
					0080 - Total								\$898.05				
					0090	MISC.	Other Item Adjustment	FUEL		6	Sep 2, 2021	hakej1	\$7.54				
										12	Dec 2, 2021	hakej1	\$24.01	Fuel Adjustment for Estimate 0011			
									FUEL - Total								\$31.55
									Other Item Adjustment - Total								\$31.55
					0090 - Total								\$31.55				
					0100	CONCRETE PAVEMENT (6 IN. NON-REINFORCED,	Material			7	Sep 16, 2021	SYSTEM	\$3,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	7	Sep 16, 2021	SYSTEM	(\$3,892.00)													
	8	Oct 1, 2021	SYSTEM	\$3,892.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
	8	Oct 1, 2021	SYSTEM	(\$3,892.00)													
	9	Oct 18, 2021	SYSTEM	\$3,892.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.								
	9	Oct 18, 2021	SYSTEM	(\$3,892.00)													



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3378	0100	CONCRETE PAVEMENT (6 IN. NON-REINFORCED,	Material			2021						
					10	Nov 2, 2021	SYSTEM	\$3,892.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					10	Nov 2, 2021	SYSTEM	(\$3,892.00)				
					13	Dec 16, 2021	SYSTEM	\$20,629.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					13	Dec 16, 2021	SYSTEM	(\$20,629.00)				
							- Total			\$0.00		
							Material - Total			\$0.00		
						Price FUEL		7	Sep 16, 2021	SYSTEM	\$4.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								11	Nov 16, 2021	SYSTEM	\$45.04	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								12	Dec 2, 2021	SYSTEM	\$12.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								14	Jan 18, 2022	SYSTEM	\$3.82	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
								- Total			\$66.12	
								Price FUEL - Total			\$66.12	
								0100 - Total			\$66.12	
				0110	WATER - UTILITY ITEM	Material		4	Aug 3, 2021	SYSTEM	\$6,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							4	Aug 3, 2021	SYSTEM	(\$6,075.00)		
							- Total		\$0.00			
							Material - Total			\$0.00		
								0110 - Total			\$0.00	
				0120	WATER - UTILITY ITEM	Material		14	Jan 18, 2022	SYSTEM	\$4,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
							14	Jan 18, 2022	SYSTEM	(\$4,350.00)		
							- Total		\$0.00			
							Material - Total			\$0.00		
								0120 - Total			\$0.00	
				0130	PIPE COLLAR, TYPE A	Material		3	Jul 16, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	3	Jul 16, 2021	SYSTEM				(\$500.00)					
		- Total				\$0.00						
						Material - Total			\$0.00			
		Overrun	Overrun			8	Oct 1, 2021	SYSTEM	\$500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
						8	Oct 1, 2021	SYSTEM	(\$500.00)			
						9	Oct 18, 2021	SYSTEM	(\$500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
						14	Jan 18, 2022	SYSTEM	\$500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '500.00000 - 500.00000', is applied (if non-zero).		
						Overrun - Total			\$0.00			
						Overrun - Total			\$0.00			
					0130 - Total			\$0.00				



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3378	0160	CONCRETE CURB RAMP	Material		4	Aug 3, 2021	SYSTEM	\$1,752.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					4	Aug 3, 2021	SYSTEM	(\$1,752.00)			
				- Total					\$0.00		
				Material - Total					\$0.00		
				0160 - Total						\$0.00	
J5S3378	0170	TRUNCATED DOMES	Material		4	Aug 3, 2021	SYSTEM	\$1,295.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					4	Aug 3, 2021	SYSTEM	(\$1,295.00)			
					5	Aug 16, 2021	SYSTEM	\$1,295.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					5	Aug 16, 2021	SYSTEM	(\$1,295.00)			
					6	Sep 2, 2021	SYSTEM	\$2,555.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	Sep 2, 2021	SYSTEM	(\$2,555.00)			
					7	Sep 16, 2021	SYSTEM	\$4,735.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					7	Sep 16, 2021	SYSTEM	(\$4,735.50)			
				- Total						\$0.00	
				Material - Total						\$0.00	
					Overrun	Overrun	14	Jan 18, 2022	SYSTEM	(\$105.00)	
							17	Apr 4, 2022	SYSTEM	\$105.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000', is applied (if non-zero).
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
				0170 - Total						\$0.00	
J5S3378	0180	PAVED APPROACH, 8 IN.	Material		3	Jul 16, 2021	SYSTEM	\$6,681.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					3	Jul 16, 2021	SYSTEM	(\$6,681.00)			
					4	Aug 3, 2021	SYSTEM	\$20,561.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					4	Aug 3, 2021	SYSTEM	(\$20,561.50)			
				- Total						\$0.00	
				Material - Total						\$0.00	
					Price FUEL		3	Jul 16, 2021	SYSTEM	\$8.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							4	Aug 3, 2021	SYSTEM	\$18.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							5	Aug 16, 2021	SYSTEM	\$25.61	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							6	Sep 2, 2021	SYSTEM	\$16.44	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							8	Oct 1, 2021	SYSTEM	\$32.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
							11	Nov 16, 2021	SYSTEM	\$66.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3378	0180	PAVED APPROACH, 8 IN.	Price FUEL		14	Jan 18, 2022	SYSTEM	\$47.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total		\$216.05		
					Price FUEL - Total		\$216.05		
		0180 - Total		\$216.05					
	0190	CONCRETE SIDEWALK, 4 IN.	Material		3	Jul 16, 2021	SYSTEM	\$4,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					3	Jul 16, 2021	SYSTEM	(\$4,860.00)	
					4	Aug 3, 2021	SYSTEM	\$11,982.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					4	Aug 3, 2021	SYSTEM	(\$11,982.60)	
					- Total		\$0.00		
					Material - Total		\$0.00		
		0190 - Total		\$0.00					
	0200	CONCRETE SIDEWALK, 7 IN.	Material		7	Sep 16, 2021	SYSTEM	\$855.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Sep 16, 2021	SYSTEM	(\$855.60)	
					8	Oct 1, 2021	SYSTEM	\$855.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Oct 1, 2021	SYSTEM	(\$855.60)	
					9	Oct 18, 2021	SYSTEM	\$855.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Oct 18, 2021	SYSTEM	(\$855.60)	
					10	Nov 2, 2021	SYSTEM	\$855.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Nov 2, 2021	SYSTEM	(\$855.60)	
					13	Dec 16, 2021	SYSTEM	\$855.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Dec 16, 2021	SYSTEM	(\$855.60)	
		- Total		\$0.00					
		Material - Total		\$0.00					
	0200 - Total		\$0.00						
0210	MISC. CONCRETE	Material		5	Aug 16, 2021	SYSTEM	\$16,558.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				5	Aug 16, 2021	SYSTEM	(\$16,558.50)		
			- Total		\$0.00				
			Material - Total		\$0.00				
		Other Item Adjustment	FUEL		6	Sep 2, 2021	hakej1	\$15.81	
					12	Dec 2, 2021	hakej1	\$2.21	Fuel Adjustment
					12	Dec 2, 2021	hakej1	\$38.01	Fuel Adjustment for Estimate 0011
					14	Jan 19, 2022	hakej1	\$35.28	Fuel Adjustment
			FUEL - Total		\$91.31				



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3378	0210	MISC. CONCRETE	Other Item Adjustment - Total							\$91.31			
			Overrun	Overrun	14	Jan 18, 2022	SYSTEM	(\$712.50)					
					17	Apr 4, 2022	SYSTEM	\$712.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '95.00000 - 95.00000, 'is applied (if non-zero).				
			Overrun - Total							\$0.00			
			Overrun - Total							\$0.00			
			0210 - Total							\$91.31			
			0220	MISC. CONCRETE	Material			6	Sep 2, 2021	SYSTEM	\$8,041.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
								6	Sep 2, 2021	SYSTEM	(\$8,041.00)		
								7	Sep 16, 2021	SYSTEM	\$9,163.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
								7	Sep 16, 2021	SYSTEM	(\$9,163.00)		
- Total										\$0.00			
Material - Total										\$0.00			
Other Item Adjustment	FUEL	6						Sep 2, 2021	hakej1	\$15.33			
		7						Sep 16, 2021	hakej1	\$1.43			
		8						Oct 1, 2021	hakej1	\$1.47			
		12						Dec 2, 2021	hakej1	\$2.15	Fuel Adjustment		
		14						Jan 19, 2022	hakej1	\$17.96	Fuel Adjustment		
FUEL - Total										\$38.34			
Other Item Adjustment - Total										\$38.34			
0220 - Total										\$38.34			
0230	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material								7	Sep 16, 2021	SYSTEM	\$18,517.50
			7	Sep 16, 2021	SYSTEM	(\$18,517.50)							
			8	Oct 1, 2021	SYSTEM	\$18,517.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
			8	Oct 1, 2021	SYSTEM	(\$18,517.50)							
			9	Oct 18, 2021	SYSTEM	\$18,517.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
			9	Oct 18, 2021	SYSTEM	(\$18,517.50)							
			10	Nov 2, 2021	SYSTEM	\$18,517.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
			10	Nov 2, 2021	SYSTEM	(\$18,517.50)							
			13	Dec 16, 2021	SYSTEM	\$76,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
			13	Dec 16, 2021	SYSTEM	(\$76,312.50)							
			15	Feb 1, 2022	SYSTEM	\$103,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3378	0230	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		15	Feb 1, 2022	SYSTEM	(\$103,125.00)					
					16	Feb 16, 2022	SYSTEM	\$103,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					16	Feb 16, 2022	SYSTEM	(\$103,125.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Other Item Adjustment	MDPA	15	Feb 1, 2022	hakej1	(\$10,000.00)	Withholding this amount until material discrepancies have been resolved		
							18	Jun 1, 2022	hakej1	\$10,000.00	Material Discrepancy resolved from estimate 0015		
							MDPA - Total						\$0.00
					Other Item Adjustment - Total							\$0.00	
					0230 - Total							\$0.00	
					0240	CURB AND GUTTER TYPE B	Material		3	Jul 16, 2021	SYSTEM	\$9,597.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
									3	Jul 16, 2021	SYSTEM	(\$9,597.00)	
									4	Aug 3, 2021	SYSTEM	\$16,375.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
									4	Aug 3, 2021	SYSTEM	(\$16,375.80)	
									- Total				
Material - Total										\$0.00			
0240 - Total							\$0.00						
0250	CONCRETE CURB LOW PROFILE TYPE E	Material		5	Aug 16, 2021	SYSTEM	\$7,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				5	Aug 16, 2021	SYSTEM	(\$7,840.00)						
				6	Sep 2, 2021	SYSTEM	\$7,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				6	Sep 2, 2021	SYSTEM	(\$7,840.00)						
				7	Sep 16, 2021	SYSTEM	\$7,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				7	Sep 16, 2021	SYSTEM	(\$7,840.00)						
				8	Oct 1, 2021	SYSTEM	\$9,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				8	Oct 1, 2021	SYSTEM	(\$9,100.00)						
				9	Oct 18, 2021	SYSTEM	\$9,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				9	Oct 18, 2021	SYSTEM	(\$9,100.00)						
				10	Nov 2, 2021	SYSTEM	\$17,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
				10	Nov 2, 2021	SYSTEM	(\$17,360.00)						
				11	Nov 16, 2021	SYSTEM	\$17,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user burto4 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
11	Nov 16, 2021	SYSTEM	(\$17,360.00)										



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3378	0250	CONCRETE CURB LOW PROFILE TYPE E	Material			2021							
					12	Dec 2, 2021	SYSTEM	\$17,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					12	Dec 2, 2021	SYSTEM	(\$17,360.00)					
					13	Dec 16, 2021	SYSTEM	\$17,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					13	Dec 16, 2021	SYSTEM	(\$17,360.00)					
					14	Jan 18, 2022	SYSTEM	\$17,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					14	Jan 18, 2022	SYSTEM	(\$17,360.00)					
					- Total						\$0.00		
					Material - Total						\$0.00		
					0250 - Total						\$0.00		
				J5S3378	0260	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		4	Aug 3, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
									4	Aug 3, 2021	SYSTEM	(\$2,500.00)	
									5	Aug 16, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
									5	Aug 16, 2021	SYSTEM	(\$2,500.00)	
	6	Sep 2, 2021	SYSTEM					\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
	6	Sep 2, 2021	SYSTEM					(\$2,500.00)					
	7	Sep 16, 2021	SYSTEM					\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
	7	Sep 16, 2021	SYSTEM					(\$2,500.00)					
	8	Oct 1, 2021	SYSTEM					\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	8	Oct 1, 2021	SYSTEM					(\$2,500.00)					
	9	Oct 18, 2021	SYSTEM					\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	9	Oct 18, 2021	SYSTEM					(\$2,500.00)					
	10	Nov 2, 2021	SYSTEM					\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
	10	Nov 2, 2021	SYSTEM					(\$2,500.00)					
	11	Nov 16, 2021	SYSTEM					\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user burto4 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	11	Nov 16, 2021	SYSTEM					(\$2,500.00)					
	12	Dec 2, 2021	SYSTEM					\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	12	Dec 2, 2021	SYSTEM					(\$2,500.00)					
	13	Dec 16, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment								



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3378	0260	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material			2021			Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					13	Dec 16, 2021	SYSTEM	(\$2,500.00)		
					15	Feb 1, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					15	Feb 1, 2022	SYSTEM	(\$2,500.00)		
					16	Feb 16, 2022	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					16	Feb 16, 2022	SYSTEM	(\$2,500.00)		
					- Total			\$0.00		
					Material - Total			\$0.00		
					0260 - Total			\$0.00		
	0270		CURVED VANE GRATE AND FRAME(4 FT. X 2 FT)	Material		3	Jul 16, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
						3	Jul 16, 2021	SYSTEM	(\$9,000.00)	
						4	Aug 3, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
						4	Aug 3, 2021	SYSTEM	(\$9,000.00)	
						5	Aug 16, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
						5	Aug 16, 2021	SYSTEM	(\$9,000.00)	
6						Sep 2, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
6						Sep 2, 2021	SYSTEM	(\$9,000.00)		
7						Sep 16, 2021	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
7						Sep 16, 2021	SYSTEM	(\$9,000.00)		
15						Feb 1, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
15						Feb 1, 2022	SYSTEM	(\$9,000.00)		
16						Feb 16, 2022	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
16						Feb 16, 2022	SYSTEM	(\$9,000.00)		
						- Total			\$0.00	
				Material - Total			\$0.00			
				0270 - Total			\$0.00			
0280		MANHOLE FRAME AND COVER, TYPE 3	Material		3	Jul 16, 2021	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					3	Jul 16, 2021	SYSTEM	(\$2,500.00)		
					4	Aug 3, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hakej1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					4	Aug 3, 2021	SYSTEM	(\$3,000.00)		



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J5S3378	0280	MANHOLE FRAME AND COVER, TYPE 3	Material			2021												
					5	Aug 16, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
					5	Aug 16, 2021	SYSTEM	(\$3,000.00)										
					6	Sep 2, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
					6	Sep 2, 2021	SYSTEM	(\$3,000.00)										
					7	Sep 16, 2021	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
					7	Sep 16, 2021	SYSTEM	(\$3,000.00)										
					8	Oct 1, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
					8	Oct 1, 2021	SYSTEM	(\$3,500.00)										
					9	Oct 18, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
					9	Oct 18, 2021	SYSTEM	(\$3,500.00)										
					10	Nov 2, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
					10	Nov 2, 2021	SYSTEM	(\$3,500.00)										
					11	Nov 16, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user burto4 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
					11	Nov 16, 2021	SYSTEM	(\$3,500.00)										
					12	Dec 2, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.									
					12	Dec 2, 2021	SYSTEM	(\$3,500.00)										
					13	Dec 16, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
					13	Dec 16, 2021	SYSTEM	(\$3,500.00)										
					14	Jan 18, 2022	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.									
					14	Jan 18, 2022	SYSTEM	(\$3,500.00)										
					- Total								\$0.00					
					Material - Total								\$0.00					
					0280 - Total								\$0.00					
					0340	WARNING LIGHT, TYPE B	Overrun	Overrun	2	Jun 30, 2021	SYSTEM	(\$180.00)						
									5	Aug 16, 2021	SYSTEM	\$180.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,45.00000 - 45.00000, is applied (if non-zero).					
									Overrun - Total								\$0.00	
									Overrun - Total								\$0.00	
0340 - Total								\$0.00										
0370	PREF THERMO	Material		14	Jan 18, 2022	SYSTEM	\$390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment										



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3378	0370	PVTM MARK, LT/RT ARROW	Material		14	Jan 18, 2022	SYSTEM	(\$390.00)	Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0370 - Total			\$0.00	
	0380	PREF THERMO PVTM MARK, 30" WHT MIDBL	Material		14	Jan 18, 2022	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Jan 18, 2022	SYSTEM	(\$5,600.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0380 - Total			\$0.00					
	0390	PREF THERMO PVTM MARK, YIELD TRIAN	Material		14	Jan 18, 2022	SYSTEM	\$810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					14	Jan 18, 2022	SYSTEM	(\$810.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0390 - Total			\$0.00					
	0410	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		14	Jan 18, 2022	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					14	Jan 18, 2022	SYSTEM	(\$450.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0410 - Total			\$0.00					
	0420	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		14	Jan 18, 2022	SYSTEM	\$202.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					14	Jan 18, 2022	SYSTEM	(\$202.50)	
					- Total			\$0.00	
					Material - Total			\$0.00	
	0420 - Total			\$0.00					
	0430	MISC. PAVEMENT MARKINGS	Material		14	Jan 18, 2022	SYSTEM	\$2,813.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					14	Jan 18, 2022	SYSTEM	(\$2,813.75)	
- Total					\$0.00				
Material - Total					\$0.00				
Other Item Adjustment			REFL	13	Dec 16, 2021	hakej1	(\$562.75)	20% withholding until retro reflectivity results have been tested and meet MoDOT specification	
				17	Apr 4, 2022	hakej1	\$562.75	This is to give back the 20% for until retro reflectivity was met. This couldn't be tested per MoDOT specification in the time limit necessary before plows was on so this will also be for 100% pay only.	
REFL - Total			\$0.00						
Other Item Adjustment - Total			\$0.00						
0430 - Total			\$0.00						
0440	MISC. PAVEMENT MARKINGS	Material		14	Jan 18, 2022	SYSTEM	\$3,346.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hakej1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				14	Jan 18, 2022	SYSTEM	(\$3,346.25)		
				- Total			\$0.00		



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3378	0440	MISC. PAVEMENT MARKINGS	Material - Total						\$0.00	
			Other Item Adjustment	REFL	13	Dec 16, 2021	hakej1	(\$669.25)	20% withholding until retro reflectivity results have been tested and meet MoDOT specification	
					17	Apr 4, 2022	hakej1	\$669.25	This is to give back the 20% for until retro reflectivity was met. This couldn't be tested per MoDOT specification in the time limit necessary before plows was on so this will also be for 100% pay only.	
			REFL - Total						\$0.00	
			Other Item Adjustment - Total						\$0.00	
	0440 - Total						\$0.00			
	0450	MISC. PAVEMENT MARKINGS	Material		14	Jan 18, 2022	SYSTEM	\$307.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hakej1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					14	Jan 18, 2022	SYSTEM	(\$307.50)		
			- Total						\$0.00	
			Material - Total						\$0.00	
	0450 - Total						\$0.00			
	0470	15 IN. PIPE CULVERT GROUP B	Overrun	Overrun	8	Oct 1, 2021	SYSTEM	\$1,155.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
					8	Oct 1, 2021	SYSTEM	(\$1,155.00)		
					9	Oct 18, 2021	SYSTEM	(\$1,155.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
					14	Jan 18, 2022	SYSTEM	\$1,155.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',55.00000 - 55.00000, 'is applied (if non-zero).	
Overrun - Total						\$0.00				
Overrun - Total						\$0.00				
0470 - Total						\$0.00				
0510	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	Material		4	Aug 3, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hakej1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
				4	Aug 3, 2021	SYSTEM	(\$2,100.00)			
				5	Aug 16, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
				5	Aug 16, 2021	SYSTEM	(\$2,100.00)			
				6	Sep 2, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				6	Sep 2, 2021	SYSTEM	(\$2,100.00)			
				7	Sep 16, 2021	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
				7	Sep 16, 2021	SYSTEM	(\$2,100.00)			
			- Total						\$0.00	
Material - Total						\$0.00				
0510 - Total						\$0.00				
0520	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		2	Jun 30, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				2	Jun 30, 2021	SYSTEM	(\$2,000.00)			
				3	Jul 16, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				3	Jul 16, 2021	SYSTEM	(\$12,000.00)			



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3378	0520	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material			2021								
					4	Aug 3, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hakej1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					4	Aug 3, 2021	SYSTEM	(\$12,000.00)						
					5	Aug 16, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					5	Aug 16, 2021	SYSTEM	(\$12,000.00)						
					6	Sep 2, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					6	Sep 2, 2021	SYSTEM	(\$12,000.00)						
					7	Sep 16, 2021	SYSTEM	\$12,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hakej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					7	Sep 16, 2021	SYSTEM	(\$12,000.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0520 - Total								\$0.00	
					0530		PRECAST CONCRETE DROP INLET 5 FT X 3 FT	Material		3	Jul 16, 2021	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
										3	Jul 16, 2021	SYSTEM	(\$24,000.00)	
4	Aug 3, 2021	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hakej1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
4	Aug 3, 2021	SYSTEM	(\$24,000.00)											
5	Aug 16, 2021	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
5	Aug 16, 2021	SYSTEM	(\$24,000.00)											
6	Sep 2, 2021	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
6	Sep 2, 2021	SYSTEM	(\$24,000.00)											
7	Sep 16, 2021	SYSTEM	\$24,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hakej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
7	Sep 16, 2021	SYSTEM	(\$24,000.00)											
- Total										\$0.00				
Material - Total								\$0.00						
0530 - Total								\$0.00						
0540		MISC. MANHOLES AND DROP INLETS	Material		4	Aug 3, 2021	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hakej1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					4	Aug 3, 2021	SYSTEM	(\$4,900.00)						
					5	Aug 16, 2021	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hakej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					5	Aug 16, 2021	SYSTEM	(\$4,900.00)						
					6	Sep 2, 2021	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user hakej1 overriding Payment					



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3378	0540	MISC. MANHOLES AND DROP INLETS	Material						Estimate Exception 11 on the current Payment Estimate.				
					6	Sep 2, 2021	SYSTEM	(\$4,900.00)					
					7	Sep 16, 2021	SYSTEM	\$4,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user hakej1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					7	Sep 16, 2021	SYSTEM	(\$4,900.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0540 - Total							\$0.00	
					0550	TURF TYPE TALL FESCUE SODDING	Material		10	Nov 2, 2021	SYSTEM	\$7,086.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
									10	Nov 2, 2021	SYSTEM	(\$7,086.60)	
									11	Nov 16, 2021	SYSTEM	\$13,026.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user burto4 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									11	Nov 16, 2021	SYSTEM	(\$13,026.60)	
									12	Dec 2, 2021	SYSTEM	\$17,402.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
									12	Dec 2, 2021	SYSTEM	(\$17,402.40)	
									13	Dec 16, 2021	SYSTEM	\$20,386.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
13	Dec 16, 2021	SYSTEM	(\$20,386.80)										
14	Jan 18, 2022	SYSTEM	\$21,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hakej1 overriding Payment Estimate Exception 21 on the current Payment Estimate.									
14	Jan 18, 2022	SYSTEM	(\$21,510.00)										
- Total											\$0.00		
Material - Total											\$0.00		
0550 - Total											\$0.00		
0560	CURB INLET CHECK	Material		2					Jun 30, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				2	Jun 30, 2021	SYSTEM	(\$600.00)						
				3	Jul 16, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
				3	Jul 16, 2021	SYSTEM	(\$600.00)						
				4	Aug 3, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hakej1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
				4	Aug 3, 2021	SYSTEM	(\$600.00)						
				5	Aug 16, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hakej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				5	Aug 16, 2021	SYSTEM	(\$600.00)						
				6	Sep 2, 2021	SYSTEM	\$1,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user hakej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
				6	Sep 2, 2021	SYSTEM	(\$1,800.00)						



Line Item Adjustments by Estimate

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3378	0560	CURB INLET CHECK	Material		7	Sep 16, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hakej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					7	Sep 16, 2021	SYSTEM	(\$2,000.00)	
					8	Oct 1, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Oct 1, 2021	SYSTEM	(\$2,000.00)	
					9	Oct 18, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Oct 18, 2021	SYSTEM	(\$2,000.00)	
					10	Nov 2, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					10	Nov 2, 2021	SYSTEM	(\$2,000.00)	
					11	Nov 16, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user burto4 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					11	Nov 16, 2021	SYSTEM	(\$2,000.00)	
					12	Dec 2, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					12	Dec 2, 2021	SYSTEM	(\$2,000.00)	
					13	Dec 16, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					13	Dec 16, 2021	SYSTEM	(\$2,000.00)	
					- Total				
Material - Total								\$0.00	
0560 - Total								\$0.00	
0580	SILT FENCE	Material			7	Sep 16, 2021	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hakej1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					7	Sep 16, 2021	SYSTEM	(\$60.00)	
					8	Oct 1, 2021	SYSTEM	\$788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Oct 1, 2021	SYSTEM	(\$788.00)	
					9	Oct 18, 2021	SYSTEM	\$788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	Oct 18, 2021	SYSTEM	(\$788.00)	
					10	Nov 2, 2021	SYSTEM	\$788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					10	Nov 2, 2021	SYSTEM	(\$788.00)	
					11	Nov 16, 2021	SYSTEM	\$788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user burto4 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					11	Nov 16, 2021	SYSTEM	(\$788.00)	
					12	Dec 2, 2021	SYSTEM	\$788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3378	0580	SILT FENCE	Material						Estimate Exception 8 on the current Payment Estimate.					
					12	Dec 2, 2021	SYSTEM	(\$788.00)						
					13	Dec 16, 2021	SYSTEM	\$788.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Dec 16, 2021	SYSTEM	(\$788.00)						
									- Total	\$0.00				
									Material - Total	\$0.00				
									0580 - Total	\$0.00				
	0590	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Other Item Adjustment	OTHR	4	Aug 3, 2021	hakej1	(\$40,000.00)	This is to withhold money until they install the tracer wire.					
					17	Apr 4, 2022	hakej1	\$40,000.00	This is to give back withholdings until the entire amount of conduit with tracer wire was installed. This work is completed now.					
												OTHR - Total	\$0.00	
												Other Item Adjustment - Total	\$0.00	
									0590 - Total	\$0.00				
	0600	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material		14	Jan 18, 2022	SYSTEM	\$11,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user hakej1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					14	Jan 18, 2022	SYSTEM	(\$11,940.00)						
					15	Feb 1, 2022	SYSTEM	\$11,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
15					Feb 1, 2022	SYSTEM	(\$11,940.00)							
16					Feb 16, 2022	SYSTEM	\$15,920.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.						
16					Feb 16, 2022	SYSTEM	(\$15,920.00)							
											- Total	\$0.00		
								Material - Total	\$0.00					
								0600 - Total	\$0.00					
0610	BRACKET ARM, 15 FT. OR 4.6 M	Material		14	Jan 18, 2022	SYSTEM	\$5,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hakej1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						
				14	Jan 18, 2022	SYSTEM	(\$5,616.00)							
				15	Feb 1, 2022	SYSTEM	\$5,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				15	Feb 1, 2022	SYSTEM	(\$5,616.00)							
				16	Feb 16, 2022	SYSTEM	\$7,488.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				16	Feb 16, 2022	SYSTEM	(\$7,488.00)							
											- Total	\$0.00		
								Material - Total	\$0.00					
								0610 - Total	\$0.00					
0620	LUMINAIRE, LED-A	Material		14	Jan 18, 2022	SYSTEM	\$2,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user hakej1 overriding Payment Estimate Exception 24 on the current Payment Estimate.						
				14	Jan 18, 2022	SYSTEM	(\$2,616.00)							
				15	Feb 1, 2022	SYSTEM	\$2,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5S3378	0620	LUMINAIRE, LED-A	Material		15	Feb 1, 2022	SYSTEM	(\$2,616.00)					
					16	Feb 16, 2022	SYSTEM	\$3,488.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					16	Feb 16, 2022	SYSTEM	(\$3,488.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					0620 - Total							\$0.00	
					0630	BASE MOUNTED CONTROL STATION	Material		14	Jan 18, 2022	SYSTEM	\$5,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user hakej1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
									14	Jan 18, 2022	SYSTEM	(\$5,900.00)	
									15	Feb 1, 2022	SYSTEM	\$5,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
									15	Feb 1, 2022	SYSTEM	(\$5,900.00)	
16	Feb 16, 2022	SYSTEM	\$5,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
16	Feb 16, 2022	SYSTEM	(\$5,900.00)										
- Total											\$0.00		
Material - Total											\$0.00		
0630 - Total											\$0.00		
0640	CONDUIT, 2 IN. RIGID, IN TRENCH	Overrun	Overrun	6					Sep 2, 2021	SYSTEM	(\$870.00)		
				10	Nov 2, 2021	SYSTEM	\$870.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.00000 - 10.00000, 'is applied (if non-zero).					
				Overrun - Total							\$0.00		
				Overrun - Total							\$0.00		
				0640 - Total							\$0.00		
0680	CABLE, 1 AWG 1 CONDUCTOR	Material		14	Jan 18, 2022	SYSTEM	\$551.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user hakej1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
				14	Jan 18, 2022	SYSTEM	(\$551.00)						
				15	Feb 1, 2022	SYSTEM	\$551.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				15	Feb 1, 2022	SYSTEM	(\$551.00)						
				16	Feb 16, 2022	SYSTEM	\$551.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				16	Feb 16, 2022	SYSTEM	(\$551.00)						
				- Total							\$0.00		
				Material - Total							\$0.00		
				0680 - Total							\$0.00		
				0690	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		14	Jan 18, 2022	SYSTEM	\$688.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user hakej1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
14	Jan 18, 2022	SYSTEM	(\$688.50)										
15	Feb 1, 2022	SYSTEM	\$688.50					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J5S3378	0690	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		15	Feb 1, 2022	SYSTEM	(\$688.50)								
					16	Feb 16, 2022	SYSTEM	\$918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.							
					16	Feb 16, 2022	SYSTEM	(\$918.00)								
					- Total						\$0.00					
					Material - Total						\$0.00					
					0690 - Total						\$0.00					
					0730	CONCRETE FOOTINGS, EMBEDDED	Material		14	Jan 18, 2022	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user hakej1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
									14	Jan 18, 2022	SYSTEM	(\$900.00)				
									- Total						\$0.00	
									Material - Total						\$0.00	
Other Item Adjustment	OTHR	14	Jan 18, 2022	hakej1					(\$180.00)	Most items under this line item are done, however, not completed. This is to give some payment towards this item minus 20%. The remaining 20% will be paid once everything is completely installed						
		17	Apr 4, 2022	hakej1					\$180.00	This is to give back the 20% I was withholding until all footings was put in place.						
OTHR - Total										\$0.00						
Other Item Adjustment - Total										\$0.00						
0730 - Total										\$0.00						
0750	2 IN. PSST POST - 12 GA.	Material		14					Jan 18, 2022	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user hakej1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				
				14	Jan 18, 2022	SYSTEM	(\$1,824.00)									
				15	Feb 1, 2022	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user hakej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.								
				15	Feb 1, 2022	SYSTEM	(\$1,824.00)									
				16	Feb 16, 2022	SYSTEM	\$1,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 14 on the current Payment Estimate.								
				16	Feb 16, 2022	SYSTEM	(\$1,824.00)									
				- Total						\$0.00						
				Material - Total						\$0.00						
				Other Item Adjustment	OTHR	14	Jan 18, 2022	hakej1	(\$364.80)	Most items under this line item are done, however, not completed. This is to give some payment towards this item minus 20%. The remaining 20% will be paid once everything is completely installed						
						17	Apr 4, 2022	hakej1	\$364.80	This is to give back the 20% I was withholding until all posts were properly put in place.						
OTHR - Total						\$0.00										
Other Item Adjustment - Total						\$0.00										
0750 - Total						\$0.00										
0760	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material		14	Jan 18, 2022	SYSTEM	\$912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user hakej1 overriding Payment Estimate Exception 30 on the current Payment Estimate.								
				14	Jan 18, 2022	SYSTEM	(\$912.00)									
				15	Feb 1, 2022	SYSTEM	\$912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user hakej1 overriding Payment Estimate Exception 14 on the current Payment Estimate.								
				15	Feb 1, 2022	SYSTEM	(\$912.00)									
				16	Feb 16, 2022	SYSTEM	\$912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment								
				16	Feb 16, 2022	SYSTEM	(\$912.00)									



Line Item Adjustments by Estimate

Jun 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3378	0760	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material		16	Feb 16, 2022	SYSTEM	(\$912.00)	Estimate Exception 15 on the current Payment Estimate.		
				- Total						\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	OTHR	14	Jan 18, 2022	hakej1	(\$182.40)	Most items under this line item are done, however, not completed. This is to give some payment towards this item minus 20%. The remaining 20% will be paid once everything is completely installed		
					17	Apr 4, 2022	hakej1	\$182.40	This is to give back the 20% I was withholding until all anchors were put in place.		
			OTHR - Total						\$0.00		
			Other Item Adjustment - Total						\$0.00		
			0760 - Total						\$0.00		
			0770	SH-FLAT SHEET	Material		14	Jan 18, 2022	SYSTEM	\$10,447.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user hakej1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
							14	Jan 18, 2022	SYSTEM	(\$10,447.00)	
		15				Feb 1, 2022	SYSTEM	\$10,447.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user hakej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
		15				Feb 1, 2022	SYSTEM	(\$10,447.00)			
		16				Feb 16, 2022	SYSTEM	\$10,447.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
		16				Feb 16, 2022	SYSTEM	(\$10,447.00)			
	- Total							\$0.00			
	Material - Total							\$0.00			
	Other Item Adjustment	OTHR			14	Jan 18, 2022	hakej1	(\$2,089.40)	Most items under this line item are done, however, not completed. This is to give some payment towards this item minus 20%. The remaining 20% will be paid once everything is completely installed		
					17	Apr 4, 2022	hakej1	\$2,089.40	This is to give back the 20% I was withholding until all Sh-Flat sheets were put in place and I had the certifications for.		
	OTHR - Total						\$0.00				
	Other Item Adjustment - Total						\$0.00				
0770 - Total						\$0.00					
5008	MISC. HIGHWAY LIGHTING	Material		16	Feb 16, 2022	SYSTEM	\$1,987.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
				16	Feb 16, 2022	SYSTEM	(\$1,987.00)				
		- Total						\$0.00			
Material - Total						\$0.00					
5008 - Total						\$0.00					
J5S3378 - Total								\$1,924.36			
Overall - Total								\$1,924.36			