



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 3	Contract ID 210416-F02 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start August 2, 2021 Pay Period End August 15, 2021	Original Contract Amount \$12,888,486.49 Net Change Order Amount \$0.00 Current Contract Amount \$12,888,486.49
--------------------------------------	--	---	--

Approval Date		By User
August 17, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	Aubucj
August 17, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	janssm
August 18, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2023	September 1, 2023		1.68%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 5, 2021	May 5, 2021	
Letting Date	April 16, 2021	April 16, 2021	
Notice to Proceed Date	July 6, 2021	July 6, 2021	
Work Began Date			

Contract Total Pay For Estimate No. 3

	This Estimate	Previous	To Date
210416-F02			
Total Posted Items Pay	\$81,508.93	\$134,870.70	\$216,379.63
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$81,508.93	\$134,870.70	\$216,379.63

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3048	0030	2071000	LINEAR GRADING CLASS 1	STA	\$10,515.060	1.45	\$15,246.84
	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$7.000	463.5	\$3,244.50
	0180	6081012	TRUNCATED DOMES	SQFT	\$22.230	73	\$1,622.79
	0200	6085008	PAVED APPROACH, 8 IN.	SQYD	\$61.480	215.5	\$13,248.94
	0210	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$38.800	12	\$465.60
	0240	6089902	MISC.CONCRETE CURB RAMP, CORAL COLOR	EA	\$1,897.700	3	\$5,693.10
	0270	6089905	MISC.CONCRETE SIDEWALK, 4 IN., CORAL COLOR	SQYD	\$45.270	424	\$19,194.48
	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$31.970	114	\$3,644.58
	0480	6169901	MISC.TEMPORARY TRAFFIC CONTROL	LS	\$239,762.000	0.05	\$11,988.10
	0490	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	EA	\$3,200.000	2	\$6,400.00
	0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$40,000.000	0.019	\$760.00
Project J6S3048 - Total							\$81,508.93
Overall - Total							\$81,508.93

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3048	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-463.5	\$7.00	(\$3,244.50)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 3	Contract ID 210416-F02 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start August 2, 2021 Pay Period End August 15, 2021	Original Contract Amount \$12,888,486.49 Net Change Order Amount \$0.00 Current Contract Amount \$12,888,486.49
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3048	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.	463.5	\$7.00	\$3,244.50
	0180	TRUNCATED DOMES	Material			-112	\$22.23	(\$2,489.76)
	0180	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.	112	\$22.23	\$2,489.76
	0200	PAVED APPROACH, 8 IN.	Material			-297.28	\$61.48	(\$18,276.77)
	0200	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.	297.28	\$61.48	\$18,276.77
	0210	CONCRETE SIDEWALK, 4 IN.	Material			-15.33	\$38.80	(\$594.80)
	0210	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 7 on the current Payment Estimate.	15.33	\$38.80	\$594.80
	0240	MISC.	Material			-5	\$1,897.70	(\$9,488.50)
	0240	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.	5	\$1,897.70	\$9,488.50
	0270	MISC.	Material			-670.83	\$45.27	(\$30,368.47)
	0270	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 14 on the current Payment Estimate.	670.83	\$45.27	\$30,368.47
	0290	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-376.5	\$31.97	(\$12,036.70)
	0290	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 18 on the current Payment Estimate.	376.5	\$31.97	\$12,036.70
	0390	MISC.	Material			-31.17	\$101.87	(\$3,175.29)
	0390	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 21 on the current Payment Estimate.	31.17	\$101.87	\$3,175.29
	0480	MISC.	Material			-0.05	\$239,762.00	(\$11,988.10)
	0480	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 25 on the current Payment Estimate.	0.05	\$239,762.00	\$11,988.10
	0490	MISC.	Material			-2	\$3,200.00	(\$6,400.00)
	0490	MISC.	Material		This adjustment offsets the original system-	2	\$3,200.00	\$6,400.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2021

Pay Estimate Created Date: August 16, 2021

Progress Estimate Number 3	Contract ID 210416-F02 Prime Contractor Gershenson Construction Co., Inc.	Pay Period Start August 2, 2021 Pay Period End August 15, 2021	Original Contract Amount \$12,888,486.49 Net Change Order Amount \$0.00 Current Contract Amount \$12,888,486.49
--------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3048					generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 26 on the current Payment Estimate.			
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 19, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3048	FAF-S500(34)	ADA, signals & entrance improvements	180	ST LOUIS	from Penridge Drive to I-170

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3048	Posted Item Pay	\$81,508.93	\$134,870.70	\$216,379.63
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$81,508.93	\$134,870.70	\$216,379.63
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 19, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6081012, Project Item Line Number 0180, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Material Certs have been received, Inspector still needs to complete Sample Record for Material. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6085008, Project Item Line Number 0200, Material Set 608500896, Material 1005GDCMLD - Masonry Grade D LS/DO, Acceptance Action Generic 1005GDCMLD is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6085008, Project Item Line Number 0200, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6085008, Project Item Line Number 0200, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6085008, Project Item Line Number 0200, Material Set 608500896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5M16 Gr 40M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Construction is aware of the exception and is working with Materials to correct. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6086004, Project Item Line Number 0210, Material Set 608600496, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6086004, Project Item Line Number 0210, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6086004, Project Item Line Number 0210, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6089902, Project Item Line Number 0240, Material Set 608990296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6089902, Project Item Line Number 0240, Material Set 608990296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6089902, Project Item Line Number 0240, Material Set 608990296, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6089902, Project Item Line Number 0240, Material Set 608990296, Material 1056TM - Tinting Material for Concrete, Acceptance Action Generic 1056TM is insufficient.	Working with the Contractor to receive the correct information from their concrete supplier in regards to their Tint Material. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6089905, Project Item Line Number 0270, Material Set 6089905, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6089905, Project Item Line Number 0270, Material Set 6089905, Material 1056TM - Tinting Material for Concrete, Acceptance Action Generic 1056TM is insufficient.	Working with the Contractor to receive the correct information from their concrete supplier in regards to their Tint Material. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6089905, Project Item Line Number 0270, Material Set 6089905, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6089905, Project Item Line Number 0270, Material Set 6089905, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6091010, Project Item Line Number 0290, Material Set 609101096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6091010, Project Item Line Number 0290, Material Set 609101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6091010, Project Item Line Number 0290, Material Set 609101096, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6119905, Project Item Line Number 0390, Material Set 6119905, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Waiting on completion of Sample Records. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6119905, Project Item Line Number 0390, Material Set 6119905, Material 1056TM - Tinting Material for Concrete, Acceptance Action Generic 1056TM is insufficient.	Working with the Contractor to receive the correct information from their concrete supplier in regards to their Tint Material. Aubcj 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6119905, Project Item Line Number 0390, Material Set 6119905, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on completion of Sample Record. 8/16/21	Aubcj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6119905, Project Item Line Number 0390, Material Set 6119905, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance	Waiting on completion of Sample Record. Aubcj 8/16/21	Aubcj	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 19, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 100510..CPCMLD is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6169901, Project Item Line Number 0480, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on completion of Sample Record. Aubucj 8/16/21	Aubucj	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 6169902, Project Item Line Number 0490, Material Set 616990296, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting on completion of Sample Record. Aubucj 8/16/21	Aubucj	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.02	\$895,794.32	\$13,436.91
		0001	0020	2063000	CLASS 3 EXCAVATION	222.00	0.00	222.00	CUYD	0.00	\$20.00	\$0.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	25.00	0.00	25.00	STA	2.42	\$10,515.06	\$25,446.45
		0001	0040	2072000	LINEAR GRADING CLASS 2	320.50	0.00	320.50	STA	18.35	\$383.92	\$7,044.93
		0001	0050	3040183	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	2,721.00	0.00	2,721.00	SQYD	0.00	\$12.00	\$0.00
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	33,892.00	0.00	33,892.00	SQYD	549.90	\$7.00	\$3,849.30
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	704.70	0.00	704.70	TONS	0.00	\$160.00	\$0.00
		0001	0080	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	38,263.90	0.00	38,263.90	TONS	0.00	\$85.50	\$0.00
		0001	0090	4079912	MISC.HARD PENETRATION ASPHALT EMULSION (SS1-VH)	28,179.00	0.00	28,179.00	GAL	0.00	\$2.55	\$0.00
		0001	0100	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	697.10	0.00	697.10	SQYD	0.00	\$82.21	\$0.00
		0001	0110	6039902	WATER	40.00	0.00	40.00	EA	0.00	\$350.00	\$0.00
		0001	0120	6039902	WATER	40.00	0.00	40.00	EA	0.00	\$250.00	\$0.00
		0001	0130	6042010	ADJUSTING MANHOLE	65.00	0.00	65.00	EA	0.00	\$557.35	\$0.00
		0001	0140	6042020	ADJUSTING BASIN OR INLET	28.00	0.00	28.00	EA	0.00	\$463.02	\$0.00
		0001	0150	6044011	PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	0.00	\$1,033.78	\$0.00
		0001	0160	6049902	MISC.CONVERT INLET TO MANHOLE	5.00	0.00	5.00	EA	0.00	\$1,550.84	\$0.00
		0001	0170	6071060	PEDESTRIAN FENCE (STRUCTURES)	36.00	0.00	36.00	LF	0.00	\$157.87	\$0.00
		0001	0180	6081012	TRUNCATED DOMES	4,984.00	0.00	4,984.00	SQFT	112.00	\$22.23	\$2,489.76
		0001	0190	6083006	6 IN. CONCRETE MEDIAN STRIP	989.00	0.00	989.00	SQYD	0.00	\$58.92	\$0.00
		0001	0200	6085008	PAVED APPROACH, 8 IN.	11,544.40	0.00	11,544.40	SQYD	357.68	\$61.48	\$21,990.17
		0001	0210	6086004	CONCRETE SIDEWALK, 4 IN.	9,752.20	0.00	9,752.20	SQYD	15.33	\$38.80	\$594.80
		0001	0220	6086007	CONCRETE SIDEWALK, 7 IN.	1,849.90	0.00	1,849.90	SQYD	0.00	\$55.62	\$0.00
		0001	0230	6089902	MISC.CONCRETE CURB RAMP	97.00	0.00	97.00	EA	0.00	\$1,400.00	\$0.00
		0001	0240	6089902	MISC.CONCRETE CURB RAMP, CORAL COLOR	128.00	0.00	128.00	EA	5.00	\$1,897.70	\$9,488.50
		0001	0250	6089905	MISC.CONCRETE SIDEWALK REPAIR, 4 IN.	80.00	0.00	80.00	SQYD	0.00	\$62.33	\$0.00
		0001	0260	6089905	MISC.CONCRETE SIDEWALK REPAIR, 4 IN., CORAL COLOR	80.00	0.00	80.00	SQYD	0.00	\$66.41	\$0.00
		0001	0270	6089905	MISC.CONCRETE SIDEWALK, 4 IN., CORAL COLOR	8,608.30	0.00	8,608.30	SQYD	696.83	\$45.27	\$31,545.49
		0001	0280	6089905	MISC.SIDEWALK GRINDING	15.00	0.00	15.00	SQYD	0.00	\$50.00	\$0.00
		0001	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	10,374.00	0.00	10,374.00	LF	395.50	\$31.97	\$12,644.14
		0001	0300	6091041	CONCRETE GUTTER TYPE A	9.00	0.00	9.00	LF	0.00	\$100.00	\$0.00
		0001	0310	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	3,437.00	0.00	3,437.00	LF	0.00	\$20.78	\$0.00
		0001	0320	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	117.00	0.00	117.00	LF	0.00	\$21.38	\$0.00
		0001	0330	6092031	CONCRETE CURB LOW PROFILE TYPE E	34.00	0.00	34.00	LF	0.00	\$20.00	\$0.00
		0001	0340	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	92.00	0.00	92.00	CUYD	0.00	\$47.96	\$0.00
		0001	0350	6096042	PLACING TYPE 2 ROCK DITCH LINER	92.00	0.00	92.00	CUYD	0.00	\$54.42	\$0.00
		0001	0360	6099903	MISC.LANDSCAPE CURB	343.00	0.00	343.00	LF	0.00	\$98.77	\$0.00
		0001	0370	6099903	MISC.SLOTTED INTEGRAL CURB	364.00	0.00	364.00	LF	0.00	\$19.88	\$0.00
		0001	0380	6116010A	SLOPE PROTECTION	955.00	0.00	955.00	SQYD	0.00	\$91.62	\$0.00
		0001	0390	6119905	MISC.SLOPE PROTECTION, CORAL COLOR	795.00	0.00	795.00	SQYD	31.17	\$101.87	\$3,175.29
		0001	0400	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	179.10	0.00	179.10	SQYD	0.00	\$271.30	\$0.00
		0001	0410	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	179.00	0.00	179.00	SQYD	0.00	\$5.00	\$0.00
		0001	0420	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	179.00	0.00	179.00	SQYD	0.00	\$11.00	\$0.00
		0001	0430	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,378.00	0.00	1,378.00	LF	0.00	\$6.00	\$0.00
		0001	0440	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	320.00	0.00	320.00	EA	0.00	\$5.98	\$0.00
		0001	0450	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	5.00	0.00	5.00	EA	0.00	\$923.77	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0001	0460	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	3.00	0.00	3.00	EA	0.00	\$1,154.78	\$0.00
		0001	0470	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	6.00	0.00	6.00	EA	0.00	\$320.26	\$0.00
		0001	0480	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.05	\$239,762.00	\$11,988.10
		0001	0490	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	6.00	0.00	6.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0500	6179903	MISC.CONCRETE TRAFFIC BARRIER, TYPE C (PERFORATED)	665.00	0.00	665.00	LF	0.00	\$132.86	\$0.00
		0001	0510	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$844,409.28	\$0.00
		0001	0511	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.00	\$764,077.28	\$0.00
		0001	0520	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0530	6191000	PAVEMENT EDGE TREATMENT	28,023.00	0.00	28,023.00	LF	0.00	\$1.29	\$0.00
		0001	0540	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	4,710.00	0.00	4,710.00	LF	0.00	\$6.00	\$0.00
		0001	0550	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	46.00	0.00	46.00	LF	0.00	\$11.00	\$0.00
		0001	0560	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	3,702.00	0.00	3,702.00	LF	0.00	\$17.00	\$0.00
		0001	0570	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	154.00	0.00	154.00	LF	0.00	\$18.00	\$0.00
		0001	0580	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	315.00	0.00	315.00	EA	0.00	\$270.00	\$0.00
		0001	0590	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	38.00	0.00	38.00	EA	0.00	\$25.00	\$0.00
		0001	0600	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	24.00	0.00	24.00	EA	0.00	\$40.00	\$0.00
		0001	0610	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	1,356.00	0.00	1,356.00	EA	0.00	\$180.00	\$0.00
		0001	0620	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	685.00	0.00	685.00	EA	0.00	\$50.00	\$0.00
		0001	0630	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	74,277.00	0.00	74,277.00	LF	0.00	\$0.17	\$0.00
		0001	0640	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	107,464.00	0.00	107,464.00	LF	0.00	\$0.22	\$0.00
		0001	0650	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	208.00	0.00	208.00	LF	0.00	\$1.00	\$0.00
		0001	0660	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,029.00	0.00	2,029.00	LF	0.00	\$2.00	\$0.00
		0001	0670	6207001	PAVEMENT MARKING REMOVAL	23,067.00	0.00	23,067.00	LF	0.00	\$0.75	\$0.00
		0001	0680	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	31.00	0.00	31.00	EA	0.00	\$50.00	\$0.00
		0001	0690	6209902	MISC.18 IN. WHITE ISLAND TUBULAR MARKIER	172.00	0.00	172.00	EA	0.00	\$52.80	\$0.00
		0001	0700	6209902	MISC.18 IN. YELLOW ISLAND TUBULAR MARKER	155.00	0.00	155.00	EA	0.00	\$52.80	\$0.00
		0001	0710	6209903	MISC.PREFORMED THERMOPLASTIC PAVEEMNT MARKING, 6 IN. YELLOW	1,061.00	0.00	1,061.00	LF	0.00	\$6.00	\$0.00
		0001	0720	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	281,790.00	0.00	281,790.00	SQYD	0.00	\$1.33	\$0.00
		0001	0730	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	276.00	0.00	276.00	SQYD	0.00	\$3.50	\$0.00
		0001	0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.04	\$40,000.00	\$1,520.00
		0001	0750	7039903	MISC.SPECIAL GUTTER RETAINING WALL	435.00	0.00	435.00	LF	0.00	\$102.84	\$0.00
		0001	0760	7209904	MISC.SMALL BLOCK RETAINING WALL	606.00	0.00	606.00	SQFT	0.00	\$67.83	\$0.00
		0001	0770	7261012	12 IN. PIPE GROUP A	32.00	0.00	32.00	LF	0.00	\$167.61	\$0.00
		0001	0780	7261018	18 IN. PIPE GROUP A	26.00	0.00	26.00	LF	0.00	\$198.93	\$0.00
		0001	0790	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	5.00	0.00	5.00	FT	0.00	\$623.31	\$0.00
		0001	0800	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	20.00	0.00	20.00	FT	0.00	\$366.12	\$0.00
		0001	0810	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	10.00	0.00	10.00	FT	0.00	\$467.70	\$0.00
		0001	0820	7319902	MISC.SPECIAL DRAINAGE STRUCTURE	3.00	0.00	3.00	EA	0.00	\$5,183.98	\$0.00
		0001	0830	7319913	MISC.DOUBLE CURB INLET	10.00	0.00	10.00	FT	0.00	\$825.48	\$0.00
		0001	0840	8031000A	TURF TYPE TALL FESCUE SODDING	9,697.00	0.00	9,697.00	SQYD	0.00	\$9.50	\$0.00
		0001	0850	8051000A	SEEDING - COOL SEASON MIXTURES	0.30	0.00	0.30	ACRE	0.00	\$9,680.00	\$0.00
		0001	0860	8061005	ROCK DITCH CHECK	40.00	0.00	40.00	LF	0.00	\$12.00	\$0.00
		0001	0870	8061007A	CURB INLET CHECK	335.00	0.00	335.00	EA	0.00	\$95.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0001	0880	8061016	SEDIMENT REMOVAL	450.00	0.00	450.00	CUYD	0.00	\$1.00	\$0.00
		0001	0890	8061017	TEMPORARY SEEDING AND MULCHING	0.30	0.00	0.30	ACRE	0.00	\$4,840.00	\$0.00
		0001	0900	8061019	SILT FENCE	11,135.00	0.00	11,135.00	LF	0.00	\$2.95	\$0.00
		0001	0910	8064138	TYPE 2D EROSION CONTROL BLANKET	1,528.00	0.00	1,528.00	SQYD	0.00	\$2.95	\$0.00
		0001	0920	8069905	MISC.LANDSCAPING RESTORATION	500.00	0.00	500.00	SQYD	0.00	\$35.00	\$0.00
		0010	0930	6061060	MGS GUARDRAIL	175.00	0.00	175.00	LF	0.00	\$23.90	\$0.00
		0010	0940	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$3,053.40	\$0.00
		0010	0950	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	0.00	\$1,209.00	\$0.00
		0010	0960	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,629.50	\$0.00
		0020	0970	9011010	RELOCATED POLE	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
		0020	0980	9011250	LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS)	6.00	0.00	6.00	EA	0.00	\$930.00	\$0.00
		0020	0990	9011311	LUMINAIRE, LED-A	7.00	0.00	7.00	EA	0.00	\$300.00	\$0.00
		0020	1000	9014003	CONDUIT, 3 IN. RIGID, PUSHED	91.00	0.00	91.00	LF	0.00	\$28.00	\$0.00
		0020	1010	9015010	TRENCHING TYPE I	26.00	0.00	26.00	LF	0.00	\$8.00	\$0.00
		0020	1020	9016110	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0020	1030	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	90.00	0.00	90.00	LF	0.00	\$0.85	\$0.00
		0020	1040	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	140.00	0.00	140.00	LF	0.00	\$5.80	\$0.00
		0020	1050	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	30.00	0.00	30.00	LF	0.00	\$5.30	\$0.00
		0020	1060	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	0.00	\$876.00	\$0.00
		0030	1070	9020113	SIGNAL HEAD, TYPE 3T	4.00	0.00	4.00	EA	0.00	\$702.00	\$0.00
		0030	1080	9020213	SIGNAL HEAD, TYPE 3S	9.00	0.00	9.00	EA	0.00	\$673.00	\$0.00
		0030	1090	9020215	SIGNAL HEAD, TYPE 5S	1.00	0.00	1.00	EA	0.00	\$931.00	\$0.00
		0030	1100	9020513	SIGNAL HEAD, TYPE 3B	104.00	0.00	104.00	EA	0.00	\$875.00	\$0.00
		0030	1110	9020514	SIGNAL HEAD, TYPE 4B	9.00	0.00	9.00	EA	0.00	\$960.00	\$0.00
		0030	1120	9020515	SIGNAL HEAD, TYPE 5B	2.00	0.00	2.00	EA	0.00	\$1,217.00	\$0.00
		0030	1130	9020833	SH-FLAT SHEET - SIGNAL SIGN	754.00	0.00	754.00	SQFT	0.00	\$30.00	\$0.00
		0030	1140	9020834	SIGNAL SIGN, MOUNTING HARDWARE	95.00	0.00	95.00	EA	0.00	\$352.00	\$0.00
		0030	1150	9022708	POST, SIGNAL 8 FT. OR 2.4 M	160.00	0.00	160.00	EA	0.00	\$526.00	\$0.00
		0030	1160	9022715	POST, SIGNAL 15 FT. OR 4.6 M	4.00	0.00	4.00	EA	0.00	\$678.00	\$0.00
		0030	1170	9023125	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	0.00	\$7,194.00	\$0.00
		0030	1180	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	0.00	\$8,729.00	\$0.00
		0030	1190	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	3.00	0.00	3.00	EA	0.00	\$10,217.00	\$0.00
		0030	1200	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$10,538.00	\$0.00
		0030	1210	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$11,345.00	\$0.00
		0030	1220	9023155	POST, TYPE CL, 55 FT. ARM	1.00	0.00	1.00	EA	0.00	\$12,722.00	\$0.00
		0030	1230	9023220	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	2.00	0.00	2.00	EA	0.00	\$5,285.00	\$0.00
		0030	1240	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	3.00	0.00	3.00	EA	0.00	\$6,096.00	\$0.00
		0030	1250	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	4.00	0.00	4.00	EA	0.00	\$7,084.00	\$0.00
		0030	1260	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	3.00	0.00	3.00	EA	0.00	\$7,500.00	\$0.00
		0030	1270	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	2.00	0.00	2.00	EA	0.00	\$8,651.00	\$0.00
		0030	1280	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	6.00	0.00	6.00	EA	0.00	\$8,900.00	\$0.00
		0030	1290	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	6.00	0.00	6.00	EA	0.00	\$9,235.00	\$0.00
0030	1300	9023255	POST, TYPE C, 55 FT. ARM	4.00	0.00	4.00	EA	0.00	\$10,627.00	\$0.00		
0030	1310	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	7.00	0.00	7.00	EA	0.00	\$15,200.00	\$0.00		
0030	1320	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	541.00	0.00	541.00	LF	0.00	\$8.30	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0030	1330	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	3,675.00	0.00	3,675.00	LF	0.00	\$11.00	\$0.00
		0030	1340	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	18.00	0.00	18.00	LF	0.00	\$12.60	\$0.00
		0030	1350	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	205.00	0.00	205.00	LF	0.00	\$27.00	\$0.00
		0030	1360	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	6,873.00	0.00	6,873.00	LF	0.00	\$25.00	\$0.00
		0030	1370	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	253.00	0.00	253.00	LF	0.00	\$25.00	\$0.00
		0030	1380	9028206	CABLE, 6 AWG 1 CONDUCTOR, POWER	910.00	0.00	910.00	LF	0.00	\$1.40	\$0.00
		0030	1390	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	1,220.00	0.00	1,220.00	LF	0.00	\$1.25	\$0.00
		0030	1400	9028308	CABLE, 16 AWG 2 CONDUCTOR	36,360.00	0.00	36,360.00	LF	0.00	\$0.85	\$0.00
		0030	1410	9028310	CABLE, 16 AWG 5 CONDUCTOR	35,860.00	0.00	35,860.00	LF	0.00	\$1.00	\$0.00
		0030	1420	9028311	CABLE, 16 AWG 7 CONDUCTOR	28,720.00	0.00	28,720.00	LF	0.00	\$1.15	\$0.00
		0030	1430	9028810	PULL BOX, PREFORMED CLASS 1	28.00	0.00	28.00	EA	0.00	\$1,000.00	\$0.00
		0030	1440	9028811	PULL BOX, PREFORMED CLASS 2	17.00	0.00	17.00	EA	0.00	\$1,250.00	\$0.00
		0030	1450	9028812	PULL BOX, PREFORMED CLASS 3	16.00	0.00	16.00	EA	0.00	\$1,600.00	\$0.00
		0030	1460	9029100	BASE, CONCRETE	211.70	0.00	211.70	CUYD	0.00	\$1,350.00	\$0.00
		0030	1470	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
		0030	1480	9029901	MISC.POT HOLING UTILITY FACILITIES	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0030	1490	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING, AND ADJUSTMENT	1.00	0.00	1.00	LS	0.00	\$23,000.00	\$0.00
		0030	1500	9029902	MISC.ADJUST TO GRADE PULL BOX	93.00	0.00	93.00	EA	1.00	\$500.00	\$500.00
		0030	1510	9029902	MISC.AUDIBLE PEDESTRIAN PUSH BUTTON & SIGNING W/ VERBAL WALK MESSAGE	200.00	0.00	200.00	EA	0.00	\$630.00	\$0.00
		0030	1512	9029902	MISC.CABINET MODIFICATION - FEE FEE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1514	9029902	MISC.CABINET MODIFICATION - HOME DEPOT INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1515	9029902	MISC.CABINET MODIFICATION - ADIE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1516	9029902	MISC.CABINET MODIFICATION - CYPRESS INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1518	9029902	MISC.CABINET MODIFICATION - ST. TIMOTHY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1520	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	189.00	0.00	189.00	EA	0.00	\$390.00	\$0.00
		0030	1522	9029902	MISC.CABINET MODIFICATION - ASHBY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$890.00	\$0.00
		0030	1524	9029902	MISC.CABINET MODIFICATION - INTERNATIONAL PLAZA INTERSECTION	1.00	0.00	1.00	EA	0.00	\$780.00	\$0.00
		0030	1525	9029902	MISC.CABINET MODIFICATION - ST. GREGORY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$780.00	\$0.00
		0030	1526	9029902	MISC.CABINET MODIFICATION - WISMER INTERSECTION	1.00	0.00	1.00	EA	0.00	\$736.00	\$0.00
		0030	1527	9029902	MISC.CABINET MODIFICATION - LYNN TOWN INTERSECTION	1.00	0.00	1.00	EA	0.00	\$780.00	\$0.00
		0030	1528	9029902	MISC.CABINET MODIFICATION - EDMUNDSON INTERSECTION	1.00	0.00	1.00	EA	0.00	\$670.00	\$0.00
		0030	1530	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	6.00	0.00	6.00	EA	0.00	\$1,225.00	\$0.00
		0030	1540	9029902	MISC.OPTIONAL DETECTION - DEPAUL INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1550	9029902	MISC.OPTIONAL DETECTION - EB I-70 RAMPS INTERSECTION	1.00	0.00	1.00	EA	0.00	\$12,890.00	\$0.00
		0030	1560	9029902	MISC.OPTIONAL DETECTION - FEE FEE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1570	9029902	MISC.OPTIONAL DETECTION - HILLTOP INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1580	9029902	MISC.OPTIONAL DETECTION - HOME DEPOT INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1590	9029902	MISC.OPTIONAL DETECTION - MARK TWAIN INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1600	9029902	MISC.OPTIONAL DETECTION - ST. TIMOTHY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1610	9029902	MISC.OPTIONAL DETECTION - WB I-70 RAMPS INTERSECTION	1.00	0.00	1.00	EA	0.00	\$12,800.00	\$0.00
		0030	1620	9029902	MISC.OPTIONAL DETECTION CYPRESS INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1630	9029902	MISC.OPTIONAL DETECTION - HARMONY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1640	9029902	MISC.PAD MOUNTED 120 VOLT SIGNAL POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$3,900.00	\$0.00
		0030	1650	9029902	MISC.PAD MOUNTED 120 VOLT SIGNAL POWER SUPPLY & 120 VOLT LIGHTING CONTROLLER	1.00	0.00	1.00	EA	0.00	\$5,800.00	\$0.00
		0030	1660	9029902	MISC.PAD MOUNTED 120 VOLT SIGNAL POWER SUPPLY & 120 VOLT LIGHTING CONTROLLER WITH UNINTERRUPTIBLE	1.00	0.00	1.00	EA	0.00	\$13,600.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210416-F02	J6S3048				POWER SUPPLY								
			0030	1670	9029902	MISC.PAD MOUNTED 120V/240V SIGNAL POWER SUPPLY & LIGHTING CONTROLLER WITH UNINTERRUPTIBLE POWER SUPPLY	5.00	0.00	5.00	EA	0.00	\$15,300.00	\$0.00
			0030	1680	9029902	MISC.SL DISTRICT VIDEO DETECTION SYSTEM	6.00	0.00	6.00	EA	0.00	\$18,200.00	\$0.00
			0030	1690	9029902	MISC.VIDEO DETECTION MODIFICAITON - ASHBY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$19,000.00	\$0.00
			0030	1700	9029902	MISC.VIDEO DETECTION MODIFICATION - ADIE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$5,900.00	\$0.00
			0030	1710	9029902	MISC.VIDEO DETECTION MODIFICATION - BROWN INTERSECTION	1.00	0.00	1.00	EA	0.00	\$300.00	\$0.00
			0030	1720	9029902	MISC.VIDEO DETECTION MODIFICATION - EDUNDSON INTERSECTION	1.00	0.00	1.00	EA	0.00	\$300.00	\$0.00
			0030	1730	9029902	MISC.VIDEO DETECTION MODIFICATION - INTERNATIONAL PLAZA INTERSECTION	1.00	0.00	1.00	EA	0.00	\$10,000.00	\$0.00
			0030	1740	9029902	MISC.VIDEO DETECTION MODIFICATION - LYNN TOWN INTERSECTION	1.00	0.00	1.00	EA	0.00	\$10,000.00	\$0.00
			0030	1750	9029902	MISC.VIDEO DETECTION MODIFICATION - MCKIBBON INTERSECTION	1.00	0.00	1.00	EA	0.00	\$10,000.00	\$0.00
			0030	1760	9029902	MISC.VIDEO DETECTION MODIFICATION - ST. GREGORY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$6,000.00	\$0.00
			0030	1770	9029902	MISC.VIDEO DETECTION MODIFICATION - ST. JOHN CROSSING INTERSECTION	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
			0030	1780	9029902	MISC.VIDEO DETECTION MODIFICATION - WISMER INTERSECTION	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
			0030	1790	9029902	MISC.VIDEO DETECTION MODIFICATION - WOODSON INTERSECTION	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
			0030	1800	9029903	MISC.2 CONDUCTOR 12 AWG LUMINAIRE CONTROL CABLE	2,280.00	0.00	2,280.00	LF	0.00	\$0.90	\$0.00
			0040	1810	9031010	CONCRETE FOOTINGS, EMBEDDED	7.20	0.00	7.20	CUYD	0.00	\$1,074.00	\$0.00
			0040	1820	9031220	PIPE POSTS	4,930.00	0.00	4,930.00	LB	0.00	\$4.36	\$0.00
			0040	1830	9031270A	2 IN. PSST POST - 12 GA.	1,983.00	0.00	1,983.00	LF	0.00	\$14.85	\$0.00
			0040	1840	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	564.00	0.00	564.00	LF	0.00	\$25.77	\$0.00
			0040	1850	9031280	2.5 IN. PSST POST - 12 GA.	509.00	0.00	509.00	LF	0.00	\$16.65	\$0.00
			0040	1860	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	132.00	0.00	132.00	LF	0.00	\$50.37	\$0.00
			0040	1870	9035004A	SH-FLAT SHEET	1,732.00	0.00	1,732.00	SQFT	0.00	\$15.96	\$0.00
			0040	1880	9035069A	SHF-FLAT SHEET FLUORESCENT	304.00	0.00	304.00	SQFT	0.00	\$19.56	\$0.00
			0040	1890	9039902	MISC.REMOVE AND RELOCATE EXISTING GROUND MOUNT SIGN	27.00	0.00	27.00	EA	0.00	\$132.27	\$0.00
			0050	1900	9108816	PULL BOX, PREFORMED CLASS 5	4.00	0.00	4.00	EA	0.00	\$1,500.00	\$0.00
			0050	1910	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$7,373.00	\$0.00
			0050	1920	9109902	MISC.CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$3,600.00	\$0.00
			0050	1930	9109902	MISC.FIBER OPTIC PIGTAIL, SM, FURNISH AND INSTALL	46.00	0.00	46.00	EA	0.00	\$57.00	\$0.00
			0050	1940	9109902	MISC.FIRER OPTIC JUMPER, SM, FURNISH AND INSTALL	36.00	0.00	36.00	EA	0.00	\$51.00	\$0.00
			0050	1950	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$1,800.00	\$0.00
			0050	1960	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - ASHBY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
			0050	1970	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - DEPAUL INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
			0050	1980	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - LINDBERGH INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
			0050	1990	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - MCKELVEY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
			0050	2000	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - NATURAL BRIDGE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
			0050	2010	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - NB I-270 INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
			0050	2020	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - PENNRIDGE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
			0050	2030	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - SB I-270 INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
			0050	2040	9109902	MISC.SM FIBER OPTIC FUSION SPLICE	160.00	0.00	160.00	EA	0.00	\$49.00	\$0.00
			0050	2050	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER, FURNISH AND INSTALL	7.00	0.00	7.00	EA	0.00	\$910.00	\$0.00
			0050	2060	9109903	MISC.CCTV CAMERA CABLE	190.00	0.00	190.00	LF	0.00	\$1.25	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0050	2070	9109903	MISC.CONDUIT, 2 - 2 IN., RIGID, IN TRENCH	140.00	0.00	140.00	LF	0.00	\$28.00	\$0.00
			2080	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND SINGLE MODE	5,390.00	0.00	5,390.00	LF	0.00	\$3.25	\$0.00
			2090	9109903	MISC.MODOT ITS ASSETS RELOCATION	1,000.00	0.00	1,000.00	LF	0.00	\$11.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$80,332.00	\$80,332.00
Project J6S3048 - Total Value Posted to Date as of Report Generated Date												\$232,445.84
210416-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$232,445.84



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 19, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3048

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0030	2071000	LINEAR GRADING CLASS 1	8/12/21	8/13/21	0.05	STA	East side of approach. 31' x 10'	443+56.30	RT				
				8/13/21	0.70	STA		439+17.48	LT				
				8/13/21	0.70	STA		441+23.49	LT				
0060	3040504	TYPE 5 AGGREGATE FOR BASE	8/12/21	8/13/21	6.00	SQYD		433+46.47		433+51.47	LT	Bus pad	
				8/13/21	23.00	SQYD		437+95.35	LT	437+52.37	LT		
				8/13/21	31.00	SQYD		438+40	LT	438+86	LT	45' x 6'	
				8/13/21	34.50	SQYD	East side of approach. 31' x 10'	443+56.30	LT				
				8/13/21	62.00	SQYD		433+51.47	LT	434+44.47		7.6% air QA	
				8/13/21	67.00	SQYD		439+60	LT	440+68.32	LT	101' x 6'	
				8/13/21	73.00	SQYD		439+17.48	LT			QC 8.6% air. Entire approach was poured with concrete.	
				8/13/21	108.00	SQYD		441+23.49	LT			Poured entire approach in concrete. 75' x 13'	
				8/15/21	8/16/21	6.00	SQYD		440+30	LT	440+37	LT	7' x 8' Bus Pad
				8/16/21	20.00	SQYD		444+10	LT	444+40	LT	30' x 6'	
8/16/21	33.00	SQYD		442+52.32	LT	443+02	LT	50' x 6'					
0180	6081012	TRUNCATED DOMES	8/15/21	8/16/21	20.00	SQFT		442+38.56	LT	442+63.33	LT	10' x 2'	
				8/16/21	25.00	SQFT		441+57.84	LT	441+83.13	LT		
				8/16/21	28.00	SQFT		448+00.16	LT	448+24.80	LT		
0200	6085008	PAVED APPROACH, 8 IN.	8/12/21	8/13/21	34.50	SQYD	East side of approach. 31' x 10'	443+56.30	LT				
				8/13/21	73.00	SQYD		439+17.48	LT			QC air 8.7%. Poured entire approach in concrete.	
				8/13/21	108.00	SQYD		441+23.49	LT			Poured concrete for entire approach. 75' x 9'	
0210	6086004	CONCRETE SIDEWALK, 4 IN.	8/12/21	8/13/21	6.00	SQYD		433+46.47	LT	433+51.47	LT	Gray bus pad.	
				8/15/21	8/16/21	6.00	SQYD		440+30	LT	440+37	LT	Bus pad. 7' x 8'
0240	6089902	MISC. CONCRETE	8/15/21	8/16/21	1.00	EA		441+57.84	LT	441+83.13	LT	7.7% air QC.	
				8/16/21	1.00	EA		442+38.56	LT	442+63.33	LT	QC 7.7% air.	
				8/16/21	1.00	EA		448+00.16	LT	448+24.80	LT		
0270	6089905	MISC. CONCRETE	8/12/21	8/13/21	23.00	SQYD		437+95.35	LT	437+52.37	LT	34.5' x 6'	
				8/13/21	31.00	SQYD		438+40	LT	438+86	LT	46.5' x 6'	
				8/13/21	62.00	SQYD		433+51.47	LT	434+44.47	LT	7.6% air QA. 93' x 6'	
				8/13/21	67.00	SQYD		439+60	LT	440+68.32	LT	101' x 6'	
				8/13/21	16.67	SQYD	WB North Side, west of Marvin Entrance towards Woodson	437+50		437+75		25'x6' Sidewalk towards Woodson from west of Marvin School Entrance	
				8/16/21	171.33	SQYD	WB North Side Route 180	433+51.47		430+94.47		257' x 6' Sidewalk, W of Woodson to east of Calvert	
				8/15/21	8/16/21	20.00	SQYD		444+10	LT	444+40	LT	QC 8.7% air. 30' x 6'
8/16/21	33.00	SQYD		442+52.32	LT	443+02	LT	QC 8.7% air. 50' x 6'					
0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	8/12/21	8/13/21	7.00	LF		444+05.82	LT	444+12.93	LT	QC 8.7% air	
				8/13/21	8.00	LF		446+44.47	LT	446+52.32	LT		
				8/13/21	8.00	LF		446+86.11	LT	446+94.61	LT		
				8/13/21	10.00	LF		442+53.42	LT	442+63.42	LT	QC 8.7% air	
				8/13/21	10.00	LF		448+00.13	LT	448+10.13	LT		
				8/13/21	11.00	LF		439+17.48	LT			QC air 8.7%	
				8/13/21	18.00	LF		441+23.49	LT				
				8/13/21	20.00	LF		438+21.27	LT	438+38.12	LT		
				8/13/21	22.00	LF		437+76.81	LT	437+95.37	LT		
0480	6169901	MISC.	8/4/21	8/16/21	0.05	LS	WB Route 180, East End		0			5% payout to start project out	
0490	6169902	MISC. TRAFFIC CONTROL DEVICES	8/4/21	8/16/21	2.00	EA	EB/WB Route 180, Both ends of the Project		0			1 board is on WB @ Mareshal 1 board is on EB @ SB I-170	
0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	8/4/21	8/16/21	0.02	LS	WB Route 180		0			Estimate #3 = .019/estimate till 9/1/23	

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3048	0060	TYPE 5 AGGREGATE FOR BASE	Material		3	Aug 17, 2021	SYSTEM	\$3,244.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Aug 16, 2021	SYSTEM	(\$3,244.50)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					0060 - Total						\$0.00	
	0180	TRUNCATED DOMES	Material		2	Aug 3, 2021	SYSTEM	\$866.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					2	Aug 3, 2021	SYSTEM	(\$866.97)				
					3	Aug 17, 2021	SYSTEM	\$2,489.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					3	Aug 16, 2021	SYSTEM	(\$2,489.76)				
					- Total						\$0.00	
Material - Total						\$0.00						
0180 - Total						\$0.00						
	0200	PAVED APPROACH, 8 IN.	Material		2	Aug 3, 2021	SYSTEM	\$5,027.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					2	Aug 3, 2021	SYSTEM	(\$5,027.83)				
					3	Aug 17, 2021	SYSTEM	\$18,276.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					3	Aug 16, 2021	SYSTEM	(\$18,276.77)				
					- Total						\$0.00	
Material - Total						\$0.00						
0200 - Total						\$0.00						
	0210	CONCRETE SIDEWALK, 4 IN.	Material		2	Aug 3, 2021	SYSTEM	\$129.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					2	Aug 3, 2021	SYSTEM	(\$129.20)				
					3	Aug 17, 2021	SYSTEM	\$594.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					3	Aug 16, 2021	SYSTEM	(\$594.80)				
					- Total						\$0.00	
Material - Total						\$0.00						
0210 - Total						\$0.00						
	0240	MISC. CONCRETE	Material		2	Aug 3, 2021	SYSTEM	\$3,795.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					2	Aug 3, 2021	SYSTEM	(\$3,795.40)				
					3	Aug 17, 2021	SYSTEM	\$9,488.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					3	Aug 16, 2021	SYSTEM	(\$9,488.50)				
					- Total						\$0.00	
Material - Total						\$0.00						
0240 - Total						\$0.00						



Line Item Adjustments by Estimate

Aug 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3048	0270	MISC. CONCRETE	Material		2	Aug 3, 2021	SYSTEM	\$11,173.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubocj overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					2	Aug 3, 2021	SYSTEM	(\$11,173.99)		
					3	Aug 17, 2021	SYSTEM	\$30,368.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubocj overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					3	Aug 16, 2021	SYSTEM	(\$30,368.47)		
									- Total	
									\$0.00	
									Material - Total	
									\$0.00	
									0270 - Total	
									\$0.00	
	0290	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		2	Aug 3, 2021	SYSTEM	\$8,392.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubocj overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					2	Aug 3, 2021	SYSTEM	(\$8,392.12)		
					3	Aug 17, 2021	SYSTEM	\$12,036.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubocj overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					3	Aug 16, 2021	SYSTEM	(\$12,036.70)		
									- Total	
									\$0.00	
									Material - Total	
								\$0.00		
								0290 - Total		
								\$0.00		
0390	MISC. EMBANKMENT PROTECTION	Material		2	Aug 3, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubocj overriding Payment Estimate Exception 27 on the current Payment Estimate.		
				2	Aug 3, 2021	SYSTEM	(\$3,175.29)			
				3	Aug 17, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubocj overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				3	Aug 16, 2021	SYSTEM	(\$3,175.29)			
								- Total		
								\$0.00		
								Material - Total		
								\$0.00		
								0390 - Total		
								\$0.00		
0480	MISC.	Material		3	Aug 17, 2021	SYSTEM	\$11,988.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubocj overriding Payment Estimate Exception 25 on the current Payment Estimate.		
				3	Aug 16, 2021	SYSTEM	(\$11,988.10)			
								- Total		
								\$0.00		
								Material - Total		
								\$0.00		
								0480 - Total		
								\$0.00		
0490	MISC. TRAFFIC CONTROL DEVICES	Material		3	Aug 17, 2021	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubocj overriding Payment Estimate Exception 26 on the current Payment Estimate.		
				3	Aug 16, 2021	SYSTEM	(\$6,400.00)			
								- Total		
								\$0.00		
								Material - Total		
								\$0.00		
								0490 - Total		
								\$0.00		
								J6S3048 - Total		
								\$0.00		
								Overall - Total		
								\$0.00		