



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2022

Pay Estimate Created Date: December 16, 2022

Progress Estimate Number 35	Contract ID	210416-F02	Pay Period Start	December 2, 2022	Original Contract Amount	\$12,888,486.49
	Prime Contractor	Gershenson Construction Co., Inc.	Pay Period End	December 15, 2022	Net Change Order Amount	\$341,554.10
					Current Contract Amount	\$13,230,040.59

Approval Date		By User
December 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	Aubucj
December 19, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	janssm
December 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2023	September 1, 2023		36.22%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 5, 2021	May 5, 2021	
Letting Date	April 16, 2021	April 16, 2021	
Notice to Proceed Date	July 6, 2021	July 6, 2021	
Work Began Date	July 7, 2021	July 7, 2021	

Contract Total Pay For Estimate No. 35			
	This Estimate	Previous	To Date
210416-F02			
Total Posted Items Pay	\$98,266.63	\$4,693,965.02	\$4,792,231.65
Gross Item Adjustments	\$0.00	\$736,492.83	\$736,492.83
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$98,266.63	\$5,430,457.85	\$5,528,724.48

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3048	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$895,794.320	0.02	\$17,915.89
	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$7.000	696.18	\$4,873.26
	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$160.000	100.16	\$16,025.60
	0180	6081012	TRUNCATED DOMES	SQFT	\$22.230	70	\$1,556.10
	0190	6083006	6 IN. CONCRETE MEDIAN STRIP	SQYD	\$58.920	14.88	\$876.73
	0200	6085008	PAVED APPROACH, 8 IN.	SQYD	\$61.480	237.21	\$14,583.67
	0210	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$38.800	312.6	\$12,128.88
	0220	6086007	CONCRETE SIDEWALK, 7 IN.	SQYD	\$55.620	132.68	\$7,379.66
	0230	6089902	MISC.CONCRETE CURB RAMP	EA	\$1,400.000	3	\$4,200.00
	0310	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	LF	\$20.780	479	\$9,953.62
	0380	6116010A	SLOPE PROTECTION	SQYD	\$91.620	32.16	\$2,946.50
	0530	6191000	PAVEMENT EDGE TREATMENT	LF	\$1.290	118	\$152.22
	0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$40,000.000	0.019	\$760.00
	1460	9029100	BASE, CONCRETE	CUYD	\$1,350.000	3.27	\$4,414.50
1500	9029902	MISC.ADJUST TO GRADE PULL BOX	EA	\$500.000	1	\$500.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2022

Pay Estimate Created Date: December 16, 2022

Progress Estimate Number 35	Contract ID	210416-F02	Pay Period Start	December 2, 2022	Original Contract Amount	\$12,888,486.49
	Prime Contractor	Gershenson Construction Co., Inc.	Pay Period End	December 15, 2022	Net Change Order Amount	\$341,554.10
					Current Contract Amount	\$13,230,040.59

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project J6S3048 - Total							\$98,266.63
Overall - Total							\$98,266.63

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3048	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-9,393.172	\$7.00	(\$65,752.20)
	0060	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.	9,393.172	\$7.00	\$65,752.20
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 20, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3048	FAF-S500(34)	ADA, signals & entrance improvements	180	ST LOUIS	from Penridge Drive to I-170

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3048	Posted Item Pay	\$98,266.63	\$4,693,965.02	\$4,792,231.65
	Gross Item Adjustments	\$0.00	\$736,492.83	\$736,492.83
	Gross Item Pay	\$98,266.63	\$5,430,457.85	\$5,528,724.48
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 20, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3048, Item 3040504, Project Item Line Number 0060, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Construction is aware of the Exception and is working with the Contractor/MoDOT Materials to correct. Aubucj 12/16/22	Aubucj	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.68	\$895,794.32	\$609,140.14
		0001	0020	2063000	CLASS 3 EXCAVATION	222.00	0.00	222.00	CUYD	13.00	\$20.00	\$260.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	25.00	0.00	25.00	STA	16.91	\$10,515.06	\$177,809.66
		0001	0040	2072000	LINEAR GRADING CLASS 2	320.50	0.00	320.50	STA	169.64	\$383.92	\$65,128.19
		0001	0050	3040183	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	2,721.00	0.00	2,721.00	SQYD	221.20	\$12.00	\$2,654.40
		0001	0060	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	33,892.00	2,800.00	36,692.00	SQYD	29,001.02	\$7.00	\$203,007.10
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	704.70	-300.00	404.70	TONS	153.05	\$160.00	\$24,488.00
		0001	0080	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	38,263.90	0.00	38,263.90	TONS	0.00	\$85.50	\$0.00
		0001	0090	4079912	MISC.HARD PENETRATION ASPHALT EMULSION (SS1-VH)	28,179.00	0.00	28,179.00	GAL	0.00	\$2.55	\$0.00
		0001	0100	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	697.10	0.00	697.10	SQYD	0.00	\$82.21	\$0.00
		0001	0110	6039902	WATER	40.00	0.00	40.00	EA	11.00	\$350.00	\$3,850.00
		0001	0120	6039902	WATER	40.00	0.00	40.00	EA	40.00	\$250.00	\$10,000.00
		0001	0130	6042010	ADJUSTING MANHOLE	65.00	0.00	65.00	EA	29.00	\$557.35	\$16,163.15
		0001	0140	6042020	ADJUSTING BASIN OR INLET	28.00	0.00	28.00	EA	10.00	\$463.02	\$4,630.20
		0001	0150	6044011	PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	0.00	\$1,033.78	\$0.00
		0001	0160	6049902	MISC.CONVERT INLET TO MANHOLE	5.00	0.00	5.00	EA	2.00	\$1,550.84	\$3,101.68
		0001	0170	6071060	PEDESTRIAN FENCE (STRUCTURES)	36.00	0.00	36.00	LF	0.00	\$157.87	\$0.00
		0001	0180	6081012	TRUNCATED DOMES	4,984.00	-2,240.00	2,744.00	SQFT	837.00	\$22.23	\$18,606.51
		0001	0190	6083006	6 IN. CONCRETE MEDIAN STRIP	989.00	0.00	989.00	SQYD	581.90	\$58.92	\$34,285.55
		0001	0200	6085008	PAVED APPROACH, 8 IN.	11,544.40	2,800.00	14,344.40	SQYD	13,187.61	\$61.48	\$810,774.26
		0001	0210	6086004	CONCRETE SIDEWALK, 4 IN.	9,752.20	-900.00	8,852.20	SQYD	2,879.78	\$38.80	\$111,735.46
		0001	0220	6086007	CONCRETE SIDEWALK, 7 IN.	1,849.90	0.00	1,849.90	SQYD	1,166.97	\$55.62	\$64,906.87
		0001	0230	6089902	MISC.CONCRETE CURB RAMP	97.00	0.00	97.00	EA	13.00	\$1,400.00	\$18,200.00
		0001	0240	6089902	MISC.CONCRETE CURB RAMP, CORAL COLOR	128.00	0.00	128.00	EA	128.00	\$1,897.70	\$242,905.60
		0001	0250	6089905	MISC.CONCRETE SIDEWALK REPAIR, 4 IN.	80.00	0.00	80.00	SQYD	0.00	\$62.33	\$0.00
		0001	0260	6089905	MISC.CONCRETE SIDEWALK REPAIR, 4 IN., CORAL COLOR	80.00	0.00	80.00	SQYD	0.00	\$66.41	\$0.00
		0001	0270	6089905	MISC.CONCRETE SIDEWALK, 4 IN., CORAL COLOR	8,608.30	800.00	9,408.30	SQYD	8,881.67	\$45.27	\$402,073.20
		0001	0280	6089905	MISC.SIDEWALK GRINDING	15.00	0.00	15.00	SQYD	0.00	\$50.00	\$0.00
		0001	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	10,374.00	-6,950.00	3,424.00	LF	2,078.33	\$31.97	\$66,444.21
		0001	0300	6091041	CONCRETE GUTTER TYPE A	9.00	0.00	9.00	LF	9.00	\$100.00	\$900.00
		0001	0310	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	3,437.00	-2,100.00	1,337.00	LF	1,337.00	\$20.78	\$27,782.86
		0001	0320	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	117.00	0.00	117.00	LF	0.00	\$21.38	\$0.00
		0001	0330	6092031	CONCRETE CURB LOW PROFILE TYPE E	34.00	0.00	34.00	LF	0.00	\$20.00	\$0.00
		0001	0340	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	92.00	0.00	92.00	CUYD	0.00	\$47.96	\$0.00
		0001	0350	6096042	PLACING TYPE 2 ROCK DITCH LINER	92.00	0.00	92.00	CUYD	0.00	\$54.42	\$0.00
		0001	0360	6099903	MISC.LANDSCAPE CURB	343.00	0.00	343.00	LF	0.00	\$98.77	\$0.00
		0001	0370	6099903	MISC.SLOTTED INTEGRAL CURB	364.00	0.00	364.00	LF	0.00	\$19.88	\$0.00
		0001	0380	6116010A	SLOPE PROTECTION	955.00	0.00	955.00	SQYD	571.32	\$91.62	\$52,343.88
		0001	0390	6119905	MISC.SLOPE PROTECTION, CORAL COLOR	795.00	-500.00	295.00	SQYD	131.07	\$101.87	\$13,352.10
		0001	0400	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	179.10	0.00	179.10	SQYD	0.00	\$271.30	\$0.00
		0001	0410	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	179.00	0.00	179.00	SQYD	0.00	\$5.00	\$0.00
		0001	0420	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	179.00	0.00	179.00	SQYD	0.00	\$11.00	\$0.00
		0001	0430	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,378.00	0.00	1,378.00	LF	0.00	\$6.00	\$0.00
		0001	0440	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	320.00	0.00	320.00	EA	0.00	\$5.98	\$0.00
		0001	0450	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	5.00	0.00	5.00	EA	0.00	\$923.77	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0001	0460	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	3.00	0.00	3.00	EA	2.00	\$1,154.78	\$2,309.56
		0001	0470	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	6.00	0.00	6.00	EA	3.00	\$320.26	\$960.78
		0001	0480	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$239,762.00	\$119,881.00
		0001	0490	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	6.00	0.00	6.00	EA	2.00	\$3,200.00	\$6,400.00
		0001	0500	6179903	MISC.CONCRETE TRAFFIC BARRIER, TYPE C (PERFORATED)	665.00	0.00	665.00	LF	0.00	\$132.86	\$0.00
		0001	0510	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$844,409.28	\$0.00
		0001	0511	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$764,077.28	\$573,057.96
		0001	0520	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0530	6191000	PAVEMENT EDGE TREATMENT	28,023.00	0.00	28,023.00	LF	1,107.00	\$1.29	\$1,428.03
		0001	0540	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	4,710.00	0.00	4,710.00	LF	0.00	\$6.00	\$0.00
		0001	0550	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	46.00	0.00	46.00	LF	0.00	\$11.00	\$0.00
		0001	0560	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	3,702.00	0.00	3,702.00	LF	0.00	\$17.00	\$0.00
		0001	0570	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	154.00	0.00	154.00	LF	0.00	\$18.00	\$0.00
		0001	0580	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	315.00	0.00	315.00	EA	0.00	\$270.00	\$0.00
		0001	0590	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	38.00	0.00	38.00	EA	0.00	\$25.00	\$0.00
		0001	0600	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	24.00	0.00	24.00	EA	0.00	\$40.00	\$0.00
		0001	0610	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	1,356.00	0.00	1,356.00	EA	0.00	\$180.00	\$0.00
		0001	0620	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	685.00	0.00	685.00	EA	0.00	\$50.00	\$0.00
		0001	0630	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	74,277.00	0.00	74,277.00	LF	0.00	\$0.17	\$0.00
		0001	0640	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	107,464.00	0.00	107,464.00	LF	0.00	\$0.22	\$0.00
		0001	0650	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	208.00	0.00	208.00	LF	0.00	\$1.00	\$0.00
		0001	0660	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,029.00	0.00	2,029.00	LF	0.00	\$2.00	\$0.00
		0001	0670	6207001	PAVEMENT MARKING REMOVAL	23,067.00	0.00	23,067.00	LF	0.00	\$0.75	\$0.00
		0001	0680	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	31.00	29.00	60.00	EA	29.00	\$50.00	\$1,450.00
		0001	0690	6209902	MISC.18 IN. WHITE ISLAND TUBULAR MARKIER	172.00	0.00	172.00	EA	0.00	\$52.80	\$0.00
		0001	0700	6209902	MISC.18 IN. YELLOW ISLAND TUBULAR MARKER	155.00	0.00	155.00	EA	0.00	\$52.80	\$0.00
		0001	0710	6209903	MISC.PREFORMED THERMOPLASTIC PAVEEMNT MARKING, 6 IN. YELLOW	1,061.00	0.00	1,061.00	LF	0.00	\$6.00	\$0.00
		0001	0720	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	281,790.00	0.00	281,790.00	SQYD	0.00	\$1.33	\$0.00
		0001	0730	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	276.00	0.00	276.00	SQYD	0.00	\$3.50	\$0.00
		0001	0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.66	\$40,000.00	\$26,600.00
		0001	0750	7039903	MISC.SPECIAL GUTTER RETAINING WALL	435.00	0.00	435.00	LF	0.00	\$102.84	\$0.00
		0001	0760	7209904	MISC.SMALL BLOCK RETAINING WALL	606.00	0.00	606.00	SQFT	0.00	\$67.83	\$0.00
		0001	0770	7261012	12 IN. PIPE GROUP A	32.00	0.00	32.00	LF	3.00	\$167.61	\$502.83
		0001	0780	7261018	18 IN. PIPE GROUP A	26.00	0.00	26.00	LF	0.00	\$198.93	\$0.00
		0001	0790	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	5.00	0.00	5.00	FT	0.00	\$623.31	\$0.00
		0001	0800	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	20.00	0.00	20.00	FT	0.00	\$366.12	\$0.00
		0001	0810	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	10.00	0.00	10.00	FT	4.50	\$467.70	\$2,104.65
		0001	0820	7319902	MISC.SPECIAL DRAINAGE STRUCTURE	3.00	0.00	3.00	EA	0.00	\$5,183.98	\$0.00
		0001	0830	7319913	MISC.DOUBLE CURB INLET	10.00	0.00	10.00	FT	0.00	\$825.48	\$0.00
		0001	0840	8031000A	TURF TYPE TALL FESCUE SODDING	9,697.00	0.00	9,697.00	SQYD	1,810.00	\$9.50	\$17,195.00
0001	0850	8051000A	SEEDING - COOL SEASON GRASSES	0.30	0.00	0.30	ACRE	0.00	\$9,680.00	\$0.00		
0001	0860	8061005	ROCK DITCH CHECK	40.00	0.00	40.00	LF	0.00	\$12.00	\$0.00		
0001	0870	8061007A	CURB INLET CHECK	335.00	0.00	335.00	EA	0.00	\$95.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0001	0880	8061016	SEDIMENT REMOVAL	450.00	0.00	450.00	CUYD	0.00	\$1.00	\$0.00
		0001	0890	8061017	TEMPORARY SEEDING	0.30	0.00	0.30	ACRE	0.00	\$4,840.00	\$0.00
		0001	0900	8061019	SILT FENCE	11,135.00	0.00	11,135.00	LF	0.00	\$2.95	\$0.00
		0001	0910	8064138	TYPE 2D EROSION CONTROL BLANKET	1,528.00	0.00	1,528.00	SQYD	0.00	\$2.95	\$0.00
		0001	0920	8069905	MISC.LANDSCAPING RESTORATION	500.00	0.00	500.00	SQYD	0.00	\$35.00	\$0.00
		0010	0930	6061060	MGS GUARDRAIL	175.00	0.00	175.00	LF	0.00	\$23.90	\$0.00
		0010	0940	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	4.00	0.00	4.00	EA	0.00	\$3,053.40	\$0.00
		0010	0950	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	0.00	\$1,209.00	\$0.00
		0010	0960	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,629.50	\$0.00
		0020	0970	9011010	RELOCATED POLE	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
		0020	0980	9011250	LUMINAIRE, 150 WATT HIGH PRESSURE SODIUM (UNDERPASS)	6.00	-6.00	0.00	EA	0.00	\$930.00	\$0.00
		0020	0990	9011311	LUMINAIRE, LED-A	7.00	0.00	7.00	EA	7.00	\$300.00	\$2,100.00
		0020	1000	9014003	CONDUIT, 3 IN. RIGID, PUSHED	91.00	0.00	91.00	LF	0.00	\$28.00	\$0.00
		0020	1010	9015010	TRENCHING TYPE I	26.00	0.00	26.00	LF	0.00	\$8.00	\$0.00
		0020	1020	9016110	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0020	1030	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	90.00	0.00	90.00	LF	0.00	\$0.85	\$0.00
		0020	1040	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	140.00	0.00	140.00	LF	0.00	\$5.80	\$0.00
		0020	1050	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	30.00	0.00	30.00	LF	0.00	\$5.30	\$0.00
		0020	1060	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	0.00	\$876.00	\$0.00
		0030	1070	9020113	SIGNAL HEAD, TYPE 3T	4.00	0.00	4.00	EA	2.00	\$702.00	\$1,404.00
		0030	1080	9020213	SIGNAL HEAD, TYPE 3S	9.00	0.00	9.00	EA	4.00	\$673.00	\$2,692.00
		0030	1090	9020215	SIGNAL HEAD, TYPE 5S	1.00	0.00	1.00	EA	0.00	\$931.00	\$0.00
		0030	1100	9020513	SIGNAL HEAD, TYPE 3B	104.00	0.00	104.00	EA	39.00	\$875.00	\$34,125.00
		0030	1110	9020514	SIGNAL HEAD, TYPE 4B	9.00	0.00	9.00	EA	7.00	\$960.00	\$6,720.00
		0030	1120	9020515	SIGNAL HEAD, TYPE 5B	2.00	0.00	2.00	EA	0.00	\$1,217.00	\$0.00
		0030	1130	9020833	SH-FLAT SHEET - SIGNAL SIGN	754.00	0.00	754.00	SQFT	0.00	\$30.00	\$0.00
		0030	1140	9020834	SIGNAL SIGN, MOUNTING HARDWARE	95.00	0.00	95.00	EA	0.00	\$352.00	\$0.00
		0030	1150	9022708	POST, SIGNAL 8 FT. OR 2.4 M	160.00	0.00	160.00	EA	43.00	\$526.00	\$22,618.00
		0030	1160	9022715	POST, SIGNAL 15 FT. OR 4.6 M	4.00	0.00	4.00	EA	2.00	\$678.00	\$1,356.00
		0030	1170	9023125	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	1.00	\$7,194.00	\$7,194.00
		0030	1180	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	1.00	\$8,729.00	\$8,729.00
		0030	1190	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	3.00	0.00	3.00	EA	3.00	\$10,217.00	\$30,651.00
		0030	1200	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	1.00	\$10,538.00	\$10,538.00
		0030	1210	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$11,345.00	\$0.00
		0030	1220	9023155	POST, TYPE CL, 55 FT. ARM	1.00	0.00	1.00	EA	1.00	\$12,722.00	\$12,722.00
		0030	1230	9023220	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	2.00	0.00	2.00	EA	1.00	\$5,285.00	\$5,285.00
		0030	1240	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	3.00	0.00	3.00	EA	2.00	\$6,096.00	\$12,192.00
		0030	1250	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	4.00	0.00	4.00	EA	1.00	\$7,084.00	\$7,084.00
		0030	1260	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	3.00	0.00	3.00	EA	2.00	\$7,500.00	\$15,000.00
		0030	1270	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	2.00	0.00	2.00	EA	1.00	\$8,651.00	\$8,651.00
		0030	1280	9023245	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	6.00	0.00	6.00	EA	2.00	\$8,900.00	\$17,800.00
		0030	1290	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	6.00	0.00	6.00	EA	1.00	\$9,235.00	\$9,235.00
0030	1300	9023255	POST, TYPE C, 55 FT. ARM	4.00	0.00	4.00	EA	0.00	\$10,627.00	\$0.00		
0030	1310	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	7.00	0.00	7.00	EA	0.80	\$15,200.00	\$12,160.00		
0030	1320	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	541.00	0.00	541.00	LF	26.00	\$8.30	\$215.80		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0030	1330	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	3,675.00	0.00	3,675.00	LF	1,286.00	\$11.00	\$14,146.00
		0030	1340	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	18.00	0.00	18.00	LF	18.00	\$12.60	\$226.80
		0030	1350	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	205.00	674.00	879.00	LF	674.00	\$27.00	\$18,198.00
		0030	1360	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	6,873.00	0.00	6,873.00	LF	2,387.00	\$25.00	\$59,675.00
		0030	1370	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	253.00	0.00	253.00	LF	0.00	\$25.00	\$0.00
		0030	1380	9028206	CABLE, 6 AWG 1 CONDUCTOR, POWER	910.00	0.00	910.00	LF	40.00	\$1.40	\$56.00
		0030	1390	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	1,220.00	0.00	1,220.00	LF	80.00	\$1.25	\$100.00
		0030	1400	9028308	CABLE, 16 AWG 2 CONDUCTOR	36,360.00	0.00	36,360.00	LF	5,320.00	\$0.85	\$4,522.00
		0030	1410	9028310	CABLE, 16 AWG 5 CONDUCTOR	35,860.00	0.00	35,860.00	LF	5,347.00	\$1.00	\$5,347.00
		0030	1420	9028311	CABLE, 16 AWG 7 CONDUCTOR	28,720.00	0.00	28,720.00	LF	5,600.00	\$1.15	\$6,440.00
		0030	1430	9028810	PULL BOX, PREFORMED CLASS 1	28.00	0.00	28.00	EA	18.00	\$1,000.00	\$18,000.00
		0030	1440	9028811	PULL BOX, PREFORMED CLASS 2	17.00	0.00	17.00	EA	9.00	\$1,250.00	\$11,250.00
		0030	1450	9028812	PULL BOX, PREFORMED CLASS 3	16.00	0.00	16.00	EA	5.00	\$1,600.00	\$8,000.00
		0030	1460	9029100	BASE, CONCRETE	211.70	0.00	211.70	CUYD	95.46	\$1,350.00	\$128,871.00
		0030	1470	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
		0030	1480	9029901	MISC.POT HOLING UTILITY FACILITIES	1.00	0.00	1.00	LS	0.50	\$5,000.00	\$2,500.00
		0030	1490	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE, PROGRAMMING, AND ADJUSTMENT	1.00	0.00	1.00	LS	0.20	\$23,000.00	\$4,600.00
		0030	1500	9029902	MISC.ADJUST TO GRADE PULL BOX	93.00	0.00	93.00	EA	27.00	\$500.00	\$13,500.00
		0030	1510	9029902	MISC.AUDIBLE PEDESTRIAN PUSH BUTTON & SIGNING W/ VERBAL WALK MESSAGE	200.00	0.00	200.00	EA	18.00	\$630.00	\$11,340.00
		0030	1512	9029902	MISC.CABINET MODIFICATION – FEE FEE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1514	9029902	MISC.CABINET MODIFICATION – HOME DEPOT INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1515	9029902	MISC.CABINET MODIFICATION – ADIE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1516	9029902	MISC.CABINET MODIFICATION – CYPRESS INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1518	9029902	MISC.CABINET MODIFICATION – ST. TIMOTHY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$760.00	\$0.00
		0030	1520	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	189.00	0.00	189.00	EA	41.00	\$390.00	\$15,990.00
		0030	1522	9029902	MISC.CABINET MODIFICATION – ASHBY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$890.00	\$0.00
		0030	1524	9029902	MISC.CABINET MODIFICATION – INTERNATIONAL PLAZA INTERSECTION	1.00	0.00	1.00	EA	0.00	\$780.00	\$0.00
		0030	1525	9029902	MISC.CABINET MODIFICATION – ST. GREGORY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$780.00	\$0.00
		0030	1526	9029902	MISC.CABINET MODIFICATION – WISMER INTERSECTION	1.00	0.00	1.00	EA	0.00	\$736.00	\$0.00
		0030	1527	9029902	MISC.CABINET MODIFICATION – LYNNTOWN INTERSECTION	1.00	0.00	1.00	EA	0.00	\$780.00	\$0.00
		0030	1528	9029902	MISC.CABINET MODIFICATION – EDMUNDSON INTERSECTION	1.00	0.00	1.00	EA	0.00	\$670.00	\$0.00
		0030	1530	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	6.00	1.00	7.00	EA	1.00	\$1,225.00	\$1,225.00
		0030	1540	9029902	MISC.OPTIONAL DETECTION - DEPAUL INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1550	9029902	MISC.OPTIONAL DETECTION - EB I-70 RAMPS INTERSECTION	1.00	0.00	1.00	EA	0.00	\$12,890.00	\$0.00
		0030	1560	9029902	MISC.OPTIONAL DETECTION - FEE FEE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
		0030	1570	9029902	MISC.OPTIONAL DETECTION - HILLTOP INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00
0030	1580	9029902	MISC.OPTIONAL DETECTION - HOME DEPOT INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00		
0030	1590	9029902	MISC.OPTIONAL DETECTION - MARK TWAIN INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00		
0030	1600	9029902	MISC.OPTIONAL DETECTION - ST. TIMOTHY INTERSECTION	1.00	0.00	1.00	EA	0.75	\$18,800.00	\$14,100.00		
0030	1610	9029902	MISC.OPTIONAL DETECTION - WB I-70 RAMPS INTERSECTION	1.00	0.00	1.00	EA	0.00	\$12,800.00	\$0.00		
0030	1620	9029902	MISC.OPTIONAL DETECTION CYPRESS INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00		
0030	1630	9029902	MISC.OPTIONAL DETECTION - HARMONY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$18,800.00	\$0.00		
0030	1640	9029902	MISC.PAD MOUNTED 120 VOLT SIGNAL POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$3,900.00	\$0.00		
0030	1650	9029902	MISC.PAD MOUNTED 120 VOLT SIGNAL POWER SUPPLY & 120 VOLT LIGHTING CONTROLLER	1.00	0.00	1.00	EA	0.80	\$5,800.00	\$4,640.00		
0030	1660	9029902	MISC.PAD MOUNTED 120 VOLT SIGNAL POWER SUPPLY & 120 VOLT LIGHTING CONTROLLER WITH UNINTERRUPTIBLE POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$13,600.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0030	1670	9029902	MISC.PAD MOUNTED 120V/240V SIGNAL POWER SUPPLY & LIGHTING CONTROLLER WITH UNINTERRUPTIBLE POWER SUPPLY	5.00	0.00	5.00	EA	0.90	\$15,300.00	\$13,770.00
		0030	1680	9029902	MISC.SL DISTRICT VIDEO DETECTION SYSTEM	6.00	0.00	6.00	EA	0.00	\$18,200.00	\$0.00
		0030	1690	9029902	MISC.VIDEO DETECTION MODIFICAITON - ASHBY INTERSECTION	1.00	0.00	1.00	EA	1.00	\$19,000.00	\$19,000.00
		0030	1700	9029902	MISC.VIDEO DETECTION MODIFICATION - ADIE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$5,900.00	\$0.00
		0030	1710	9029902	MISC.VIDEO DETECTION MODIFICATION - BROWN INTERSECTION	1.00	0.00	1.00	EA	0.00	\$300.00	\$0.00
		0030	1720	9029902	MISC.VIDEO DETECTION MODIFICATION - EDUNDSON INTERSECTION	1.00	0.00	1.00	EA	0.00	\$300.00	\$0.00
		0030	1730	9029902	MISC.VIDEO DETECTION MODIFICATION - INTERNATIONAL PLAZA INTERSECTION	1.00	0.00	1.00	EA	0.00	\$10,000.00	\$0.00
		0030	1740	9029902	MISC.VIDEO DETECTION MODIFICATION - LYNN TOWN INTERSECTION	1.00	0.00	1.00	EA	0.00	\$10,000.00	\$0.00
		0030	1750	9029902	MISC.VIDEO DETECTION MODIFICATION - MCKIBBON INTERSECTION	1.00	0.00	1.00	EA	0.00	\$10,000.00	\$0.00
		0030	1760	9029902	MISC.VIDEO DETECTION MODIFICATION - ST. GREGORY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$6,000.00	\$0.00
		0030	1770	9029902	MISC.VIDEO DETECTION MODIFICATION - ST. JOHN CROSSING INTERSECTION	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
		0030	1780	9029902	MISC.VIDEO DETECTION MODIFICATION - WISMER INTERSECTION	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
		0030	1790	9029902	MISC.VIDEO DETECTION MODIFICATION - WOODSON INTERSECTION	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
		0030	1800	9029903	MISC.2 CONDUCTOR 12 AWG LUMINAIRE CONTROL CABLE	2,280.00	0.00	2,280.00	LF	1,082.00	\$0.90	\$973.80
		0040	1810	9031010	CONCRETE FOOTINGS, EMBEDDED	7.20	0.00	7.20	CUYD	0.00	\$1,074.00	\$0.00
		0040	1820	9031220	PIPE POSTS	4,930.00	0.00	4,930.00	LB	0.00	\$4.36	\$0.00
		0040	1830	9031270A	2 IN. PSST POST - 12 GA.	1,983.00	0.00	1,983.00	LF	381.50	\$14.85	\$5,665.28
		0040	1840	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	564.00	0.00	564.00	LF	87.00	\$25.77	\$2,241.99
		0040	1850	9031280	2.5 IN. PSST POST - 12 GA.	509.00	0.00	509.00	LF	140.50	\$16.65	\$2,339.32
		0040	1860	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	132.00	0.00	132.00	LF	30.00	\$50.37	\$1,511.10
		0040	1870	9035004A	SH-FLAT SHEET	1,732.00	0.00	1,732.00	SQFT	348.03	\$15.96	\$5,554.56
		0040	1880	9035069A	SHF-FLAT SHEET FLUORESCENT	304.00	0.00	304.00	SQFT	13.50	\$19.56	\$264.06
		0040	1890	9039902	MISC.REMOVE AND RELOCATE EXISTING GROUND MOUNT SIGN	27.00	0.00	27.00	EA	0.00	\$132.27	\$0.00
		0050	1900	9108816	PULL BOX, PREFORMED CLASS 5	4.00	0.00	4.00	EA	0.00	\$1,500.00	\$0.00
		0050	1910	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$7,373.00	\$0.00
		0050	1920	9109902	MISC.CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$3,600.00	\$0.00
		0050	1930	9109902	MISC.FIBER OPTIC PIGTAIL, SM, FURNISH AND INSTALL	46.00	0.00	46.00	EA	0.00	\$57.00	\$0.00
		0050	1940	9109902	MISC.FIRER OPTIC JUMPER, SM, FURNISH AND INSTALL	36.00	0.00	36.00	EA	0.00	\$51.00	\$0.00
		0050	1950	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$1,800.00	\$0.00
		0050	1960	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - ASHBY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	1970	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - DEPAUL INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	1980	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - LINDBERGH INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	1990	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - MCKELVEY INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	2000	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - NATURAL BRIDGE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	2010	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - NB I-270 INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	2020	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - PENNRIDGE INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	2030	9109902	MISC.RELOCATE EXISTING COMMUNICATION EQUIPMENT - SB I-270 INTERSECTION	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	2040	9109902	MISC.SM FIBER OPTIC FUSION SPLICE	160.00	0.00	160.00	EA	0.00	\$49.00	\$0.00
		0050	2050	9109902	MISC.WALL-MOUNTED INTERCONNECT CENTER, FURNISH AND INSTALL	7.00	0.00	7.00	EA	0.00	\$910.00	\$0.00
		0050	2060	9109903	MISC.CCTV CAMERA CABLE	190.00	0.00	190.00	LF	0.00	\$1.25	\$0.00
		0050	2070	9109903	MISC.CONDUIT, 2 - 2 IN., RIGID, IN TRENCH	140.00	0.00	140.00	LF	0.00	\$28.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210416-F02	J6S3048	0050	2080	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND SINGLE MODE	5,390.00	0.00	5,390.00	LF	0.00	\$3.25	\$0.00
		0050	2090	9109903	MISC.MODOT ITS ASSETS RELOCATION	1,000.00	0.00	1,000.00	LF	0.00	\$11.00	\$0.00
		0001	5001	6189901	MISC.Contract Bond Payment	0.00	1.00	1.00	LS	1.00	\$80,332.00	\$80,332.00
		0001	5002	6081012	TRUNCATED DOMES	0.00	2,240.00	2,240.00	SQFT	1,885.76	\$24.23	\$45,691.96
		0020	5003	9019902	MISC.Luminaire, LED Wall Pack (Underpass)	0.00	12.00	12.00	EA	0.00	\$930.00	\$0.00
		0001	5004	6089905	MISC.Misc. Concrete Sidewalk, 7 IN. Coral Color	0.00	2,000.00	2,000.00	SQYD	1,870.69	\$63.00	\$117,853.47
		0001	5005	6091052	CURB AND GUTTER TYPE B	0.00	6,950.00	6,950.00	LF	1,979.20	\$31.97	\$63,275.02
		0001	5006	6099903	MISC.Integral Curb (6 IN Height and Under), Type A, Coral Color	0.00	2,800.00	2,800.00	LF	2,800.00	\$21.78	\$60,984.00
		0001	5007	7319902	MISC.Inlet Top Removal and Replacement - ADA GRATES	0.00	10.00	10.00	EA	9.00	\$4,081.78	\$36,736.02
		0001	5008	6089902	MISC.Tie Bars for ADA Path in Paved Approach	0.00	5,000.00	5,000.00	EA	4,817.00	\$3.50	\$16,859.50
		0030	5009	9029903	MISC.Cable for Video Detection System	0.00	750.00	750.00	LF	750.00	\$7.35	\$5,512.50
		0001	5010	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	0.00	89.00	89.00	LF	89.00	\$6.30	\$560.70
		0001	5011	6209902	MISC.30 IN. Mid Block White Pavement Marking Paint, Type P Beads	0.00	25.00	25.00	EA	25.00	\$78.75	\$1,968.75
		0030	5012	9029901	MISC.New Power Cable @ Ameren Pole for Cypress Intersection	0.00	1.00	1.00	LS	1.00	\$3,506.00	\$3,506.00
		0030	5013	9029901	MISC.Cabinet Base Modification	0.00	1.00	1.00	LS	0.00	\$3,304.35	\$0.00
		Project J6S3048 - Total Value Posted to Date as of Report Generated Date										
210416-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$4,792,231.48	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3048

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments								
0010	2022010	REMOVAL OF IMPROVEMENTS	12/15/22	12/16/22	0.02	LS	WB Route 180													
0060	3040504	TYPE 5 AGGREGATE FOR BASE	12/2/22	12/16/22	13.20	SQYD	WB Route 180 @ 11907 St Charles Rock Road - Imo's (Bridgeton)					Cory's Numbers 4" Sidewalk - 6.6 SY 7" Sidewalk - 6.6 SY								
							WB Route 180 @ 11903 St Charles Rock Road - MD Health / Wellness					Cory's Numbers Paved Approach								
							WB Route 180 @ 11823 St Charles Rock Road - Auto Glass Now					Cory's Numbers 4" Sidewalk - 16.6 SY 7" Sidewalk - 13.2 SY								
							WB Route 180 @ 11907 St Charles Rock Road - Imo's (Bridgeton)					Cory's Numbers Paved Approach								
							12/5/22	12/16/22	28.00	SQYD	WB Route 180 @ 11915 - Vantage Credit Union					42' x 6'				
							12/16/22	29.08	SQYD	WB Route 180 @ 11747 - Jiffy Lube - Approach - W. Side & Sidewalk						Paved Approach - 16.75' x 10' = 167.5 / 9 = 18.61 SY 7" Sidewalk - 14.6' x 6.6" = 94.25 / 9 = 10.47 SY				
							12/16/22	37.80	SQYD	WB Route 180 @ 11905 - Jimmy John's						4" Sidewalk - 60' x 5.8"				
							12/16/22	55.49	SQYD	WB Route 180 @ 11823 - Auto Glass Now - Approach W. Side						Paved Approach - 25.25' x 15.6" = 43.49 SY 4" Sidewalk - 8' x 6" = 5.33 SY 7" Sidewalk - 10' x 6" = 6.67 SY				
							12/6/22	12/16/22	4.00	SQYD	WB Route 180 @ 11903 - Fire Hydrant Pad						6' x 6'			
								12/16/22	16.33	SQYD	WB Route 180 @ 11737 - Sidewalk on E. Side of Empty Lot						4" Sidewalk - 14.6" x 6" 7" Sidewalk - 10' x 6"			
								12/16/22	25.11	SQYD	WB Route 180 @ 11905 - Jimmy Johns - W. Side Approach						Paved Approach - 16.6" x 9' = 148.5 / 9 = 16.5 SY 7" Sidewalk - 15.6" x 5" = 77.5 / 9 = 8.61 SY			
								12/16/22	27.34	SQYD	WB Route 180 @ 11915 - Vantage Credit Union - Sidewalk 2nd Pour						4" Sidewalk - 49' x 6" = 294 / 9 = 32.67 SY minus 12' x 4' = 5.33 SY TOTAL = 27.34			
							12/16/22	51.28	SQYD	WB Route 180 @ 11831 - Meineke Approach - W. Side							Paved Approach - 26.5' x 15' = 44.17 SY 7" Sidewalk - 8' x 8" = 7.11 SY			
								12/9/22	12/16/22	27.38	SQYD	WB Route 180 @ FEE FEE - NW Island						Walking Path - 22.6" x 5" = 112.5 / 9 = 12.5 SY Median Areas - 3.66 SY + 5.44 SY + 5.78 SY = 14.88 SY		
								12/16/22	29.17	SQYD	WB Route 180 @ FEE FEE (NW Quad) (Brannekey Hardware)							Brannekey Hardware - 45' x 5.6" = 247.5 / 9 = 27.5 SY 10' x 1.6" = 15 / 9 = 1.67 SY		
							12/16/22	33.89	SQYD	WB Route 180 @ FEE FEE - NE Quad								4" Sidewalk - (E/W) = 20.56 - (N/S) = 13.33		
								12/12/22	12/16/22	7.56	SQYD	WB Route 180 @ 11831 - Meineke - Sidewalk W. Side							4" Sidewalk - 8.2" x 8.4" = 7.56 SY	
							12/16/22	12.59	SQYD	WB Route 180 @ 11831 - Everstream Box									4" Sidewalk - 8.6" x 8.4" = 70.8 / 9 = 7.87 SY Slope Protection - 17' x 2.6" = 42.5 / 9 = 4.72 SY	
								12/16/22	16.00	SQYD	WB Route 180 @ 11903 - MD Health Wellness Approach - W. Side								Paved Approach - 16' x 9" = 16 SY	
							12/16/22	18.74	SQYD	WB Route 180 @ 11903 - (MD Health) to 11905 (Jimmy John) - Sidewalk									7" Sidewalk - 8' x 6.6" = 5.78 SY - 6.6" x 6.6" = 4.69 SY Slope Protection - 25.6" x 2.11" = 8.27 SY	
								12/16/22	27.81	SQYD	WB Route 180 @ 11907 - Imo's to 11915 - Vantage CU								7" Sidewalk = 19.14 SY 4" Sidewalk - 8.67 SY	
							12/16/22	32.14	SQYD	WB Route 180 @ Imo's Approach - W. Side									Paved Approach - 22.25' x 13' = 32.14 SY	
								12/16/22	61.77	SQYD	WB Route 180 @ 11915 - Vantage CU - Sidewalk 2nd Pour								4" Sidewalk - 94' x 6" = 564 / 9 = 62.67 SY + 6' x 5" = 30 / 9 = 3.33 SY Minus - 6' x 4' top = 2.67 SY - 3.6" x 4' top = 1.56 SY	
							12/14/22	12/16/22	18.00	SQYD	WB Route 180 @ 11731 - Jiffy Lube W. Approach - E. Side								Paved Approach - 18' x 9"	
								12/16/22	22.00	SQYD	WB Route 180 @ 11731 - Jiffy Lube W. Approach - E. Side								7" Sidewalk - 10' x 6.6" = 7.23 SY 4" Sidewalk - 23' x 5.6" = 14.06 SY	
							12/15/22	12/16/22	2.46	SQYD	WB Route 180 @ 11915 - Vantage CU								7" Sidewalk - 6.4" x 3.6" = 22.16 / 9 = 2.46 SY	
								12/16/22	4.05	SQYD	WB Route 180 @ 11903 - MD Health								4" Sidewalk - 7' x 5.9" = 40.25 / 9 = 44.47 SY minus PB 4.2 = 4.05 SY	
12/16/22	4.67	SQYD	WB Route 180 @ Harmony, NE Quad									4" Sidewalk - 6' x 7" = 4.67 SY								
12/16/22	12.22	SQYD	WB Route 180 @ 12005 - Mexican Grocery / O'Reilly									4" Sidewalk - 20' x 5.6" = 12.22								
0070	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	12/15/22	12/16/22	100.16	TONS	WB/EB Route 180 - Hwy 67 to I-170 - Various Locations					Catch Up as requested by Scott Harriss (Gershenson Project Manager)								
0180	6081012	TRUNCATED DOMES	12/9/22	12/16/22	10.00	SQFT	WB Route 180 @ FEE FEE (NW Quad)						Brannekey Hardware							
							WB Route 180 @ FEE FEE - NE Quad						(2) - 5' x 2' = 10 SF (N/S Route 180 & E/W North Side of Fee Fee)							
							WB Route 180 @ FEE FEE - NW Island						(3) - Curb Ramp Openings 5' x 2' = 10 SF ea							
12/15/22	12/16/22	10.00	SQFT	WB Route 180 @ Harmony, NE Quad							5' x 2' = 10 SF									
0190	6083006	6 IN. CONCRETE MEDIAN STRIP	12/9/22	12/16/22	14.88	SQYD	WB Route 180 @ FEE FEE - NW Island					Median Areas - 3.66 SY + 5.44 SY + 5.78 SY = 14.88 SY								
0200	6085008	PAVED APPROACH, 8 IN.	12/2/22	12/16/22	48.30	SQYD	WB Route 180 @ 11907 (Imo's) & 11903 (MD Health/Wellness)						Cory's Numbers Paved Approach 11907 - 31.5 SY 11903 - 16.8 SY							
							12/15/22	12/16/22	18.61	SQYD	WB Route 180 @ 11747 - Jiffy Lube - Approach - W. Side					16.75' x 10' = 167.5 / 9 = 18.61 SY				
								12/16/22	43.49	SQYD	WB Route 180 @ 11823 - Auto Glass Now - Approach W. Side					25.25 x 15.6" = 391.38 / 9 = 43.49 SY				
							12/6/22	12/16/22	16.50	SQYD	WB Route 180 @ 11905 - Jimmy Johns - W. Side Approach					16.6" x 9" = 148.5 / 9 = 16.5 SY				
								12/16/22	44.17	SQYD	WB Route 180 @ 11831 - Meineke Approach - W. Side					26.5' x 15' = 397.5 / 9 = 44.17 SY				
							12/12/22	12/16/22	16.00	SQYD	WB Route 180 @ 11903 - MD Health Wellness Approach - W. Side					16' x 9" = 144 / 9 = 16 SY				
							12/16/22	32.14	SQYD	WB Route 180 @ 11907 - Imo's Approach - W. Side						22.25' x 13' = 289.25 / 9 = 32.14 SY				
							12/14/22	12/16/22	18.00	SQYD	WB Route 180 @ 11731 - Jiffy Lube West Approach - E. Side						18' x 9" = 162 / 9 = 18 SY			
							0210	6086004	CONCRETE SIDEWALK, 4 IN.	12/2/22	12/16/22	23.20	SQYD	WB Route 180 @ 11823 (Auto Glass Now) & 11907 (Imo's)						Cory's Numbers 11823 - 16.6 SY 11907 - 6.6 SY
														12/5/22	12/16/22	5.33	SQYD	WB Route 180 @ 11823 - Auto Glass Now - Approach W. Side		
12/16/22	21.33	SQYD	WB Route 180 @ 11915 - Vantage Credit Union													32' x 6"				
12/16/22	37.80	SQYD	WB Route 180 @ 11905 Jimmy John's													60' x 5.8"				
12/16/22	4.00	SQYD	WB Route 180 @ 11903 - Fire Hydrant Pad													6' x 6"				
12/16/22	9.67	SQYD	WB Route 180 @ 11737 - Sidewalk on East Side of Empty Lot							14.6" x 6" = 9.67 SY										
12/16/22	27.34	SQYD	WB Route 180 @ 11915 - Vantage Credit Union - 2nd Pour								49' x 6" = 294 / 9 = 32.67 SY minus 12' x 4' = 5.33 SY TOTAL = 27.34									



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments			
0210	6086004	CONCRETE SIDEWALK, 4 IN.	12/9/22	12/16/22	29.17	SQYD	WB Route 180 @ FEE FEE (NW Quad)					Brannekey Hardware - 45' x 5'6" = 247.5 / 9 = 27.5 SY 10' x 1'6" = 15 / 9 = 1.67 SY			
				12/16/22	33.89	SQYD	WB Route 180 @ FEE FEE - NE Quad				20' x 6' = 120 / 9 = 13.33 SY (N/S) 37' x 5' = 185 / 9 = 20.56 SY (E/W)				
			12/12/22	12/16/22	7.56	SQYD	WB Route 180 @ 11831 - Meineke - Sidewalk W Side			8'2" x 8'4" = 68.06 / 9 = 7.56 SY					
				12/16/22	7.87	SQYD	WB Route 180 @ 11831 - Everstream Box Pad			8'6" x 8'4" = 70.8 / 9 = 7.87 SY					
				12/16/22	8.67	SQYD	WB Route 180 @ 11907 - Imo's to 11915 - Vantage CU			13' x 6' = 78 / 9 = 8.67 SY					
				12/16/22	61.77	SQYD	WB Route 180 @ 11915 - Vantage CU - Sidewalk 2nd Pour			94' x 6' = 564 / 9 = 62.67 SY + 6' x 5' = 30 / 9 = 3.33 SY Minus - 6' x 4' top = 2.67 SY - 3'6" x 4' top = 1.56 SY					
			12/14/22	12/16/22	14.06	SQYD	WB Route 180 @ 11731 - Jiffy Lube W. Approach - E. Side			23' x 5'6" = 126.5 / 9 = 14.06 SY					
			12/15/22	12/16/22	4.05	SQYD	WB Route 180 @ 11903 - MD Health			7' x 5'9" = 40.25 / 9 = 44.47 SY minus PB .42 = 4.05 SY					
				12/16/22	4.67	SQYD	WB Route 180 @ Harmony, NE Quad			6' x 7' = 42 / 9 = 4.67 SY					
				12/16/22	12.22	SQYD	WB Route 180 @ 12005 - Mexican Grocery/ O'Reilly			20' x 5'6" = 110 / 9 = 12.22 SY					
			0220	6086007	CONCRETE SIDEWALK, 7 IN.	12/2/22	12/16/22	19.80	SQYD	WB Route 180 @ 11823 (Auto Glass Now) & 11907 (Imo's)					Cory's Numbers 11823 - 13.2 SY 11907 - 6.6 SY
							12/5/22	12/16/22	6.67	SQYD	WB Route 180 @ 11823 - Auto Glass Now - Approach W. Side			10' x 6' = 6.67 SY	
12/16/22	12/16/22	6.67				SQYD	WB Route 180 @ 11915 - Vantage Credit Union			10' x 6'					
	12/16/22	10.47				SQYD	WB Route 180 @ 11747 - Jiffy Lube - Approach - W. Side & Sidewalk			14'6" x 6'6"					
12/6/22	12/16/22	6.67				SQYD	WB Route 180 @ 11737 - Sidewalk on E. Side of Empty Lot			10' x 6' = 6.67 SY					
	12/16/22	7.11				SQYD	WB Route 180 @ 11831 - Meineke Approach - W. Side			8' x 8' = 64 / 9 = 7.11					
	12/16/22	8.61				SQYD	WB Route 180 @ 11905 - Jimmy John's - W Side Approach			15'6" x 5' = 77.5 / 9 = 8.61 SY					
12/9/22	12/16/22	27.38				SQYD	WB Route 180 @ FEE FEE - NW Island			Walking Path - 22'6" x 5' = 112.5 / 9 = 12.5 SY Median Areas - 3.66 SY + 5.44 SY + 5.78 SY = 14.88 SY					
12/12/22	12/16/22	10.47				SQYD	WB Route 180 @ 11903 (MD Wellness) to 11905 (Jimmy Johns) - Sidewalk			8' x 6'6" = 52 / 9 = 5.78 SY 6'6" x 6'6" = 42.25 / 9 = 4.69 SY					
	12/16/22	19.14				SQYD	WB Route 180 @ 11907 - Imo's to 11915 - Vantage CU			14' x 6'6" = 91 / 9 = 10.11 SY + 12'6" x 6'6" = 81.25 / 9 = 9.03 SY, TOTAL = 19.14 SY					
12/14/22	12/16/22	7.23				SQYD	WB Route 180 @ 11731 - Jiffy Lube W. Approach - E. Side			10' x 6'6"					
12/15/22	12/16/22	2.46				SQYD	WB Route 180 @ 11915 - Vantage CU			6'4" x 3'6" = 22.16 / 9 = 2.46 SY					
0230	6089902	MISC. CONCRETE	12/9/22	12/16/22	1.00	EA	WB Route 180 @ FEE FEE (NW QUAD)(Brannekey Hardware)					@ Brannekey Hardware			
				12/16/22	1.00	EA	WB Route 180 @ FEE FEE - NE Quad			North / South direction across Route 180					
			12/15/22	12/16/22	1.00	EA	WB Route 180 @ Harmony, NE Quad			Corner of Vantage CU					
0310	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	12/2/22	12/16/22	80.00	LF	WB Route 180 @ 11823 (Auto Glass Now) & 11907 (Imo's)					Cory's Numbers 11823 - 31 LF 11907 - 49 LF			
				12/5/22	12/16/22	18.00	LF	WB Route 180 @ 11915 - Vantage Credit Union							
			12/16/22	12/16/22	23.00	LF	WB Route 180 @ 11823 - Auto Glass Now - Approach W. Side			9' + 14'					
				12/16/22	24.00	LF	WB Route 180 @ 11747 - Jiffy Lube - Approach - W Side & Sidewalk			14'6" + 9'6"					
			12/16/22	12/16/22	62.00	LF	WB Route 180 @ 11905 - Jimmy John's			60' + 2'					
				12/16/22	5.00	LF	WB Route 180 @ Meineke Approach - W. Side								
			12/16/22	12/16/22	12.50	LF	WB Route 180 @ 11737 - Sidewalk on E. Side of Empty Lot			8' + 4'6"					
				12/16/22	25.50	LF	WB Route 180 @ 11905 - Jimmy Johns - W. Side Approach			15'6" + 10'					
			12/9/22	12/16/22	32.00	LF	WB Route 180 @ FEE FEE - NE Quad			4' + 20' + 8'					
				12/16/22	81.00	LF	WB Route 180 @ FEE FEE (NW QUAD) (Brannekey Hardware)			42' + 39'					
			12/12/22	12/16/22	4.50	LF	WB Route 180 @ 11831 - Meineke, Sidewalk W. Side								
				12/16/22	26.50	LF	WB Route 180 @ 11907 - Imo's to 11915 - Vantage CU			14' + 12'6"					
12/14/22	12/16/22	33.50	LF	WB Route 180 @ 11731 - Jiffy Lube W. Approach - E. Side											
12/15/22	12/16/22	-13.50	LF	WB Route 180			Over Plan quantity. CO Needed								
	12/16/22	6.50	LF	WB Route 180 @ 11915 - Vantage CU											
	12/16/22	7.00	LF	WB Route 180 @ 11903 - MD Health											
	12/16/22	12.00	LF	WB Route 180 @ Harmony, NE Quad			6' + 6'								
	12/16/22	39.50	LF	WB Route 180 @ 12001 - Car Wash			Curb in front of W. Entrance that has been abandoned								
	12/16/22	2.67	SQYD	WB Route 180 @ 11823 - Auto Glass Now			8' x 3' = 24 / 9 = 2.67 SY								
0380	6116010A	SLOPE PROTECTION	12/6/22	12/16/22	2.00	SQYD	WB Route 180 @ Meineke Approach - W. Side					9' x 2'			
			12/12/22	12/16/22	4.72	SQYD	WB Route 180 @ 11832 - Everstream Box			17' x 2'6" = 42.5 / 9 = 4.72 SY					
12/16/22	12/16/22	8.27	SQYD	WB Route 180 @ 11903 (MD Wellness) to 11905 (Jimmy Johns) - Sidewalk			25'6" x 2'11" = 74.46 / 9 = 8.27 SY								
	12/16/22	14.50	SQYD	WB Route 180 @ 11903 (MD Health) to 11905 (Jimmy Johns) - Sidewalk			8' + 6'6"								
0530	6191000	PAVEMENT EDGE TREATMENT	12/9/22	12/16/22	118.00	LF	WB Route 180 @ Harmony					NE Island			
0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	12/15/22	12/16/22	0.02	LS	WB/ EB Route 180					Dec 2 to Dec 15, 2022			
1460	9029100	BASE, CONCRETE	12/13/22	12/16/22	3.27	CUYD	EB Route 180 @ FEE FEE,	281+75.65				Signal Post #7			
1500	9029902	MISC.	12/15/22	12/16/22	1.00	EA	WB Route 180 @ 11903 - MD Health								

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3048	0050	TYPE 1 AGGREGATE FOR BASE (8 IN. THICK)	Material		7	Oct 18, 2021	SYSTEM	\$621.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Oct 18, 2021	SYSTEM	(\$621.60)						
					8	Nov 3, 2021	SYSTEM	\$621.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Nov 3, 2021	SYSTEM	(\$621.60)						
					9	Nov 16, 2021	SYSTEM	\$621.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Nov 16, 2021	SYSTEM	(\$621.60)						
					10	Dec 2, 2021	SYSTEM	\$621.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Dec 2, 2021	SYSTEM	(\$621.60)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0050 - Total							\$0.00		
					J6S3048	0060	TYPE 5 AGGREGATE FOR BASE	Material		3	Aug 17, 2021	SYSTEM	\$3,244.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.
										3	Aug 16, 2021	SYSTEM	(\$3,244.50)	
										4	Sep 3, 2021	SYSTEM	\$10,092.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.
4	Sep 2, 2021	SYSTEM	(\$10,092.60)											
5	Sep 16, 2021	SYSTEM	\$17,085.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.										
5	Sep 16, 2021	SYSTEM	(\$17,085.60)											
6	Oct 4, 2021	SYSTEM	\$32,813.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schmiß overriding Payment Estimate Exception 1 on the current Payment Estimate.										
6	Oct 4, 2021	SYSTEM	(\$32,813.20)											
7	Oct 18, 2021	SYSTEM	\$36,999.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.										
7	Oct 18, 2021	SYSTEM	(\$36,999.90)											
8	Nov 3, 2021	SYSTEM	\$44,692.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.										
8	Nov 3, 2021	SYSTEM	(\$44,692.20)											
9	Nov 16, 2021	SYSTEM	\$50,205.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.										
9	Nov 16, 2021	SYSTEM	(\$50,205.40)											
10	Dec 2, 2021	SYSTEM	\$59,741.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.										
10	Dec 2, 2021	SYSTEM	(\$59,741.50)											
11	Dec 17, 2021	SYSTEM	\$67,082.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3048	0060	TYPE 5 AGGREGATE FOR BASE	Material		11	Dec 17, 2021	SYSTEM	(\$67,082.40)						
					12	Jan 4, 2022	SYSTEM	\$42,289.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Jan 4, 2022	SYSTEM	(\$42,289.80)						
					25	Jul 18, 2022	SYSTEM	\$3,684.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					25	Jul 18, 2022	SYSTEM	(\$3,684.15)						
					26	Aug 2, 2022	SYSTEM	\$5,638.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					26	Aug 2, 2022	SYSTEM	(\$5,638.72)						
					27	Aug 16, 2022	SYSTEM	\$10,818.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schmiß overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					27	Aug 16, 2022	SYSTEM	(\$10,818.72)						
					28	Sep 2, 2022	SYSTEM	\$15,580.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					28	Sep 2, 2022	SYSTEM	(\$15,580.12)						
					29	Sep 16, 2022	SYSTEM	\$23,259.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					29	Sep 16, 2022	SYSTEM	(\$23,259.12)						
					30	Oct 4, 2022	SYSTEM	\$31,589.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					30	Oct 4, 2022	SYSTEM	(\$31,589.33)						
					31	Oct 18, 2022	SYSTEM	\$36,191.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					31	Oct 18, 2022	SYSTEM	(\$36,191.20)						
					32	Nov 3, 2022	SYSTEM	\$39,642.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					32	Nov 3, 2022	SYSTEM	(\$39,642.20)						
					33	Nov 16, 2022	SYSTEM	\$48,183.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					33	Nov 16, 2022	SYSTEM	(\$48,183.39)						
					34	Dec 5, 2022	SYSTEM	\$60,878.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					34	Dec 5, 2022	SYSTEM	(\$60,878.94)						
					35	Dec 16, 2022	SYSTEM	\$65,752.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					35	Dec 16, 2022	SYSTEM	(\$65,752.20)						
													- Total	\$0.00
													Material - Total	\$0.00
													0060 - Total	\$0.00
						0160	MISC.	Material		12	Jan 4,	SYSTEM	\$3,101.68	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3048	0160	DRAINAGE ITEM	Material			2022			Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.					
						12	Jan 4, 2022	SYSTEM	(\$3,101.68)					
						13	Jan 18, 2022	SYSTEM	\$3,101.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.				
						13	Jan 18, 2022	SYSTEM	(\$3,101.68)					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0160 - Total								\$0.00	
					0180	TRUNCATED DOMES	Material			2	Aug 3, 2021	SYSTEM	\$866.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 1 on the current Payment Estimate.
										2	Aug 3, 2021	SYSTEM	(\$866.97)	
										3	Aug 17, 2021	SYSTEM	\$2,489.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.
	3	Aug 16, 2021	SYSTEM	(\$2,489.76)										
	4	Sep 3, 2021	SYSTEM	\$4,468.23					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.					
	4	Sep 2, 2021	SYSTEM	(\$4,468.23)										
	5	Sep 16, 2021	SYSTEM	\$6,557.85					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.					
	5	Sep 16, 2021	SYSTEM	(\$6,557.85)										
	6	Oct 4, 2021	SYSTEM	\$7,080.26					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schmiß overriding Payment Estimate Exception 3 on the current Payment Estimate.					
	6	Oct 4, 2021	SYSTEM	(\$7,080.26)										
	7	Oct 18, 2021	SYSTEM	\$222.30					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 4 on the current Payment Estimate.					
	7	Oct 18, 2021	SYSTEM	(\$222.30)										
- Total									\$0.00					
Material - Total									\$0.00					
0180 - Total								\$0.00						
0190	6 IN. CONCRETE MEDIAN STRIP	Material			11	Dec 17, 2021	SYSTEM	\$712.93	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Dec 17, 2021	SYSTEM	(\$712.93)						
				- Total								\$0.00		
				Material - Total								\$0.00		
0190 - Total								\$0.00						
0200	PAVED APPROACH, 8 IN.	Material			2	Aug 3, 2021	SYSTEM	\$5,027.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Aug 3, 2021	SYSTEM	(\$5,027.83)						
					3	Aug 17, 2021	SYSTEM	\$18,276.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					3	Aug 16, 2021	SYSTEM	(\$18,276.77)						
					4	Sep 3, 2021	SYSTEM	\$50,941.10	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3048	0200	PAVED APPROACH, 8 IN.	Material			2021			Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Sep 2, 2021	SYSTEM	(\$50,941.10)	
					5	Sep 16, 2021	SYSTEM	\$78,428.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Sep 16, 2021	SYSTEM	(\$78,428.81)	
					6	Oct 4, 2021	SYSTEM	\$93,215.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schmiß overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Oct 4, 2021	SYSTEM	(\$93,215.98)	
					7	Oct 18, 2021	SYSTEM	\$108,407.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Oct 18, 2021	SYSTEM	(\$108,407.68)	
					8	Nov 3, 2021	SYSTEM	\$120,371.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 4 on the current Payment Estimate.
					8	Nov 3, 2021	SYSTEM	(\$120,371.69)	
					9	Nov 16, 2021	SYSTEM	\$148,080.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Nov 16, 2021	SYSTEM	(\$148,080.73)	
					10	Dec 2, 2021	SYSTEM	\$185,048.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Dec 2, 2021	SYSTEM	(\$185,048.65)	
					11	Dec 17, 2021	SYSTEM	\$230,414.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 5 on the current Payment Estimate.
					11	Dec 17, 2021	SYSTEM	(\$230,414.74)	
					12	Jan 4, 2022	SYSTEM	\$120,371.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Jan 4, 2022	SYSTEM	(\$120,371.69)	
					13	Jan 18, 2022	SYSTEM	\$120,371.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.
					13	Jan 18, 2022	SYSTEM	(\$120,371.69)	
					14	Feb 1, 2022	SYSTEM	\$120,371.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.
					14	Feb 1, 2022	SYSTEM	(\$120,371.69)	
					15	Feb 16, 2022	SYSTEM	\$120,371.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schmiß overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Feb 16, 2022	SYSTEM	(\$120,371.69)	
16	Mar 2, 2022	SYSTEM	\$120,371.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.					
16	Mar 2, 2022	SYSTEM	(\$120,371.69)						
19	Apr 18, 2022	SYSTEM	\$8,596.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3048	0200	PAVED APPROACH, 8 IN.	Material		19	Apr 18, 2022	SYSTEM	(\$8,596.44)	
					23	Jun 17, 2022	SYSTEM	\$8,267.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					23	Jun 17, 2022	SYSTEM	(\$8,267.22)	
					25	Jul 18, 2022	SYSTEM	\$602,532.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					25	Jul 18, 2022	SYSTEM	(\$602,532.90)	
					26	Aug 2, 2022	SYSTEM	\$606,752.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					26	Aug 2, 2022	SYSTEM	(\$606,752.88)	
					27	Aug 16, 2022	SYSTEM	\$634,744.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schmiß8 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					27	Aug 16, 2022	SYSTEM	(\$634,744.73)	
					28	Sep 2, 2022	SYSTEM	\$656,256.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					28	Sep 2, 2022	SYSTEM	(\$656,256.58)	
					29	Sep 16, 2022	SYSTEM	\$685,754.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					29	Sep 16, 2022	SYSTEM	(\$685,754.68)	
					30	Oct 4, 2022	SYSTEM	\$709,749.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					30	Oct 4, 2022	SYSTEM	(\$709,749.71)	
					31	Oct 18, 2022	SYSTEM	\$709,749.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					31	Oct 18, 2022	SYSTEM	(\$709,749.71)	
					32	Nov 3, 2022	SYSTEM	\$709,749.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					32	Nov 3, 2022	SYSTEM	(\$709,749.71)	
					- Total				
Material - Total								\$0.00	
0200 - Total								\$0.00	
J6S3048	0210	CONCRETE SIDEWALK, 4 IN.	Material		2	Aug 3, 2021	SYSTEM	\$129.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 9 on the current Payment Estimate.
					2	Aug 3, 2021	SYSTEM	(\$129.20)	
					3	Aug 17, 2021	SYSTEM	\$594.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Aug 16, 2021	SYSTEM	(\$594.80)	
					4	Sep 3, 2021	SYSTEM	\$594.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 7 on the current Payment Estimate.
					4	Sep 2, 2021	SYSTEM	(\$594.80)	
					5	Sep 16, 2021	SYSTEM	\$1,972.20	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3048	0210	CONCRETE SIDEWALK, 4 IN.	Material			2021			Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					5	Sep 16, 2021	SYSTEM	(\$1,972.20)						
					6	Oct 4, 2021	SYSTEM	\$2,002.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schmij8 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					6	Oct 4, 2021	SYSTEM	(\$2,002.08)						
					7	Oct 18, 2021	SYSTEM	\$2,242.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					7	Oct 18, 2021	SYSTEM	(\$2,242.64)						
					8	Nov 3, 2021	SYSTEM	\$25,670.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					8	Nov 3, 2021	SYSTEM	(\$25,670.08)						
					9	Nov 16, 2021	SYSTEM	\$31,420.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					9	Nov 16, 2021	SYSTEM	(\$31,420.24)						
					10	Dec 2, 2021	SYSTEM	\$31,420.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					10	Dec 2, 2021	SYSTEM	(\$31,420.24)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0210 - Total								\$0.00	
0220	CONCRETE SIDEWALK, 7 IN.	Material		7	Oct 18, 2021	SYSTEM	\$506.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				7	Oct 18, 2021	SYSTEM	(\$506.14)							
				8	Nov 3, 2021	SYSTEM	\$2,285.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.						
				8	Nov 3, 2021	SYSTEM	(\$2,285.98)							
				9	Nov 16, 2021	SYSTEM	\$3,276.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.						
				9	Nov 16, 2021	SYSTEM	(\$3,276.02)							
				10	Dec 2, 2021	SYSTEM	\$4,171.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 9 on the current Payment Estimate.						
				10	Dec 2, 2021	SYSTEM	(\$4,171.50)							
				11	Dec 17, 2021	SYSTEM	\$6,568.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				11	Dec 17, 2021	SYSTEM	(\$6,568.72)							
				- Total								\$0.00		
Material - Total								\$0.00						
0220 - Total								\$0.00						
0230	MISC. CONCRETE	Material		8	Nov 3, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 11 on the current Payment Estimate.						
				8	Nov 3, 2021	SYSTEM	(\$1,400.00)							



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3048	0230	MISC. CONCRETE	Material		9	Nov 16, 2021	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					9	Nov 16, 2021	SYSTEM	(\$9,800.00)		
					10	Dec 2, 2021	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					10	Dec 2, 2021	SYSTEM	(\$9,800.00)		
					11	Dec 17, 2021	SYSTEM	\$9,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					11	Dec 17, 2021	SYSTEM	(\$9,800.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0230 - Total								\$0.00	
	0240	MISC. CONCRETE	Material		2	Aug 3, 2021	SYSTEM	\$3,795.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					2	Aug 3, 2021	SYSTEM	(\$3,795.40)		
					3	Aug 17, 2021	SYSTEM	\$9,488.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					3	Aug 16, 2021	SYSTEM	(\$9,488.50)		
					4	Sep 3, 2021	SYSTEM	\$18,977.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					4	Sep 2, 2021	SYSTEM	(\$18,977.00)		
					5	Sep 16, 2021	SYSTEM	\$30,363.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					5	Sep 16, 2021	SYSTEM	(\$30,363.20)		
					6	Oct 4, 2021	SYSTEM	\$39,851.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schmiß overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					6	Oct 4, 2021	SYSTEM	(\$39,851.70)		
					7	Oct 18, 2021	SYSTEM	\$41,749.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 13 on the current Payment Estimate.	
7					Oct 18, 2021	SYSTEM	(\$41,749.40)			
8					Nov 3, 2021	SYSTEM	\$41,749.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 14 on the current Payment Estimate.		
8					Nov 3, 2021	SYSTEM	(\$41,749.40)			
- Total								\$0.00		
Material - Total								\$0.00		
0240 - Total								\$0.00		
0270	MISC. CONCRETE	Material		2	Aug 3, 2021	SYSTEM	\$11,173.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				2	Aug 3, 2021	SYSTEM	(\$11,173.99)			
				3	Aug 17, 2021	SYSTEM	\$30,368.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				3	Aug 16, 2021	SYSTEM	(\$30,368.47)			



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3048	0270	MISC. CONCRETE	Material			2021								
					4	Sep 3, 2021	SYSTEM	\$50,604.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					4	Sep 2, 2021	SYSTEM	(\$50,604.16)						
					5	Sep 16, 2021	SYSTEM	\$73,977.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					5	Sep 16, 2021	SYSTEM	(\$73,977.07)						
					6	Oct 4, 2021	SYSTEM	\$128,652.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schmi8 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					6	Oct 4, 2021	SYSTEM	(\$128,652.81)						
					7	Oct 18, 2021	SYSTEM	\$102,251.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					7	Oct 18, 2021	SYSTEM	(\$102,251.80)						
					8	Nov 3, 2021	SYSTEM	\$110,622.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					8	Nov 3, 2021	SYSTEM	(\$110,622.22)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0270 - Total								\$0.00	
	0290	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		2	Aug 3, 2021	SYSTEM	\$8,392.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					2	Aug 3, 2021	SYSTEM	(\$8,392.12)						
					3	Aug 17, 2021	SYSTEM	\$12,036.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					3	Aug 16, 2021	SYSTEM	(\$12,036.70)						
					4	Sep 3, 2021	SYSTEM	\$12,644.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					4	Sep 2, 2021	SYSTEM	(\$12,644.14)						
					5	Sep 16, 2021	SYSTEM	\$14,961.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					5	Sep 16, 2021	SYSTEM	(\$14,961.96)						
					6	Oct 4, 2021	SYSTEM	\$15,217.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schmi8 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					6	Oct 4, 2021	SYSTEM	(\$15,217.72)						
					7	Oct 18, 2021	SYSTEM	\$7,827.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user aubucj overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					7	Oct 18, 2021	SYSTEM	(\$7,827.22)						
					8	Nov 3, 2021	SYSTEM	\$9,809.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user aubucj overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					8	Nov 3, 2021	SYSTEM	(\$9,809.36)						
9	Nov 16, 2021	SYSTEM	\$13,198.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment										



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3048	0290	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material						Estimate Exception 21 on the current Payment Estimate.
					9	Nov 16, 2021	SYSTEM	(\$13,198.18)	
					- Total				
	Material - Total							\$0.00	
	0290 - Total							\$0.00	
	0310	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		4	Sep 3, 2021	SYSTEM	\$2,618.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 13 on the current Payment Estimate.
					4	Sep 2, 2021	SYSTEM	(\$2,618.28)	
					5	Sep 16, 2021	SYSTEM	\$4,550.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	Sep 16, 2021	SYSTEM	(\$4,550.82)	
					6	Oct 4, 2021	SYSTEM	\$4,737.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schmj8 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					6	Oct 4, 2021	SYSTEM	(\$4,737.84)	
					7	Oct 18, 2021	SYSTEM	\$103.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user aubucj overriding Payment Estimate Exception 20 on the current Payment Estimate.
					7	Oct 18, 2021	SYSTEM	(\$103.90)	
					8	Nov 3, 2021	SYSTEM	\$664.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user aubucj overriding Payment Estimate Exception 20 on the current Payment Estimate.
					8	Nov 3, 2021	SYSTEM	(\$664.96)	
					9	Nov 16, 2021	SYSTEM	\$1,787.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 25 on the current Payment Estimate.
					9	Nov 16, 2021	SYSTEM	(\$1,787.08)	
					10	Dec 2, 2021	SYSTEM	\$1,953.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 26 on the current Payment Estimate.
					10	Dec 2, 2021	SYSTEM	(\$1,953.32)	
					11	Dec 17, 2021	SYSTEM	\$3,594.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 21 on the current Payment Estimate.
					11	Dec 17, 2021	SYSTEM	(\$3,594.94)	
					- Total				
	Material - Total							\$0.00	
	0310 - Total							\$0.00	
	0380	SLOPE PROTECTION	Material		12	Jan 4, 2022	SYSTEM	\$485.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 16 on the current Payment Estimate.
12					Jan 4, 2022	SYSTEM	(\$485.59)		
13					Jan 18, 2022	SYSTEM	\$485.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 16 on the current Payment Estimate.	
13					Jan 18, 2022	SYSTEM	(\$485.59)		
- Total							\$0.00		
Material - Total							\$0.00		
0380 - Total							\$0.00		
0390	MISC. EMBANKMENT	Material		2	Aug 3, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment	



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3048	0390	PROTECTION	Material						Estimate Exception 27 on the current Payment Estimate.					
					2	Aug 3, 2021	SYSTEM	(\$3,175.29)						
					3	Aug 17, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					3	Aug 16, 2021	SYSTEM	(\$3,175.29)						
					4	Sep 3, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					4	Sep 2, 2021	SYSTEM	(\$3,175.29)						
					5	Sep 16, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					5	Sep 16, 2021	SYSTEM	(\$3,175.29)						
					6	Oct 4, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schmiß overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					6	Oct 4, 2021	SYSTEM	(\$3,175.29)						
					7	Oct 18, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					7	Oct 18, 2021	SYSTEM	(\$3,175.29)						
					8	Nov 3, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					8	Nov 3, 2021	SYSTEM	(\$3,175.29)						
					9	Nov 16, 2021	SYSTEM	\$3,175.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					9	Nov 16, 2021	SYSTEM	(\$3,175.29)						
					10	Dec 2, 2021	SYSTEM	\$4,530.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					10	Dec 2, 2021	SYSTEM	(\$4,530.16)						
					11	Dec 17, 2021	SYSTEM	\$4,530.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					11	Dec 17, 2021	SYSTEM	(\$4,530.16)						
					12	Jan 4, 2022	SYSTEM	\$6,323.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					12	Jan 4, 2022	SYSTEM	(\$6,323.07)						
					13	Jan 18, 2022	SYSTEM	\$6,323.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					13	Jan 18, 2022	SYSTEM	(\$6,323.07)						
									- Total				\$0.00	
													\$0.00	Material - Total
													\$0.00	0390 - Total
	0480	MISC.	Material		3	Aug 17, 2021	SYSTEM	\$11,988.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					3	Aug 16, 2021	SYSTEM	(\$11,988.10)						



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3048	0480	MISC.	Material					\$0.00			
			- Total						\$0.00		
			Material - Total						\$0.00		
	0480 - Total								\$0.00		
	0490	MISC. TRAFFIC CONTROL DEVICES	Material			3	Aug 17, 2021	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 26 on the current Payment Estimate.	
						3	Aug 16, 2021	SYSTEM	(\$6,400.00)		
				- Total						\$0.00	
				Material - Total						\$0.00	
				0490 - Total							
	0530	PAVEMENT EDGE TREATMENT	Material			13	Jan 18, 2022	SYSTEM	\$313.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user aubucj overriding Payment Estimate Exception 21 on the current Payment Estimate.	
						13	Jan 18, 2022	SYSTEM	(\$313.47)		
				- Total						\$0.00	
				Material - Total						\$0.00	
	0530 - Total								\$0.00		
	0840	TURF TYPE TALL FESCUE SODDING	Material			6	Oct 4, 2021	SYSTEM	\$7,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schmijs8 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
						6	Oct 4, 2021	SYSTEM	(\$7,647.50)		
						7	Oct 18, 2021	SYSTEM	\$7,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 31 on the current Payment Estimate.	
						7	Oct 18, 2021	SYSTEM	(\$7,647.50)		
						8	Nov 3, 2021	SYSTEM	\$7,647.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 30 on the current Payment Estimate.	
						8	Nov 3, 2021	SYSTEM	(\$7,647.50)		
				- Total						\$0.00	
				Material - Total						\$0.00	
	0840 - Total								\$0.00		
	0990	LUMINAIRE, LED-A	Material			25	Jul 18, 2022	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						25	Jul 18, 2022	SYSTEM	(\$1,500.00)		
						26	Aug 2, 2022	SYSTEM	(\$1,500.00)		
						27	Aug 16, 2022	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schmijs8 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					27	Aug 16, 2022	SYSTEM	(\$1,500.00)			
- Total						(\$1,500.00)					
Material - Total						(\$1,500.00)					
					MaterialCredit		27	Aug 16, 2022	SYSTEM	\$1,500.00	
- Total						\$1,500.00					
MaterialCredit - Total						\$1,500.00					
0990 - Total								\$0.00			
1020	PULL BOX, PREFORMED CLASS 1	Construction Stockpile STMI			15	Feb 16, 2022	SYSTEM	\$510.88	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$510.88		
Construction Stockpile STMI - Total							\$510.88				



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3048	1020 - Total								\$510.88		
	1060	POLE FOUNDATION (30 FT. OR 9.0 M	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$474.83	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								\$474.83		
	Construction Stockpile STMI - Total								\$474.83		
	1060 - Total								\$474.83		
	1070	SIGNAL HEAD, TYPE 3T	Construction Stockpile		20	May 2, 2022	SYSTEM	(\$682.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								(\$682.00)		
	Construction Stockpile - Total								(\$682.00)		
				Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$1,364.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$1,364.00		
	Construction Stockpile STMI - Total								\$1,364.00		
	1070 - Total								\$682.00		
	1080	SIGNAL HEAD, TYPE 3S	Construction Stockpile		20	May 2, 2022	SYSTEM	(\$315.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						28	Sep 2, 2022	SYSTEM	(\$630.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						30	Oct 4, 2022	SYSTEM	(\$315.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$1,260.00)		
	Construction Stockpile - Total								(\$1,260.00)		
				Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$2,835.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$2,835.00		
	Construction Stockpile STMI - Total								\$2,835.00		
	1080 - Total								\$1,575.00		
	1090	SIGNAL HEAD, TYPE 5S	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$449.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total								\$449.00		
	Construction Stockpile STMI - Total								\$449.00		
	1090 - Total								\$449.00		
	1100	SIGNAL HEAD, TYPE 3B	Construction Stockpile		17	Mar 16, 2022	SYSTEM	(\$1,333.96)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						20	May 2, 2022	SYSTEM	(\$6,225.16)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						25	Jul 18, 2022	SYSTEM	(\$2,223.26)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						27	Aug 16, 2022	SYSTEM	(\$4,891.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						28	Sep 2, 2022	SYSTEM	(\$1,778.61)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						30	Oct 4, 2022	SYSTEM	(\$889.31)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$17,341.50)		
	Construction Stockpile - Total								(\$17,341.50)		
			Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$46,244.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total								\$46,244.00			
Construction Stockpile STMI - Total								\$46,244.00			
			Material		17	Mar 16, 2022	SYSTEM	\$2,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					17	Mar 16, 2022	SYSTEM	(\$2,625.00)			
- Total								\$0.00			
Material - Total								\$0.00			



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S3048	1100 - Total								\$28,902.50				
	1110	SIGNAL HEAD, TYPE 4B	Construction Stockpile		20	May 2, 2022	SYSTEM	(\$1,554.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					25	Jul 18, 2022	SYSTEM	(\$518.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					27	Aug 16, 2022	SYSTEM	(\$1,036.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					30	Oct 4, 2022	SYSTEM	(\$518.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$3,626.00)		
				Construction Stockpile - Total								(\$3,626.00)	
						Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$4,662.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							\$4,662.00		
				Construction Stockpile STMI - Total								\$4,662.00	
				1110 - Total								\$1,036.00	
	1120	SIGNAL HEAD, TYPE 5B	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$1,386.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$1,386.00		
				Construction Stockpile STMI - Total								\$1,386.00	
	1120 - Total								\$1,386.00				
	1140	SIGNAL SIGN, MOUNTING HARDWARE	Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$11,875.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$11,875.00		
				Construction Stockpile STMI - Total								\$11,875.00	
	1140 - Total								\$11,875.00				
	1150	POST, SIGNAL 8 FT. OR 2.4 M	Construction Stockpile		20	May 2, 2022	SYSTEM	(\$3,620.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					21	May 17, 2022	SYSTEM	(\$2,896.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					23	Jun 17, 2022	SYSTEM	(\$2,534.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					24	Jul 1, 2022	SYSTEM	(\$3,982.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					29	Sep 16, 2022	SYSTEM	(\$2,534.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$15,566.00)		
				Construction Stockpile - Total								(\$15,566.00)	
						Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$57,920.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							\$57,920.00		
				Construction Stockpile STMI - Total								\$57,920.00	
	1150 - Total								\$42,354.00				
	1160	POST, SIGNAL 15 FT. OR 4.6 M	Construction Stockpile		20	May 2, 2022	SYSTEM	(\$984.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							(\$984.00)		
				Construction Stockpile - Total								(\$984.00)	
			Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$1,968.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total							\$1,968.00		
Construction Stockpile STMI - Total								\$1,968.00					
Material				20	May 2, 2022	SYSTEM	\$1,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				20	May 2, 2022	SYSTEM	(\$1,356.00)						
- Total							\$0.00						
Material - Total								\$0.00					



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3048	1160 - Total								\$984.00	
	1170	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	Construction Stockpile		28	Sep 2, 2022	SYSTEM	(\$5,121.16)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	(\$5,121.16)	
								Construction Stockpile - Total	(\$5,121.16)	
			Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$5,121.16	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$5,121.16	
								Construction Stockpile STMI - Total	\$5,121.16	
	1170 - Total								\$0.00	
	1210	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$8,552.09	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$8,552.09	
								Construction Stockpile STMI - Total	\$8,552.09	
	1210 - Total								\$8,552.09	
	1220	POST, TYPE CL, 55 FT. ARM	Construction Stockpile		25	Jul 18, 2022	SYSTEM	(\$9,745.86)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	(\$9,745.86)	
								Construction Stockpile - Total	(\$9,745.86)	
			Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$9,745.86	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$9,745.86	
								Construction Stockpile STMI - Total	\$9,745.86	
	1220 - Total								\$0.00	
	1230	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	Construction Stockpile		25	Jul 18, 2022	SYSTEM	(\$3,813.06)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	(\$3,813.06)	
								Construction Stockpile - Total	(\$3,813.06)	
			Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$7,626.12	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$7,626.12	
								Construction Stockpile STMI - Total	\$7,626.12	
	1230 - Total								\$3,813.06	
	1240	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	Construction Stockpile		27	Aug 16, 2022	SYSTEM	(\$9,031.04)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	(\$9,031.04)	
							Construction Stockpile - Total	(\$9,031.04)		
	Construction Stockpile STMI			24	Jul 1, 2022	SYSTEM	\$13,546.56	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total	\$13,546.56		
							Construction Stockpile STMI - Total	\$13,546.56		
1240 - Total								\$4,515.52		
1250	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	Construction Stockpile		28	Sep 2, 2022	SYSTEM	(\$5,372.48)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total	(\$5,372.48)		
							Construction Stockpile - Total	(\$5,372.48)		
		Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$21,489.92	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total	\$21,489.92		
							Construction Stockpile STMI - Total	\$21,489.92		
1250 - Total								\$16,117.44		
1260	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile		27	Aug 16, 2022	SYSTEM	(\$5,587.75)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total	(\$5,587.75)		
							Construction Stockpile - Total	(\$5,587.75)		



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3048	1260	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$11,175.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$11,175.50	
			Construction Stockpile STMI - Total							\$11,175.50	
			Material		17	Mar 16, 2022	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					17	Mar 16, 2022	SYSTEM	(\$7,500.00)			
			- Total							\$0.00	
			Material - Total							\$0.00	
			1260 - Total							\$5,587.75	
			1270	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile		27	Aug 16, 2022	SYSTEM	(\$6,559.04)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total						
Construction Stockpile - Total							(\$6,559.04)				
Construction Stockpile STMI		24			Jul 1, 2022	SYSTEM	\$13,118.08	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							\$13,118.08				
Construction Stockpile STMI - Total							\$13,118.08				
1270 - Total							\$6,559.04				
1280	POST, TYPE C, 45 FT. ARM OR 13.7 M ARM	Construction Stockpile		27	Aug 16, 2022	SYSTEM	(\$6,774.31)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				30	Oct 4, 2022	SYSTEM	(\$6,774.31)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$13,548.62)		
		Construction Stockpile - Total							(\$13,548.62)		
		Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$40,645.86	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$40,645.86		
Construction Stockpile STMI - Total							\$40,645.86				
1280 - Total							\$27,097.24				
1290	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$34,896.40	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$34,896.40		
		Construction Stockpile STMI - Total							\$34,896.40		
1290 - Total							\$34,896.40				
1300	POST, TYPE C, 55 FT. ARM	Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$32,403.80	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$32,403.80		
		Construction Stockpile STMI - Total							\$32,403.80		
1300 - Total							\$32,403.80				
1310	CONTROLLER ASSEMBLY HOUSING,	Construction Stockpile		23	Jun 17, 2022	SYSTEM	(\$9,434.80)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$9,434.80)		
		Construction Stockpile - Total							(\$9,434.80)		
		Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$82,554.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$82,554.50		
Construction Stockpile STMI - Total							\$82,554.50				
1310 - Total							\$73,119.70				
1400	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		23	Jun 17, 2022	SYSTEM	(\$860.14)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				25	Jul 18, 2022	SYSTEM	(\$98.97)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$959.11)		



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3048	1400	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile - Total						(\$959.11)	
			Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$6,555.14	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$6,555.14	
			Construction Stockpile STMI - Total						\$6,555.14	
	1400 - Total								\$5,596.03	
	1410	CABLE, 16 AWG 5 CONDUCTOR	Construction Stockpile		23	Jun 17, 2022	SYSTEM	(\$1,861.49)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					25	Jul 18, 2022	SYSTEM	(\$214.30)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$2,075.79)
			Construction Stockpile - Total						(\$2,075.79)	
			Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$13,921.41	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total						\$13,921.41				
Construction Stockpile STMI - Total						\$13,921.41				
1410 - Total								\$11,845.62		
1420	CABLE, 16 AWG 7 CONDUCTOR	Construction Stockpile		23	Jun 17, 2022	SYSTEM	(\$1,557.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				25	Jul 18, 2022	SYSTEM	(\$612.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				28	Sep 2, 2022	SYSTEM	(\$185.43)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						(\$2,354.63)	
		Construction Stockpile - Total						(\$2,354.63)		
		Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$12,075.89	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						\$12,075.89		
Construction Stockpile STMI - Total						\$12,075.89				
1420 - Total								\$9,721.26		
1430	PULL BOX, PREFORMED CLASS 1	Construction Stockpile		20	May 2, 2022	SYSTEM	(\$650.21)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				21	May 17, 2022	SYSTEM	(\$650.21)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				23	Jun 17, 2022	SYSTEM	(\$1,950.63)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				25	Jul 18, 2022	SYSTEM	(\$325.11)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				31	Oct 18, 2022	SYSTEM	(\$325.11)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						(\$3,901.27)	
		Construction Stockpile - Total						(\$3,901.27)		
		Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$7,152.32	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total						\$7,152.32				
Construction Stockpile STMI - Total						\$7,152.32				
1430 - Total								\$3,251.05		
1440	PULL BOX, PREFORMED CLASS 2	Construction Stockpile		15	Feb 16, 2022	SYSTEM	(\$436.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				23	Jun 17, 2022	SYSTEM	(\$1,309.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				25	Jul 18, 2022	SYSTEM	(\$436.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				28	Sep 2, 2022	SYSTEM	(\$436.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total						(\$2,619.00)		
		Construction Stockpile - Total						(\$2,619.00)		
Construction		15	Feb 16,	SYSTEM	\$6,110.99	Payment Estimate Item Adjustment generated Stockpile Transaction				



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3048	1440	PULL BOX, PREFORMED CLASS 2	Stockpile STMI					2022				
				- Total							\$6,110.99	
				Construction Stockpile STMI - Total							\$6,110.99	
	1440 - Total								\$3,491.99			
	1450	PULL BOX, PREFORMED CLASS 3	Construction Stockpile			22	Jun 2, 2022	SYSTEM	(\$629.53)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						23	Jun 17, 2022	SYSTEM	(\$1,259.08)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						30	Oct 4, 2022	SYSTEM	(\$629.54)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$2,518.15)	
				Construction Stockpile - Total							(\$2,518.15)	
				Construction Stockpile STMI			15	Feb 16, 2022	SYSTEM	\$9,443.04	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total							\$9,443.04	
	Construction Stockpile STMI - Total							\$9,443.04				
	1450 - Total								\$6,924.89			
	1460	BASE, CONCRETE	Material			8	Nov 3, 2021	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user aubucj overriding Payment Estimate Exception 31 on the current Payment Estimate.		
						8	Nov 3, 2021	SYSTEM	(\$4,158.00)			
						9	Nov 16, 2021	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 35 on the current Payment Estimate.		
						9	Nov 16, 2021	SYSTEM	(\$5,940.00)			
						10	Dec 2, 2021	SYSTEM	\$10,692.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 38 on the current Payment Estimate.		
						10	Dec 2, 2021	SYSTEM	(\$10,692.00)			
				- Total							\$0.00	
	Material - Total							\$0.00				
	1460 - Total								\$0.00			
	1510	MISC.	Construction Stockpile			24	Jul 1, 2022	SYSTEM	(\$2,942.86)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						29	Sep 16, 2022	SYSTEM	(\$2,942.85)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total							(\$5,885.71)	
Construction Stockpile - Total							(\$5,885.71)					
Construction Stockpile STMI						24	Jul 1, 2022	SYSTEM	\$82,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$82,400.00					
Construction Stockpile STMI - Total							\$82,400.00					
1510 - Total								\$76,514.29				
1512	MISC.	Construction Stockpile STMI			15	Feb 16, 2022	SYSTEM	\$222.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$222.00		
Construction Stockpile STMI - Total							\$222.00					
1512 - Total								\$222.00				
1514	MISC.	Construction Stockpile STMI			15	Feb 16, 2022	SYSTEM	\$202.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							\$202.00		
Construction Stockpile STMI - Total							\$202.00					
1514 - Total								\$202.00				
1515	MISC.	Construction Stockpile STMI			15	Feb 16, 2022	SYSTEM	\$222.00	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3048	1515	MISC.	Construction Stockpile STMI	- Total				\$222.00	
				Construction Stockpile STMI - Total				\$222.00	
				1515 - Total				\$222.00	
	1516	MISC.	Construction Stockpile STMI	15	Feb 16, 2022	SYSTEM	\$202.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$202.00	
				Construction Stockpile STMI - Total				\$202.00	
	1516 - Total				\$202.00				
	1518	MISC.	Construction Stockpile STMI	15	Feb 16, 2022	SYSTEM	\$183.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$183.00	
				Construction Stockpile STMI - Total				\$183.00	
1518 - Total				\$183.00					
1520	MISC.	Construction Stockpile	21	May 17, 2022	SYSTEM	(\$1,960.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			23	Jun 17, 2022	SYSTEM	(\$4,655.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			24	Jul 1, 2022	SYSTEM	(\$1,715.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			29	Sep 16, 2022	SYSTEM	(\$1,715.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				(\$10,045.00)		
	Construction Stockpile - Total				(\$10,045.00)				
	MISC.	Construction Stockpile STMI	15	Feb 16, 2022	SYSTEM	\$46,305.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$46,305.00		
			Construction Stockpile STMI - Total				\$46,305.00		
	1520 - Total				\$36,260.00				
1522	MISC.	Construction Stockpile STMI	15	Feb 16, 2022	SYSTEM	\$338.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$338.00		
			Construction Stockpile STMI - Total				\$338.00		
1522 - Total				\$338.00					
1524	MISC.	Construction Stockpile STMI	15	Feb 16, 2022	SYSTEM	\$241.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$241.00		
			Construction Stockpile STMI - Total				\$241.00		
1524 - Total				\$241.00					
1525	MISC.	Construction Stockpile STMI	15	Feb 16, 2022	SYSTEM	\$241.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$241.00		
			Construction Stockpile STMI - Total				\$241.00		
1525 - Total				\$241.00					
1526	MISC.	Construction Stockpile STMI	15	Feb 16, 2022	SYSTEM	\$202.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$202.00		
			Construction Stockpile STMI - Total				\$202.00		
1526 - Total				\$202.00					
1527	MISC.	Construction Stockpile STMI	15	Feb 16, 2022	SYSTEM	\$241.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total				\$241.00		
			Construction Stockpile STMI - Total				\$241.00		
1527 - Total				\$241.00					
1528	MISC.	Construction	15	Feb 16,	SYSTEM	\$144.00	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3048	1528	MISC.	Stockpile STMI			2022					
			- Total							\$144.00	
			Construction Stockpile STMI - Total							\$144.00	
	1528 - Total								\$144.00		
	1530	MISC.	Construction Stockpile		30	Oct 4, 2022	SYSTEM	(\$624.86)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							(\$624.86)	
			Construction Stockpile - Total							(\$624.86)	
			Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$4,374.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$4,374.00	
	Construction Stockpile STMI - Total							\$4,374.00			
1530 - Total								\$3,749.14			
1540	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$13,204.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$13,204.00		
		Construction Stockpile STMI - Total							\$13,204.00		
1540 - Total								\$13,204.00			
1550	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$9,425.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$9,425.00		
		Construction Stockpile STMI - Total							\$9,425.00		
1550 - Total								\$9,425.00			
1560	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$13,204.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$13,204.00		
		Construction Stockpile STMI - Total							\$13,204.00		
1560 - Total								\$13,204.00			
1570	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$13,204.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$13,204.00		
		Construction Stockpile STMI - Total							\$13,204.00		
1570 - Total								\$13,204.00			
1580	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$13,204.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$13,204.00		
		Construction Stockpile STMI - Total							\$13,204.00		
1580 - Total								\$13,204.00			
1590	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$13,204.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$13,204.00		
		Construction Stockpile STMI - Total							\$13,204.00		
1590 - Total								\$13,204.00			
1600	MISC.	Construction Stockpile		30	Oct 4, 2022	SYSTEM	(\$9,903.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$9,903.00)		
		Construction Stockpile - Total							(\$9,903.00)		
		Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$13,204.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$13,204.00		
Construction Stockpile STMI - Total							\$13,204.00				
1600 - Total								\$3,301.00			
1610	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$9,425.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							\$9,425.00		



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3048	1610	MISC.	Construction Stockpile STMI - Total						\$9,425.00	
	1610 - Total								\$9,425.00	
	1620	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$9,425.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$9,425.00	
								Construction Stockpile STMI - Total	\$9,425.00	
	1620 - Total								\$9,425.00	
	1630	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$13,204.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$13,204.00	
								Construction Stockpile STMI - Total	\$13,204.00	
	1630 - Total								\$13,204.00	
	1650	MISC.	Construction Stockpile		23	Jun 17, 2022	SYSTEM	(\$4,421.90)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	(\$4,421.90)	
								Construction Stockpile - Total	(\$4,421.90)	
			Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$5,527.38	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$5,527.38	
								Construction Stockpile STMI - Total	\$5,527.38	
	1650 - Total								\$1,105.48	
	1660	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$9,860.94	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$9,860.94	
								Construction Stockpile STMI - Total	\$9,860.94	
	1660 - Total								\$9,860.94	
	1670	MISC.	Construction Stockpile STMI		24	Jul 1, 2022	SYSTEM	\$34,636.98	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$34,636.98	
								Construction Stockpile STMI - Total	\$34,636.98	
	1670 - Total								\$34,636.98	
	1680	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$79,044.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	\$79,044.00	
							Construction Stockpile STMI - Total	\$79,044.00		
1680 - Total								\$79,044.00		
1690	MISC.	Construction Stockpile		30	Oct 4, 2022	SYSTEM	(\$14,394.25)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total	(\$14,394.25)		
							Construction Stockpile - Total	(\$14,394.25)		
		Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$14,394.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total	\$14,394.25		
							Construction Stockpile STMI - Total	\$14,394.25		
1690 - Total								\$0.00		
1700	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$4,521.70	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total	\$4,521.70		
							Construction Stockpile STMI - Total	\$4,521.70		
1700 - Total								\$4,521.70		
1730	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$7,673.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
							- Total	\$7,673.50		
							Construction Stockpile STMI - Total	\$7,673.50		
1730 - Total								\$7,673.50		



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks																																					
J6S3048	1740	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$7,673.50	Payment Estimate Item Adjustment generated Stockpile Transaction																																					
				- Total				\$7,673.50																																						
				Construction Stockpile STMI - Total				\$7,673.50																																						
	1740 - Total								\$7,673.50																																					
	1750	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$7,673.51	Payment Estimate Item Adjustment generated Stockpile Transaction																																					
				- Total				\$7,673.51																																						
				Construction Stockpile STMI - Total				\$7,673.51																																						
	1750 - Total								\$7,673.51																																					
	1760	MISC.	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$4,521.70	Payment Estimate Item Adjustment generated Stockpile Transaction																																					
				- Total				\$4,521.70																																						
Construction Stockpile STMI - Total				\$4,521.70																																										
1760 - Total								\$4,521.70																																						
1920	MISC. ITS	Construction Stockpile STMI		15	Feb 16, 2022	SYSTEM	\$6,298.00	Payment Estimate Item Adjustment generated Stockpile Transaction																																						
			- Total				\$6,298.00																																							
			Construction Stockpile STMI - Total				\$6,298.00																																							
1920 - Total								\$6,298.00																																						
5002	TRUNCATED DOMES	Material		7	Oct 18, 2021	SYSTEM	\$8,676.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user aubucj overriding Payment Estimate Exception 5 on the current Payment Estimate.																																						
							7		Oct 18, 2021	SYSTEM	(\$8,676.76)																																			
			- Total								\$0.00																																			
			Material - Total								\$0.00																																			
5002 - Total								\$0.00																																						
5004	MISC. CONCRETE	Material		7	Oct 18, 2021	SYSTEM	\$19,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user aubucj overriding Payment Estimate Exception 15 on the current Payment Estimate.																																						
							7		Oct 18, 2021	SYSTEM	(\$19,656.00)																																			
											8	Nov 3, 2021	SYSTEM	\$24,922.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user aubucj overriding Payment Estimate Exception 16 on the current Payment Estimate.																															
														8		Nov 3, 2021	SYSTEM	(\$24,922.80)																												
																		9	Nov 16, 2021	SYSTEM	\$24,922.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user aubucj overriding Payment Estimate Exception 18 on the current Payment Estimate.																								
																					9		Nov 16, 2021	SYSTEM	(\$24,922.80)																					
																									10	Dec 2, 2021	SYSTEM	\$37,516.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user aubucj overriding Payment Estimate Exception 18 on the current Payment Estimate.																	
																												10		Dec 2, 2021	SYSTEM	(\$37,516.50)														
																																11	Dec 17, 2021	SYSTEM	\$42,865.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user aubucj overriding Payment Estimate Exception 13 on the current Payment Estimate.										
																																			11		Dec 17, 2021	SYSTEM	(\$42,865.20)							
																																							12	Jan 4, 2022	SYSTEM	\$44,799.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user aubucj overriding Payment Estimate Exception 6 on the current Payment Estimate.			
																																										12		Jan 4, 2022	SYSTEM	(\$44,799.30)
																																														13
	13	Jan 18, 2022	SYSTEM	(\$44,799.30)																																										



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S3048	5004	MISC. CONCRETE	Material			2022								
					14	Feb 1, 2022	SYSTEM	\$1,360.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					14	Feb 1, 2022	SYSTEM	(\$1,360.80)						
					15	Feb 16, 2022	SYSTEM	\$1,360.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user schmijs8 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					15	Feb 16, 2022	SYSTEM	(\$1,360.80)						
					16	Mar 2, 2022	SYSTEM	\$1,360.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubucj overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					16	Mar 2, 2022	SYSTEM	(\$1,360.80)						
					17	Mar 16, 2022	SYSTEM	\$1,360.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Mar 16, 2022	SYSTEM	(\$1,360.80)						
					18	Apr 4, 2022	SYSTEM	\$1,360.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user aubucj overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					18	Apr 4, 2022	SYSTEM	(\$1,360.80)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					5004 - Total								\$0.00	
	5005	CURB AND GUTTER TYPE B	Material		9	Nov 16, 2021	SYSTEM	\$24,671.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user aubucj overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					9	Nov 16, 2021	SYSTEM	(\$24,671.25)						
					10	Dec 2, 2021	SYSTEM	\$29,338.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubucj overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					10	Dec 2, 2021	SYSTEM	(\$29,338.87)						
					11	Dec 17, 2021	SYSTEM	\$31,193.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubucj overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					11	Dec 17, 2021	SYSTEM	(\$31,193.13)						
					12	Jan 4, 2022	SYSTEM	\$31,368.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					12	Jan 4, 2022	SYSTEM	(\$31,368.96)						
					13	Jan 18, 2022	SYSTEM	\$32,727.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user aubucj overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					13	Jan 18, 2022	SYSTEM	(\$32,727.69)						
					14	Feb 1, 2022	SYSTEM	\$34,741.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					14	Feb 1, 2022	SYSTEM	(\$34,741.80)						
					15	Feb 16, 2022	SYSTEM	\$36,180.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schmijs8 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					15	Feb 16, 2022	SYSTEM	(\$36,180.45)						
16	Mar 2, 2022	SYSTEM	\$36,548.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubucj overriding Payment										



Line Item Adjustments by Estimate

Dec 20, 2022

Contract ID: 210416-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3048	5005	CURB AND GUTTER TYPE B	Material						Estimate Exception 7 on the current Payment Estimate.	
					16	Mar 2, 2022	SYSTEM	(\$36,548.10)		
					- Total					
	Material - Total							\$0.00		
	5005 - Total							\$0.00		
	5006	MISC. PAVED DRAINAGE	Material			7	Oct 18, 2021	SYSTEM	\$8,878.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user aubcj overriding Payment Estimate Exception 23 on the current Payment Estimate.
						7	Oct 18, 2021	SYSTEM	(\$8,878.62)	
						8	Nov 3, 2021	SYSTEM	\$9,608.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user aubcj overriding Payment Estimate Exception 23 on the current Payment Estimate.
						8	Nov 3, 2021	SYSTEM	(\$9,608.25)	
						9	Nov 16, 2021	SYSTEM	\$9,608.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user aubcj overriding Payment Estimate Exception 28 on the current Payment Estimate.
						9	Nov 16, 2021	SYSTEM	(\$9,608.25)	
						10	Dec 2, 2021	SYSTEM	\$14,802.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user aubcj overriding Payment Estimate Exception 29 on the current Payment Estimate.
						10	Dec 2, 2021	SYSTEM	(\$14,802.78)	
						11	Dec 17, 2021	SYSTEM	\$16,806.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user aubcj overriding Payment Estimate Exception 24 on the current Payment Estimate.
						11	Dec 17, 2021	SYSTEM	(\$16,806.54)	
						12	Jan 4, 2022	SYSTEM	\$17,067.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubcj overriding Payment Estimate Exception 12 on the current Payment Estimate.
						12	Jan 4, 2022	SYSTEM	(\$17,067.90)	
						13	Jan 18, 2022	SYSTEM	\$17,067.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user aubcj overriding Payment Estimate Exception 12 on the current Payment Estimate.
						13	Jan 18, 2022	SYSTEM	(\$17,067.90)	
	- Total							\$0.00		
	Material - Total							\$0.00		
	5006 - Total							\$0.00		
	5010	24 IN. WHITE WATERBORNE PAVEMENT MARKING	Material			33	Nov 16, 2022	SYSTEM	\$560.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user aubcj overriding Payment Estimate Exception 2 on the current Payment Estimate.
					33	Nov 16, 2022	SYSTEM	(\$560.70)		
- Total								\$0.00		
Material - Total							\$0.00			
5010 - Total							\$0.00			
5012	MISC.	Material			33	Nov 16, 2022	SYSTEM	\$3,506.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user aubcj overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					33	Nov 16, 2022	SYSTEM	(\$3,506.00)		
				- Total						\$0.00
Material - Total							\$0.00			
5012 - Total							\$0.00			
J6S3048 - Total								\$736,492.83		
Overall - Total								\$736,492.83		