



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on November 4, 2022

Pay Estimate Created Date: November 1, 2022

<b>Progress Estimate Number</b> 13	<b>Contract ID</b> 210521-C08	<b>Pay Period Start</b> October 16, 2022	<b>Original Contract Amount</b> \$1,056,000.00
	<b>Prime Contractor</b> Superior Bowen Asphalt Company, LLC	<b>Pay Period End</b> November 1, 2022	<b>Net Change Order Amount</b> \$17,973.90
			<b>Current Contract Amount</b> \$1,073,973.90

Approval Date		By User
November 1, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	karlic1
November 1, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	karlic1
November 3, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2022		86.49%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date			
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 13			
	This Estimate	Previous	To Date
210521-C08			
Total Posted Items Pay	\$17,973.90	\$910,959.41	\$928,933.31
Gross Item Adjustments	\$0.00	\$25,304.58	\$25,304.58
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$17,973.90</b>	\$936,263.99	\$954,237.89

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3185	9110	6209901	MISC.ADDITIONAL STRIPING	LS	\$17,973.900	1	\$17,973.90
<b>Project J4P3185 - Total</b>							<b>\$17,973.90</b>
<b>Overall - Total</b>							<b>\$17,973.90</b>

**Contract Adjustments This Estimate**  
No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**  
No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on November 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3185	FAS-S303(040)	Job Order Contracting for asphalt pavement repairs	Various	VARIOUS	various major route locations in the urban Kansas City

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J4P3185	<b>Posted Item Pay</b>	\$17,973.90	\$910,959.41	\$928,933.31
	<b>Gross Item Adjustments</b>	\$0.00	\$25,304.58	\$25,304.58
	<b>Gross Item Pay</b>	<b>\$17,973.90</b>	<b>\$936,263.99</b>	<b>\$954,237.89</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on November 4, 2022

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on November 4, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-C08	J4P3185	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT	400,000.00	0.00	400,000.00	DLR	837,995.16	\$1.07	\$896,654.82
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT	200,000.00	0.00	200,000.00	DLR	14,304.58	\$1.00	\$14,304.58
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT	400,000.00	0.00	400,000.00	DLR	0.00	\$1.07	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
		0001	9110	6209901	MISC.ADDITIONAL STRIPING	0.00	1.00	1.00	LS	1.00	\$17,973.90	
<b>Project J4P3185 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$928,933.30</b>
<b>210521-C08 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$928,933.30</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on November 4, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J4P3185

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
9110	6209901	MISC. PAVEMENT MARKINGS	9/10/22	11/1/22	1.00	LS	MO 45 from I-29 to N Cosby					WO's 29 & 30 Striping

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Nov 4, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4P3185	0010	MISC.	Other Item Adjustment	ACAD	1	Oct 1, 2021	martir7	\$686.49	ACAD 4.1% Virgin AC - 744.17 tons hot mix asphalt placed between 9/16/21 to 9/360/21 - WO's 8,9,10,13,14,17,20					
					2	Oct 19, 2021	martir7	\$207.87	ACAD - 4.1% Virgin AC - 289.7 Tons placed on 10/15/21 - WO 16,23. WO 24&25 night 2					
					2	Oct 19, 2021	martir7	\$902.57	ACAD - 4.1% Virgin AC - 978.39 Tons placed on 9/22/21 - WO 24&25 Night 1					
					3	Nov 2, 2021	martir7	\$682.04	ACAD - 4.1% Virgin AC - 950.58 tons placed 10/16/21 to 10/31/21 - WO's 12,21,26					
					7	Aug 2, 2022	martir7	\$4,870.80	ACAD - 4.1% Virgin AC - 463.61 Tons Hot Mix Asphalt placed on 7/23/2022 - WO 31					
					9	Sep 1, 2022	martir7	\$6,123.42	ACAD - 4.1% Virgin AC - 540.64 Tons hot mix asphalt placed on 8/28/22. Night 2 of WO's 29 & 30					
					9	Sep 1, 2022	martir7	\$6,683.91	ACAD - 4.1% Virgin AC - 741.01 Tons hot mix asphalt placed on 6/26/22. Night 1 of WO's 29 & 30					
					12	Oct 18, 2022	martir7	\$5,111.18	ACAD - 4.1% Virgin AC - 461.40 Tons Hot Mix Asphalt placed. 7/26 \$1612.08; 7/28 \$210.13; 9/27 \$516.58; 9/29 \$374.81; 10/5 \$115.83; 10/10 \$1528.89; 10/12 \$752.86 = \$5111.18 WO 28					
					<b>ACAD - Total</b>								<b>\$25,268.28</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$25,268.28</b>	
<b>0010 - Total</b>								<b>\$25,268.28</b>						
0020	MISC.	Other Item Adjustment	ACAD	3	Nov 2, 2021	martir7	\$36.30	ACAD - 4.1% Virgin AC - 50.59 Tons placed 10/22/21 - WO 11						
				<b>ACAD - Total</b>								<b>\$36.30</b>		
				<b>Other Item Adjustment - Total</b>								<b>\$36.30</b>		
<b>0020 - Total</b>								<b>\$36.30</b>						
<b>J4P3185 - Total</b>								<b>\$25,304.58</b>						
<b>Overall - Total</b>								<b>\$25,304.58</b>						