



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2022

Pay Estimate Created Date: February 2, 2022

Progress Estimate Number 9	Contract ID 210521-C10	Pay Period Start January 16, 2022	Original Contract Amount \$2,312,899.28
	Prime Contractor Ideker, Inc.	Pay Period End February 1, 2022	Net Change Order Amount \$55,919.60
			Current Contract Amount \$2,368,818.88

Approval Date	By User
February 2, 2022	alkhan1
February 2, 2022	domins1
February 3, 2022	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 15, 2021	December 15, 2021		99.69%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	August 9, 2021	August 9, 2021	
Open to Traffic Date			
Work Began Date	August 16, 2021	August 16, 2021	

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
210521-C10			
Total Posted Items Pay	\$0.00	\$2,361,480.42	\$2,361,480.42
Gross Item Adjustments	\$0.00	\$2,905.23	\$2,905.23
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$0.00	\$2,364,385.65	\$2,364,385.65

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3250	0030	COMPACTING EMBANKMENT	Material			-340	\$8.00	(\$2,720.00)
	0030	COMPACTING EMBANKMENT	Other Item Adjustment	Left Over Materials	Working with QC to completely report all material requirement.			\$2,720.00
	0080	SUBGRADE COMPACTION (6-INCH DEPTH)	Material			-8	\$560.00	(\$4,480.00)
	0080	SUBGRADE COMPACTION (6-INCH DEPTH)	Other Item Adjustment	Left Over Materials	Working with QC to completely report all material requirement.			\$4,480.00
	0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-733	\$56.50	(\$41,414.50)
	0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Other Item Adjustment	Left Over Materials	Working with QC to completely report all material requirement.			\$41,414.50
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-2,150	\$18.50	(\$39,775.00)
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Other Item Adjustment	Left Over Materials	Working with QC to completely report all material requirement.			\$39,775.00
	0120	GRAVEL (A) OR CRUSHED STONE (B)	Material			-39	\$177.00	(\$6,903.00)
	0120	GRAVEL (A) OR CRUSHED	Other Item	Left Over	Working with QC to completely report all			\$6,903.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2022

Pay Estimate Created Date: February 2, 2022

Progress Estimate Number 9		Contract ID 210521-C10	Pay Period Start January 16, 2022	Original Contract Amount \$2,312,899.28
		Prime Contractor Ideker, Inc.	Pay Period End February 1, 2022	Net Change Order Amount \$55,919.60
				Current Contract Amount \$2,368,818.88

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3250		STONE (B)	Adjustment	Materials	material requirement.			
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 4, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3250	FAS S302(40)	Pavement resurfacing, sidewalk and shoulder improvements	7	CASS	from I-49 to Independence St in Harrisonville

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J4S3250			
	Posted Item Pay	\$0.00	\$2,361,480.42
	Gross Item Adjustments	\$0.00	\$2,905.23
	Gross Item Pay	\$0.00	\$2,364,385.65
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 4, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3250, Item 2036000, Project Item Line Number 0030, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working with Ideker QC to report this item subgrade compaction	alkhan1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3250, Item 2101006A, Project Item Line Number 0080, Material Set 2101006A96, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working with Ideker QC to report this item subgrade compaction.	alkhan1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3250, Item 3040504, Project Item Line Number 0100, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with KC material, QC to reports QC&QA aggregate requirement	alkhan1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3250, Item 3040506, Project Item Line Number 0110, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with KC material, QC to reports QC&QA aggregate requirement	alkhan1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J4S3250, Item 3105002, Project Item Line Number 0120, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with KC material, QC to reports QC&QA aggregate requirement	alkhan1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-C10	J4S3250	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$119,215.00	\$119,215.00
		0001	0020	2031000	CLASS A EXCAVATION	791.00	0.00	791.00	CUYD	791.00	\$48.00	\$37,968.00
		0001	0030	2036000	COMPACTING EMBANKMENT	340.00	0.00	340.00	CUYD	340.00	\$8.00	\$2,720.00
		0001	0040	2063000	CLASS 3 EXCAVATION	15.00	0.00	15.00	CUYD	15.00	\$10.00	\$150.00
		0001	0050	2063500	CULVERT CLEANOUT	5.00	-5.00	0.00	EA	0.00	\$1,380.00	\$0.00
		0001	0060	2071000	LINEAR GRADING CLASS 1	6.70	0.00	6.70	STA	6.70	\$3,635.00	\$24,354.50
		0001	0070	2079909	MISC.LINEAR GRADING FOR SIDEWALKS	37.10	0.00	37.10	STA	37.10	\$1,975.00	\$73,272.50
		0001	0080	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	8.00	0.00	8.00	100F	8.00	\$560.00	\$4,480.00
		0001	0090	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	2.00	\$1,902.00	\$3,804.00
		0001	0100	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	733.00	0.00	733.00	SQYD	733.00	\$56.50	\$41,414.50
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,150.00	0.00	2,150.00	SQYD	2,150.00	\$18.50	\$39,775.00
		0001	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	39.00	0.00	39.00	TONS	39.00	\$177.00	\$6,903.00
		0001	0130	4010150	TYPE A2 SHOULDER	1,204.60	0.00	1,204.60	SQYD	1,204.60	\$38.39	\$46,244.59
		0001	0140	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	8.70	0.00	8.70	TONS	8.70	\$803.18	\$6,987.67
		0001	0150	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	20.00	0.00	20.00	TONS	20.00	\$686.51	\$13,730.20
		0001	0160	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	5,777.60	-319.46	5,458.14	TONS	5,458.14	\$64.60	\$352,595.84
		0001	0170	4039905	MISC.OPTIONAL PAVEMENT	945.60	0.00	945.60	SQYD	945.60	\$65.90	\$62,315.04
		0001	0180	4071005	TACK COAT	3,776.00	0.00	3,776.00	GAL	3,776.00	\$2.50	\$9,440.00
		0001	0190	5021305	CONCRETE PAVEMENT (5 3/4 IN. NON-REINFORCED, 15 FT. JOINTS)	214.00	171.50	385.50	SQYD	385.50	\$134.00	\$51,657.00
		0001	0200	6039902	WATER	5.00	0.00	5.00	EA	5.00	\$750.00	\$3,750.00
		0001	0210	6081010	CONCRETE CURB RAMP	350.20	7.80	358.00	SQYD	352.80	\$217.65	\$76,786.92
		0001	0220	6081012	TRUNCATED DOMES	401.00	0.00	401.00	SQFT	401.00	\$22.35	\$8,962.35
		0001	0230	6085007	PAVED APPROACH, 7 IN.	336.40	136.90	473.30	SQYD	473.30	\$175.80	\$83,206.14
		0001	0240	6085008	PAVED APPROACH, 8 IN.	92.70	24.50	117.20	SQYD	117.20	\$174.65	\$20,468.98
		0001	0250	6086004	CONCRETE SIDEWALK, 4 IN.	1,827.50	0.00	1,827.50	SQYD	1,810.30	\$66.90	\$121,109.07
		0001	0260	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	47.00	0.00	47.00	LF	47.00	\$55.00	\$2,585.00
		0001	0270	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	67.00	0.00	67.00	CUYD	67.00	\$74.25	\$4,974.75
		0001	0280	6096041	PLACING TYPE 1 ROCK DITCH LINER	67.00	0.00	67.00	CUYD	67.00	\$44.00	\$2,948.00
		0001	0290	6099903	MISC.CONCRETE CURB REPAIR	303.00	-3.00	300.00	LF	290.00	\$103.60	\$30,044.00
		0001	0300	6099903	MISC.MODIFIED INTEGRAL CURB	224.00	6.00	230.00	LF	230.00	\$91.15	\$20,964.50
		0001	0310	6109904	MISC.SMALL BLOCK LANDSCAPE WALL	85.00	0.00	85.00	SQFT	85.00	\$118.82	\$10,099.70
		0001	0320	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-1.00	1.00	EA	0.00	\$500.00	\$0.00
		0001	0330	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,856.30	-82.51	1,773.79	SQYD	1,773.79	\$194.60	\$345,179.53
		0001	0340	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	186.00	-186.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0350	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	186.00	-186.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0360	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,027.00	3,785.00	5,812.00	LF	5,812.00	\$5.95	\$34,581.40
		0001	0370	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	500.00	-126.00	374.00	EA	374.00	\$7.25	\$2,711.50
		0001	0380	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	43.00	947.00	990.00	EA	990.00	\$8.65	\$8,563.50
		0001	0390	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	463.00	-140.00	323.00	EA	323.00	\$4.60	\$1,485.80
		0001	0400	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	633.90	154.00	787.90	TONS	787.90	\$99.00	\$78,002.10
		0001	0410	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,630.20	592.50	2,222.70	SQYD	2,222.70	\$46.82	\$104,066.81
		0001	0420	6161005	CONSTRUCTION SIGNS	640.00	0.00	640.00	SQFT	640.00	\$4.00	\$2,560.00
		0001	0430	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	2.00	\$25.00	\$50.00
		0001	0440	6161009	FLAG ASSEMBLY	4.00	0.00	4.00	EA	4.00	\$20.00	\$80.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-C10	J4S3250	0001	0450	6161025	CHANNELIZER (TRIM LINE)	110.00	0.00	110.00	EA	110.00	\$17.00	\$1,870.00
		0001	0460	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$600.00	\$1,200.00
		0001	0470	6161070	TUBULAR MARKER	80.00	-80.00	0.00	EA	0.00	\$35.00	\$0.00
		0001	0480	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,300.00	\$6,600.00
		0001	0490	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	36.00	0.00	36.00	EA	36.00	\$50.00	\$1,800.00
		0001	0500	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$288,400.73	\$288,400.73
		0001	0510	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	2.00	\$600.00	\$1,200.00
		0001	0520	6191000	PAVEMENT EDGE TREATMENT	1,236.00	0.00	1,236.00	LF	1,236.00	\$2.75	\$3,399.00
		0001	0530	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	246.00	0.00	246.00	LF	246.00	\$16.00	\$3,936.00
		0001	0540	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	106.00	0.00	106.00	LF	106.00	\$16.00	\$1,696.00
		0001	0550	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	27.00	0.00	27.00	EA	27.00	\$200.00	\$5,400.00
		0001	0560	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0001	0570	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	65.00	0.00	65.00	EA	65.00	\$110.00	\$7,150.00
		0001	0580	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,680.00	0.00	4,680.00	LF	4,680.00	\$0.25	\$1,170.00
		0001	0590	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,720.00	0.00	4,720.00	LF	4,720.00	\$0.25	\$1,180.00
		0001	0600	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,793.00	0.00	8,793.00	LF	8,793.00	\$0.10	\$879.30
		0001	0610	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	15,912.00	0.00	15,912.00	LF	15,912.00	\$0.10	\$1,591.20
		0001	0620	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	593.00	0.00	593.00	LF	593.00	\$0.20	\$118.60
		0001	0630	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	47,201.00	-3,938.00	43,263.00	SQYD	43,263.00	\$1.84	\$79,603.92
		0001	0640	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	100.00	0.00	100.00	SQYD	100.00	\$5.45	\$545.00
		0001	0650	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0660	7250418	18 IN. PIPE GROUP C	16.00	0.00	16.00	LF	16.00	\$115.00	\$1,840.00
		0001	0670	8031000A	TURF TYPE TALL FESCUE SODDING	308.00	0.00	308.00	SQYD	308.00	\$50.00	\$15,400.00
		0001	0680	8051000A	SEEDING - COOL SEASON MIXTURES	1.40	0.00	1.40	ACRE	1.00	\$5,800.00	\$5,800.00
		0001	0690	8061004	SEDIMENT TRAP ROCK	4.00	-4.00	0.00	CUYD	0.00	\$120.01	\$0.00
		0001	0700	8061005	ROCK DITCH CHECK	138.00	0.00	138.00	LF	138.00	\$20.01	\$2,761.38
		0001	0710	8061007A	CURB INLET CHECK	9.00	0.00	9.00	EA	9.00	\$120.01	\$1,080.09
		0001	0720	8061016	SEDIMENT REMOVAL	71.00	-71.00	0.00	CUYD	0.00	\$40.00	\$0.00
		0001	0730	8061019	SILT FENCE	3,574.00	-3,574.00	0.00	LF	0.00	\$3.26	\$0.00
		0010	0740	6061060	MGS GUARDRAIL	463.00	0.00	463.00	LF	463.00	\$25.00	\$11,575.00
		0010	0750	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$2,500.00	\$10,000.00
		0020	0760	9011010	RELOCATED POLE	1.00	0.00	1.00	EA	1.00	\$2,500.00	\$2,500.00
		0020	0770	9014004	CONDUIT, 4 IN. RIGID, PUSHED	75.00	0.00	75.00	LF	75.00	\$61.00	\$4,575.00
		0020	0780	9015010	TRENCHING TYPE I	62.00	0.00	62.00	LF	62.00	\$33.50	\$2,077.00
		0020	0790	9016110	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	2.00	\$2,250.00	\$4,500.00
		0020	0800	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	178.00	0.00	178.00	LF	178.00	\$8.10	\$1,441.80
		0020	0810	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	1.00	\$2,000.00	\$2,000.00
		0040	0820	9031010	CONCRETE FOOTINGS, EMBEDDED	3.10	0.00	3.10	CUYD	3.10	\$1,715.00	\$5,316.50
		0040	0830	9031210	STRUCTURAL STEEL POSTS	360.00	0.00	360.00	LB	360.00	\$5.65	\$2,034.00
		0040	0840	9031220	PIPE POSTS	1,020.00	0.00	1,020.00	LB	1,020.00	\$5.00	\$5,100.00
		0040	0850	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	4.00	0.00	4.00	EA	4.00	\$215.00	\$860.00
		0040	0860	9031270A	2 IN. PSST POST - 12 GA.	132.00	0.00	132.00	LF	132.00	\$14.50	\$1,914.00
		0040	0870	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	30.00	0.00	30.00	LF	30.00	\$65.00	\$1,950.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-C10	J4S3250	0040	0880	9031280	2.5 IN. PSST POST - 12 GA.	74.00	0.00	74.00	LF	74.00	\$16.00	\$1,184.00
		0040	0890	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	15.00	0.00	15.00	LF	15.00	\$75.00	\$1,125.00
		0040	0900	9039902	MISC.RELOCATE EXISTING SIGNS TO NEW POSTS	20.00	0.00	20.00	EA	20.00	\$100.00	\$2,000.00
Project J4S3250 - Total Value Posted to Date as of Report Generated Date												\$2,361,480.42
210521-C10 Overall - Total Value Posted to Date as of Report Generated Date												\$2,361,480.42



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 4, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3250	0020	CLASS A EXCAVATION	Price FUEL		1	Sep 1, 2021	SYSTEM	\$17.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$17.40	
			Price FUEL - Total					\$17.40	
	0020 - Total							\$17.40	
	0030	COMPACTING EMBANKMENT	Material		1	Sep 2, 2021	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user watsob1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					1	Sep 2, 2021	SYSTEM	(\$2,720.00)	
					2	Sep 16, 2021	SYSTEM	(\$2,720.00)	
					3	Oct 1, 2021	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user watsob1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Oct 1, 2021	SYSTEM	(\$2,720.00)	
					4	Oct 19, 2021	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user needhm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Oct 19, 2021	SYSTEM	(\$2,720.00)	
					5	Nov 2, 2021	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user needhm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Nov 2, 2021	SYSTEM	(\$2,720.00)	
					6	Nov 16, 2021	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user needhm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Nov 16, 2021	SYSTEM	(\$2,720.00)	
					7	Dec 1, 2021	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user needhm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Dec 1, 2021	SYSTEM	(\$2,720.00)	
					8	Jan 18, 2022	SYSTEM	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user needhm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Jan 18, 2022	SYSTEM	(\$2,720.00)	
					9	Feb 2, 2022	SYSTEM	(\$2,720.00)	
					- Total			(\$5,440.00)	
			Material - Total					(\$5,440.00)	
			MaterialCredit		3	Oct 1, 2021	SYSTEM	\$2,720.00	
					- Total			\$2,720.00	
			MaterialCredit - Total					\$2,720.00	
			Other Item Adjustment	MATL	2	Sep 16, 2021	alkhan1	\$2,720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user watsob1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Feb 2, 2022	alkhan1	\$2,720.00	Working with QC to completely report all material requirement.
			MATL - Total					\$5,440.00	
				OTHR	3	Oct 1, 2021	watsob1	(\$2,720.00)	This is to offset the manual adjustment mad on previous estimate.
			OTHR - Total					(\$2,720.00)	
			Other Item Adjustment - Total					\$2,720.00	
	0030 - Total							\$0.00	
	0080	SUBGRADE COMPACTION	Material		1	Sep 2, 2021	SYSTEM	\$4,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user watsob1 overriding Payment



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3250	0080	(6-INCH DEPTH)	Material						Estimate Exception 2 on the current Payment Estimate.					
					1	Sep 2, 2021	SYSTEM	(\$4,480.00)						
					2	Sep 16, 2021	SYSTEM	(\$4,480.00)						
					3	Oct 1, 2021	SYSTEM	\$4,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user watsob1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Oct 1, 2021	SYSTEM	(\$4,480.00)						
					4	Oct 19, 2021	SYSTEM	\$4,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user needhm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$4,480.00)						
					5	Nov 2, 2021	SYSTEM	\$4,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user needhm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$4,480.00)						
					6	Nov 16, 2021	SYSTEM	\$4,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user needhm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$4,480.00)						
					7	Dec 1, 2021	SYSTEM	\$4,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user needhm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$4,480.00)						
					8	Jan 18, 2022	SYSTEM	\$4,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user needhm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					8	Jan 18, 2022	SYSTEM	(\$4,480.00)						
					9	Feb 2, 2022	SYSTEM	(\$4,480.00)						
					- Total								(\$8,960.00)	
					Material - Total								(\$8,960.00)	
					MaterialCredit					3	Oct 1, 2021	SYSTEM	\$4,480.00	
					- Total								\$4,480.00	
					MaterialCredit - Total								\$4,480.00	
					Other Item Adjustment				MATL	2	Sep 16, 2021	alkhan1	\$4,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user watsob1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										9	Feb 2, 2022	alkhan1	\$4,480.00	Working with QC to completely report all material requirement.
					MATL - Total								\$8,960.00	
									OTHR	3	Oct 1, 2021	watsob1	(\$4,480.00)	This is to offset the manual adjustment mad on previous estimate.
					OTHR - Total								(\$4,480.00)	
					Other Item Adjustment - Total								\$4,480.00	
0080 - Total								\$0.00						
J4S3250	0100	TYPE 5 AGGREGATE FOR BASE	Material		3	Oct 1, 2021	SYSTEM	\$30,668.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user watsob1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					3	Oct 1, 2021	SYSTEM	(\$30,668.20)						
					4	Oct 19, 2021	SYSTEM	\$30,668.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user needhm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$30,668.20)						



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3250	0100	TYPE 5 AGGREGATE FOR BASE	Material		5	Nov 2, 2021	SYSTEM	\$30,668.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user needhm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					5	Nov 2, 2021	SYSTEM	(\$30,668.20)					
					6	Nov 16, 2021	SYSTEM	\$41,414.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user needhm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					6	Nov 16, 2021	SYSTEM	(\$41,414.50)					
					7	Dec 1, 2021	SYSTEM	\$41,414.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user needhm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					7	Dec 1, 2021	SYSTEM	(\$41,414.50)					
					8	Jan 18, 2022	SYSTEM	\$41,414.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user needhm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					8	Jan 18, 2022	SYSTEM	(\$41,414.50)					
					9	Feb 2, 2022	SYSTEM	(\$41,414.50)					
				- Total								(\$41,414.50)	
				Material - Total								(\$41,414.50)	
						Other Item Adjustment		MATL	9	Feb 2, 2022	alkhan1	\$41,414.50	Working with QC to completely report all material requirement.
				MATL - Total								\$41,414.50	
				Other Item Adjustment - Total								\$41,414.50	
						Price FUEL			3	Oct 1, 2021	SYSTEM	\$1.63	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									6	Nov 16, 2021	SYSTEM	\$2.35	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									6	Nov 16, 2021	SYSTEM	\$7.05	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total								\$11.03	
				Price FUEL - Total								\$11.03	
				0100 - Total								\$11.03	
				J4S3250	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		1	Sep 2, 2021	SYSTEM	\$39,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user watsob1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
									1	Sep 2, 2021	SYSTEM	(\$39,775.00)	
									2	Sep 16, 2021	SYSTEM	(\$39,775.00)	
	3	Oct 1, 2021	SYSTEM					\$39,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user watsob1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	3	Oct 1, 2021	SYSTEM					(\$39,775.00)					
	4	Oct 19, 2021	SYSTEM					\$39,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user needhm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	4	Oct 19, 2021	SYSTEM					(\$39,775.00)					
	5	Nov 2, 2021	SYSTEM					\$39,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user needhm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	5	Nov 2, 2021	SYSTEM					(\$39,775.00)					
	6	Nov 16, 2021	SYSTEM					\$39,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user needhm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
	6	Nov 16, 2021	SYSTEM					(\$39,775.00)					



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3250	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		7	Dec 1, 2021	SYSTEM	\$39,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user needhm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					7	Dec 1, 2021	SYSTEM	(\$39,775.00)					
					8	Jan 18, 2022	SYSTEM	\$39,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user needhm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					8	Jan 18, 2022	SYSTEM	(\$39,775.00)					
					9	Feb 2, 2022	SYSTEM	(\$39,775.00)					
					- Total							(\$79,550.00)	
					Material - Total							(\$79,550.00)	
					MaterialCredit		3	Oct 1, 2021	SYSTEM	\$39,775.00			
					- Total							\$39,775.00	
					MaterialCredit - Total							\$39,775.00	
					Other Item Adjustment	MATL	2	Sep 16, 2021	alkhan1	\$39,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user watsob1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
							9	Feb 2, 2022	alkhan1	\$39,775.00	Working with QC to completely report all material requirement.		
					MATL - Total							\$79,550.00	
						OTHR	3	Oct 1, 2021	watsob1	(\$39,775.00)	This is to offset the manual adjustment mad on previous estimate.		
					OTHR - Total							(\$39,775.00)	
					Other Item Adjustment - Total							\$39,775.00	
					Price FUEL		1	Sep 1, 2021	SYSTEM	\$54.40	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					- Total							\$54.40	
					Price FUEL - Total							\$54.40	
					0110 - Total							\$54.40	
				J4S3250	0120	GRAVEL (A) OR CRUSHED STONE (B)	Material		3	Oct 1, 2021	SYSTEM	\$2,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user watsob1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									3	Oct 1, 2021	SYSTEM	(\$2,124.00)	
									4	Oct 19, 2021	SYSTEM	\$2,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user needhm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									4	Oct 19, 2021	SYSTEM	(\$2,124.00)	
									5	Nov 2, 2021	SYSTEM	\$2,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user needhm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									5	Nov 2, 2021	SYSTEM	(\$2,124.00)	
									6	Nov 16, 2021	SYSTEM	\$6,903.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user needhm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
									6	Nov 16, 2021	SYSTEM	(\$6,903.00)	
	7	Dec 1, 2021	SYSTEM					\$6,903.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user needhm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
	7	Dec 1, 2021	SYSTEM					(\$6,903.00)					
	8	Jan 18, 2022	SYSTEM					\$6,903.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user needhm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
	8	Jan 18, 2022	SYSTEM					(\$6,903.00)					



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3250	0120	GRAVEL (A) OR CRUSHED STONE (B)	Material		9	Feb 2, 2022	SYSTEM	(\$6,903.00)		
				- Total						(\$6,903.00)
			Material - Total						(\$6,903.00)	
			Other Item Adjustment	MATL	9	Feb 2, 2022	alkhan1	\$6,903.00	Working with QC to completely report all material requirement.	
				MATL - Total					\$6,903.00	
			Other Item Adjustment - Total					\$6,903.00		
	0120 - Total					\$0.00				
	0130	TYPE A2 SHOULDER	Material		1	Sep 2, 2021	SYSTEM	\$46,244.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user watsob1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					1	Sep 2, 2021	SYSTEM	(\$46,244.59)		
					2	Sep 16, 2021	SYSTEM	(\$46,244.59)		
			- Total						(\$46,244.59)	
			Material - Total						(\$46,244.59)	
			MaterialCredit		3	Oct 1, 2021	SYSTEM	\$46,244.59		
				- Total					\$46,244.59	
			MaterialCredit - Total					\$46,244.59		
			Other Item Adjustment	ACAD	1	Sep 3, 2021	watsob1	\$404.76	8/19/21, \$274.88. 8/27/21, \$129.88	
				ACAD - Total					\$404.76	
			FUEL		1	Sep 3, 2021	watsob1	\$139.12	8/19/21, \$94.48. 8/27/21, \$44.64	
				FUEL - Total					\$139.12	
			MATL		2	Sep 16, 2021	alkhan1	\$46,244.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user watsob1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
MATL - Total						\$46,244.59				
OTHR				3	Oct 1, 2021	watsob1	(\$46,244.59)	This is to offset the manual adjustment mad on previous estimate.		
			OTHR - Total					(\$46,244.59)		
Other Item Adjustment - Total					\$543.88					
0130 - Total					\$543.88					
0140	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Price FUEL		4	Oct 19, 2021	SYSTEM	\$8.95	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total						\$8.95	
			Price FUEL - Total						\$8.95	
0140 - Total					\$8.95					
0150	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material		4	Oct 19, 2021	SYSTEM	\$13,730.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user needhm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				4	Oct 19, 2021	SYSTEM	(\$13,730.20)			
		- Total					\$0.00			
		Material - Total					\$0.00			
		Price FUEL		4	Oct 19, 2021	SYSTEM	\$20.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total						\$20.57	
Price FUEL - Total					\$20.57					
0150 - Total					\$20.57					
0160	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	3	Oct 1, 2021	watsob1	\$402.81	Line #0160, Paid 9/16/2021, Mainline Paving.		
				3	Oct 1, 2021	watsob1	\$21.88	Line# 0160, Paid 9/17/2010, Mainline Paving.		



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3250	0160	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD - Total					\$424.69		
			Other Item Adjustment - Total						\$424.69		
			Price FUEL		2	Sep 16, 2021	SYSTEM	\$326.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	Oct 1, 2021	SYSTEM	\$35.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				- Total					\$362.40		
			Price FUEL - Total						\$362.40		
			0160 - Total						\$787.09		
			0170	MISC.	Other Item Adjustment	ACAD	1	Sep 3, 2021	watsob1	\$607.86	Line #0170 Optional Pavement Roadway.
					ACAD - Total					\$607.86	
					FUEL		1	Sep 3, 2021	watsob1	\$208.93	Line #0170 Optional Pavement Roadway.
	FUEL - Total					\$208.93					
	Other Item Adjustment - Total					\$816.79					
	0170 - Total						\$816.79				
	0180	TACK COAT	Material		1	Sep 2, 2021	SYSTEM	\$630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user watsob1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					1	Sep 2, 2021	SYSTEM	(\$630.00)			
					2	Sep 16, 2021	SYSTEM	(\$9,440.00)			
				- Total						(\$9,440.00)	
			Material - Total					(\$9,440.00)			
			MaterialCredit		3	Oct 1, 2021	SYSTEM	\$9,440.00			
				- Total					\$9,440.00		
			MaterialCredit - Total						\$9,440.00		
			Other Item Adjustment	MATL	2	Sep 16, 2021	alkhan1	\$9,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment		
				MATL - Total					\$9,440.00		
OTHR				3	Oct 1, 2021	watsob1	(\$9,440.00)	This is to offset the manual adjustment mad on previous estimate.			
OTHR - Total					(\$9,440.00)						
Other Item Adjustment - Total						\$0.00					
0180 - Total						\$0.00					
0190	CONCRETE PAVEMENT (5 3/4 IN. NON-REINF	Material		3	Oct 1, 2021	SYSTEM	\$13,534.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user watsob1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				3	Oct 1, 2021	SYSTEM	(\$13,534.00)				
				4	Oct 19, 2021	SYSTEM	\$18,835.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user needhm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
				4	Oct 19, 2021	SYSTEM	(\$18,835.04)				
				5	Nov 2, 2021	SYSTEM	\$28,676.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user needhm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				5	Nov 2, 2021	SYSTEM	(\$28,676.00)				
				6	Nov 16, 2021	SYSTEM	\$28,676.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user needhm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				6	Nov 16, 2021	SYSTEM	(\$28,676.00)				
	7	Dec 1, 2021	SYSTEM	\$28,676.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user needhm1 overriding Payment						



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3250	0190	CONCRETE PAVEMENT (5 3/4 IN. NON-REINF	Material						Estimate Exception 10 on the current Payment Estimate.				
					7	Dec 1, 2021	SYSTEM	(\$28,676.00)					
					- Total							\$0.00	
					Material - Total							\$0.00	
					Price FUEL	3	Oct 1, 2021	SYSTEM	\$0.99	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						4	Oct 19, 2021	SYSTEM	\$6.01	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						5	Nov 2, 2021	SYSTEM	\$11.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						8	Jan 18, 2022	SYSTEM	\$19.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						- Total							\$37.49
					Price FUEL - Total							\$37.49	
					0190 - Total							\$37.49	
					0200	WATER - UTILITY ITEM	Material		5	Nov 2, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user needhm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
									5	Nov 2, 2021	SYSTEM	(\$1,500.00)	
									6	Nov 16, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user needhm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
									6	Nov 16, 2021	SYSTEM	(\$1,500.00)	
7	Dec 1, 2021	SYSTEM	\$3,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user needhm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.									
7	Dec 1, 2021	SYSTEM	(\$3,750.00)										
- Total											\$0.00		
Material - Total							\$0.00						
0200 - Total							\$0.00						
0210	CONCRETE CURB RAMP	Material		4	Oct 19, 2021	SYSTEM	\$37,418.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user needhm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				4	Oct 19, 2021	SYSTEM	(\$37,418.39)						
				5	Nov 2, 2021	SYSTEM	\$37,418.39	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user needhm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				5	Nov 2, 2021	SYSTEM	(\$37,418.39)						
				6	Nov 16, 2021	SYSTEM	\$75,089.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user needhm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				6	Nov 16, 2021	SYSTEM	(\$75,089.25)						
				7	Dec 1, 2021	SYSTEM	\$75,089.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user needhm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				7	Dec 1, 2021	SYSTEM	(\$75,089.25)						
- Total							\$0.00						
Material - Total							\$0.00						
0210 - Total							\$0.00						
0220	TRUNCATED DOMES	Material		4	Oct 19, 2021	SYSTEM	\$4,380.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user needhm1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
				4	Oct 19, 2021	SYSTEM	(\$4,380.38)						
				5	Nov 2, 2021	SYSTEM	\$4,380.38	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3250	0220	TRUNCATED DOMES	Material			2021			Estimate Item Adjustment (0011) due to user needhm1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					5	Nov 2, 2021	SYSTEM	(\$4,380.38)					
					6	Nov 16, 2021	SYSTEM	\$4,380.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user needhm1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					6	Nov 16, 2021	SYSTEM	(\$4,380.38)					
					7	Dec 1, 2021	SYSTEM	\$8,962.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user needhm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					7	Dec 1, 2021	SYSTEM	(\$8,962.35)					
					- Total								\$0.00
	Material - Total								\$0.00				
	0220 - Total								\$0.00				
	0230	PAVED APPROACH, 7 IN.	Material		3	Oct 1, 2021	SYSTEM	\$32,721.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user watsob1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					3	Oct 1, 2021	SYSTEM	(\$32,721.65)					
					4	Oct 19, 2021	SYSTEM	\$32,721.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user needhm1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					4	Oct 19, 2021	SYSTEM	(\$32,721.65)					
					5	Nov 2, 2021	SYSTEM	\$59,139.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user needhm1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					5	Nov 2, 2021	SYSTEM	(\$59,139.12)					
					6	Nov 16, 2021	SYSTEM	\$59,139.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user needhm1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					6	Nov 16, 2021	SYSTEM	(\$59,139.12)					
					7	Dec 1, 2021	SYSTEM	\$59,139.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user needhm1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					7	Dec 1, 2021	SYSTEM	(\$59,139.12)					
					- Total								\$0.00
Material - Total								\$0.00					
						Price FUEL		3	Oct 1, 2021	SYSTEM	\$2.04	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								5	Nov 2, 2021	SYSTEM	\$25.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
								8	Jan 18, 2022	SYSTEM	\$17.32	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
- Total								\$44.98					
Price FUEL - Total								\$44.98					
0230 - Total								\$44.98					
0240	PAVED APPROACH, 8 IN.	Material		3	Oct 1, 2021	SYSTEM	\$7,029.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user watsob1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				3	Oct 1, 2021	SYSTEM	(\$7,029.66)						
				4	Oct 19, 2021	SYSTEM	\$12,442.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user needhm1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
				4	Oct 19, 2021	SYSTEM	(\$12,442.07)						
				5	Nov 2, 2021	SYSTEM	\$16,190.06	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3250	0240	PAVED APPROACH, 8 IN.	Material			2021			Estimate Item Adjustment (0016) due to user needhm1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$16,190.06)						
					6	Nov 16, 2021	SYSTEM	\$16,190.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user needhm1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$16,190.06)						
					7	Dec 1, 2021	SYSTEM	\$16,190.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user needhm1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$16,190.06)						
					- Total								\$0.00	
					Material - Total								\$0.00	
							Price FUEL			3	Oct 1, 2021	SYSTEM	\$0.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										4	Oct 19, 2021	SYSTEM	\$5.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										5	Nov 2, 2021	SYSTEM	\$3.99	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Jan 18, 2022	SYSTEM	\$3.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total								\$13.61	
					Price FUEL - Total								\$13.61	
					0240 - Total								\$13.61	
					0250		CONCRETE SIDEWALK, 4 IN.	Material		3	Oct 1, 2021	SYSTEM	\$26,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user watsob1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
										3	Oct 1, 2021	SYSTEM	(\$26,760.00)	
										4	Oct 19, 2021	SYSTEM	\$65,196.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user needhm1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
										4	Oct 19, 2021	SYSTEM	(\$65,196.73)	
										5	Nov 2, 2021	SYSTEM	\$91,646.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user needhm1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
5	Nov 2, 2021	SYSTEM	(\$91,646.31)											
6	Nov 16, 2021	SYSTEM	\$121,109.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user needhm1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
6	Nov 16, 2021	SYSTEM	(\$121,109.07)											
7	Dec 1, 2021	SYSTEM	\$121,109.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user needhm1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
7	Dec 1, 2021	SYSTEM	(\$121,109.07)											
- Total								\$0.00						
Material - Total								\$0.00						
0250 - Total								\$0.00						
0260		INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		3	Oct 1, 2021	SYSTEM	\$2,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user watsob1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					3	Oct 1, 2021	SYSTEM	(\$2,475.00)						
					4	Oct 19, 2021	SYSTEM	\$2,526.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user needhm1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$2,526.15)						



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3250	0260	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material			2021								
					5	Nov 2, 2021	SYSTEM	\$2,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user needhm1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$2,585.00)						
					6	Nov 16, 2021	SYSTEM	\$2,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user needhm1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$2,585.00)						
					7	Dec 1, 2021	SYSTEM	\$2,585.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user needhm1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$2,585.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0260 - Total								\$0.00	
0270		FURNISHING TYPE 1 ROCK DITCH LINER	Material		4	Oct 19, 2021	SYSTEM	\$4,974.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user needhm1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$4,974.75)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0270 - Total								\$0.00						
0290		MISC. PAVED DRAINAGE	Material		6	Nov 16, 2021	SYSTEM	\$30,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user needhm1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$30,044.00)						
					7	Dec 1, 2021	SYSTEM	\$30,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user needhm1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$30,044.00)						
					8	Jan 18, 2022	SYSTEM	\$30,044.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user needhm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					8	Jan 18, 2022	SYSTEM	(\$30,044.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0290 - Total								\$0.00						
0300		MISC. PAVED DRAINAGE	Material		5	Nov 2, 2021	SYSTEM	\$11,302.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user needhm1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$11,302.60)						
					6	Nov 16, 2021	SYSTEM	\$20,417.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user needhm1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$20,417.60)						
					7	Dec 1, 2021	SYSTEM	\$20,417.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user needhm1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$20,417.60)						
					- Total								\$0.00	
Material - Total								\$0.00						
0300 - Total								\$0.00						



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3250	0310	MISC. MASONRY	Material		6	Nov 16, 2021	SYSTEM	\$10,099.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user needhm1 overriding Payment Estimate Exception 36 on the current Payment Estimate.			
					6	Nov 16, 2021	SYSTEM	(\$10,099.70)				
					7	Dec 1, 2021	SYSTEM	\$10,099.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user needhm1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					7	Dec 1, 2021	SYSTEM	(\$10,099.70)				
					- Total						\$0.00	
					Material - Total						\$0.00	
					0310 - Total						\$0.00	
				0330	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		1	Sep 2, 2021	SYSTEM	\$345,179.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user watsob1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
								1	Sep 2, 2021	SYSTEM	(\$345,179.53)	
								2	Sep 16, 2021	SYSTEM	(\$345,179.53)	
								3	Oct 1, 2021	SYSTEM	\$345,179.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user watsob1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
								3	Oct 1, 2021	SYSTEM	(\$345,179.53)	
								4	Oct 19, 2021	SYSTEM	\$345,179.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user needhm1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
								4	Oct 19, 2021	SYSTEM	(\$345,179.53)	
								5	Nov 2, 2021	SYSTEM	\$345,179.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user needhm1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
	5	Nov 2, 2021	SYSTEM				(\$345,179.53)					
	6	Nov 16, 2021	SYSTEM				\$345,179.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user needhm1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
	6	Nov 16, 2021	SYSTEM				(\$345,179.53)					
	7	Dec 1, 2021	SYSTEM				\$345,179.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user needhm1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
	7	Dec 1, 2021	SYSTEM				(\$345,179.53)					
	- Total									(\$345,179.53)		
	Material - Total									(\$345,179.53)		
	MaterialCredit		3				Oct 1, 2021	SYSTEM	\$345,179.53			
	- Total									\$345,179.53		
	MaterialCredit - Total									\$345,179.53		
	Other Item Adjustment	MATL	2				Sep 16, 2021	alkhan1	\$345,179.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment.		
	MATL - Total									\$345,179.53		
		OTHR	3				Oct 1, 2021	watsob1	(\$345,179.53)	This is to offset the manual adjustment mad on previous estimate.		
	OTHR - Total						(\$345,179.53)					
	Other Item Adjustment - Total						\$0.00					
	0330 - Total						\$0.00					
0370	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		1	Sep 2, 2021	SYSTEM	\$2,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user watsob1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				1	Sep 2, 2021	SYSTEM	(\$2,711.50)					



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3250	0370	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2021							
					2	Sep 16, 2021	SYSTEM	(\$2,711.50)					
					3	Oct 1, 2021	SYSTEM	\$2,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user watsob1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					3	Oct 1, 2021	SYSTEM	(\$2,711.50)					
					4	Oct 19, 2021	SYSTEM	\$2,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user needhm1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					4	Oct 19, 2021	SYSTEM	(\$2,711.50)					
					5	Nov 2, 2021	SYSTEM	\$2,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user needhm1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
					5	Nov 2, 2021	SYSTEM	(\$2,711.50)					
					6	Nov 16, 2021	SYSTEM	\$2,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user needhm1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					6	Nov 16, 2021	SYSTEM	(\$2,711.50)					
					7	Dec 1, 2021	SYSTEM	\$2,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user needhm1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					7	Dec 1, 2021	SYSTEM	(\$2,711.50)					
					8	Jan 18, 2022	SYSTEM	\$2,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user needhm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					8	Jan 18, 2022	SYSTEM	(\$2,711.50)					
									- Total			(\$2,711.50)	
												Material - Total	(\$2,711.50)
							MaterialCredit		3	Oct 1, 2021	SYSTEM	\$2,711.50	
												- Total	\$2,711.50
												MaterialCredit - Total	\$2,711.50
							Other Item Adjustment	MATL	2	Sep 16, 2021	alkhan1	\$2,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment.
												MATL - Total	\$2,711.50
								OTHR	3	Oct 1, 2021	watsob1	(\$2,711.50)	This is to offset the manual adjustment mad on previous estimate.
												OTHR - Total	(\$2,711.50)
												Other Item Adjustment - Total	\$0.00
												0370 - Total	\$0.00
					0380	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		1	Sep 2, 2021	SYSTEM	\$371.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user watsob1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									1	Sep 2, 2021	SYSTEM	(\$371.95)	
									2	Sep 16, 2021	SYSTEM	(\$371.95)	
	3	Oct 1, 2021	SYSTEM					\$371.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user watsob1 overriding Payment Estimate Exception 48 on the current Payment Estimate.				
	3	Oct 1, 2021	SYSTEM					(\$371.95)					
	4	Oct 19, 2021	SYSTEM					\$371.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user needhm1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
	4	Oct 19, 2021	SYSTEM					(\$371.95)					



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3250	0380	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		5	Nov 2, 2021	SYSTEM	\$371.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user needhm1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$371.95)						
					6	Nov 16, 2021	SYSTEM	\$8,563.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user needhm1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$8,563.50)						
					7	Dec 1, 2021	SYSTEM	\$8,563.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user needhm1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$8,563.50)						
					- Total								(\$371.95)	
					Material - Total								(\$371.95)	
							MaterialCredit		3	Oct 1, 2021	SYSTEM	\$371.95		
					- Total								\$371.95	
					MaterialCredit - Total								\$371.95	
							Other Item Adjustment	MATL	2	Sep 16, 2021	alkhan1	\$371.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment.	
					MATL - Total								\$371.95	
								OTHR	3	Oct 1, 2021	watsob1	(\$371.95)	This is to offset the manual adjustment mad on previous estimate.	
					OTHR - Total								(\$371.95)	
					Other Item Adjustment - Total								\$0.00	
					0380 - Total								\$0.00	
					0390	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		1	Sep 2, 2021	SYSTEM	\$1,485.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user watsob1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
									1	Sep 2, 2021	SYSTEM	(\$1,485.80)		
									2	Sep 16, 2021	SYSTEM	(\$1,485.80)		
3	Oct 1, 2021	SYSTEM	\$1,485.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user watsob1 overriding Payment Estimate Exception 51 on the current Payment Estimate.										
3	Oct 1, 2021	SYSTEM	(\$1,485.80)											
4	Oct 19, 2021	SYSTEM	\$1,485.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user needhm1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
4	Oct 19, 2021	SYSTEM	(\$1,485.80)											
5	Nov 2, 2021	SYSTEM	\$1,485.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user needhm1 overriding Payment Estimate Exception 37 on the current Payment Estimate.										
5	Nov 2, 2021	SYSTEM	(\$1,485.80)											
6	Nov 16, 2021	SYSTEM	\$1,485.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user needhm1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
6	Nov 16, 2021	SYSTEM	(\$1,485.80)											
7	Dec 1, 2021	SYSTEM	\$1,485.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user needhm1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
7	Dec 1, 2021	SYSTEM	(\$1,485.80)											
- Total									(\$1,485.80)					
Material - Total									(\$1,485.80)					



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3250	0390	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	MaterialCredit		3	Oct 1, 2021	SYSTEM	\$1,485.80				
				- Total							\$1,485.80	
			MaterialCredit - Total								\$1,485.80	
			Other Item Adjustment	MATL	2	Sep 16, 2021	alkhan1	\$1,485.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment.			
				MATL - Total							\$1,485.80	
				OTHR	3	Oct 1, 2021	watsob1	(\$1,485.80)	This is to offset the manual adjustment mad on previous estimate.			
				OTHR - Total							(\$1,485.80)	
			Other Item Adjustment - Total								\$0.00	
			0390 - Total								\$0.00	
			J4S3250	0400	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	1	Sep 3, 2021	watsob1	\$408.60	8/16/21 \$166.95, 8/18/21 \$91.33, 8/19/21 \$119.00, 8/27/21 \$12.75, 8/27/21 \$18.56.
ACAD - Total							\$408.60					
FUEL	1	Sep 3, 2021					watsob1	\$140.44	8/16/21 \$57.38, 8/18/21 \$31.39, 8/19/21 \$40.90, 8/27/21 \$4.38, 8/27/21 \$6.38			
FUEL - Total							\$140.44					
Other Item Adjustment - Total								\$549.04				
0400 - Total								\$549.04				
J4S3250	0530	PREF THERMO PVMT MARK, 24 IN WHIT	Material		4	Oct 19, 2021	SYSTEM	\$2,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user needhm1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
					4	Oct 19, 2021	SYSTEM	(\$2,976.00)				
					5	Nov 2, 2021	SYSTEM	\$2,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user needhm1 overriding Payment Estimate Exception 38 on the current Payment Estimate.			
					5	Nov 2, 2021	SYSTEM	(\$2,976.00)				
					6	Nov 16, 2021	SYSTEM	\$2,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user needhm1 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
					6	Nov 16, 2021	SYSTEM	(\$2,976.00)				
					7	Dec 1, 2021	SYSTEM	\$3,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user needhm1 overriding Payment Estimate Exception 41 on the current Payment Estimate.			
					7	Dec 1, 2021	SYSTEM	(\$3,936.00)				
			- Total							\$0.00		
			Material - Total								\$0.00	
0530 - Total								\$0.00				
J4S3250	0540	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		4	Oct 19, 2021	SYSTEM	\$1,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user needhm1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
					4	Oct 19, 2021	SYSTEM	(\$1,616.00)				
					5	Nov 2, 2021	SYSTEM	\$1,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user needhm1 overriding Payment Estimate Exception 39 on the current Payment Estimate.			
					5	Nov 2, 2021	SYSTEM	(\$1,616.00)				
					6	Nov 16, 2021	SYSTEM	\$1,616.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user needhm1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
					6	Nov 16, 2021	SYSTEM	(\$1,616.00)				
					7	Dec 1, 2021	SYSTEM	\$1,696.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user needhm1 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
					7	Dec 1, 2021	SYSTEM	(\$1,696.00)				



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3250	0540	PREF THERMO PVMT MARK, 24 IN YELLOW	Material	- Total					\$0.00		
				Material - Total					\$0.00		
				0540 - Total					\$0.00		
	0550	PREF THERMO PVMT MARK, LT/RT ARROW	Material		4	Oct 19, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user needhm1 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
					4	Oct 19, 2021	SYSTEM	(\$2,000.00)			
					5	Nov 2, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user needhm1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		
					5	Nov 2, 2021	SYSTEM	(\$2,000.00)			
					6	Nov 16, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user needhm1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
					6	Nov 16, 2021	SYSTEM	(\$2,000.00)			
					7	Dec 1, 2021	SYSTEM	\$5,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user needhm1 overriding Payment Estimate Exception 43 on the current Payment Estimate.		
					7	Dec 1, 2021	SYSTEM	(\$5,400.00)			
					- Total					\$0.00	
					Material - Total					\$0.00	
	0550 - Total					\$0.00					
	0560	PREF THERMO PVMT MARK, R/R XING	Material		7	Dec 1, 2021	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user needhm1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
					7	Dec 1, 2021	SYSTEM	(\$1,500.00)			
					- Total					\$0.00	
	Material - Total					\$0.00					
	0560 - Total					\$0.00					
	0570	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		4	Oct 19, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user needhm1 overriding Payment Estimate Exception 46 on the current Payment Estimate.		
					4	Oct 19, 2021	SYSTEM	(\$4,400.00)			
					5	Nov 2, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user needhm1 overriding Payment Estimate Exception 41 on the current Payment Estimate.		
					5	Nov 2, 2021	SYSTEM	(\$4,400.00)			
					6	Nov 16, 2021	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user needhm1 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
					6	Nov 16, 2021	SYSTEM	(\$4,400.00)			
					7	Dec 1, 2021	SYSTEM	\$7,150.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user needhm1 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
					7	Dec 1, 2021	SYSTEM	(\$7,150.00)			
- Total						\$0.00					
Material - Total						\$0.00					
0570 - Total					\$0.00						
0580	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		4	Oct 19, 2021	SYSTEM	\$1,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user needhm1 overriding Payment Estimate Exception 47 on the current Payment Estimate.			
				4	Oct 19, 2021	SYSTEM	(\$1,170.00)				
				5	Nov 2, 2021	SYSTEM	\$1,170.00	This adjustment offsets the original system-generated Material Payment			



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3250	0580	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material			2021			Estimate Item Adjustment (0028) due to user needhm1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					5	Nov 2, 2021	SYSTEM	(\$1,170.00)	
					6	Nov 16, 2021	SYSTEM	\$1,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user needhm1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					6	Nov 16, 2021	SYSTEM	(\$1,170.00)	
					7	Dec 1, 2021	SYSTEM	\$1,170.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user needhm1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					7	Dec 1, 2021	SYSTEM	(\$1,170.00)	
					- Total			\$0.00	
					Material - Total			\$0.00	
					0580 - Total			\$0.00	
	0590	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		4	Oct 19, 2021	SYSTEM	\$1,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user needhm1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					4	Oct 19, 2021	SYSTEM	(\$1,180.00)	
					5	Nov 2, 2021	SYSTEM	\$1,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user needhm1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					5	Nov 2, 2021	SYSTEM	(\$1,180.00)	
					6	Nov 16, 2021	SYSTEM	\$1,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user needhm1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
6					Nov 16, 2021	SYSTEM	(\$1,180.00)		
7					Dec 1, 2021	SYSTEM	\$1,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user needhm1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
7					Dec 1, 2021	SYSTEM	(\$1,180.00)		
				- Total			\$0.00		
				Material - Total			\$0.00		
				0590 - Total			\$0.00		
0600	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Oct 19, 2021	SYSTEM	\$836.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user needhm1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
				4	Oct 19, 2021	SYSTEM	(\$836.60)		
				5	Nov 2, 2021	SYSTEM	\$836.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user needhm1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	
				5	Nov 2, 2021	SYSTEM	(\$836.60)		
				6	Nov 16, 2021	SYSTEM	\$836.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user needhm1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	
				6	Nov 16, 2021	SYSTEM	(\$836.60)		
				7	Dec 1, 2021	SYSTEM	\$879.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user needhm1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	
				7	Dec 1, 2021	SYSTEM	(\$879.30)		
				- Total			\$0.00		
				Material - Total			\$0.00		
				0600 - Total			\$0.00		
	0610	4 IN. YELLOW	Material		4	Oct 19,	SYSTEM	\$915.90	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3250	0610	WATERBORNE PAVEMENT MARKING	Material			2021			Estimate Item Adjustment (0030) due to user needhm1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$915.90)						
					5	Nov 2, 2021	SYSTEM	\$915.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user needhm1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$915.90)						
					6	Nov 16, 2021	SYSTEM	\$915.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user needhm1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$915.90)						
					7	Dec 1, 2021	SYSTEM	\$1,591.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user needhm1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$1,591.20)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0610 - Total								\$0.00	
	0620	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Oct 19, 2021	SYSTEM	\$118.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user needhm1 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$118.60)						
					5	Nov 2, 2021	SYSTEM	\$118.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user needhm1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$118.60)						
					6	Nov 16, 2021	SYSTEM	\$118.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user needhm1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$118.60)						
					7	Dec 1, 2021	SYSTEM	\$118.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user needhm1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$118.60)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0620 - Total								\$0.00	
	0640	PERMANENT EROSION CONTROL GEOTEXTILE	Material		5	Nov 2, 2021	SYSTEM	\$545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user needhm1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$545.00)						
					6	Nov 16, 2021	SYSTEM	\$545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user needhm1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$545.00)						
					7	Dec 1, 2021	SYSTEM	\$545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user needhm1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$545.00)						
					8	Jan 18, 2022	SYSTEM	\$545.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user needhm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					8	Jan 18, 2022	SYSTEM	(\$545.00)						



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3250	0640	PERMANENT EROSION CONTROL GEOTEXTILE	Material	- Total				\$0.00		
			Material - Total				\$0.00			
0640 - Total								\$0.00		
J4S3250	0660	18 IN. PIPE CULVERT GROUP C	Material		4	Oct 19, 2021	SYSTEM	\$1,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user needhm1 overriding Payment Estimate Exception 58 on the current Payment Estimate.	
					4	Oct 19, 2021	SYSTEM	(\$1,840.00)		
					5	Nov 2, 2021	SYSTEM	\$1,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user needhm1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	
					5	Nov 2, 2021	SYSTEM	(\$1,840.00)		
					6	Nov 16, 2021	SYSTEM	\$1,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user needhm1 overriding Payment Estimate Exception 58 on the current Payment Estimate.	
					6	Nov 16, 2021	SYSTEM	(\$1,840.00)		
					7	Dec 1, 2021	SYSTEM	\$1,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user needhm1 overriding Payment Estimate Exception 58 on the current Payment Estimate.	
					7	Dec 1, 2021	SYSTEM	(\$1,840.00)		
					8	Jan 18, 2022	SYSTEM	\$1,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user needhm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					8	Jan 18, 2022	SYSTEM	(\$1,840.00)		
								- Total	\$0.00	
Material - Total								\$0.00		
0660 - Total								\$0.00		
J4S3250	0670	TURF TYPE TALL FESCUE SODDING	Material		5	Nov 2, 2021	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user needhm1 overriding Payment Estimate Exception 55 on the current Payment Estimate.	
					5	Nov 2, 2021	SYSTEM	(\$10,000.00)		
					6	Nov 16, 2021	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user needhm1 overriding Payment Estimate Exception 59 on the current Payment Estimate.	
					6	Nov 16, 2021	SYSTEM	(\$10,000.00)		
					7	Dec 1, 2021	SYSTEM	\$15,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user needhm1 overriding Payment Estimate Exception 59 on the current Payment Estimate.	
					7	Dec 1, 2021	SYSTEM	(\$15,400.00)		
								- Total	\$0.00	
Material - Total								\$0.00		
0670 - Total								\$0.00		
J4S3250	0680	SEEDING - COOL SEASON MIXTURES	Material		3	Oct 1, 2021	SYSTEM	\$5,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user watsob1 overriding Payment Estimate Exception 53 on the current Payment Estimate.	
					3	Oct 1, 2021	SYSTEM	(\$5,800.00)		
Material - Total								\$0.00		
0680 - Total								\$0.00		
J4S3250	0710	CURB INLET CHECK	Material		3	Oct 1, 2021	SYSTEM	\$1,080.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user watsob1 overriding Payment Estimate Exception 54 on the current Payment Estimate.	
					3	Oct 1, 2021	SYSTEM	(\$1,080.09)		



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3250	0710	CURB INLET CHECK	Material		4	Oct 19, 2021	SYSTEM	\$1,080.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user needhm1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$1,080.09)						
					5	Nov 2, 2021	SYSTEM	\$1,080.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user needhm1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$1,080.09)						
					6	Nov 16, 2021	SYSTEM	\$1,080.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user needhm1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$1,080.09)						
					7	Dec 1, 2021	SYSTEM	\$1,080.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user needhm1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$1,080.09)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0710 - Total								\$0.00						
	0740	MGS GUARDRAIL	Material		3	Oct 1, 2021	SYSTEM	\$11,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user watsob1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					3	Oct 1, 2021	SYSTEM	(\$11,575.00)						
					4	Oct 19, 2021	SYSTEM	\$11,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user needhm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$11,575.00)						
					5	Nov 2, 2021	SYSTEM	\$11,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user needhm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$11,575.00)						
					6	Nov 16, 2021	SYSTEM	\$11,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user needhm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$11,575.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0740 - Total								\$0.00						
	0750	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		3	Oct 1, 2021	SYSTEM	\$10,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user watsob1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					3	Oct 1, 2021	SYSTEM	(\$10,000.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0750 - Total								\$0.00						
	0770	CONDUIT, 4 IN. RIGID, PUSHED	Material		3	Oct 1, 2021	SYSTEM	\$4,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user watsob1 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
					3	Oct 1, 2021	SYSTEM	(\$4,575.00)						
					- Total								\$0.00	
Material - Total								\$0.00						
0770 - Total								\$0.00						
	0790	PULL BOX, PREFORMED	Material		3	Oct 1, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user watsob1 overriding Payment					



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3250	0790	CLASS 1	Material						Estimate Exception 56 on the current Payment Estimate.	
					3	Oct 1, 2021	SYSTEM	(\$4,500.00)		
					4	Oct 19, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user needhm1 overriding Payment Estimate Exception 60 on the current Payment Estimate.	
					4	Oct 19, 2021	SYSTEM	(\$4,500.00)		
					5	Nov 2, 2021	SYSTEM	\$4,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user needhm1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	
					5	Nov 2, 2021	SYSTEM	(\$4,500.00)		
					- Total			\$0.00		
									Material - Total	\$0.00
									0790 - Total	\$0.00
	0800	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		3	Oct 1, 2021	SYSTEM	\$1,441.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user watsob1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	
					3	Oct 1, 2021	SYSTEM	(\$1,441.80)		
					4	Oct 19, 2021	SYSTEM	\$1,441.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user needhm1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	
					4	Oct 19, 2021	SYSTEM	(\$1,441.80)		
5					Nov 2, 2021	SYSTEM	\$1,441.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user needhm1 overriding Payment Estimate Exception 58 on the current Payment Estimate.		
5					Nov 2, 2021	SYSTEM	(\$1,441.80)			
6					Nov 16, 2021	SYSTEM	\$1,441.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user needhm1 overriding Payment Estimate Exception 61 on the current Payment Estimate.		
6					Nov 16, 2021	SYSTEM	(\$1,441.80)			
7					Dec 1, 2021	SYSTEM	\$1,441.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user needhm1 overriding Payment Estimate Exception 61 on the current Payment Estimate.		
7					Dec 1, 2021	SYSTEM	(\$1,441.80)			
8					Jan 18, 2022	SYSTEM	\$1,441.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user needhm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
8					Jan 18, 2022	SYSTEM	(\$1,441.80)			
								- Total		
								Material - Total	\$0.00	
								0800 - Total	\$0.00	
0810	POLE FOUNDATION (45 FT. OR 13.5 M	Material		3	Oct 1, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user watsob1 overriding Payment Estimate Exception 58 on the current Payment Estimate.		
				3	Oct 1, 2021	SYSTEM	(\$2,000.00)			
				4	Oct 19, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user needhm1 overriding Payment Estimate Exception 62 on the current Payment Estimate.		
				4	Oct 19, 2021	SYSTEM	(\$2,000.00)			
				5	Nov 2, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user needhm1 overriding Payment Estimate Exception 59 on the current Payment Estimate.		
				5	Nov 2, 2021	SYSTEM	(\$2,000.00)			
				6	Nov 16, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3250	0810	POLE FOUNDATION (45 FT. OR 13.5 M	Material			2021			Estimate Item Adjustment (0040) due to user needhm1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$2,000.00)						
					7	Dec 1, 2021	SYSTEM	\$2,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user needhm1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$2,000.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
					0810 - Total							\$0.00		
					0820		CONCRETE FOOTINGS, EMBEDDED	Material		3	Oct 1, 2021	SYSTEM	\$5,316.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user watsob1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
										3	Oct 1, 2021	SYSTEM	(\$5,316.50)	
										4	Oct 19, 2021	SYSTEM	\$5,316.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user needhm1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
4	Oct 19, 2021	SYSTEM	(\$5,316.50)											
5	Nov 2, 2021	SYSTEM	\$5,316.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user needhm1 overriding Payment Estimate Exception 60 on the current Payment Estimate.										
5	Nov 2, 2021	SYSTEM	(\$5,316.50)											
6	Nov 16, 2021	SYSTEM	\$5,316.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user needhm1 overriding Payment Estimate Exception 63 on the current Payment Estimate.										
6	Nov 16, 2021	SYSTEM	(\$5,316.50)											
7	Dec 1, 2021	SYSTEM	\$5,316.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user needhm1 overriding Payment Estimate Exception 63 on the current Payment Estimate.										
7	Dec 1, 2021	SYSTEM	(\$5,316.50)											
- Total							\$0.00							
Material - Total							\$0.00							
0820 - Total							\$0.00							
0850		BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		3	Oct 1, 2021	SYSTEM	\$860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user watsob1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					3	Oct 1, 2021	SYSTEM	(\$860.00)						
					4	Oct 19, 2021	SYSTEM	\$860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user needhm1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$860.00)						
					5	Nov 2, 2021	SYSTEM	\$860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user needhm1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$860.00)						
					6	Nov 16, 2021	SYSTEM	\$860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user needhm1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$860.00)						
					7	Dec 1, 2021	SYSTEM	\$860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user needhm1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$860.00)						



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3250	0850	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material	- Total				\$0.00	
				Material - Total				\$0.00	
	0850 - Total				\$0.00				
	0860	2 IN. PSST POST - 12 GA.	Material		3	Oct 1, 2021	SYSTEM	\$1,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user watsob1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					3	Oct 1, 2021	SYSTEM	(\$1,914.00)	
					4	Oct 19, 2021	SYSTEM	\$1,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user needhm1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					4	Oct 19, 2021	SYSTEM	(\$1,914.00)	
					5	Nov 2, 2021	SYSTEM	\$1,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user needhm1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					5	Nov 2, 2021	SYSTEM	(\$1,914.00)	
					6	Nov 16, 2021	SYSTEM	\$1,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user needhm1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					6	Nov 16, 2021	SYSTEM	(\$1,914.00)	
					7	Dec 1, 2021	SYSTEM	\$1,914.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user needhm1 overriding Payment Estimate Exception 65 on the current Payment Estimate.
					7	Dec 1, 2021	SYSTEM	(\$1,914.00)	
					- Total	\$0.00			
					Material - Total	\$0.00			
	0860 - Total				\$0.00				
	0870	POST ANCHOR FOR 2 IN. PSST - 7 GA.	Material		3	Oct 1, 2021	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user watsob1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
					3	Oct 1, 2021	SYSTEM	(\$1,950.00)	
					4	Oct 19, 2021	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user needhm1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
					4	Oct 19, 2021	SYSTEM	(\$1,950.00)	
					5	Nov 2, 2021	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user needhm1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					5	Nov 2, 2021	SYSTEM	(\$1,950.00)	
					6	Nov 16, 2021	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user needhm1 overriding Payment Estimate Exception 66 on the current Payment Estimate.
6					Nov 16, 2021	SYSTEM	(\$1,950.00)		
7					Dec 1, 2021	SYSTEM	\$1,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user needhm1 overriding Payment Estimate Exception 66 on the current Payment Estimate.	
7					Dec 1, 2021	SYSTEM	(\$1,950.00)		
				- Total	\$0.00				
				Material - Total	\$0.00				
0870 - Total				\$0.00					
0880	2.5 IN. PSST POST - 12 GA.	Material		3	Oct 1, 2021	SYSTEM	\$1,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user watsob1 overriding Payment Estimate Exception 63 on the current Payment Estimate.	
				3	Oct 1, 2021	SYSTEM	(\$1,184.00)		



Line Item Adjustments by Estimate

Feb 4, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3250	0880	2.5 IN. PSST POST - 12 GA.	Material			2021								
					4	Oct 19, 2021	SYSTEM	\$1,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user needhm1 overriding Payment Estimate Exception 67 on the current Payment Estimate.					
					4	Oct 19, 2021	SYSTEM	(\$1,184.00)						
					5	Nov 2, 2021	SYSTEM	\$1,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user needhm1 overriding Payment Estimate Exception 64 on the current Payment Estimate.					
					5	Nov 2, 2021	SYSTEM	(\$1,184.00)						
					6	Nov 16, 2021	SYSTEM	\$1,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user needhm1 overriding Payment Estimate Exception 67 on the current Payment Estimate.					
					6	Nov 16, 2021	SYSTEM	(\$1,184.00)						
					7	Dec 1, 2021	SYSTEM	\$1,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user needhm1 overriding Payment Estimate Exception 67 on the current Payment Estimate.					
					7	Dec 1, 2021	SYSTEM	(\$1,184.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0880 - Total								\$0.00	
					J4S3250	0890	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		3	Oct 1, 2021	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user watsob1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
										3	Oct 1, 2021	SYSTEM	(\$1,125.00)	
										4	Oct 19, 2021	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user needhm1 overriding Payment Estimate Exception 68 on the current Payment Estimate.
4	Oct 19, 2021	SYSTEM	(\$1,125.00)											
5	Nov 2, 2021	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user needhm1 overriding Payment Estimate Exception 65 on the current Payment Estimate.										
5	Nov 2, 2021	SYSTEM	(\$1,125.00)											
6	Nov 16, 2021	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user needhm1 overriding Payment Estimate Exception 68 on the current Payment Estimate.										
6	Nov 16, 2021	SYSTEM	(\$1,125.00)											
7	Dec 1, 2021	SYSTEM	\$1,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user needhm1 overriding Payment Estimate Exception 68 on the current Payment Estimate.										
7	Dec 1, 2021	SYSTEM	(\$1,125.00)											
- Total										\$0.00				
Material - Total										\$0.00				
0890 - Total										\$0.00				
J4S3250 - Total										\$2,905.23				
Overall - Total										\$2,905.23				