



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 25, 2022

Pay Estimate Created Date: February 16, 2022

<b>Progress Estimate Number</b> 15	<b>Contract ID</b> 210521-D02 <b>Prime Contractor</b> Collins & Hermann, Inc.	<b>Pay Period Start</b> February 2, 2022 <b>Pay Period End</b> February 15, 2022	<b>Original Contract Amount</b> \$1,171,021.74 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,171,021.74
---------------------------------------	----------------------------------------------------------------------------------	-------------------------------------------------------------------------------------	------------------------------------------------------------------------------------------------------------------------------------------

Approval Date		By User
February 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	mcgind1
February 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	abbote1
February 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2023		77.71%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 1, 2021	July 1, 2021	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 15**

	This Estimate	Previous	To Date
210521-D02			
Total Posted Items Pay	\$25,642.35	\$884,346.10	\$909,988.45
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$25,642.35</b>	\$884,346.10	\$909,988.45

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3404	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.400	16,949	\$23,728.60
	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$1.250	1,531	\$1,913.75
<b>Project J5P3404 - Total</b>							<b>\$25,642.35</b>
<b>Overall - Total</b>							<b>\$25,642.35</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 25, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3404	FAS-S402(063)	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	in southern Central District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5P3404	<b>Posted Item Pay</b>	\$25,642.35	\$884,346.10	\$909,988.45
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$25,642.35</b>	<b>\$884,346.10</b>	<b>\$909,988.45</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 25, 2022

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 25, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-D02	J5P3404	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	137,500.00	0.00	137,500.00	DLR	501,873.00	\$1.40	\$702,622.20
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	765,217.39	0.00	765,217.39	DLR	165,893.00	\$1.25	\$207,366.25
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	44,000.00	0.00	44,000.00	DLR	0.00	\$0.50	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
<b>Project J5P3404 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$909,988.45</b>	
<b>210521-D02 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$909,988.45</b>



**Missouri Department of Transportation**  
**Contractor's Pay Estimate Summary**  
**Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 25, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5P3404

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments				
0010	6189916	MISC.	2/6/22	2/16/22	175.00	DLR	K22D0381 9458 I44 PHELPS	181.6								
				2/16/22	655.00	DLR	K22D0380 9457 I44 PHELPS	182.2								
				2/16/22	1,033.00	DLR	K22D0390 9467 I44 PULASKI	149.4								
				2/16/22	2,020.00	DLR	K22D0378 9455 I44 PULASKI	166.6								
				2/16/22	2,045.00	DLR	K22D0395 9473 I44 PHELPS	175.4								
				2/16/22	2,522.00	DLR	K22D0387 9464 I44 LACLEDE	130								
				2/10/22	2/16/22	109.00	DLR	K22D0383 9460 I44 PHELPS	186.2							
				2/16/22	470.00	DLR	K22D0391 9468 I44 CRAWFORD	223								
				2/16/22	1,085.00	DLR	K22D0389 9466 I44 PHELPS	184								
				2/16/22	1,565.00	DLR	K22D0385 9462 I44 CRAWFORD	202								
				2/16/22	1,920.00	DLR	K22D0386 9463 I44 CRAWFORD	214.8								
				2/16/22	3,350.00	DLR	K22D0382 9459 I44 PHELPS	186.2								
				0020	6189916	MISC.	2/9/22	2/16/22	357.00	DLR	K22D0384 9461 US54 CAMDEN	.01				
								2/16/22	1,174.00	DLR	K22D0393 9470 I44 LACLEDE	118				

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Feb 25, 2022

Contract ID:190621-F01

No Data Available