



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 18, 2023

Pay Estimate Created Date: March 16, 2023

<b>Progress Estimate Number</b> 41	<b>Contract ID</b> 210521-D02 <b>Prime Contractor</b> Collins & Hermann, Inc.	<b>Pay Period Start</b> March 2, 2023 <b>Pay Period End</b> March 15, 2023	<b>Original Contract Amount</b> \$1,171,021.74 <b>Net Change Order Amount</b> \$0.00 <b>Current Contract Amount</b> \$1,171,021.74
---------------------------------------	--	---	--

Approval Date		By User
March 16, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	mcgind1
March 16, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gabelj3
March 17, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2023		195.66%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 1, 2021	July 1, 2021	
Open to Traffic Date			
Work Began Date			

**Contract Total Pay For Estimate No. 41**

	This Estimate	Previous	To Date
210521-D02			
Total Posted Items Pay	\$45,112.30	\$2,246,082.45	\$2,291,194.75
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,246,082.45	\$2,291,194.75

**Contract Total Payable This Estimate: \$45,112.30**

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3404	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.400	13,257	\$18,559.80
	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$1.250	21,242	\$26,552.50
<b>Project J5P3404 - Total</b>							<b>\$45,112.30</b>
<b>Overall - Total</b>							<b>\$45,112.30</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on March 18, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3404	FAS-S402(063)	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	in southern Central District

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5P3404	<b>Posted Item Pay</b>	\$45,112.30	\$2,246,082.45	\$2,291,194.75
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$45,112.30</b>	<b>\$2,246,082.45</b>	<b>\$2,291,194.75</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on March 18, 2023

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 18, 2023

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-D02	J5P3404	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	137,500.00	0.00	137,500.00	DLR	1,225,715.00	\$1.40	\$1,716,001.00
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	765,217.39	0.00	765,217.39	DLR	460,155.00	\$1.25	\$575,193.75
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	44,000.00	0.00	44,000.00	DLR	0.00	\$0.50	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
<b>Project J5P3404 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,291,194.75</b>	
<b>210521-D02 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,291,194.75</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 18, 2023

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5P3404

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0010	6189916	MISC.	3/2/23	3/6/23	1,645.00	DLR	K23D1849 067 144 PHELPS	182.4					
				3/6/23	1,895.00	DLR	K23D1846 064 144 PHELPS	173.4					
			3/14/23	3/16/23	1,085.00	DLR	K23D1983 102 144 LACLEDE	130.8					
				3/16/23	1,965.00	DLR	K23D1981 100 144 PULASKI	147.8					
				3/16/23	2,520.00	DLR	K23D1986 105 144 LACLEDE	129.4					
				3/16/23	4,147.00	DLR	K23D1984 103 144 LACLEDE	128.8					
0020	6189916	MISC.	3/2/23	3/6/23	491.00	DLR	K23D1973 092 US54 CAMDEN	.01					
				3/6/23	711.00	DLR	K23D1975 094 MO8 WASHINGTON	.01					
				3/6/23	966.00	DLR	K23D1987 106 US54 CAMDEN	117.4					
				3/6/23	1,080.00	DLR	K23D1971 090 US54 CAMDEN	117.8					
				3/6/23	1,096.00	DLR	K23D1976 095 MO21 WASHINGTON	.01					
				3/6/23	1,157.00	DLR	K23D1962 080 ROUTE F CRAWFORD	203					
				3/6/23	1,505.00	DLR	K23D1974 093 MO8 WASHINGTON	.01					
				3/6/23	1,837.00	DLR	K23D1988 107 US54 CAMDEN	.01					
				3/6/23	1,990.00	DLR	K23D1985 104 144 LACLEDE	116.2					
				3/6/23	2,865.00	DLR	K23D1972 091 US54 CAMDEN	122.8					
				3/14/23	3/16/23	3,744.00	DLR	K23D1995 114 144 LACLEDE	124.8				
					3/16/23	3,800.00	DLR	K23D1992 111 MO133 PULASKI	.01				

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Mar 18, 2023

Contract ID: 210521-D02

No Data Available