

#### Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: May 2, 2023

Progress Estimate Number	Contract ID	210521-D02	<b>Pay Period Start</b>	April 16, 2023	<b>Original Contract Amount</b>	\$1,171,021.74	
44	Prime Contractor	Collins & Hermann, Inc.	Pay Period End		Net Change Order Amoun		
					Current Contract Amount	\$2,600,000.00	

Approval Date		By User
May 2, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	gabelj3
May 2, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gabelj3
May 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	<b>Current Completion Date</b>	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2023		93.22%

	Milestones		
Date Description	Original Completion Date	<b>Current Completion Date</b>	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 1, 2021	July 1, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 44											
		This Estimate	Previous	To Date							
210521-D02											
	Total Posted Items Pay	\$26,075.15	\$2,397,555.65	\$2,423,630.80							
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00							
	Incentive	\$0.00	\$0.00	\$0.00							
	Disincentive	\$0.00	\$0.00	\$0.00							
	Liquidated Damage	\$0.00	\$0.00	\$0.00							
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00							
			\$2,397,555.65	\$2,423,630.80							
<b>Contract Total Pay</b>	able This Estimate:	\$26,075.15									

### Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Unit Current II Price Qt		Current Installed Amount		
J5P3404	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.400	14,076	\$19,706.40		
	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$1.250	5,095	\$6,368.75		
Project J5P340	Project J5P3404 - Total								
Overall - Total	Overall - Total								

## Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

#### Line Item Adjustments This Estimate

No Data Available


Revision 3/23/2023 Page 1 of 7



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					Con	tract Project Information	
Project Number	Federal Proj. Number	Project Description	Route	County			Location of Work
J5P3404	FAS- S402(063)	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	in southern Central Distric	t	
Γotals by J	Job Number	s					
J5P3404					This Estimate	Previous	To Date
		Item Pay Item Adjustme			\$26,075.15 \$0.00	\$2,397,555.65 \$0.00	\$2,423,630.80 \$0.00
			Gross It	tem Pay	\$26,075.15	\$2,397,555.65	\$2,423,630.80
	Incenti				\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00
		ated Damages			\$0.00	\$0.00	\$0.00
		Contract Adjus			\$0.00	\$0.00	\$0.00

Revision 3/23/2023 Page 2 of 7





# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

## Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 3/23/2023 Page 3 of 7



# Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-D02	J5P3404 0001 001		0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	137,500.00	1,255,357.14	1,392,857.14	DLR	1,307,672.00	\$1.40	\$1,830,740.80
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	765,217.39	-245,217.39	520,000.00	DLR	474,312.00	\$1.25	\$592,890.00
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	44,000.00	-44,000.00	0.00	DLR	0.00	\$0.50	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project J5P3404 - Total Value Posted to Date as of Report Generated Date											\$2,423,630.80	
210521-D02 Ove	10521-D02 Overall - Total Value Posted to Date as of Report Generated Date											\$2,423,630.80

Revision 3/23/2023 Page 4 of 7



## Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

#### The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	4/19/23	4/21/23	840.00	DLR	K23D2139 160 I44 CRAWFORD GUARDRAIL	210				
				4/21/23	1,060.00	DLR	K23D2131 152 I44 PHELPS CABLE	174.6				
				4/21/23	1,315.00	DLR	K23D2126 146 I44 CRAWFORD CABLE	213.2				
				4/21/23	1,590.00	DLR	K23D2127 147 I44 CRAWFORD CABLE	218				
				4/21/23	1,850.00	DLR	K23D2140 161 I44 PHELPS CABLE	179.2				
			4/20/23	4/26/23	1,050.00	DLR	K23D2134 155 I44 PULASKI GUARDRAIL	159.6				
				4/26/23	1,577.00	DLR	K23D2143 164 I44 LACLEDE GUARDRAIL	121.6				
				4/26/23	4,794.00	DLR	K23D2141 162 I44 LACLEDE CABLE	119.8				
0020	6189916	MISC.	4/19/23	4/21/23	2,413.00	DLR	K23D2138 159 MO72 DENT GUARDRAIL	.01				
			4/20/23	4/26/23	2,682.00	DLR	K23D2142 163 I44 LACLEDE CABLE	116.8				

The information below this line are details for Construction Signs (if applicable). No Data Available

Revision 3/23/2023 Page 5 of 7



## Line Item Adjustments by Estimate

May 4, 2023

Contract ID: 210521-D02

No Data Available

## MoDOT

## Contract Adjustments for Contract - 210521-D02

There are no contract adjustments to display for this contract.

Revision 3/23/2023 Page 7 of 7