



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 6, 2022

Pay Estimate Created Date: June 30, 2022

Progress Estimate Number 19	Contract ID 210521-D04 Prime Contractor Concrete Strategies, LLC	Pay Period Start June 2, 2022 Pay Period End June 30, 2022	Original Contract Amount \$1,611,862.60 Net Change Order Amount \$284,805.93 Current Contract Amount \$1,896,668.53
---------------------------------------	---	---	--

Approval Date		By User
June 30, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	graesj1
June 30, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	grahac1
July 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	January 31, 2022		99.82%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 6, 2021	July 6, 2021	
Open to Traffic Date			
Work Began Date	September 7, 2021	September 7, 2021	

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
210521-D04			
Total Posted Items Pay	\$72,827.10	\$1,820,364.93	\$1,893,192.03
Gross Item Adjustments	(\$1,860.00)	(\$17,368.85)	(\$19,228.85)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$70,967.10	\$1,802,996.08	\$1,873,963.18

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3239	0160	6233000	EPOXY POLYMER WEARING SURFACE	SQYD	\$45.250	1,614	\$73,033.50
	0190	7049903	MISC.CONCRETE BARRIER CURB REPAIR	LF	\$688.000	-0.3	(\$206.40)
Project J5S3239 - Total							\$72,827.10
Overall - Total							\$72,827.10

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3239	0200	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '61.00000 - 61.00000, 'is applied (if non-zero).	20	\$61.00	\$1,220.00
	0210	MISC.	MaterialCredit			15	\$584.00	\$8,760.00
	0210	MISC.	Material			-15	\$584.00	(\$8,760.00)
	0230	OPEN CELL FOAM JOINT SEAL	Other Item Adjustment	Other	Estimate 19 adjustment for damaged emseal requiring replacement adjustment will be removed once emseal is replaced 80 ft. * \$38.50 / LF = \$3,080			(\$3,080.00)
Total								(\$1,860.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3239	FAS S402(3)	Bridge rehabilitation	BR 54	MILLER	on the Bagnell Dam bridge in Lake Ozark

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3239	Posted Item Pay	\$72,827.10	\$1,820,364.93	\$1,893,192.03
	Gross Item Adjustments	(\$1,860.00)	(\$17,368.85)	(\$19,228.85)
	Gross Item Pay	\$70,967.10	\$1,802,996.08	\$1,873,963.18
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 6, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3239, Item 7129902, Project Item Line Number 0210, Material Set 7129902, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Certification is required from contractor	graesj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210521-D04	J5S3239	0001	0010	6161005	CONSTRUCTION SIGNS	504.00	4.00	508.00	SQFT	508.00	\$8.90	\$4,521.20	
		0001	0020	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$39.00	\$156.00	
		0001	0030	6161009	FLAG ASSEMBLY	2.00	0.00	2.00	EA	2.00	\$28.00	\$56.00	
		0001	0040	6161030	TYPE III MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$173.00	\$2,076.00	
		0001	0050	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	1.00	3.00	EA	3.00	\$3,600.00	\$10,800.00	
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$225,000.00	\$225,000.00	
		0070	0070	2161001	TOTAL SURFACE HYDRO DEMOLITION	4,936.00	0.00	4,936.00	SQYD	4,936.00	\$39.50	\$194,972.00	
		0070	0080	2161502	REMOVAL OF CONCRETE WEARING SURFACE	44,424.00	0.00	44,424.00	SQFT	44,424.00	\$2.75	\$122,166.00	
		0070	0090	2161503	REMOVAL OF EXISTING DECK REPAIR	500.00	4,563.00	5,063.00	SQFT	5,063.00	\$18.75	\$94,931.25	
		0070	0100	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	103.00	-21.00	82.00	LF	82.00	\$111.00	\$9,102.00	
		0070	0110	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	1,360.00	0.00	1,360.00	LF	1,360.00	\$3.25	\$4,420.00	
		0070	0120	2169901	MISC.REMOVAL OF EXISTING BARRIER CURB JOINT MATERIAL CONTAINING ASBESTOS	1.00	0.00	1.00	LS	1.00	\$16,900.00	\$16,900.00	
		0070	0130	2169902	MISC.REMOVAL OF EXISTING BARRIER CURB PROTRUSION	24.00	0.00	24.00	EA	24.00	\$730.00	\$17,520.00	
		0070	0140	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	35.00	190.00	225.00	CY	225.00	\$700.00	\$157,500.00	
		0070	0150	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	4,936.00	0.00	4,936.00	SQYD	4,936.00	\$95.00	\$468,920.00	
		0070	0160	6233000	EPOXY POLYMER WEARING SURFACE	2,568.00	36.00	2,604.00	SQYD	2,604.00	\$45.25	\$117,831.00	
		0070	0170	7040104	HALF-SOLE REPAIR	1,564.00	-189.00	1,375.00	SQFT	1,375.00	\$56.75	\$78,031.25	
		0070	0180	7040106	FULL DEPTH REPAIR	400.00	-253.00	147.00	SQFT	146.50	\$153.00	\$22,414.50	
		0070	0190	7049903	MISC.CONCRETE BARRIER CURB REPAIR	25.00	-2.00	23.00	LF	23.00	\$688.00	\$15,824.00	
		0070	0200	7049903	MISC.CURB REPAIR	505.00	20.00	525.00	LF	525.00	\$61.00	\$32,025.00	
		0070	0210	7129902	MISC.SLIDE PLATE REPLACEMENT	15.00	0.00	15.00	EA	15.00	\$584.00	\$8,760.00	
		0070	0220	7129903	MISC.SINGLE TUBE HANDRAIL	1,702.00	0.00	1,702.00	LF	1,702.00	\$72.50	\$123,395.00	
		0070	0230	7172054	OPEN CELL FOAM JOINT SEAL	1,464.00	-11.00	1,453.00	LF	1,453.00	\$38.50	\$55,940.50	
		0070	5001	5059901	MISC.LATEX MODIFIED CONCRETE WEARING SURFACE - PUMP PLACEMENT	0.00	1.00	1.00	L S	1.00	\$57,303.95	\$57,303.95	
		0070	5002	2169901	MISC.REMOVAL OF EXISTING DECK REPAIRS	0.00	1.00	1.00	LS	1.00	\$47,465.63	\$47,465.63	
		0070	5003	2169901	MISC.HYDRO DEMOLITION - TEST SECTION	0.00	1.00	1.00	LS	1.00	\$5,160.75	\$5,160.75	
		0070	5004	7040113	CLEANING AND EPOXY COATING	0.00	40.00	40.00	SQFT	0.00	\$85.00	\$0.00	
		Project J5S3239 - Total Value Posted to Date as of Report Generated Date											\$1,893,192.03
		210521-D04 Overall - Total Value Posted to Date as of Report Generated Date											\$1,893,192.03



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 6, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3239

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0160	6233000	EPOXY POLYMER WEARING SURFACE	6/14/22	6/16/22	95.50	SQYD	1st lift of sidewalk, curb, and barrier wall					900 ft. x 3.75 ft. / 9 = 375 SY * 50% for 1st lift * 50% for labor until pull test) = 93.75 SY	
			6/16/22	6/21/22	286.50	SQYD	Sidewalk and Barrier Wall from East Abutment to Bent 1					14 x 4.5 SF / 9 = 7 SY * 50% for 1st lift * 50% for labor until pull test) = 1.75 SY	
			6/22/22	6/27/22	719.00	SQYD	Sidewalk Bent 1 to West Abutment						382 SY (Sidewalk and Barrier wall) - 95.5 SY (Paid for 1st lift) = 286.5 SY Second Lift (100% payment)
			6/27/22	6/28/22	513.00	SQYD	Second Lift of Curb and Barrier Wall						1700ft. x 3.75ft / 9 = 708.3 SY
			6/27/22	6/28/22	513.00	SQYD	Second Lift of Curb and Barrier Wall						22 x 4.5 SF / 9 = 11 SY
0190	7049903	MISC.	6/30/22	6/30/22	-0.30	LF	Final Rounding					Payment to Plan	

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3239	0010	CONSTRUCTION SIGNS	Material		1	Sep 16, 2021	SYSTEM	\$4,523.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					1	Sep 16, 2021	SYSTEM	(\$4,523.25)						
			- Total								\$0.00			
			Material - Total								\$0.00			
			Overrun	Overrun				1	Sep 16, 2021	SYSTEM	\$37.65	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 6 on the current Payment Estimate. Material Insufficiency Quantity 508.230; Overrun Quantity Balance 4.23.		
								1	Sep 16, 2021	SYSTEM	(\$37.65)			
								2	Oct 4, 2021	SYSTEM	(\$37.65)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
								6	Dec 3, 2021	SYSTEM	\$37.65	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.90000 - 8.90000,' is applied (if non-zero).		
			Overrun - Total								\$0.00			
			Overrun - Total								\$0.00			
0010 - Total								\$0.00						
0020		ADVANCED WARNING RAIL SYSTEM	Material		1	Sep 16, 2021	SYSTEM	\$156.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user graesj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					1	Sep 16, 2021	SYSTEM	(\$156.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0020 - Total								\$0.00						
0030		FLAG ASSEMBLY	Material		1	Sep 16, 2021	SYSTEM	\$56.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user graesj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					1	Sep 16, 2021	SYSTEM	(\$56.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0030 - Total								\$0.00						
0040		TYPE III MOVEABLE BARRICADE	Material		1	Sep 16, 2021	SYSTEM	\$2,076.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user graesj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					1	Sep 16, 2021	SYSTEM	(\$2,076.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0040 - Total								\$0.00						
0050		CMS WITH COMMUNICATION INTERFACE, CONT F	Material		1	Sep 16, 2021	SYSTEM	\$10,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user graesj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					1	Sep 16, 2021	SYSTEM	(\$10,800.00)						
			- Total								\$0.00			
			Material - Total								\$0.00			
			Overrun	Overrun				1	Sep 16, 2021	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 7 on the current Payment Estimate. Material Insufficiency Quantity 3.000; Overrun Quantity Balance 1.00.		
								1	Sep 16, 2021	SYSTEM	(\$3,600.00)			
								2	Oct 4, 2021	SYSTEM	(\$3,600.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
								6	Dec 3, 2021	SYSTEM	\$3,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3600.00000 - 3600.00000,' is applied (if non-zero).		
Overrun - Total								\$0.00						



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3239	0050	CMS WITH COMMUNICATION INTERFACE, CONT F	Overrun - Total						\$0.00			
			0050 - Total						\$0.00			
	0090	REMOVAL OF EXISTING DECK REPAIR	Overrun	Overrun	3	Oct 18, 2021	SYSTEM	(\$12,375.00)				
					4	Nov 2, 2021	SYSTEM	(\$5,043.75)				
					6	Dec 3, 2021	SYSTEM	\$17,418.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '18.75000 - 18.75000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
	Overrun - Total						\$0.00					
	0090 - Total						\$0.00					
	0120	MISC. REMOVALS	Other Item Adjustment	OTHR	1	Sep 16, 2021	graesj1	(\$4,225.00)	Estimate 1 Removal of 25% payment until waste shipment record is received. -0.25 x \$16,900 = -\$4,225			
					3	Oct 18, 2021	graesj1	\$4,225.00	Estimate 3 removal of line item adjustment made on Estimate 1 Waste Shipment Record has been received.			
					OTHR - Total						\$0.00	
					Other Item Adjustment - Total						\$0.00	
	0120 - Total						\$0.00					
	0140	SUPPLEMENTARY WEARING SURFACE MATERIAL	Material		5	Nov 16, 2021	SYSTEM	(\$49,700.00)				
					6	Dec 3, 2021	SYSTEM	(\$135,800.00)				
					- Total						(\$185,500.00)	
			Material - Total						(\$185,500.00)			
			MaterialCredit		6	Dec 3, 2021	SYSTEM	\$49,700.00				
					7	Dec 16, 2021	SYSTEM	\$135,800.00				
			- Total						\$185,500.00			
			MaterialCredit - Total						\$185,500.00			
			Overrun	Overrun	5	Nov 16, 2021	SYSTEM	\$25,200.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 9 on the current Payment Estimate. Material Insufficiency Quantity 71.000; Overrun Quantity Balance 36.00.			
					5	Nov 16, 2021	SYSTEM	(\$25,200.00)				
	Overrun - Total						\$0.00					
	Overrun - Total						\$0.00					
0140 - Total						\$0.00						
0150	LATEX MODIFIED CONCRETE WEARING SURFACE	Material		5	Nov 16, 2021	SYSTEM	(\$138,130.00)					
				6	Dec 3, 2021	SYSTEM	\$368,315.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user graesj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				6	Dec 3, 2021	SYSTEM	(\$368,315.00)					
		- Total						(\$138,130.00)				
		Material - Total						(\$138,130.00)				
		MaterialCredit		6	Dec 3, 2021	SYSTEM	\$138,130.00					
				- Total						\$138,130.00		
		MaterialCredit - Total						\$138,130.00				
		Other Item Adjustment	OTHR	7	Dec 16, 2021	graesj1	\$184,157.50	Estimate 7 Removal of adjustment made on estimate 6 for not reporting required material samples				
				OTHR - Total						\$184,157.50		
PPPS		6	Dec 3, 2021	graesj1	(\$184,157.50)	50% Deduct due Contractor not reporting required material samples						
		PPPS - Total						(\$184,157.50)				



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3239	0150	LATEX MODIFIED CONCRETE WEARING SURFACE	Other Item Adjustment	PPPS - Total						(\$184,157.50)				
				SUBI	6	Dec 3, 2021	graesj1	(\$24,177.50)	10% Deduct for Inverted Cross Slope Pours 1, 2 & 3, Bent 1 to Bent 29 2545 SY x \$95 x -0.10 = - \$24,177.5 See NCR 001 for more details Deduction will be paid back after corrections have been made					
					17	May 16, 2022	graesj1	\$24,177.50	Estimate 17 Removal of Adjustment made on Estimate 6 Corrections have been made to inverted cross slopes in the bridge deck					
				SUBI - Total						\$0.00				
				Other Item Adjustment - Total						\$0.00				
				0150 - Total						\$0.00				
				0160	EPOXY POLYMER WEARING SURFACE	Material		17	May 16, 2022	SYSTEM	(\$44,797.50)			
							- Total						(\$44,797.50)	
							Material - Total						(\$44,797.50)	
							MaterialCredit	18	Jun 2, 2022	SYSTEM	\$44,797.50			
	- Total									\$44,797.50				
	MaterialCredit - Total								\$44,797.50					
	Other Item Adjustment	MDPA	17				May 16, 2022	graesj1	\$22,398.75	Estimate 17 50% payment for labor. Adjustment will be removed once certs are received \$44,797.50 x 0.50 = \$22,398.75				
			MDPA - Total						\$22,398.75					
		OTHR	18				Jun 1, 2022	graesj1	(\$22,398.75)	Estimate 18 Removal of adjustment made on Estimate 17 50% payment for labor				
			OTHR - Total						(\$22,398.75)					
	Other Item Adjustment - Total								\$0.00					
	0160 - Total								\$0.00					
	0170	HALF-SOLE REPAIR	Material					10	Feb 1, 2022	SYSTEM	\$60,495.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
								10	Feb 1, 2022	SYSTEM	(\$60,495.50)			
								11	Feb 16, 2022	SYSTEM	\$60,495.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					11	Feb 16, 2022	SYSTEM	(\$60,495.50)						
					12	Mar 2, 2022	SYSTEM	\$73,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					12	Mar 2, 2022	SYSTEM	(\$73,548.00)						
					13	Mar 16, 2022	SYSTEM	\$73,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				13	Mar 16, 2022	SYSTEM	(\$73,548.00)							
- Total						\$0.00								
Material - Total						\$0.00								
Other Item Adjustment				SUBI	15	Apr 15, 2022	graesj1	(\$7,388.85)	Estimate 15 10% Deduction for not curing concrete 1302 SF x \$56.75 x -10% = -\$7,388.85					
					SUBI - Total						(\$7,388.85)			
Other Item Adjustment - Total						(\$7,388.85)								
0170 - Total						(\$7,388.85)								
0180				FULL DEPTH REPAIR	Material		8	Jan 4, 2022	SYSTEM	\$12,775.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
		8	Jan 4, 2022			SYSTEM	(\$12,775.50)							
		9	Jan 18, 2022			SYSTEM	\$12,775.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3239	0180	FULL DEPTH REPAIR	Material		9	Jan 18, 2022	SYSTEM	(\$12,775.50)		
					11	Feb 16, 2022	SYSTEM	\$22,414.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user graesj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					11	Feb 16, 2022	SYSTEM	(\$22,414.50)		
					12	Mar 2, 2022	SYSTEM	\$22,414.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user graesj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					12	Mar 2, 2022	SYSTEM	(\$22,414.50)		
					- Total			\$0.00		
					Material - Total			\$0.00		
	0180 - Total							\$0.00		
	0190	MISC.	Material		13	Mar 16, 2022	SYSTEM	\$16,030.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user graesj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					13	Mar 16, 2022	SYSTEM	(\$16,030.40)		
						- Total			\$0.00	
						Material - Total			\$0.00	
	0190 - Total							\$0.00		
	0200	MISC.	Material		10	Feb 1, 2022	SYSTEM	\$32,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user graesj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					10	Feb 1, 2022	SYSTEM	(\$32,025.00)		
11					Feb 16, 2022	SYSTEM	\$32,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user graesj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
11					Feb 16, 2022	SYSTEM	(\$32,025.00)			
12					Mar 2, 2022	SYSTEM	\$32,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user graesj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
12					Mar 2, 2022	SYSTEM	(\$32,025.00)			
13					Mar 16, 2022	SYSTEM	\$32,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user graesj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
13					Mar 16, 2022	SYSTEM	(\$32,025.00)			
				- Total			\$0.00			
				Material - Total			\$0.00			
Other Item Adjustment					OTHR	10	Feb 1, 2022	graesj1	(\$1,220.00)	Estimate 10 adjustment to offset system override of overrun 525 LF (measured) - 505 LF (plan) x \$61 = -\$1220 Will be removed once change order is approved
						14	Apr 4, 2022	veasms1	\$1,220.00	Estimate 14 removal of adjustment made on estimate 10 overrun acknowledged on estimate 14
				OTHR - Total			\$0.00			
Other Item Adjustment - Total							\$0.00			
Overrun				Overrun	10	Feb 1, 2022	SYSTEM	\$1,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 7 on the current Payment Estimate. Material Insufficiency Quantity 525.000; Overrun Quantity Balance 20.00.	
	10				Feb 1, 2022	SYSTEM	(\$1,220.00)			
	11				Feb 16, 2022	SYSTEM	(\$1,220.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
	11				Feb 16, 2022	SYSTEM	\$1,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0014) overriding Payment Estimate Exception 9 on the current Payment Estimate. Material Insufficiency Quantity 525.000; Overrun Quantity Balance 20.00.		
	12				Mar 2, 2022	SYSTEM	(\$1,220.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5S3239	0200	MISC.	Overrun	Overrun	12	Mar 2, 2022	SYSTEM	\$1,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 7 on the current Payment Estimate. Material Insufficiency Quantity 525.000; Overrun Quantity Balance 20.00.					
					13	Mar 16, 2022	SYSTEM	(\$1,220.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					13	Mar 16, 2022	SYSTEM	\$1,220.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 7 on the current Payment Estimate. Material Insufficiency Quantity 525.000; Overrun Quantity Balance 20.00.					
					14	Apr 4, 2022	SYSTEM	(\$1,220.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
					19	Jun 30, 2022	SYSTEM	\$1,220.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',61.00000 - 61.00000, 'is applied (if non-zero).					
	Overrun - Total								\$0.00					
	Overrun - Total								\$0.00					
	0200 - Total								\$0.00					
	0210	MISC.	Material			15	Apr 15, 2022	SYSTEM	\$8,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
						15	Apr 15, 2022	SYSTEM	(\$8,760.00)					
16						May 2, 2022	SYSTEM	\$8,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user graesj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
16						May 2, 2022	SYSTEM	(\$8,760.00)						
17						May 16, 2022	SYSTEM	\$8,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user graesj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
17						May 16, 2022	SYSTEM	(\$8,760.00)						
18						Jun 2, 2022	SYSTEM	(\$8,760.00)						
19						Jun 30, 2022	SYSTEM	(\$8,760.00)						
- Total								(\$17,520.00)						
Material - Total								(\$17,520.00)						
0210		MaterialCredit			19	Jun 30, 2022	SYSTEM	\$8,760.00						
					- Total								\$8,760.00	
					MaterialCredit - Total								\$8,760.00	
0210 - Total								(\$8,760.00)						
0220	MISC. STRUCTURAL STEEL CONSTRUCTION	Material			10	Feb 1, 2022	SYSTEM	\$106,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user graesj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					10	Feb 1, 2022	SYSTEM	(\$106,575.00)						
					11	Feb 16, 2022	SYSTEM	\$123,395.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user graesj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					11	Feb 16, 2022	SYSTEM	(\$123,395.00)						
	- Total								\$0.00					
Material - Total								\$0.00						
0220 - Total								\$0.00						
0230	OPEN CELL FOAM JOINT SEAL	Material			11	Feb 16, 2022	SYSTEM	(\$3,234.00)						
					12	Mar 2, 2022	SYSTEM	(\$3,234.00)						
					13	Mar 16, 2022	SYSTEM	(\$15,746.50)						
	- Total								(\$22,214.50)					



Line Item Adjustments by Estimate

Jul 6, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3239	0230	OPEN CELL FOAM JOINT SEAL	Material - Total					(\$22,214.50)	
			MaterialCredit		12	Mar 2, 2022	SYSTEM	\$3,234.00	
					13	Mar 16, 2022	SYSTEM	\$3,234.00	
					14	Apr 4, 2022	SYSTEM	\$15,746.50	
					- Total			\$22,214.50	
			MaterialCredit - Total					\$22,214.50	
			Other Item Adjustment	MDPA	13	Mar 16, 2022	graesj1	\$6,256.25	Estimate 13, PAL number was not requested for material resulting in discrepancy. 50% Payment for labor of installment.
					14	Apr 4, 2022	veasms1	(\$6,256.25)	Estimate 14 removal of adjustment made on estimate 13 PAL number received
					MDPA - Total			\$0.00	
				OTHR	19	Jun 30, 2022	graesj1	(\$3,080.00)	Estimate 19 adjustment for damaged emseal requiring replacement adjustment will be removed once emseal is replaced 80 ft. * \$38.50 / LF = \$3,080
					OTHR - Total			(\$3,080.00)	
			Other Item Adjustment - Total					(\$3,080.00)	
		0230 - Total						(\$3,080.00)	
		J5S3239 - Total						(\$19,228.85)	
		Overall - Total						(\$19,228.85)	