



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 19, 2021

Pay Estimate Created Date: July 16, 2021

Progress Estimate Number 2	Contract ID 210521-D06	Pay Period Start July 1, 2021	Original Contract Amount \$1,749,000.00
	Prime Contractor West Plains Bridge & Grading, LLC	Pay Period End July 15, 2021	Net Change Order Amount \$0.00
			Current Contract Amount \$1,749,000.00

Approval Date		By User
July 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	moorec1
July 16, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gabelj3
July 19, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		11.31%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	June 17, 2021	June 17, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
210521-D06			
Total Posted Items Pay	\$112,178.40	\$85,717.65	\$197,896.05
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$112,178.40	\$85,717.65	\$197,896.05

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3368	0080	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	EA	\$1,950.000	2	\$3,900.00
	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	EA	\$800.000	2	\$1,600.00
	0120	6161005	CONSTRUCTION SIGNS	SQFT	\$8.000	181	\$1,448.00
	0140	6161025	CHANNELIZER (TRIM LINE)	EA	\$20.000	10	\$200.00
	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,450.000	2	\$6,900.00
	0160	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	EA	\$15,000.000	2	\$30,000.00
	0170	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	EA	\$1,000.000	4	\$4,000.00
	0180	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	LF	\$25.000	1,000	\$25,000.00
	0240	6207001	PAVEMENT MARKING REMOVAL	LF	\$1.000	625	\$625.00
	0250	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	LF	\$2.000	1,463	\$2,926.00
	0310	8061050	TYPE C BERM	LF	\$35.000	270	\$9,450.00
	0380	2161503	REMOVAL OF EXISTING DECK REPAIR	SQFT	\$30.000	287.5	\$8,625.00
	0470	7040106	FULL DEPTH REPAIR	SQFT	\$87.000	201.2	\$17,504.40

Project J5S3368 - Total	\$112,178.40
Overall - Total	\$112,178.40

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on July 19, 2021

Pay Estimate Created Date: July 16, 2021

Progress Estimate Number 2	Contract ID 210521-D06	Pay Period Start July 1, 2021	Original Contract Amount \$1,749,000.00
	Prime Contractor West Plains Bridge & Grading, LLC	Pay Period End July 15, 2021	Net Change Order Amount \$0.00
			Current Contract Amount \$1,749,000.00

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3368	0310	TYPE C BERM	Material			-270	\$35.00	(\$9,450.00)
	0310	TYPE C BERM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	270	\$35.00	\$9,450.00
	0470	FULL DEPTH REPAIR	Material			-201.2	\$87.00	(\$17,504.40)
	0470	FULL DEPTH REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	201.2	\$87.00	\$17,504.40
	Total							



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 19, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5S3368	FAS S402(29)	Bridge Rehabilitation	T	PULASKI	over the Gasconade River, North of Waynesville

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5S3368	Posted Item Pay	\$112,178.40	\$85,717.65	\$197,896.05
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$112,178.40	\$85,717.65	\$197,896.05
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 19, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3368, Item 7040106, Project Item Line Number 0470, Material Set 704010696, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Material is approved. Sampling and testing requirements need updated.	moorec1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3368, Item 8061050, Project Item Line Number 0310, Material Set 806105096, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Material is approved. Sampling and testing requirements need updated.	moorec1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-D06	J5S3368	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$12,000.00	\$1,200.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	4.40	0.00	4.40	STA	0.00	\$2,200.00	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$3,000.00	\$0.00
		0001	0040	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	167.00	0.00	167.00	SQYD	0.00	\$25.00	\$0.00
		0001	0050	4019905	MISC.OPTIONAL PAVEMENT (10" HMA or 8" PCCP)	166.70	0.00	166.70	SQYD	0.00	\$120.00	\$0.00
		0001	0060	6113020	FURNISHING TYPE 2 ROCK BLANKET	48.00	0.00	48.00	CUYD	0.00	\$50.00	\$0.00
		0001	0070	6113040	PLACING TYPE 2 ROCK BLANKET	48.00	0.00	48.00	CUYD	0.00	\$100.00	\$0.00
		0001	0080	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$1,950.00	\$3,900.00
		0001	0090	6122020	REPLACEMENT SAND BARREL	2.00	0.00	2.00	EA	0.00	\$150.00	\$0.00
		0001	0100	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	0.00	\$810.00	\$0.00
		0001	0110	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$800.00	\$1,600.00
		0001	0120	6161005	CONSTRUCTION SIGNS	181.00	0.00	181.00	SQFT	181.00	\$8.00	\$1,448.00
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$45.00	\$0.00
		0001	0140	6161025	CHANNELIZER (TRIM LINE)	10.00	0.00	10.00	EA	10.00	\$20.00	\$200.00
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,450.00	\$6,900.00
		0001	0160	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	2.00	0.00	2.00	EA	2.00	\$15,000.00	\$30,000.00
		0001	0170	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,000.00	\$4,000.00
		0001	0180	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	1,000.00	0.00	1,000.00	LF	1,000.00	\$25.00	\$25,000.00
		0001	0190	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	1,000.00	0.00	1,000.00	LF	0.00	\$13.00	\$0.00
		0001	0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$91,497.00	\$45,748.50
		0001	0210	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0220	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,859.00	0.00	1,859.00	LF	0.00	\$3.00	\$0.00
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	702.00	0.00	702.00	LF	0.00	\$3.00	\$0.00
		0001	0240	6207001	PAVEMENT MARKING REMOVAL	4,000.00	0.00	4,000.00	LF	625.00	\$1.00	\$625.00
		0001	0250	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	2,000.00	0.00	2,000.00	LF	1,463.00	\$2.00	\$2,926.00
		0001	0260	6214600A	FLOWABLE BACKFILL	5.00	0.00	5.00	CUYD	0.00	\$690.00	\$0.00
		0001	0270	8051000A	SEEDING - COOL SEASON MIXTURES	0.30	0.00	0.30	ACRE	0.00	\$17,650.00	\$0.00
		0001	0280	8061004	SEDIMENT TRAP ROCK	48.00	0.00	48.00	CUYD	0.00	\$65.00	\$0.00
		0001	0290	8061016	SEDIMENT REMOVAL	16.00	0.00	16.00	CUYD	0.00	\$10.00	\$0.00
		0001	0300	8061019	SILT FENCE	600.00	0.00	600.00	LF	0.00	\$3.20	\$0.00
		0001	0310	8061050	TYPE C BERM	270.00	0.00	270.00	LF	270.00	\$35.00	\$9,450.00
		0010	0320	6061060	MGS GUARDRAIL	100.00	0.00	100.00	LF	0.00	\$30.25	\$0.00
		0010	0330	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,240.00	\$0.00
		0010	0340	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,025.00	\$0.00
		0040	0350	9039901	MISC.Adjust Existing Signs	1.00	0.00	1.00	LS	0.00	\$1,500.00	\$0.00
		0070	0355	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0070	0360	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,481.00	0.00	2,481.00	SQYD	0.00	\$37.00	\$0.00
		0070	0370	2161501	REMOVAL OF ASPHALT WEARING SURFACE	22,329.00	0.00	22,329.00	SQFT	22,329.00	\$1.35	\$30,144.15
		0070	0380	2161503	REMOVAL OF EXISTING DECK REPAIR	575.00	0.00	575.00	SQFT	575.00	\$30.00	\$17,250.00
		0070	0390	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	168.00	0.00	168.00	LF	0.00	\$18.00	\$0.00
		0070	0400	2169902	MISC.REMOVAL OF EXISTING BEARINGS	4.00	0.00	4.00	EA	0.00	\$3,000.00	\$0.00
		0070	0410	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	127.00	0.00	127.00	SQYD	0.00	\$275.00	\$0.00
		0070	0420	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	22.20	0.00	22.20	CY	0.00	\$826.00	\$0.00
0070	0430	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,481.00	0.00	2,481.00	SQYD	0.00	\$105.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 19, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-D06	J5S3368	0070	0440	7034600	CURB BLOCKOUT	1,627.00	0.00	1,627.00	LF	0.00	\$80.00	\$0.00
			0450	7040101	SUBSTRUCTURE REPAIR (FORMED)	65.00	0.00	65.00	SQFT	0.00	\$120.00	\$0.00
			0460	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	56.00	0.00	56.00	SQFT	0.00	\$105.00	\$0.00
			0470	7040106	FULL DEPTH REPAIR	250.00	0.00	250.00	SQFT	201.20	\$87.00	\$17,504.40
			0480	7040113	CLEANING AND EPOXY COATING	7,763.00	0.00	7,763.00	SQFT	0.00	\$7.55	\$0.00
			0490	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$48,375.00	\$0.00
			0500	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$48,000.00	\$0.00
			0510	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	8,500.00	0.00	8,500.00	SQFT	0.00	\$50.50	\$0.00
			0520	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	8,500.00	0.00	8,500.00	SQFT	0.00	\$2.15	\$0.00
			0530	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	3,200.00	0.00	3,200.00	SQFT	0.00	\$2.15	\$0.00
			0540	7125370A	FINISH FIELD COAT (SYSTEM G)	3,200.00	0.00	3,200.00	SQFT	0.00	\$2.15	\$0.00
			0550	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$45,000.00	\$0.00
			0560	7129902	MISC.PIN AND PIN PLATE REPLACEMENT	4.00	0.00	4.00	EA	0.00	\$23,000.00	\$0.00
			0570	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$4,100.00	\$0.00
			0580	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$3,500.00	\$0.00
			0590	7172054	OPEN CELL FOAM JOINT SEAL	168.00	0.00	168.00	LF	0.00	\$85.00	\$0.00
Project J5S3368 - Total Value Posted to Date as of Report Generated Date											\$197,896.05	
210521-D06 Overall - Total Value Posted to Date as of Report Generated Date											\$197,896.05	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 19, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3368

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0080	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	7/13/21	7/16/21	2.00	EA	Locations and measurements on file in eProjects.					
0110	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	7/13/21	7/16/21	2.00	EA	Locations and measurements on file in eProjects.					
0120	6161005	CONSTRUCTION SIGNS	7/13/21	7/16/21	181.00	SQFT	Locations and measurements on file in eProjects.					
0140	6161025	CHANNELIZER (TRIM LINE)	7/13/21	7/16/21	10.00	EA	Locations and measurements on file in eProjects.					
0150	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	7/13/21	7/16/21	2.00	EA	Locations and measurements on file in eProjects.					
0160	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	7/13/21	7/16/21	2.00	EA	Locations and measurements on file in eProjects.					
0170	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	7/13/21	7/16/21	4.00	EA	Locations and measurements on file in eProjects.					
0180	6173700B	TEMP. TRAFFIC BARRIER ANCHORED., CONT	7/13/21	7/16/21	1,000.00	LF	Locations and measurements on file in eProjects.					
0240	6207001	PAVEMENT MARKING REMOVAL	7/13/21	7/16/21	625.00	LF	Locations and measurements on file in eProjects.					
0250	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	7/13/21	7/16/21	1,463.00	LF	Locations and measurements on file in eProjects.					
0310	8061050	TYPE C BERM	7/13/21	7/16/21	270.00	LF	LM 4.826 72.5' LT to 72.5' RT = 145 LF LM 4.886 62.5' LT to 62.5' RT = 125 LF					
0380	2161503	REMOVAL OF EXISTING DECK REPAIR	7/13/21	7/16/21	287.50	SQFT	Locations and measurements on file in eProjects.					
0470	7040106	FULL DEPTH REPAIR	7/13/21	7/16/21	201.20	SQFT	Locations and measurements on file in eProjects.					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 19, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5S3368	0310	TYPE C BERM	Material		2	Jul 16, 2021	SYSTEM	\$9,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user moorec1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					2	Jul 16, 2021	SYSTEM	(\$9,450.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0310 - Total								\$0.00		
	0470	FULL DEPTH REPAIR	Material		2	Jul 16, 2021	SYSTEM	\$17,504.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user moorec1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					2	Jul 16, 2021	SYSTEM	(\$17,504.40)			
		- Total								\$0.00	
		Material - Total								\$0.00	
	0470 - Total								\$0.00		
J5S3368 - Total								\$0.00			
Overall - Total								\$0.00			