



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 19	Contract ID 210521-F01 Prime Contractor KCI Construction Company	Pay Period Start May 2, 2022 Pay Period End May 15, 2022	Original Contract Amount \$30,573,000.00 Net Change Order Amount \$49,472.63 Current Contract Amount \$30,622,472.63
---------------------------------------	---	---	---

Approval Date		By User
May 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	schirj1
May 16, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	loket1
May 17, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2023	July 1, 2023		17.42%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 26, 2021	July 26, 2021	
Open to Traffic Date			
Work Began Date	August 3, 2021	August 3, 2021	

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
210521-F01			
Total Posted Items Pay	\$403,195.22	\$4,931,794.13	\$5,334,989.35
Gross Item Adjustments	\$130,730.48	\$57,897.83	\$188,628.31
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$533,925.70	\$4,989,691.96	\$5,523,617.66

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S1718	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$2,469,600.000	0.08	\$197,568.00
	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$6.300	1,615.35	\$10,176.71
	0130	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	SQYD	\$88.000	13.33	\$1,173.04
	0150	5041000	CONCRETE APPROACH PAVEMENT	SQYD	\$115.000	116.7	\$13,420.50
	0180	6081012	TRUNCATED DOMES	SQFT	\$15.000	10	\$150.00
	0210	6085007	PAVED APPROACH, 7 IN.	SQYD	\$76.000	418.51	\$31,806.76
	0220	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$50.000	250.03	\$12,501.50
	0250	6089902	MISC.CONCRETE CURB RAMP (7 IN. THICK)	EA	\$1,765.000	1	\$1,765.00
	0260	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$30.000	461.01	\$13,830.30
	0270	6091052	CURB AND GUTTER TYPE B	LF	\$30.000	151.5	\$4,545.00
	0310	6099903	MISC.MODIFIED CURB TYPE A	LF	\$25.500	79.3	\$2,022.15
	0560	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.160	1,374	\$219.84
	0570	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.220	1,878	\$413.16
	0620	6207001	PAVEMENT MARKING REMOVAL	LF	\$0.700	1,679	\$1,175.30
	0750	8061016	SEDIMENT REMOVAL	CUYD	\$16.000	26	\$416.00
	1440	2063000	CLASS 3 EXCAVATION	CUYD	\$31.000	182.61	\$5,660.91
	1450	2063500	CULVERT CLEANOUT	EA	\$2,080.000	1	\$2,080.00
	1480	7250315A	15 IN. PIPE GROUP B	LF	\$73.000	45	\$3,285.00
	1490	7250318A	18 IN. PIPE GROUP B	LF	\$81.000	58	\$4,698.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 19	Contract ID 210521-F01 Prime Contractor KCI Construction Company	Pay Period Start May 2, 2022 Pay Period End May 15, 2022	Original Contract Amount \$30,573,000.00 Net Change Order Amount \$49,472.63 Current Contract Amount \$30,622,472.63
---------------------------------------	---	---	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S1718	1590	7261015	15 IN. PIPE GROUP A	LF	\$99.000	21	\$2,079.00
	1810	7319903	MISC.MSD PCC DOUBLE STREET INLET	LF	\$963.000	16	\$15,408.00
	2140	2164000	CURB REMOVAL	LF	\$66.000	135	\$8,910.00
	2160	2169904	MISC.PARTIAL REMOVAL & REPLACEMENT OF APPROACH SLAB	SQFT	\$45.000	676	\$30,420.00
	2170	2169904	MISC.REMOVAL OF EXISTING CANTILEVER SIDEWALK	SQFT	\$15.000	606	\$9,090.00
	2220	7034430	SIDEWALK (BRIDGES)	SQFT	\$17.000	1,125	\$19,125.00
	2230	7040104	HALF-SOLE REPAIR	SQFT	\$65.000	7.5	\$487.50
Project J6S1718 - Total							\$392,426.67
J6S1718B	2590	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$6.300	135.1	\$851.13
	2680	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	SQYD	\$88.000	45.63	\$4,015.44
	2770	6081012	TRUNCATED DOMES	SQFT	\$18.000	20	\$360.00
	2820	6089902	MISC.7 IN. CONCRETE CURB RAMP (10 FT WIDE)	EA	\$2,500.000	1	\$2,500.00
	2880	6089905	MISC.4 IN. CONCRETE SIDEWALK (10 FT WIDE)	SQYD	\$34.000	89.47	\$3,041.98
Project J6S1718B - Total							\$10,768.55
Overall - Total							\$403,195.22

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S1718	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-8,348.37	\$6.30	(\$52,594.73)
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	8,348.37	\$6.30	\$52,594.73
	0130	CONCRETE PAVEMENT (7 IN. NON-REINF)	Material			-37.13	\$88.00	(\$3,267.44)
	0130	CONCRETE PAVEMENT (7 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	37.13	\$88.00	\$3,267.44
	0140	CONCRETE PAVEMENT (9 IN. NON-REINF)	Material			-454.6	\$82.00	(\$37,277.20)
	0140	CONCRETE PAVEMENT (9 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	454.6	\$82.00	\$37,277.20
	0150	CONCRETE APPROACH PAVEMENT	Material			-116.7	\$115.00	(\$13,420.50)
	0150	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	116.7	\$115.00	\$13,420.50
	0210	PAVED APPROACH, 7 IN.	Material			-3,111.07	\$76.00	(\$236,441.32)
	0210	PAVED APPROACH, 7 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 28	3,111.07	\$76.00	\$236,441.32



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 19		Contract ID 210521-F01 Prime Contractor KCI Construction Company		Pay Period Start May 2, 2022	Pay Period End May 15, 2022	Original Contract Amount \$30,573,000.00	Net Change Order Amount \$49,472.63	Current Contract Amount \$30,622,472.63
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S1718					on the current Payment Estimate.			
	0220	CONCRETE SIDEWALK, 4 IN.	Material			-1,839.03	\$50.00	(\$91,951.50)
	0220	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	1,839.03	\$50.00	\$91,951.50
	0250	MISC.	Material			-8	\$1,765.00	(\$14,120.00)
	0250	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	8	\$1,765.00	\$14,120.00
	0260	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-1,918.06	\$30.00	(\$57,541.80)
	0260	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	1,918.06	\$30.00	\$57,541.80
	0270	CURB AND GUTTER TYPE B	Material			-3,937.79	\$30.00	(\$118,133.70)
	0270	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	3,937.79	\$30.00	\$118,133.70
	0290	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	Material			-12	\$19.00	(\$228.00)
	0290	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	12	\$19.00	\$228.00
	0300	MISC.	Material			-236.9	\$28.00	(\$6,633.20)
	0300	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	236.9	\$28.00	\$6,633.20
	0310	MISC.	Material			-79.3	\$25.50	(\$2,022.15)
	0310	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	79.3	\$25.50	\$2,022.15
	0340	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-115.5	\$200.00	(\$23,100.00)
	0340	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	115.5	\$200.00	\$23,100.00
	0350	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material			-115.5	\$3.00	(\$346.50)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 19	Contract ID 210521-F01 Prime Contractor KCI Construction Company	Pay Period Start May 2, 2022 Pay Period End May 15, 2022	Original Contract Amount \$30,573,000.00 Net Change Order Amount \$49,472.63 Current Contract Amount \$30,622,472.63
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S1718	0350	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.	115.5	\$3.00	\$346.50
	0360	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Material			-115.5	\$4.00	(\$462.00)
	0360	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	115.5	\$4.00	\$462.00
	0380	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-34	\$15.00	(\$510.00)
	0380	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.	34	\$15.00	\$510.00
	0390	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-2	\$13.00	(\$26.00)
	0390	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.	2	\$13.00	\$26.00
	0740	CURB INLET CHECK	Material			-12	\$15.25	(\$183.00)
	0740	CURB INLET CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.	12	\$15.25	\$183.00
	1340	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$51,460.89
	1340	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7.00)
	1670	MISC.	Material			-4	\$1,962.00	(\$7,848.00)
	1670	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	4	\$1,962.00	\$7,848.00
	1860	WATER	Material			-1	\$4,859.00	(\$4,859.00)
	1860	WATER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	1	\$4,859.00	\$4,859.00
	2110	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,290.79
	2220	SIDEWALK (BRIDGES)	Material			-1,125	\$17.00	(\$19,125.00)
	2220	SIDEWALK (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	1,125	\$17.00	\$19,125.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 19	Contract ID 210521-F01 Prime Contractor KCI Construction Company	Pay Period Start May 2, 2022 Pay Period End May 15, 2022	Original Contract Amount \$30,573,000.00 Net Change Order Amount \$49,472.63 Current Contract Amount \$30,622,472.63
---------------------------------------	---	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S1718	2230	HALF-SOLE REPAIR	Material			-7.5	\$65.00	(\$487.50)
	2230	HALF-SOLE REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.	7.5	\$65.00	\$487.50
J6S1718B	2590	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-2,425.16	\$6.30	(\$15,278.51)
	2590	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,425.16	\$6.30	\$15,278.51
	2680	CONCRETE PAVEMENT (7 IN. NON-REINF)	Material			-76.19	\$88.00	(\$6,704.72)
	2680	CONCRETE PAVEMENT (7 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	76.19	\$88.00	\$6,704.72
	2690	CONCRETE PAVEMENT (9 IN. NON-REINF)	Material			-161.42	\$82.00	(\$13,236.44)
	2690	CONCRETE PAVEMENT (9 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	161.42	\$82.00	\$13,236.44
	2770	TRUNCATED DOMES	Overrun			-20	\$18.00	(\$360.00)
	2820	MISC.	Material			-9	\$2,500.00	(\$22,500.00)
	2820	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	9	\$2,500.00	\$22,500.00
	2880	MISC.	Material			-2,250.46	\$34.00	(\$76,515.64)
	2880	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	2,250.46	\$34.00	\$76,515.64
	2910	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-37.8	\$30.00	(\$1,134.00)
	2910	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	37.8	\$30.00	\$1,134.00
	3160	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material			-459.9	\$45.00	(\$20,695.50)
3160	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.	459.9	\$45.00	\$20,695.50	
3610	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material			-566	\$3.15	(\$1,782.90)	
3610	CABLE-CONDUIT, 1 IN., 2	Material		This adjustment offsets the original system-	566	\$3.15	\$1,782.90	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 18, 2022

Pay Estimate Created Date: May 16, 2022

Progress Estimate Number 19		Contract ID 210521-F01 Prime Contractor KCI Construction Company		Pay Period Start May 2, 2022 Pay Period End May 15, 2022		Original Contract Amount \$30,573,000.00 Net Change Order Amount \$49,472.63 Current Contract Amount \$30,622,472.63		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S1718B		CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG			generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.			
	3840	SEWER	Material			-257	\$827.00	(\$212,539.00)
	3840	SEWER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	257	\$827.00	\$212,539.00
	3850	SEWER	Material			-75	\$1,057.00	(\$79,275.00)
	3850	SEWER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	75	\$1,057.00	\$79,275.00
	3870	SEWER	Material			-267	\$432.00	(\$115,344.00)
	3870	SEWER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	267	\$432.00	\$115,344.00
	4150	SEWER	Material			-27.1	\$286.00	(\$7,750.60)
	4150	SEWER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.	27.1	\$286.00	\$7,750.60
J6S1718C	4810	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material			-1,003	\$3.15	(\$3,159.45)
	4810	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.	1,003	\$3.15	\$3,159.45
	4830	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$78,397.80
	4830	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$52.00)
Total								\$130,730.48



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 18, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S1718	FAF-100-1(70)	Pavement, ADA, Signal and Drainage improvements	100	ST LOUIS	from Big Bend Road to Lindbergh Boulevard
J6S1718B	FAF-100-1(80)	Pedestrian Trail, Underpass & Sanitary Sewer	100	ST LOUIS	from Bremerton to Black Creek
J6S1718C	FAF-100-1(81)	Pedestrian and Streetscape enhancements	100	ST LOUIS	from Kenmore Drive to Lindbergh

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J6S1718	Posted Item Pay	\$392,426.67	\$3,068,466.93
	Gross Item Adjustments	\$52,744.68	\$29,260.50
	Gross Item Pay	\$445,171.35	\$3,097,727.43
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J6S1718B	Posted Item Pay	\$10,768.55	\$1,801,254.75
	Gross Item Adjustments	(\$360.00)	\$28,585.33
	Gross Item Pay	\$10,408.55	\$1,829,840.08
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J6S1718C	Posted Item Pay	\$0.00	\$62,072.45
	Gross Item Adjustments	\$78,345.80	\$52.00
	Gross Item Pay	\$78,345.80	\$62,124.45
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 18, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 3040504, Project Item Line Number 2590, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with materials to complete required testing.	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 3040504, Project Item Line Number 0070, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 3040504, Project Item Line Number 0070, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 5021107, Project Item Line Number 2680, Material Set 502110796, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 5021107, Project Item Line Number 2680, Material Set 502110796, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 5021107, Project Item Line Number 2680, Material Set 502110796, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 5021107, Project Item Line Number 2680, Material Set 502110796, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5021107, Project Item Line Number 0130, Material Set 502110796, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5021107, Project Item Line Number 0130, Material Set 502110796, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5021107, Project Item Line Number 0130, Material Set 502110796, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5021107, Project Item Line Number 0130, Material Set 502110796, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 5021109, Project Item Line Number 2690, Material Set 502110996, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 5021109, Project Item Line Number 2690, Material Set 502110996, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 5021109, Project Item Line Number 2690, Material Set 502110996, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 5021109, Project Item Line Number 2690, Material Set 502110996, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5021109, Project Item Line Number 0140, Material Set 502110996, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5021109, Project Item Line Number 0140, Material Set 502110996, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5021109, Project Item Line Number 0140, Material Set 502110996, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5021109, Project Item Line Number 0140, Material Set 502110996, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5041000, Project Item Line Number 0150, Material Set 504100096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5041000, Project Item Line Number 0150, Material Set 504100096, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5041000, Project Item Line Number 0150, Material Set 504100096, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 5041000, Project Item Line Number 0150, Material Set 504100096, Material 1057JMTBE28019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6039902, Project Item Line Number 1860, Material Set 603990296, Material 0603WL - Material for Waterline, Acceptance Action	No Remark was entered by Engineer	schirj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 18, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 0603WL is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 6039923, Project Item Line Number 3840, Material Set 603992396, Material 0726MPFC - Force Main Pipe, Acceptance Action Generic 0726MPFC is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 6039923, Project Item Line Number 3850, Material Set 603992396, Material 0726MPFC - Force Main Pipe, Acceptance Action Generic 0726MPFC is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 6039923, Project Item Line Number 3870, Material Set 603992396, Material 0726MPFC - Force Main Pipe, Acceptance Action Generic 0726MPFC is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6085007, Project Item Line Number 0210, Material Set 608500796, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6086004, Project Item Line Number 0220, Material Set 608600496, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 6089902, Project Item Line Number 2820, Material Set 608990296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6089902, Project Item Line Number 0250, Material Set 608990296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 6089905, Project Item Line Number 2880, Material Set 608990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 6089905, Project Item Line Number 2880, Material Set 608990596, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 6091010, Project Item Line Number 2910, Material Set 609101096, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6091010, Project Item Line Number 0260, Material Set 609101096, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6091052, Project Item Line Number 0270, Material Set 609105296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6091052, Project Item Line Number 0270, Material Set 609105296, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6092012, Project Item Line Number 0290, Material Set 609201296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6099903, Project Item Line Number 0300, Material Set 6099903, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6099903, Project Item Line Number 0300, Material Set 6099903, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6099903, Project Item Line Number 0310, Material Set 6099903, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6131010, Project Item Line Number 0340, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6131012, Project Item Line Number 0350, Material Set 613101296, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6131013, Project Item Line Number 0360, Material Set 613101396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6131015, Project Item Line Number 0380, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6131017, Project Item Line Number 0390, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6131017, Project Item Line Number 0390, Material Set 613101796, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 6131017, Project Item Line	No Remark was entered by Engineer	schirj1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 18, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Number 0390, Material Set 613101796, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 7034430, Project Item Line Number 2220, Material Set 703443096, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 7034430, Project Item Line Number 2220, Material Set 703443096, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 7040104, Project Item Line Number 2230, Material Set 704010496, Material 3099XX - See Remarks for Description of Material, Acceptance Action Generic 3099XX is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 7201000, Project Item Line Number 3160, Material Set 720100096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 7201000, Project Item Line Number 3160, Material Set 720100096, Material 0720MSEW - MSE Wall System -Bridge Approved Design, Acceptance Action Generic 0720MSEW is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 7201000, Project Item Line Number 3160, Material Set 720100096, Material 1011GXT4 - Geotextile Fabric for Separation (T4), Acceptance Action Generic 1011GXT4 is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 7201000, Project Item Line Number 3160, Material Set 720100096, Material 1010SGBF - Select Gran Backfill for Structural Sys, Acceptance Action Generic 1010SGBF is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 7269923, Project Item Line Number 4150, Material Set 726992396, Material 4028SPPV...08 - 8" PVC Sewer Pipe, Acceptance Action Generic 4028SPPV...08 is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 7319902, Project Item Line Number 1670, Material Set 7319902, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 7319902, Project Item Line Number 1670, Material Set 7319902, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 8061007A, Project Item Line Number 0740, Material Set 8061007A96, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 9017407, Project Item Line Number 3610, Material Set 901740796, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718C, Item 9017407, Project Item Line Number 4810, Material Set 901740796, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	No Remark was entered by Engineer	schirj1	Overridden
Estimate Exception Type: Item Overrun: Contract 210521-F01, Contract Project J6S1718B, Project Item Line Number 2770, Contract Line Item Number 2770, Item 6081012, Minor Item.	Working on change order.	schirj1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.28	\$2,469,600.00	\$691,488.00
		0001	0020	2031000	CLASS A EXCAVATION	596.00	0.00	596.00	CUYD	0.00	\$13.40	\$0.00
		0001	0030	2035500	EMBANKMENT IN PLACE	106.00	0.00	106.00	CUYD	0.00	\$8.00	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	477.00	0.00	477.00	CUYD	0.00	\$10.45	\$0.00
		0001	0050	2037075	COMPACTING IN CUT	2.00	0.00	2.00	STA	0.00	\$2,123.00	\$0.00
		0001	0060	2071000	LINEAR GRADING CLASS 1	403.50	0.00	403.50	STA	2.00	\$900.00	\$1,800.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	60,618.00	0.00	60,618.00	SQYD	8,381.57	\$6.30	\$52,803.89
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1,248.30	0.00	1,248.30	TONS	0.00	\$124.50	\$0.00
		0001	0090	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	3,242.40	0.00	3,242.40	TONS	0.00	\$139.00	\$0.00
		0001	0100	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	12,462.40	0.00	12,462.40	TONS	0.00	\$87.00	\$0.00
		0001	0110	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	14,886.20	0.00	14,886.20	TONS	0.00	\$80.00	\$0.00
		0001	0120	4071005	TACK COAT	31,850.00	0.00	31,850.00	GAL	0.00	\$2.50	\$0.00
		0001	0130	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	7,894.00	0.00	7,894.00	SQYD	37.13	\$88.00	\$3,267.44
		0001	0140	5021109	CONCRETE PAVEMENT (9 IN. NON-REINF)	2,377.40	0.00	2,377.40	SQYD	454.60	\$82.00	\$37,277.20
		0001	0150	5041000	CONCRETE APPROACH PAVEMENT	481.70	0.00	481.70	SQYD	116.70	\$115.00	\$13,420.50
		0001	0160	6071102	MODIFIED CONCRETE GUTTER TYPE B	424.00	0.00	424.00	LF	0.00	\$35.00	\$0.00
		0001	0170	6079903	MISC.48 " Decorative Pedestrian Fence (Structures)	733.00	0.00	733.00	LF	0.00	\$105.00	\$0.00
		0001	0180	6081012	TRUNCATED DOMES	2,477.00	0.00	2,477.00	SQFT	76.40	\$15.00	\$1,146.00
		0001	0190	6083008	8 IN. CONCRETE MEDIAN STRIP	1,535.20	0.00	1,535.20	SQYD	0.00	\$90.00	\$0.00
		0001	0200	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	424.00	0.00	424.00	LF	0.00	\$130.00	\$0.00
		0001	0210	6085007	PAVED APPROACH, 7 IN.	14,086.90	0.00	14,086.90	SQYD	3,111.07	\$76.00	\$236,441.32
		0001	0220	6086004	CONCRETE SIDEWALK, 4 IN.	14,425.90	0.00	14,425.90	SQYD	1,872.15	\$50.00	\$93,607.50
		0001	0230	6086008	CONCRETE SIDEWALK, 8 IN.	182.70	0.00	182.70	SQYD	0.00	\$84.00	\$0.00
		0001	0240	6089901	MISC.STAIRS AND HANDRAILS AT CURB RAMP 72	1.00	0.00	1.00	LS	0.00	\$5,700.00	\$0.00
		0001	0250	6089902	MISC.CONCRETE CURB RAMP (7 IN. THICK)	153.00	0.00	153.00	EA	8.00	\$1,765.00	\$14,120.00
		0001	0260	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	14,712.00	0.00	14,712.00	LF	1,921.36	\$30.00	\$57,640.80
		0001	0270	6091052	CURB AND GUTTER TYPE B	17,779.00	0.00	17,779.00	LF	3,937.79	\$30.00	\$118,133.70
		0001	0280	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	1,311.00	0.00	1,311.00	LF	0.00	\$18.50	\$0.00
		0001	0290	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	3,878.00	0.00	3,878.00	LF	12.00	\$19.00	\$228.00
		0001	0300	6099903	MISC.MODIFIED CURB	873.00	0.00	873.00	LF	236.90	\$28.00	\$6,633.20
		0001	0310	6099903	MISC.MODIFIED CURB TYPE A	774.00	0.00	774.00	LF	79.30	\$25.50	\$2,022.15
		0001	0320	6113020	FURNISHING TYPE 2 ROCK BLANKET	716.00	0.00	716.00	CUYD	0.00	\$30.00	\$0.00
		0001	0330	6113040	PLACING TYPE 2 ROCK BLANKET	716.00	0.00	716.00	CUYD	0.00	\$18.00	\$0.00
		0001	0340	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	304.00	0.00	304.00	SQYD	115.50	\$200.00	\$23,100.00
		0001	0350	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	304.00	0.00	304.00	SQYD	115.50	\$3.00	\$346.50
		0001	0360	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	304.00	0.00	304.00	SQYD	115.50	\$4.00	\$462.00
		0001	0370	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,266.00	0.00	1,266.00	LF	147.00	\$4.50	\$661.50
		0001	0380	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	760.00	0.00	760.00	EA	34.00	\$15.00	\$510.00
		0001	0390	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	380.00	0.00	380.00	EA	2.00	\$13.00	\$26.00
		0001	0400	6161005	CONSTRUCTION SIGNS	2,102.00	0.00	2,102.00	SQFT	0.00	\$9.50	\$0.00
		0001	0410	6161008	ADVANCED WARNING RAIL SYSTEM	87.00	0.00	87.00	EA	0.00	\$35.00	\$0.00
		0001	0420	6161009	FLAG ASSEMBLY	39.00	0.00	39.00	EA	0.00	\$25.00	\$0.00
		0001	0430	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.15	\$750,000.00	\$112,500.00
		0001	0440	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$18,000.00	\$0.00
		0001	0450	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	6.00	0.00	6.00	EA	4.00	\$3,500.00	\$14,000.00
		0001	0460	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	33.00	0.00	33.00	LF	0.00	\$250.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0001	0470	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,450.00	0.00	1,450.00	LF	0.00	\$22.45	\$0.00
		0001	0480	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,260.00	0.00	1,260.00	LF	0.00	\$8.50	\$0.00
		0001	0490	6179902	MISC.CONCRETE BARRIER HEIGHT TRANSITION	9.00	0.00	9.00	EA	0.00	\$643.00	\$0.00
		0001	0500	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$3,099,938.53	\$0.00
		0001	0501	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.50	\$2,965,936.53	\$1,482,968.26
		0001	0510	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	2,680.00	0.00	2,680.00	LF	0.00	\$20.00	\$0.00
		0001	0520	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	83.00	0.00	83.00	EA	0.00	\$300.00	\$0.00
		0001	0530	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	11.00	0.00	11.00	EA	0.00	\$350.00	\$0.00
		0001	0540	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	7.00	1.00	8.00	EA	0.00	\$1,600.00	\$0.00
		0001	0550	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	24.00	0.00	24.00	EA	0.00	\$50.00	\$0.00
		0001	0560	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	64,692.00	0.00	64,692.00	LF	1,374.00	\$0.16	\$219.84
		0001	0570	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	82,056.00	0.00	82,056.00	LF	1,878.00	\$0.22	\$413.16
		0001	0580	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,401.00	0.00	2,401.00	LF	0.00	\$1.00	\$0.00
		0001	0590	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	258.00	0.00	258.00	LF	0.00	\$5.00	\$0.00
		0001	0600	6206150A	4 IN. WHITE ACRYLIC COPOLYMER FAST DRY PAVEMENT MARKING PAINT	72.00	0.00	72.00	LF	0.00	\$20.00	\$0.00
		0001	0610	6206151A	4 IN. YELLOW ACRYLIC COPOLYMER FAST DRY PAVEMENT MARKING PAINT	168.00	0.00	168.00	LF	0.00	\$10.00	\$0.00
		0001	0620	6207001	PAVEMENT MARKING REMOVAL	17,981.00	0.00	17,981.00	LF	1,679.00	\$0.70	\$1,175.30
		0001	0630	6209902	MISC.PARKING BLOCK	37.00	0.00	37.00	EA	0.00	\$40.00	\$0.00
		0001	0640	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,366.00	0.00	2,366.00	SQYD	0.00	\$13.25	\$0.00
		0001	0650	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	120,693.00	0.00	120,693.00	SQYD	0.00	\$3.45	\$0.00
		0001	0660	6240104A	SEPARATION GEOTEXTILE	1,182.00	0.00	1,182.00	SQYD	0.00	\$4.00	\$0.00
		0001	0670	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.15	\$275,000.00	\$41,250.00
		0001	0680	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,272.00	0.00	2,272.00	SQFT	0.00	\$45.00	\$0.00
		0001	0690	7209904	MISC.RE-CONSTRUCT WALL IN PLACE	135.00	0.00	135.00	SQFT	0.00	\$60.00	\$0.00
		0001	0700	7209904	MISC.SMALL BLOCK WALL	2,277.00	0.00	2,277.00	SQFT	0.00	\$36.00	\$0.00
		0001	0710	8031000A	TURF TYPE TALL FESCUE SODDING	17,974.00	0.00	17,974.00	SQYD	0.00	\$8.45	\$0.00
		0001	0720	8059919	MISC.FERTILIZER, SEEDING, AND MULCHING	1.00	0.00	1.00	ACRE	0.00	\$5,000.00	\$0.00
		0001	0730	8061006	ALTERNATE DITCH CHECK	6.00	0.00	6.00	LF	0.00	\$1.90	\$0.00
		0001	0740	8061007A	CURB INLET CHECK	204.00	0.00	204.00	EA	12.00	\$15.25	\$183.00
		0001	0750	8061016	SEDIMENT REMOVAL	370.00	0.00	370.00	CUYD	64.10	\$16.00	\$1,025.60
		0001	0760	8061017	TEMPORARY SEEDING	2.00	0.00	2.00	ACRE	0.00	\$1,800.00	\$0.00
		0001	0770	8061019	SILT FENCE	17,312.00	0.00	17,312.00	LF	0.00	\$0.35	\$0.00
		0001	0780	8061050	TYPE C BERM	456.00	0.00	456.00	LF	0.00	\$25.00	\$0.00
		0020	0790	9011010	RELOCATED POLE	2.00	0.00	2.00	EA	0.00	\$1,900.00	\$0.00
		0020	0800	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	12.00	0.00	12.00	EA	0.00	\$2,186.00	\$0.00
		0020	0810	9011115	BRACKET ARM, 15 FT. OR 4.6 M	12.00	0.00	12.00	EA	0.00	\$847.00	\$0.00
		0020	0820	9011311	LUMINAIRE, LED-A	25.00	0.00	25.00	EA	0.00	\$425.00	\$0.00
		0020	0830	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	92.00	0.00	92.00	LF	0.00	\$10.50	\$0.00
		0020	0840	9014004	CONDUIT, 4 IN. RIGID, PUSHED	309.00	0.00	309.00	LF	0.00	\$27.50	\$0.00
		0020	0850	9015010	TRENCHING TYPE I	89.00	0.00	89.00	LF	0.00	\$6.00	\$0.00
		0020	0860	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	2,500.00	0.00	2,500.00	LF	0.00	\$1.00	\$0.00
		0020	0870	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	570.00	0.00	570.00	LF	0.00	\$5.20	\$0.00
		0020	0880	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	12.00	0.00	12.00	EA	0.00	\$980.00	\$0.00
		0020	0890	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	7.00	0.00	7.00	EA	0.00	\$4,000.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210521-F01	J6S1718		0020	0900	9019902	MISC.REMOVE AND RELOCATE PRIVATELY-OWNED LIGHT POLE	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
			0030	0910	9020115	SIGNAL HEAD, TYPE 5T	1.00	0.00	1.00	EA	0.00	\$971.00	\$0.00
			0030	0920	9020211	SIGNAL HEAD, TYPE 1S	52.00	0.00	52.00	EA	0.00	\$443.00	\$0.00
			0030	0930	9020213	SIGNAL HEAD, TYPE 3S	6.00	0.00	6.00	EA	0.00	\$679.00	\$0.00
			0030	0940	9020214	SIGNAL HEAD, TYPE 4S	6.00	0.00	6.00	EA	0.00	\$815.00	\$0.00
			0030	0950	9020215	SIGNAL HEAD, TYPE 5S	3.00	0.00	3.00	EA	0.00	\$940.00	\$0.00
			0030	0960	9020513	SIGNAL HEAD, TYPE 3B	30.00	0.00	30.00	EA	0.00	\$877.00	\$0.00
			0030	0970	9020514	SIGNAL HEAD, TYPE 4B	11.00	0.00	11.00	EA	0.00	\$1,021.00	\$0.00
			0030	0980	9020515	SIGNAL HEAD, TYPE 5B	2.00	0.00	2.00	EA	0.00	\$1,346.00	\$0.00
			0030	0985	9020833	SH-FLAT SHEET - SIGNAL SIGN	242.00	0.00	242.00	SQFT	0.00	\$34.33	\$0.00
			0030	0990	9020834	SIGNAL SIGN, MOUNTING HARDWARE	40.00	0.00	40.00	EA	0.00	\$297.00	\$0.00
			0030	1000	9022708	POST, SIGNAL 8 FT. OR 2.4 M	31.00	0.00	31.00	EA	0.00	\$538.00	\$0.00
			0030	1010	9022715	POST, SIGNAL 15 FT. OR 4.6 M	4.00	0.00	4.00	EA	0.00	\$690.00	\$0.00
			0030	1030	9023125	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	2.00	0.00	2.00	EA	0.00	\$6,917.00	\$0.00
			0030	1040	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	2.00	0.00	2.00	EA	0.00	\$8,117.00	\$0.00
			0030	1050	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$8,018.00	\$0.00
			0030	1060	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	4.00	0.00	4.00	EA	0.00	\$10,954.00	\$0.00
			0030	1070	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$12,000.00	\$0.00
			0030	1075	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	0.00	\$9,361.00	\$0.00
			0030	1077	9023320	POST, TYPE B, LONGEST ARM 20 FT. OR 6.1 M	1.00	0.00	1.00	EA	0.00	\$7,728.00	\$0.00
			0030	1080	9023435	POST, TYPE BL, LONGEST ARM 35 FT. OR 10.7 M	1.00	0.00	1.00	EA	0.00	\$13,405.00	\$0.00
			0030	1090	9023455	POST, TYPE BL, LONGEST ARM 55 FT.	1.00	0.00	1.00	EA	0.00	\$20,332.00	\$0.00
			0030	1100	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	5.00	0.00	5.00	EA	0.00	\$16,878.00	\$0.00
			0030	1110	9024975	VIDEO DETECTION SYSTEM	7.00	0.00	7.00	EA	0.00	\$16,428.00	\$0.00
			0030	1120	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	30.00	0.00	30.00	LF	0.00	\$16.00	\$0.00
			0030	1130	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	1,840.00	0.00	1,840.00	LF	0.00	\$12.50	\$0.00
			0030	1140	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	700.00	0.00	700.00	LF	0.00	\$13.50	\$0.00
			0030	1150	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	330.00	0.00	330.00	LF	0.00	\$15.60	\$0.00
			0030	1160	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	480.00	0.00	480.00	LF	0.00	\$24.00	\$0.00
			0030	1170	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	100.00	0.00	100.00	LF	0.00	\$25.00	\$0.00
			0030	1180	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	1,130.00	0.00	1,130.00	LF	0.00	\$27.00	\$0.00
			0030	1190	9027502	CONDUIT, 2 IN., EXTERNAL ON STRUCTURE	30.00	0.00	30.00	LF	0.00	\$94.00	\$0.00
			0030	1200	9028204	CABLE, 4 AWG 1 CONDUCTOR, POWER	300.00	0.00	300.00	LF	0.00	\$2.25	\$0.00
			0030	1210	9028302	CABLE, 12 AWG 2 CONDUCTOR	2,380.00	0.00	2,380.00	LF	0.00	\$1.25	\$0.00
			0030	1220	9028308	CABLE, 16 AWG 2 CONDUCTOR	8,290.00	0.00	8,290.00	LF	0.00	\$1.15	\$0.00
			0030	1230	9028310	CABLE, 16 AWG 5 CONDUCTOR	8,360.00	0.00	8,360.00	LF	0.00	\$1.25	\$0.00
			0030	1240	9028311	CABLE, 16 AWG 7 CONDUCTOR	12,210.00	0.00	12,210.00	LF	0.00	\$1.35	\$0.00
			0030	1250	9028611	POWER SUPPLY ASSEMBLY, TYPE 1 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	0.00	\$3,569.00	\$0.00
			0030	1260	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	2.00	0.00	2.00	EA	0.00	\$4,800.00	\$0.00
			0030	1270	9028810	PULL BOX, PREFORMED CLASS 1	6.00	0.00	6.00	EA	0.00	\$990.00	\$0.00
0030	1280	9028811	PULL BOX, PREFORMED CLASS 2	11.00	0.00	11.00	EA	0.00	\$1,350.00	\$0.00			
0030	1290	9028812	PULL BOX, PREFORMED CLASS 3	5.00	0.00	5.00	EA	0.00	\$1,650.00	\$0.00			
0030	1300	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	3.00	0.00	3.00	EA	0.00	\$3,400.00	\$0.00			
0030	1310	9029100	BASE, CONCRETE	69.40	0.00	69.40	CUYD	0.00	\$1,350.00	\$0.00			
0030	1320	9029902	MISC.AUDIBLE PEDESTRIAN PUSH BUTTONS AND SIGNING	54.00	0.00	54.00	EA	0.00	\$726.00	\$0.00			
0030	1330	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	7.00	0.00	7.00	EA	0.00	\$1,196.00	\$0.00			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0030	1340	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON	7.00	0.00	7.00	EA	0.00	\$10,171.00	\$0.00
		0040	1350	9031010	CONCRETE FOOTINGS, EMBEDDED	8.80	0.00	8.80	CUYD	0.00	\$1,000.00	\$0.00
		0040	1360	9031220	PIPE POSTS	5,590.00	0.00	5,590.00	LB	0.00	\$7.00	\$0.00
		0040	1370	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	24.00	0.00	24.00	EA	0.00	\$300.00	\$0.00
		0040	1380	9031250A	U-CHANNEL POST, 3 LB	84.00	0.00	84.00	LF	0.00	\$20.00	\$0.00
		0040	1390	9031260	WOOD POST, 4 IN. BY 4 IN.	46.00	0.00	46.00	LF	0.00	\$25.00	\$0.00
		0040	1400	9031261	WOOD POST, 4 IN. BY 6 IN.	28.00	0.00	28.00	LF	0.00	\$25.00	\$0.00
		0040	1410	9031270A	2 IN. PSST POST - 12 GA.	2,507.00	0.00	2,507.00	LF	0.00	\$15.00	\$0.00
		0040	1420	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	582.00	0.00	582.00	LF	0.00	\$28.00	\$0.00
		0040	1430	9035004A	SH-FLAT SHEET	1,763.00	0.00	1,763.00	SQFT	0.00	\$25.00	\$0.00
		0055	1440	2063000	CLASS 3 EXCAVATION	14,695.00	0.00	14,695.00	CUYD	1,016.57	\$31.00	\$31,513.67
		0055	1450	2063500	CULVERT CLEANOUT	3.00	0.00	3.00	EA	1.00	\$2,080.00	\$2,080.00
		0055	1460	6149902	MISC.ADA COMPLIANT GRATE	1.00	0.00	1.00	EA	0.00	\$1,116.00	\$0.00
		0055	1470	7250312A	12 IN. PIPE GROUP B	25.00	0.00	25.00	LF	0.00	\$96.00	\$0.00
		0055	1480	7250315A	15 IN. PIPE GROUP B	2,420.00	0.00	2,420.00	LF	593.90	\$73.00	\$43,354.70
		0055	1490	7250318A	18 IN. PIPE GROUP B	5,456.00	0.00	5,456.00	LF	108.00	\$81.00	\$8,748.00
		0055	1500	7250321A	21 IN. PIPE GROUP B	310.00	0.00	310.00	LF	0.00	\$98.00	\$0.00
		0055	1510	7250324A	24 IN. PIPE GROUP B	1,102.00	0.00	1,102.00	LF	0.00	\$98.00	\$0.00
		0055	1520	7250330A	30 IN. PIPE GROUP B	154.00	0.00	154.00	LF	0.00	\$121.00	\$0.00
		0055	1530	7250336A	36 IN. PIPE GROUP B	493.00	0.00	493.00	LF	0.00	\$143.00	\$0.00
		0055	1540	7259902	MISC.8" CLEANOUT	1.00	0.00	1.00	EA	0.00	\$1,244.00	\$0.00
		0055	1550	7259903	MISC.8" PVC PIPE	5.00	0.00	5.00	LF	0.00	\$114.00	\$0.00
		0055	1560	7259903	MISC.CLASS III RCP PIPE - 15"	141.00	0.00	141.00	LF	39.00	\$103.00	\$4,017.00
		0055	1570	7259903	MISC.CLASS III RCP PIPE - 18"	169.00	0.00	169.00	LF	45.00	\$118.00	\$5,310.00
		0055	1580	7259903	MISC.CLASS III RCP PIPE - 21"	12.00	0.00	12.00	LF	0.00	\$168.00	\$0.00
		0055	1590	7261015	15 IN. PIPE GROUP A	271.00	0.00	271.00	LF	95.00	\$99.00	\$9,405.00
		0055	1600	7261018	18 IN. PIPE GROUP A	1,272.00	0.00	1,272.00	LF	0.00	\$91.00	\$0.00
		0055	1610	7261021	21 IN. PIPE GROUP A	124.00	0.00	124.00	LF	0.00	\$103.00	\$0.00
		0055	1620	7261024	24 IN. PIPE GROUP A	383.00	0.00	383.00	LF	0.00	\$112.00	\$0.00
		0055	1630	7261030	30 IN. PIPE GROUP A	166.00	0.00	166.00	LF	0.00	\$121.00	\$0.00
		0055	1640	7261036	36 IN. PIPE GROUP A	183.00	0.00	183.00	LF	0.00	\$137.00	\$0.00
		0055	1650	7269902	MISC.MSD STANDARD CONNECTION TO LARGE SEWERS	3.00	0.00	3.00	EA	0.00	\$5,307.00	\$0.00
		0055	1660	7319902	MISC.REPLACE EXISTING INLET TOP WITH MAHNOLE FRAME AND LOCKING COVER	2.00	0.00	2.00	EA	0.00	\$1,888.00	\$0.00
		0055	1670	7319902	MISC.REPLACE EXISTING INLET TOP WITH MANHOLE FRAME AND COVER	9.00	0.00	9.00	EA	4.00	\$1,962.00	\$7,848.00
		0055	1680	7319902	MISC.REPLACE EXISTING MANHOLE COVER WITH LOCKING COVER	3.00	0.00	3.00	EA	0.00	\$939.00	\$0.00
		0055	1690	7319902	MISC.TBR&R PER MSD INSPECTOR	20.00	0.00	20.00	EA	0.00	\$2,253.00	\$0.00
		0055	1700	7319903	MISC.MSC PCC DOUBLE TRAPPED STEET INLET	8.00	0.00	8.00	LF	8.00	\$1,628.00	\$13,024.00
		0055	1710	7319903	MISC.MSD PCC 2 GRATE INLET WITH SIDE INTAKE - 48" BASE	155.00	0.00	155.00	LF	5.00	\$1,001.00	\$5,005.00
		0055	1720	7319903	MISC.MSD PCC 2 GRATE INLET WITH SIDE INTAKE - 60" BASE	46.00	0.00	46.00	LF	0.00	\$1,014.00	\$0.00
		0055	1730	7319903	MISC.MSD PCC 2 GRATE STEET INLET - 48" BASE	27.00	0.00	27.00	LF	16.00	\$816.00	\$13,056.00
		0055	1740	7319903	MISC.MSD PCC 42" SHORT TOP MANHOLE	6.00	0.00	6.00	LF	6.00	\$708.00	\$4,248.00
		0055	1750	7319903	MISC.MSD PCC 48" MANHOLE	249.00	0.00	249.00	LF	27.00	\$775.00	\$20,925.00
0055	1760	7319903	MISC.MSD PCC 48" MANHOLE WITH LOCKING COVER	45.00	0.00	45.00	LF	0.00	\$792.00	\$0.00		
0055	1770	7319903	MISC.MSD PCC 60" MANHOLE	50.00	0.00	50.00	LF	0.00	\$917.00	\$0.00		
0055	1780	7319903	MISC.MSD PCC 60" MANHOLE WITH LOCKING COVER	19.00	0.00	19.00	LF	0.00	\$957.00	\$0.00		
0055	1790	7319903	MISC.MSD PCC 72" MANHOLE WITH LOCKING COVER	6.00	0.00	6.00	LF	0.00	\$1,116.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0055	1800	7319903	MISC.MSD PCC AREA INLET - 4 SIDES	5.00	0.00	5.00	LF	5.00	\$1,037.00	\$5,185.00
		0055	1810	7319903	MISC.MSD PCC DOUBLE STREET INLET	313.00	0.00	313.00	LF	38.00	\$963.00	\$36,594.00
		0055	1820	7319903	MISC.MSD PCC SINGLE STREET INLET - 48" BASE	167.00	0.00	167.00	LF	35.00	\$770.00	\$26,950.00
		0055	1830	7319903	MISC.MSD PCC SINGLE STREET INLET - 60" BASE	53.00	0.00	53.00	LF	0.00	\$998.00	\$0.00
		0055	1840	7319903	MISC.MSD PCC TRAPPED 2 GRATE INLET WITH SIDE INTAKE - 48" BASE	5.00	0.00	5.00	LF	0.00	\$1,335.00	\$0.00
		0060	1850	6039902	WATER	81.00	0.00	81.00	EA	11.00	\$100.00	\$1,100.00
		0060	1860	6039902	WATER	44.00	0.00	44.00	EA	1.00	\$4,859.00	\$4,859.00
		0060	1870	6039932	GAS	127.00	0.00	127.00	EA	7.00	\$100.00	\$700.00
		0060	1880	6042010	ADJUSTING MANHOLE	165.00	0.00	165.00	EA	13.00	\$250.00	\$3,250.00
		0060	1890	6042020	ADJUSTING BASIN OR INLET	34.00	0.00	34.00	EA	5.00	\$956.00	\$4,780.00
		0065	1900	9029901	MISC.Relocate Video Detection System	1.00	0.00	1.00	LS	0.00	\$1,519.00	\$0.00
		0065	1910	9029902	MISC.19' Pole, w/38' Mast Arm, Steel	2.00	0.00	2.00	EA	0.00	\$6,232.00	\$0.00
		0065	1920	9029902	MISC.19' Pole, w/44' Mast Arm, Steel	2.00	0.00	2.00	EA	0.00	\$6,604.00	\$0.00
		0065	1930	9029902	MISC.Base, Type B-9, Concrete	4.00	0.00	4.00	EA	0.00	\$2,300.00	\$0.00
		0065	1940	9029902	MISC.Base, Type C-3, Concrete	1.00	0.00	1.00	EA	0.00	\$1,348.00	\$0.00
		0065	1950	9029902	MISC.Base, Type D-8PH, Concrete	1.00	0.00	1.00	EA	0.00	\$2,979.00	\$0.00
		0065	1960	9029902	MISC.Conduit Repair (locate broken conduit, excavate, remove existing cable, repair/replace conduit, reinstall cable, backfill and restore) (Does not include sidewalk or pavement removal and replacement)	1.00	0.00	1.00	EA	0.00	\$980.00	\$0.00
		0065	1970	9029902	MISC.Detector, Pedestrian Push Button, APS, Freezeproof	8.00	0.00	8.00	EA	0.00	\$900.00	\$0.00
		0065	1980	9029902	MISC.Post, Signal, w/Sq. Pedestal Base and Post Cap, 10' Total Height, Aluminum	1.00	0.00	1.00	EA	0.00	\$560.00	\$0.00
		0065	1990	9029902	MISC.Pull Box, Double, Concrete	1.00	0.00	1.00	EA	0.00	\$3,400.00	\$0.00
		0065	2000	9029902	MISC.Pull Box, Single, Concrete	4.00	0.00	4.00	EA	0.00	\$2,300.00	\$0.00
		0065	2010	9029902	MISC.Signal Head, Type 1S, Pedestrian	8.00	0.00	8.00	EA	0.00	\$386.00	\$0.00
		0065	2020	9029902	MISC.Signal Head, Type 34S	4.00	0.00	4.00	EA	0.00	\$1,715.00	\$0.00
		0065	2030	9029902	MISC.Signal Head, Type 3B, Terminal Compartment, and Astro Bracket Mounting	8.00	0.00	8.00	EA	0.00	\$878.00	\$0.00
		0065	2040	9029902	MISC.Signal Head, Type 4B, Terminal Compartment, and Astro Bracket Mounting	4.00	0.00	4.00	EA	0.00	\$1,021.00	\$0.00
		0065	2050	9029902	MISC.Signal Head, Type 4S	4.00	0.00	4.00	EA	0.00	\$1.00	\$0.00
		0065	2060	9029903	MISC.Cable, Communication, #18 Gauge, 4 Conductor (APS)	200.00	0.00	200.00	LF	0.00	\$1.00	\$0.00
		0065	2070	9029903	MISC.Cable, Power, #6 Gauge, 1 Conductor	100.00	0.00	100.00	LF	0.00	\$1.80	\$0.00
		0065	2080	9029903	MISC.Cable, Power, Video Detection Camera	180.00	0.00	180.00	LF	0.00	\$1.20	\$0.00
		0065	2090	9029903	MISC.Cable, Push Button and/or Detector Loop Lead-In, #18 Gauge, 2 Conductor (Shielded)	4,000.00	0.00	4,000.00	LF	0.00	\$1.10	\$0.00
		0065	2100	9029903	MISC.Cable, Signal, #14 Gauge, 5 Conductor	730.00	0.00	730.00	LF	0.00	\$1.30	\$0.00
		0065	2110	9029903	MISC.Cable, Signal, #14 Gauge, 7 Conductor	3,610.00	0.00	3,610.00	LF	0.00	\$1.55	\$0.00
		0065	2120	9029903	MISC.Conduit, 4"	490.00	0.00	490.00	LF	0.00	\$26.00	\$0.00
		0065	2130	9029903	MISC.Wire, Stranded Ground, #6 Gauge	260.00	0.00	260.00	LF	0.00	\$1.80	\$0.00
		0070	2140	2164000	CURB REMOVAL	271.00	0.00	271.00	LF	135.00	\$66.00	\$8,910.00
		0070	2150	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	134.00	0.00	134.00	LF	0.00	\$52.00	\$0.00
		0070	2160	2169904	MISC.PARTIAL REMOVAL & REPLACEMENT OF APPROACH SLAB	676.00	0.00	676.00	SQFT	676.00	\$45.00	\$30,420.00
		0070	2170	2169904	MISC.REMOVAL OF EXISTING CANTILEVER SIDEWALK	1,220.00	0.00	1,220.00	SQFT	606.00	\$15.00	\$9,090.00
		0070	2180	6079903	MISC.(30 IN.) DECORATIVE PEDESTRIAN FENCE	269.00	0.00	269.00	LF	0.00	\$130.00	\$0.00
		0070	2190	6079903	MISC.(74.5 IN.) DECORATIVE PEDESTRIAN FENCE	37.00	0.00	37.00	LF	0.00	\$120.00	\$0.00
		0070	2205	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE	1,298.00	0.00	1,298.00	SQYD	0.00	\$58.00	\$0.00
		0070	2210	7034219A	TYPE D BARRIER	271.00	0.00	271.00	LF	0.00	\$140.00	\$0.00
		0070	2220	7034430	SIDEWALK (BRIDGES)	2,259.00	0.00	2,259.00	SQFT	1,125.00	\$17.00	\$19,125.00
		0070	2230	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	7.50	\$65.00	\$487.50
0070	2240	7172054	OPEN CELL FOAM JOINT SEAL	134.00	0.00	134.00	LF	0.00	\$77.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0071	2250	2061000	CLASS 1 EXCAVATION	114.00	0.00	114.00	CUYD	0.00	\$55.00	\$0.00
		0071	2260	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$150,000.00	\$0.00
		0071	2270	5031010A	BRIDGE APPROACH SLAB (MAJOR)	418.00	0.00	418.00	SQYD	0.00	\$252.00	\$0.00
		0071	2280	6079903	MISC.DECORATIVE PEDESTRIAN FENCE	265.00	0.00	265.00	LF	0.00	\$301.00	\$0.00
		0071	2290	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	826.00	0.00	826.00	LF	0.00	\$87.00	\$0.00
		0071	2300	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	0.00	\$2,000.00	\$0.00
		0071	2310	7027000	PILE POINT REINFORCEMENT	28.00	0.00	28.00	EA	0.00	\$150.00	\$0.00
		0071	2320	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	91.00	0.00	91.00	CUYD	0.00	\$724.00	\$0.00
		0071	2330	7034219A	TYPE D BARRIER	398.00	0.00	398.00	LF	0.00	\$140.00	\$0.00
		0071	2340	7034221	SLAB ON CONCRETE NU-GIRDER	1,201.00	0.00	1,201.00	SQYD	0.00	\$360.00	\$0.00
		0071	2350	7034430	SIDEWALK (BRIDGES)	1,007.00	0.00	1,007.00	SQFT	0.00	\$13.00	\$0.00
		0071	2360	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	1,210.00	0.00	1,210.00	LF	0.00	\$267.50	\$0.00
		0071	2370	7079903	MISC.CONDUIT SYSTEM ON STRUCTURE	283.00	0.00	283.00	LF	0.00	\$25.00	\$0.00
		0071	2380	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	0.00	\$600.00	\$0.00
		0071	2390	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	0.00	\$240.00	\$0.00
		0071	2400	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$4,600.00	\$0.00
		0071	2410	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	22.00	0.00	22.00	EA	0.00	\$360.00	\$0.00
		0001	5001	6189901	MISC.Payment for Contract Bond	0.00	1.00	1.00	LS	1.00	\$134,002.00	\$134,002.00
Project J6S1718 - Total Value Posted to Date as of Report Generated Date												\$3,462,857.74
J6S1718B	0001	2420	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.20	\$150,000.00	\$30,000.00	
		2430	2024027	REMOVAL OF THERMAL SYSTEM INSULATION ACM (FRIABLE)	4.00	0.00	4.00	SQFT	4.00	\$187.50	\$750.00	
		2440	2024038	REMOVAL OF TRANSITE (CATEGORY II NON-FRIABLE)	15.00	-15.00	0.00	SQFT	0.00	\$50.00	\$0.00	
		2450	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	1,924.00	1,182.30	3,106.30	SQFT	3,106.30	\$4.30	\$13,357.09	
		2460	2024046	REMOVAL OF CAULKING/GLAZING COMPOUNDS (WINDOWS/DOORS) (CATEGORY II NONFRIABLE)	627.00	0.00	627.00	LF	627.00	\$12.00	\$7,524.00	
		2470	2024070	REMOVAL OF FLOOR SHEETING ACM ON WOOD (FRIABLE)	310.00	40.00	350.00	SQFT	350.00	\$19.50	\$6,825.00	
		2480	2024098	REMOVAL OF FLOOR TILE AND MASTIC ACM ON CONCRETE (CATEGORY I NON-FRIABLE)	1,914.00	0.00	1,914.00	SQFT	1,914.00	\$7.45	\$14,259.30	
		2490	2029950	DEMOLITION AND REMOVAL OF BUILDINGS	1.00	0.00	1.00	LS	1.00	\$175,000.00	\$175,000.00	
		2500	2031000	CLASS A EXCAVATION	12,116.00	0.00	12,116.00	CUYD	0.00	\$19.00	\$0.00	
		2510	2035500	EMBANKMENT IN PLACE	1,900.00	0.00	1,900.00	CUYD	0.00	\$4.50	\$0.00	
		2520	2036000	COMPACTING EMBANKMENT	1,361.00	0.00	1,361.00	CUYD	0.00	\$8.50	\$0.00	
		2530	2037075	COMPACTING IN CUT	18.10	1.43	19.53	STA	0.00	\$500.00	\$0.00	
		2540	2039907	MISC.AMENDED SOILS	109.00	0.00	109.00	CUYD	0.00	\$115.00	\$0.00	
		2550	2039907	MISC.SOFT SOIL REMEDIATION	2,020.00	0.00	2,020.00	CUYD	0.00	\$63.00	\$0.00	
		2560	2063000	CLASS 3 EXCAVATION	3,403.00	0.00	3,403.00	CUYD	0.00	\$33.00	\$0.00	
		2570	2063300	CLASS 4 EXCAVATION	751.00	0.00	751.00	CUYD	0.00	\$21.50	\$0.00	
		2580	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$248,960.00	\$0.00	
		2590	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	8,428.00	0.00	8,428.00	SQYD	2,553.46	\$6.30	\$16,086.80	
		2600	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,095.00	0.00	4,095.00	SQYD	0.00	\$8.00	\$0.00	
		2610	3049905	MISC.ASTM NO. 2 AGGREGATE 12 IN. THICK	216.00	0.00	216.00	SQYD	0.00	\$17.75	\$0.00	
		2620	3049905	MISC.ASTM NO. 57 AGGREGATE 4 IN. THICK	216.00	0.00	216.00	SQYD	0.00	\$7.00	\$0.00	
		2630	3049905	MISC.ASTM NO. 8 AGGREGATE 2 IN. THICK	216.00	0.00	216.00	SQYD	0.00	\$10.00	\$0.00	
		2640	3049905	MISC.TYPE 5 AGGREGATE FOR BASE (5 IN. THICK)	450.00	197.10	647.10	SQYD	0.00	\$10.00	\$0.00	
		2650	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	222.40	0.00	222.40	TONS	0.00	\$124.50	\$0.00	
		2660	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	721.60	0.00	721.60	TONS	0.00	\$139.00	\$0.00	
		2670	4019905	MISC.OPTIONAL PAVEMENT	2,887.20	0.00	2,887.20	SQYD	0.00	\$59.00	\$0.00	
		2680	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	1,645.00	0.00	1,645.00	SQYD	76.19	\$88.00	\$6,704.72	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718B	0001	2690	5021109	CONCRETE PAVEMENT (9 IN. NON-REINF)	1,054.60	0.00	1,054.60	SQYD	161.42	\$82.00	\$13,236.44
		0001	2700	5029903	MISC.12 IN. CONCRETE HEADER	987.00	0.00	987.00	LF	0.00	\$41.00	\$0.00
		0001	2710	5029907	MISC.CLASS B CONCRETE (CONCRETE ENCASEMENT)	5.00	0.00	5.00	CUYD	0.00	\$1,000.00	\$0.00
		0001	2720	6071102	MODIFIED CONCRETE GUTTER TYPE B	207.00	0.00	207.00	LF	0.00	\$35.00	\$0.00
		0001	2730	6079902	MISC.TEMPORARY DRIVE GATE	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	2740	6079903	MISC.18" DECORATIVE PEDESTRIAN FENCE (STRUCTURES)	278.00	0.00	278.00	LF	0.00	\$105.00	\$0.00
		0001	2750	6079903	MISC.48" DECORATIVE PEDESTRIAN FENCE (STRUCTURES)	684.00	0.00	684.00	LF	0.00	\$105.00	\$0.00
		0001	2760	6079903	MISC.72-INCH TEMPORARY CHAIN LINK FENCE	228.00	0.00	228.00	LF	0.00	\$18.00	\$0.00
		0001	2770	6081012	TRUNCATED DOMES	158.00	0.00	158.00	SQFT	220.20	\$18.00	\$3,963.60
		0001	2780	6083008	8 IN. CONCRETE MEDIAN STRIP	18.90	0.00	18.90	SQYD	0.00	\$95.00	\$0.00
		0001	2790	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	81.00	0.00	81.00	LF	0.00	\$130.00	\$0.00
		0001	2800	6085007	PAVED APPROACH, 7 IN.	473.80	0.00	473.80	SQYD	0.00	\$78.00	\$0.00
		0001	2810	6089901	MISC.THICKENED SIDEWALK SLAB OVER BOX CULVERT	1.00	0.00	1.00	LS	0.00	\$700.00	\$0.00
		0001	2820	6089902	MISC.7 IN. CONCRETE CURB RAMP (10 FT WIDE)	19.00	0.00	19.00	EA	9.00	\$2,500.00	\$22,500.00
		0001	2830	6089902	MISC.BANNER POLE	24.00	0.00	24.00	EA	0.00	\$7,450.00	\$0.00
		0001	2840	6089902	MISC.BENCH	2.00	0.00	2.00	EA	0.00	\$3,400.00	\$0.00
		0001	2850	6089902	MISC.STREET SIGN POLES, POWDERCOATED	18.00	0.00	18.00	EA	0.00	\$500.00	\$0.00
		0001	2860	6089902	MISC.WARNING AND REGULATORY SIGN POLES, POWDERCOATED	74.00	0.00	74.00	EA	0.00	\$500.00	\$0.00
		0001	2870	6089902	MISC.WASTE/RECYCLING RECEPTACLE	1.00	0.00	1.00	EA	0.00	\$3,500.00	\$0.00
		0001	2880	6089905	MISC.4 IN. CONCRETE SIDEWALK (10 FT WIDE)	4,870.60	0.00	4,870.60	SQYD	2,378.77	\$34.00	\$80,878.18
		0001	2890	6089905	MISC.4-3/4 INCH CONCRETE MEDIAN STRIP	16.20	0.00	16.20	SQYD	0.00	\$84.00	\$0.00
		0001	2900	6089905	MISC.ROGERS PARKWAY CONCRETE PAVERS	634.00	0.00	634.00	SQYD	0.00	\$148.50	\$0.00
		0001	2910	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	216.00	0.00	216.00	LF	37.80	\$30.00	\$1,134.00
		0001	2920	6091052	CURB AND GUTTER TYPE B	542.00	0.00	542.00	LF	0.00	\$33.00	\$0.00
		0001	2930	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	570.00	0.00	570.00	LF	63.00	\$18.50	\$1,165.50
		0001	2940	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	1,017.00	0.00	1,017.00	LF	0.00	\$19.00	\$0.00
		0001	2950	6099903	MISC.MODIFIED CURB	500.00	0.00	500.00	LF	236.00	\$28.00	\$6,608.00
		0001	2960	6109905	MISC.PERMEABLE INTERLOCKING CONCRETE PAVERS (3-1/8 IN. THICK)	216.00	0.00	216.00	SQYD	0.00	\$148.50	\$0.00
		0001	2970	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$150,000.00	\$0.00
		0001	2980	6173200	CONCRETE TRAFFIC BARRIER, TYPE E	183.00	0.00	183.00	LF	0.00	\$140.00	\$0.00
		0001	2990	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$500,000.00	\$250,000.00
		0001	3000	6206150A	4 IN. WHITE ACRYLIC COPOLYMER FAST DRY PAVEMENT MARKING PAINT	773.00	0.00	773.00	LF	0.00	\$5.00	\$0.00
		0001	3010	6206151A	4 IN. YELLOW ACRYLIC COPOLYMER FAST DRY PAVEMENT MARKING PAINT	27.00	0.00	27.00	LF	0.00	\$20.00	\$0.00
0001	3020	6209902	MISC.ACCESSIBLE PARKING SYMBOL	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00		
0001	3030	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,611.00	0.00	1,611.00	SQYD	0.00	\$13.25	\$0.00		
0001	3040	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.05	\$75,000.00	\$3,750.00		
0001	3050	7032002	CLASS B CONCRETE (MISC)	65.40	27.40	92.80	CUYD	0.00	\$425.00	\$0.00		
0001	3060	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	51.10	0.00	51.10	CUYD	0.00	\$550.00	\$0.00		
0001	3070	7039902	MISC.PEDESTRIAN UNDERPASS CAST STONE MASONRY COLUMN	4.00	0.00	4.00	EA	0.00	\$3,642.00	\$0.00		
0001	3080	7039903	MISC.PEDESTRIAN UNDERPASS CAST STONE MASONRY COPING	36.00	0.00	36.00	LF	0.00	\$242.85	\$0.00		
0001	3090	7039904	MISC.PEDESTRIAN UNDERPASS CAST STONE MASONRY FACADE	196.00	0.00	196.00	SQFT	0.00	\$177.37	\$0.00		
0001	3100	7039904	MISC.PEDESTRIAN UNDERPASS INTERIOR PAINT	1,065.00	0.00	1,065.00	SQFT	0.00	\$8.70	\$0.00		
0001	3110	7039904	MISC.PEDESTRIAN UNDERPASS WALL PANEL	1,022.00	0.00	1,022.00	SQFT	0.00	\$75.45	\$0.00		
0001	3120	7039904	MISC.PEDESTRIAN UNDERPASS WAVE PANEL	330.00	0.00	330.00	SQFT	0.00	\$75.45	\$0.00		
0001	3130	7101000	REINFORCING STEEL (EPOXY COATED)	1,890.00	0.00	1,890.00	LB	0.00	\$3.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718B	0001	3140	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$9,134.50	\$0.00
		0001	3150	7159902	MISC.VERTICAL DRAIN FOR THREE-SIDED STRUCTURE	1.00	0.00	1.00	EA	0.00	\$25,000.00	\$0.00
		0001	3160	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,036.00	0.00	1,036.00	SQFT	459.90	\$45.00	\$20,695.50
		0001	3170	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	1,762.00	0.00	1,762.00	CUYD	0.00	\$38.00	\$0.00
		0001	3180	7209904	MISC.PRECAST CONCRETE MODULAR BLOCK WALL	4,532.00	0.00	4,532.00	SQFT	0.00	\$55.00	\$0.00
		0001	3190	7209904	MISC.SMALL BLOCK WALL	429.00	0.00	429.00	SQFT	0.00	\$36.00	\$0.00
		0001	3200	7339901	MISC.PRECAST CONCRETE STRUCTURE	1.00	0.00	1.00	LS	0.00	\$250,000.00	\$0.00
		0001	3210	7339901	MISC.WATERPROOFING MEMBRANE FOR THREE-SIDED STRUCTURE	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0001	3220	8031000A	TURF TYPE TALL FESCUE SODDING	406.00	0.00	406.00	SQYD	0.00	\$8.45	\$0.00
		0001	3230	8039905A	MISC.SODDING	3,960.00	405.00	4,365.00	SQYD	0.00	\$8.45	\$0.00
		0001	3240	8041000	TOPSOIL	225.00	0.00	225.00	CUYD	0.00	\$45.00	\$0.00
		0001	3250	8049907A	MISC.PLANTING SOIL MIX	517.00	0.00	517.00	CUYD	0.00	\$50.00	\$0.00
		0001	3260	8051000A	SEEDING - COOL SEASON GRASSES	10.00	0.00	10.00	ACRE	0.00	\$5,000.00	\$0.00
		0001	3270	8069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0001	3280	8080119	BLACK GUM	18.00	0.00	18.00	EA	0.00	\$575.00	\$0.00
		0001	3290	8089901	MISC.IRRIGATION SYSTEM	1.00	0.00	1.00	LS	0.00	\$13,860.00	\$0.00
		0001	3300	8089902	MISC.ANDORRA CREEPING JUNIPER	401.00	0.00	401.00	EA	0.00	\$57.00	\$0.00
		0001	3310	8089902	MISC.BALTIMORE ORIOLE DAYLILY	1,775.00	0.00	1,775.00	EA	0.00	\$31.00	\$0.00
		0001	3320	8089902	MISC.BLACK-EYED SUSAN	588.00	0.00	588.00	EA	0.00	\$21.00	\$0.00
		0001	3330	8089902	MISC.BLUE GRAMA 'BLOND AMBITION'	1,154.00	0.00	1,154.00	EA	0.00	\$42.00	\$0.00
		0001	3340	8089902	MISC.EASTERN REDBUD	13.00	0.00	13.00	EA	0.00	\$575.00	\$0.00
		0001	3350	8089902	MISC.FEATHER REED GRASS	63.00	0.00	63.00	EA	0.00	\$53.00	\$0.00
		0001	3360	8089902	MISC.GINKGO BILOBA	22.00	0.00	22.00	EA	0.00	\$650.00	\$0.00
		0001	3370	8089902	MISC.GREY OWL JUNIPER	116.00	0.00	116.00	EA	0.00	\$53.00	\$0.00
		0001	3380	8089902	MISC.GRO-LOW SUMAC	382.00	0.00	382.00	EA	0.00	\$53.00	\$0.00
		0001	3390	8089902	MISC.HEATH ASTER	521.00	0.00	521.00	EA	0.00	\$37.00	\$0.00
		0001	3400	8089902	MISC.JAPANESE ZELKOVA	19.00	0.00	19.00	EA	0.00	\$575.00	\$0.00
		0001	3410	8089902	MISC.KOUSA DOGWOOD	8.00	0.00	8.00	EA	0.00	\$575.00	\$0.00
		0001	3420	8089902	MISC.LITTLE BLUESTEM	890.00	0.00	890.00	EA	0.00	\$22.00	\$0.00
		0001	3430	8089902	MISC.NEW JERSEY TEA	103.00	0.00	103.00	EA	0.00	\$33.00	\$0.00
		0001	3440	8089902	MISC.PRAIRIE DROPSEED	382.00	0.00	382.00	EA	0.00	\$22.00	\$0.00
		0001	3450	8089902	MISC.RIVER BIRCH	6.00	0.00	6.00	EA	0.00	\$575.00	\$0.00
		0001	3460	8089902	MISC.SILVER LINDEN	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	3470	8089902	MISC.THREADLEAF COREOPSIS	626.00	0.00	626.00	EA	0.00	\$23.00	\$0.00
		0001	3480	8089902	MISC.WOODLAND PHLOX	1,588.00	0.00	1,588.00	EA	0.00	\$24.00	\$0.00
		0001	3490	8089902	MISC.YELLOW TWIG DOGWOOD	123.00	0.00	123.00	EA	0.00	\$55.00	\$0.00
		0001	3500	8089903	MISC.LANDSCAPE EDGING	147.00	0.00	147.00	LF	0.00	\$40.00	\$0.00
		0001	3510	9039904	MISC.BLACK VINYL SIGN WRAP	519.00	0.00	519.00	SQFT	0.00	\$6.00	\$0.00
		0010	3520	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	50.00	0.00	50.00	LF	0.00	\$33.00	\$0.00
		0010	3530	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	1.00	0.00	1.00	EA	0.00	\$3,000.00	\$0.00
		0010	3540	6062300A	TRANSITION SECTION, 6.5 FT. POSTS	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
		0010	3550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$2,800.00	\$0.00
		0020	3560	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	6.00	0.00	6.00	EA	0.00	\$5,800.00	\$0.00
		0020	3570	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	34.00	0.00	34.00	LF	0.00	\$13.50	\$0.00
		0020	3580	9014004	CONDUIT, 4 IN. RIGID, PUSHED	1,283.00	0.00	1,283.00	LF	0.00	\$26.50	\$0.00
		0020	3590	9015010	TRENCHING TYPE I	9,570.00	0.00	9,570.00	LF	566.00	\$4.50	\$2,547.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718B	0020	3600	9016110	PULL BOX, PREFORMED CLASS 1	32.00	0.00	32.00	EA	0.00	\$980.00	\$0.00
		0020	3610	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	13,160.00	0.00	13,160.00	LF	566.00	\$3.15	\$1,782.90
		0020	3620	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	6.00	0.00	6.00	EA	0.00	\$6,400.00	\$0.00
		0020	3630	9019902	MISC.F1-LED TWIN FIXTURE AND POLE ASSEMBLY AT UNDERPASS	4.00	0.00	4.00	EA	0.00	\$3,084.00	\$0.00
		0020	3640	9019902	MISC.F-2 LED UNDERPASS UP/DOWN FIXTURE, 4 FOOT LENGTH	4.00	0.00	4.00	EA	0.00	\$1,227.00	\$0.00
		0020	3650	9019902	MISC.F2-LED UNDERPASS UP/DOWN FIXTURE, 8 FOOT LENGTH	18.00	0.00	18.00	EA	0.00	\$1,596.00	\$0.00
		0020	3660	9019902	MISC.ORNAMENTAL LIGHT POLE AND LUMINAIRE - BRENTWOOD STREETSCAPE	92.00	0.00	92.00	EA	0.00	\$4,300.00	\$0.00
		0030	3670	9029902	MISC.BLACK POWDER COATED MAST ARM AND SIGNAL POST	4.00	0.00	4.00	EA	0.00	\$1,200.00	\$0.00
		0030	3680	9029902	MISC.BLACK POWDER COATED PEDESTRIAN POST	2.00	0.00	2.00	EA	0.00	\$256.00	\$0.00
		0030	3690	9029902	MISC.DETECTOR, PEDESTRIAN PUSH BUTTON, APS FREEZEPROOF	8.00	0.00	8.00	EA	0.00	\$908.00	\$0.00
		0030	3700	9029902	MISC.ILLUMINATED STREET SIGN	4.00	0.00	4.00	EA	0.00	\$2,144.00	\$0.00
		0030	3710	9029902	MISC.POST, SIGNAL W/SQ PEDESTAL BASE AND POST CAP, 10' TOTAL HEIGHT, ALUMINUM	5.00	0.00	5.00	EA	0.00	\$549.00	\$0.00
		0030	3720	9029902	MISC.PREFORMED PULL BOX - 17 IN. W X 30 IN. L X 26 IN. MIN. H - REINFORCED POLYMER CONCRETE	7.00	0.00	7.00	EA	0.00	\$995.00	\$0.00
		0030	3730	9029903	MISC.CABLE, DETECTOR LOOP, #14 GAUGE, 1 CONDUCTOR W/TUBE JACKET (IN SAWED SLOT)	3,590.00	0.00	3,590.00	LF	0.00	\$4.60	\$0.00
		0030	3735	9029903	MISC.CABLE, PUSH BUTTON AND/OR DETECTOR LOOP LEAD-IN, 18 GAUGE, 2 CONDUCTOR (SHIELDED)	5,860.00	0.00	5,860.00	LF	0.00	\$1.10	\$0.00
		0030	3740	9029903	MISC.CABLE, DETECTOR LOOP, #14 GAUGE, 1 CONDUCTOR, W/TUBE JACKET (IN CONDUIT AND PULL BOXES)	210.00	0.00	210.00	LF	0.00	\$0.50	\$0.00
		0030	3750	9029907	MISC.BASE, TYPE C-3, CONCRETE	1.40	0.00	1.40	CUYD	0.00	\$2,600.00	\$0.00
		0030	3760	9039904	MISC.BLACK VINYL SIGN WRAP, SIGNAL SIGNS	110.00	0.00	110.00	SQFT	0.00	\$3.25	\$0.00
		0050	3770	6039921	SEWER	1.00	0.00	1.00	LS	0.50	\$72,500.00	\$36,250.00
		0050	3780	6039921	SEWER	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0050	3790	6039922	SEWER	6.00	0.00	6.00	EA	5.00	\$5,869.00	\$29,345.00
		0050	3800	6039922	SEWER	2.00	0.00	2.00	EA	0.00	\$7,328.00	\$0.00
		0050	3810	6039922	SEWER	5.00	0.00	5.00	EA	0.00	\$340.00	\$0.00
		0050	3820	6039922	SEWER	5.00	0.00	5.00	EA	0.00	\$283.00	\$0.00
		0050	3830	6039923	SEWER	335.00	0.00	335.00	LF	0.00	\$50.00	\$0.00
		0050	3840	6039923	SEWER	257.00	0.00	257.00	LF	257.00	\$827.00	\$212,539.00
		0050	3850	6039923	SEWER	120.00	0.00	120.00	LF	75.00	\$1,057.00	\$79,275.00
		0050	3860	6039923	SEWER	41.00	0.00	41.00	LF	0.00	\$188.00	\$0.00
		0050	3870	6039923	SEWER	424.00	0.00	424.00	LF	267.00	\$432.00	\$115,344.00
		0050	3880	6039924	SEWER	544.00	0.00	544.00	CUYD	498.13	\$381.00	\$189,787.53
		0050	3890	6039924	SEWER	210.00	0.00	210.00	CUYD	175.00	\$118.00	\$20,650.00
		0050	3900	6039924	SEWER	2,330.00	0.00	2,330.00	CUYD	1,849.70	\$50.00	\$92,485.00
		0050	3910	6039924	SEWER	2,394.00	0.00	2,394.00	CUYD	1,130.66	\$112.00	\$126,633.92
		0050	3920	6039925	SEWER	444.00	0.00	444.00	SQYD	0.00	\$5.00	\$0.00
		0050	3930	6039925	SEWER	53.00	0.00	53.00	SQYD	0.00	\$200.00	\$0.00
		0050	3940	6039925	SEWER	323.00	0.00	323.00	SQYD	0.00	\$150.00	\$0.00
		0055	3950	6049902	MISC.OBSERVATION WELL	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0055	3960	6059903	MISC.4" RIGID SCHEDULE 40 PVC	57.00	0.00	57.00	LF	0.00	\$40.00	\$0.00
		0055	3970	6059903	MISC.PERFORATED UNDERDRAIN 4" RIGID SCHEDULE 40 PVC	54.00	0.00	54.00	LF	0.00	\$60.00	\$0.00
		0055	3980	6249905	MISC.MSD TYPE 4 FILTER FABRIC	281.00	0.00	281.00	SQYD	0.00	\$6.00	\$0.00
		0055	3990	7250312A	12 IN. PIPE GROUP B	219.00	0.00	219.00	LF	0.00	\$122.00	\$0.00
		0055	4000	7250318A	18 IN. PIPE GROUP B	72.00	0.00	72.00	LF	0.00	\$115.00	\$0.00
0055	4010	7250324A	24 IN. PIPE GROUP B	79.00	0.00	79.00	LF	0.00	\$134.00	\$0.00		
0055	4020	7250348A	48 IN. PIPE GROUP B	486.00	0.00	486.00	LF	486.00	\$208.00	\$101,088.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718B	0055	4030	7259903	MISC.10 IN. C-900 PIPE	114.00	0.00	114.00	LF	0.00	\$176.00	\$0.00
		0055	4040	7259903	MISC.12 IN. PIPE GROUP B - PVC	32.00	0.00	32.00	LF	0.00	\$125.00	\$0.00
		0055	4050	7259903	MISC.6 IN. PIPE GROUP B - PVC	20.00	0.00	20.00	LF	0.00	\$92.00	\$0.00
		0055	4060	7259903	MISC.8 IN. C-900 PIPE	8.00	0.00	8.00	LF	0.00	\$134.00	\$0.00
		0055	4070	7261012	12 IN. PIPE GROUP A	136.00	0.00	136.00	LF	0.00	\$60.00	\$0.00
		0055	4080	7261018	18 IN. PIPE GROUP A	38.00	0.00	38.00	LF	0.00	\$99.00	\$0.00
		0055	4090	7261048	48 IN. PIPE GROUP A	120.00	0.00	120.00	LF	20.80	\$315.00	\$6,552.00
		0055	4100	7269923	SEWER	341.00	0.00	341.00	LF	0.00	\$112.00	\$0.00
		0055	4110	7269923	SEWER	26.00	0.00	26.00	LF	0.00	\$130.00	\$0.00
		0055	4120	7269923	SEWER	192.00	0.00	192.00	LF	0.00	\$117.00	\$0.00
		0055	4130	7269923	SEWER	40.00	0.00	40.00	LF	0.00	\$171.00	\$0.00
		0055	4140	7269923	SEWER	109.00	0.00	109.00	LF	0.00	\$274.00	\$0.00
		0055	4150	7269923	SEWER	115.00	0.00	115.00	LF	27.10	\$286.00	\$7,750.60
		0055	4160	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	60.00	0.00	60.00	FT	0.00	\$689.00	\$0.00
		0055	4170	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	8.00	0.00	8.00	FT	0.00	\$829.00	\$0.00
		0055	4180	7319902	MISC.12 IN. DRAIN BASIN WITH PEDESTRIAN GRATE	4.00	0.00	4.00	EA	0.00	\$4,120.00	\$0.00
		0055	4190	7319902	MISC.42 IN. AREA INLET	3.00	0.00	3.00	EA	0.00	\$3,590.00	\$0.00
		0055	4200	7319902	MISC.42 IN. CURB INLET	3.00	0.00	3.00	EA	0.00	\$3,447.00	\$0.00
		0055	4210	7319902	MISC.42 IN. GRATE INLET WITH SIDE INTAKE	1.00	0.00	1.00	EA	0.00	\$5,025.00	\$0.00
		0055	4220	7319902	MISC.48" HYDRODYNAMIC SEPARATOR	1.00	0.00	1.00	EA	0.00	\$46,106.00	\$0.00
		0055	4230	7319902	MISC.48" MANHOLE WITH EXTERNAL FOULWATER DROP	1.00	0.00	1.00	EA	0.00	\$9,874.00	\$0.00
		0055	4240	7319902	MISC.72 IN. MANHOLE WITH 42 IN. REDUCER	7.00	0.00	7.00	EA	7.00	\$11,498.00	\$80,486.00
		0055	4250	7319902	MISC.96 IN. MANHOLE WITH 42 IN. REDUCER	3.00	0.00	3.00	EA	2.00	\$12,749.00	\$25,498.00
		0055	4260	7319902	MISC.DOUBLE CURB INLET	5.00	0.00	5.00	EA	0.00	\$5,035.00	\$0.00
		0055	4270	7319903	MISC.SANITARY 48 IN. MANHOLE	9.00	0.00	9.00	LF	0.00	\$521.00	\$0.00
		0060	4280	6039902	WATER	1.00	0.00	1.00	EA	0.00	\$100.00	\$0.00
		0060	4290	6039923	SEWER	114.00	0.00	114.00	LF	0.00	\$179.00	\$0.00
		0060	4300	6039923	SEWER	8.00	0.00	8.00	LF	0.00	\$134.00	\$0.00
		0060	4310	6039924	SEWER	5.00	0.00	5.00	CUYD	0.00	\$372.00	\$0.00
		0060	4320	6039932	GAS	2.00	0.00	2.00	EA	0.00	\$100.00	\$0.00
		0060	4330	6042010	ADJUSTING MANHOLE	5.00	0.00	5.00	EA	0.00	\$250.00	\$0.00
		0001	5101	2029901	MISC.Removal of Transite (Category II Non-Friable)	0.00	1.00	1.00	LS	1.00	\$4,168.50	\$4,168.50
		0001	5102	2024018	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	0.00	50.00	50.00	LF	0.00	\$52.50	\$0.00
		0050	5103	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$6,109.63	\$6,109.63
		0001	5104	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$4,463.92	\$4,463.92
0001	5105	2029901	MISC.Additional Removal OF Improvements For Rogers Parkway	0.00	1.00	1.00	LS	0.00	\$7,638.44	\$0.00		
Project J6S1718B - Total Value Posted to Date as of Report Generated Date												\$1,817,194.13
J6S1718C	0001	4340	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.20	\$50,000.00	\$10,000.00	
	0001	4350	2071000	LINEAR GRADING CLASS 1	4.60	0.00	4.60	STA	0.00	\$900.00	\$0.00	
	0001	4360	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,249.00	0.00	1,249.00	SQYD	0.00	\$6.30	\$0.00	
	0001	4370	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	37.90	0.00	37.90	TONS	0.00	\$124.50	\$0.00	
	0001	4380	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	92.70	0.00	92.70	TONS	0.00	\$139.00	\$0.00	
	0001	4390	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	64.30	0.00	64.30	TONS	0.00	\$87.00	\$0.00	
	0001	4400	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	37.50	0.00	37.50	TONS	0.00	\$80.00	\$0.00	
	0001	4410	4071005	TACK COAT	175.00	0.00	175.00	GAL	0.00	\$2.50	\$0.00	
	0001	4420	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	360.00	0.00	360.00	SQYD	0.00	\$88.00	\$0.00	
	0001	4430	6071102	MODIFIED CONCRETE GUTTER TYPE B	79.00	0.00	79.00	LF	0.00	\$35.00	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 18, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210521-F01	J6S1718C	0001	4440	6079903	MISC.48" DECORATIVE PEDESTRIAN FENCE (STRUCTURES)	336.00	0.00	336.00	LF	0.00	\$105.00	\$0.00	
		0001	4450	6079903	MISC.72-INCH TEMPORARY CHAIN LINK FENCE	1,159.00	0.00	1,159.00	LF	1,159.00	\$18.00	\$20,862.00	
		0001	4460	6079903	MISC.GREEN POWDER COATED CHAIN LINK FENCE (48 IN.)	1,159.00	0.00	1,159.00	LF	0.00	\$30.00	\$0.00	
		0001	4470	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	403.00	0.00	403.00	LF	0.00	\$130.00	\$0.00	
		0001	4480	6085007	PAVED APPROACH, 7 IN.	179.30	0.00	179.30	SQYD	0.00	\$76.00	\$0.00	
		0001	4490	6086004	CONCRETE SIDEWALK, 4 IN.	257.00	0.00	257.00	SQYD	0.00	\$50.00	\$0.00	
		0001	4500	6089905	MISC.DECORATIVE CONCRETE PAVING	213.30	0.00	213.30	SQYD	0.00	\$150.00	\$0.00	
		0001	4510	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	120.00	0.00	120.00	LF	0.00	\$30.00	\$0.00	
		0001	4520	6091052	CURB AND GUTTER TYPE B	157.00	0.00	157.00	LF	0.00	\$33.00	\$0.00	
		0001	4530	6099903	MISC.MODIFIED CONCRETE CURB TYPE A	11.00	0.00	11.00	LF	0.00	\$26.00	\$0.00	
		0001	4540	6099903	MISC.MODIFIED CURB	191.00	0.00	191.00	LF	0.00	\$28.00	\$0.00	
		0001	4550	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$50,000.00	\$0.00	
		0001	4560	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$50,000.00	\$25,000.00	
		0001	4570	6209902	MISC.BIKE LANE ARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	7.00	0.00	7.00	EA	0.00	\$250.00	\$0.00	
		0001	4580	6209902	MISC.BIKE LANE BIKE PREFORMED THERMOPLASTIC PAVEMENT MARKING	7.00	0.00	7.00	EA	0.00	\$250.00	\$0.00	
		0001	4590	6209902	MISC.SHARED USE SHARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00	
		0001	4600	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	304.00	0.00	304.00	SQYD	0.00	\$3.45	\$0.00	
		0001	4610	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00	
		0001	4620	7011103	DRILLED SHAFTS (2 FT. 6 IN. DIA.)	11.00	0.00	11.00	LF	0.00	\$200.00	\$0.00	
		0001	4630	7034214	CLASS B-2 CONCRETE	0.70	0.00	0.70	CUYD	0.00	\$1,700.00	\$0.00	
		0001	4640	7061000	REINFORCING STEEL	450.00	0.00	450.00	LB	0.00	\$5.00	\$0.00	
		0001	4650	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,397.00	0.00	1,397.00	SQFT	0.00	\$45.00	\$0.00	
		0001	4670	7209904	MISC.SMALL BLOCK WALL	1,606.00	0.00	1,606.00	SQFT	0.00	\$36.00	\$0.00	
		0001	4680	8080504	RED OSIER DOGWOOD	24.00	0.00	24.00	EA	0.00	\$33.00	\$0.00	
		0001	4690	8089901	MISC.VERTICAL GATEWAY MONUMENT	1.00	0.00	1.00	LS	0.00	\$21,645.00	\$0.00	
		0001	4700	8089902	MISC.CRIMSON PYGMY BARBERRY	63.00	0.00	63.00	EA	0.00	\$66.00	\$0.00	
		0001	4710	8089902	MISC.DWARF WINGED BURNING BUSH	10.00	0.00	10.00	EA	0.00	\$77.00	\$0.00	
		0001	4720	8089902	MISC.ELIJAH BLUE FESCUE	21.00	0.00	21.00	EA	0.00	\$53.00	\$0.00	
		0001	4730	8089902	MISC.SHAMROCK INKBERRY	20.00	0.00	20.00	EA	0.00	\$77.00	\$0.00	
		0001	4740	8089902	MISC.SPARTAN JUNIPER	21.00	0.00	21.00	EA	0.00	\$72.00	\$0.00	
		0001	4750	8089902	MISC.WINTERGREEN BOXWOOD	30.00	0.00	30.00	EA	0.00	\$77.00	\$0.00	
		0020	4760	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	3.00	0.00	3.00	EA	0.00	\$4,537.00	\$0.00	
		0020	4770	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	20.00	0.00	20.00	LF	0.00	\$16.00	\$0.00	
		0020	4780	9014004	CONDUIT, 4 IN. RIGID, PUSHED	865.00	0.00	865.00	LF	0.00	\$26.50	\$0.00	
		0020	4790	9015010	TRENCHING TYPE I	8,527.00	0.00	8,527.00	LF	678.00	\$4.50	\$3,051.00	
		0020	4800	9016110	PULL BOX, PREFORMED CLASS 1	15.00	0.00	15.00	EA	0.00	\$980.00	\$0.00	
		0020	4810	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	11,160.00	0.00	11,160.00	LF	1,003.00	\$3.15	\$3,159.45	
		0020	4820	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	3.00	0.00	3.00	EA	0.00	\$3,000.00	\$0.00	
		0020	4830	9019902	MISC.ORNAMENTAL LIGHT POLE AND LUMINAIRE - KIRKWOOD STREETSCAPING	94.00	0.00	94.00	EA	0.00	\$3,863.00	\$0.00	
		0020	4840	9019902	MISC.REMOVE AND RELOCATE PRIVATELY-OWNED LIGHT POLE	9.00	0.00	9.00	EA	0.00	\$1,500.00	\$0.00	
		0060	4850	6039932	GAS	1.00	0.00	1.00	EA	0.00	\$100.00	\$0.00	
		Project J6S1718C - Total Value Posted to Date as of Report Generated Date											\$62,072.45
		210521-F01 Overall - Total Value Posted to Date as of Report Generated Date											\$5,342,124.31



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S1718

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments			
0010	2022010	REMOVAL OF IMPROVEMENTS	5/4/22	5/9/22	0.08	LS	Partial	0+00	RC/LC						
0070	3040504	TYPE 5 AGGREGATE FOR BASE	4/28/22	5/3/22	8.80	SQYD	USA Nails C&G	121+08	LC	121+34	LC				
				5/3/22	70.00	SQYD	USA Nails Approach	120+71	LC						
			5/2/22	5/9/22	13.33	SQYD	Sushi To-Go C&G	118+15.93	LC	118+54.73	LC				
				5/9/22	25.00	SQYD	Locksmith Approach	121+75	LC						
				5/9/22	42.22	SQYD	Bianco Properties Sidewalk	175+55.61	RC	176+34.60	RC				
				5/9/22	64.20	SQYD	Sushi To-Go Approach	118+93	LC						
				5/9/22	796.30	SQYD	Temp Pavement for Ped Underpass	61+02	RC	71+08	RC				
			5/3/22	5/5/22	4.00	SQYD	Hargrove Bottom C&G	LC							
				5/5/22	6.11	SQYD	Nacho Mama's Sidewalk.	168+96	RC	169+13	RC				
				5/5/22	60.00	SQYD	Hargrove Bottom Approach	124+81	LC						
			5/5/22	5/5/22	117.40	SQYD	Bianco Properties Approach	179+79	RC						
				5/9/22	48.95	SQYD	Bianca Properties	179+99.63	RC	181+45.34	RC				
				5/9/22	51.44	SQYD	Bianca Properties	177+23.84	RC	179+61.60	RC				
			5/11/22	5/16/22	2.46	SQYD	Locksmith Sidewalk	121+85.50	LC	122+90.45	LC				
				5/16/22	4.90	SQYD	Lion's Choice Approach	163+36.50	RC						
			5/16/22	5/16/22	13.33	SQYD	Car Wash / Transmission Shop	174+39.81	LT/RT CL						
				5/16/22	26.60	SQYD	Dan's Auto Sidewalk	162+69.50	RC	163+01.86	RC				
				5/16/22	170.20	SQYD	Farotto's Approach	158+43.00	RC						
				5/16/22	36.01	SQYD	Joy Luck Approach	35+85	LC						
			5/13/22	5/16/22	54.10	SQYD	Joy Luck C&G	34+88.53	LC	35+61.92	LC				
0130	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	5/11/22	5/16/22	13.33	SQYD	Car Wash / Transmission Shop	174+39.81	RC/LC						
0150	5041000	CONCRETE APPROACH PAVEMENT	5/13/22	5/16/22	116.70	SQYD	Phase 1 - West of Bridge in EB lanes	143+84	LT	143+99	LT				
0180	6081012	TRUNCATED DOMES	5/3/22	5/5/22	10.00	SQFT	Nacho Mama's Curb Ramp.	168+96	RC	169+13	RC				
0210	6085007	PAVED APPROACH, 7 IN.	4/28/22	5/3/22	50.05	SQYD	Approach at USA Nails.	120+71	LC						
				5/2/22	5/9/22	22.55	SQYD	Locksmith Approach	121+75	LC					
			5/2/22	5/9/22	49.90	SQYD	Sushi To-Go Approach	118+93	LC						
				5/3/22	5/5/22	41.48	SQYD	Hargrove Bottom	124+81	LC					
			5/5/22	5/5/22	82.73	SQYD	Bianco Properties	179+79	RC						
				5/11/22	5/16/22	4.93	SQYD	Lion's Choice Approach	163+36.50	RC					
			5/16/22	5/16/22	130.86	SQYD	Farotto's Approach	158+43	RC						
				5/13/22	5/16/22	36.01	SQYD	Joy Luck Approach	35+85	LC					
			0220	6086004	CONCRETE SIDEWALK, 4 IN.	5/2/22	5/9/22	42.22	SQYD	LuLu Chinese Sidewalk	175+55.61	RC	176+34.60	RC	
							5/9/22	72.22	SQYD	Bianco Properties Sidewalk	177+23.84	RC	179+61.60	RC	
5/3/22	5/5/22	6.11				SQYD	Nacho Mama's Sidewalk	168+96	RC	169+13	RC				
	5/4/22	5/9/22				48.95	SQYD	Bianca Properties	179+99.63	RC	181+45.34	RC			
5/9/22	5/9/22	51.44				SQYD	Bianca Properties	177+23.84	RC	179+61.60	RC				
	5/11/22	5/16/22				2.46	SQYD	Locksmith Sidewalk	121+85.50	LC	122+90.45	LC			
5/16/22	5/16/22	26.63				SQYD	Dan's Auto Sidewalk	162+69.50	RC	163+01.86	RC				
	5/16/22	26.63				SQYD	Dan's Auto Sidewalk	162+69.50	RC	163+01.86	RC				
0250	6089902	MISC. CONCRETE	5/3/22	5/5/22	1.00	EA	Nacho Mama's	168+96	RC	169+13	RC				
0260	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	5/2/22	5/9/22	130.00	LF	Bianco Properties	177+23.84	RC	179+61.60	RC				
				5/3/22	5/5/22	18.60	LF	Hargrove Bottom	124+14	LC	125+15	LC			
			5/3/22	5/5/22	21.90	LF	Hargrove Bottom Approach	124+81	LC						
				5/9/22	3.30	LF	Locksmith Approach	121+75	LC						
				5/9/22	6.70	LF	USA Nails	120+71	LC						
			5/9/22	5/9/22	16.30	LF	Locksmith Parking Lot	121+41.84	LC	121+44.93	LC				
				5/9/22	18.60	LF	Locksmith Lot	121+42.93	LC	121+61.50	LC				
			5/9/22	5/9/22	29.70	LF	USA Nails	121+03.63	LC	121+32.92	LC				
				5/9/22	88.11	LF	Bianca Properties	179+99.63	RC	181+45.34	RC				
			5/9/22	5/9/22	92.60	LF	Bianca Properties	177+23.84	RC	179+61.60	RC				
				5/11/22	5/16/22	3.30	LF	Lion's Choice Approach Curb	163+36.50	RC					
			5/16/22	5/16/22	31.90	LF	Dan's Auto Sidewalk Curb	162+69.50	RC	163+01.86	RC				
				5/16/22	26.50	LF	USA Nails C&G	121+08	LC	121+34	LC				
			5/2/22	5/9/22	40.00	LF	Sushi To-Go C&G	118+15.93	LC	118+54.17	LC				
5/3/22	5/5/22	12.00		LF	Hargrove Bottom	124+99	LC	125+10	LC						
5/13/22	5/16/22	73.00	LF	Joy Luck C&G	34+88.53	LC	35+61.92	LC							
0310	6099903	MISC. PAVED DRAINAGE	5/2/22	5/9/22	79.30	LF	LuLu Chinese	175+55.61	RC	176+34.60	RC				
0560	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	5/2/22	5/9/22	1,374.00	LF	Temporary marking at Deer Creek.	140+50	RC	142+50	RC				
0570	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	5/2/22	5/9/22	1,878.00	LF	Temporary marking at Deer Creek.	140+50	RC	142+50	RC				
0620	6207001	PAVEMENT MARKING REMOVAL	5/2/22	5/9/22	1,679.00	LF	Temporary marking at Deer Creek.	140+50	RC	142+50	RC				
0750	8061016	SEDIMENT REMOVAL	5/11/22	5/16/22	26.00	CUYD	Various Locations	217+00	RC/LC	230+50	RC/LC				
1440	2063000	CLASS 3 EXCAVATION	4/28/22	5/3/22	26.67	CUYD	Structures: DI-344A to 2GI-344 Pipe ID: SS-344A		RC		RC				
				5/2/22	5/9/22	10.83	CUYD	Structures: DI-344A to 2GI-344 Pipe ID: SS-344A							
			5/9/22	5/9/22	18.00	CUYD	Pipe ID: DI-344A	174+86.68							
				5/4/22	5/9/22	21.00	CUYD	Pipe ID: DI-343	171+36.26	RC					
			5/9/22	5/9/22	23.58	CUYD	Structure: DI-343C to DI-343 Pipe ID: SS-343C								
				5/8/22	5/10/22	18.00	CUYD	EZ Storage Pipe ID: DI-343C	172+01	RC					
			5/10/22	5/10/22	33.42	CUYD	Structure Run: DI-343C to DI-343 Pipe ID: SS-343C		RC						
				5/11/22	5/16/22	31.11	CUYD	Alan Transmission Pipe ID: SI-345	174+39						
			1450	2063500	CULVERT CLEANOUT	5/11/22	5/16/22	1.00	EA	Car Wash / Alan Transmission	174+39.81	LC/RC			
			1480	7250315A	15 IN. PIPE CULVERT GROUP B	4/28/22	5/3/22	32.00	LF	Structures: DI-344A to 2GI-344 Pipe ID: SS-344A		RC		RC	
5/2/22	5/9/22	13.00					LF	Structures: DI-344A to 2GI-344 Pipe ID: SS-344A							



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 18, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
1490	7250318A	18 IN. PIPE CULVERT GROUP B	5/4/22	5/9/22	24.00	LF	Structure Run: DI-343C to DI-343 Pipe ID: SS-343C					
			5/6/22	5/10/22	34.00	LF	Structure Run: DI-343C to DI-343 Pipe ID: SS-343C		RC		RC	
1590	7261015	15 IN. PIPE GROUP A	5/11/22	5/16/22	21.00	LF	Structure Run: SI-345 to 2GI-344 Pipe ID: SI-345		RC		RC	
1810	7319903	MISC. MANHOLES AND DROP INLETS	5/2/22	5/9/22	5.00	LF	Pipe ID: SS-344A	174+86.68				
			5/4/22	5/9/22	6.00	LF	Pipe ID: DI-343 EZ Storage	171+36.26	RC			
			5/6/22	5/10/22	5.00	LF	EZ Storage Pipe ID: DI-343C	172+01	RC			
2140	2164000	CURB REMOVAL	5/2/22	5/3/22	100.00	LF	Phase 1 Removal					
			5/3/22	5/4/22	35.00	LF	Phase 1 Removal					
2160	2169904	MISC. REMOVALS	5/12/22	5/16/22	676.00	SQFT	Phase 1 West Side of Bridge					
2170	2169904	MISC. REMOVALS	5/2/22	5/3/22	450.00	SQFT	Phase 1 Removal					
			5/3/22	5/4/22	156.00	SQFT	Phase 1 Removal					
2220	7034430	SIDEWALK (BRIDGES)	5/10/22	5/16/22	1,125.00	SQFT	Phase 1 Raised Sidewalk					
2230	7040104	HALF-SOLE REPAIR	5/11/22	5/12/22	7.50	SQFT	Deer Creek - East Approach Slab - Stage 1					

Project: J6S1718B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
2590	3040504	TYPE 5 AGGREGATE FOR BASE	5/11/22	5/16/22	89.47	SQYD	Locksmith Sidewalk	121+85.50	LC	122+90.45	LC	
			5/13/22	5/16/22	45.63	SQYD	Joy Luck Pavement Widening	33+32.55	LC	36+05.00	LC	
2680	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	5/13/22	5/16/22	45.63	SQYD	Joy Luck Pavement Widening.	33+32.55	LC	36+05	LC	
2770	6081012	TRUNCATED DOMES	5/11/22	5/16/22	20.00	SQFT	Locksmith Curb Ramp 45	121+85.50	LC	122+90.45	LC	
2820	6089902	MISC. CONCRETE	5/11/22	5/16/22	1.00	EA	Locksmith Curb Ramp 45	121+85.50	LC	122+90.45	LC	
2880	6089905	MISC. CONCRETE	5/11/22	5/16/22	89.47	SQYD	Locksmith Sidewalk	121+85.50	LC	122+90.45	LC	

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0070	TYPE 5 AGGREGATE FOR BASE	Material		6	Nov 2, 2021	SYSTEM	\$1,440.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Nov 2, 2021	SYSTEM	(\$1,440.18)	
					7	Nov 15, 2021	SYSTEM	\$3,793.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Nov 15, 2021	SYSTEM	(\$3,793.86)	
					8	Dec 2, 2021	SYSTEM	\$5,880.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Dec 2, 2021	SYSTEM	(\$5,880.42)	
					9	Dec 16, 2021	SYSTEM	\$11,088.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Dec 16, 2021	SYSTEM	(\$11,088.00)	
					10	Jan 3, 2022	SYSTEM	\$14,165.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Jan 3, 2022	SYSTEM	(\$14,165.55)	
					11	Jan 18, 2022	SYSTEM	\$17,583.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Jan 18, 2022	SYSTEM	(\$17,583.30)	
					12	Feb 1, 2022	SYSTEM	\$20,444.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					12	Feb 1, 2022	SYSTEM	(\$20,444.26)	
					13	Feb 16, 2022	SYSTEM	\$22,144.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					13	Feb 16, 2022	SYSTEM	(\$22,144.00)	
					14	Mar 1, 2022	SYSTEM	\$24,859.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Mar 1, 2022	SYSTEM	(\$24,859.61)	
					15	Mar 16, 2022	SYSTEM	\$30,004.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$30,004.57)	
					16	Apr 4, 2022	SYSTEM	\$33,636.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$33,636.64)	
					17	Apr 18, 2022	SYSTEM	\$36,271.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$36,271.18)	
					18	May 2, 2022	SYSTEM	\$42,418.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$42,418.03)	
					19	May 16, 2022	SYSTEM	\$52,594.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$52,594.73)	



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S1718	0070	TYPE 5 AGGREGATE FOR BASE	Material			2022				
				- Total				\$0.00		
				Material - Total				\$0.00		
	0070 - Total				\$0.00					
	0130	CONCRETE PAVEMENT (7 IN. NON-REINF)	Material			9	Dec 16, 2021	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						9	Dec 16, 2021	SYSTEM	(\$1,478.40)	
						10	Jan 3, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						10	Jan 3, 2022	SYSTEM	(\$1,478.40)	
						11	Jan 18, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						11	Jan 18, 2022	SYSTEM	(\$1,478.40)	
						12	Feb 1, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						12	Feb 1, 2022	SYSTEM	(\$1,478.40)	
						13	Feb 16, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						13	Feb 16, 2022	SYSTEM	(\$1,478.40)	
						14	Mar 1, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						14	Mar 1, 2022	SYSTEM	(\$1,478.40)	
						15	Mar 16, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
						15	Mar 16, 2022	SYSTEM	(\$1,478.40)	
						16	Apr 4, 2022	SYSTEM	\$2,094.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						16	Apr 4, 2022	SYSTEM	(\$2,094.40)	
						17	Apr 18, 2022	SYSTEM	\$2,094.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
						17	Apr 18, 2022	SYSTEM	(\$2,094.40)	
						18	May 2, 2022	SYSTEM	\$2,094.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			18	May 2, 2022	SYSTEM	(\$2,094.40)				
			19	May 16, 2022	SYSTEM	\$3,267.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
		19	May 16, 2022	SYSTEM	(\$3,267.44)					
- Total						\$0.00				
Material - Total						\$0.00				
0130 - Total						\$0.00				
0140	CONCRETE PAVEMENT (9 IN. NON-REINF)	Material			6	Nov 2, 2021	SYSTEM	\$9,905.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	Nov 2, 2021	SYSTEM	(\$9,905.60)		



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0140	CONCRETE PAVEMENT (9 IN. NON-REINF)	Material			2021			
					7	Nov 15, 2021	SYSTEM	\$17,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Nov 15, 2021	SYSTEM	(\$17,015.00)	
					8	Dec 2, 2021	SYSTEM	\$17,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Dec 2, 2021	SYSTEM	(\$17,015.00)	
					9	Dec 16, 2021	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Dec 16, 2021	SYSTEM	(\$37,277.20)	
					10	Jan 3, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					10	Jan 3, 2022	SYSTEM	(\$37,277.20)	
					11	Jan 18, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					11	Jan 18, 2022	SYSTEM	(\$37,277.20)	
					12	Feb 1, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Feb 1, 2022	SYSTEM	(\$37,277.20)	
					13	Feb 16, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					13	Feb 16, 2022	SYSTEM	(\$37,277.20)	
					14	Mar 1, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					14	Mar 1, 2022	SYSTEM	(\$37,277.20)	
					15	Mar 16, 2022	SYSTEM	\$43,895.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$43,895.42)	
					16	Apr 4, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$37,277.20)	
					17	Apr 18, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$37,277.20)	
					18	May 2, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$37,277.20)	
					19	May 16, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$37,277.20)	
- Total								\$0.00	
Material - Total								\$0.00	



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0140 - Total							\$0.00	
	0150	CONCRETE APPROACH PAVEMENT	Material		19	May 16, 2022	SYSTEM	\$13,420.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$13,420.50)	
					- Total		\$0.00		
			Material - Total	\$0.00					
	0150 - Total							\$0.00	
	0210	PAVED APPROACH, 7 IN.	Material		6	Nov 2, 2021	SYSTEM	\$1,808.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Nov 2, 2021	SYSTEM	(\$1,808.80)	
					7	Nov 15, 2021	SYSTEM	\$9,484.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					7	Nov 15, 2021	SYSTEM	(\$9,484.80)	
					8	Dec 2, 2021	SYSTEM	\$25,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Dec 2, 2021	SYSTEM	(\$25,064.80)	
					9	Dec 16, 2021	SYSTEM	\$47,530.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					9	Dec 16, 2021	SYSTEM	(\$47,530.40)	
					10	Jan 3, 2022	SYSTEM	\$59,120.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					10	Jan 3, 2022	SYSTEM	(\$59,120.40)	
					11	Jan 18, 2022	SYSTEM	\$79,579.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					11	Jan 18, 2022	SYSTEM	(\$79,579.60)	
					12	Feb 1, 2022	SYSTEM	\$92,916.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					12	Feb 1, 2022	SYSTEM	(\$92,916.84)	
					13	Feb 16, 2022	SYSTEM	\$99,261.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					13	Feb 16, 2022	SYSTEM	(\$99,261.32)	
					14	Mar 1, 2022	SYSTEM	\$113,541.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					14	Mar 1, 2022	SYSTEM	(\$113,541.72)	
					15	Mar 16, 2022	SYSTEM	\$129,024.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
15					Mar 16, 2022	SYSTEM	(\$129,024.44)		
16	Apr 4, 2022	SYSTEM	\$162,121.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
16	Apr 4, 2022	SYSTEM	(\$162,121.68)						
17	Apr 18, 2022	SYSTEM	\$181,030.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0210	PAVED APPROACH, 7 IN.	Material		17	Apr 18, 2022	SYSTEM	(\$181,030.48)						
					18	May 2, 2022	SYSTEM	\$204,634.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$204,634.56)						
					19	May 16, 2022	SYSTEM	\$236,441.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$236,441.32)						
								- Total				\$0.00		
								Material - Total				\$0.00		
					0210 - Total							\$0.00		
					J6S1718	0220	CONCRETE SIDEWALK, 4 IN.	Material		6	Nov 2, 2021	SYSTEM	\$6,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
										6	Nov 2, 2021	SYSTEM	(\$6,015.00)	
7	Nov 15, 2021	SYSTEM	\$12,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
7	Nov 15, 2021	SYSTEM	(\$12,950.00)											
8	Dec 2, 2021	SYSTEM	\$14,305.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.										
8	Dec 2, 2021	SYSTEM	(\$14,305.00)											
9	Dec 16, 2021	SYSTEM	\$22,445.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
9	Dec 16, 2021	SYSTEM	(\$22,445.00)											
10	Jan 3, 2022	SYSTEM	\$29,005.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
10	Jan 3, 2022	SYSTEM	(\$29,005.00)											
11	Jan 18, 2022	SYSTEM	\$29,936.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
11	Jan 18, 2022	SYSTEM	(\$29,936.00)											
12	Feb 1, 2022	SYSTEM	\$40,869.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
12	Feb 1, 2022	SYSTEM	(\$40,869.00)											
13	Feb 16, 2022	SYSTEM	\$42,549.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
13	Feb 16, 2022	SYSTEM	(\$42,549.00)											
14	Mar 1, 2022	SYSTEM	\$49,964.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
14	Mar 1, 2022	SYSTEM	(\$49,964.50)											
15	Mar 16, 2022	SYSTEM	\$66,135.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
15	Mar 16, 2022	SYSTEM	(\$66,135.50)											
16	Apr 4, 2022	SYSTEM	\$66,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0220	CONCRETE SIDEWALK, 4 IN.	Material		16	Apr 4, 2022	SYSTEM	(\$66,186.00)						
					17	Apr 18, 2022	SYSTEM	\$69,894.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$69,894.50)						
					18	May 2, 2022	SYSTEM	\$79,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$79,450.00)						
					19	May 16, 2022	SYSTEM	\$91,951.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$91,951.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0220 - Total								\$0.00	
					0250	MISC. CONCRETE	Material		7	Nov 15, 2021	SYSTEM	\$5,295.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
									7	Nov 15, 2021	SYSTEM	(\$5,295.00)		
									8	Dec 2, 2021	SYSTEM	\$5,295.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
									8	Dec 2, 2021	SYSTEM	(\$5,295.00)		
									9	Dec 16, 2021	SYSTEM	\$7,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
9	Dec 16, 2021	SYSTEM	(\$7,060.00)											
10	Jan 3, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
10	Jan 3, 2022	SYSTEM	(\$10,590.00)											
11	Jan 18, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
11	Jan 18, 2022	SYSTEM	(\$10,590.00)											
12	Feb 1, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
12	Feb 1, 2022	SYSTEM	(\$10,590.00)											
13	Feb 16, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.										
13	Feb 16, 2022	SYSTEM	(\$10,590.00)											
14	Mar 1, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.										
14	Mar 1, 2022	SYSTEM	(\$10,590.00)											
15	Mar 16, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
15	Mar 16, 2022	SYSTEM	(\$10,590.00)											
16	Apr 4, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0250	MISC. CONCRETE	Material		16	Apr 4, 2022	SYSTEM	(\$10,590.00)						
					17	Apr 18, 2022	SYSTEM	\$12,355.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$12,355.00)						
					18	May 2, 2022	SYSTEM	\$12,355.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$12,355.00)						
					19	May 16, 2022	SYSTEM	\$14,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$14,120.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0250 - Total								\$0.00	
					0260	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		6	Nov 2, 2021	SYSTEM	\$15,855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
									6	Nov 2, 2021	SYSTEM	(\$15,855.00)		
									7	Nov 15, 2021	SYSTEM	\$17,445.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
									7	Nov 15, 2021	SYSTEM	(\$17,445.00)		
									8	Dec 2, 2021	SYSTEM	\$17,445.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
									8	Dec 2, 2021	SYSTEM	(\$17,445.00)		
									9	Dec 16, 2021	SYSTEM	\$22,101.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
									9	Dec 16, 2021	SYSTEM	(\$22,101.00)		
									10	Jan 3, 2022	SYSTEM	\$22,194.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
									10	Jan 3, 2022	SYSTEM	(\$22,194.00)		
									11	Jan 18, 2022	SYSTEM	\$23,919.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
									11	Jan 18, 2022	SYSTEM	(\$23,919.00)		
									12	Feb 1, 2022	SYSTEM	\$26,502.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
12	Feb 1, 2022	SYSTEM	(\$26,502.00)											
13	Feb 16, 2022	SYSTEM	\$26,502.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
13	Feb 16, 2022	SYSTEM	(\$26,502.00)											
14	Mar 1, 2022	SYSTEM	\$26,502.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
14	Mar 1, 2022	SYSTEM	(\$26,502.00)											
15	Mar 16, 2022	SYSTEM	\$32,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0260	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		15	Mar 16, 2022	SYSTEM	(\$32,475.00)	
					16	Apr 4, 2022	SYSTEM	\$33,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$33,708.00)	
					17	Apr 18, 2022	SYSTEM	\$39,729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$39,729.00)	
					18	May 2, 2022	SYSTEM	\$43,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$43,711.50)	
					19	May 16, 2022	SYSTEM	\$57,541.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$57,541.80)	
					- Total				
Material - Total								\$0.00	
0260 - Total								\$0.00	
0270		CURB AND GUTTER TYPE B	Material		8	Dec 2, 2021	SYSTEM	\$5,724.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					8	Dec 2, 2021	SYSTEM	(\$5,724.00)	
					9	Dec 16, 2021	SYSTEM	\$12,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					9	Dec 16, 2021	SYSTEM	(\$12,030.00)	
					10	Jan 3, 2022	SYSTEM	\$26,457.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					10	Jan 3, 2022	SYSTEM	(\$26,457.00)	
					11	Jan 18, 2022	SYSTEM	\$50,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					11	Jan 18, 2022	SYSTEM	(\$50,775.00)	
					12	Feb 1, 2022	SYSTEM	\$55,842.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					12	Feb 1, 2022	SYSTEM	(\$55,842.00)	
					13	Feb 16, 2022	SYSTEM	\$69,582.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					13	Feb 16, 2022	SYSTEM	(\$69,582.00)	
					14	Mar 1, 2022	SYSTEM	\$78,102.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					14	Mar 1, 2022	SYSTEM	(\$78,102.00)	
					15	Mar 16, 2022	SYSTEM	\$93,342.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$93,342.00)	
					16	Apr 4, 2022	SYSTEM	\$103,083.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0270	CURB AND GUTTER TYPE B	Material		16	Apr 4, 2022	SYSTEM	(\$103,083.00)						
					17	Apr 18, 2022	SYSTEM	\$106,458.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$106,458.00)						
					18	May 2, 2022	SYSTEM	\$113,588.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$113,588.70)						
					19	May 16, 2022	SYSTEM	\$118,133.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$118,133.70)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					0270 - Total								\$0.00	
					0290	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		6	Nov 2, 2021	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
									6	Nov 2, 2021	SYSTEM	(\$228.00)		
									7	Nov 15, 2021	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
									7	Nov 15, 2021	SYSTEM	(\$228.00)		
8	Dec 2, 2021	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
8	Dec 2, 2021	SYSTEM	(\$228.00)											
9	Dec 16, 2021	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.										
9	Dec 16, 2021	SYSTEM	(\$228.00)											
10	Jan 3, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
10	Jan 3, 2022	SYSTEM	(\$228.00)											
11	Jan 18, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
11	Jan 18, 2022	SYSTEM	(\$228.00)											
12	Feb 1, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
12	Feb 1, 2022	SYSTEM	(\$228.00)											
13	Feb 16, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
13	Feb 16, 2022	SYSTEM	(\$228.00)											
14	Mar 1, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
14	Mar 1, 2022	SYSTEM	(\$228.00)											
15	Mar 16, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.										



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0290	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		15	Mar 16, 2022	SYSTEM	(\$228.00)	
					16	Apr 4, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$228.00)	
					17	Apr 18, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$228.00)	
					18	May 2, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$228.00)	
					19	May 16, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$228.00)	
					- Total				
Material - Total								\$0.00	
0290 - Total								\$0.00	
0300		MISC. PAVED DRAINAGE	Material		13	Feb 16, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					13	Feb 16, 2022	SYSTEM	(\$1,649.20)	
					14	Mar 1, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					14	Mar 1, 2022	SYSTEM	(\$1,649.20)	
					15	Mar 16, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$1,649.20)	
					16	Apr 4, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$1,649.20)	
					17	Apr 18, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$1,649.20)	
					18	May 2, 2022	SYSTEM	\$6,633.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$6,633.20)	
					19	May 16, 2022	SYSTEM	\$6,633.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
19	May 16, 2022	SYSTEM	(\$6,633.20)						
- Total								\$0.00	
Material - Total								\$0.00	
0300 - Total								\$0.00	
0310		MISC. PAVED DRAINAGE	Material		19	May 16, 2022	SYSTEM	\$2,022.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718	0310	MISC. PAVED DRAINAGE	Material		19	May 16, 2022	SYSTEM	(\$2,022.15)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0310 - Total								\$0.00			
	0340	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		11	Jan 18, 2022	SYSTEM	\$3,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.			
					11	Jan 18, 2022	SYSTEM	(\$3,800.00)				
					12	Feb 1, 2022	SYSTEM	\$13,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.			
					12	Feb 1, 2022	SYSTEM	(\$13,560.00)				
					13	Feb 16, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.			
					13	Feb 16, 2022	SYSTEM	(\$23,100.00)				
					14	Mar 1, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.			
					14	Mar 1, 2022	SYSTEM	(\$23,100.00)				
					15	Mar 16, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.			
					15	Mar 16, 2022	SYSTEM	(\$23,100.00)				
					16	Apr 4, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.			
				16	Apr 4, 2022	SYSTEM	(\$23,100.00)					
				17	Apr 18, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.				
				17	Apr 18, 2022	SYSTEM	(\$23,100.00)					
				18	May 2, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.				
				18	May 2, 2022	SYSTEM	(\$23,100.00)					
				19	May 16, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.				
				19	May 16, 2022	SYSTEM	(\$23,100.00)					
- Total							\$0.00					
Material - Total							\$0.00					
0340 - Total								\$0.00				
0350	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		12	Feb 1, 2022	SYSTEM	\$146.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
				12	Feb 1, 2022	SYSTEM	(\$146.40)					
				13	Feb 16, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
				13	Feb 16, 2022	SYSTEM	(\$346.50)					
				14	Mar 1, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0350	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		14	Mar 1, 2022	SYSTEM	(\$346.50)						
					15	Mar 16, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$346.50)						
					16	Apr 4, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$346.50)						
					17	Apr 18, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$346.50)						
					18	May 2, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$346.50)						
					19	May 16, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$346.50)						
					- Total								\$0.00	
					Material - Total								\$0.00	
0350 - Total								\$0.00						
	0360	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		12	Feb 1, 2022	SYSTEM	\$195.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					12	Feb 1, 2022	SYSTEM	(\$195.20)						
					13	Feb 16, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					13	Feb 16, 2022	SYSTEM	(\$462.00)						
					14	Mar 1, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					14	Mar 1, 2022	SYSTEM	(\$462.00)						
					15	Mar 16, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$462.00)						
					16	Apr 4, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$462.00)						
					17	Apr 18, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$462.00)						
					18	May 2, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
18	May 2, 2022	SYSTEM	(\$462.00)											
19	May 16, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.										



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718	0360	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		19	May 16, 2022	SYSTEM	(\$462.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	0360 - Total								\$0.00			
	0380		DOWEL BAR (DRILLING, FURNISHING AND INST	Material		12	Feb 1, 2022	SYSTEM	\$120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.		
						12	Feb 1, 2022	SYSTEM	(\$120.00)			
						13	Feb 16, 2022	SYSTEM	\$120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
						13	Feb 16, 2022	SYSTEM	(\$120.00)			
						14	Mar 1, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
						14	Mar 1, 2022	SYSTEM	(\$510.00)			
						15	Mar 16, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.		
						15	Mar 16, 2022	SYSTEM	(\$510.00)			
						16	Apr 4, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.		
						16	Apr 4, 2022	SYSTEM	(\$510.00)			
						17	Apr 18, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.		
					17	Apr 18, 2022	SYSTEM	(\$510.00)				
					18	May 2, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.			
					18	May 2, 2022	SYSTEM	(\$510.00)				
					19	May 16, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.			
	19	May 16, 2022	SYSTEM	(\$510.00)								
- Total								\$0.00				
Material - Total								\$0.00				
0380 - Total								\$0.00				
0390		DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		12	Feb 1, 2022	SYSTEM	\$13.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
					12	Feb 1, 2022	SYSTEM	(\$13.00)				
					13	Feb 16, 2022	SYSTEM	\$13.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
					13	Feb 16, 2022	SYSTEM	(\$13.00)				
					14	Mar 1, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.			
					14	Mar 1, 2022	SYSTEM	(\$26.00)				
					15	Mar 16, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.			



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0390	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		15	Mar 16, 2022	SYSTEM	(\$26.00)	
					16	Apr 4, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$26.00)	
					17	Apr 18, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$26.00)	
					18	May 2, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$26.00)	
					19	May 16, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$26.00)	
					- Total				
Material - Total								\$0.00	
0390 - Total								\$0.00	
0430		MISC.	Material		6	Nov 2, 2021	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					6	Nov 2, 2021	SYSTEM	(\$37,500.00)	
					7	Nov 15, 2021	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					7	Nov 15, 2021	SYSTEM	(\$37,500.00)	
					8	Dec 2, 2021	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					8	Dec 2, 2021	SYSTEM	(\$37,500.00)	
- Total								\$0.00	
Material - Total								\$0.00	
0430 - Total								\$0.00	
0740		CURB INLET CHECK	Material		17	Apr 18, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$183.00)	
					18	May 2, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$183.00)	
					19	May 16, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$183.00)	
- Total								\$0.00	
Material - Total								\$0.00	
0740 - Total								\$0.00	
1340		MISC.	Construction Stockpile		19	May 16, 2022	SYSTEM	(\$7.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total				
Construction Stockpile - Total								(\$7.00)	



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	1340	MISC.	Construction Stockpile STMI		18	May 2, 2022	SYSTEM	\$7.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
					19	May 16, 2022	SYSTEM	\$51,460.89	Payment Estimate Item Adjustment generated Stockpile Transaction				
					- Total							\$51,467.89	
					Construction Stockpile STMI - Total							\$51,467.89	
					1340 - Total							\$51,460.89	
					1670	MISC. MANHOLES AND DROP INLETS	Material		14	Mar 1, 2022	SYSTEM	\$5,886.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
									14	Mar 1, 2022	SYSTEM	(\$5,886.00)	
									15	Mar 16, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
									15	Mar 16, 2022	SYSTEM	(\$7,848.00)	
									16	Apr 4, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
16	Apr 4, 2022	SYSTEM	(\$7,848.00)										
17	Apr 18, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.									
17	Apr 18, 2022	SYSTEM	(\$7,848.00)										
18	May 2, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.									
18	May 2, 2022	SYSTEM	(\$7,848.00)										
19	May 16, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.									
19	May 16, 2022	SYSTEM	(\$7,848.00)										
- Total											\$0.00		
Material - Total											\$0.00		
1670 - Total							\$0.00						
1850	WATER - UTILITY ITEM	Material		7	Nov 15, 2021	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				7	Nov 15, 2021	SYSTEM	(\$100.00)						
				8	Dec 2, 2021	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				8	Dec 2, 2021	SYSTEM	(\$100.00)						
				9	Dec 16, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
				9	Dec 16, 2021	SYSTEM	(\$400.00)						
				10	Jan 3, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
				10	Jan 3, 2022	SYSTEM	(\$500.00)						
				- Total							\$0.00		
Material - Total							\$0.00						
1850 - Total							\$0.00						
1860	WATER - UTILITY ITEM	Material		16	Apr 4, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	1860	WATER - UTILITY ITEM	Material		16	Apr 4, 2022	SYSTEM	(\$4,859.00)						
					17	Apr 18, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$4,859.00)						
					18	May 2, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$4,859.00)						
					19	May 16, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$4,859.00)						
					- Total							\$0.00		
	Material - Total							\$0.00						
	1860 - Total							\$0.00						
	2110		MISC.	Construction Stockpile STMI		18	May 2, 2022	SYSTEM	\$3,610.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
						19	May 16, 2022	SYSTEM	\$1,290.79	Payment Estimate Item Adjustment generated Stockpile Transaction				
						- Total							\$4,900.79	
						Construction Stockpile STMI - Total							\$4,900.79	
2110 - Total							\$4,900.79							
2220		SIDEWALK (BRIDGES)	Material		19	May 16, 2022	SYSTEM	\$19,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$19,125.00)						
					- Total							\$0.00		
					Material - Total							\$0.00		
2220 - Total							\$0.00							
2230		HALF-SOLE REPAIR	Material		19	May 16, 2022	SYSTEM	\$487.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$487.50)						
					- Total							\$0.00		
					Material - Total							\$0.00		
2230 - Total							\$0.00							
2290		GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Construction Stockpile STMI		12	Feb 1, 2022	SYSTEM	\$17,993.50	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							\$17,993.50		
					Construction Stockpile STMI - Total							\$17,993.50		
2290 - Total							\$17,993.50							
2310		PILE POINT REINFORCEMENT	Construction Stockpile STMI		12	Feb 1, 2022	SYSTEM	\$1,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							\$1,050.00		
					Construction Stockpile STMI - Total							\$1,050.00		
2310 - Total							\$1,050.00							
2410		LAMINATED NEOPRENE BEARING PAD (TAPERED)	Construction Stockpile STMI		12	Feb 1, 2022	SYSTEM	\$6,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total							\$6,600.00		
					Construction Stockpile STMI - Total							\$6,600.00		
2410 - Total							\$6,600.00							
J6S1718 - Total							\$82,005.18							
J6S1718B	2450	REMOVAL OF MISCELLANEOUS	Overrun	Overrun	1	Aug 16, 2021	SYSTEM	(\$215.00)						



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	2450	ACM NON-FRIABLE	Overrun	Overrun	2	Sep 1, 2021	SYSTEM	(\$4,868.89)	
					4	Oct 1, 2021	SYSTEM	\$5,083.89	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.30000 - 4.30000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	2450 - Total			\$0.00					
	2470	REMOVAL OF FLOOR SHEETING ACM ON WOOD	Overrun	Overrun	1	Aug 16, 2021	SYSTEM	(\$780.00)	
					4	Oct 1, 2021	SYSTEM	\$780.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',19.50000 - 19.50000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	2470 - Total			\$0.00					
2590	TYPE 5 AGGREGATE FOR BASE	Material			10	Jan 3, 2022	SYSTEM	\$1,328.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Jan 3, 2022	SYSTEM	(\$1,328.04)	
					11	Jan 18, 2022	SYSTEM	\$3,194.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Jan 18, 2022	SYSTEM	(\$3,194.73)	
					12	Feb 1, 2022	SYSTEM	\$7,126.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Feb 1, 2022	SYSTEM	(\$7,126.56)	
					13	Feb 16, 2022	SYSTEM	\$7,126.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Feb 16, 2022	SYSTEM	(\$7,126.56)	
					14	Mar 1, 2022	SYSTEM	\$7,126.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Mar 1, 2022	SYSTEM	(\$7,126.56)	
					15	Mar 16, 2022	SYSTEM	\$7,126.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$7,126.56)	
					16	Apr 4, 2022	SYSTEM	\$11,266.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$11,266.42)	
					17	Apr 18, 2022	SYSTEM	\$12,498.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$12,498.44)	
					18	May 2, 2022	SYSTEM	\$14,427.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$14,427.38)	
					19	May 16, 2022	SYSTEM	\$15,278.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$15,278.51)	



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718B	2590	TYPE 5 AGGREGATE FOR BASE	Material	- Total				\$0.00			
			Material - Total						\$0.00		
			2590 - Total						\$0.00		
	2680	CONCRETE PAVEMENT (7 IN. NON-REINF)	Material			17	Apr 18, 2022	SYSTEM	\$2,689.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						17	Apr 18, 2022	SYSTEM	(\$2,689.28)		
						18	May 2, 2022	SYSTEM	\$2,689.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						18	May 2, 2022	SYSTEM	(\$2,689.28)		
						19	May 16, 2022	SYSTEM	\$6,704.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						19	May 16, 2022	SYSTEM	(\$6,704.72)		
				- Total						\$0.00	
	Material - Total						\$0.00				
	2680 - Total						\$0.00				
	2690	CONCRETE PAVEMENT (9 IN. NON-REINF)	Material			16	Apr 4, 2022	SYSTEM	\$13,236.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
						16	Apr 4, 2022	SYSTEM	(\$13,236.44)		
						17	Apr 18, 2022	SYSTEM	\$13,236.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
						17	Apr 18, 2022	SYSTEM	(\$13,236.44)		
						18	May 2, 2022	SYSTEM	\$13,236.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
						18	May 2, 2022	SYSTEM	(\$13,236.44)		
						19	May 16, 2022	SYSTEM	\$13,236.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
						19	May 16, 2022	SYSTEM	(\$13,236.44)		
				- Total						\$0.00	
	Material - Total						\$0.00				
	2690 - Total						\$0.00				
	2770	TRUNCATED DOMES	Overrun	Overrun		16	Apr 4, 2022	SYSTEM	(\$219.60)		
						18	May 2, 2022	SYSTEM	(\$540.00)		
					19	May 16, 2022	SYSTEM	(\$360.00)			
Overrun - Total								(\$1,119.60)			
Overrun - Total								(\$1,119.60)			
2770 - Total						(\$1,119.60)					
2820	MISC. CONCRETE	Material			10	Jan 3, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
					10	Jan 3, 2022	SYSTEM	(\$5,000.00)			
					11	Jan 18, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					11	Jan 18, 2022	SYSTEM	(\$5,000.00)			
					12	Feb 1, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	2820	MISC. CONCRETE	Material			2022			Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					12	Feb 1, 2022	SYSTEM	(\$5,000.00)						
					13	Feb 16, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					13	Feb 16, 2022	SYSTEM	(\$5,000.00)						
					14	Mar 1, 2022	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					14	Mar 1, 2022	SYSTEM	(\$7,500.00)						
					15	Mar 16, 2022	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$7,500.00)						
					16	Apr 4, 2022	SYSTEM	\$17,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$17,500.00)						
					17	Apr 18, 2022	SYSTEM	\$17,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$17,500.00)						
					18	May 2, 2022	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$20,000.00)						
					19	May 16, 2022	SYSTEM	\$22,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$22,500.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					2820 - Total								\$0.00	
					2880	MISC. CONCRETE	Material			16	Apr 4, 2022	SYSTEM	\$57,453.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
16	Apr 4, 2022	SYSTEM	(\$57,453.54)											
17	Apr 18, 2022	SYSTEM	\$63,063.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
17	Apr 18, 2022	SYSTEM	(\$63,063.54)											
18	May 2, 2022	SYSTEM	\$73,473.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
18	May 2, 2022	SYSTEM	(\$73,473.66)											
19	May 16, 2022	SYSTEM	\$76,515.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.										
19	May 16, 2022	SYSTEM	(\$76,515.64)											
- Total										\$0.00				
Material - Total								\$0.00						
2880 - Total								\$0.00						
2910	CONCRETE CURB	Material			17	Apr 18, 2022	SYSTEM	\$1,134.00	This adjustment offsets the original system-generated Material Payment					



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	2910	(6 IN. HEIGHT AND UNDER)	Material			2022			Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$1,134.00)						
					18	May 2, 2022	SYSTEM	\$1,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$1,134.00)						
					19	May 16, 2022	SYSTEM	\$1,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$1,134.00)						
					- Total								\$0.00	
					Material - Total								\$0.00	
					2910 - Total								\$0.00	
					2930	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		16	Apr 4, 2022	SYSTEM	\$1,165.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
									16	Apr 4, 2022	SYSTEM	(\$1,165.50)		
									17	Apr 18, 2022	SYSTEM	\$1,165.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
									17	Apr 18, 2022	SYSTEM	(\$1,165.50)		
18	May 2, 2022	SYSTEM	\$1,165.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.										
18	May 2, 2022	SYSTEM	(\$1,165.50)											
- Total									\$0.00					
Material - Total									\$0.00					
2930 - Total								\$0.00						
3160	MECHANICALLY STABILIZED EARTH WALL SYS	Material		14	Mar 1, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.						
				14	Mar 1, 2022	SYSTEM	(\$20,695.50)							
				15	Mar 16, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.						
				15	Mar 16, 2022	SYSTEM	(\$20,695.50)							
				16	Apr 4, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.						
				16	Apr 4, 2022	SYSTEM	(\$20,695.50)							
				17	Apr 18, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.						
				17	Apr 18, 2022	SYSTEM	(\$20,695.50)							
				18	May 2, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.						
				18	May 2, 2022	SYSTEM	(\$20,695.50)							
				19	May 16, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.						
				19	May 16, 2022	SYSTEM	(\$20,695.50)							
				- Total								\$0.00		



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	3160	MECHANICALLY STABILIZED EARTH WALL SYS	Material - Total					\$0.00						
	3160 - Total								\$0.00					
	3610	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		15	Mar 16, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
	15				Mar 16, 2022	SYSTEM	(\$1,782.90)							
	16				Apr 4, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.						
	16				Apr 4, 2022	SYSTEM	(\$1,782.90)							
	17				Apr 18, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.						
	17				Apr 18, 2022	SYSTEM	(\$1,782.90)							
	18				May 2, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.						
	18				May 2, 2022	SYSTEM	(\$1,782.90)							
	19				May 16, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.						
	19				May 16, 2022	SYSTEM	(\$1,782.90)							
	- Total								\$0.00					
	Material - Total								\$0.00					
	3610 - Total								\$0.00					
	3840	SEWER - UTILITY ITEM	Construction Stockpile		15	Mar 16, 2022	SYSTEM	(\$49,088.16)	Payment Estimate Item Adjustment generated Stockpile Transaction					
	16				Apr 4, 2022	SYSTEM	(\$10,419.66)	Payment Estimate Item Adjustment generated Stockpile Transaction						
	- Total								(\$59,507.82)					
	Construction Stockpile - Total								(\$59,507.82)					
	3840		Construction Stockpile STMI			7	Nov 15, 2021	SYSTEM	\$59,507.82	Payment Estimate Item Adjustment generated Stockpile Transaction				
	- Total								\$59,507.82					
	Construction Stockpile STMI - Total								\$59,507.82					
	3840					Material			15	Mar 16, 2022	SYSTEM	\$175,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
	15		Mar 16, 2022	SYSTEM	(\$175,324.00)									
	16		Apr 4, 2022	SYSTEM	\$212,539.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
	16	Apr 4, 2022	SYSTEM	(\$212,539.00)										
	17	Apr 18, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.									
17	Apr 18, 2022	SYSTEM	(\$212,539.00)											
18	May 2, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
18	May 2, 2022	SYSTEM	(\$212,539.00)											
19	May 16, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
19	May 16, 2022	SYSTEM	(\$212,539.00)											



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718B	3840	SEWER - UTILITY ITEM	Material			2022						
				- Total							\$0.00	
				Material - Total							\$0.00	
	3840 - Total								\$0.00			
	3850	SEWER - UTILITY ITEM	Material		15	Mar 16, 2022	SYSTEM	\$52,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					15	Mar 16, 2022	SYSTEM	(\$52,850.00)				
					16	Apr 4, 2022	SYSTEM	\$52,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					16	Apr 4, 2022	SYSTEM	(\$52,850.00)				
					17	Apr 18, 2022	SYSTEM	\$52,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					17	Apr 18, 2022	SYSTEM	(\$52,850.00)				
					18	May 2, 2022	SYSTEM	\$79,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					18	May 2, 2022	SYSTEM	(\$79,275.00)				
					19	May 16, 2022	SYSTEM	\$79,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
					19	May 16, 2022	SYSTEM	(\$79,275.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	3850 - Total								\$0.00			
	3870	SEWER - UTILITY ITEM	Construction Stockpile		16	Apr 4, 2022	SYSTEM	(\$28,971.11)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					18	May 2, 2022	SYSTEM	(\$20,933.96)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							(\$49,905.07)	
			Construction Stockpile - Total								(\$49,905.07)	
			Construction Stockpile STMI		10	Jan 3, 2022	SYSTEM	\$79,250.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$79,250.00	
			Construction Stockpile STMI - Total								\$79,250.00	
			Material		16	Apr 4, 2022	SYSTEM	\$66,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
				16	Apr 4, 2022	SYSTEM	(\$66,960.00)					
				17	Apr 18, 2022	SYSTEM	\$66,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				17	Apr 18, 2022	SYSTEM	(\$66,960.00)					
				18	May 2, 2022	SYSTEM	\$115,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
				18	May 2, 2022	SYSTEM	(\$115,344.00)					
				19	May 16, 2022	SYSTEM	\$115,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
			19	May 16, 2022	SYSTEM	(\$115,344.00)						
- Total							\$0.00					
Material - Total							\$0.00					



Line Item Adjustments by Estimate

May 18, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	3870 - Total							\$29,344.93	
	4150	SEWER - RIGID PIPE	Material		18	May 2, 2022	SYSTEM	\$7,750.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$7,750.60)	
					19	May 16, 2022	SYSTEM	\$7,750.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$7,750.60)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	4150 - Total							\$0.00	
J6S1718B	Total							\$28,225.33	
J6S1718C	4810	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		15	Mar 16, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$3,159.45)	
					16	Apr 4, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$3,159.45)	
					17	Apr 18, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$3,159.45)	
					18	May 2, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$3,159.45)	
					19	May 16, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$3,159.45)	
					- Total			\$0.00	
			Material - Total					\$0.00	
	4810 - Total							\$0.00	
	4830	MISC. HIGHWAY LIGHTING	Construction Stockpile		19	May 16, 2022	SYSTEM	(\$52.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$52.00)	
			Construction Stockpile - Total					(\$52.00)	
			Construction Stockpile STMI		18	May 2, 2022	SYSTEM	\$52.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					19	May 16, 2022	SYSTEM	\$78,397.80	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$78,449.80	
			Construction Stockpile STMI - Total					\$78,449.80	
	4830 - Total							\$78,397.80	
J6S1718C	Total							\$78,397.80	
Overall - Total								\$188,628.31	