



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 7, 2024

Pay Estimate Created Date: May 2, 2024

<b>Progress Estimate Number</b> 66	<b>Contract ID</b> 210521-F01 <b>Prime Contractor</b> KCI Construction Company	<b>Pay Period Start</b> April 16, 2024 <b>Pay Period End</b> May 1, 2024	<b>Original Contract Amount</b> \$30,573,000.00 <b>Net Change Order Amount</b> \$1,578,231.42 <b>Current Contract Amount</b> \$32,151,231.42
---------------------------------------	---	---	--

Approval Date	By User
May 2, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by schirj1
May 3, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by amburs1
May 6, 2024	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
July 1, 2023	October 22, 2023	October 22, 2023	100.00%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Change Order 0016 Milestone - Completion East of Kortwright	July 1, 2023	July 8, 2023	Milestone Complete	
Awarded Date	June 2, 2021	June 2, 2021	Change Order 0016 Milestone - Completion West of Kenmore	July 1, 2023	July 8, 2023	Milestone Complete	
Letting Date	May 21, 2021	May 21, 2021	JSP R-F 1.1 Black Creek Bridge Reconstruction	August 28, 2022	September 18, 2022	Milestone Complete	
Notice to Proceed Date	July 26, 2021	July 26, 2021	JSP R-F 1.2 Pedestrian Underpass at Mary Avenue Work	August 30, 2022	October 7, 2022	Milestone Complete	
Open to Traffic Date			JSP R-F 1.3 Deer Creek Bridge Rehabilitation	June 11, 2022	June 11, 2022	Milestone Complete	
Work Began Date	August 3, 2021	August 3, 2021					

Contract Total Pay For Estimate No. 66			
	This Estimate	Previous	To Date
210521-F01			
Total Posted Items Pay	\$0.00	\$32,151,231.45	\$32,151,231.45
Gross Item Adjustments	\$33,391.10	\$179,169.07	\$212,560.17
Incentive	\$0.00	\$139,813.28	\$139,813.28
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$33,000.00)	(\$33,000.00)
Other Contract Adjustments	\$0.00	\$50,100.00	\$50,100.00
		\$32,487,313.80	\$32,520,704.90
<b>Contract Total Payable This Estimate:</b>	<b>\$33,391.10</b>		

**Items Paid This Estimate Period**  
No Data Available

**Contract Adjustments This Estimate**  
No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S1718	0170	MISC.	Other Item Adjustment	Left Over Materials	Project Line item was underrun on the project. This item will be picked up at a later date from the subcontractor and MoDOT will retain ownership of this material.			\$33,391.10
	5021	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-1	\$2,254.51	(\$2,254.51)
	5021	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$2,254.51	\$2,254.51
J6S1718B	3520	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material			-100	\$33.00	(\$3,300.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 7, 2024

Pay Estimate Created Date: May 2, 2024

<b>Progress Estimate Number</b> 66		<b>Contract ID</b> 210521-F01		<b>Pay Period Start</b> April 16, 2024		<b>Original Contract Amount</b> \$30,573,000.00	
		<b>Prime Contractor</b> KCI Construction Company		<b>Pay Period End</b> May 1, 2024		<b>Net Change Order Amount</b> \$1,578,231.42	
						<b>Current Contract Amount</b> \$32,151,231.42	

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S1718B	3520	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	100	\$33.00	\$3,300.00
<b>Total</b>								<b>\$33,391.10</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 7, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S1718	FAF-100-1(70)	Pavement, ADA, Signal and Drainage improvements	100	ST LOUIS	from Big Bend Road to Lindbergh Boulevard
J6S1718B	FAF-100-1(80)	Pedestrian Trail, Underpass & Sanitary Sewer	100	ST LOUIS	from Bremerton to Black Creek
J6S1718C	FAF-100-1(81)	Pedestrian and Streetscape enhancements	100	ST LOUIS	from Kenmore Drive to Lindbergh

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J6S1718	<b>Posted Item Pay</b>	\$0.00	\$23,221,904.56
	<b>Gross Item Adjustments</b>	\$33,391.10	\$179,169.07
	<b>Gross Item Pay</b>	<b>\$33,391.10</b>	<b>\$23,401,073.63</b>
	<b>Incentive</b>	\$0.00	\$99,757.82
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	(\$23,492.70)
	<b>Other Contract Adjustments</b>	\$0.00	\$35,554.13
J6S1718B	<b>Posted Item Pay</b>	\$0.00	\$7,656,897.58
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$7,656,897.58</b>
	<b>Incentive</b>	\$0.00	\$34,348.87
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	(\$8,154.30)
	<b>Other Contract Adjustments</b>	\$0.00	\$12,473.31
J6S1718C	<b>Posted Item Pay</b>	\$0.00	\$1,272,429.31
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$1,272,429.31</b>
	<b>Incentive</b>	\$0.00	\$5,706.59
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	(\$1,353.00)
	<b>Other Contract Adjustments</b>	\$0.00	\$2,072.56



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 7, 2024

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S1718B, Item 6061063, Project Item Line Number 3520, Material Set 606106396, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Working with materials to complete exception.	schirj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S1718, Item 7320615A, Project Item Line Number 5021, Material Set 7320615A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Working with materials to complete exception.	schirj1	Overridden





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,469,600.00	\$2,469,600.00
		0001	0020	2031000	CLASS A EXCAVATION	596.00	0.00	596.00	CUYD	596.00	\$13.40	\$7,986.40
		0001	0030	2035500	EMBANKMENT IN PLACE	106.00	0.00	106.00	CUYD	106.00	\$8.00	\$848.00
		0001	0040	2036000	COMPACTING EMBANKMENT	477.00	0.00	477.00	CUYD	477.00	\$10.45	\$4,984.65
		0001	0050	2037075	COMPACTING IN CUT	2.00	0.00	2.00	STA	2.00	\$2,123.00	\$4,246.00
		0001	0060	2071000	LINEAR GRADING CLASS 1	403.50	-403.50	0.00	STA	0.00	\$900.00	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	60,618.00	5,036.36	65,654.36	SQYD	65,654.36	\$6.30	\$413,622.47
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	1,248.30	1,465.00	2,713.30	TONS	2,713.30	\$124.50	\$337,805.85
		0001	0090	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	3,242.40	644.90	3,887.30	TONS	3,887.30	\$139.00	\$540,334.70
		0001	0100	4030109	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	12,462.40	918.80	13,381.20	TONS	13,381.20	\$87.00	\$1,164,164.40
		0001	0110	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	14,886.20	-1,542.00	13,344.20	TONS	13,344.20	\$80.00	\$1,067,536.00
		0001	0120	4071005	TACK COAT	31,850.00	-10,470.00	21,380.00	GAL	21,380.00	\$2.50	\$53,450.00
		0001	0130	5021107	CONCRETE PAVEMENT ( 7 IN. NON-REINF)	7,894.00	480.71	8,374.71	SQYD	8,374.71	\$88.00	\$736,974.48
		0001	0140	5021109	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	2,377.40	125.50	2,502.90	SQYD	2,502.90	\$82.00	\$205,237.80
		0001	0150	5041000	CONCRETE APPROACH PAVEMENT	481.70	105.30	587.00	SQYD	587.00	\$115.00	\$67,505.00
		0001	0160	6071102	MODIFIED CONCRETE GUTTER TYPE B	424.00	0.00	424.00	LF	424.00	\$35.00	\$14,840.00
		0001	0170	6079903	MISC.48 " Decorative Pedestrian Fence (Structures)	733.00	-395.60	337.40	LF	337.40	\$105.00	\$35,427.00
		0001	0180	6081012	TRUNCATED DOMES	2,477.00	126.00	2,603.00	SQFT	2,603.00	\$15.00	\$39,045.00
		0001	0190	6083008	8 IN. CONCRETE MEDIAN STRIP	1,535.20	41.05	1,576.25	SQYD	1,576.25	\$90.00	\$141,862.50
		0001	0200	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	424.00	-220.30	203.70	LF	203.70	\$130.00	\$26,481.00
		0001	0210	6085007	PAVED APPROACH, 7 IN.	14,086.90	324.10	14,411.00	SQYD	14,411.00	\$76.00	\$1,095,236.00
		0001	0220	6086004	CONCRETE SIDEWALK, 4 IN.	14,425.90	329.16	14,755.06	SQYD	14,755.06	\$50.00	\$737,753.00
		0001	0230	6086008	CONCRETE SIDEWALK, 8 IN.	182.70	15.90	198.60	SQYD	198.60	\$84.00	\$16,682.40
		0001	0240	6089901	MISC.STAIRS AND HANDRAILS AT CURB RAMP 72	1.00	0.00	1.00	LS	1.00	\$5,700.00	\$5,700.00
		0001	0250	6089902	MISC.CONCRETE CURB RAMP (7 IN. THICK)	153.00	14.00	167.00	EA	167.00	\$1,765.00	\$294,755.00
		0001	0260	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	14,712.00	308.75	15,020.75	LF	15,020.75	\$30.00	\$450,622.50
		0001	0270	6091052	CURB AND GUTTER TYPE B	17,779.00	385.89	18,164.89	LF	18,164.89	\$30.00	\$544,946.70
		0001	0280	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	1,311.00	356.00	1,667.00	LF	1,667.00	\$18.50	\$30,839.50
		0001	0290	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	3,878.00	-484.00	3,394.00	LF	3,394.00	\$19.00	\$64,486.00
		0001	0300	6099903	MISC.MODIFIED CURB	873.00	533.60	1,406.60	LF	1,406.60	\$28.00	\$39,384.80
		0001	0310	6099903	MISC.MODIFIED CURB TYPE A	774.00	1,217.90	1,991.90	LF	1,991.90	\$25.50	\$50,793.45
		0001	0320	6113020	FURNISHING TYPE 2 ROCK BLANKET	716.00	28.60	744.60	CUYD	744.60	\$30.00	\$22,338.00
		0001	0330	6113040	PLACING TYPE 2 ROCK BLANKET	716.00	28.60	744.60	CUYD	744.60	\$18.00	\$13,402.80
		0001	0340	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	304.00	360.00	664.00	SQYD	664.00	\$200.00	\$132,800.00
		0001	0350	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	304.00	0.00	304.00	SQYD	304.00	\$3.00	\$912.00
		0001	0360	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	304.00	235.00	539.00	SQYD	539.00	\$4.00	\$2,156.00
		0001	0370	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,266.00	1,082.00	2,348.00	LF	2,348.00	\$4.50	\$10,566.00
		0001	0380	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	760.00	676.00	1,436.00	EA	1,436.00	\$15.00	\$21,540.00
		0001	0390	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	380.00	27.00	407.00	EA	407.00	\$13.00	\$5,291.00
		0001	0400	6161005	CONSTRUCTION SIGNS	2,102.00	0.00	2,102.00	SQFT	2,102.00	\$9.50	\$19,969.00
		0001	0410	6161008	ADVANCED WARNING RAIL SYSTEM	87.00	0.00	87.00	EA	87.00	\$35.00	\$3,045.00
		0001	0420	6161009	FLAG ASSEMBLY	39.00	0.00	39.00	EA	39.00	\$25.00	\$975.00
		0001	0430	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$750,000.00	\$750,000.00
		0001	0440	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00
		0001	0450	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN (CONTRACTOR FURNISHED AND RETAINED)	6.00	0.00	6.00	EA	6.00	\$3,500.00	\$21,000.00
		0001	0460	6173101	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFIED)	33.00	30.00	63.00	LF	63.00	\$250.00	\$15,750.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0001	0470	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,450.00	-80.00	1,370.00	LF	1,370.00	\$22.45	\$30,756.50
		0001	0480	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	1,260.00	0.00	1,260.00	LF	1,260.00	\$8.50	\$10,710.00
		0001	0490	6179902	MISC.CONCRETE BARRIER HEIGHT TRANSITION	9.00	-1.00	8.00	EA	8.00	\$643.00	\$5,144.00
		0001	0500	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$3,099,938.53	\$0.00
		0001	0501	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$2,965,936.53	\$2,965,936.53
		0001	0510	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	2,680.00	-399.00	2,281.00	LF	2,281.00	\$20.00	\$45,620.00
		0001	0520	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	83.00	-18.00	65.00	EA	65.00	\$300.00	\$19,500.00
		0001	0530	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	11.00	0.00	11.00	EA	11.00	\$350.00	\$3,850.00
		0001	0540	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	7.00	1.00	8.00	EA	8.00	\$1,600.00	\$12,800.00
		0001	0550	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	24.00	0.00	24.00	EA	24.00	\$50.00	\$1,200.00
		0001	0560	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	64,692.00	11,696.00	76,388.00	LF	76,388.00	\$0.16	\$12,222.08
		0001	0570	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	82,056.00	1,090.00	83,146.00	LF	83,146.00	\$0.22	\$18,292.12
		0001	0580	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,401.00	2,611.00	5,012.00	LF	5,012.00	\$1.00	\$5,012.00
		0001	0590	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	258.00	41.00	299.00	LF	299.00	\$5.00	\$1,495.00
		0001	0600	6206150A	4 IN. WHITE ACRYLIC COPOLYMER FAST DRY PAVEMENT MARKING PAINT	72.00	44.00	116.00	LF	116.00	\$20.00	\$2,320.00
		0001	0610	6206151A	4 IN. YELLOW ACRYLIC COPOLYMER FAST DRY PAVEMENT MARKING PAINT	168.00	-60.00	108.00	LF	108.00	\$10.00	\$1,080.00
		0001	0620	6207001	PAVEMENT MARKING REMOVAL	17,981.00	0.00	17,981.00	LF	17,981.00	\$0.70	\$12,586.70
		0001	0630	6209902	MISC.PARKING BLOCK	37.00	0.00	37.00	EA	37.00	\$40.00	\$1,480.00
		0001	0640	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,366.00	-1,227.00	1,139.00	SQYD	1,139.00	\$13.25	\$15,091.75
		0001	0650	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	120,693.00	0.00	120,693.00	SQYD	120,693.00	\$3.45	\$416,390.85
		0001	0660	6240104A	SEPARATION GEOTEXTILE	1,182.00	0.00	1,182.00	SQYD	1,182.00	\$4.00	\$4,728.00
		0001	0670	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$275,000.00	\$275,000.00
		0001	0680	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,272.00	0.00	2,272.00	SQFT	2,272.00	\$45.00	\$102,240.00
		0001	0690	7209904	MISC.RE-CONSTRUCT WALL IN PLACE	135.00	0.00	135.00	SQFT	135.00	\$60.00	\$8,100.00
		0001	0700	7209904	MISC.SMALL BLOCK WALL	2,277.00	-1,408.10	868.90	SQFT	868.90	\$36.00	\$31,280.40
		0001	0710	8031000A	TURF TYPE TALL FESCUE SODDING	17,974.00	1,838.00	19,812.00	SQYD	19,812.00	\$8.45	\$167,411.40
		0001	0720	8059919	MISC.FERTILIZER, SEEDING, AND MULCHING	1.00	-0.95	0.05	ACRE	0.05	\$5,000.00	\$250.00
		0001	0730	8061006	ALTERNATE DITCH CHECK	6.00	-6.00	0.00	LF	0.00	\$1.90	\$0.00
		0001	0740	8061007A	CURB INLET CHECK	204.00	-177.00	27.00	EA	27.00	\$15.25	\$411.75
		0001	0750	8061016	SEDIMENT REMOVAL	370.00	0.00	370.00	CUYD	370.00	\$16.00	\$5,920.00
		0001	0760	8061017	TEMPORARY SEEDING	2.00	-2.00	0.00	ACRE	0.00	\$1,800.00	\$0.00
		0001	0770	8061019	SILT FENCE	17,312.00	-17,312.00	0.00	LF	0.00	\$0.35	\$0.00
		0001	0780	8061050	TYPE C BERM	456.00	0.00	456.00	LF	456.00	\$25.00	\$11,400.00
		0020	0790	9011010	RELOCATED POLE	2.00	0.00	2.00	EA	2.00	\$1,900.00	\$3,800.00
		0020	0800	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	12.00	0.00	12.00	EA	12.00	\$2,186.00	\$26,232.00
		0020	0810	9011115	BRACKET ARM, 15 FT. OR 4.6 M	12.00	0.00	12.00	EA	12.00	\$847.00	\$10,164.00
		0020	0820	9011311	LUMINAIRE, LED-A	25.00	0.00	25.00	EA	25.00	\$425.00	\$10,625.00
		0020	0830	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	92.00	0.00	92.00	LF	92.00	\$10.50	\$966.00
		0020	0840	9014004	CONDUIT, 4 IN. RIGID, PUSHED	309.00	0.00	309.00	LF	309.00	\$27.50	\$8,497.50
		0020	0850	9015010	TRENCHING TYPE I	89.00	0.00	89.00	LF	89.00	\$6.00	\$534.00
		0020	0860	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	2,500.00	0.00	2,500.00	LF	2,500.00	\$1.00	\$2,500.00
		0020	0870	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	570.00	0.00	570.00	LF	570.00	\$5.20	\$2,964.00
		0020	0880	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	12.00	0.00	12.00	EA	12.00	\$980.00	\$11,760.00
		0020	0890	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	7.00	0.00	7.00	EA	7.00	\$4,000.00	\$28,000.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0020	0900	9019902	MISC.REMOVE AND RELOCATE PRIVATELY-OWNED LIGHT POLE	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0030	0910	9020115	SIGNAL HEAD, TYPE 5T	1.00	0.00	1.00	EA	1.00	\$971.00	\$971.00
		0030	0920	9020211	SIGNAL HEAD, TYPE 1S	52.00	0.00	52.00	EA	52.00	\$443.00	\$23,036.00
		0030	0930	9020213	SIGNAL HEAD, TYPE 3S	6.00	3.00	9.00	EA	9.00	\$679.00	\$6,111.00
		0030	0940	9020214	SIGNAL HEAD, TYPE 4S	6.00	0.00	6.00	EA	6.00	\$815.00	\$4,890.00
		0030	0950	9020215	SIGNAL HEAD, TYPE 5S	3.00	0.00	3.00	EA	3.00	\$940.00	\$2,820.00
		0030	0960	9020513	SIGNAL HEAD, TYPE 3B	30.00	0.00	30.00	EA	30.00	\$877.00	\$26,310.00
		0030	0970	9020514	SIGNAL HEAD, TYPE 4B	11.00	0.00	11.00	EA	11.00	\$1,021.00	\$11,231.00
		0030	0980	9020515	SIGNAL HEAD, TYPE 5B	2.00	0.00	2.00	EA	2.00	\$1,346.00	\$2,692.00
		0030	0985	9020833	SH-FLAT SHEET - SIGNAL SIGN	242.00	0.00	242.00	SQFT	242.00	\$34.33	\$8,307.86
		0030	0990	9020834	SIGNAL SIGN, MOUNTING HARDWARE	40.00	0.00	40.00	EA	40.00	\$297.00	\$11,880.00
		0030	1000	9022708	POST, SIGNAL 8 FT.	31.00	0.00	31.00	EA	31.00	\$538.00	\$16,678.00
		0030	1010	9022715	POST, SIGNAL 15 FT.	4.00	2.00	6.00	EA	6.00	\$690.00	\$4,140.00
		0030	1030	9023125	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	2.00	0.00	2.00	EA	2.00	\$6,917.00	\$13,834.00
		0030	1040	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	2.00	0.00	2.00	EA	2.00	\$8,117.00	\$16,234.00
		0030	1050	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	1.00	\$8,018.00	\$8,018.00
		0030	1060	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	4.00	0.00	4.00	EA	4.00	\$10,954.00	\$43,816.00
		0030	1070	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	1.00	\$12,000.00	\$12,000.00
		0030	1075	9023240	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	1.00	\$9,361.00	\$9,361.00
		0030	1077	9023320	POST, TYPE B, LONGEST ARM 20 FT. OR 6.1 M	1.00	0.00	1.00	EA	1.00	\$7,728.00	\$7,728.00
		0030	1080	9023435	POST, TYPE BL, LONGEST ARM 35 FT. OR 10.7 M	1.00	0.00	1.00	EA	1.00	\$13,405.00	\$13,405.00
		0030	1090	9023455	POST, TYPE BL, LONGEST ARM 55 FT.	1.00	0.00	1.00	EA	1.00	\$20,332.00	\$20,332.00
		0030	1100	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	5.00	0.00	5.00	EA	5.00	\$16,878.00	\$84,390.00
		0030	1110	9024975	VIDEO DETECTION SYSTEM	7.00	0.00	7.00	EA	7.00	\$16,428.00	\$114,996.00
		0030	1120	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	30.00	0.00	30.00	LF	30.00	\$16.00	\$480.00
		0030	1130	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	1,840.00	0.00	1,840.00	LF	1,840.00	\$12.50	\$23,000.00
		0030	1140	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	700.00	66.00	766.00	LF	766.00	\$13.50	\$10,341.00
		0030	1150	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	330.00	0.00	330.00	LF	330.00	\$15.60	\$5,148.00
		0030	1160	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	480.00	0.00	480.00	LF	480.00	\$24.00	\$11,520.00
		0030	1170	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	100.00	0.00	100.00	LF	100.00	\$25.00	\$2,500.00
		0030	1180	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	1,130.00	0.00	1,130.00	LF	1,130.00	\$27.00	\$30,510.00
		0030	1190	9027502	CONDUIT, 2 IN., EXTERNAL ON STRUCTURE	30.00	0.00	30.00	LF	30.00	\$94.00	\$2,820.00
		0030	1200	9028204	CABLE, 4 AWG 1 CONDUCTOR, POWER	300.00	0.00	300.00	LF	300.00	\$2.25	\$675.00
		0030	1210	9028302	CABLE, 12 AWG 2 CONDUCTOR	2,380.00	0.00	2,380.00	LF	2,380.00	\$1.25	\$2,975.00
		0030	1220	9028308	CABLE, 16 AWG 2 CONDUCTOR	8,290.00	0.00	8,290.00	LF	8,290.00	\$1.15	\$9,533.50
		0030	1230	9028310	CABLE, 16 AWG 5 CONDUCTOR	8,360.00	0.00	8,360.00	LF	8,360.00	\$1.25	\$10,450.00
		0030	1240	9028311	CABLE, 16 AWG 7 CONDUCTOR	12,210.00	810.00	13,020.00	LF	13,020.00	\$1.35	\$17,577.00
		0030	1250	9028611	POWER SUPPLY ASSEMBLY, TYPE 1 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	1.00	\$3,569.00	\$3,569.00
		0030	1260	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	2.00	0.00	2.00	EA	2.00	\$4,800.00	\$9,600.00
		0030	1270	9028810	PULL BOX, PREFORMED CLASS 1	6.00	0.00	6.00	EA	6.00	\$990.00	\$5,940.00
0030	1280	9028811	PULL BOX, PREFORMED CLASS 2	11.00	0.00	11.00	EA	11.00	\$1,350.00	\$14,850.00		
0030	1290	9028812	PULL BOX, PREFORMED CLASS 3	5.00	0.00	5.00	EA	5.00	\$1,650.00	\$8,250.00		
0030	1300	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	3.00	0.00	3.00	EA	3.00	\$3,400.00	\$10,200.00		
0030	1310	9029100	BASE, CONCRETE	69.40	1.60	71.00	CUYD	71.00	\$1,350.00	\$95,850.00		
0030	1320	9029902	MISC.AUDIBLE PEDESTRIAN PUSH BUTTONS AND SIGNING	54.00	0.00	54.00	EA	54.00	\$726.00	\$39,204.00		
0030	1330	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	7.00	0.00	7.00	EA	7.00	\$1,196.00	\$8,372.00		
0030	1340	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON	7.00	0.00	7.00	EA	7.00	\$10,171.00	\$71,197.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0040	1350	9031010	CONCRETE FOOTINGS, EMBEDDED	8.80	0.00	8.80	CUYD	8.80	\$1,000.00	\$8,800.00
		0040	1360	9031220	PIPE POSTS	5,590.00	0.00	5,590.00	LB	5,590.00	\$7.00	\$39,130.00
		0040	1370	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	24.00	0.00	24.00	EA	24.00	\$300.00	\$7,200.00
		0040	1380	9031250A	U-CHANNEL POST, 3 LB	84.00	0.00	84.00	LF	84.00	\$20.00	\$1,680.00
		0040	1390	9031260	WOOD POST, 4 IN. BY 4 IN.	46.00	-46.00	0.00	LF	0.00	\$25.00	\$0.00
		0040	1400	9031261	WOOD POST, 4 IN. BY 6 IN.	28.00	-28.00	0.00	LF	0.00	\$25.00	\$0.00
		0040	1410	9031270A	2 IN. PSST POST - 12 GA.	2,507.00	0.00	2,507.00	LF	2,507.00	\$15.00	\$37,605.00
		0040	1420	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	582.00	0.00	582.00	LF	582.00	\$28.00	\$16,296.00
		0040	1430	9035004A	SH-FLAT SHEET	1,763.00	0.00	1,763.00	SQFT	1,763.00	\$25.00	\$44,075.00
		0055	1440	2063000	CLASS 3 EXCAVATION	14,695.00	-425.00	14,270.00	CUYD	14,270.00	\$31.00	\$442,370.00
		0055	1450	2063500	CULVERT CLEANOUT	3.00	0.00	3.00	EA	3.00	\$2,080.00	\$6,240.00
		0055	1460	6149902	MISC.ADA COMPLIANT GRATE	1.00	0.00	1.00	EA	1.00	\$1,116.00	\$1,116.00
		0055	1470	7250312A	12 IN. PIPE GROUP B	25.00	22.00	47.00	LF	47.00	\$96.00	\$4,512.00
		0055	1480	7250315A	15 IN. PIPE GROUP B	2,420.00	-302.00	2,118.00	LF	2,118.00	\$73.00	\$154,614.00
		0055	1490	7250318A	18 IN. PIPE GROUP B	5,456.00	0.00	5,456.00	LF	5,456.00	\$81.00	\$441,936.00
		0055	1500	7250321A	21 IN. PIPE GROUP B	310.00	-63.00	247.00	LF	247.00	\$98.00	\$24,206.00
		0055	1510	7250324A	24 IN. PIPE GROUP B	1,102.00	-248.00	854.00	LF	854.00	\$98.00	\$83,692.00
		0055	1520	7250330A	30 IN. PIPE GROUP B	154.00	0.00	154.00	LF	154.00	\$121.00	\$18,634.00
		0055	1530	7250336A	36 IN. PIPE GROUP B	493.00	0.00	493.00	LF	493.00	\$143.00	\$70,499.00
		0055	1540	7259902	MISC.8" CLEANOUT	1.00	6.00	7.00	EA	7.00	\$1,244.00	\$8,708.00
		0055	1550	7259903	MISC.8" PVC PIPE	5.00	273.00	278.00	LF	278.00	\$114.00	\$31,692.00
		0055	1560	7259903	MISC.CLASS III RCP PIPE - 15"	141.00	-23.00	118.00	LF	118.00	\$103.00	\$12,154.00
		0055	1570	7259903	MISC.CLASS III RCP PIPE - 18"	169.00	-44.00	125.00	LF	125.00	\$118.00	\$14,750.00
		0055	1580	7259903	MISC.CLASS III RCP PIPE - 21"	12.00	0.00	12.00	LF	12.00	\$168.00	\$2,016.00
		0055	1590	7261015	15 IN. PIPE GROUP A	271.00	918.00	1,189.00	LF	1,189.00	\$99.00	\$117,711.00
		0055	1600	7261018	18 IN. PIPE GROUP A	1,272.00	15.00	1,287.00	LF	1,287.00	\$91.00	\$117,117.00
		0055	1610	7261021	21 IN. PIPE GROUP A	124.00	-24.00	100.00	LF	100.00	\$103.00	\$10,300.00
		0055	1620	7261024	24 IN. PIPE GROUP A	383.00	-58.00	325.00	LF	325.00	\$112.00	\$36,400.00
		0055	1630	7261030	30 IN. PIPE GROUP A	166.00	-72.00	94.00	LF	94.00	\$121.00	\$11,374.00
		0055	1640	7261036	36 IN. PIPE GROUP A	183.00	-37.00	146.00	LF	146.00	\$137.00	\$20,002.00
		0055	1650	7269902	MISC.MSD STANDARD CONNECTION TO LARGE SEWERS	3.00	2.00	5.00	EA	5.00	\$5,307.00	\$26,535.00
		0055	1660	7319902	MISC.REPLACE EXISTING INLET TOP WITH MAHNOLE FRAME AND LOCKING COVER	2.00	0.00	2.00	EA	2.00	\$1,888.00	\$3,776.00
		0055	1670	7319902	MISC.REPLACE EXISTING INLET TOP WITH MANHOLE FRAME AND COVER	9.00	0.00	9.00	EA	9.00	\$1,962.00	\$17,658.00
		0055	1680	7319902	MISC.REPLACE EXISTING MANHOLE COVER WITH LOCKING COVER	3.00	0.00	3.00	EA	3.00	\$939.00	\$2,817.00
		0055	1690	7319902	MISC.TBR&R PER MSD INSPECTOR	20.00	0.00	20.00	EA	20.00	\$2,253.00	\$45,060.00
		0055	1700	7319903	MISC.MSC PCC DOUBLE TRAPPED STEET INLET	8.00	0.00	8.00	LF	8.00	\$1,628.00	\$13,024.00
		0055	1710	7319903	MISC.MSD PCC 2 GRATE INLET WITH SIDE INTAKE - 48" BASE	155.00	0.00	155.00	LF	155.00	\$1,001.00	\$155,155.00
		0055	1720	7319903	MISC.MSD PCC 2 GRATE INLET WITH SIDE INTAKE - 60" BASE	46.00	-8.00	38.00	LF	38.00	\$1,014.00	\$38,532.00
		0055	1730	7319903	MISC.MSD PCC 2 GRATE STEET INLET - 48" BASE	27.00	-6.00	21.00	LF	21.00	\$816.00	\$17,136.00
		0055	1740	7319903	MISC.MSD PCC 42" SHORT TOP MANHOLE	6.00	0.00	6.00	LF	6.00	\$708.00	\$4,248.00
		0055	1750	7319903	MISC.MSD PCC 48" MANHOLE	249.00	0.00	249.00	LF	249.00	\$775.00	\$192,975.00
		0055	1760	7319903	MISC.MSD PCC 48" MANHOLE WITH LOCKING COVER	45.00	8.00	53.00	LF	53.00	\$792.00	\$41,976.00
		0055	1770	7319903	MISC.MSD PCC 60" MANHOLE	50.00	9.00	59.00	LF	59.00	\$917.00	\$54,103.00
		0055	1780	7319903	MISC.MSD PCC 60" MANHOLE WITH LOCKING COVER	19.00	0.00	19.00	LF	19.00	\$957.00	\$18,183.00
		0055	1790	7319903	MISC.MSD PCC 72" MANHOLE WITH LOCKING COVER	6.00	0.00	6.00	LF	6.00	\$1,116.00	\$6,696.00
		0055	1800	7319903	MISC.MSD PCC AREA INLET - 4 SIDES	5.00	5.00	10.00	LF	10.00	\$1,037.00	\$10,370.00
		0055	1810	7319903	MISC.MSD PCC DOUBLE STREET INLET	313.00	-3.00	310.00	LF	310.00	\$963.00	\$298,530.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0055	1820	7319903	MISC.MSD PCC SINGLE STREET INLET - 48" BASE	167.00	0.00	167.00	LF	167.00	\$770.00	\$128,590.00
		0055	1830	7319903	MISC.MSD PCC SINGLE STREET INLET - 60" BASE	53.00	0.00	53.00	LF	53.00	\$998.00	\$52,894.00
		0055	1840	7319903	MISC.MSD PCC TRAPPED 2 GRATE INLET WITH SIDE INTAKE - 48" BASE	5.00	0.00	5.00	LF	5.00	\$1,335.00	\$6,675.00
		0060	1850	6039902	WATER	81.00	0.00	81.00	EA	81.00	\$100.00	\$8,100.00
		0060	1860	6039902	WATER	44.00	0.00	44.00	EA	44.00	\$4,859.00	\$213,796.00
		0060	1870	6039932	GAS	127.00	0.00	127.00	EA	127.00	\$100.00	\$12,700.00
		0060	1880	6042010	ADJUSTING MANHOLE	165.00	0.00	165.00	EA	165.00	\$250.00	\$41,250.00
		0060	1890	6042020	ADJUSTING BASIN OR INLET	34.00	0.00	34.00	EA	34.00	\$956.00	\$32,504.00
		0065	1900	9029901	MISC.Relocate Video Detection System	1.00	0.00	1.00	LS	1.00	\$1,519.00	\$1,519.00
		0065	1910	9029902	MISC.19' Pole, w/38' Mast Arm, Steel	2.00	0.00	2.00	EA	2.00	\$6,232.00	\$12,464.00
		0065	1920	9029902	MISC.19' Pole, w/44' Mast Arm, Steel	2.00	0.00	2.00	EA	2.00	\$6,604.00	\$13,208.00
		0065	1930	9029902	MISC.Base, Type B-9, Concrete	4.00	0.00	4.00	EA	4.00	\$2,300.00	\$9,200.00
		0065	1940	9029902	MISC.Base, Type C-3, Concrete	1.00	0.00	1.00	EA	1.00	\$1,348.00	\$1,348.00
		0065	1950	9029902	MISC.Base, Type D-8PH, Concrete	1.00	0.00	1.00	EA	1.00	\$2,979.00	\$2,979.00
		0065	1960	9029902	MISC.Conduit Repair (locate broken conduit, excavate, remove existing cable, repair/replace conduit, reinstall cable, backfill and restore) (Does not include sidewalk or pavement removal and replacement)	1.00	0.00	1.00	EA	1.00	\$980.00	\$980.00
		0065	1970	9029902	MISC.Detector, Pedestrian Push Button, APS, Freezeproof	8.00	0.00	8.00	EA	8.00	\$900.00	\$7,200.00
		0065	1980	9029902	MISC.Post, Signal, w/Sq. Pedestal Base and Post Cap, 10' Total Height, Aluminum	1.00	0.00	1.00	EA	1.00	\$560.00	\$560.00
		0065	1990	9029902	MISC.Pull Box, Double, Concrete	1.00	0.00	1.00	EA	1.00	\$3,400.00	\$3,400.00
		0065	2000	9029902	MISC.Pull Box, Single, Concrete	4.00	0.00	4.00	EA	4.00	\$2,300.00	\$9,200.00
		0065	2010	9029902	MISC.Signal Head, Type 1S, Pedestrian	8.00	0.00	8.00	EA	8.00	\$386.00	\$3,088.00
		0065	2020	9029902	MISC.Signal Head, Type 34S	4.00	0.00	4.00	EA	4.00	\$1,715.00	\$6,860.00
		0065	2030	9029902	MISC.Signal Head, Type 3B, Terminal Compartment, and Astro Bracket Mounting	8.00	0.00	8.00	EA	8.00	\$878.00	\$7,024.00
		0065	2040	9029902	MISC.Signal Head, Type 4B, Terminal Compartment, and Astro Bracket Mounting	4.00	0.00	4.00	EA	4.00	\$1,021.00	\$4,084.00
		0065	2050	9029902	MISC.Signal Head, Type 4S	4.00	0.00	4.00	EA	4.00	\$1.00	\$4.00
		0065	2060	9029903	MISC.Cable, Communication, #18 Gauge, 4 Conductor (APS)	200.00	0.00	200.00	LF	200.00	\$1.00	\$200.00
		0065	2070	9029903	MISC.Cable, Power, #6 Gauge, 1 Conductor	100.00	0.00	100.00	LF	100.00	\$1.80	\$180.00
		0065	2080	9029903	MISC.Cable, Power, Video Detection Camera	180.00	0.00	180.00	LF	180.00	\$1.20	\$216.00
		0065	2090	9029903	MISC.Cable, Push Button and/or Detector Loop Lead-In, #18 Gauge, 2 Conductor (Shielded)	4,000.00	0.00	4,000.00	LF	4,000.00	\$1.10	\$4,400.00
		0065	2100	9029903	MISC.Cable, Signal, #14 Gauge, 5 Conductor	730.00	0.00	730.00	LF	730.00	\$1.30	\$949.00
		0065	2110	9029903	MISC.Cable, Signal, #14 Gauge, 7 Conductor	3,610.00	0.00	3,610.00	LF	3,610.00	\$1.55	\$5,595.50
		0065	2120	9029903	MISC.Conduit, 4"	490.00	0.00	490.00	LF	490.00	\$26.00	\$12,740.00
		0065	2130	9029903	MISC.Wire, Stranded Ground, #6 Gauge	260.00	0.00	260.00	LF	260.00	\$1.80	\$468.00
		0070	2140	2164000	CURB REMOVAL	271.00	0.00	271.00	LF	271.00	\$66.00	\$17,886.00
		0070	2150	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	134.00	0.00	134.00	LF	134.00	\$52.00	\$6,968.00
		0070	2160	2169904	MISC.PARTIAL REMOVAL & REPLACEMENT OF APPROACH SLAB	676.00	0.00	676.00	SQFT	676.00	\$45.00	\$30,420.00
		0070	2170	2169904	MISC.REMOVAL OF EXISTING CANTILEVER SIDEWALK	1,220.00	0.00	1,220.00	SQFT	1,220.00	\$15.00	\$18,300.00
		0070	2180	6079903	MISC.(30 IN.) DECORATIVE PEDESTRIAN FENCE	269.00	0.00	269.00	LF	269.00	\$130.00	\$34,970.00
		0070	2190	6079903	MISC.(74.5 IN.) DECORATIVE PEDESTRIAN FENCE	37.00	0.00	37.00	LF	37.00	\$120.00	\$4,440.00
		0070	2205	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE	1,298.00	0.00	1,298.00	SQYD	1,298.00	\$58.00	\$75,284.00
		0070	2210	7034219A	TYPE D BARRIER	271.00	0.00	271.00	LF	271.00	\$140.00	\$37,940.00
		0070	2220	7034430	SIDEWALK (BRIDGES)	2,259.00	0.00	2,259.00	SQFT	2,259.00	\$17.00	\$38,403.00
		0070	2230	7040104	HALF-SOLE REPAIR	50.00	110.00	160.00	SQFT	160.00	\$65.00	\$10,400.00
0070	2240	7172054	OPEN CELL FOAM JOINT SEAL	134.00	0.00	134.00	LF	134.00	\$77.00	\$10,318.00		
0071	2250	2061000	CLASS 1 EXCAVATION	114.00	0.00	114.00	CUYD	114.00	\$55.00	\$6,270.00		
0071	2260	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$150,000.00	\$150,000.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0071	2270	5031010A	BRIDGE APPROACH SLAB (MAJOR)	418.00	0.00	418.00	SQYD	418.00	\$252.00	\$105,336.00
		0071	2280	6079903	MISC.DECORATIVE PEDESTRIAN FENCE	265.00	0.00	265.00	LF	265.00	\$301.00	\$79,765.00
		0071	2290	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	826.00	-123.00	703.00	LF	703.00	\$87.00	\$61,161.00
		0071	2300	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$2,000.00	\$4,000.00
		0071	2310	7027000	PILE POINT REINFORCEMENT	28.00	0.00	28.00	EA	28.00	\$150.00	\$4,200.00
		0071	2320	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	91.00	0.00	91.00	CUYD	91.00	\$724.00	\$65,884.00
		0071	2330	7034219A	TYPE D BARRIER	398.00	0.00	398.00	LF	398.00	\$140.00	\$55,720.00
		0071	2340	7034221	SLAB ON CONCRETE NU-GIRDER	1,201.00	0.00	1,201.00	SQYD	1,201.00	\$360.00	\$432,360.00
		0071	2350	7034430	SIDEWALK (BRIDGES)	1,007.00	0.00	1,007.00	SQFT	1,007.00	\$13.00	\$13,091.00
		0071	2360	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	1,210.00	0.00	1,210.00	LF	1,210.00	\$267.50	\$323,675.00
		0071	2370	7079903	MISC.CONDUIT SYSTEM ON STRUCTURE	283.00	0.00	283.00	LF	283.00	\$25.00	\$7,075.00
		0071	2380	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	6.00	0.00	6.00	EA	6.00	\$600.00	\$3,600.00
		0071	2390	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	12.00	\$240.00	\$2,880.00
		0071	2400	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$4,600.00	\$9,200.00
		0071	2410	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	22.00	0.00	22.00	EA	22.00	\$360.00	\$7,920.00
		0001	5001	6189901	MISC.Payment for Contract Bond	0.00	1.00	1.00	LS	1.00	\$134,002.00	\$134,002.00
		0001	5002	2079909	MISC.Modified Linear Grading, Class 2	0.00	406.50	406.50	STA	406.50	\$1,600.00	\$650,400.00
		0055	5003	2063100	CLASS 3 EXCAVATION IN ROCK	0.00	0.00	0.00	CUYD	0.00	\$85.00	\$0.00
		0001	5004	6089901	MISC.Stairs, ADA Ramp, ADA Parking Stall, Parking Lot, Handrails, and Appurtenances at Parcel 140	0.00	1.00	1.00	LS	1.00	\$34,608.36	\$34,608.36
		0001	5005	6189901	MISC.Credit for Working Hour Adjustment West of McKnight	0.00	1.00	1.00	LS	1.00	(\$314,950.65)	(\$314,950.65)
		0001	5006	6189901	MISC.Credit for Working Hour Adjustment - Berry Intersection	0.00	0.40	0.40	LS	0.40	(\$7,014.00)	(\$2,805.60)
		0001	5007	6189901	MISC.Credit for Working Hour Adjustment - Sappington Intersection	0.00	0.40	0.40	LS	0.40	(\$7,014.00)	(\$2,805.60)
		0030	5008	9109902	MISC.Wall-Mounted Fiber Interconnect Center	0.00	5.00	5.00	EA	5.00	\$1,575.00	\$7,875.00
		0030	5009	9109902	MISC.SM Fiber Optic Pigtail	0.00	20.00	20.00	EA	20.00	\$78.33	\$1,566.60
		0030	5010	9109902	MISC.SM Fiber Optic Jumper	0.00	20.00	20.00	EA	20.00	\$67.20	\$1,344.00
		0020	5011	1099902	MISC.Fusion Splice	0.00	130.00	130.00	EA	130.00	\$72.45	\$9,418.50
		0020	5012	1099902	MISC.Relocate Existing Communications Equipment	0.00	5.00	5.00	EA	5.00	\$1,680.00	\$8,400.00
		0020	5013	1099902	MISC.Relocate Existing CCTV Camera	0.00	4.00	4.00	EA	4.00	\$1,890.00	\$7,560.00
		0071	5014	7039901	MISC.Haunch Modifications	0.00	1.00	1.00	LS	1.00	\$19,539.84	\$19,539.84
		0001	5015	2029901	MISC.Removal of Contaminated Soil at Parcel 58	0.00	1.00	1.00	LS	1.00	\$26,309.72	\$26,309.72
		0001	5016	2029901	MISC.Removal of Contaminated Soil at Parcel 250	0.00	1.00	1.00	LS	1.00	\$8,133.47	\$8,133.47
		0001	5017	2029901	MISC.Removal of Contaminated Soil at Parcel 260	0.00	1.00	1.00	LS	1.00	\$21,502.86	\$21,502.86
		0001	5018	6049902	MISC.MISC. Concrete Aprons for Manholes	0.00	50.00	50.00	EA	50.00	\$2,400.35	\$120,017.50
		0060	5019	6039901	WATER	0.00	1.00	1.00	LS	1.00	\$5,940.69	\$5,940.69
		0055	5020	2063100	CLASS 3 EXCAVATION IN ROCK	0.00	425.00	425.00	CUYD	425.00	\$116.00	\$49,300.00
		0055	5021	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$2,254.51	\$2,254.51
		0055	5022	7309901	MISC.Black Creek Bridge Northwest Drainage	0.00	1.00	1.00	LS	1.00	\$72,080.88	\$72,080.88
		0055	5023	6049901	MISC.Structure Modifications	0.00	1.00	1.00	LS	1.00	\$76,581.36	\$76,581.36
		0001	5024	2065500	TEMPORARY SHORING	0.00	1.00	1.00	LS	1.00	\$17,674.00	\$17,674.00
		0030	5025	9029902	MISC.State Signal Concrete Pull Box Adjustments	0.00	7.00	7.00	EA	7.00	\$3,110.52	\$21,773.64
		0001	5026	6089901	MISC.Rework Due to Drainage Issues at Parcels 115 and 131	0.00	1.00	1.00	LS	1.00	\$12,031.24	\$12,031.24
		0001	5027	6089901	MISC.Re-Mobilization and Inefficiencies for Additional Work Within the City of Maplewood	0.00	1.00	1.00	LS	1.00	\$8,971.43	\$8,971.43
		0055	5028	6049901	MISC.Extra Drainage Work at Parcel #258 (Tuxedo Shop)	0.00	1.00	1.00	LS	1.00	\$15,492.62	\$15,492.62
		0030	5029	9029901	MISC.Modify Signal Poles at Woodlawn & Kortwright	0.00	1.00	1.00	LS	1.00	\$3,709.98	\$3,709.98
		0030	5030	9029901	MISC.Misc. Pedestrian Signal Head relocation at Kortwright Ave.	0.00	1.00	1.00	LS	1.00	\$8,116.90	\$8,116.90
		0055	5031	2039901	MISC.MoDOT ITS Fiber Conflicts with Drainage Runs 345 & 404 and Slotted Drain Removal	0.00	1.00	1.00	LS	1.00	\$60,643.92	\$60,643.92
		0001	5032	9029901	MISC.RRFB Modifications	0.00	1.00	1.00	LS	1.00	\$108,667.55	\$108,667.55



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718	0001	5033	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	0.00	14,110.00	14,110.00	SQYD	14,110.00	\$5.80	\$81,838.00
		0055	5034	2069901	MISC.MISC. Demolition of Concrete Foundations in Conflict with Drainage Structures	0.00	1.00	1.00	LS	1.00	\$21,372.76	\$21,372.76
		0001	5035	5049905	MISC.Martini Dr. Approach Pavement	0.00	75.42	75.42	SQYD	75.42	\$440.33	\$33,209.91
		0001	5036	6089901	MISC.Rogers Parkway Paver Rework	0.00	1.00	1.00	LS	1.00	\$82,775.31	\$82,775.31
<b>Project J6S1718 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$23,221,904.54</b>
J6S1718B		0001	2420	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$150,000.00	\$150,000.00
		0001	2430	2024027	REMOVAL OF THERMAL SYSTEM INSULATION ACM (FRIABLE)	4.00	0.00	4.00	SQFT	4.00	\$187.50	\$750.00
		0001	2440	2024038	REMOVAL OF TRANSITE (CATEGORY II NON-FRIABLE)	15.00	-15.00	0.00	SQFT	0.00	\$50.00	\$0.00
		0001	2450	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	1,924.00	1,182.30	3,106.30	SQFT	3,106.30	\$4.30	\$13,357.09
		0001	2460	2024046	REMOVAL OF CAULKING/GLAZING COMPOUNDS (WINDOWS/DOORS) (CATEGORY II NONFRIABLE)	627.00	0.00	627.00	LF	627.00	\$12.00	\$7,524.00
		0001	2470	2024070	REMOVAL OF FLOOR SHEETING ACM ON WOOD (FRIABLE)	310.00	40.00	350.00	SQFT	350.00	\$19.50	\$6,825.00
		0001	2480	2024098	REMOVAL OF FLOOR TILE AND MASTIC ACM ON CONCRETE (CATEGORY I NON-FRIABLE)	1,914.00	0.00	1,914.00	SQFT	1,914.00	\$7.45	\$14,259.30
		0001	2490	2029950	DEMOLITION AND REMOVAL OF BUILDINGS	1.00	0.00	1.00	LS	1.00	\$175,000.00	\$175,000.00
		0001	2500	2031000	CLASS A EXCAVATION	12,116.00	0.00	12,116.00	CUYD	12,116.00	\$19.00	\$230,204.00
		0001	2510	2035500	EMBANKMENT IN PLACE	1,900.00	0.00	1,900.00	CUYD	1,900.00	\$4.50	\$8,550.00
		0001	2520	2036000	COMPACTING EMBANKMENT	1,361.00	0.00	1,361.00	CUYD	1,361.00	\$8.50	\$11,568.50
		0001	2530	2037075	COMPACTING IN CUT	18.10	1.43	19.53	STA	19.53	\$500.00	\$9,765.00
		0001	2540	2039907	MISC.AMENDED SOILS	109.00	0.00	109.00	CUYD	109.00	\$115.00	\$12,535.00
		0001	2550	2039907	MISC.SOFT SOIL REMEDIATION	2,020.00	0.00	2,020.00	CUYD	2,020.00	\$63.00	\$127,260.00
		0001	2560	2063000	CLASS 3 EXCAVATION	3,403.00	200.00	3,603.00	CUYD	3,603.00	\$33.00	\$118,899.00
		0001	2570	2063300	CLASS 4 EXCAVATION	751.00	0.00	751.00	CUYD	751.00	\$21.50	\$16,146.50
		0001	2580	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$248,960.00	\$248,960.00
		0001	2590	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	8,428.00	0.00	8,428.00	SQYD	8,428.00	\$6.30	\$53,096.40
		0001	2600	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,095.00	0.00	4,095.00	SQYD	4,095.00	\$8.00	\$32,760.00
		0001	2610	3049905	MISC.ASTM NO. 2 AGGREGATE 12 IN. THICK	216.00	-49.00	167.00	SQYD	167.00	\$17.75	\$2,964.25
		0001	2620	3049905	MISC.ASTM NO. 57 AGGREGATE 4 IN. THICK	216.00	-49.00	167.00	SQYD	167.00	\$7.00	\$1,169.00
		0001	2630	3049905	MISC.ASTM NO. 8 AGGREGATE 2 IN. THICK	216.00	-49.00	167.00	SQYD	167.00	\$10.00	\$1,670.00
		0001	2640	3049905	MISC.TYPE 5 AGGREGATE FOR BASE (5 IN. THICK)	450.00	197.10	647.10	SQYD	647.10	\$10.00	\$6,471.00
		0001	2650	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	222.40	123.30	345.70	TONS	345.70	\$124.50	\$43,039.65
		0001	2660	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	721.60	0.00	721.60	TONS	721.60	\$139.00	\$100,302.40
		0001	2670	4019905	MISC.OPTIONAL PAVEMENT	2,887.20	17.82	2,905.02	SQYD	2,905.02	\$59.00	\$171,396.18
		0001	2680	5021107	CONCRETE PAVEMENT ( 7 IN. NON-REINF)	1,645.00	0.00	1,645.00	SQYD	1,645.00	\$88.00	\$144,760.00
		0001	2690	5021109	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	1,054.60	0.00	1,054.60	SQYD	1,054.60	\$82.00	\$86,477.20
		0001	2700	5029903	MISC.12 IN. CONCRETE HEADER	987.00	0.00	987.00	LF	987.00	\$41.00	\$40,467.00
		0001	2710	5029907	MISC.CLASS B CONCRETE (CONCRETE ENCASEMENT)	5.00	0.00	5.00	CUYD	5.00	\$1,000.00	\$5,000.00
		0001	2720	6071102	MODIFIED CONCRETE GUTTER TYPE B	207.00	0.00	207.00	LF	207.00	\$35.00	\$7,245.00
		0001	2730	6079902	MISC.TEMPORARY DRIVE GATE	1.00	-1.00	0.00	EA	0.00	\$1,000.00	\$0.00
		0001	2740	6079903	MISC.18" DECORATIVE PEDESTRIAN FENCE (STRUCTURES)	278.00	-278.00	0.00	LF	0.00	\$105.00	\$0.00
		0001	2750	6079903	MISC.48" DECORATIVE PEDESTRIAN FENCE ( STRUCTURES)	684.00	0.00	684.00	LF	684.00	\$105.00	\$71,820.00
		0001	2760	6079903	MISC.72-INCH TEMPORARY CHAIN LINK FENCE	228.00	0.00	228.00	LF	228.00	\$18.00	\$4,104.00
		0001	2770	6081012	TRUNCATED DOMES	158.00	0.00	158.00	SQFT	158.00	\$18.00	\$2,844.00
		0001	2780	6083008	8 IN. CONCRETE MEDIAN STRIP	18.90	0.00	18.90	SQYD	18.90	\$95.00	\$1,795.50
		0001	2790	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	81.00	0.00	81.00	LF	81.00	\$130.00	\$10,530.00
		0001	2800	6085007	PAVED APPROACH, 7 IN.	473.80	0.00	473.80	SQYD	473.80	\$78.00	\$36,956.40
		0001	2810	6089901	MISC.THICKENED SIDEWALK SLAB OVER BOX CULVERT	1.00	0.00	1.00	LS	1.00	\$700.00	\$700.00
0001	2820	6089902	MISC.7 IN. CONCRETE CURB RAMP (10 FT WIDE)	19.00	0.00	19.00	EA	19.00	\$2,500.00	\$47,500.00		
0001	2830	6089902	MISC.BANNER POLE	24.00	0.00	24.00	EA	24.00	\$7,450.00	\$178,800.00		





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718B	0001	2840	6089902	MISC.BENCH	2.00	0.00	2.00	EA	2.00	\$3,400.00	\$6,800.00
		0001	2850	6089902	MISC.STREET SIGN POLES, POWDERCOATED	18.00	0.00	18.00	EA	18.00	\$500.00	\$9,000.00
		0001	2860	6089902	MISC.WARNING AND REGULATORY SIGN POLES, POWDERCOATED	74.00	0.00	74.00	EA	74.00	\$500.00	\$37,000.00
		0001	2870	6089902	MISC.WASTE/RECYCLING RECEPTACLE	1.00	0.00	1.00	EA	1.00	\$3,500.00	\$3,500.00
		0001	2880	6089905	MISC.4 IN. CONCRETE SIDEWALK (10 FT WIDE)	4,870.60	0.00	4,870.60	SQYD	4,870.60	\$34.00	\$165,600.40
		0001	2890	6089905	MISC.4-3/4 INCH CONCRETE MEDIAN STRIP	16.20	0.00	16.20	SQYD	16.20	\$84.00	\$1,360.80
		0001	2900	6089905	MISC.ROGERS PARKWAY CONCRETE PAVERS	634.00	0.00	634.00	SQYD	634.00	\$148.50	\$94,149.00
		0001	2910	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	216.00	0.00	216.00	LF	216.00	\$30.00	\$6,480.00
		0001	2920	6091052	CURB AND GUTTER TYPE B	542.00	0.00	542.00	LF	542.00	\$33.00	\$17,886.00
		0001	2930	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	570.00	0.00	570.00	LF	570.00	\$18.50	\$10,545.00
		0001	2940	6092012	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE B	1,017.00	0.00	1,017.00	LF	1,017.00	\$19.00	\$19,323.00
		0001	2950	6099903	MISC.MODIFIED CURB	500.00	0.00	500.00	LF	500.00	\$28.00	\$14,000.00
		0001	2960	6109905	MISC.PERMEABLE INTERLOCKING CONCRETE PAVERS ( 3-1/8 IN. THICK)	216.00	-49.00	167.00	SQYD	167.00	\$148.50	\$24,799.50
		0001	2970	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$150,000.00	\$150,000.00
		0001	2980	6173200	CONCRETE TRAFFIC BARRIER, TYPE E	183.00	0.00	183.00	LF	183.00	\$140.00	\$25,620.00
		0001	2990	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$500,000.00	\$500,000.00
		0001	3000	6206150A	4 IN. WHITE ACRYLIC COPOLYMER FAST DRY PAVEMENT MARKING PAINT	773.00	0.00	773.00	LF	773.00	\$5.00	\$3,865.00
		0001	3010	6206151A	4 IN. YELLOW ACRYLIC COPOLYMER FAST DRY PAVEMENT MARKING PAINT	27.00	0.00	27.00	LF	27.00	\$20.00	\$540.00
		0001	3020	6209902	MISC.ACCESSIBLE PARKING SYMBOL	1.00	2.00	3.00	EA	3.00	\$1,000.00	\$3,000.00
		0001	3030	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,611.00	0.00	1,611.00	SQYD	1,611.00	\$13.25	\$21,345.75
		0001	3040	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$75,000.00	\$75,000.00
		0001	3050	7032002	CLASS B CONCRETE (MISC)	65.40	27.40	92.80	CUYD	92.80	\$425.00	\$39,440.00
		0001	3060	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	51.10	0.00	51.10	CUYD	51.10	\$550.00	\$28,105.00
		0001	3070	7039902	MISC.PEDESTRIAN UNDERPASS CAST STONE MASONRY COLUMN	4.00	0.00	4.00	EA	4.00	\$3,642.00	\$14,568.00
		0001	3080	7039903	MISC.PEDESTRIAN UNDERPASS CAST STONE MASONRY COPING	36.00	0.00	36.00	LF	36.00	\$242.85	\$8,742.60
		0001	3090	7039904	MISC.PEDESTRIAN UNDERPASS CAST STONE MASONRY FACADE	196.00	0.00	196.00	SQFT	196.00	\$177.37	\$34,764.52
		0001	3100	7039904	MISC.PEDESTRIAN UNDERPASS INTERIOR PAINT	1,065.00	85.00	1,150.00	SQFT	1,150.00	\$8.70	\$10,005.00
		0001	3110	7039904	MISC.PEDESTRIAN UNDERPASS WALL PANEL	1,022.00	0.00	1,022.00	SQFT	1,022.00	\$75.45	\$77,109.90
		0001	3120	7039904	MISC.PEDESTRIAN UNDERPASS WAVE PANEL	330.00	0.00	330.00	SQFT	330.00	\$75.45	\$24,898.50
		0001	3130	7101000	REINFORCING STEEL (EPOXY COATED)	1,890.00	0.00	1,890.00	LB	1,890.00	\$3.00	\$5,670.00
		0001	3140	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	1.00	\$9,134.50	\$9,134.50
		0001	3150	7159902	MISC.VERTICAL DRAIN FOR THREE-SIDED STRUCTURE	1.00	0.00	1.00	EA	1.00	\$25,000.00	\$25,000.00
		0001	3160	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,036.00	0.00	1,036.00	SQFT	1,036.00	\$45.00	\$46,620.00
		0001	3170	7201200	SELECT GRANULAR BACKFILL FOR STRUCTURAL SYSTEMS	1,762.00	0.00	1,762.00	CUYD	1,762.00	\$38.00	\$66,956.00
		0001	3180	7209904	MISC.PRECAST CONCRETE MODULAR BLOCK WALL	4,532.00	0.00	4,532.00	SQFT	4,532.00	\$55.00	\$249,260.00
		0001	3190	7209904	MISC.SMALL BLOCK WALL	429.00	0.00	429.00	SQFT	429.00	\$36.00	\$15,444.00
		0001	3200	7339901	MISC.PRECAST CONCRETE STRUCTURE	1.00	0.00	1.00	LS	1.00	\$250,000.00	\$250,000.00
		0001	3210	7339901	MISC.WATERPROOFING MEMBRANE FOR THREE-SIDED STRUCTURE	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	3220	8031000A	TURF TYPE TALL FESCUE SODDING	406.00	0.00	406.00	SQYD	406.00	\$8.45	\$3,430.70
		0001	3230	8039905A	MISC.SODDING	3,960.00	105.00	4,065.00	SQYD	4,065.00	\$8.45	\$34,349.25
		0001	3240	8041000	TOPSOIL	225.00	0.00	225.00	CUYD	225.00	\$45.00	\$10,125.00
		0001	3250	8049907A	MISC.PLANTING SOIL MIX	517.00	0.00	517.00	CUYD	517.00	\$50.00	\$25,850.00
		0001	3260	8051000A	SEEDING - COOL SEASON GRASSES	10.00	-9.00	1.00	ACRE	1.00	\$5,000.00	\$5,000.00
		0001	3270	8069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	3280	8080119	BLACK GUM	18.00	0.00	18.00	EA	18.00	\$575.00	\$10,350.00
		0001	3290	8089901	MISC.IRRIGATION SYSTEM	1.00	0.00	1.00	LS	1.00	\$13,860.00	\$13,860.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210521-F01	J6S1718B		0001	3300	8089902	MISC.ANDORRA CREEPING JUNIPER	401.00	0.00	401.00	EA	401.00	\$57.00	\$22,857.00
			0001	3310	8089902	MISC.BALTIMORE ORIOLE DAYLILY	1,775.00	0.00	1,775.00	EA	1,775.00	\$31.00	\$55,025.00
			0001	3320	8089902	MISC.BLACK-EYED SUSAN	588.00	0.00	588.00	EA	588.00	\$21.00	\$12,348.00
			0001	3330	8089902	MISC.BLUE GRAMA 'BLOND AMBITION'	1,154.00	0.00	1,154.00	EA	1,154.00	\$42.00	\$48,468.00
			0001	3340	8089902	MISC.EASTERN REDBUD	13.00	0.00	13.00	EA	13.00	\$575.00	\$7,475.00
			0001	3350	8089902	MISC.FEATHER REED GRASS	63.00	0.00	63.00	EA	63.00	\$53.00	\$3,339.00
			0001	3360	8089902	MISC.GINKGO BILOBA	22.00	0.00	22.00	EA	22.00	\$650.00	\$14,300.00
			0001	3370	8089902	MISC.GREY OWL JUNIPER	116.00	0.00	116.00	EA	116.00	\$53.00	\$6,148.00
			0001	3380	8089902	MISC.GRO-LOW SUMAC	382.00	0.00	382.00	EA	382.00	\$53.00	\$20,246.00
			0001	3390	8089902	MISC.HEATH ASTER	521.00	0.00	521.00	EA	521.00	\$37.00	\$19,277.00
			0001	3400	8089902	MISC.JAPANESE ZELKOVA	19.00	0.00	19.00	EA	19.00	\$575.00	\$10,925.00
			0001	3410	8089902	MISC.KOUSA DOGWOOD	8.00	0.00	8.00	EA	8.00	\$575.00	\$4,600.00
			0001	3420	8089902	MISC.LITTLE BLUESTEM	890.00	0.00	890.00	EA	890.00	\$22.00	\$19,580.00
			0001	3430	8089902	MISC.NEW JERSEY TEA	103.00	0.00	103.00	EA	103.00	\$33.00	\$3,399.00
			0001	3440	8089902	MISC.PRAIRIE DROPSEED	382.00	0.00	382.00	EA	382.00	\$22.00	\$8,404.00
			0001	3450	8089902	MISC.RIVER BIRCH	6.00	0.00	6.00	EA	6.00	\$575.00	\$3,450.00
			0001	3460	8089902	MISC.SILVER LINDEN	3.00	0.00	3.00	EA	3.00	\$600.00	\$1,800.00
			0001	3470	8089902	MISC.THREADLEAF COREOPSIS	626.00	0.00	626.00	EA	626.00	\$23.00	\$14,398.00
			0001	3480	8089902	MISC.WOODLAND PHLOX	1,588.00	0.00	1,588.00	EA	1,588.00	\$24.00	\$38,112.00
			0001	3490	8089902	MISC.YELLOW TWIG DOGWOOD	123.00	0.00	123.00	EA	123.00	\$55.00	\$6,765.00
			0001	3500	8089903	MISC.LANDSCAPE EDGING	147.00	0.00	147.00	LF	147.00	\$40.00	\$5,880.00
			0001	3510	9039904	MISC.BLACK VINYL SIGN WRAP	519.00	0.00	519.00	SQFT	519.00	\$6.00	\$3,114.00
			0010	3520	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	50.00	50.00	100.00	LF	100.00	\$33.00	\$3,300.00
			0010	3530	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	1.00	0.00	1.00	EA	1.00	\$3,000.00	\$3,000.00
			0010	3540	6062300A	TRANSITION SECTION, 6.5 FT. POSTS	1.00	0.00	1.00	EA	1.00	\$400.00	\$400.00
			0010	3550	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$2,800.00	\$2,800.00
			0020	3560	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	6.00	0.00	6.00	EA	6.00	\$5,800.00	\$34,800.00
			0020	3570	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	34.00	0.00	34.00	LF	34.00	\$13.50	\$459.00
			0020	3580	9014004	CONDUIT, 4 IN. RIGID, PUSHED	1,283.00	0.00	1,283.00	LF	1,283.00	\$26.50	\$33,999.50
			0020	3590	9015010	TRENCHING TYPE I	9,570.00	0.00	9,570.00	LF	9,570.00	\$4.50	\$43,065.00
			0020	3600	9016110	PULL BOX, PREFORMED CLASS 1	32.00	0.00	32.00	EA	32.00	\$980.00	\$31,360.00
			0020	3610	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	13,160.00	0.00	13,160.00	LF	13,160.00	\$3.15	\$41,454.00
			0020	3620	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	6.00	0.00	6.00	EA	6.00	\$6,400.00	\$38,400.00
			0020	3630	9019902	MISC.F1-LED TWIN FIXTURE AND POLE ASSEMBLY AT UNDERPASS	4.00	0.00	4.00	EA	4.00	\$3,084.00	\$12,336.00
			0020	3640	9019902	MISC.F-2 LED UNDERPASS UP/DOWN FIXTURE, 4 FOOT LENGTH	4.00	0.00	4.00	EA	4.00	\$1,227.00	\$4,908.00
			0020	3650	9019902	MISC.F2-LED UNDERPASS UP/DOWN FIXTURE, 8 FOOT LENGTH	18.00	0.00	18.00	EA	18.00	\$1,596.00	\$28,728.00
			0020	3660	9019902	MISC.ORNAMENTAL LIGHT POLE AND LUMINAIRE - BRENTWOOD STREETScape	92.00	0.00	92.00	EA	92.00	\$4,300.00	\$395,600.00
			0030	3670	9029902	MISC.BLACK POWDER COATED MAST ARM AND SIGNAL POST	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
			0030	3680	9029902	MISC.BLACK POWDER COATED PEDESTRIAN POST	2.00	4.00	6.00	EA	6.00	\$256.00	\$1,536.00
			0030	3690	9029902	MISC.DETECTOR, PEDESTRIAN PUSH BUTTON, APS FREEZEPROOF	8.00	0.00	8.00	EA	8.00	\$908.00	\$7,264.00
			0030	3700	9029902	MISC.ILLUMINATED STREET SIGN	4.00	0.00	4.00	EA	4.00	\$2,144.00	\$8,576.00
			0030	3710	9029902	MISC.POST, SIGNAL W/SQ PEDESTAL BASE AND POST CAP, 10' TOTAL HEIGHT, ALUMINUM	5.00	0.00	5.00	EA	5.00	\$549.00	\$2,745.00
			0030	3720	9029902	MISC.PREFORMED PULL BOX - 17 IN. W X 30 IN. L X 26 IN. MIN. H - REINFORCED POLYMER CONCRETE	7.00	0.00	7.00	EA	7.00	\$995.00	\$6,965.00
			0030	3730	9029903	MISC.CABLE, DETECTOR LOOP, #14 GAUGE, 1 CONDUCTOR W/TUBE JACKET (IN SAWED SLOT)	3,590.00	0.00	3,590.00	LF	3,590.00	\$4.60	\$16,514.00
0030	3735	9029903	MISC.CABLE, PUSH BUTTON AND/OR DETECTOR LOOP LEAD-IN, 18 GAUGE, 2 CONDUCTOR (SHIELDED)	5,860.00	0.00	5,860.00	LF	5,860.00	\$1.10	\$6,446.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F01	J6S1718B	0030	3740	9029903	MISC.CABLE, DETECTOR LOOP, #14 GAUGE, 1 CONDUCTOR, W/TUBE JACKET (IN CONDUIT AND PULL BOXES)	210.00	0.00	210.00	LF	210.00	\$0.50	\$105.00
			3750	9029907	MISC.BASE, TYPE C-3, CONCRETE	1.40	0.00	1.40	CUYD	1.40	\$2,600.00	\$3,640.00
			3760	9039904	MISC.BLACK VINYL SIGN WRAP, SIGNAL SIGNS	110.00	0.00	110.00	SQFT	110.00	\$3.25	\$357.50
			3770	6039921	SEWER	1.00	0.00	1.00	LS	1.00	\$72,500.00	\$72,500.00
			3780	6039921	SEWER	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
			3790	6039922	SEWER	6.00	0.00	6.00	EA	6.00	\$5,869.00	\$35,214.00
			3800	6039922	SEWER	2.00	0.00	2.00	EA	2.00	\$7,328.00	\$14,656.00
			3810	6039922	SEWER	5.00	0.00	5.00	EA	5.00	\$340.00	\$1,700.00
			3820	6039922	SEWER	5.00	0.00	5.00	EA	5.00	\$283.00	\$1,415.00
			3830	6039923	SEWER	335.00	0.00	335.00	LF	335.00	\$50.00	\$16,750.00
			3840	6039923	SEWER	257.00	0.00	257.00	LF	257.00	\$827.00	\$212,539.00
			3850	6039923	SEWER	120.00	0.00	120.00	LF	120.00	\$1,057.00	\$126,840.00
			3860	6039923	SEWER	41.00	0.00	41.00	LF	41.00	\$188.00	\$7,708.00
			3870	6039923	SEWER	424.00	0.00	424.00	LF	424.00	\$432.00	\$183,168.00
			3880	6039924	SEWER	544.00	0.00	544.00	CUYD	544.00	\$381.00	\$207,264.00
			3890	6039924	SEWER	210.00	0.00	210.00	CUYD	210.00	\$118.00	\$24,780.00
			3900	6039924	SEWER	2,330.00	0.00	2,330.00	CUYD	2,330.00	\$50.00	\$116,500.00
			3910	6039924	SEWER	2,394.00	0.00	2,394.00	CUYD	2,394.00	\$112.00	\$268,128.00
			3920	6039925	SEWER	444.00	-444.00	0.00	SQYD	0.00	\$5.00	\$0.00
			3930	6039925	SEWER	53.00	0.00	53.00	SQYD	53.00	\$200.00	\$10,600.00
			3940	6039925	SEWER	323.00	-323.00	0.00	SQYD	0.00	\$150.00	\$0.00
			3950	6049902	MISC.OBSERVATION WELL	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
			3960	6059903	MISC.4" RIGID SCHEDULE 40 PVC	57.00	-57.00	0.00	LF	0.00	\$40.00	\$0.00
			3970	6059903	MISC.PERFORATED UNDERDRAIN 4" RIGID SCHEDULE 40 PVC	54.00	-29.00	25.00	LF	25.00	\$60.00	\$1,500.00
			3980	6249905	MISC.MSD TYPE 4 FILTER FABRIC	281.00	-51.00	230.00	SQYD	230.00	\$6.00	\$1,380.00
			3990	7250312A	12 IN. PIPE GROUP B	219.00	150.00	369.00	LF	369.00	\$122.00	\$45,018.00
			4000	7250318A	18 IN. PIPE GROUP B	72.00	0.00	72.00	LF	72.00	\$115.00	\$8,280.00
			4010	7250324A	24 IN. PIPE GROUP B	79.00	0.00	79.00	LF	79.00	\$134.00	\$10,586.00
			4020	7250348A	48 IN. PIPE GROUP B	486.00	0.00	486.00	LF	486.00	\$208.00	\$101,088.00
			4030	7259903	MISC.10 IN. C-900 PIPE	114.00	0.00	114.00	LF	114.00	\$176.00	\$20,064.00
			4040	7259903	MISC.12 IN. PIPE GROUP B - PVC	32.00	0.00	32.00	LF	32.00	\$125.00	\$4,000.00
			4050	7259903	MISC.6 IN. PIPE GROUP B - PVC	20.00	0.00	20.00	LF	20.00	\$92.00	\$1,840.00
			4060	7259903	MISC.8 IN. C-900 PIPE	8.00	0.00	8.00	LF	8.00	\$134.00	\$1,072.00
			4070	7261012	12 IN. PIPE GROUP A	136.00	0.00	136.00	LF	136.00	\$60.00	\$8,160.00
			4080	7261018	18 IN. PIPE GROUP A	38.00	0.00	38.00	LF	38.00	\$99.00	\$3,762.00
			4090	7261048	48 IN. PIPE GROUP A	120.00	0.00	120.00	LF	120.00	\$315.00	\$37,800.00
			4100	7269923	SEWER	341.00	0.00	341.00	LF	341.00	\$112.00	\$38,192.00
			4110	7269923	SEWER	26.00	0.00	26.00	LF	26.00	\$130.00	\$3,380.00
			4120	7269923	SEWER	192.00	0.00	192.00	LF	192.00	\$117.00	\$22,464.00
			4130	7269923	SEWER	40.00	0.00	40.00	LF	40.00	\$171.00	\$6,840.00
			4140	7269923	SEWER	109.00	0.00	109.00	LF	109.00	\$274.00	\$29,866.00
			4150	7269923	SEWER	115.00	0.00	115.00	LF	115.00	\$286.00	\$32,890.00
4160	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	60.00	0.00	60.00	FT	60.00	\$689.00	\$41,340.00			
4170	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	8.00	0.00	8.00	FT	8.00	\$829.00	\$6,632.00			
4180	7319902	MISC.12 IN. DRAIN BASIN WITH PEDESTRIAN GRATE	4.00	0.00	4.00	EA	4.00	\$4,120.00	\$16,480.00			
4190	7319902	MISC.42 IN. AREA INLET	3.00	1.00	4.00	EA	4.00	\$3,590.00	\$14,360.00			
4200	7319902	MISC.42 IN. CURB INLET	3.00	0.00	3.00	EA	3.00	\$3,447.00	\$10,341.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210521-F01	J6S1718B	0055	4210	7319902	MISC.42 IN. GRATE INLET WITH SIDE INTAKE	1.00	0.00	1.00	EA	1.00	\$5,025.00	\$5,025.00		
		0055	4220	7319902	MISC.48" HYDRODYNAMIC SEPARATOR	1.00	0.00	1.00	EA	1.00	\$46,106.00	\$46,106.00		
		0055	4230	7319902	MISC.48" MANHOLE WITH EXTERNAL FOULWATER DROP	1.00	0.00	1.00	EA	1.00	\$9,874.00	\$9,874.00		
		0055	4240	7319902	MISC.72 IN. MANHOLE WITH 42 IN. REDUCER	7.00	0.00	7.00	EA	7.00	\$11,498.00	\$80,486.00		
		0055	4250	7319902	MISC.96 IN. MANHOLE WITH 42 IN. REDUCER	3.00	0.00	3.00	EA	3.00	\$12,749.00	\$38,247.00		
		0055	4260	7319902	MISC.DOUBLE CURB INLET	5.00	0.00	5.00	EA	5.00	\$5,035.00	\$25,175.00		
		0055	4270	7319903	MISC.SANITARY 48 IN. MANHOLE	9.00	0.00	9.00	LF	9.00	\$521.00	\$4,689.00		
		0060	4280	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$100.00	\$100.00		
		0060	4290	6039923	SEWER	114.00	0.00	114.00	LF	114.00	\$179.00	\$20,406.00		
		0060	4300	6039923	SEWER	8.00	0.00	8.00	LF	8.00	\$134.00	\$1,072.00		
		0060	4310	6039924	SEWER	5.00	0.00	5.00	CUYD	5.00	\$372.00	\$1,860.00		
		0060	4320	6039932	GAS	2.00	0.00	2.00	EA	2.00	\$100.00	\$200.00		
		0060	4330	6042010	ADJUSTING MANHOLE	5.00	0.00	5.00	EA	5.00	\$250.00	\$1,250.00		
		0001	5101	2029901	MISC.Removal of Transit (Category II Non-Friable)	0.00	1.00	1.00	LS	1.00	\$4,168.50	\$4,168.50		
		0001	5102	2024018	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	0.00	50.00	50.00	LF	50.00	\$52.50	\$2,625.00		
		0050	5103	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$6,109.63	\$6,109.63		
		0001	5104	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$4,463.92	\$4,463.92		
		0001	5105	2029901	MISC.Additional Removal OF Improvements For Rogers Parkway	0.00	1.00	1.00	LS	1.00	\$7,638.44	\$7,638.44		
		0020	5106	9019901	MISC.Receptacles on Ornamental Lighting (City of Brentwood)	0.00	1.00	1.00	LS	1.00	\$75,337.50	\$75,337.50		
		0055	5107	6049901	MISC.Adjusting Manholes at Rogers Parkway	0.00	1.00	1.00	LS	1.00	\$10,054.96	\$10,054.96		
		0001	5108	8080107	THORNLESS HONEYLOCUST	0.00	3.00	3.00	EA	3.00	\$675.00	\$2,025.00		
		0055	5109	6049901	MISC.Extra Drainage at Parcel 81	0.00	1.00	1.00	LS	1.00	\$3,168.00	\$3,168.00		
		0060	5110	7339901	MISC.Misc. Pedestrian Underpass Precast Re-Design	0.00	1.00	1.00	LS	1.00	\$1,500.00	\$1,500.00		
		0001	5111	6079901	MISC.MISC. Additional Compensation for Ornamental Fence	0.00	1.00	1.00	LS	1.00	\$13,629.94	\$13,629.94		
		0001	5112	9109901	MISC.Rogers Parkway Underpass CCTV	0.00	1.00	1.00	LS	1.00	\$22,152.90	\$22,152.90		
		0020	5113	9019902	MISC.MISC. Remove Brentwood City Light Poles	0.00	5.00	5.00	EA	5.00	\$1,500.00	\$7,500.00		
		<b>Project J6S1718B - Total Value Posted to Date as of Report Generated Date</b>												<b>\$7,656,897.58</b>
		J6S1718C	0001	4340	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00	
				4350	2071000	LINEAR GRADING CLASS 1	4.60	-4.60	0.00	STA	0.00	\$900.00	\$0.00	
				4360	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,249.00	0.00	1,249.00	SQYD	1,249.00	\$6.30	\$7,868.70	
				4370	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	37.90	0.00	37.90	TONS	37.90	\$124.50	\$4,718.55	
				4380	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	92.70	0.00	92.70	TONS	92.70	\$139.00	\$12,885.30	
4390	4030109			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125CLP MIX)	64.30	0.00	64.30	TONS	64.30	\$87.00	\$5,594.10			
4400	4030208			ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	37.50	0.00	37.50	TONS	37.50	\$80.00	\$3,000.00			
4410	4071005			TACK COAT	175.00	0.00	175.00	GAL	175.00	\$2.50	\$437.50			
4420	5021107			CONCRETE PAVEMENT ( 7 IN. NON-REINF)	360.00	0.00	360.00	SQYD	360.00	\$88.00	\$31,680.00			
4430	6071102			MODIFIED CONCRETE GUTTER TYPE B	79.00	0.00	79.00	LF	79.00	\$35.00	\$2,765.00			
4440	6079903			MISC.48" DECORATIVE PEDESTRIAN FENCE (STRUCTURES)	336.00	0.00	336.00	LF	336.00	\$105.00	\$35,280.00			
4450	6079903			MISC.72-INCH TEMPORARY CHAIN LINK FENCE	1,159.00	0.00	1,159.00	LF	1,159.00	\$18.00	\$20,862.00			
4460	6079903			MISC.GREEN POWDER COATED CHAIN LINK FENCE (48 IN.)	1,159.00	0.00	1,159.00	LF	1,159.00	\$30.00	\$34,770.00			
4470	6084023			SIDEWALK HAND-RAILING WITHOUT BALUSTERS	403.00	0.00	403.00	LF	403.00	\$130.00	\$52,390.00			
4480	6085007			PAVED APPROACH, 7 IN.	179.30	0.00	179.30	SQYD	179.30	\$76.00	\$13,626.80			
4490	6086004			CONCRETE SIDEWALK, 4 IN.	257.00	0.00	257.00	SQYD	257.00	\$50.00	\$12,850.00			
4500	6089905			MISC.DECORATIVE CONCRETE PAVING	213.30	-37.00	176.30	SQYD	176.30	\$150.00	\$26,445.00			
4510	6091010			CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	120.00	0.00	120.00	LF	120.00	\$30.00	\$3,600.00			
4520	6091052			CURB AND GUTTER TYPE B	157.00	0.00	157.00	LF	157.00	\$33.00	\$5,181.00			
4530	6099903			MISC.MODIFIED CONCRETE CURB TYPE A	11.00	0.00	11.00	LF	11.00	\$26.00	\$286.00			
4540	6099903			MISC.MODIFIED CURB	191.00	0.00	191.00	LF	191.00	\$28.00	\$5,348.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 7, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210521-F01	J6S1718C	0001	4550	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00		
		0001	4560	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00		
		0001	4570	6209902	MISC.BIKE LANE ARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	7.00	1.00	8.00	EA	8.00	\$250.00	\$2,000.00		
		0001	4580	6209902	MISC.BIKE LANE BIKE PREFORMED THERMOPLASTIC PAVEMENT MARKING	7.00	1.00	8.00	EA	8.00	\$250.00	\$2,000.00		
		0001	4590	6209902	MISC.SHARED USE SHARROW PREFORMED THERMOPLASTIC PAVEMENT MARKING	2.00	0.00	2.00	EA	2.00	\$250.00	\$500.00		
		0001	4600	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	304.00	0.00	304.00	SQYD	304.00	\$3.45	\$1,048.80		
		0001	4610	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00		
		0001	4620	7011103	DRILLED SHAFTS (2 FT. 6 IN. DIA.)	11.00	0.00	11.00	LF	11.00	\$200.00	\$2,200.00		
		0001	4630	7034214	CLASS B-2 CONCRETE	0.70	0.00	0.70	CUYD	0.70	\$1,700.00	\$1,190.00		
		0001	4640	7061000	REINFORCING STEEL	450.00	0.00	450.00	LB	450.00	\$5.00	\$2,250.00		
		0001	4650	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	1,397.00	0.00	1,397.00	SQFT	1,397.00	\$45.00	\$62,865.00		
		0001	4670	7209904	MISC.SMALL BLOCK WALL	1,606.00	0.00	1,606.00	SQFT	1,606.00	\$36.00	\$57,816.00		
		0001	4680	8080504	RED OSIER DOGWOOD	24.00	0.00	24.00	EA	24.00	\$33.00	\$792.00		
		0001	4690	8089901	MISC.VERTICAL GATEWAY MONUMENT	1.00	0.00	1.00	LS	1.00	\$21,645.00	\$21,645.00		
		0001	4700	8089902	MISC.CRIMSON PYGMY BARBERRY	63.00	0.00	63.00	EA	63.00	\$66.00	\$4,158.00		
		0001	4710	8089902	MISC.DWARF WINGED BURNING BUSH	10.00	0.00	10.00	EA	10.00	\$77.00	\$770.00		
		0001	4720	8089902	MISC.ELIJAH BLUE FESCUE	21.00	0.00	21.00	EA	21.00	\$53.00	\$1,113.00		
		0001	4730	8089902	MISC.SHAMROCK INKBERRY	20.00	0.00	20.00	EA	20.00	\$77.00	\$1,540.00		
		0001	4740	8089902	MISC.SPARTAN JUNIPER	21.00	0.00	21.00	EA	21.00	\$72.00	\$1,512.00		
		0001	4750	8089902	MISC.WINTERGREEN BOXWOOD	30.00	0.00	30.00	EA	30.00	\$77.00	\$2,310.00		
		0020	4760	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	3.00	0.00	3.00	EA	3.00	\$4,537.00	\$13,611.00		
		0020	4770	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	20.00	0.00	20.00	LF	20.00	\$16.00	\$320.00		
		0020	4780	9014004	CONDUIT, 4 IN. RIGID, PUSHED	865.00	0.00	865.00	LF	865.00	\$26.50	\$22,922.50		
		0020	4790	9015010	TRENCHING TYPE I	8,527.00	0.00	8,527.00	LF	8,527.00	\$4.50	\$38,371.50		
		0020	4800	9016110	PULL BOX, PREFORMED CLASS 1	15.00	0.00	15.00	EA	15.00	\$980.00	\$14,700.00		
		0020	4810	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	11,160.00	0.00	11,160.00	LF	11,160.00	\$3.15	\$35,154.00		
		0020	4820	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	3.00	0.00	3.00	EA	3.00	\$3,000.00	\$9,000.00		
		0020	4830	9019902	MISC.ORNAMENTAL LIGHT POLE AND LUMINAIRE - KIRKWOOD STREETSCAPING	94.00	0.00	94.00	EA	94.00	\$3,863.00	\$363,122.00		
		0020	4840	9019902	MISC.REMOVE AND RELOCATE PRIVATELY-OWNED LIGHT POLE	9.00	0.00	9.00	EA	9.00	\$1,500.00	\$13,500.00		
		0060	4850	6039932	GAS	1.00	0.00	1.00	EA	1.00	\$100.00	\$100.00		
		0020	5201	9019901	MISC.Receptacles on Ornamental Lighting (City of Kirkwood)	0.00	1.00	1.00	LS	1.00	\$133,970.55	\$133,970.55		
		0001	5202	2079909	MISC.Modified Linear Grading, Class 2	0.00	4.60	4.60	STA	4.60	\$1,600.00	\$7,360.00		
		<b>Project J6S1718C - Total Value Posted to Date as of Report Generated Date</b>												<b>\$1,272,429.30</b>
		<b>210521-F01 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$32,151,231.42</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 7, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0030	EMBANKMENT IN PLACE	Material		31	Nov 16, 2022	SYSTEM	\$848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$848.00)						
					32	Dec 2, 2022	SYSTEM	\$848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$848.00)						
					33	Dec 16, 2022	SYSTEM	\$848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$848.00)						
					34	Jan 3, 2023	SYSTEM	\$848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$848.00)						
					35	Jan 17, 2023	SYSTEM	\$848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$848.00)						
					36	Feb 2, 2023	SYSTEM	\$848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$848.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0030 - Total</b>								<b>\$0.00</b>	
	0040	COMPACTING EMBANKMENT	Material		31	Nov 16, 2022	SYSTEM	\$4,984.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$4,984.65)						
					32	Dec 2, 2022	SYSTEM	\$4,984.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$4,984.65)						
					33	Dec 16, 2022	SYSTEM	\$4,984.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$4,984.65)						
					34	Jan 3, 2023	SYSTEM	\$4,984.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$4,984.65)						
					35	Jan 17, 2023	SYSTEM	\$4,984.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$4,984.65)						
					36	Feb 2, 2023	SYSTEM	\$4,984.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$4,984.65)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0040 - Total</b>								<b>\$0.00</b>	
	0050	COMPACTING IN CUT	Material		31	Nov 16, 2022	SYSTEM	\$4,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0050	COMPACTING IN CUT	Material						Estimate Exception 6 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$4,246.00)						
					32	Dec 2, 2022	SYSTEM	\$4,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$4,246.00)						
					33	Dec 16, 2022	SYSTEM	\$4,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$4,246.00)						
					34	Jan 3, 2023	SYSTEM	\$4,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$4,246.00)						
					35	Jan 17, 2023	SYSTEM	\$4,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$4,246.00)						
					36	Feb 2, 2023	SYSTEM	\$4,246.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$4,246.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0050 - Total</b>								<b>\$0.00</b>						
J6S1718	0070	TYPE 5 AGGREGATE FOR BASE	Material		6	Nov 2, 2021	SYSTEM	\$1,440.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Nov 2, 2021	SYSTEM	(\$1,440.18)						
					7	Nov 15, 2021	SYSTEM	\$3,793.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					7	Nov 15, 2021	SYSTEM	(\$3,793.86)						
					8	Dec 2, 2021	SYSTEM	\$5,880.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Dec 2, 2021	SYSTEM	(\$5,880.42)						
					9	Dec 16, 2021	SYSTEM	\$11,088.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Dec 16, 2021	SYSTEM	(\$11,088.00)						
					10	Jan 3, 2022	SYSTEM	\$14,165.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					10	Jan 3, 2022	SYSTEM	(\$14,165.55)						
					11	Jan 18, 2022	SYSTEM	\$17,583.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					11	Jan 18, 2022	SYSTEM	(\$17,583.30)						
					12	Feb 1, 2022	SYSTEM	\$20,444.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Feb 1, 2022	SYSTEM	(\$20,444.26)						
13	Feb 16, 2022	SYSTEM	\$22,144.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0070	TYPE 5 AGGREGATE FOR BASE	Material						Estimate Exception 2 on the current Payment Estimate.
					13	Feb 16, 2022	SYSTEM	(\$22,144.00)	
					14	Mar 1, 2022	SYSTEM	\$24,859.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Mar 1, 2022	SYSTEM	(\$24,859.61)	
					15	Mar 16, 2022	SYSTEM	\$30,004.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$30,004.57)	
					16	Apr 4, 2022	SYSTEM	\$33,636.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$33,636.64)	
					17	Apr 18, 2022	SYSTEM	\$36,271.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$36,271.18)	
					18	May 2, 2022	SYSTEM	\$42,418.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$42,418.03)	
					19	May 16, 2022	SYSTEM	\$52,594.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$52,594.73)	
					20	Jun 2, 2022	SYSTEM	\$57,328.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					20	Jun 2, 2022	SYSTEM	(\$57,328.99)	
					21	Jun 16, 2022	SYSTEM	\$60,755.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					21	Jun 16, 2022	SYSTEM	(\$60,755.18)	
					22	Jul 1, 2022	SYSTEM	\$64,044.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					22	Jul 1, 2022	SYSTEM	(\$64,044.79)	
					23	Jul 18, 2022	SYSTEM	\$71,273.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					23	Jul 18, 2022	SYSTEM	(\$71,273.03)	
					24	Aug 2, 2022	SYSTEM	\$73,855.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Aug 2, 2022	SYSTEM	(\$73,855.84)	
					31	Nov 16, 2022	SYSTEM	\$726.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					31	Nov 16, 2022	SYSTEM	(\$726.75)	
					32	Dec 2, 2022	SYSTEM	\$5,571.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					32	Dec 2, 2022	SYSTEM	(\$5,571.45)	
					33	Dec 16, 2022	SYSTEM	\$12,503.34	This adjustment offsets the original system-generated Material Payment





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0070	TYPE 5 AGGREGATE FOR BASE	Material			2022			Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$12,503.34)						
					34	Jan 3, 2023	SYSTEM	\$27,811.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$27,811.71)						
					35	Jan 17, 2023	SYSTEM	\$34,839.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$34,839.23)						
					36	Feb 2, 2023	SYSTEM	\$57,127.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$57,127.37)						
					37	Feb 16, 2023	SYSTEM	\$70,309.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					37	Feb 16, 2023	SYSTEM	(\$70,309.81)						
					38	Mar 2, 2023	SYSTEM	\$95,851.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					38	Mar 2, 2023	SYSTEM	(\$95,851.84)						
					39	Mar 16, 2023	SYSTEM	\$108,592.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					39	Mar 16, 2023	SYSTEM	(\$108,592.64)						
					40	Apr 3, 2023	SYSTEM	\$130,752.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					40	Apr 3, 2023	SYSTEM	(\$130,752.26)						
					41	Apr 17, 2023	SYSTEM	\$137,407.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					41	Apr 17, 2023	SYSTEM	(\$137,407.58)						
					42	May 1, 2023	SYSTEM	\$141,390.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					42	May 1, 2023	SYSTEM	(\$141,390.44)						
					43	May 16, 2023	SYSTEM	\$159,689.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					43	May 16, 2023	SYSTEM	(\$159,689.11)						
					44	Jun 2, 2023	SYSTEM	\$169,703.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user thursw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					44	Jun 2, 2023	SYSTEM	(\$169,703.65)						
					45	Jun 19, 2023	SYSTEM	\$184,052.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					45	Jun 19, 2023	SYSTEM	(\$184,052.84)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
							Overrun	Overrun	48	Aug 2, 2023	SYSTEM	(\$12,003.64)		



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	0070	TYPE 5 AGGREGATE FOR BASE	Overrun	Overrun	49	Aug 16, 2023	SYSTEM	(\$1,455.30)					
					50	Sep 5, 2023	SYSTEM	(\$9,768.78)					
					51	Sep 19, 2023	SYSTEM	(\$6,793.92)					
					52	Oct 3, 2023	SYSTEM	(\$873.81)					
					55	Nov 16, 2023	SYSTEM	(\$797.58)					
					57	Dec 18, 2023	SYSTEM	\$31,693.03	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.30000 - 6.30000', is applied (if non-zero).				
					<b>Overrun - Total</b>						\$0.00		
					<b>Overrun - Total</b>						\$0.00		
					<b>0070 - Total</b>						\$0.00		
					J6S1718	0080	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Material		49	Aug 16, 2023	SYSTEM	\$148,303.16
49	Aug 16, 2023	SYSTEM	(\$148,303.16)										
<b>- Total</b>											\$0.00		
<b>Material - Total</b>											\$0.00		
Other Item Adjustment	ACAD	48	Aug 2, 2023	thursw1								\$7,279.74	Estimate 29 AC Index Mix ID BP-1 PG64-22 Tons this estimate = 12.76
													Estimate 30 AC Index Mix ID BP-1 PG64-22 Tons this estimate = 109.22
Other Item Adjustment	ACAD	48	Aug 2, 2023	thursw1								\$7,279.74	Estimate 32 AC Index Mix ID BP-1 PG64-22 Tons this estimate = 227.3
													Estimate 39 AC Index Mix ID BP-1 PG64-22 Tons this estimate = 168.61
Other Item Adjustment	ACAD	48	Aug 2, 2023	thursw1								\$7,279.74	Estimate 41 AC Index Mix ID BP-1 PG64-22 Tons this estimate = 40
													Estimate 43 AC Index Mix ID BP-1 PG64-22 Tons this estimate = 265.8
Other Item Adjustment	ACAD	48	Aug 2, 2023	thursw1			\$7,279.74	Estimate 45 AC Index Mix ID BP-1 PG64-22 Tons this estimate = 367.5					
								Estimate 52 AC Index BP-1 PG64-22 Tons this estimate = 1520.71					
<b>ACAD - Total</b>							\$14,767.34						
<b>Other Item Adjustment - Total</b>							\$14,767.34						
Overrun	Overrun				52	Oct 3, 2023	SYSTEM	(\$182,218.20)					
					58	Jan 2, 2024	SYSTEM	\$15,350.85	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.50000 - 124.50000', is applied (if non-zero).				
					59	Jan 16, 2024	SYSTEM	(\$15,525.15)					
					63	Mar 15, 2024	SYSTEM	\$182,392.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.50000 - 124.50000', is applied (if non-zero).				
					<b>Overrun - Total</b>						\$0.00		
<b>Overrun - Total</b>						\$0.00							
<b>0080 - Total</b>						\$14,767.34							
J6S1718	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material		49	Aug 16, 2023	SYSTEM	\$415,471.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S1718	0090	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Material		49	Aug 16, 2023	SYSTEM	(\$415,471.00)		
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
			Other Item Adjustment	ACAD	48	Aug 2, 2023	thursw1	\$12,937.46	Estimate 29 AC Index Mix ID Bit Base Tons this estimate = 29.3	
									Estimate 30 AC Index Mix ID Bit Base Tons this estimate = 32	
									Estimate 32 AC Index Mix ID Bit Base Tons this estimate = 371	
									Estimate 39 AC Index Mix ID Bit Base Tons this estimate = 574.24	
									Estimate 43 AC Index Mix ID Bit Base Tons this estimate = 997.5	
									Estimate 45 AC Index Mix ID Bit Base Tons this estimate = 496.76	
					52	Oct 3, 2023	schirj1	\$513.93	Estimate 52 AC Index Bit Base Tons this estimate = 110.02	
<b>ACAD - Total</b>								<b>\$13,451.39</b>		
<b>Other Item Adjustment - Total</b>								<b>\$13,451.39</b>		
			Overrun	Overrun	50	Sep 5, 2023	SYSTEM	(\$74,348.32)		
					52	Oct 3, 2023	SYSTEM	(\$15,292.78)		
					63	Mar 15, 2024	SYSTEM	\$89,641.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,139.00000 - 139.00000, 'is applied (if non-zero).	
<b>Overrun - Total</b>								<b>\$0.00</b>		
<b>Overrun - Total</b>								<b>\$0.00</b>		
<b>0090 - Total</b>								<b>\$13,451.39</b>		
	0100		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Material		49	Aug 16, 2023	SYSTEM	\$907,992.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
							49	Aug 16, 2023	SYSTEM	(\$907,992.90)
						50	Sep 5, 2023	SYSTEM	\$907,992.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						50	Sep 5, 2023	SYSTEM	(\$907,992.90)	
						51	Sep 19, 2023	SYSTEM	\$922,713.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						51	Sep 19, 2023	SYSTEM	(\$922,713.30)	
						52	Oct 3, 2023	SYSTEM	\$1,164,164.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						52	Oct 3, 2023	SYSTEM	(\$1,164,164.40)	
						53	Oct 16, 2023	SYSTEM	\$1,164,164.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						53	Oct 16, 2023	SYSTEM	(\$1,164,164.40)	
						54	Nov 2, 2023	SYSTEM	\$1,164,164.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						54	Nov 2, 2023	SYSTEM	(\$1,164,164.40)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718	0100	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Material	- Total				\$0.00				
			Material - Total					\$0.00				
			Other Item Adjustment	ACAD	45	Jun 19, 2023	schirj1	\$60,611.14	Estimate 44 AC Index Mix ID SP125 CLP Tons this estimate = 7507.7			
					52	Oct 3, 2023	schirj1	\$14,470.41	Estimate 45 AC Index Mix ID SP125 CLP Tons this estimate = 2929.0			
					52	Oct 3, 2023	schirj1	\$14,470.41	Estimate 52 AC Index Mix ID SP125CLP Tons this estimate = 2938.90			
				ACAD - Total				\$75,081.55				
				Other Item Adjustment - Total				\$75,081.55				
			Overrun	Overrun	52	Oct 3, 2023	SYSTEM	(\$79,935.60)				
					63	Mar 15, 2024	SYSTEM	\$79,935.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',87.00000 - 87.00000, 'is applied (if non-zero).			
				Overrun - Total				\$0.00				
				Overrun - Total				\$0.00				
				0100 - Total				\$75,081.55				
			0110		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Material		49	Aug 16, 2023	SYSTEM	\$853,612.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
								49	Aug 16, 2023	SYSTEM	(\$853,612.00)	
								50	Sep 5, 2023	SYSTEM	\$853,612.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
	50	Sep 5, 2023					SYSTEM	(\$853,612.00)				
	51	Sep 19, 2023					SYSTEM	\$1,073,356.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	51	Sep 19, 2023					SYSTEM	(\$1,073,356.00)				
	52	Oct 3, 2023					SYSTEM	\$1,067,536.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	52	Oct 3, 2023					SYSTEM	(\$1,067,536.00)				
	53	Oct 16, 2023					SYSTEM	\$1,067,536.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	53	Oct 16, 2023					SYSTEM	(\$1,067,536.00)				
	54	Nov 2, 2023					SYSTEM	\$1,067,536.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	54	Nov 2, 2023					SYSTEM	(\$1,067,536.00)				
	- Total								\$0.00			
	Material - Total								\$0.00			
	Other Item Adjustment	ACAD					45	Jun 19, 2023	schirj1	\$61,966.90	Estimate 42 AC Index Mix ID SP190C Tons this estimate = 2961.2	
						Estimate 43 AC Index Mix ID SP190C Tons this estimate = 2838.75						
						Estimate 44 AC Index Mix ID SP190C Tons this estimate = 1910.8						
						Estimate 45 AC Index Mix ID SP190C Tons this estimate = 2959.4						
			52	Oct 3, 2023	schirj1	\$13,524.56	Estimate 52 AC Index Mix ID SP190C					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	0110	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD					Tons this estimate = 2746.80		
				ACAD - Total						\$75,491.46	
				Other Item Adjustment - Total						\$75,491.46	
	0110 - Total						\$75,491.46				
	0130	CONCRETE PAVEMENT ( 7 IN. NON-REINF)	Material			9	Dec 16, 2021	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						9	Dec 16, 2021	SYSTEM	(\$1,478.40)		
						10	Jan 3, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						10	Jan 3, 2022	SYSTEM	(\$1,478.40)		
						11	Jan 18, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						11	Jan 18, 2022	SYSTEM	(\$1,478.40)		
						12	Feb 1, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						12	Feb 1, 2022	SYSTEM	(\$1,478.40)		
						13	Feb 16, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						13	Feb 16, 2022	SYSTEM	(\$1,478.40)		
						14	Mar 1, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						14	Mar 1, 2022	SYSTEM	(\$1,478.40)		
						15	Mar 16, 2022	SYSTEM	\$1,478.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
						15	Mar 16, 2022	SYSTEM	(\$1,478.40)		
						16	Apr 4, 2022	SYSTEM	\$2,094.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
						16	Apr 4, 2022	SYSTEM	(\$2,094.40)		
					17	Apr 18, 2022	SYSTEM	\$2,094.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					17	Apr 18, 2022	SYSTEM	(\$2,094.40)			
					18	May 2, 2022	SYSTEM	\$2,094.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
					18	May 2, 2022	SYSTEM	(\$2,094.40)			
		19	May 16, 2022	SYSTEM	\$3,267.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
		19	May 16, 2022	SYSTEM	(\$3,267.44)						
		20	Jun 2, 2022	SYSTEM	\$4,733.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
		20	Jun 2, 2022	SYSTEM	(\$4,733.52)						
				- Total			\$0.00				
				Material - Total			\$0.00				
			Overrun	Overrun	48	Aug 2, 2023	SYSTEM	(\$17,511.12)			



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0130	CONCRETE PAVEMENT ( 7 IN. NON-REINF)	Overrun	Overrun	49	Aug 16, 2023	SYSTEM	(\$22,563.20)	
					50	Sep 5, 2023	SYSTEM	(\$2,191.20)	
					57	Dec 18, 2023	SYSTEM	\$42,265.52	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.88.00000 - 88.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>			<b>\$0.00</b>	
<b>Overrun - Total</b>			<b>\$0.00</b>						
<b>0130 - Total</b>			<b>\$0.00</b>						
0140	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Material			6	Nov 2, 2021	SYSTEM	\$9,905.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	Nov 2, 2021	SYSTEM	(\$9,905.60)	
					7	Nov 15, 2021	SYSTEM	\$17,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Nov 15, 2021	SYSTEM	(\$17,015.00)	
					8	Dec 2, 2021	SYSTEM	\$17,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Dec 2, 2021	SYSTEM	(\$17,015.00)	
					9	Dec 16, 2021	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					9	Dec 16, 2021	SYSTEM	(\$37,277.20)	
					10	Jan 3, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					10	Jan 3, 2022	SYSTEM	(\$37,277.20)	
					11	Jan 18, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					11	Jan 18, 2022	SYSTEM	(\$37,277.20)	
					12	Feb 1, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					12	Feb 1, 2022	SYSTEM	(\$37,277.20)	
					13	Feb 16, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					13	Feb 16, 2022	SYSTEM	(\$37,277.20)	
					14	Mar 1, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
14	Mar 1, 2022	SYSTEM	(\$37,277.20)						
15	Mar 16, 2022	SYSTEM	\$43,895.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
15	Mar 16, 2022	SYSTEM	(\$43,895.42)						
16	Apr 4, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
16	Apr 4, 2022	SYSTEM	(\$37,277.20)						
17	Apr 18, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0140	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Material		17	Apr 18, 2022	SYSTEM	(\$37,277.20)						
					18	May 2, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$37,277.20)						
					19	May 16, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$37,277.20)						
					20	Jun 2, 2022	SYSTEM	\$37,277.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$37,277.20)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Overrun	Overrun	44	Jun 2, 2023	SYSTEM	(\$5,043.82)				
							45	Jun 19, 2023	SYSTEM	\$5,043.82	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',82.00000 - 82.00000, 'is applied (if non-zero).			
							55	Nov 16, 2023	SYSTEM	(\$10,258.20)				
							57	Dec 18, 2023	SYSTEM	\$10,258.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',82.00000 - 82.00000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0140 - Total</b>								<b>\$0.00</b>	
					J6S1718	0150	CONCRETE APPROACH PAVEMENT	Material		19	May 16, 2022	SYSTEM	\$13,420.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
										19	May 16, 2022	SYSTEM	(\$13,420.50)	
										20	Jun 2, 2022	SYSTEM	\$13,420.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										20	Jun 2, 2022	SYSTEM	(\$13,420.50)	
										21	Jun 16, 2022	SYSTEM	\$13,420.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										21	Jun 16, 2022	SYSTEM	(\$13,420.50)	
										22	Jul 1, 2022	SYSTEM	\$13,420.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										22	Jul 1, 2022	SYSTEM	(\$13,420.50)	
										23	Jul 18, 2022	SYSTEM	\$13,420.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										23	Jul 18, 2022	SYSTEM	(\$13,420.50)	
24	Aug 2, 2022	SYSTEM	\$13,420.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
24	Aug 2, 2022	SYSTEM	(\$13,420.50)											
25	Aug 16, 2022	SYSTEM	\$13,420.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.										
25	Aug 16, 2022	SYSTEM	(\$13,420.50)											
26	Sep 2, 2022	SYSTEM	\$13,420.50	This adjustment offsets the original system-generated Material Payment										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0150	CONCRETE APPROACH PAVEMENT	Material			2022			Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					26	Sep 2, 2022	SYSTEM	(\$13,420.50)	
					27	Sep 16, 2022	SYSTEM	\$62,482.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					27	Sep 16, 2022	SYSTEM	(\$62,482.95)	
					28	Oct 3, 2022	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					28	Oct 3, 2022	SYSTEM	(\$67,477.40)	
					29	Oct 17, 2022	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					29	Oct 17, 2022	SYSTEM	(\$67,477.40)	
					30	Nov 2, 2022	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					30	Nov 2, 2022	SYSTEM	(\$67,477.40)	
					31	Nov 16, 2022	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					31	Nov 16, 2022	SYSTEM	(\$67,477.40)	
					32	Dec 2, 2022	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					32	Dec 2, 2022	SYSTEM	(\$67,477.40)	
					33	Dec 16, 2022	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					33	Dec 16, 2022	SYSTEM	(\$67,477.40)	
					34	Jan 3, 2023	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					34	Jan 3, 2023	SYSTEM	(\$67,477.40)	
					35	Jan 17, 2023	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					35	Jan 17, 2023	SYSTEM	(\$67,477.40)	
					36	Feb 2, 2023	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					36	Feb 2, 2023	SYSTEM	(\$67,477.40)	
					37	Feb 16, 2023	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					37	Feb 16, 2023	SYSTEM	(\$67,477.40)	
					38	Mar 2, 2023	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					38	Mar 2, 2023	SYSTEM	(\$67,477.40)	
					39	Mar 16, 2023	SYSTEM	\$67,477.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					39	Mar 16, 2023	SYSTEM	(\$67,477.40)	





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	0150	CONCRETE APPROACH PAVEMENT	Material		49	Aug 16, 2023	SYSTEM	\$67,505.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					49	Aug 16, 2023	SYSTEM	(\$67,505.00)					
			<b>- Total</b>							<b>\$0.00</b>			
			<b>Material - Total</b>							<b>\$0.00</b>			
			Overrun	Overrun	27	Sep 16, 2022	SYSTEM	(\$7,087.45)					
					28	Oct 3, 2022	SYSTEM	(\$4,994.45)					
					49	Aug 16, 2023	SYSTEM	\$12,081.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',115.00000 - 115.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>Overrun - Total</b>							<b>\$0.00</b>	
			<b>0150 - Total</b>							<b>\$0.00</b>			
	0160	MODIFIED CONCRETE GUTTER TYPE B	Overrun	Overrun	44	Jun 2, 2023	SYSTEM	(\$3,647.00)					
					45	Jun 19, 2023	SYSTEM	\$3,647.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',35.00000 - 35.00000, 'is applied (if non-zero).				
			<b>Overrun - Total</b>							<b>\$0.00</b>			
			<b>Overrun - Total</b>							<b>\$0.00</b>			
	<b>0160 - Total</b>							<b>\$0.00</b>					
	0170	MISC. FENCING	Construction Stockpile		44	Jun 2, 2023	SYSTEM	(\$26,959.34)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					52	Oct 3, 2023	SYSTEM	(\$1,519.31)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					65	Apr 16, 2024	SYSTEM	(\$33,391.10)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					<b>- Total</b>							<b>(\$61,869.75)</b>	
					<b>Construction Stockpile - Total</b>							<b>(\$61,869.75)</b>	
Construction Stockpile STMI				42	May 1, 2023	SYSTEM	\$61,869.75	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>							<b>\$61,869.75</b>		
<b>Construction Stockpile STMI - Total</b>							<b>\$61,869.75</b>						
Material						44	Jun 2, 2023	SYSTEM	\$33,537.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user thursw1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
						44	Jun 2, 2023	SYSTEM	(\$33,537.00)				
		45				Jun 19, 2023	SYSTEM	\$30,387.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
		45				Jun 19, 2023	SYSTEM	(\$30,387.00)					
		46				Jun 30, 2023	SYSTEM	\$30,387.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
		46				Jun 30, 2023	SYSTEM	(\$30,387.00)					
		47				Jul 17, 2023	SYSTEM	\$30,387.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
		47				Jul 17, 2023	SYSTEM	(\$30,387.00)					
		48				Aug 2, 2023	SYSTEM	\$30,387.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user thursw1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
		48				Aug 2, 2023	SYSTEM	(\$30,387.00)					
49		Aug 16, 2023	SYSTEM	\$30,387.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.								



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	0170	MISC. FENCING	Material		49	Aug 16, 2023	SYSTEM	(\$30,387.00)					
					50	Sep 5, 2023	SYSTEM	\$30,387.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					50	Sep 5, 2023	SYSTEM	(\$30,387.00)					
					51	Sep 19, 2023	SYSTEM	\$30,387.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					51	Sep 19, 2023	SYSTEM	(\$30,387.00)					
					52	Oct 3, 2023	SYSTEM	\$35,427.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					52	Oct 3, 2023	SYSTEM	(\$35,427.00)					
					53	Oct 16, 2023	SYSTEM	\$35,427.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					53	Oct 16, 2023	SYSTEM	(\$35,427.00)					
					54	Nov 2, 2023	SYSTEM	\$35,427.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					54	Nov 2, 2023	SYSTEM	(\$35,427.00)					
					55	Nov 16, 2023	SYSTEM	\$35,427.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					55	Nov 16, 2023	SYSTEM	(\$35,427.00)					
					56	Dec 4, 2023	SYSTEM	\$35,427.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					56	Dec 4, 2023	SYSTEM	(\$35,427.00)					
					57	Dec 18, 2023	SYSTEM	\$35,427.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					57	Dec 18, 2023	SYSTEM	(\$35,427.00)					
					58	Jan 2, 2024	SYSTEM	\$35,427.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					58	Jan 2, 2024	SYSTEM	(\$35,427.00)					
					59	Jan 16, 2024	SYSTEM	\$35,427.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					59	Jan 16, 2024	SYSTEM	(\$35,427.00)					
									- Total			\$0.00	
									Material - Total			\$0.00	
							Other Item Adjustment	MATL	66	May 2, 2024	schirj1	\$33,391.10	Project Line item was underrun on the project. This item will be picked up at a later date from the subcontractor and MoDOT will retain ownership of this material.
									MATL - Total			\$33,391.10	
									Other Item Adjustment - Total			\$33,391.10	
									0170 - Total			\$33,391.10	
					0180	TRUNCATED DOMES	Overrun	Overrun	50	Sep 5, 2023	SYSTEM	(\$840.00)	
51	Sep 19, 2023	SYSTEM	(\$300.00)										
55	Nov 16, 2023	SYSTEM	(\$150.00)										
57	Dec 18, 2023	SYSTEM	\$1,290.00						Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.00000 - 15.00000, 'is				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J6S1718	0180	TRUNCATED DOMES	Overrun	Overrun					applied (if non-zero).										
				Overrun - Total					\$0.00										
			Overrun - Total					\$0.00											
	0180 - Total					\$0.00													
	0190	8 IN. CONCRETE MEDIAN STRIP	Material			27	Sep 16, 2022	SYSTEM	\$12,591.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0085) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
						27	Sep 16, 2022	SYSTEM	(\$12,591.00)										
						28	Oct 3, 2022	SYSTEM	\$12,591.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
						28	Oct 3, 2022	SYSTEM	(\$12,591.00)										
						29	Oct 17, 2022	SYSTEM	\$13,293.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.									
						29	Oct 17, 2022	SYSTEM	(\$13,293.00)										
						30	Nov 2, 2022	SYSTEM	\$14,278.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
						30	Nov 2, 2022	SYSTEM	(\$14,278.50)										
						31	Nov 16, 2022	SYSTEM	\$14,278.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.									
						31	Nov 16, 2022	SYSTEM	(\$14,278.50)										
						- Total					\$0.00								
						Material - Total					\$0.00								
						Overrun	Overrun	52	Oct 3, 2023	SYSTEM			(\$3,757.50)						
															57	Dec 18, 2023	SYSTEM	\$3,757.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,90.00000 - 90.00000, 'is applied (if non-zero).
															Overrun - Total				
	Overrun - Total					\$0.00													
	0190 - Total					\$0.00													
	0210	PAVED APPROACH, 7 IN.	Material			6	Nov 2, 2021	SYSTEM	\$1,808.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
						6	Nov 2, 2021	SYSTEM	(\$1,808.80)										
						7	Nov 15, 2021	SYSTEM	\$9,484.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
						7	Nov 15, 2021	SYSTEM	(\$9,484.80)										
						8	Dec 2, 2021	SYSTEM	\$25,064.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
						8	Dec 2, 2021	SYSTEM	(\$25,064.80)										
						9	Dec 16, 2021	SYSTEM	\$47,530.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.									
						9	Dec 16, 2021	SYSTEM	(\$47,530.40)										
						10	Jan 3, 2022	SYSTEM	\$59,120.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
						10	Jan 3, 2022	SYSTEM	(\$59,120.40)										
						11	Jan 18, 2022	SYSTEM	\$79,579.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.									



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0210	PAVED APPROACH, 7 IN.	Material		11	Jan 18, 2022	SYSTEM	(\$79,579.60)						
					12	Feb 1, 2022	SYSTEM	\$92,916.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					12	Feb 1, 2022	SYSTEM	(\$92,916.84)						
					13	Feb 16, 2022	SYSTEM	\$99,261.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					13	Feb 16, 2022	SYSTEM	(\$99,261.32)						
					14	Mar 1, 2022	SYSTEM	\$113,541.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					14	Mar 1, 2022	SYSTEM	(\$113,541.72)						
					15	Mar 16, 2022	SYSTEM	\$129,024.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$129,024.44)						
					16	Apr 4, 2022	SYSTEM	\$162,121.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$162,121.68)						
					17	Apr 18, 2022	SYSTEM	\$181,030.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$181,030.48)						
					18	May 2, 2022	SYSTEM	\$204,634.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$204,634.56)						
					19	May 16, 2022	SYSTEM	\$236,441.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$236,441.32)						
					41	Apr 17, 2023	SYSTEM	\$255,640.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					41	Apr 17, 2023	SYSTEM	(\$255,640.44)						
					42	May 1, 2023	SYSTEM	\$255,640.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					42	May 1, 2023	SYSTEM	(\$255,640.44)						
					43	May 16, 2023	SYSTEM	\$255,640.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					43	May 16, 2023	SYSTEM	(\$255,640.44)						
					44	Jun 2, 2023	SYSTEM	\$255,640.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user thursw1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					44	Jun 2, 2023	SYSTEM	(\$255,640.44)						
					45	Jun 19, 2023	SYSTEM	\$255,640.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					45	Jun 19, 2023	SYSTEM	(\$255,640.44)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	0210	PAVED APPROACH, 7 IN.	Overrun	Overrun	48	Aug 2, 2023	SYSTEM	(\$27,503.64)					
					49	Aug 16, 2023	SYSTEM	\$6,657.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,76.00000 - 76.00000, 'is applied (if non-zero).				
					57	Dec 18, 2023	SYSTEM	\$20,846.04	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,76.00000 - 76.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>			<b>\$0.00</b>					
					<b>Overrun - Total</b>			<b>\$0.00</b>					
					<b>0210 - Total</b>			<b>\$0.00</b>					
					0220	CONCRETE SIDEWALK, 4 IN.	Material		6	Nov 2, 2021	SYSTEM	\$6,015.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									6	Nov 2, 2021	SYSTEM	(\$6,015.00)	
									7	Nov 15, 2021	SYSTEM	\$12,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
									7	Nov 15, 2021	SYSTEM	(\$12,950.00)	
	8	Dec 2, 2021	SYSTEM	\$14,305.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
	8	Dec 2, 2021	SYSTEM	(\$14,305.00)									
	9	Dec 16, 2021	SYSTEM	\$22,445.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
	9	Dec 16, 2021	SYSTEM	(\$22,445.00)									
	10	Jan 3, 2022	SYSTEM	\$29,005.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
	10	Jan 3, 2022	SYSTEM	(\$29,005.00)									
	11	Jan 18, 2022	SYSTEM	\$29,936.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
	11	Jan 18, 2022	SYSTEM	(\$29,936.00)									
	12	Feb 1, 2022	SYSTEM	\$40,869.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
	12	Feb 1, 2022	SYSTEM	(\$40,869.00)									
	13	Feb 16, 2022	SYSTEM	\$42,549.00				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
	13	Feb 16, 2022	SYSTEM	(\$42,549.00)									
	14	Mar 1, 2022	SYSTEM	\$49,964.50				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
	14	Mar 1, 2022	SYSTEM	(\$49,964.50)									
	15	Mar 16, 2022	SYSTEM	\$66,135.50				This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
	15	Mar 16, 2022	SYSTEM	(\$66,135.50)									
	16	Apr 4, 2022	SYSTEM	\$66,186.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.								
	16	Apr 4, 2022	SYSTEM	(\$66,186.00)									
	17	Apr 18, 2022	SYSTEM	\$69,894.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.								



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0220	CONCRETE SIDEWALK, 4 IN.	Material		17	Apr 18, 2022	SYSTEM	(\$69,894.50)						
					18	May 2, 2022	SYSTEM	\$79,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$79,450.00)						
					19	May 16, 2022	SYSTEM	\$91,951.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$91,951.50)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	48	Aug 2, 2023	SYSTEM	(\$1,847.00)	
										49	Aug 16, 2023	SYSTEM	(\$1,990.00)	
										50	Sep 5, 2023	SYSTEM	(\$7,850.00)	
										51	Sep 19, 2023	SYSTEM	(\$3,030.00)	
										52	Oct 3, 2023	SYSTEM	(\$1,480.00)	
										57	Dec 18, 2023	SYSTEM	\$16,197.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,50.00000 - 50.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0220 - Total</b>								<b>\$0.00</b>	
					J6S1718	0230	CONCRETE SIDEWALK, 8 IN.	Material		29	Oct 17, 2022	SYSTEM	\$10,898.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
										29	Oct 17, 2022	SYSTEM	(\$10,898.16)	
										30	Nov 2, 2022	SYSTEM	\$10,898.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										30	Nov 2, 2022	SYSTEM	(\$10,898.16)	
31	Nov 16, 2022	SYSTEM	\$10,898.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
31	Nov 16, 2022	SYSTEM	(\$10,898.16)											
32	Dec 2, 2022	SYSTEM	\$10,898.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
32	Dec 2, 2022	SYSTEM	(\$10,898.16)											
33	Dec 16, 2022	SYSTEM	\$10,898.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
33	Dec 16, 2022	SYSTEM	(\$10,898.16)											
34	Jan 3, 2023	SYSTEM	\$10,898.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
34	Jan 3, 2023	SYSTEM	(\$10,898.16)											
35	Jan 17, 2023	SYSTEM	\$10,898.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.										
35	Jan 17, 2023	SYSTEM	(\$10,898.16)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>								<b>\$0.00</b>						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0230	CONCRETE SIDEWALK, 8 IN.	Overrun	Overrun	41	Apr 17, 2023	SYSTEM	(\$1,335.60)						
					49	Aug 16, 2023	SYSTEM	\$1,335.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.00000 - 84.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>							<b>\$0.00</b>		
					<b>Overrun - Total</b>							<b>\$0.00</b>		
					<b>0230 - Total</b>							<b>\$0.00</b>		
					0240	MISC. CONCRETE	Material			36	Feb 2, 2023	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
										36	Feb 2, 2023	SYSTEM	(\$2,850.00)	
										37	Feb 16, 2023	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										37	Feb 16, 2023	SYSTEM	(\$2,850.00)	
										38	Mar 2, 2023	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										38	Mar 2, 2023	SYSTEM	(\$2,850.00)	
										39	Mar 16, 2023	SYSTEM	\$2,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
										39	Mar 16, 2023	SYSTEM	(\$2,850.00)	
										40	Apr 3, 2023	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										40	Apr 3, 2023	SYSTEM	(\$5,700.00)	
41	Apr 17, 2023	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
41	Apr 17, 2023	SYSTEM	(\$5,700.00)											
42	May 1, 2023	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
42	May 1, 2023	SYSTEM	(\$5,700.00)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>							<b>\$0.00</b>							
<b>0240 - Total</b>							<b>\$0.00</b>							
0250	MISC. CONCRETE	Material			7	Nov 15, 2021	SYSTEM	\$5,295.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					7	Nov 15, 2021	SYSTEM	(\$5,295.00)						
					8	Dec 2, 2021	SYSTEM	\$5,295.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					8	Dec 2, 2021	SYSTEM	(\$5,295.00)						
					9	Dec 16, 2021	SYSTEM	\$7,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					9	Dec 16, 2021	SYSTEM	(\$7,060.00)						
					10	Jan 3, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					10	Jan 3, 2022	SYSTEM	(\$10,590.00)						
					11	Jan 18, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0250	MISC. CONCRETE	Material						Estimate Exception 25 on the current Payment Estimate.					
					11	Jan 18, 2022	SYSTEM	(\$10,590.00)						
					12	Feb 1, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					12	Feb 1, 2022	SYSTEM	(\$10,590.00)						
					13	Feb 16, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					13	Feb 16, 2022	SYSTEM	(\$10,590.00)						
					14	Mar 1, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					14	Mar 1, 2022	SYSTEM	(\$10,590.00)						
					15	Mar 16, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$10,590.00)						
					16	Apr 4, 2022	SYSTEM	\$10,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$10,590.00)						
					17	Apr 18, 2022	SYSTEM	\$12,355.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$12,355.00)						
					18	May 2, 2022	SYSTEM	\$12,355.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$12,355.00)						
					19	May 16, 2022	SYSTEM	\$14,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$14,120.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
							Overrun	Overrun	49	Aug 16, 2023	SYSTEM	(\$3,530.00)		
									50	Sep 5, 2023	SYSTEM	(\$12,355.00)		
									51	Sep 19, 2023	SYSTEM	(\$3,530.00)		
									55	Nov 16, 2023	SYSTEM	(\$1,765.00)		
									57	Dec 18, 2023	SYSTEM	\$21,180.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,1765.00000 - 1765.00000, 'is applied (if non-zero).	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0250 - Total</b>								<b>\$0.00</b>	
	0260	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		6	Nov 2, 2021	SYSTEM	\$15,855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					6	Nov 2, 2021	SYSTEM	(\$15,855.00)						
					7	Nov 15, 2021	SYSTEM	\$17,445.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0260	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		7	Nov 15, 2021	SYSTEM	(\$17,445.00)						
					8	Dec 2, 2021	SYSTEM	\$17,445.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					8	Dec 2, 2021	SYSTEM	(\$17,445.00)						
					9	Dec 16, 2021	SYSTEM	\$22,101.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					9	Dec 16, 2021	SYSTEM	(\$22,101.00)						
					10	Jan 3, 2022	SYSTEM	\$22,194.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					10	Jan 3, 2022	SYSTEM	(\$22,194.00)						
					11	Jan 18, 2022	SYSTEM	\$23,919.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					11	Jan 18, 2022	SYSTEM	(\$23,919.00)						
					12	Feb 1, 2022	SYSTEM	\$26,502.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					12	Feb 1, 2022	SYSTEM	(\$26,502.00)						
					13	Feb 16, 2022	SYSTEM	\$26,502.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					13	Feb 16, 2022	SYSTEM	(\$26,502.00)						
					14	Mar 1, 2022	SYSTEM	\$26,502.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					14	Mar 1, 2022	SYSTEM	(\$26,502.00)						
					15	Mar 16, 2022	SYSTEM	\$32,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$32,475.00)						
					16	Apr 4, 2022	SYSTEM	\$33,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$33,708.00)						
					17	Apr 18, 2022	SYSTEM	\$39,729.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$39,729.00)						
					18	May 2, 2022	SYSTEM	\$43,711.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$43,711.50)						
					19	May 16, 2022	SYSTEM	\$57,541.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$57,541.80)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
		Overrun	Overrun	48	Aug 2, 2023	SYSTEM	(\$7,861.50)							
				49	Aug 16, 2023	SYSTEM	\$7,861.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0260	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Overrun	Overrun	50	Sep 5, 2023	SYSTEM	(\$7,717.50)						
					51	Sep 19, 2023	SYSTEM	(\$315.00)						
					52	Oct 3, 2023	SYSTEM	(\$1,215.00)						
					57	Dec 18, 2023	SYSTEM	\$9,247.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,30.00000 - 30.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>							<b>\$0.00</b>		
					<b>Overrun - Total</b>							<b>\$0.00</b>		
					<b>0260 - Total</b>							<b>\$0.00</b>		
					0270	CURB AND GUTTER TYPE B	Material			8	Dec 2, 2021	SYSTEM	\$5,724.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
										8	Dec 2, 2021	SYSTEM	(\$5,724.00)	
										9	Dec 16, 2021	SYSTEM	\$12,030.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
9	Dec 16, 2021	SYSTEM	(\$12,030.00)											
10	Jan 3, 2022	SYSTEM	\$26,457.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
10	Jan 3, 2022	SYSTEM	(\$26,457.00)											
11	Jan 18, 2022	SYSTEM	\$50,775.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
11	Jan 18, 2022	SYSTEM	(\$50,775.00)											
12	Feb 1, 2022	SYSTEM	\$55,842.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										
12	Feb 1, 2022	SYSTEM	(\$55,842.00)											
13	Feb 16, 2022	SYSTEM	\$69,582.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
13	Feb 16, 2022	SYSTEM	(\$69,582.00)											
14	Mar 1, 2022	SYSTEM	\$78,102.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
14	Mar 1, 2022	SYSTEM	(\$78,102.00)											
15	Mar 16, 2022	SYSTEM	\$93,342.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
15	Mar 16, 2022	SYSTEM	(\$93,342.00)											
16	Apr 4, 2022	SYSTEM	\$103,083.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.										
16	Apr 4, 2022	SYSTEM	(\$103,083.00)											
17	Apr 18, 2022	SYSTEM	\$106,458.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.										
17	Apr 18, 2022	SYSTEM	(\$106,458.00)											
18	May 2, 2022	SYSTEM	\$113,588.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.										
18	May 2, 2022	SYSTEM	(\$113,588.70)											
19	May 16, 2022	SYSTEM	\$118,133.70	This adjustment offsets the original system-generated Material Payment										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	0270	CURB AND GUTTER TYPE B	Material			2022			Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					19	May 16, 2022	SYSTEM	(\$118,133.70)					
					<b>- Total</b>				<b>\$0.00</b>				
					<b>Material - Total</b>				<b>\$0.00</b>				
					Overrun	Overrun	48	Aug 2, 2023	SYSTEM	(\$11,193.30)			
							55	Nov 16, 2023	SYSTEM	(\$390.00)			
							57	Dec 18, 2023	SYSTEM	\$11,583.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).		
							<b>Overrun - Total</b>				<b>\$0.00</b>		
					<b>Overrun - Total</b>				<b>\$0.00</b>				
					<b>0270 - Total</b>				<b>\$0.00</b>				
					0280	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		21	Jun 16, 2022	SYSTEM	\$610.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
									21	Jun 16, 2022	SYSTEM	(\$610.50)	
									22	Jul 1, 2022	SYSTEM	\$1,785.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									22	Jul 1, 2022	SYSTEM	(\$1,785.25)	
									23	Jul 18, 2022	SYSTEM	\$1,785.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
23	Jul 18, 2022	SYSTEM	(\$1,785.25)										
24	Aug 2, 2022	SYSTEM	\$1,785.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 13 on the current Payment Estimate.									
24	Aug 2, 2022	SYSTEM	(\$1,785.25)										
25	Aug 16, 2022	SYSTEM	\$1,785.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
25	Aug 16, 2022	SYSTEM	(\$1,785.25)										
<b>- Total</b>				<b>\$0.00</b>									
<b>Material - Total</b>				<b>\$0.00</b>									
Overrun	Overrun	44	Jun 2, 2023	SYSTEM					(\$2,066.45)				
		45	Jun 19, 2023	SYSTEM					(\$1,785.25)				
		47	Jul 17, 2023	SYSTEM					(\$6,086.50)				
		48	Aug 2, 2023	SYSTEM					\$3,814.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.50000 - 18.50000, 'is applied (if non-zero).			
		55	Nov 16, 2023	SYSTEM					(\$462.50)				
		57	Dec 18, 2023	SYSTEM					\$6,586.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.50000 - 18.50000, 'is applied (if non-zero).			
<b>Overrun - Total</b>				<b>\$0.00</b>									
<b>Overrun - Total</b>				<b>\$0.00</b>									
<b>0280 - Total</b>				<b>\$0.00</b>									
0290	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		6	Nov 2, 2021	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
				6	Nov 2, 2021	SYSTEM	(\$228.00)						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0290	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		7	Nov 15, 2021	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					7	Nov 15, 2021	SYSTEM	(\$228.00)						
					8	Dec 2, 2021	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					8	Dec 2, 2021	SYSTEM	(\$228.00)						
					9	Dec 16, 2021	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					9	Dec 16, 2021	SYSTEM	(\$228.00)						
					10	Jan 3, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					10	Jan 3, 2022	SYSTEM	(\$228.00)						
					11	Jan 18, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					11	Jan 18, 2022	SYSTEM	(\$228.00)						
					12	Feb 1, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					12	Feb 1, 2022	SYSTEM	(\$228.00)						
					13	Feb 16, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					13	Feb 16, 2022	SYSTEM	(\$228.00)						
					14	Mar 1, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					14	Mar 1, 2022	SYSTEM	(\$228.00)						
					15	Mar 16, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$228.00)						
					16	Apr 4, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$228.00)						
					17	Apr 18, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$228.00)						
					18	May 2, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$228.00)						
					19	May 16, 2022	SYSTEM	\$228.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$228.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0290 - Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0300	MISC. PAVED DRAINAGE	Material		13	Feb 16, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					13	Feb 16, 2022	SYSTEM	(\$1,649.20)						
					14	Mar 1, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					14	Mar 1, 2022	SYSTEM	(\$1,649.20)						
					15	Mar 16, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$1,649.20)						
					16	Apr 4, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$1,649.20)						
					17	Apr 18, 2022	SYSTEM	\$1,649.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$1,649.20)						
					18	May 2, 2022	SYSTEM	\$6,633.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$6,633.20)						
					19	May 16, 2022	SYSTEM	\$6,633.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$6,633.20)						
					20	Jun 2, 2022	SYSTEM	\$6,633.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$6,633.20)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	39	Mar 16, 2023	SYSTEM	(\$904.40)	
										40	Apr 3, 2023	SYSTEM	(\$6,582.80)	
					41	Apr 17, 2023	SYSTEM	(\$5,348.00)						
					42	May 1, 2023	SYSTEM	(\$728.00)						
					44	Jun 2, 2023	SYSTEM	(\$1,764.00)						
					45	Jun 19, 2023	SYSTEM	\$4,012.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.00000 - 28.00000, 'is applied (if non-zero).					
					46	Jun 30, 2023	SYSTEM	(\$1,764.00)						
					48	Aug 2, 2023	SYSTEM	(\$1,862.00)						
					49	Aug 16, 2023	SYSTEM	\$14,940.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.00000 - 28.00000, 'is applied (if non-zero).					
<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>0300 - Total</b>								<b>\$0.00</b>						
	0310	MISC. PAVED DRAINAGE	Material		19	May 16, 2022	SYSTEM	\$2,022.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0310	MISC. PAVED DRAINAGE	Material		19	May 16, 2022	SYSTEM	(\$2,022.15)						
					47	Jul 17, 2023	SYSTEM	\$3,723.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					47	Jul 17, 2023	SYSTEM	(\$3,723.00)						
					48	Aug 2, 2023	SYSTEM	\$9,993.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user thursw1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					48	Aug 2, 2023	SYSTEM	(\$9,993.45)						
					49	Aug 16, 2023	SYSTEM	\$12,543.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					49	Aug 16, 2023	SYSTEM	(\$12,543.45)						
					50	Sep 5, 2023	SYSTEM	\$12,543.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					50	Sep 5, 2023	SYSTEM	(\$12,543.45)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	45	Jun 19, 2023	SYSTEM	(\$2,389.35)	
										47	Jul 17, 2023	SYSTEM	(\$19,846.65)	
										48	Aug 2, 2023	SYSTEM	(\$6,270.45)	
										49	Aug 16, 2023	SYSTEM	\$28,506.45	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.50000 - 25.50000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0310 - Total</b>								<b>\$0.00</b>	
					J6S1718	0320	FURNISHING TYPE 2 ROCK BLANKET	Overrun	Overrun	52	Oct 3, 2023	SYSTEM	(\$858.00)	
65	Apr 16, 2024	SYSTEM	\$858.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).										
<b>Overrun - Total</b>										<b>\$0.00</b>				
<b>Overrun - Total</b>										<b>\$0.00</b>				
<b>0320 - Total</b>								<b>\$0.00</b>						
J6S1718	0330	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	52	Oct 3, 2023	SYSTEM	(\$514.80)						
					65	Apr 16, 2024	SYSTEM	\$514.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>0330 - Total</b>								<b>\$0.00</b>						
J6S1718	0340	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		11	Jan 18, 2022	SYSTEM	\$3,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					11	Jan 18, 2022	SYSTEM	(\$3,800.00)						
					12	Feb 1, 2022	SYSTEM	\$13,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					12	Feb 1, 2022	SYSTEM	(\$13,560.00)						
					13	Feb 16, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0340	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		13	Feb 16, 2022	SYSTEM	(\$23,100.00)						
					14	Mar 1, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					14	Mar 1, 2022	SYSTEM	(\$23,100.00)						
					15	Mar 16, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$23,100.00)						
					16	Apr 4, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$23,100.00)						
					17	Apr 18, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$23,100.00)						
					18	May 2, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$23,100.00)						
					19	May 16, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$23,100.00)						
					20	Jun 2, 2022	SYSTEM	\$23,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$23,100.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	36	Feb 2, 2023	SYSTEM	(\$2,420.00)	
										37	Feb 16, 2023	SYSTEM	(\$12,340.00)	
										39	Mar 16, 2023	SYSTEM	(\$1,800.00)	
										40	Apr 3, 2023	SYSTEM	(\$1,580.00)	
										49	Aug 16, 2023	SYSTEM	\$18,140.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of *.200.00000 - 200.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0340 - Total</b>								<b>\$0.00</b>	
						0350	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		12	Feb 1, 2022	SYSTEM	\$146.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
										12	Feb 1, 2022	SYSTEM	(\$146.40)	
										13	Feb 16, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
13	Feb 16, 2022	SYSTEM	(\$346.50)											
14	Mar 1, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
14	Mar 1, 2022	SYSTEM	(\$346.50)											



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0350	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		15	Mar 16, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$346.50)	
					16	Apr 4, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$346.50)	
					17	Apr 18, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$346.50)	
					18	May 2, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$346.50)	
					19	May 16, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$346.50)	
					20	Jun 2, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					20	Jun 2, 2022	SYSTEM	(\$346.50)	
					21	Jun 16, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					21	Jun 16, 2022	SYSTEM	(\$346.50)	
					22	Jul 1, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					22	Jul 1, 2022	SYSTEM	(\$346.50)	
					23	Jul 18, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					23	Jul 18, 2022	SYSTEM	(\$346.50)	
					24	Aug 2, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					24	Aug 2, 2022	SYSTEM	(\$346.50)	
					25	Aug 16, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					25	Aug 16, 2022	SYSTEM	(\$346.50)	
					26	Sep 2, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					26	Sep 2, 2022	SYSTEM	(\$346.50)	
					27	Sep 16, 2022	SYSTEM	\$346.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0086) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					27	Sep 16, 2022	SYSTEM	(\$346.50)	
					28	Oct 3, 2022	SYSTEM	\$463.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					28	Oct 3, 2022	SYSTEM	(\$463.20)	





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0350	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material		29	Oct 17, 2022	SYSTEM	\$463.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$463.20)						
					30	Nov 2, 2022	SYSTEM	\$463.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$463.20)						
					31	Nov 16, 2022	SYSTEM	\$463.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$463.20)						
					32	Dec 2, 2022	SYSTEM	\$463.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$463.20)						
					33	Dec 16, 2022	SYSTEM	\$463.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$463.20)						
					34	Jan 3, 2023	SYSTEM	\$463.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$463.20)						
					35	Jan 17, 2023	SYSTEM	\$463.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$463.20)						
					36	Feb 2, 2023	SYSTEM	\$552.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$552.30)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0350 - Total</b>								<b>\$0.00</b>	
					J6S1718	0360	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH)	Material		12	Feb 1, 2022	SYSTEM	\$195.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
12	Feb 1, 2022	SYSTEM	(\$195.20)											
13	Feb 16, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
13	Feb 16, 2022	SYSTEM	(\$462.00)											
14	Mar 1, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
14	Mar 1, 2022	SYSTEM	(\$462.00)											
15	Mar 16, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
15	Mar 16, 2022	SYSTEM	(\$462.00)											
16	Apr 4, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.										
16	Apr 4, 2022	SYSTEM	(\$462.00)											



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0360	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		17	Apr 18, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$462.00)						
					18	May 2, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$462.00)						
					19	May 16, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$462.00)						
					20	Jun 2, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$462.00)						
					21	Jun 16, 2022	SYSTEM	\$462.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					21	Jun 16, 2022	SYSTEM	(\$462.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
								Overrun	Overrun	36	Feb 2, 2023	SYSTEM	(\$48.40)	
										37	Feb 16, 2023	SYSTEM	(\$246.80)	
										39	Mar 16, 2023	SYSTEM	(\$36.00)	
										40	Apr 3, 2023	SYSTEM	(\$31.60)	
										47	Jul 17, 2023	SYSTEM	(\$0.40)	
										49	Aug 16, 2023	SYSTEM	\$363.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '4.00000 - 4.00000', 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>0360 - Total</b>								<b>\$0.00</b>	
0380		DOWEL BAR (DRILLING, FURNISHING AND INST	Material		12	Feb 1, 2022	SYSTEM	\$120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					12	Feb 1, 2022	SYSTEM	(\$120.00)						
					13	Feb 16, 2022	SYSTEM	\$120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					13	Feb 16, 2022	SYSTEM	(\$120.00)						
					14	Mar 1, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					14	Mar 1, 2022	SYSTEM	(\$510.00)						
					15	Mar 16, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					15	Mar 16, 2022	SYSTEM	(\$510.00)						
					16	Apr 4, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					16	Apr 4, 2022	SYSTEM	(\$510.00)						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0380	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		17	Apr 18, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$510.00)						
					18	May 2, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$510.00)						
					19	May 16, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$510.00)						
					20	Jun 2, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$510.00)						
					21	Jun 16, 2022	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					21	Jun 16, 2022	SYSTEM	(\$510.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0380 - Total</b>								<b>\$0.00</b>	
					0390		DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		12	Feb 1, 2022	SYSTEM	\$13.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
12	Feb 1, 2022	SYSTEM	(\$13.00)											
13	Feb 16, 2022	SYSTEM	\$13.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
13	Feb 16, 2022	SYSTEM	(\$13.00)											
14	Mar 1, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
14	Mar 1, 2022	SYSTEM	(\$26.00)											
15	Mar 16, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.										
15	Mar 16, 2022	SYSTEM	(\$26.00)											
16	Apr 4, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.										
16	Apr 4, 2022	SYSTEM	(\$26.00)											
17	Apr 18, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.										
17	Apr 18, 2022	SYSTEM	(\$26.00)											
18	May 2, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.										
18	May 2, 2022	SYSTEM	(\$26.00)											
19	May 16, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.										
19	May 16, 2022	SYSTEM	(\$26.00)											



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S1718	0390	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		20	Jun 2, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					20	Jun 2, 2022	SYSTEM	(\$26.00)		
					21	Jun 16, 2022	SYSTEM	\$26.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					21	Jun 16, 2022	SYSTEM	(\$26.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>0390 - Total</b>								<b>\$0.00</b>	
	0430	MISC.	Material		6	Nov 2, 2021	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.	
					6	Nov 2, 2021	SYSTEM	(\$37,500.00)		
					7	Nov 15, 2021	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					7	Nov 15, 2021	SYSTEM	(\$37,500.00)		
					8	Dec 2, 2021	SYSTEM	\$37,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
					8	Dec 2, 2021	SYSTEM	(\$37,500.00)		
					<b>- Total</b>					
<b>Material - Total</b>								<b>\$0.00</b>		
<b>0430 - Total</b>								<b>\$0.00</b>		
0460	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	Material		30	Nov 2, 2022	SYSTEM	\$12,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				30	Nov 2, 2022	SYSTEM	(\$12,025.00)			
				31	Nov 16, 2022	SYSTEM	\$12,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				31	Nov 16, 2022	SYSTEM	(\$12,025.00)			
				32	Dec 2, 2022	SYSTEM	\$12,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				32	Dec 2, 2022	SYSTEM	(\$12,025.00)			
				33	Dec 16, 2022	SYSTEM	\$12,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				33	Dec 16, 2022	SYSTEM	(\$12,025.00)			
				34	Jan 3, 2023	SYSTEM	\$12,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				34	Jan 3, 2023	SYSTEM	(\$12,025.00)			
				35	Jan 17, 2023	SYSTEM	\$12,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				35	Jan 17, 2023	SYSTEM	(\$12,025.00)			
				36	Feb 2, 2023	SYSTEM	\$12,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				36	Feb 2, 2023	SYSTEM	(\$12,025.00)			
<b>- Total</b>								<b>\$0.00</b>		



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	0460	CONCRETE TRAFFIC BARRIER, TYPE D (MODIFI	Material - Total						\$0.00		
			Overrun	Overrun	30	Nov 2, 2022	SYSTEM	(\$3,775.00)			
					37	Feb 16, 2023	SYSTEM	(\$3,550.00)			
					47	Jul 17, 2023	SYSTEM	(\$175.00)			
					49	Aug 16, 2023	SYSTEM	\$7,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,250.00000 - 250.00000, 'is applied (if non-zero).		
			Overrun - Total						\$0.00		
			Overrun - Total						\$0.00		
			0460 - Total						\$0.00		
			0490	MISC. CONCRETE TRAFFIC BARRIER	Material		30	Nov 2, 2022	SYSTEM	\$3,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
							30	Nov 2, 2022	SYSTEM	(\$3,215.00)	
							31	Nov 16, 2022	SYSTEM	\$3,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
							31	Nov 16, 2022	SYSTEM	(\$3,215.00)	
							32	Dec 2, 2022	SYSTEM	\$3,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
							32	Dec 2, 2022	SYSTEM	(\$3,215.00)	
							33	Dec 16, 2022	SYSTEM	\$3,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
33	Dec 16, 2022	SYSTEM					(\$3,215.00)				
34	Jan 3, 2023	SYSTEM					\$3,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
34	Jan 3, 2023	SYSTEM					(\$3,215.00)				
35	Jan 17, 2023	SYSTEM					\$3,215.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
35	Jan 17, 2023	SYSTEM					(\$3,215.00)				
36	Feb 2, 2023	SYSTEM					\$4,501.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
36	Feb 2, 2023	SYSTEM					(\$4,501.00)				
- Total							\$0.00				
Material - Total						\$0.00					
0490 - Total						\$0.00					
0550	PREF THERMO PVMT MARK, YIELD TRIAN	Overrun	Overrun	46	Jun 30, 2023	SYSTEM	(\$2,200.00)				
				48	Aug 2, 2023	SYSTEM	\$2,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ,50.00000 - 50.00000, 'is applied (if non-zero).			
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
0550 - Total						\$0.00					
0560	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	49	Aug 16, 2023	schirj1	(\$69.86)	Retro reflectivity taken on 8/7 Brentwood and Kirkwood Sections.			
				REFL - Total						(\$69.86)	
				Other Item Adjustment - Total						(\$69.86)	
		Overrun	Overrun	53	Oct 16, 2023	SYSTEM	(\$690.72)				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S1718	0560	4 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Overrun	Overrun	54	Nov 2, 2023	SYSTEM	(\$1,180.64)		
					65	Apr 16, 2024	SYSTEM	\$1,871.36	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.16000 - 0.16000', is applied (if non-zero).	
						Overrun - Total			\$0.00	
						Overrun - Total			\$0.00	
			0560 - Total						(\$69.86)	
J6S1718	0570	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Other Item Adjustment	REFL	49	Aug 16, 2023	schirj1	\$447.19	Retro Reflectivity taken on 8/7 for Brentwood and Kirkwood Sections.	
					REFL - Total			\$447.19		
			Other Item Adjustment - Total			\$447.19				
			Overrun	Overrun	53	Oct 16, 2023	SYSTEM	(\$239.80)		
					65	Apr 16, 2024	SYSTEM	\$239.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.22000 - 0.22000', is applied (if non-zero).	
						Overrun - Total		\$0.00		
						Overrun - Total		\$0.00		
0570 - Total					\$447.19					
J6S1718	0580	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		48	Aug 2, 2023	SYSTEM	\$735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user thursw1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					48	Aug 2, 2023	SYSTEM	(\$735.00)		
					49	Aug 16, 2023	SYSTEM	\$735.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					49	Aug 16, 2023	SYSTEM	(\$735.00)		
						- Total		\$0.00		
			Material - Total					\$0.00		
			Overrun	Overrun	53	Oct 16, 2023	SYSTEM	(\$759.00)		
					54	Nov 2, 2023	SYSTEM	(\$1,852.00)		
					65	Apr 16, 2024	SYSTEM	\$2,611.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.00000 - 1.00000', is applied (if non-zero).	
						Overrun - Total		\$0.00		
			Overrun - Total		\$0.00					
0580 - Total					\$0.00					
J6S1718	0590	24 IN. YELLOW WATERBORNE PAVEMENT MARKIN	Material		48	Aug 2, 2023	SYSTEM	\$1,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user thursw1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					48	Aug 2, 2023	SYSTEM	(\$1,255.00)		
					49	Aug 16, 2023	SYSTEM	\$1,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	
					49	Aug 16, 2023	SYSTEM	(\$1,255.00)		
						- Total		\$0.00		
			Material - Total					\$0.00		
			Overrun	Overrun	53	Oct 16, 2023	SYSTEM	(\$205.00)		
					65	Apr 16, 2024	SYSTEM	\$205.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000', is applied (if non-zero).	
						Overrun - Total		\$0.00		
						Overrun - Total		\$0.00		
0590 - Total					\$0.00					
J6S1718	0600	4 IN. WHITE	Overrun	Overrun	47	Jul 17,	SYSTEM	(\$880.00)		



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	0600	ACRYLIC COPOLYMER PAIN	Overrun	Overrun		2023							
					65	Apr 16, 2024	SYSTEM	\$880.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '20.00000 - 20.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>						<b>\$0.00</b>		
					<b>Overrun - Total</b>						<b>\$0.00</b>		
					<b>0600 - Total</b>						<b>\$0.00</b>		
					0660	SEPARATION GEOTEXTILE	Material		20	Jun 2, 2022	SYSTEM	\$2,484.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
									20	Jun 2, 2022	SYSTEM	(\$2,484.40)	
									21	Jun 16, 2022	SYSTEM	\$2,484.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
									21	Jun 16, 2022	SYSTEM	(\$2,484.40)	
								<b>- Total</b>					
<b>Material - Total</b>									<b>\$0.00</b>				
<b>0660 - Total</b>						<b>\$0.00</b>							
0680	MECHANICALLY STABILIZED EARTH WALL SYS	Material		34	Jan 3, 2023	SYSTEM	\$4,581.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
				34	Jan 3, 2023	SYSTEM	(\$4,581.00)						
				35	Jan 17, 2023	SYSTEM	\$32,328.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
				35	Jan 17, 2023	SYSTEM	(\$32,328.00)						
				36	Feb 2, 2023	SYSTEM	\$32,328.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
				36	Feb 2, 2023	SYSTEM	(\$32,328.00)						
				37	Feb 16, 2023	SYSTEM	\$59,328.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				37	Feb 16, 2023	SYSTEM	(\$59,328.00)						
				38	Mar 2, 2023	SYSTEM	\$59,328.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				38	Mar 2, 2023	SYSTEM	(\$59,328.00)						
				39	Mar 16, 2023	SYSTEM	\$91,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
				39	Mar 16, 2023	SYSTEM	(\$91,512.00)						
				40	Apr 3, 2023	SYSTEM	\$91,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				40	Apr 3, 2023	SYSTEM	(\$91,512.00)						
				41	Apr 17, 2023	SYSTEM	\$96,012.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
				41	Apr 17, 2023	SYSTEM	(\$96,012.00)						
				42	May 1, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				42	May 1, 2023	SYSTEM	(\$102,240.00)						
				43	May 16, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					



# Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0680	MECHANICALLY STABILIZED EARTH WALL SYS	Material		43	May 16, 2023	SYSTEM	(\$102,240.00)	
					44	Jun 2, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user thursw1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					44	Jun 2, 2023	SYSTEM	(\$102,240.00)	
					45	Jun 19, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					45	Jun 19, 2023	SYSTEM	(\$102,240.00)	
					46	Jun 30, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$102,240.00)	
					47	Jul 17, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$102,240.00)	
					48	Aug 2, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user thursw1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$102,240.00)	
					49	Aug 16, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$102,240.00)	
					50	Sep 5, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$102,240.00)	
					51	Sep 19, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$102,240.00)	
					52	Oct 3, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$102,240.00)	
					53	Oct 16, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$102,240.00)	
					54	Nov 2, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$102,240.00)	
					55	Nov 16, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$102,240.00)	
					56	Dec 4, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					56	Dec 4, 2023	SYSTEM	(\$102,240.00)	
					57	Dec 18, 2023	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0680	MECHANICALLY STABILIZED EARTH WALL SYS	Material		57	Dec 18, 2023	SYSTEM	(\$102,240.00)						
					58	Jan 2, 2024	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					58	Jan 2, 2024	SYSTEM	(\$102,240.00)						
					59	Jan 16, 2024	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					59	Jan 16, 2024	SYSTEM	(\$102,240.00)						
					60	Feb 2, 2024	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					60	Feb 2, 2024	SYSTEM	(\$102,240.00)						
					61	Feb 16, 2024	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					61	Feb 16, 2024	SYSTEM	(\$102,240.00)						
					62	Mar 4, 2024	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					62	Mar 4, 2024	SYSTEM	(\$102,240.00)						
					63	Mar 15, 2024	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					63	Mar 15, 2024	SYSTEM	(\$102,240.00)						
					64	Apr 2, 2024	SYSTEM	\$102,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					64	Apr 2, 2024	SYSTEM	(\$102,240.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0680 - Total</b>								<b>\$0.00</b>	
					0700		MISC.	Material		26	Sep 2, 2022	SYSTEM	\$4,449.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
										26	Sep 2, 2022	SYSTEM	(\$4,449.60)	
27	Sep 16, 2022	SYSTEM	\$4,449.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0087) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.										
27	Sep 16, 2022	SYSTEM	(\$4,449.60)											
28	Oct 3, 2022	SYSTEM	\$4,449.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
28	Oct 3, 2022	SYSTEM	(\$4,449.60)											
29	Oct 17, 2022	SYSTEM	\$4,449.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
29	Oct 17, 2022	SYSTEM	(\$4,449.60)											
30	Nov 2, 2022	SYSTEM	\$4,449.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
30	Nov 2, 2022	SYSTEM	(\$4,449.60)											
31	Nov 16, 2022	SYSTEM	\$4,449.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0700	MISC.	Material		31	Nov 16, 2022	SYSTEM	(\$4,449.60)	
					32	Dec 2, 2022	SYSTEM	\$4,449.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					32	Dec 2, 2022	SYSTEM	(\$4,449.60)	
					33	Dec 16, 2022	SYSTEM	\$12,560.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					33	Dec 16, 2022	SYSTEM	(\$12,560.40)	
					34	Jan 3, 2023	SYSTEM	\$18,298.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					34	Jan 3, 2023	SYSTEM	(\$18,298.80)	
					35	Jan 17, 2023	SYSTEM	\$18,298.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					35	Jan 17, 2023	SYSTEM	(\$18,298.80)	
					36	Feb 2, 2023	SYSTEM	\$18,298.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					36	Feb 2, 2023	SYSTEM	(\$18,298.80)	
					37	Feb 16, 2023	SYSTEM	\$18,298.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					37	Feb 16, 2023	SYSTEM	(\$18,298.80)	
					38	Mar 2, 2023	SYSTEM	\$18,298.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					38	Mar 2, 2023	SYSTEM	(\$18,298.80)	
					39	Mar 16, 2023	SYSTEM	\$18,298.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					39	Mar 16, 2023	SYSTEM	(\$18,298.80)	
					40	Apr 3, 2023	SYSTEM	\$81,972.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					40	Apr 3, 2023	SYSTEM	(\$81,972.00)	
					41	Apr 17, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					41	Apr 17, 2023	SYSTEM	(\$30,178.80)	
					42	May 1, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					42	May 1, 2023	SYSTEM	(\$30,178.80)	
					43	May 16, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					43	May 16, 2023	SYSTEM	(\$30,178.80)	
					44	Jun 2, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user thursw1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					44	Jun 2, 2023	SYSTEM	(\$30,178.80)	
					45	Jun 19, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	0700	MISC.	Material		45	Jun 19, 2023	SYSTEM	(\$30,178.80)	
					46	Jun 30, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$30,178.80)	
					47	Jul 17, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$30,178.80)	
					48	Aug 2, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user thursw1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$30,178.80)	
					49	Aug 16, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$30,178.80)	
					50	Sep 5, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$30,178.80)	
					51	Sep 19, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$30,178.80)	
					52	Oct 3, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$30,178.80)	
					53	Oct 16, 2023	SYSTEM	\$30,178.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$30,178.80)	
					54	Nov 2, 2023	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$31,280.40)	
					55	Nov 16, 2023	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$31,280.40)	
					56	Dec 4, 2023	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					56	Dec 4, 2023	SYSTEM	(\$31,280.40)	
					57	Dec 18, 2023	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					57	Dec 18, 2023	SYSTEM	(\$31,280.40)	
					58	Jan 2, 2024	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					58	Jan 2, 2024	SYSTEM	(\$31,280.40)	
					59	Jan 16, 2024	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0700	MISC.	Material		59	Jan 16, 2024	SYSTEM	(\$31,280.40)						
					60	Feb 2, 2024	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					60	Feb 2, 2024	SYSTEM	(\$31,280.40)						
					61	Feb 16, 2024	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					61	Feb 16, 2024	SYSTEM	(\$31,280.40)						
					62	Mar 4, 2024	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					62	Mar 4, 2024	SYSTEM	(\$31,280.40)						
					63	Mar 15, 2024	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					63	Mar 15, 2024	SYSTEM	(\$31,280.40)						
					64	Apr 2, 2024	SYSTEM	\$31,280.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					64	Apr 2, 2024	SYSTEM	(\$31,280.40)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0700 - Total</b>								<b>\$0.00</b>	
0710	TURF TYPE TALL FESCUE SODDING	Material			44	Jun 2, 2023	SYSTEM	\$37,467.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user thursw1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					44	Jun 2, 2023	SYSTEM	(\$37,467.30)						
					45	Jun 19, 2023	SYSTEM	\$122,279.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					45	Jun 19, 2023	SYSTEM	(\$122,279.95)						
					46	Jun 30, 2023	SYSTEM	\$122,279.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					46	Jun 30, 2023	SYSTEM	(\$122,279.95)						
					47	Jul 17, 2023	SYSTEM	\$122,279.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					47	Jul 17, 2023	SYSTEM	(\$122,279.95)						
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0710 - Total</b>								<b>\$0.00</b>						
0720	MISC. SPECIAL SEEDING	Material			47	Jul 17, 2023	SYSTEM	\$250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					47	Jul 17, 2023	SYSTEM	(\$250.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0720 - Total</b>								<b>\$0.00</b>						
0740	CURB INLET CHECK	Material			17	Apr 18, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$183.00)						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0740	CURB INLET CHECK	Material		18	May 2, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$183.00)						
					19	May 16, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$183.00)						
					20	Jun 2, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$183.00)						
					21	Jun 16, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					21	Jun 16, 2022	SYSTEM	(\$183.00)						
					22	Jul 1, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					22	Jul 1, 2022	SYSTEM	(\$183.00)						
					23	Jul 18, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					23	Jul 18, 2022	SYSTEM	(\$183.00)						
					24	Aug 2, 2022	SYSTEM	\$183.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					24	Aug 2, 2022	SYSTEM	(\$183.00)						
					25	Aug 16, 2022	SYSTEM	\$198.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$198.25)						
					26	Sep 2, 2022	SYSTEM	\$198.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$198.25)						
					27	Sep 16, 2022	SYSTEM	\$198.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0088) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$198.25)						
					28	Oct 3, 2022	SYSTEM	\$198.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$198.25)						
					29	Oct 17, 2022	SYSTEM	\$198.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$198.25)						
					30	Nov 2, 2022	SYSTEM	\$198.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$198.25)						
													<b>- Total</b>	\$0.00
													<b>Material - Total</b>	\$0.00
													<b>0740 - Total</b>	\$0.00



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	0780	TYPE C BERM	Material		20	Jun 2, 2022	SYSTEM	\$6,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
					20	Jun 2, 2022	SYSTEM	(\$6,050.00)			
	- Total								\$0.00		
	Material - Total								\$0.00		
	0780 - Total								\$0.00		
	0800		LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Construction Stockpile		30	Nov 2, 2022	SYSTEM	(\$4,461.96)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						54	Nov 2, 2023	SYSTEM	(\$13,385.88)		Payment Estimate Item Adjustment generated Stockpile Transaction
		- Total								(\$17,847.84)	
		Construction Stockpile - Total								(\$17,847.84)	
			Construction Stockpile STMI			23	Jul 18, 2022	SYSTEM	\$17,847.84	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total								\$17,847.84			
Construction Stockpile STMI - Total								\$17,847.84			
		Material			30	Nov 2, 2022	SYSTEM	\$6,558.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
					30	Nov 2, 2022	SYSTEM	(\$6,558.00)			
- Total								\$0.00			
Material - Total								\$0.00			
0800 - Total								\$0.00			
0810		BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		30	Nov 2, 2022	SYSTEM	(\$1,894.17)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					54	Nov 2, 2023	SYSTEM	(\$5,682.51)		Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$7,576.68)		
	Construction Stockpile - Total								(\$7,576.68)		
		Construction Stockpile STMI			23	Jul 18, 2022	SYSTEM	\$7,576.68	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						
	Construction Stockpile STMI - Total								\$7,576.68		
		Material			30	Nov 2, 2022	SYSTEM	\$2,541.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.		
					30	Nov 2, 2022	SYSTEM	(\$2,541.00)			
	- Total								\$0.00		
Material - Total								\$0.00			
0810 - Total								\$0.00			
0820		LUMINAIRE, LED-A	Construction Stockpile		30	Nov 2, 2022	SYSTEM	(\$534.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					39	Mar 16, 2023	SYSTEM	(\$712.00)		Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$4,450.00)		
	Construction Stockpile - Total								(\$4,450.00)		
		Construction Stockpile STMI			27	Sep 16, 2022	SYSTEM	\$4,450.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total						
	Construction Stockpile STMI - Total								\$4,450.00		
		Material			30	Nov 2, 2022	SYSTEM	\$1,275.00	This adjustment offsets the original system-generated Material Payment		
					- Total						
	Material - Total								\$1,275.00		
0820 - Total								\$1,275.00			



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S1718	0820	LUMINAIRE, LED-A	Material			2022			Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.	
					30	Nov 2, 2022	SYSTEM	(\$1,275.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
				0820 - Total					\$0.00	
	0860	CABLE, 10 AWG 1 CONDUCTOR, POLE & BRACKE	Material		30	Nov 2, 2022	SYSTEM	\$270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
					30	Nov 2, 2022	SYSTEM	(\$270.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
				0860 - Total					\$0.00	
	0870	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		30	Nov 2, 2022	SYSTEM	\$1,014.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.	
					30	Nov 2, 2022	SYSTEM	(\$1,014.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
				0870 - Total					\$0.00	
	0900	MISC. HIGHWAY LIGHTING	Overrun	Overrun	39	Mar 16, 2023	SYSTEM	(\$7,500.00)		
					54	Nov 2, 2023	SYSTEM	\$7,500.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1500.00000 - 1500.00000, 'is applied (if non-zero).
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
				0900 - Total					\$0.00	
	0910	SIGNAL HEAD, TYPE 5T	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$494.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$494.00)
				Construction Stockpile - Total					(\$494.00)	
			Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$494.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$494.00
	Construction Stockpile STMI - Total					\$494.00				
	0910 - Total					\$0.00				
	0920	SIGNAL HEAD, TYPE 1S	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$3,567.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					52	Oct 3, 2023	SYSTEM	(\$5,860.40)		Payment Estimate Item Adjustment generated Stockpile Transaction
					54	Nov 2, 2023	SYSTEM	(\$3,822.00)		
				- Total					(\$13,249.60)	
				Construction Stockpile - Total					(\$13,249.60)	
			Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$13,249.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$13,249.60
	Construction Stockpile STMI - Total					\$13,249.60				
	0920 - Total					\$0.00				
	0930	SIGNAL HEAD, TYPE 3S	Construction Stockpile		36	Feb 2, 2023	SYSTEM	(\$1,310.40)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					46	Jun 30, 2023	SYSTEM	(\$655.20)		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total					(\$1,965.60)	
				Construction Stockpile - Total					(\$1,965.60)	
	Construction			27	Sep 16,	SYSTEM	\$1,965.60	Payment Estimate Item Adjustment generated Stockpile Transaction		



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	0930	SIGNAL HEAD, TYPE 3S	Stockpile STMI			2022							
			- Total							\$1,965.60			
			Construction Stockpile STMI - Total							\$1,965.60			
			Material		36	Feb 2, 2023	SYSTEM	\$2,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.				
					36	Feb 2, 2023	SYSTEM	(\$2,716.00)					
					37	Feb 16, 2023	SYSTEM	\$2,716.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
					37	Feb 16, 2023	SYSTEM	(\$2,716.00)					
			- Total							\$0.00			
			Material - Total							\$0.00			
			0930 - Total							\$0.00			
			0940	SIGNAL HEAD, TYPE 4S	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$2,414.88)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total							(\$2,414.88)	
					Construction Stockpile - Total							(\$2,414.88)	
Construction Stockpile STMI		27			Sep 16, 2022	SYSTEM	\$2,414.88	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total							\$2,414.88						
Construction Stockpile STMI - Total							\$2,414.88						
0940 - Total							\$0.00						
0950	SIGNAL HEAD, TYPE 5S	Construction Stockpile		52	Oct 3, 2023	SYSTEM	(\$1,400.88)	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							(\$1,400.88)				
		Construction Stockpile - Total							(\$1,400.88)				
		Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$1,400.88	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							\$1,400.88				
		Construction Stockpile STMI - Total							\$1,400.88				
0950 - Total							\$0.00						
0960	SIGNAL HEAD, TYPE 3B	Construction Stockpile		36	Feb 2, 2023	SYSTEM	(\$2,745.60)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				46	Jun 30, 2023	SYSTEM	(\$4,576.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				52	Oct 3, 2023	SYSTEM	(\$6,406.40)	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							(\$13,728.00)				
		Construction Stockpile - Total							(\$13,728.00)				
		Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$13,728.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total							\$13,728.00				
		Construction Stockpile STMI - Total							\$13,728.00				
		Material		36	Feb 2, 2023	SYSTEM	\$5,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
				36	Feb 2, 2023	SYSTEM	(\$5,262.00)						
		37	Feb 16, 2023	SYSTEM	\$5,262.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.							
		37	Feb 16, 2023	SYSTEM	(\$5,262.00)								
- Total							\$0.00						
Material - Total							\$0.00						
0960 - Total							\$0.00						
0970	SIGNAL HEAD, TYPE 4B	Construction Stockpile		36	Feb 2, 2023	SYSTEM	(\$2,154.88)	Payment Estimate Item Adjustment generated Stockpile Transaction					





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	0970	SIGNAL HEAD, TYPE 4B	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$1,616.16)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					52	Oct 3, 2023	SYSTEM	(\$2,154.88)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>						<b>(\$5,925.92)</b>				
			<b>Construction Stockpile - Total</b>							<b>(\$5,925.92)</b>				
			Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$5,925.92	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>						<b>\$5,925.92</b>				
			<b>Construction Stockpile STMI - Total</b>							<b>\$5,925.92</b>				
			Material		36	Feb 2, 2023	SYSTEM	\$4,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$4,084.00)						
					37	Feb 16, 2023	SYSTEM	\$4,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					37	Feb 16, 2023	SYSTEM	(\$4,084.00)						
			<b>- Total</b>							<b>\$0.00</b>				
			<b>Material - Total</b>							<b>\$0.00</b>				
			<b>0970 - Total</b>							<b>\$0.00</b>				
			J6S1718	0980	SIGNAL HEAD, TYPE 5B	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$1,557.92)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							<b>- Total</b>						<b>(\$1,557.92)</b>	
						<b>Construction Stockpile - Total</b>							<b>(\$1,557.92)</b>	
						Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$1,557.92	Payment Estimate Item Adjustment generated Stockpile Transaction		
<b>- Total</b>										<b>\$1,557.92</b>				
<b>Construction Stockpile STMI - Total</b>										<b>\$1,557.92</b>				
<b>0980 - Total</b>							<b>\$0.00</b>							
J6S1718	0985	SH-FLAT SHEET - SIGNAL SIGN	Construction Stockpile		36	Feb 2, 2023	SYSTEM	(\$545.50)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					46	Jun 30, 2023	SYSTEM	(\$1,272.76)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					52	Oct 3, 2023	SYSTEM	(\$821.96)	Payment Estimate Item Adjustment generated Stockpile Transaction					
			<b>- Total</b>							<b>(\$2,640.22)</b>				
			<b>Construction Stockpile - Total</b>							<b>(\$2,640.22)</b>				
			Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$2,640.22	Payment Estimate Item Adjustment generated Stockpile Transaction					
				<b>- Total</b>						<b>\$2,640.22</b>				
			<b>Construction Stockpile STMI - Total</b>							<b>\$2,640.22</b>				
			Material		36	Feb 2, 2023	SYSTEM	\$1,716.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$1,716.50)						
					37	Feb 16, 2023	SYSTEM	\$1,716.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					37	Feb 16, 2023	SYSTEM	(\$1,716.50)						
<b>- Total</b>							<b>\$0.00</b>							
<b>Material - Total</b>							<b>\$0.00</b>							
<b>0985 - Total</b>							<b>\$0.00</b>							
J6S1718	0990	SIGNAL SIGN, MOUNTING HARDWARE	Construction Stockpile		36	Feb 2, 2023	SYSTEM	(\$1,125.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					46	Jun 30, 2023	SYSTEM	(\$2,390.63)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					52	Oct 3, 2023	SYSTEM	(\$1,968.75)	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	0990	SIGNAL SIGN, MOUNTING HARDWARE	Construction Stockpile			2023					
					54	Nov 2, 2023	SYSTEM	(\$140.62)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>					<b>(\$5,625.00)</b>		
			<b>Construction Stockpile - Total</b>							<b>(\$5,625.00)</b>	
			Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$5,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>					<b>\$5,625.00</b>		
				<b>Construction Stockpile STMI - Total</b>					<b>\$5,625.00</b>		
			Material		36	Feb 2, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
					36	Feb 2, 2023	SYSTEM	(\$2,376.00)			
					37	Feb 16, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
					37	Feb 16, 2023	SYSTEM	(\$2,376.00)			
					38	Mar 2, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					38	Mar 2, 2023	SYSTEM	(\$2,376.00)			
					39	Mar 16, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
					39	Mar 16, 2023	SYSTEM	(\$2,376.00)			
					40	Apr 3, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					40	Apr 3, 2023	SYSTEM	(\$2,376.00)			
					41	Apr 17, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					41	Apr 17, 2023	SYSTEM	(\$2,376.00)			
					42	May 1, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					42	May 1, 2023	SYSTEM	(\$2,376.00)			
					43	May 16, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.		
					43	May 16, 2023	SYSTEM	(\$2,376.00)			
					44	Jun 2, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user thursw1 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
					44	Jun 2, 2023	SYSTEM	(\$2,376.00)			
					45	Jun 19, 2023	SYSTEM	\$2,376.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.		
					45	Jun 19, 2023	SYSTEM	(\$2,376.00)			
					46	Jun 30, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.		
				46	Jun 30, 2023	SYSTEM	(\$7,425.00)				
				47	Jul 17, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S1718	0990	SIGNAL SIGN, MOUNTING HARDWARE	Material		47	Jul 17, 2023	SYSTEM	(\$7,425.00)							
					48	Aug 2, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user thursw1 overriding Payment Estimate Exception 42 on the current Payment Estimate.						
					48	Aug 2, 2023	SYSTEM	(\$7,425.00)							
					49	Aug 16, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.						
					49	Aug 16, 2023	SYSTEM	(\$7,425.00)							
					50	Sep 5, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.						
					50	Sep 5, 2023	SYSTEM	(\$7,425.00)							
					51	Sep 19, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.						
					51	Sep 19, 2023	SYSTEM	(\$7,425.00)							
					52	Oct 3, 2023	SYSTEM	\$11,583.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
					52	Oct 3, 2023	SYSTEM	(\$11,583.00)							
					53	Oct 16, 2023	SYSTEM	\$11,583.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
					53	Oct 16, 2023	SYSTEM	(\$11,583.00)							
					54	Nov 2, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
					54	Nov 2, 2023	SYSTEM	(\$7,425.00)							
					55	Nov 16, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.						
					55	Nov 16, 2023	SYSTEM	(\$7,425.00)							
					56	Dec 4, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.						
					56	Dec 4, 2023	SYSTEM	(\$7,425.00)							
					57	Dec 18, 2023	SYSTEM	\$7,425.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.						
					57	Dec 18, 2023	SYSTEM	(\$7,425.00)							
									- Total			\$0.00			
									Material - Total			\$0.00			
									0990 - Total			\$0.00			
					1000	POST, SIGNAL 8 FT.	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$5,292.14)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									52	Oct 3, 2023	SYSTEM	(\$6,426.17)	Payment Estimate Item Adjustment generated Stockpile Transaction		
											- Total			(\$11,718.31)	
											Construction Stockpile - Total			(\$11,718.31)	
Construction Stockpile STMI		23	Jul 18, 2022				SYSTEM	\$11,718.31	Payment Estimate Item Adjustment generated Stockpile Transaction						
							- Total			\$11,718.31					
							Construction Stockpile STMI - Total			\$11,718.31					
Material		46	Jun 30, 2023				SYSTEM	\$7,532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schirj1 overriding Payment						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
J6S1718	1000	POST, SIGNAL 8 FT.	Material						Estimate Exception 50 on the current Payment Estimate.										
					46	Jun 30, 2023	SYSTEM	(\$7,532.00)											
					47	Jul 17, 2023	SYSTEM	\$7,532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.										
					47	Jul 17, 2023	SYSTEM	(\$7,532.00)											
					48	Aug 2, 2023	SYSTEM	\$7,532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user thursw1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
					48	Aug 2, 2023	SYSTEM	(\$7,532.00)											
					49	Aug 16, 2023	SYSTEM	\$7,532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
					49	Aug 16, 2023	SYSTEM	(\$7,532.00)											
					50	Sep 5, 2023	SYSTEM	\$7,532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
					50	Sep 5, 2023	SYSTEM	(\$7,532.00)											
					51	Sep 19, 2023	SYSTEM	\$7,532.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
					51	Sep 19, 2023	SYSTEM	(\$7,532.00)											
					<b>- Total</b>								<b>\$0.00</b>						
					<b>Material - Total</b>								<b>\$0.00</b>						
					<b>1000 - Total</b>								<b>\$0.00</b>						
1010	POST, SIGNAL 15 FT.	Construction Stockpile			46	Jun 30, 2023	SYSTEM	(\$511.91)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					52	Oct 3, 2023	SYSTEM	(\$1,535.73)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					<b>- Total</b>								<b>(\$2,047.64)</b>						
					<b>Construction Stockpile - Total</b>								<b>(\$2,047.64)</b>						
					Construction Stockpile STM1					23	Jul 18, 2022	SYSTEM	\$2,047.64	Payment Estimate Item Adjustment generated Stockpile Transaction					
										<b>- Total</b>								<b>\$2,047.64</b>	
										<b>Construction Stockpile STM1 - Total</b>								<b>\$2,047.64</b>	
					Material					46	Jun 30, 2023	SYSTEM	\$690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
										46	Jun 30, 2023	SYSTEM	(\$690.00)						
										47	Jul 17, 2023	SYSTEM	\$690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
										47	Jul 17, 2023	SYSTEM	(\$690.00)						
										48	Aug 2, 2023	SYSTEM	\$690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user thursw1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
										48	Aug 2, 2023	SYSTEM	(\$690.00)						
										49	Aug 16, 2023	SYSTEM	\$690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
										49	Aug 16, 2023	SYSTEM	(\$690.00)						
50	Sep 5, 2023	SYSTEM	\$690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.															
50	Sep 5, 2023	SYSTEM	(\$690.00)																



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	1010	POST, SIGNAL 15 FT.	Material		51	Sep 19, 2023	SYSTEM	\$690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					51	Sep 19, 2023	SYSTEM	(\$690.00)			
						<b>- Total</b>				\$0.00	
			<b>Material - Total</b>							\$0.00	
			Overrun	Overrun	54	Nov 2, 2023	SYSTEM	(\$1,380.00)			
					65	Apr 16, 2024	SYSTEM	\$1,380.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '690.00000 - 690.00000, 'is applied (if non-zero).		
						<b>Overrun - Total</b>				\$0.00	
			<b>Overrun - Total</b>							\$0.00	
			<b>1010 - Total</b>							\$0.00	
			1030	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$5,236.52)	Payment Estimate Item Adjustment generated Stockpile Transaction
	52	Oct 3, 2023				SYSTEM	(\$5,236.52)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>				(\$10,473.04)		
<b>Construction Stockpile - Total</b>									(\$10,473.04)		
Construction Stockpile STMI		23			Jul 18, 2022	SYSTEM	\$10,473.04	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>				\$10,473.04		
<b>Construction Stockpile STMI - Total</b>							\$10,473.04				
<b>1030 - Total</b>							\$0.00				
1040	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	Construction Stockpile		36	Feb 2, 2023	SYSTEM	(\$12,695.78)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						<b>- Total</b>				(\$12,695.78)	
		<b>Construction Stockpile - Total</b>							(\$12,695.78)		
		Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$12,695.78	Payment Estimate Item Adjustment generated Stockpile Transaction			
						<b>- Total</b>				\$12,695.78	
		<b>Construction Stockpile STMI - Total</b>							\$12,695.78		
		Material		36	Feb 2, 2023	SYSTEM	\$16,234.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.			
				36	Feb 2, 2023	SYSTEM	(\$16,234.00)				
				37	Feb 16, 2023	SYSTEM	\$16,234.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
				37	Feb 16, 2023	SYSTEM	(\$16,234.00)				
			<b>- Total</b>				\$0.00				
<b>Material - Total</b>							\$0.00				
<b>1040 - Total</b>							\$0.00				
1050	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$6,554.92)	Payment Estimate Item Adjustment generated Stockpile Transaction			
						<b>- Total</b>				(\$6,554.92)	
		<b>Construction Stockpile - Total</b>							(\$6,554.92)		
		Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$6,554.92	Payment Estimate Item Adjustment generated Stockpile Transaction			
						<b>- Total</b>				\$6,554.92	
<b>Construction Stockpile STMI - Total</b>							\$6,554.92				
<b>1050 - Total</b>							\$0.00				
1060	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile		36	Feb 2, 2023	SYSTEM	(\$17,142.80)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				52	Oct 3, 2023	SYSTEM	(\$17,142.81)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>				(\$34,285.61)		



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	1060	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile - Total						(\$34,285.61)				
			Construction Stockpile		23	Jul 18, 2022	SYSTEM	\$34,285.61	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$34,285.61				
			Construction Stockpile STMI - Total						\$34,285.61				
			Material		36	Feb 2, 2023	SYSTEM	\$21,908.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
					36	Feb 2, 2023	SYSTEM	(\$21,908.00)					
					37	Feb 16, 2023	SYSTEM	\$21,908.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
					37	Feb 16, 2023	SYSTEM	(\$21,908.00)					
			- Total						\$0.00				
			Material - Total						\$0.00				
			1060 - Total						\$0.00				
			J6S1718	1070	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	Construction Stockpile		52	Oct 3, 2023	SYSTEM	(\$9,703.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total						(\$9,703.63)	
						Construction Stockpile - Total						(\$9,703.63)	
Construction Stockpile STMI		23				Jul 18, 2022	SYSTEM	\$9,703.63	Payment Estimate Item Adjustment generated Stockpile Transaction				
- Total						\$9,703.63							
Construction Stockpile STMI - Total						\$9,703.63							
1070 - Total						\$0.00							
J6S1718	1075	POST, TYPE C, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$7,599.34)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$7,599.34)				
			Construction Stockpile - Total						(\$7,599.34)				
			Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$7,599.34	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$7,599.34				
			Construction Stockpile STMI - Total						\$7,599.34				
1075 - Total						\$0.00							
J6S1718	1077	POST, TYPE B, LONGEST ARM 20 FT. OR 6.1	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$5,339.52)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$5,339.52)				
			Construction Stockpile - Total						(\$5,339.52)				
			Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$5,339.52	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$5,339.52				
			Construction Stockpile STMI - Total						\$5,339.52				
1077 - Total						\$0.00							
J6S1718	1080	POST, TYPE BL, LONGEST ARM 35 FT. OR 10.	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$10,737.75)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$10,737.75)				
			Construction Stockpile - Total						(\$10,737.75)				
			Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$10,737.75	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						\$10,737.75				
			Construction Stockpile STMI - Total						\$10,737.75				
1080 - Total						\$0.00							
J6S1718	1090	POST, TYPE BL, LONGEST ARM 55 FT.	Construction Stockpile		52	Oct 3, 2023	SYSTEM	(\$15,812.56)	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total						(\$15,812.56)				
			Construction Stockpile - Total						(\$15,812.56)				
			Construction		23	Jul 18, 2022	SYSTEM	\$15,812.56	Payment Estimate Item Adjustment generated Stockpile Transaction				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	1090	POST, TYPE BL, LONGEST ARM 55 FT.	Stockpile STMI			2022					
			- Total						\$15,812.56		
			Construction Stockpile STMI - Total						\$15,812.56		
	1090 - Total								\$0.00		
	1100	CONTROLLER ASSEMBLY HOUSING,	Construction Stockpile			36	Feb 2, 2023	SYSTEM	(\$14,556.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						46	Jun 30, 2023	SYSTEM	(\$29,113.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						52	Oct 3, 2023	SYSTEM	(\$29,113.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$72,784.00)	
				Construction Stockpile - Total						(\$72,784.00)	
						27	Sep 16, 2022	SYSTEM	\$72,784.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$72,784.00	
				Construction Stockpile STMI - Total						\$72,784.00	
				Material		36	Feb 2, 2023	SYSTEM	\$16,878.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.	
						36	Feb 2, 2023	SYSTEM	(\$16,878.00)		
						37	Feb 16, 2023	SYSTEM	\$16,878.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
						37	Feb 16, 2023	SYSTEM	(\$16,878.00)		
					- Total						\$0.00
				Material - Total						\$0.00	
				1100 - Total							
	1110	VIDEO DETECTION SYSTEM	Construction Stockpile			36	Feb 2, 2023	SYSTEM	(\$11,901.76)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						46	Jun 30, 2023	SYSTEM	(\$47,607.04)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						52	Oct 3, 2023	SYSTEM	(\$23,803.52)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						(\$83,312.32)	
				Construction Stockpile - Total						(\$83,312.32)	
						27	Sep 16, 2022	SYSTEM	\$83,312.32	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total						\$83,312.32	
				Construction Stockpile STMI - Total						\$83,312.32	
				Material		36	Feb 2, 2023	SYSTEM	\$16,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.	
					36	Feb 2, 2023	SYSTEM	(\$16,428.00)			
					37	Feb 16, 2023	SYSTEM	\$16,428.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.		
					37	Feb 16, 2023	SYSTEM	(\$16,428.00)			
- Total						\$0.00					
Material - Total						\$0.00					
1110 - Total								\$0.00			
1140	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Overrun	Overrun	52	Oct 3, 2023	SYSTEM	(\$891.00)				
				65	Apr 16, 2024	SYSTEM	\$891.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',13.50000 - 13.50000, 'is applied (if non-zero).			
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
1140 - Total								\$0.00			



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	1300	PULL BOX, CONCRETE, DOUBLE, TYPE A	Construction Stockpile		36	Feb 2, 2023	SYSTEM	(\$1,410.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					39	Mar 16, 2023	SYSTEM	(\$1,410.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					52	Oct 3, 2023	SYSTEM	(\$1,410.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>					(\$4,230.00)	
				<b>Construction Stockpile - Total</b>					(\$4,230.00)		
				Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$4,230.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>				\$4,230.00		
				<b>Construction Stockpile STMI - Total</b>					\$4,230.00		
				<b>1300 - Total</b>					\$0.00		
			1320		MISC.	Construction Stockpile		46	Jun 30, 2023	SYSTEM	(\$12,188.12)
	52	Oct 3, 2023					SYSTEM	(\$11,317.54)	Payment Estimate Item Adjustment generated Stockpile Transaction		
	<b>- Total</b>									(\$23,505.66)	
	<b>Construction Stockpile - Total</b>									(\$23,505.66)	
	Construction Stockpile STMI					23	Jul 18, 2022	SYSTEM	\$23,505.66	Payment Estimate Item Adjustment generated Stockpile Transaction	
		<b>- Total</b>						\$23,505.66			
	<b>Construction Stockpile STMI - Total</b>								\$23,505.66		
	<b>1320 - Total</b>								\$0.00		
1330		MISC.	Construction Stockpile		36	Feb 2, 2023	SYSTEM	(\$758.16)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					46	Jun 30, 2023	SYSTEM	(\$1,516.32)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					52	Oct 3, 2023	SYSTEM	(\$1,516.32)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					54	Nov 2, 2023	SYSTEM	(\$1,516.32)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>					(\$5,307.12)		
				<b>Construction Stockpile - Total</b>					(\$5,307.12)		
				Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$5,307.12	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>				\$5,307.12		
	<b>Construction Stockpile STMI - Total</b>					\$5,307.12					
	<b>1330 - Total</b>					\$0.00					
1340		MISC.	Construction Stockpile		19	May 16, 2022	SYSTEM	(\$7.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					52	Oct 3, 2023	SYSTEM	(\$51,460.89)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>					(\$51,467.89)	
					<b>Construction Stockpile - Total</b>					(\$51,467.89)	
				Construction Stockpile STMI		18	May 2, 2022	SYSTEM	\$7.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						19	May 16, 2022	SYSTEM	\$51,460.89	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>				\$51,467.89		
				<b>Construction Stockpile STMI - Total</b>					\$51,467.89		
	<b>1340 - Total</b>					\$0.00					
1350		CONCRETE FOOTINGS, EMBEDDED	Overrun	Overrun	54	Nov 2, 2023	SYSTEM	(\$50.00)			
					60	Feb 2, 2024	SYSTEM	\$50.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).		
				<b>Overrun - Total</b>					\$0.00		
				<b>Overrun - Total</b>					\$0.00		
	<b>1350 - Total</b>					\$0.00					





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718	1360	PIPE POSTS	Construction Stockpile		43	May 16, 2023	SYSTEM	(\$7,900.40)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					44	Jun 2, 2023	SYSTEM	(\$10,949.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					54	Nov 2, 2023	SYSTEM	(\$4,705.10)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total					(\$23,555.00)			
			<b>Construction Stockpile - Total</b>								<b>(\$23,555.00)</b>	
			Construction Stockpile STMI		33	Dec 16, 2022	SYSTEM	\$23,366.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
					42	May 1, 2023	SYSTEM	\$188.80	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$23,555.00				
				<b>Construction Stockpile STMI - Total</b>								<b>\$23,555.00</b>
			<b>1360 - Total</b>								<b>\$0.00</b>	
			1370		BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		43	May 16, 2023	SYSTEM	(\$45.57)	Payment Estimate Item Adjustment generated Stockpile Transaction
								44	Jun 2, 2023	SYSTEM	(\$197.47)	Payment Estimate Item Adjustment generated Stockpile Transaction
								54	Nov 2, 2023	SYSTEM	(\$121.52)	Payment Estimate Item Adjustment generated Stockpile Transaction
							- Total				(\$364.56)	
<b>Construction Stockpile - Total</b>								<b>(\$364.56)</b>				
Construction Stockpile STMI		42				May 1, 2023	SYSTEM	\$364.56	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total							\$364.56				
<b>Construction Stockpile STMI - Total</b>								<b>\$364.56</b>				
Material		43				May 16, 2023	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
		43				May 16, 2023	SYSTEM	(\$900.00)				
		44				Jun 2, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user thursw1 overriding Payment Estimate Exception 38 on the current Payment Estimate.			
		44				Jun 2, 2023	SYSTEM	(\$4,800.00)				
		45				Jun 19, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.			
		45				Jun 19, 2023	SYSTEM	(\$4,800.00)				
		46				Jun 30, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.			
		46				Jun 30, 2023	SYSTEM	(\$4,800.00)				
		47				Jul 17, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.			
		47				Jul 17, 2023	SYSTEM	(\$4,800.00)				
		48				Aug 2, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user thursw1 overriding Payment Estimate Exception 46 on the current Payment Estimate.			
		48				Aug 2, 2023	SYSTEM	(\$4,800.00)				
		49	Aug 16, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.						
		49	Aug 16, 2023	SYSTEM	(\$4,800.00)							
		50	Sep 5, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	1370	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Material		50	Sep 5, 2023	SYSTEM	(\$4,800.00)						
					51	Sep 19, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					51	Sep 19, 2023	SYSTEM	(\$4,800.00)						
					52	Oct 3, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					52	Oct 3, 2023	SYSTEM	(\$4,800.00)						
					53	Oct 16, 2023	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					53	Oct 16, 2023	SYSTEM	(\$4,800.00)						
					54	Nov 2, 2023	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					54	Nov 2, 2023	SYSTEM	(\$7,200.00)						
					55	Nov 16, 2023	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					55	Nov 16, 2023	SYSTEM	(\$7,200.00)						
					56	Dec 4, 2023	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					56	Dec 4, 2023	SYSTEM	(\$7,200.00)						
					57	Dec 18, 2023	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					57	Dec 18, 2023	SYSTEM	(\$7,200.00)						
					58	Jan 2, 2024	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					58	Jan 2, 2024	SYSTEM	(\$7,200.00)						
					59	Jan 16, 2024	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					59	Jan 16, 2024	SYSTEM	(\$7,200.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>1370 - Total</b>								<b>\$0.00</b>						
1380		U-CHANNEL POST, 3 LB	Construction Stockpile		43	May 16, 2023	SYSTEM	(\$259.96)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					44	Jun 2, 2023	SYSTEM	(\$190.28)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>								<b>(\$450.24)</b>	
					<b>Construction Stockpile - Total</b>								<b>(\$450.24)</b>	
					Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$450.24	Payment Estimate Item Adjustment generated Stockpile Transaction			
							<b>- Total</b>							
					<b>Construction Stockpile STMI - Total</b>								<b>\$450.24</b>	
					Material					43	May 16, 2023	SYSTEM	\$970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
										43	May 16, 2023	SYSTEM	(\$970.00)	
										44	Jun 2, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user thursw1 overriding Payment



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	1380	U-CHANNEL POST, 3 LB	Material						Estimate Exception 39 on the current Payment Estimate.
					44	Jun 2, 2023	SYSTEM	(\$1,680.00)	
					45	Jun 19, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					45	Jun 19, 2023	SYSTEM	(\$1,680.00)	
					46	Jun 30, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$1,680.00)	
					47	Jul 17, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$1,680.00)	
					48	Aug 2, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user thursw1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$1,680.00)	
					49	Aug 16, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$1,680.00)	
					50	Sep 5, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$1,680.00)	
					51	Sep 19, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$1,680.00)	
					52	Oct 3, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$1,680.00)	
					53	Oct 16, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$1,680.00)	
					54	Nov 2, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$1,680.00)	
					55	Nov 16, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$1,680.00)	
					56	Dec 4, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					56	Dec 4, 2023	SYSTEM	(\$1,680.00)	
					57	Dec 18, 2023	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					57	Dec 18, 2023	SYSTEM	(\$1,680.00)	
58	Jan 2, 2024	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
J6S1718	1380	U-CHANNEL POST, 3 LB	Material			2024			Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.							
					58	Jan 2, 2024	SYSTEM	(\$1,680.00)								
					59	Jan 16, 2024	SYSTEM	\$1,680.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.							
					59	Jan 16, 2024	SYSTEM	(\$1,680.00)								
					<b>- Total</b>					<b>\$0.00</b>						
					<b>Material - Total</b>					<b>\$0.00</b>						
					<b>1380 - Total</b>					<b>\$0.00</b>						
					1410	2 IN. PSST POST - 12 GA.	Construction Stockpile			43	May 16, 2023	SYSTEM	(\$8,108.98)	Payment Estimate Item Adjustment generated Stockpile Transaction		
										44	Jun 2, 2023	SYSTEM	(\$12,664.56)	Payment Estimate Item Adjustment generated Stockpile Transaction		
										52	Oct 3, 2023	SYSTEM	(\$3,572.81)	Payment Estimate Item Adjustment generated Stockpile Transaction		
										<b>- Total</b>					<b>(\$24,346.35)</b>	
										<b>Construction Stockpile - Total</b>					<b>(\$24,346.35)</b>	
										Construction Stockpile STMI	42	May 1, 2023	SYSTEM	\$24,346.35	Payment Estimate Item Adjustment generated Stockpile Transaction	
											<b>- Total</b>					<b>\$24,346.35</b>
										<b>Construction Stockpile STMI - Total</b>					<b>\$24,346.35</b>	
Material										43	May 16, 2023	SYSTEM	\$12,525.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		
										43	May 16, 2023	SYSTEM	(\$12,525.00)			
										44	Jun 2, 2023	SYSTEM	\$32,086.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user thursw1 overriding Payment Estimate Exception 40 on the current Payment Estimate.		
										44	Jun 2, 2023	SYSTEM	(\$32,086.50)			
										45	Jun 19, 2023	SYSTEM	\$32,086.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.		
										45	Jun 19, 2023	SYSTEM	(\$32,086.50)			
										46	Jun 30, 2023	SYSTEM	\$32,086.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.		
					46	Jun 30, 2023	SYSTEM	(\$32,086.50)								
					47	Jul 17, 2023	SYSTEM	\$32,086.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.							
					47	Jul 17, 2023	SYSTEM	(\$32,086.50)								
					48	Aug 2, 2023	SYSTEM	\$32,086.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user thursw1 overriding Payment Estimate Exception 48 on the current Payment Estimate.							
					48	Aug 2, 2023	SYSTEM	(\$32,086.50)								
					49	Aug 16, 2023	SYSTEM	\$32,086.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.							
49	Aug 16, 2023	SYSTEM	(\$32,086.50)													
50	Sep 5, 2023	SYSTEM	\$32,086.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.												
50	Sep 5, 2023	SYSTEM	(\$32,086.50)													
51	Sep 19, 2023	SYSTEM	\$32,086.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.												



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6S1718	1410	2 IN. PSST POST - 12 GA.	Material		51	Sep 19, 2023	SYSTEM	(\$32,086.50)									
					52	Oct 3, 2023	SYSTEM	\$37,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.								
					52	Oct 3, 2023	SYSTEM	(\$37,605.00)									
					53	Oct 16, 2023	SYSTEM	\$37,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.								
					53	Oct 16, 2023	SYSTEM	(\$37,605.00)									
					54	Nov 2, 2023	SYSTEM	\$37,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.								
					54	Nov 2, 2023	SYSTEM	(\$37,605.00)									
					55	Nov 16, 2023	SYSTEM	\$37,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.								
					55	Nov 16, 2023	SYSTEM	(\$37,605.00)									
					56	Dec 4, 2023	SYSTEM	\$37,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.								
					56	Dec 4, 2023	SYSTEM	(\$37,605.00)									
					57	Dec 18, 2023	SYSTEM	\$37,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.								
					57	Dec 18, 2023	SYSTEM	(\$37,605.00)									
					58	Jan 2, 2024	SYSTEM	\$37,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.								
					58	Jan 2, 2024	SYSTEM	(\$37,605.00)									
					59	Jan 16, 2024	SYSTEM	\$37,605.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.								
					59	Jan 16, 2024	SYSTEM	(\$37,605.00)									
					<b>- Total</b>								<b>\$0.00</b>				
					<b>Material - Total</b>								<b>\$0.00</b>				
					<b>1410 - Total</b>								<b>\$0.00</b>				
					J6S1718	1420	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile		43	May 16, 2023	SYSTEM	(\$1,601.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										44	Jun 2, 2023	SYSTEM	(\$2,756.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										52	Oct 3, 2023	SYSTEM	(\$735.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										<b>- Total</b>							
								<b>Construction Stockpile - Total</b>								<b>(\$5,092.50)</b>	
								Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$5,092.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
										<b>- Total</b>							
								<b>Construction Stockpile STMI - Total</b>								<b>\$5,092.50</b>	
Material		43	May 16, 2023	SYSTEM				\$5,124.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.								
		43	May 16, 2023	SYSTEM				(\$5,124.00)									
		44	Jun 2, 2023	SYSTEM	\$13,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user thursw1 overriding Payment Estimate Exception 41 on the current Payment Estimate.											
		44	Jun 2, 2023	SYSTEM	(\$13,944.00)												



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	1420	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		45	Jun 19, 2023	SYSTEM	\$13,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					45	Jun 19, 2023	SYSTEM	(\$13,944.00)	
					46	Jun 30, 2023	SYSTEM	\$13,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$13,944.00)	
					47	Jul 17, 2023	SYSTEM	\$13,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$13,944.00)	
					48	Aug 2, 2023	SYSTEM	\$13,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user thursw1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$13,944.00)	
					49	Aug 16, 2023	SYSTEM	\$13,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$13,944.00)	
					50	Sep 5, 2023	SYSTEM	\$13,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$13,944.00)	
					51	Sep 19, 2023	SYSTEM	\$13,944.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$13,944.00)	
					52	Oct 3, 2023	SYSTEM	\$16,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$16,296.00)	
					53	Oct 16, 2023	SYSTEM	\$16,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$16,296.00)	
					54	Nov 2, 2023	SYSTEM	\$16,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$16,296.00)	
					55	Nov 16, 2023	SYSTEM	\$16,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$16,296.00)	
					56	Dec 4, 2023	SYSTEM	\$16,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					56	Dec 4, 2023	SYSTEM	(\$16,296.00)	
					57	Dec 18, 2023	SYSTEM	\$16,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					57	Dec 18, 2023	SYSTEM	(\$16,296.00)	
					58	Jan 2, 2024	SYSTEM	\$16,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					58	Jan 2, 2024	SYSTEM	(\$16,296.00)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	1420	POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		59	Jan 16, 2024	SYSTEM	\$16,296.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					59	Jan 16, 2024	SYSTEM	(\$16,296.00)					
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
					<b>1420 - Total</b>							\$0.00	
J6S1718	1430	SH-FLAT SHEET	Construction Stockpile		43	May 16, 2023	SYSTEM	(\$4,991.92)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					44	Jun 2, 2023	SYSTEM	(\$8,936.99)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					52	Oct 3, 2023	SYSTEM	(\$3,877.39)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					<b>- Total</b>							(\$17,806.30)	
			<b>Construction Stockpile - Total</b>							(\$17,806.30)			
			Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$17,806.30	Payment Estimate Item Adjustment generated Stockpile Transaction				
					<b>- Total</b>						\$17,806.30		
			<b>Construction Stockpile STMI - Total</b>							\$17,806.30			
			Material		43	May 16, 2023	SYSTEM	\$12,356.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
					43	May 16, 2023	SYSTEM	(\$12,356.25)					
<b>- Total</b>								\$0.00					
<b>Material - Total</b>							\$0.00						
<b>1430 - Total</b>							\$0.00						
J6S1718	1460	MISC. DRAINAGE FITTINGS	Material		45	Jun 19, 2023	SYSTEM	\$1,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					45	Jun 19, 2023	SYSTEM	(\$1,116.00)					
					46	Jun 30, 2023	SYSTEM	\$1,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					46	Jun 30, 2023	SYSTEM	(\$1,116.00)					
					47	Jul 17, 2023	SYSTEM	\$1,116.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					47	Jul 17, 2023	SYSTEM	(\$1,116.00)					
					<b>- Total</b>						\$0.00		
<b>Material - Total</b>							\$0.00						
<b>1460 - Total</b>							\$0.00						
J6S1718	1470	12 IN. PIPE CULVERT GROUP B	Overrun	Overrun	49	Aug 16, 2023	SYSTEM	(\$2,112.00)					
					65	Apr 16, 2024	SYSTEM	\$2,112.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '96.00000 - 96.00000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>								\$0.00
<b>Overrun - Total</b>							\$0.00						
<b>1470 - Total</b>							\$0.00						
J6S1718	1530	36 IN. PIPE CULVERT GROUP B	Overrun	Overrun	29	Oct 17, 2022	SYSTEM	(\$4,719.00)					
					48	Aug 2, 2023	SYSTEM	\$4,719.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '143.00000 - 143.00000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>								\$0.00
<b>Overrun - Total</b>							\$0.00						
<b>1530 - Total</b>							\$0.00						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	1540	MISC. METAL PIPE	Overrun	Overrun	46	Jun 30, 2023	SYSTEM	(\$7,464.00)					
					49	Aug 16, 2023	SYSTEM	\$7,464.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1244.00000 - 1244.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>Overrun - Total</b>							<b>\$0.00</b>	
					<b>1540 - Total</b>							<b>\$0.00</b>	
	1550	MISC. METAL PIPE	Overrun	Overrun	22	Jul 1, 2022	SYSTEM	(\$1,482.00)					
					30	Nov 2, 2022	SYSTEM	(\$2,052.00)					
					34	Jan 3, 2023	SYSTEM	(\$6,384.00)					
					49	Aug 16, 2023	SYSTEM	\$9,918.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',114.00000 - 114.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
<b>Overrun - Total</b>							<b>\$0.00</b>						
<b>1550 - Total</b>							<b>\$0.00</b>						
	1590	15 IN. PIPE GROUP A	Overrun	Overrun	23	Jul 18, 2022	SYSTEM	(\$2,079.00)					
					27	Sep 16, 2022	SYSTEM	(\$8,019.00)					
					28	Oct 3, 2022	SYSTEM	(\$9,702.00)					
					30	Nov 2, 2022	SYSTEM	(\$13,464.00)					
					34	Jan 3, 2023	SYSTEM	\$9,702.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',99.00000 - 99.00000, 'is applied (if non-zero).				
					35	Jan 17, 2023	SYSTEM	(\$28,314.00)					
					36	Feb 2, 2023	SYSTEM	(\$3,168.00)					
					48	Aug 2, 2023	SYSTEM	(\$6,732.00)					
					49	Aug 16, 2023	SYSTEM	\$61,776.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',99.00000 - 99.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
<b>Overrun - Total</b>							<b>\$0.00</b>						
<b>1590 - Total</b>							<b>\$0.00</b>						
	1600	18 IN. PIPE GROUP A	Overrun	Overrun	49	Aug 16, 2023	SYSTEM	(\$1,365.00)					
					65	Apr 16, 2024	SYSTEM	\$1,365.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',91.00000 - 91.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
<b>Overrun - Total</b>							<b>\$0.00</b>						
<b>1600 - Total</b>							<b>\$0.00</b>						
	1650	MISC. RIGID PIPE CULVERT	Overrun	Overrun	49	Aug 16, 2023	SYSTEM	(\$10,614.00)					
					65	Apr 16, 2024	SYSTEM	\$10,614.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5307.00000 - 5307.00000, 'is applied (if non-zero).				
					<b>Overrun - Total</b>							<b>\$0.00</b>	
<b>Overrun - Total</b>							<b>\$0.00</b>						
<b>1650 - Total</b>							<b>\$0.00</b>						
	1670	MISC. MANHOLES AND DROP INLETS	Material		14	Mar 1, 2022	SYSTEM	\$5,886.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schij1 overriding Payment Estimate Exception 50 on the current Payment Estimate.				
					14	Mar 1, 2022	SYSTEM	(\$5,886.00)					





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	1670	MISC. MANHOLES AND DROP INLETS	Material		15	Mar 16, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$7,848.00)	
					16	Apr 4, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 64 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$7,848.00)	
					17	Apr 18, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$7,848.00)	
					18	May 2, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$7,848.00)	
					19	May 16, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$7,848.00)	
					20	Jun 2, 2022	SYSTEM	\$7,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					20	Jun 2, 2022	SYSTEM	(\$7,848.00)	
					21	Jun 16, 2022	SYSTEM	\$9,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					21	Jun 16, 2022	SYSTEM	(\$9,810.00)	
					22	Jul 1, 2022	SYSTEM	\$9,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schpr1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					22	Jul 1, 2022	SYSTEM	(\$9,810.00)	
					23	Jul 18, 2022	SYSTEM	\$9,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					23	Jul 18, 2022	SYSTEM	(\$9,810.00)	
					24	Aug 2, 2022	SYSTEM	\$9,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					24	Aug 2, 2022	SYSTEM	(\$9,810.00)	
					25	Aug 16, 2022	SYSTEM	\$9,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					25	Aug 16, 2022	SYSTEM	(\$9,810.00)	
					26	Sep 2, 2022	SYSTEM	\$9,810.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					26	Sep 2, 2022	SYSTEM	(\$9,810.00)	
					27	Sep 16, 2022	SYSTEM	\$11,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0089) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					27	Sep 16, 2022	SYSTEM	(\$11,772.00)	
					28	Oct 3, 2022	SYSTEM	\$11,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					28	Oct 3, 2022	SYSTEM	(\$11,772.00)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	1670	MISC. MANHOLES AND DROP INLETS	Material		29	Oct 17, 2022	SYSTEM	\$11,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$11,772.00)						
					30	Nov 2, 2022	SYSTEM	\$11,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$11,772.00)						
					31	Nov 16, 2022	SYSTEM	\$11,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$11,772.00)						
					32	Dec 2, 2022	SYSTEM	\$11,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$11,772.00)						
					33	Dec 16, 2022	SYSTEM	\$11,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$11,772.00)						
					34	Jan 3, 2023	SYSTEM	\$11,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$11,772.00)						
					35	Jan 17, 2023	SYSTEM	\$11,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$11,772.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>1670 - Total</b>								<b>\$0.00</b>	
					1690	MISC. MANHOLES AND DROP INLETS	Material		22	Jul 1, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.	
22	Jul 1, 2022	SYSTEM	(\$15,771.00)											
23	Jul 18, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.										
23	Jul 18, 2022	SYSTEM	(\$15,771.00)											
24	Aug 2, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 43 on the current Payment Estimate.										
24	Aug 2, 2022	SYSTEM	(\$15,771.00)											
25	Aug 16, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.										
25	Aug 16, 2022	SYSTEM	(\$15,771.00)											
26	Sep 2, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.										
26	Sep 2, 2022	SYSTEM	(\$15,771.00)											
27	Sep 16, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0090) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.										
27	Sep 16, 2022	SYSTEM	(\$15,771.00)											



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	1690	MISC. MANHOLES AND DROP INLETS	Material		28	Oct 3, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$15,771.00)						
					29	Oct 17, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$15,771.00)						
					30	Nov 2, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$15,771.00)						
					31	Nov 16, 2022	SYSTEM	\$15,771.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$15,771.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>1690 - Total</b>								<b>\$0.00</b>						
J6S1718	1760	MISC. MANHOLES AND DROP INLETS	Overrun	Overrun	49	Aug 16, 2023	SYSTEM	(\$6,336.00)						
					65	Apr 16, 2024	SYSTEM	\$6,336.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',792.00000 - 792.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>1760 - Total</b>								<b>\$0.00</b>						
J6S1718	1770	MISC. MANHOLES AND DROP INLETS	Overrun	Overrun	49	Aug 16, 2023	SYSTEM	(\$8,253.00)						
					65	Apr 16, 2024	SYSTEM	\$8,253.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',917.00000 - 917.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>1770 - Total</b>								<b>\$0.00</b>						
J6S1718	1800	MISC. MANHOLES AND DROP INLETS	Overrun	Overrun	28	Oct 3, 2023	SYSTEM	(\$5,185.00)						
					49	Aug 16, 2023	SYSTEM	\$5,185.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1037.00000 - 1037.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>1800 - Total</b>								<b>\$0.00</b>						
J6S1718	1820	MISC. MANHOLES AND DROP INLETS	Overrun	Overrun	38	Mar 2, 2023	SYSTEM	(\$2,310.00)						
					48	Aug 2, 2023	SYSTEM	\$2,310.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',770.00000 - 770.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>1820 - Total</b>								<b>\$0.00</b>						
J6S1718	1850	WATER - UTILITY ITEM	Material		7	Nov 15, 2021	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					7	Nov 15, 2021	SYSTEM	(\$100.00)						
					8	Dec 2, 2021	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					8	Dec 2, 2021	SYSTEM	(\$100.00)						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	1850	WATER - UTILITY ITEM	Material		9	Dec 16, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					9	Dec 16, 2021	SYSTEM	(\$400.00)					
					10	Jan 3, 2022	SYSTEM	\$500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					10	Jan 3, 2022	SYSTEM	(\$500.00)					
									- Total			\$0.00	
									Material - Total			\$0.00	
									1850 - Total			\$0.00	
					1860	WATER - UTILITY ITEM	Material		16	Apr 4, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
									16	Apr 4, 2022	SYSTEM	(\$4,859.00)	
									17	Apr 18, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
17	Apr 18, 2022	SYSTEM	(\$4,859.00)										
18	May 2, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.									
18	May 2, 2022	SYSTEM	(\$4,859.00)										
19	May 16, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.									
19	May 16, 2022	SYSTEM	(\$4,859.00)										
20	Jun 2, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
20	Jun 2, 2022	SYSTEM	(\$4,859.00)										
21	Jun 16, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.									
21	Jun 16, 2022	SYSTEM	(\$4,859.00)										
22	Jul 1, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
22	Jul 1, 2022	SYSTEM	(\$4,859.00)										
23	Jul 18, 2022	SYSTEM	\$4,859.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
23	Jul 18, 2022	SYSTEM	(\$4,859.00)										
24	Aug 2, 2022	SYSTEM	\$38,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user steppr1 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
24	Aug 2, 2022	SYSTEM	(\$38,872.00)										
25	Aug 16, 2022	SYSTEM	\$38,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
25	Aug 16, 2022	SYSTEM	(\$38,872.00)										
26	Sep 2, 2022	SYSTEM	\$38,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
26	Sep 2, 2022	SYSTEM	(\$38,872.00)										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	1860	WATER - UTILITY ITEM	Material		27	Sep 16, 2022	SYSTEM	\$38,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0091) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					27	Sep 16, 2022	SYSTEM	(\$38,872.00)			
					28	Oct 3, 2022	SYSTEM	\$82,603.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					28	Oct 3, 2022	SYSTEM	(\$82,603.00)			
						<b>- Total</b>				\$0.00	
					<b>Material - Total</b>				\$0.00		
				<b>1860 - Total</b>				\$0.00			
			1910	MISC.	Construction Stockpile		25	Aug 16, 2022	SYSTEM	(\$9,984.32)	Payment Estimate Item Adjustment generated Stockpile Transaction
						<b>- Total</b>			(\$9,984.32)		
					<b>Construction Stockpile - Total</b>			(\$9,984.32)			
					Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$9,984.32	Payment Estimate Item Adjustment generated Stockpile Transaction
						<b>- Total</b>			\$9,984.32		
					<b>Construction Stockpile STMI - Total</b>			\$9,984.32			
					Material		25	Aug 16, 2022	SYSTEM	\$12,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
	25	Aug 16, 2022				SYSTEM	(\$12,464.00)				
	26	Sep 2, 2022				SYSTEM	\$12,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.			
	26	Sep 2, 2022				SYSTEM	(\$12,464.00)				
	27	Sep 16, 2022				SYSTEM	\$12,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0092) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.			
	27	Sep 16, 2022				SYSTEM	(\$12,464.00)				
	28	Oct 3, 2022				SYSTEM	\$12,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.			
	28	Oct 3, 2022				SYSTEM	(\$12,464.00)				
	29	Oct 17, 2022	SYSTEM	\$12,464.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
	29	Oct 17, 2022	SYSTEM	(\$12,464.00)							
	30	Nov 2, 2022	SYSTEM	\$12,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.						
	30	Nov 2, 2022	SYSTEM	(\$12,464.00)							
	<b>- Total</b>			\$0.00							
	<b>Material - Total</b>			\$0.00							
	<b>1910 - Total</b>			\$0.00							
1920	MISC.	Construction Stockpile		25	Aug 16, 2022	SYSTEM	(\$5,428.10)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				30	Nov 2, 2022	SYSTEM	(\$5,428.10)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		<b>- Total</b>			(\$10,856.20)						
		<b>Construction Stockpile - Total</b>			(\$10,856.20)						
		Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$10,856.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
			<b>- Total</b>			\$10,856.20					
<b>Construction Stockpile STMI - Total</b>			\$10,856.20								



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	1920	MISC.	Material		25	Aug 16, 2022	SYSTEM	\$6,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0080) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$6,604.00)						
					26	Sep 2, 2022	SYSTEM	\$6,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$6,604.00)						
					27	Sep 16, 2022	SYSTEM	\$6,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0093) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$6,604.00)						
					28	Oct 3, 2022	SYSTEM	\$6,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$6,604.00)						
					29	Oct 17, 2022	SYSTEM	\$6,604.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$6,604.00)						
					30	Nov 2, 2022	SYSTEM	\$13,208.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$13,208.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>1920 - Total</b>								<b>\$0.00</b>						
1930		MISC.	Material		25	Aug 16, 2022	SYSTEM	\$6,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$6,900.00)						
					26	Sep 2, 2022	SYSTEM	\$6,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$6,900.00)						
					27	Sep 16, 2022	SYSTEM	\$6,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0094) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$6,900.00)						
					28	Oct 3, 2022	SYSTEM	\$6,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$6,900.00)						
					29	Oct 17, 2022	SYSTEM	\$6,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$6,900.00)						
					30	Nov 2, 2022	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$9,200.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>1930 - Total</b>								<b>\$0.00</b>						
1940		MISC.	Material		30	Nov 2, 2022	SYSTEM	\$1,348.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schirj1 overriding Payment					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718	1940	MISC.	Material						Estimate Exception 57 on the current Payment Estimate.			
						30	Nov 2, 2022	SYSTEM	(\$1,348.00)			
						- Total					\$0.00	
						Material - Total					\$0.00	
						1940 - Total					\$0.00	
								25	Aug 16, 2022	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0082) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
								25	Aug 16, 2022	SYSTEM	(\$2,979.00)	
								26	Sep 2, 2022	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.
								26	Sep 2, 2022	SYSTEM	(\$2,979.00)	
								27	Sep 16, 2022	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0095) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.
								27	Sep 16, 2022	SYSTEM	(\$2,979.00)	
								28	Oct 3, 2022	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.
								28	Oct 3, 2022	SYSTEM	(\$2,979.00)	
								29	Oct 17, 2022	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
				29	Oct 17, 2022	SYSTEM	(\$2,979.00)					
				30	Nov 2, 2022	SYSTEM	\$2,979.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schirj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.				
				30	Nov 2, 2022	SYSTEM	(\$2,979.00)					
				- Total				\$0.00				
				Material - Total				\$0.00				
				1950 - Total				\$0.00				
				30	Nov 2, 2022	SYSTEM	\$980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user schirj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.				
				30	Nov 2, 2022	SYSTEM	(\$980.00)					
				- Total				\$0.00				
				Material - Total				\$0.00				
				1960 - Total				\$0.00				
				30	Nov 2, 2022	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
				30	Nov 2, 2022	SYSTEM	(\$7,200.00)					
				- Total				\$0.00				
				Material - Total				\$0.00				
				1970 - Total				\$0.00				
				30	Nov 2, 2022	SYSTEM	\$560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.				
				30	Nov 2, 2022	SYSTEM	(\$560.00)					
				- Total				\$0.00				
				Material - Total				\$0.00				
				1980 - Total				\$0.00				
				25	Aug 16, 2022	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	1990	MISC.	Material			2022			Estimate Item Adjustment (0083) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$3,400.00)						
					26	Sep 2, 2022	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$3,400.00)						
					27	Sep 16, 2022	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0096) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$3,400.00)						
					28	Oct 3, 2022	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$3,400.00)						
					29	Oct 17, 2022	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$3,400.00)						
					30	Nov 2, 2022	SYSTEM	\$3,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user schirj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$3,400.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>1990 - Total</b>								<b>\$0.00</b>						
2000		MISC.	Material		25	Aug 16, 2022	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0084) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$4,600.00)						
					26	Sep 2, 2022	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$4,600.00)						
					27	Sep 16, 2022	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0097) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$4,600.00)						
					28	Oct 3, 2022	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$4,600.00)						
					29	Oct 17, 2022	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$4,600.00)						
					30	Nov 2, 2022	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user schirj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$9,200.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>2000 - Total</b>								<b>\$0.00</b>						
2010		MISC.	Construction Stockpile		30	Nov 2, 2022	SYSTEM	(\$1,996.80)	Payment Estimate Item Adjustment generated Stockpile Transaction					





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	2010	MISC.	Construction Stockpile	- Total				(\$1,996.80)			
			Construction Stockpile - Total					(\$1,996.80)			
			Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$1,996.80	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$1,996.80			
			Construction Stockpile STMI - Total					\$1,996.80			
			Material		30	Nov 2, 2022	SYSTEM	\$3,088.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user schirj1 overriding Payment Estimate Exception 64 on the current Payment Estimate.		
					30	Nov 2, 2022	SYSTEM	(\$3,088.00)			
			- Total					\$0.00			
			Material - Total					\$0.00			
			2010 - Total						\$0.00		
			2020	MISC.	Construction Stockpile		30	Nov 2, 2022	SYSTEM	(\$1,057.68)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total					(\$1,057.68)	
					Construction Stockpile - Total					(\$1,057.68)	
					Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$1,057.68	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total					\$1,057.68	
Construction Stockpile STMI - Total							\$1,057.68				
Material		25			Aug 16, 2022	SYSTEM	\$5,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0085) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.			
		25			Aug 16, 2022	SYSTEM	(\$5,145.00)				
		26			Sep 2, 2022	SYSTEM	\$5,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.			
		26			Sep 2, 2022	SYSTEM	(\$5,145.00)				
		27			Sep 16, 2022	SYSTEM	\$5,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0098) due to user schirj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.			
		27			Sep 16, 2022	SYSTEM	(\$5,145.00)				
		28			Oct 3, 2022	SYSTEM	\$5,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.			
		28			Oct 3, 2022	SYSTEM	(\$5,145.00)				
		29			Oct 17, 2022	SYSTEM	\$5,145.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.			
		29	Oct 17, 2022	SYSTEM	(\$5,145.00)						
		30	Nov 2, 2022	SYSTEM	\$6,860.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user schirj1 overriding Payment Estimate Exception 65 on the current Payment Estimate.					
		30	Nov 2, 2022	SYSTEM	(\$6,860.00)						
- Total						\$0.00					
Material - Total						\$0.00					
2020 - Total						\$0.00					
2030	MISC.	Construction Stockpile		30	Nov 2, 2022	SYSTEM	(\$915.20)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total					(\$915.20)				
		Construction Stockpile - Total					(\$915.20)				
		Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$915.20	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total					\$915.20				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	2030	MISC.	<b>Construction Stockpile STMI - Total</b>						<b>\$915.20</b>				
			Material		25	Aug 16, 2022	SYSTEM	\$5,268.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0086) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.				
					25	Aug 16, 2022	SYSTEM	(\$5,268.00)					
					26	Sep 2, 2022	SYSTEM	\$5,268.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.				
					26	Sep 2, 2022	SYSTEM	(\$5,268.00)					
					27	Sep 16, 2022	SYSTEM	\$5,268.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0099) due to user schirj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.				
					27	Sep 16, 2022	SYSTEM	(\$5,268.00)					
					28	Oct 3, 2022	SYSTEM	\$5,268.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schirj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.				
					28	Oct 3, 2022	SYSTEM	(\$5,268.00)					
					29	Oct 17, 2022	SYSTEM	\$5,268.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 54 on the current Payment Estimate.				
					29	Oct 17, 2022	SYSTEM	(\$5,268.00)					
					30	Nov 2, 2022	SYSTEM	\$7,024.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user schirj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.				
					30	Nov 2, 2022	SYSTEM	(\$7,024.00)					
					<b>- Total</b>						<b>\$0.00</b>		
					<b>Material - Total</b>						<b>\$0.00</b>		
					<b>2030 - Total</b>						<b>\$0.00</b>		
			2040		MISC.	Construction Stockpile		30	Nov 2, 2022	SYSTEM	(\$538.72)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						<b>- Total</b>						<b>(\$538.72)</b>	
						<b>Construction Stockpile - Total</b>						<b>(\$538.72)</b>	
						Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$538.72	Payment Estimate Item Adjustment generated Stockpile Transaction	
<b>- Total</b>						<b>\$538.72</b>							
<b>Construction Stockpile STMI - Total</b>						<b>\$538.72</b>							
Material		25				Aug 16, 2022	SYSTEM	\$3,063.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0087) due to user schirj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.				
		25				Aug 16, 2022	SYSTEM	(\$3,063.00)					
		26				Sep 2, 2022	SYSTEM	\$3,063.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.				
		26				Sep 2, 2022	SYSTEM	(\$3,063.00)					
		27	Sep 16, 2022	SYSTEM	\$3,063.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0100) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.							
		27	Sep 16, 2022	SYSTEM	(\$3,063.00)								
		28	Oct 3, 2022	SYSTEM	\$3,063.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.							
		28	Oct 3, 2022	SYSTEM	(\$3,063.00)								
		29	Oct 17, 2022	SYSTEM	\$3,063.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.							
		29	Oct 17, 2022	SYSTEM	(\$3,063.00)								



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718	2040	MISC.	Material		30	Nov 2, 2022	SYSTEM	\$4,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user schirj1 overriding Payment Estimate Exception 67 on the current Payment Estimate.			
					30	Nov 2, 2022	SYSTEM	(\$4,084.00)				
									- Total		\$0.00	
									Material - Total		\$0.00	
									2040 - Total		\$0.00	
J6S1718	2050	MISC.	Material		25	Aug 16, 2022	SYSTEM	\$3.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0088) due to user schirj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.			
					25	Aug 16, 2022	SYSTEM	(\$3.00)				
					26	Sep 2, 2022	SYSTEM	\$3.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 59 on the current Payment Estimate.			
					26	Sep 2, 2022	SYSTEM	(\$3.00)				
					27	Sep 16, 2022	SYSTEM	\$3.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0101) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.			
					27	Sep 16, 2022	SYSTEM	(\$3.00)				
					28	Oct 3, 2022	SYSTEM	\$3.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.			
					28	Oct 3, 2022	SYSTEM	(\$3.00)				
					29	Oct 17, 2022	SYSTEM	\$3.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.			
					29	Oct 17, 2022	SYSTEM	(\$3.00)				
					30	Nov 2, 2022	SYSTEM	\$4.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user schirj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.			
					30	Nov 2, 2022	SYSTEM	(\$4.00)				
									- Total		\$0.00	
									Material - Total		\$0.00	
				2050 - Total		\$0.00						
J6S1718	2060	MISC.	Material		30	Nov 2, 2022	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user schirj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.			
					30	Nov 2, 2022	SYSTEM	(\$200.00)				
									- Total		\$0.00	
									Material - Total		\$0.00	
				2060 - Total		\$0.00						
J6S1718	2080	MISC.	Material		30	Nov 2, 2022	SYSTEM	\$216.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user schirj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.			
					30	Nov 2, 2022	SYSTEM	(\$216.00)				
									- Total		\$0.00	
									Material - Total		\$0.00	
				2080 - Total		\$0.00						
J6S1718	2090	MISC.	Material		30	Nov 2, 2022	SYSTEM	\$2,838.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user schirj1 overriding Payment Estimate Exception 71 on the current Payment Estimate.			
					30	Nov 2, 2022	SYSTEM	(\$2,838.00)				
									- Total		\$0.00	
									Material - Total		\$0.00	
				2090 - Total		\$0.00						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718	2100	MISC.	Material		30	Nov 2, 2022	SYSTEM	\$949.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user schirj1 overriding Payment Estimate Exception 72 on the current Payment Estimate.		
					30	Nov 2, 2022	SYSTEM	(\$949.00)			
					<b>- Total</b>			\$0.00			
					<b>Material - Total</b>			\$0.00			
	<b>2100 - Total</b>							\$0.00			
	2110	MISC.	Construction Stockpile			25	Aug 16, 2022	SYSTEM	(\$3,678.99)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						30	Nov 2, 2022	SYSTEM	(\$1,221.80)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						<b>- Total</b>			(\$4,900.79)		
						<b>Construction Stockpile - Total</b>			(\$4,900.79)		
		Construction Stockpile STMI				18	May 2, 2022	SYSTEM	\$3,610.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						19	May 16, 2022	SYSTEM	\$1,290.79	Payment Estimate Item Adjustment generated Stockpile Transaction	
						<b>- Total</b>			\$4,900.79		
						<b>Construction Stockpile STMI - Total</b>			\$4,900.79		
		Material					25	Aug 16, 2022	SYSTEM	\$4,200.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0089) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
							25	Aug 16, 2022	SYSTEM	(\$4,200.50)	
							26	Sep 2, 2022	SYSTEM	\$4,200.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.
							26	Sep 2, 2022	SYSTEM	(\$4,200.50)	
							27	Sep 16, 2022	SYSTEM	\$4,200.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0102) due to user schirj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.
							27	Sep 16, 2022	SYSTEM	(\$4,200.50)	
							28	Oct 3, 2022	SYSTEM	\$4,200.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.
28	Oct 3, 2022						SYSTEM	(\$4,200.50)			
29	Oct 17, 2022						SYSTEM	\$4,200.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.		
29	Oct 17, 2022						SYSTEM	(\$4,200.50)			
30	Nov 2, 2022						SYSTEM	\$5,595.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user schirj1 overriding Payment Estimate Exception 73 on the current Payment Estimate.		
30	Nov 2, 2022						SYSTEM	(\$5,595.50)			
				<b>- Total</b>			\$0.00				
				<b>Material - Total</b>			\$0.00				
<b>2110 - Total</b>							\$0.00				
2120	MISC.	Material			25	Aug 16, 2022	SYSTEM	\$12,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0090) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.		
					25	Aug 16, 2022	SYSTEM	(\$12,740.00)			
					26	Sep 2, 2022	SYSTEM	\$12,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.		
					26	Sep 2, 2022	SYSTEM	(\$12,740.00)			
					27	Sep 16, 2022	SYSTEM	\$12,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0103) due to user schirj1 overriding Payment Estimate Exception 63 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S1718	2120	MISC.	Material		27	Sep 16, 2022	SYSTEM	(\$12,740.00)							
					28	Oct 3, 2022	SYSTEM	\$12,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 62 on the current Payment Estimate.						
					28	Oct 3, 2022	SYSTEM	(\$12,740.00)							
					29	Oct 17, 2022	SYSTEM	\$12,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.						
					29	Oct 17, 2022	SYSTEM	(\$12,740.00)							
					30	Nov 2, 2022	SYSTEM	\$12,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user schirj1 overriding Payment Estimate Exception 74 on the current Payment Estimate.						
					30	Nov 2, 2022	SYSTEM	(\$12,740.00)							
					<b>- Total</b>							<b>\$0.00</b>			
					<b>Material - Total</b>							<b>\$0.00</b>			
					<b>2120 - Total</b>							<b>\$0.00</b>			
				2180	MISC. FENCING	Construction Stockpile		44	Jun 2, 2023	SYSTEM	(\$26,821.55)	Payment Estimate Item Adjustment generated Stockpile Transaction			
								<b>- Total</b>							<b>(\$26,821.55)</b>
						<b>Construction Stockpile - Total</b>							<b>(\$26,821.55)</b>		
						Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$26,821.55	Payment Estimate Item Adjustment generated Stockpile Transaction			
	<b>- Total</b>							<b>\$26,821.55</b>							
<b>Construction Stockpile STMI - Total</b>							<b>\$26,821.55</b>								
Material		44	Jun 2, 2023			SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user thursw1 overriding Payment Estimate Exception 9 on the current Payment Estimate.							
		44	Jun 2, 2023			SYSTEM	(\$34,970.00)								
		45	Jun 19, 2023			SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.							
		45	Jun 19, 2023			SYSTEM	(\$34,970.00)								
		46	Jun 30, 2023			SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.							
		46	Jun 30, 2023			SYSTEM	(\$34,970.00)								
		47	Jul 17, 2023			SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.							
		47	Jul 17, 2023			SYSTEM	(\$34,970.00)								
		48	Aug 2, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user thursw1 overriding Payment Estimate Exception 8 on the current Payment Estimate.									
		48	Aug 2, 2023	SYSTEM	(\$34,970.00)										
		49	Aug 16, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.									
		49	Aug 16, 2023	SYSTEM	(\$34,970.00)										
	50	Sep 5, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
	50	Sep 5, 2023	SYSTEM	(\$34,970.00)											
	51	Sep 19, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
	51	Sep 19, 2023	SYSTEM	(\$34,970.00)											



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	2180	MISC. FENCING	Material			2023							
					52	Oct 3, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					52	Oct 3, 2023	SYSTEM	(\$34,970.00)					
					53	Oct 16, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					53	Oct 16, 2023	SYSTEM	(\$34,970.00)					
					54	Nov 2, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					54	Nov 2, 2023	SYSTEM	(\$34,970.00)					
					55	Nov 16, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					55	Nov 16, 2023	SYSTEM	(\$34,970.00)					
					56	Dec 4, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					56	Dec 4, 2023	SYSTEM	(\$34,970.00)					
					57	Dec 18, 2023	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					57	Dec 18, 2023	SYSTEM	(\$34,970.00)					
					58	Jan 2, 2024	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					58	Jan 2, 2024	SYSTEM	(\$34,970.00)					
					59	Jan 16, 2024	SYSTEM	\$34,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					59	Jan 16, 2024	SYSTEM	(\$34,970.00)					
								- Total				\$0.00	
								Material - Total				\$0.00	
								2180 - Total				\$0.00	
2190	MISC. FENCING	Construction Stockpile		44	Jun 2, 2023	SYSTEM	(\$3,942.37)	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total			(\$3,942.37)						
			Construction Stockpile - Total			(\$3,942.37)							
		Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$3,942.37	Payment Estimate Item Adjustment generated Stockpile Transaction					
				- Total			\$3,942.37						
			Construction Stockpile STMI - Total			\$3,942.37							
		Material		44	Jun 2, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user thursw1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				44	Jun 2, 2023	SYSTEM	(\$4,440.00)						
				45	Jun 19, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
				45	Jun 19, 2023	SYSTEM	(\$4,440.00)						
	46		Jun 30, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.							
	46		Jun 30, 2023	SYSTEM	(\$4,440.00)								



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	2190	MISC. FENCING	Material		47	Jul 17, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					47	Jul 17, 2023	SYSTEM	(\$4,440.00)						
					48	Aug 2, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user thursw1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					48	Aug 2, 2023	SYSTEM	(\$4,440.00)						
					49	Aug 16, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					49	Aug 16, 2023	SYSTEM	(\$4,440.00)						
					50	Sep 5, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					50	Sep 5, 2023	SYSTEM	(\$4,440.00)						
					51	Sep 19, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					51	Sep 19, 2023	SYSTEM	(\$4,440.00)						
					52	Oct 3, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					52	Oct 3, 2023	SYSTEM	(\$4,440.00)						
					53	Oct 16, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					53	Oct 16, 2023	SYSTEM	(\$4,440.00)						
					54	Nov 2, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					54	Nov 2, 2023	SYSTEM	(\$4,440.00)						
					55	Nov 16, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					55	Nov 16, 2023	SYSTEM	(\$4,440.00)						
					56	Dec 4, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					56	Dec 4, 2023	SYSTEM	(\$4,440.00)						
					57	Dec 18, 2023	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					57	Dec 18, 2023	SYSTEM	(\$4,440.00)						
					58	Jan 2, 2024	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					58	Jan 2, 2024	SYSTEM	(\$4,440.00)						
					59	Jan 16, 2024	SYSTEM	\$4,440.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					59	Jan 16, 2024	SYSTEM	(\$4,440.00)						
													<b>- Total</b>	<b>\$0.00</b>
													<b>Material - Total</b>	<b>\$0.00</b>
													<b>2190 - Total</b>	<b>\$0.00</b>



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	2205	MISC.	Material		45	Jun 19, 2023	SYSTEM	\$75,284.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					45	Jun 19, 2023	SYSTEM	(\$75,284.00)						
					46	Jun 30, 2023	SYSTEM	\$75,284.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					46	Jun 30, 2023	SYSTEM	(\$75,284.00)						
					47	Jul 17, 2023	SYSTEM	\$75,284.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					47	Jul 17, 2023	SYSTEM	(\$75,284.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>2205 - Total</b>								<b>\$0.00</b>	
					2210	TYPE D BARRIER	Material		20	Jun 2, 2022	SYSTEM	\$18,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	
									20	Jun 2, 2022	SYSTEM	(\$18,900.00)		
									21	Jun 16, 2022	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
									21	Jun 16, 2022	SYSTEM	(\$37,940.00)		
22	Jul 1, 2022	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
22	Jul 1, 2022	SYSTEM	(\$37,940.00)											
23	Jul 18, 2022	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
23	Jul 18, 2022	SYSTEM	(\$37,940.00)											
24	Aug 2, 2022	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user steppr1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
24	Aug 2, 2022	SYSTEM	(\$37,940.00)											
25	Aug 16, 2022	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0091) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.										
25	Aug 16, 2022	SYSTEM	(\$37,940.00)											
26	Sep 2, 2022	SYSTEM	\$37,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
26	Sep 2, 2022	SYSTEM	(\$37,940.00)											
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>2210 - Total</b>								<b>\$0.00</b>						
2220	SIDEWALK (BRIDGES)	Material		19	May 16, 2022	SYSTEM	\$19,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.						
				19	May 16, 2022	SYSTEM	(\$19,125.00)							
				20	Jun 2, 2022	SYSTEM	\$19,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.						
				20	Jun 2, 2022	SYSTEM	(\$19,125.00)							
				21	Jun 16, 2022	SYSTEM	\$38,403.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user schirj1 overriding Payment						





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	2220	SIDEWALK (BRIDGES)	Material						Estimate Exception 26 on the current Payment Estimate.					
					21	Jun 16, 2022	SYSTEM	(\$38,403.00)						
					22	Jul 1, 2022	SYSTEM	\$38,403.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					22	Jul 1, 2022	SYSTEM	(\$38,403.00)						
					23	Jul 18, 2022	SYSTEM	\$38,403.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					23	Jul 18, 2022	SYSTEM	(\$38,403.00)						
					24	Aug 2, 2022	SYSTEM	\$38,403.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user steppr1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					24	Aug 2, 2022	SYSTEM	(\$38,403.00)						
					25	Aug 16, 2022	SYSTEM	\$38,403.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0092) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$38,403.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>2220 - Total</b>								<b>\$0.00</b>	
					2230		HALF-SOLE REPAIR	Material		19	May 16, 2022	SYSTEM	\$487.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
19	May 16, 2022	SYSTEM	(\$487.50)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>										<b>\$0.00</b>				
Overrun	Overrun	21	Jun 16, 2022	SYSTEM						(\$7,150.00)				
		49	Aug 16, 2023	SYSTEM						\$7,150.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.65.00000 - 65.00000, 'is applied (if non-zero).			
<b>Overrun - Total</b>										<b>\$0.00</b>				
<b>Overrun - Total</b>								<b>\$0.00</b>						
<b>2230 - Total</b>								<b>\$0.00</b>						
2240		OPEN CELL FOAM JOINT SEAL	Material		20	Jun 2, 2022	SYSTEM	\$6,930.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$6,930.00)						
					21	Jun 16, 2022	SYSTEM	\$10,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					21	Jun 16, 2022	SYSTEM	(\$10,318.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>2240 - Total</b>								<b>\$0.00</b>						
2270		BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		27	Sep 16, 2022	SYSTEM	\$94,752.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0104) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$94,752.00)						
					28	Oct 3, 2022	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$105,336.00)						
					29	Oct 17, 2022	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	2270	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material			2022			Estimate Item Adjustment (0040) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$105,336.00)						
					30	Nov 2, 2022	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$105,336.00)						
					31	Nov 16, 2022	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$105,336.00)						
					32	Dec 2, 2022	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$105,336.00)						
					33	Dec 16, 2022	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$105,336.00)						
					34	Jan 3, 2023	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$105,336.00)						
					35	Jan 17, 2023	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$105,336.00)						
					36	Feb 2, 2023	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$105,336.00)						
					37	Feb 16, 2023	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					37	Feb 16, 2023	SYSTEM	(\$105,336.00)						
					38	Mar 2, 2023	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					38	Mar 2, 2023	SYSTEM	(\$105,336.00)						
					39	Mar 16, 2023	SYSTEM	\$105,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					39	Mar 16, 2023	SYSTEM	(\$105,336.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>2270 - Total</b>								<b>\$0.00</b>	
					2280		MISC. FENCING	Material		44	Jun 2, 2023	SYSTEM	\$59,899.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user thursw1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										44	Jun 2, 2023	SYSTEM	(\$59,899.00)	
										45	Jun 19, 2023	SYSTEM	\$59,899.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
45	Jun 19, 2023	SYSTEM	(\$59,899.00)											
46	Jun 30, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	2280	MISC. FENCING	Material			2023			Estimate Item Adjustment (0061) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$79,765.00)	
					47	Jul 17, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$79,765.00)	
					48	Aug 2, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user thursw1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$79,765.00)	
					49	Aug 16, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$79,765.00)	
					50	Sep 5, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$79,765.00)	
					51	Sep 19, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$79,765.00)	
					52	Oct 3, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$79,765.00)	
					53	Oct 16, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$79,765.00)	
					54	Nov 2, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$79,765.00)	
					55	Nov 16, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$79,765.00)	
					56	Dec 4, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					56	Dec 4, 2023	SYSTEM	(\$79,765.00)	
					57	Dec 18, 2023	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					57	Dec 18, 2023	SYSTEM	(\$79,765.00)	
					58	Jan 2, 2024	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					58	Jan 2, 2024	SYSTEM	(\$79,765.00)	
					59	Jan 16, 2024	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					59	Jan 16, 2024	SYSTEM	(\$79,765.00)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	2280	MISC. FENCING	Material		60	Feb 2, 2024	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					60	Feb 2, 2024	SYSTEM	(\$79,765.00)					
					61	Feb 16, 2024	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					61	Feb 16, 2024	SYSTEM	(\$79,765.00)					
					62	Mar 4, 2024	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					62	Mar 4, 2024	SYSTEM	(\$79,765.00)					
					63	Mar 15, 2024	SYSTEM	\$79,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					63	Mar 15, 2024	SYSTEM	(\$79,765.00)					
					<b>- Total</b>						<b>\$0.00</b>		
					<b>Material - Total</b>						<b>\$0.00</b>		
					<b>2280 - Total</b>						<b>\$0.00</b>		
				2290	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Construction Stockpile		21	Jun 16, 2022	SYSTEM	(\$17,993.50)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								<b>- Total</b>				<b>(\$17,993.50)</b>	
							<b>Construction Stockpile - Total</b>				<b>(\$17,993.50)</b>		
						Construction Stockpile STMI		12	Feb 1, 2022	SYSTEM	\$17,993.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
	<b>- Total</b>							<b>\$17,993.50</b>					
<b>Construction Stockpile STMI - Total</b>							<b>\$17,993.50</b>						
Material		21	Jun 16, 2022			SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
		21	Jun 16, 2022			SYSTEM	(\$52,026.00)						
		22	Jul 1, 2022			SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
		22	Jul 1, 2022			SYSTEM	(\$52,026.00)						
		23	Jul 18, 2022			SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
		23	Jul 18, 2022			SYSTEM	(\$52,026.00)						
		24	Aug 2, 2022			SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user steppr1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
		24	Aug 2, 2022			SYSTEM	(\$52,026.00)						
		25	Aug 16, 2022			SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0093) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
		25	Aug 16, 2022	SYSTEM	(\$52,026.00)								
		26	Sep 2, 2022	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.							
		26	Sep 2, 2022	SYSTEM	(\$52,026.00)								
	27	Sep 16, 2022	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0105) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.								
	27	Sep 16, 2022	SYSTEM	(\$52,026.00)									
	28	Oct 3,	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment								



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	2290	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material			2022			Estimate Item Adjustment (0046) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					28	Oct 3, 2022	SYSTEM	(\$52,026.00)	
					29	Oct 17, 2022	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					29	Oct 17, 2022	SYSTEM	(\$52,026.00)	
					30	Nov 2, 2022	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					30	Nov 2, 2022	SYSTEM	(\$52,026.00)	
					31	Nov 16, 2022	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					31	Nov 16, 2022	SYSTEM	(\$52,026.00)	
					32	Dec 2, 2022	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					32	Dec 2, 2022	SYSTEM	(\$52,026.00)	
					33	Dec 16, 2022	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					33	Dec 16, 2022	SYSTEM	(\$52,026.00)	
					34	Jan 3, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					34	Jan 3, 2023	SYSTEM	(\$52,026.00)	
					35	Jan 17, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					35	Jan 17, 2023	SYSTEM	(\$52,026.00)	
					36	Feb 2, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					36	Feb 2, 2023	SYSTEM	(\$52,026.00)	
					37	Feb 16, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					37	Feb 16, 2023	SYSTEM	(\$52,026.00)	
					38	Mar 2, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					38	Mar 2, 2023	SYSTEM	(\$52,026.00)	
					39	Mar 16, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					39	Mar 16, 2023	SYSTEM	(\$52,026.00)	
					40	Apr 3, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					40	Apr 3, 2023	SYSTEM	(\$52,026.00)	
					41	Apr 17, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					41	Apr 17, 2023	SYSTEM	(\$52,026.00)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718	2290	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		42	May 1, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					42	May 1, 2023	SYSTEM	(\$52,026.00)	
					43	May 16, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					43	May 16, 2023	SYSTEM	(\$52,026.00)	
					44	Jun 2, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user thursw1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					44	Jun 2, 2023	SYSTEM	(\$52,026.00)	
					45	Jun 19, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					45	Jun 19, 2023	SYSTEM	(\$52,026.00)	
					46	Jun 30, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$52,026.00)	
					47	Jul 17, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$52,026.00)	
					48	Aug 2, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user thursw1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$52,026.00)	
					49	Aug 16, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$52,026.00)	
					50	Sep 5, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$52,026.00)	
					51	Sep 19, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$52,026.00)	
					52	Oct 3, 2023	SYSTEM	\$52,026.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$52,026.00)	
					53	Oct 16, 2023	SYSTEM	\$61,161.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$61,161.00)	
					54	Nov 2, 2023	SYSTEM	\$61,161.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$61,161.00)	
					55	Nov 16, 2023	SYSTEM	\$61,161.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$61,161.00)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S1718	2290	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Material		56	Dec 4, 2023	SYSTEM	\$61,161.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					56	Dec 4, 2023	SYSTEM	(\$61,161.00)		
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>2290 - Total</b>							\$0.00		
	2310	PILE POINT REINFORCEMENT	Construction Stockpile		21	Jun 16, 2022	SYSTEM	(\$1,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$1,050.00)	
				Construction Stockpile - Total					(\$1,050.00)	
				Construction Stockpile STMI	12	Feb 1, 2022	SYSTEM	\$1,050.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
		- Total						\$1,050.00		
		Construction Stockpile STMI - Total					\$1,050.00			
		Material	21	Jun 16, 2022	SYSTEM	\$4,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
			21	Jun 16, 2022	SYSTEM	(\$4,200.00)				
			- Total					\$0.00		
			Material - Total					\$0.00		
	<b>2310 - Total</b>							\$0.00		
	2320	CLASS B CONCRETE (SUBSTRUCTURE)	Material		22	Jul 1, 2022	SYSTEM	\$65,884.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					22	Jul 1, 2022	SYSTEM	(\$65,884.00)		
					23	Jul 18, 2022	SYSTEM	\$65,884.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					23	Jul 18, 2022	SYSTEM	(\$65,884.00)		
					24	Aug 2, 2022	SYSTEM	\$65,884.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user steppr1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					24	Aug 2, 2022	SYSTEM	(\$65,884.00)		
				25	Aug 16, 2022	SYSTEM	\$65,884.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0094) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				25	Aug 16, 2022	SYSTEM	(\$65,884.00)			
- Total					\$0.00					
Material - Total					\$0.00					
<b>2320 - Total</b>							\$0.00			
2340	SLAB ON CONCRETE NU-GIRDER	Material		24	Aug 2, 2022	SYSTEM	\$194,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user steppr1 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
				24	Aug 2, 2022	SYSTEM	(\$194,400.00)			
				25	Aug 16, 2022	SYSTEM	\$410,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0095) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
				25	Aug 16, 2022	SYSTEM	(\$410,400.00)			
				26	Sep 2, 2022	SYSTEM	\$410,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
				26	Sep 2, 2022	SYSTEM	(\$410,400.00)			
			- Total					\$0.00		
Material - Total					\$0.00					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S1718	<b>2340 - Total</b>								<b>\$0.00</b>						
	2350	SIDEWALK (BRIDGES)	Material			26	Sep 2, 2022	SYSTEM	\$11,609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
						26	Sep 2, 2022	SYSTEM	(\$11,609.00)						
						27	Sep 16, 2022	SYSTEM	\$11,609.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0106) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
						27	Sep 16, 2022	SYSTEM	(\$11,609.00)						
									<b>- Total</b>				<b>\$0.00</b>		
									<b>Material - Total</b>				<b>\$0.00</b>		
						<b>2350 - Total</b>								<b>\$0.00</b>	
						2380	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	Material			24	Aug 2, 2022	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user steppr1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
	24	Aug 2, 2022	SYSTEM	(\$3,600.00)											
	25	Aug 16, 2022	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0096) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
	25	Aug 16, 2022	SYSTEM	(\$3,600.00)											
				<b>- Total</b>									<b>\$0.00</b>		
				<b>Material - Total</b>									<b>\$0.00</b>		
	<b>2380 - Total</b>										<b>\$0.00</b>				
	2390	SLAB DRAIN	Material								24	Aug 2, 2022	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
						24	Aug 2, 2022	SYSTEM	(\$2,880.00)						
						25	Aug 16, 2022	SYSTEM	\$2,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0097) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
						25	Aug 16, 2022	SYSTEM	(\$2,880.00)						
									<b>- Total</b>				<b>\$0.00</b>		
									<b>Material - Total</b>				<b>\$0.00</b>		
						<b>2390 - Total</b>								<b>\$0.00</b>	
						2400	VERTICAL DRAIN AT END BENTS	Material			26	Sep 2, 2022	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
	26	Sep 2, 2022	SYSTEM	(\$9,200.00)											
	27	Sep 16, 2022	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0107) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
27	Sep 16, 2022	SYSTEM	(\$9,200.00)												
28	Oct 3, 2022	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.											
28	Oct 3, 2022	SYSTEM	(\$9,200.00)												
29	Oct 17, 2022	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.											
29	Oct 17, 2022	SYSTEM	(\$9,200.00)												
30	Nov 2, 2022	SYSTEM	\$9,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0080) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.											
30	Nov 2, 2022	SYSTEM	(\$9,200.00)												
			<b>- Total</b>									<b>\$0.00</b>			





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718	2400	VERTICAL DRAIN AT END BENTS	Material - Total					\$0.00				
	2400 - Total							\$0.00				
	2410	LAMINATED NEOPRENE BEARING PAD (TAPERED)	Construction Stockpile		26	Sep 2, 2022	SYSTEM	(\$6,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total							(\$6,600.00)				
	Construction Stockpile - Total							(\$6,600.00)				
			Construction Stockpile STMI		12	Feb 1, 2022	SYSTEM	\$6,600.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
	- Total							\$6,600.00				
	Construction Stockpile STMI - Total							\$6,600.00				
	2410 - Total							\$0.00				
	5002	MISC. GRADING	Overrun	Overrun	45	Jun 19, 2023	SYSTEM	(\$384.00)				
					47	Jul 17, 2023	SYSTEM	(\$416.00)				
					54	Nov 2, 2023	SYSTEM	(\$4,800.00)				
					65	Apr 16, 2024	SYSTEM	\$5,600.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,1600.00000 - 1600.00000, 'is applied (if non-zero).			
	Overrun - Total							\$0.00				
	Overrun - Total							\$0.00				
	5002 - Total							\$0.00				
	5008	MISC. ITS	Material		53	Oct 16, 2023	SYSTEM	\$7,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					53	Oct 16, 2023	SYSTEM	(\$7,875.00)				
					54	Nov 2, 2023	SYSTEM	\$7,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.			
					54	Nov 2, 2023	SYSTEM	(\$7,875.00)				
					55	Nov 16, 2023	SYSTEM	\$7,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					55	Nov 16, 2023	SYSTEM	(\$7,875.00)				
					56	Dec 4, 2023	SYSTEM	\$7,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
	56				Dec 4, 2023	SYSTEM	(\$7,875.00)					
	57				Dec 18, 2023	SYSTEM	\$7,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
	57				Dec 18, 2023	SYSTEM	(\$7,875.00)					
- Total							\$0.00					
Material - Total							\$0.00					
5008 - Total							\$0.00					
5009	MISC. ITS	Material		53	Oct 16, 2023	SYSTEM	\$1,566.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				
				53	Oct 16, 2023	SYSTEM	(\$1,566.60)					
				54	Nov 2, 2023	SYSTEM	\$1,566.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.				
				54	Nov 2, 2023	SYSTEM	(\$1,566.60)					
				55	Nov 16, 2023	SYSTEM	\$1,566.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718	5009	MISC. ITS	Material		55	Nov 16, 2023	SYSTEM	(\$1,566.60)						
					56	Dec 4, 2023	SYSTEM	\$1,566.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					56	Dec 4, 2023	SYSTEM	(\$1,566.60)						
					57	Dec 18, 2023	SYSTEM	\$1,566.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					57	Dec 18, 2023	SYSTEM	(\$1,566.60)						
									- Total			\$0.00		
									Material - Total			\$0.00		
									5009 - Total			\$0.00		
						5010	MISC. ITS	Material		53	Oct 16, 2023	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
										53	Oct 16, 2023	SYSTEM	(\$1,344.00)	
54	Nov 2, 2023	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
54	Nov 2, 2023	SYSTEM	(\$1,344.00)											
55	Nov 16, 2023	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
55	Nov 16, 2023	SYSTEM	(\$1,344.00)											
56	Dec 4, 2023	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
56	Dec 4, 2023	SYSTEM	(\$1,344.00)											
57	Dec 18, 2023	SYSTEM	\$1,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.										
57	Dec 18, 2023	SYSTEM	(\$1,344.00)											
				- Total			\$0.00							
				Material - Total			\$0.00							
				5010 - Total			\$0.00							
	5019	WATER - UTILITY ITEM	Material		52	Oct 3, 2023	SYSTEM	\$5,940.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					52	Oct 3, 2023	SYSTEM	(\$5,940.69)						
					53	Oct 16, 2023	SYSTEM	\$5,940.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					53	Oct 16, 2023	SYSTEM	(\$5,940.69)						
					54	Nov 2, 2023	SYSTEM	\$5,940.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					54	Nov 2, 2023	SYSTEM	(\$5,940.69)						
					55	Nov 16, 2023	SYSTEM	\$5,940.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					55	Nov 16, 2023	SYSTEM	(\$5,940.69)						
					56	Dec 4, 2023	SYSTEM	\$5,940.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					56	Dec 4, 2023	SYSTEM	(\$5,940.69)						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	5019	WATER - UTILITY ITEM	Material	- Total				\$0.00					
			Material - Total					\$0.00					
			5019 - Total					\$0.00					
	5021	15 IN. GROUP A FLARED END SECT	Material			55	Nov 16, 2023	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
						55	Nov 16, 2023	SYSTEM	(\$2,254.51)				
						56	Dec 4, 2023	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
						56	Dec 4, 2023	SYSTEM	(\$2,254.51)				
						57	Dec 18, 2023	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
						57	Dec 18, 2023	SYSTEM	(\$2,254.51)				
						58	Jan 2, 2024	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
						58	Jan 2, 2024	SYSTEM	(\$2,254.51)				
						59	Jan 16, 2024	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
						59	Jan 16, 2024	SYSTEM	(\$2,254.51)				
						60	Feb 2, 2024	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
						60	Feb 2, 2024	SYSTEM	(\$2,254.51)				
						61	Feb 16, 2024	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
						61	Feb 16, 2024	SYSTEM	(\$2,254.51)				
						62	Mar 4, 2024	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
						62	Mar 4, 2024	SYSTEM	(\$2,254.51)				
						63	Mar 15, 2024	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
						63	Mar 15, 2024	SYSTEM	(\$2,254.51)				
						64	Apr 2, 2024	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
						64	Apr 2, 2024	SYSTEM	(\$2,254.51)				
						65	Apr 16, 2024	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						65	Apr 16, 2024	SYSTEM	(\$2,254.51)				
						66	May 2, 2024	SYSTEM	\$2,254.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
						66	May 2, 2024	SYSTEM	(\$2,254.51)				
											- Total	\$0.00	
							Material - Total					\$0.00	
							5021 - Total					\$0.00	
	5025	MISC.	Material		55	Nov 16, 2023	SYSTEM	\$21,773.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718	5025	MISC.	Material						Estimate Exception 21 on the current Payment Estimate.				
					55	Nov 16, 2023	SYSTEM	(\$21,773.64)					
					56	Dec 4, 2023	SYSTEM	\$21,773.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
					56	Dec 4, 2023	SYSTEM	(\$21,773.64)					
									<b>- Total</b>	<b>\$0.00</b>			
										<b>Material - Total</b>	<b>\$0.00</b>		
										<b>5025 - Total</b>	<b>\$0.00</b>		
	5029	MISC.	Material			57	Dec 18, 2023	SYSTEM	\$3,709.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
						57	Dec 18, 2023	SYSTEM	(\$3,709.98)				
												<b>- Total</b>	<b>\$0.00</b>
												<b>Material - Total</b>	<b>\$0.00</b>
									<b>5029 - Total</b>	<b>\$0.00</b>			
5030	MISC.	Material			57	Dec 18, 2023	SYSTEM	\$8,116.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					57	Dec 18, 2023	SYSTEM	(\$8,116.90)					
											<b>- Total</b>	<b>\$0.00</b>	
												<b>Material - Total</b>	<b>\$0.00</b>
									<b>5030 - Total</b>	<b>\$0.00</b>			
<b>J6S1718 - Total</b>								<b>\$212,560.17</b>					
J6S1718B	2450	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	Overrun	Overrun	1	Aug 16, 2021	SYSTEM	(\$215.00)					
					2	Sep 1, 2021	SYSTEM	(\$4,868.89)					
					4	Oct 1, 2021	SYSTEM	\$5,083.89	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.30000 - 4.30000, 'is applied (if non-zero).				
												<b>Overrun - Total</b>	<b>\$0.00</b>
										<b>Overrun - Total</b>	<b>\$0.00</b>		
									<b>2450 - Total</b>	<b>\$0.00</b>			
2470	REMOVAL OF FLOOR SHEETING ACM ON WOOD	Overrun	Overrun		1	Aug 16, 2021	SYSTEM	(\$780.00)					
					4	Oct 1, 2021	SYSTEM	\$780.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',19.50000 - 19.50000, 'is applied (if non-zero).				
											<b>Overrun - Total</b>	<b>\$0.00</b>	
												<b>Overrun - Total</b>	<b>\$0.00</b>
									<b>2470 - Total</b>	<b>\$0.00</b>			
2510	EMBANKMENT IN PLACE	Material			25	Aug 16, 2022	SYSTEM	\$1,742.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					25	Aug 16, 2022	SYSTEM	(\$1,742.40)					
					26	Sep 2, 2022	SYSTEM	\$3,281.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					26	Sep 2, 2022	SYSTEM	(\$3,281.40)					
					27	Sep 16, 2022	SYSTEM	\$3,281.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0082) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					27	Sep 16, 2022	SYSTEM	(\$3,281.40)					
					28	Oct 3, 2022	SYSTEM	\$3,281.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	2510	EMBANKMENT IN PLACE	Material		28	Oct 3, 2022	SYSTEM	(\$3,281.40)						
					29	Oct 17, 2022	SYSTEM	\$3,281.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$3,281.40)						
					30	Nov 2, 2022	SYSTEM	\$3,640.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$3,640.50)						
					31	Nov 16, 2022	SYSTEM	\$6,471.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$6,471.90)						
					32	Dec 2, 2022	SYSTEM	\$6,471.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$6,471.90)						
					33	Dec 16, 2022	SYSTEM	\$6,471.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$6,471.90)						
					34	Jan 3, 2023	SYSTEM	\$6,471.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$6,471.90)						
					35	Jan 17, 2023	SYSTEM	\$6,471.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$6,471.90)						
					36	Feb 2, 2023	SYSTEM	\$6,471.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$6,471.90)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>2510 - Total</b>								<b>\$0.00</b>	
J6S1718B	2520	COMPACTING EMBANKMENT	Material		26	Sep 2, 2022	SYSTEM	\$2,907.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$2,907.00)						
					27	Sep 16, 2022	SYSTEM	\$2,907.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0083) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$2,907.00)						
					28	Oct 3, 2022	SYSTEM	\$2,907.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$2,907.00)						
					29	Oct 17, 2022	SYSTEM	\$4,182.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$4,182.00)						
					30	Nov 2, 2022	SYSTEM	\$5,161.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					



### Line Item Adjustments by Estimate

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	2520	COMPACTING EMBANKMENT	Material		30	Nov 2, 2022	SYSTEM	(\$5,161.20)						
					31	Nov 16, 2022	SYSTEM	\$10,802.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$10,802.65)						
					32	Dec 2, 2022	SYSTEM	\$10,802.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$10,802.65)						
					33	Dec 16, 2022	SYSTEM	\$10,802.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$10,802.65)						
					34	Jan 3, 2023	SYSTEM	\$10,802.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$10,802.65)						
					35	Jan 17, 2023	SYSTEM	\$10,802.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$10,802.65)						
					36	Feb 2, 2023	SYSTEM	\$10,802.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$10,802.65)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>2520 - Total</b>								<b>\$0.00</b>						
2530	COMPACTING IN CUT	Material			26	Sep 2, 2022	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$1,620.00)						
					27	Sep 16, 2022	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0084) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$1,620.00)						
					28	Oct 3, 2022	SYSTEM	\$1,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$1,620.00)						
					29	Oct 17, 2022	SYSTEM	\$2,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$2,120.00)						
					30	Nov 2, 2022	SYSTEM	\$3,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$3,330.00)						
					31	Nov 16, 2022	SYSTEM	\$8,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$8,050.00)						
					32	Dec 2, 2022	SYSTEM	\$8,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	2530	COMPACTING IN CUT	Material		32	Dec 2, 2022	SYSTEM	(\$8,050.00)	
					33	Dec 16, 2022	SYSTEM	\$8,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					33	Dec 16, 2022	SYSTEM	(\$8,050.00)	
					34	Jan 3, 2023	SYSTEM	\$8,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					34	Jan 3, 2023	SYSTEM	(\$8,050.00)	
					35	Jan 17, 2023	SYSTEM	\$8,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					35	Jan 17, 2023	SYSTEM	(\$8,050.00)	
					36	Feb 2, 2023	SYSTEM	\$8,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					36	Feb 2, 2023	SYSTEM	(\$8,050.00)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>2530 - Total</b>								<b>\$0.00</b>	
2590		TYPE 5 AGGREGATE FOR BASE	Material		10	Jan 3, 2022	SYSTEM	\$1,328.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Jan 3, 2022	SYSTEM	(\$1,328.04)	
					11	Jan 18, 2022	SYSTEM	\$3,194.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Jan 18, 2022	SYSTEM	(\$3,194.73)	
					12	Feb 1, 2022	SYSTEM	\$7,126.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Feb 1, 2022	SYSTEM	(\$7,126.56)	
					13	Feb 16, 2022	SYSTEM	\$7,126.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Feb 16, 2022	SYSTEM	(\$7,126.56)	
					14	Mar 1, 2022	SYSTEM	\$7,126.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Mar 1, 2022	SYSTEM	(\$7,126.56)	
					15	Mar 16, 2022	SYSTEM	\$7,126.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Mar 16, 2022	SYSTEM	(\$7,126.56)	
					16	Apr 4, 2022	SYSTEM	\$11,266.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Apr 4, 2022	SYSTEM	(\$11,266.42)	
					17	Apr 18, 2022	SYSTEM	\$12,498.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Apr 18, 2022	SYSTEM	(\$12,498.44)	
					18	May 2, 2022	SYSTEM	\$14,427.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	2590	TYPE 5 AGGREGATE FOR BASE	Material		18	May 2, 2022	SYSTEM	(\$14,427.38)						
					19	May 16, 2022	SYSTEM	\$15,278.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$15,278.51)						
					20	Jun 2, 2022	SYSTEM	\$18,088.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$18,088.75)						
					21	Jun 16, 2022	SYSTEM	\$21,935.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					21	Jun 16, 2022	SYSTEM	(\$21,935.91)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					Overrun	Overrun	37	Feb 16, 2023	SYSTEM	(\$3,426.51)				
							38	Mar 2, 2023	SYSTEM	\$3,426.51	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.30000 - 6.30000', is applied (if non-zero).			
							<b>Overrun - Total</b>							
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>2590 - Total</b>								<b>\$0.00</b>	
					2650	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Overrun	Overrun	58	Jan 2, 2024	SYSTEM	(\$15,350.85)		
63	Mar 15, 2024	SYSTEM	\$15,350.85	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',124.50000 - 124.50000', is applied (if non-zero).										
<b>Overrun - Total</b>									<b>\$0.00</b>					
<b>Overrun - Total</b>									<b>\$0.00</b>					
<b>2650 - Total</b>								<b>\$0.00</b>						
2670	MISC.	Material		32	Dec 2, 2022	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
				32	Dec 2, 2022	SYSTEM	(\$170,343.62)							
				33	Dec 16, 2022	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
				33	Dec 16, 2022	SYSTEM	(\$170,343.62)							
				34	Jan 3, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
				34	Jan 3, 2023	SYSTEM	(\$170,343.62)							
				35	Jan 17, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
				35	Jan 17, 2023	SYSTEM	(\$170,343.62)							
				36	Feb 2, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						
				36	Feb 2, 2023	SYSTEM	(\$170,343.62)							
				37	Feb 16, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				37	Feb 16, 2023	SYSTEM	(\$170,343.62)							
				38	Mar 2, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment						





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	2670	MISC.	Material						Estimate Exception 2 on the current Payment Estimate.
				38	Mar 2, 2023	SYSTEM	(\$170,343.62)		
				39	Mar 16, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				39	Mar 16, 2023	SYSTEM	(\$170,343.62)		
				40	Apr 3, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				40	Apr 3, 2023	SYSTEM	(\$170,343.62)		
				41	Apr 17, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				41	Apr 17, 2023	SYSTEM	(\$170,343.62)		
				42	May 1, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				42	May 1, 2023	SYSTEM	(\$170,343.62)		
				43	May 16, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				43	May 16, 2023	SYSTEM	(\$170,343.62)		
				44	Jun 2, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thursw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				44	Jun 2, 2023	SYSTEM	(\$170,343.62)		
				45	Jun 19, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				45	Jun 19, 2023	SYSTEM	(\$170,343.62)		
				46	Jun 30, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				46	Jun 30, 2023	SYSTEM	(\$170,343.62)		
				47	Jul 17, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				47	Jul 17, 2023	SYSTEM	(\$170,343.62)		
				48	Aug 2, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user thursw1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				48	Aug 2, 2023	SYSTEM	(\$170,343.62)		
				49	Aug 16, 2023	SYSTEM	\$170,343.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				49	Aug 16, 2023	SYSTEM	(\$170,343.62)		
				50	Sep 5, 2023	SYSTEM	\$171,396.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				50	Sep 5, 2023	SYSTEM	(\$171,396.18)		
				51	Sep 19, 2023	SYSTEM	\$171,396.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				51	Sep 19, 2023	SYSTEM	(\$171,396.18)		
52	Oct 3, 2023	SYSTEM	\$171,396.18	This adjustment offsets the original system-generated Material Payment					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	2670	MISC.	Material			2023			Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					52	Oct 3, 2023	SYSTEM	(\$171,396.18)						
					53	Oct 16, 2023	SYSTEM	\$171,396.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					53	Oct 16, 2023	SYSTEM	(\$171,396.18)						
					54	Nov 2, 2023	SYSTEM	\$171,396.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					54	Nov 2, 2023	SYSTEM	(\$171,396.18)						
					55	Nov 16, 2023	SYSTEM	\$171,396.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					55	Nov 16, 2023	SYSTEM	(\$171,396.18)						
					56	Dec 4, 2023	SYSTEM	\$171,396.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					56	Dec 4, 2023	SYSTEM	(\$171,396.18)						
					57	Dec 18, 2023	SYSTEM	\$171,396.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					57	Dec 18, 2023	SYSTEM	(\$171,396.18)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>2670 - Total</b>								<b>\$0.00</b>	
2680		CONCRETE PAVEMENT ( 7 IN. NON-REINF)	Material		17	Apr 18, 2022	SYSTEM	\$2,689.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					17	Apr 18, 2022	SYSTEM	(\$2,689.28)						
					18	May 2, 2022	SYSTEM	\$2,689.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					18	May 2, 2022	SYSTEM	(\$2,689.28)						
					19	May 16, 2022	SYSTEM	\$6,704.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$6,704.72)						
					20	Jun 2, 2022	SYSTEM	\$6,704.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$6,704.72)						
					21	Jun 16, 2022	SYSTEM	\$28,585.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0040) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					21	Jun 16, 2022	SYSTEM	(\$28,585.04)						
					22	Jul 1, 2022	SYSTEM	\$45,776.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					22	Jul 1, 2022	SYSTEM	(\$45,776.72)						
					23	Jul 18, 2022	SYSTEM	\$45,776.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					23	Jul 18, 2022	SYSTEM	(\$45,776.72)						
24	Aug 2, 2022	SYSTEM	\$45,776.72	This adjustment offsets the original system-generated Material Payment										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	2680	CONCRETE PAVEMENT ( 7 IN. NON-REINF)	Material			2022			Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					24	Aug 2, 2022	SYSTEM	(\$45,776.72)						
					25	Aug 16, 2022	SYSTEM	\$51,482.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$51,482.64)						
					<b>- Total</b>					<b>\$0.00</b>				
					<b>Material - Total</b>					<b>\$0.00</b>				
					<b>2680 - Total</b>					<b>\$0.00</b>				
						2690	CONCRETE PAVEMENT ( 9 IN. NON-REINF)	Material		16	Apr 4, 2022	SYSTEM	\$13,236.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
										16	Apr 4, 2022	SYSTEM	(\$13,236.44)	
										17	Apr 18, 2022	SYSTEM	\$13,236.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
17	Apr 18, 2022	SYSTEM	(\$13,236.44)											
18	May 2, 2022	SYSTEM	\$13,236.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.										
18	May 2, 2022	SYSTEM	(\$13,236.44)											
19	May 16, 2022	SYSTEM	\$13,236.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
19	May 16, 2022	SYSTEM	(\$13,236.44)											
20	Jun 2, 2022	SYSTEM	\$38,815.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
20	Jun 2, 2022	SYSTEM	(\$38,815.52)											
<b>- Total</b>					<b>\$0.00</b>									
<b>Material - Total</b>					<b>\$0.00</b>									
<b>2690 - Total</b>					<b>\$0.00</b>									
	2740	MISC. FENCING	Construction Stockpile		65	Apr 16, 2024	SYSTEM	(\$22,253.66)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>					<b>(\$22,253.66)</b>				
					<b>Construction Stockpile - Total</b>					<b>(\$22,253.66)</b>				
					Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$22,253.66	Payment Estimate Item Adjustment generated Stockpile Transaction			
							<b>- Total</b>					<b>\$22,253.66</b>		
<b>Construction Stockpile STMI - Total</b>					<b>\$22,253.66</b>									
<b>2740 - Total</b>					<b>\$0.00</b>									
	2750	MISC. FENCING	Construction Stockpile		43	May 16, 2023	SYSTEM	(\$59,880.72)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					<b>- Total</b>					<b>(\$59,880.72)</b>				
					<b>Construction Stockpile - Total</b>					<b>(\$59,880.72)</b>				
					Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$59,880.72	Payment Estimate Item Adjustment generated Stockpile Transaction			
							<b>- Total</b>					<b>\$59,880.72</b>		
<b>Construction Stockpile STMI - Total</b>					<b>\$59,880.72</b>									
<b>2750 - Total</b>					<b>\$0.00</b>									
	2770	TRUNCATED DOMES	Overrun	Overrun	16	Apr 4, 2022	SYSTEM	(\$219.60)						
					18	May 2, 2022	SYSTEM	(\$540.00)						
					19	May 16, 2022	SYSTEM	(\$360.00)						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	2770	TRUNCATED DOMES	Overrun	Overrun		2022								
					24	Aug 2, 2022	SYSTEM	(\$360.00)						
					30	Nov 2, 2022	SYSTEM	\$1,479.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).					
					37	Feb 16, 2023	SYSTEM	(\$448.20)						
					38	Mar 2, 2023	SYSTEM	\$448.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.00000 - 18.00000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>2770 - Total</b>								<b>\$0.00</b>	
					2780	8 IN. CONCRETE MEDIAN STRIP	Material			26	Sep 2, 2022	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
										26	Sep 2, 2022	SYSTEM	(\$1,795.50)	
										27	Sep 16, 2022	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
										27	Sep 16, 2022	SYSTEM	(\$1,795.50)	
										28	Oct 3, 2022	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
										28	Oct 3, 2022	SYSTEM	(\$1,795.50)	
										29	Oct 17, 2022	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
29	Oct 17, 2022	SYSTEM	(\$1,795.50)											
30	Nov 2, 2022	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
30	Nov 2, 2022	SYSTEM	(\$1,795.50)											
31	Nov 16, 2022	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.										
31	Nov 16, 2022	SYSTEM	(\$1,795.50)											
32	Dec 2, 2022	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
32	Dec 2, 2022	SYSTEM	(\$1,795.50)											
33	Dec 16, 2022	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
33	Dec 16, 2022	SYSTEM	(\$1,795.50)											
34	Jan 3, 2023	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
34	Jan 3, 2023	SYSTEM	(\$1,795.50)											
35	Jan 17, 2023	SYSTEM	\$1,795.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.										
35	Jan 17, 2023	SYSTEM	(\$1,795.50)											
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>2780 - Total</b>								<b>\$0.00</b>						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	2790	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	Material		45	Jun 19, 2023	SYSTEM	\$10,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					45	Jun 19, 2023	SYSTEM	(\$10,530.00)						
					46	Jun 30, 2023	SYSTEM	\$10,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					46	Jun 30, 2023	SYSTEM	(\$10,530.00)						
					47	Jul 17, 2023	SYSTEM	\$10,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					47	Jul 17, 2023	SYSTEM	(\$10,530.00)						
					48	Aug 2, 2023	SYSTEM	\$10,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user thursw1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					48	Aug 2, 2023	SYSTEM	(\$10,530.00)						
					49	Aug 16, 2023	SYSTEM	\$10,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
					49	Aug 16, 2023	SYSTEM	(\$10,530.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>2790 - Total</b>								<b>\$0.00</b>	
					2820	MISC. CONCRETE		Material		10	Jan 3, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
10	Jan 3, 2022	SYSTEM	(\$5,000.00)											
11	Jan 18, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
11	Jan 18, 2022	SYSTEM	(\$5,000.00)											
12	Feb 1, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
12	Feb 1, 2022	SYSTEM	(\$5,000.00)											
13	Feb 16, 2022	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
13	Feb 16, 2022	SYSTEM	(\$5,000.00)											
14	Mar 1, 2022	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
14	Mar 1, 2022	SYSTEM	(\$7,500.00)											
15	Mar 16, 2022	SYSTEM	\$7,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
15	Mar 16, 2022	SYSTEM	(\$7,500.00)											
16	Apr 4, 2022	SYSTEM	\$17,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
16	Apr 4, 2022	SYSTEM	(\$17,500.00)											
17	Apr 18, 2022	SYSTEM	\$17,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
17	Apr 18, 2022	SYSTEM	(\$17,500.00)											



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	2820	MISC. CONCRETE	Material		18	May 2, 2022	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$20,000.00)	
					19	May 16, 2022	SYSTEM	\$22,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$22,500.00)	
					<b>- Total</b>			<b>\$0.00</b>	
				<b>Material - Total</b>			<b>\$0.00</b>		
		<b>2820 - Total</b>					<b>\$0.00</b>		
	2830	MISC. CONCRETE	Construction Stockpile		34	Jan 3, 2023	SYSTEM	(\$43,144.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
					40	Apr 3, 2023	SYSTEM	(\$14,381.52)	Payment Estimate Item Adjustment generated Stockpile Transaction
					<b>- Total</b>			<b>(\$57,526.08)</b>	
					<b>Construction Stockpile - Total</b>			<b>(\$57,526.08)</b>	
			Construction Stockpile STMI		33	Dec 16, 2022	SYSTEM	\$57,526.08	Payment Estimate Item Adjustment generated Stockpile Transaction
				<b>- Total</b>			<b>\$57,526.08</b>		
			<b>Construction Stockpile STMI - Total</b>			<b>\$57,526.08</b>			
		Material		34	Jan 3, 2023	SYSTEM	\$134,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
			34	Jan 3, 2023	SYSTEM	(\$134,100.00)			
			35	Jan 17, 2023	SYSTEM	\$134,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
			35	Jan 17, 2023	SYSTEM	(\$134,100.00)			
			36	Feb 2, 2023	SYSTEM	\$134,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
			36	Feb 2, 2023	SYSTEM	(\$134,100.00)			
			37	Feb 16, 2023	SYSTEM	\$134,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
			37	Feb 16, 2023	SYSTEM	(\$134,100.00)			
	38		Mar 2, 2023	SYSTEM	\$134,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
	38		Mar 2, 2023	SYSTEM	(\$134,100.00)				
	39		Mar 16, 2023	SYSTEM	\$134,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
	39	Mar 16, 2023	SYSTEM	(\$134,100.00)					
		<b>- Total</b>			<b>\$0.00</b>				
	<b>Material - Total</b>			<b>\$0.00</b>					
	<b>2830 - Total</b>			<b>\$0.00</b>					
2840	MISC. CONCRETE	Construction Stockpile		44	Jun 2, 2023	SYSTEM	(\$5,070.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				<b>- Total</b>			<b>(\$5,070.00)</b>		
				<b>Construction Stockpile - Total</b>			<b>(\$5,070.00)</b>		
		Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$5,070.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>			<b>\$5,070.00</b>			
	<b>Construction Stockpile STMI - Total</b>			<b>\$5,070.00</b>					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718B	<b>2840 - Total</b>								<b>\$0.00</b>				
	2850	MISC. CONCRETE	Construction Stockpile		43	May 16, 2023	SYSTEM	(\$330.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					44	Jun 2, 2023	SYSTEM	(\$210.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>						<b>(\$540.00)</b>			
				<b>Construction Stockpile - Total</b>								<b>(\$540.00)</b>	
				Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$540.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>						<b>\$540.00</b>		
			<b>Construction Stockpile STMI - Total</b>								<b>\$540.00</b>		
			Material		44	Jun 2, 2023	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thursw1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					44	Jun 2, 2023	SYSTEM	(\$9,000.00)					
					45	Jun 19, 2023	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					45	Jun 19, 2023	SYSTEM	(\$9,000.00)					
					46	Jun 30, 2023	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
		46		Jun 30, 2023	SYSTEM	(\$9,000.00)							
	<b>- Total</b>							<b>\$0.00</b>					
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>2850 - Total</b>								<b>\$0.00</b>				
	2860	MISC. CONCRETE	Material		44	Jun 2, 2023	SYSTEM	\$37,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thursw1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					44	Jun 2, 2023	SYSTEM	(\$37,000.00)					
					45	Jun 19, 2023	SYSTEM	\$37,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					45	Jun 19, 2023	SYSTEM	(\$37,000.00)					
					46	Jun 30, 2023	SYSTEM	\$37,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					46	Jun 30, 2023	SYSTEM	(\$37,000.00)					
				<b>- Total</b>							<b>\$0.00</b>		
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>2860 - Total</b>								<b>\$0.00</b>				
	2870	MISC. CONCRETE	Construction Stockpile		44	Jun 2, 2023	SYSTEM	(\$2,905.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>						<b>(\$2,905.00)</b>			
				<b>Construction Stockpile - Total</b>								<b>(\$2,905.00)</b>	
			Construction Stockpile STMI		42	May 1, 2023	SYSTEM	\$2,905.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				<b>- Total</b>						<b>\$2,905.00</b>			
	<b>Construction Stockpile STMI - Total</b>								<b>\$2,905.00</b>				
	<b>2870 - Total</b>								<b>\$0.00</b>				
	2880	MISC. CONCRETE	Material		16	Apr 4, 2022	SYSTEM	\$57,453.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.				
					16	Apr 4, 2022	SYSTEM	(\$57,453.54)					
					17	Apr 18, 2022	SYSTEM	\$63,063.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	2880	MISC. CONCRETE	Material		17	Apr 18, 2022	SYSTEM	(\$63,063.54)	
					18	May 2, 2022	SYSTEM	\$73,473.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$73,473.66)	
					19	May 16, 2022	SYSTEM	\$76,515.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$76,515.64)	
					20	Jun 2, 2022	SYSTEM	\$24,211.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					20	Jun 2, 2022	SYSTEM	(\$24,211.50)	
					21	Jun 16, 2022	SYSTEM	\$24,211.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					21	Jun 16, 2022	SYSTEM	(\$24,211.50)	
					22	Jul 1, 2022	SYSTEM	\$25,250.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					22	Jul 1, 2022	SYSTEM	(\$25,250.20)	
					23	Jul 18, 2022	SYSTEM	\$25,250.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					23	Jul 18, 2022	SYSTEM	(\$25,250.20)	
					24	Aug 2, 2022	SYSTEM	\$37,455.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					24	Aug 2, 2022	SYSTEM	(\$37,455.52)	
					25	Aug 16, 2022	SYSTEM	\$48,018.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0053) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					25	Aug 16, 2022	SYSTEM	(\$48,018.64)	
					26	Sep 2, 2022	SYSTEM	\$50,451.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					26	Sep 2, 2022	SYSTEM	(\$50,451.34)	
					27	Sep 16, 2022	SYSTEM	\$50,451.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					27	Sep 16, 2022	SYSTEM	(\$50,451.34)	
					28	Oct 3, 2022	SYSTEM	\$53,845.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					28	Oct 3, 2022	SYSTEM	(\$53,845.90)	
					29	Oct 17, 2022	SYSTEM	\$57,481.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					29	Oct 17, 2022	SYSTEM	(\$57,481.52)	
					30	Nov 2, 2022	SYSTEM	\$38,592.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					30	Nov 2, 2022	SYSTEM	(\$38,592.65)	
					31	Nov 16, 2022	SYSTEM	\$38,592.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	2880	MISC. CONCRETE	Material		31	Nov 16, 2022	SYSTEM	(\$38,592.65)	
					32	Dec 2, 2022	SYSTEM	\$44,328.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					32	Dec 2, 2022	SYSTEM	(\$44,328.45)	
					33	Dec 16, 2022	SYSTEM	\$44,328.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					33	Dec 16, 2022	SYSTEM	(\$44,328.45)	
					34	Jan 3, 2023	SYSTEM	\$52,488.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					34	Jan 3, 2023	SYSTEM	(\$52,488.45)	
					35	Jan 17, 2023	SYSTEM	\$52,488.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					35	Jan 17, 2023	SYSTEM	(\$52,488.45)	
					36	Feb 2, 2023	SYSTEM	\$56,313.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					36	Feb 2, 2023	SYSTEM	(\$56,313.45)	
					37	Feb 16, 2023	SYSTEM	\$77,481.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					37	Feb 16, 2023	SYSTEM	(\$77,481.85)	
					38	Mar 2, 2023	SYSTEM	\$79,702.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					38	Mar 2, 2023	SYSTEM	(\$79,702.05)	
					39	Mar 16, 2023	SYSTEM	\$79,702.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					39	Mar 16, 2023	SYSTEM	(\$79,702.05)	
					40	Apr 3, 2023	SYSTEM	\$81,116.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					40	Apr 3, 2023	SYSTEM	(\$81,116.45)	
					41	Apr 17, 2023	SYSTEM	\$81,116.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					41	Apr 17, 2023	SYSTEM	(\$81,116.45)	
					42	May 1, 2023	SYSTEM	\$81,116.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					42	May 1, 2023	SYSTEM	(\$81,116.45)	
					43	May 16, 2023	SYSTEM	\$82,058.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					43	May 16, 2023	SYSTEM	(\$82,058.25)	
					44	Jun 2, 2023	SYSTEM	\$82,058.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user thursw1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					44	Jun 2, 2023	SYSTEM	(\$82,058.25)	
					45	Jun 19, 2023	SYSTEM	\$90,044.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	2880	MISC. CONCRETE	Material		45	Jun 19, 2023	SYSTEM	(\$90,044.85)	
					46	Jun 30, 2023	SYSTEM	\$90,044.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$90,044.85)	
					47	Jul 17, 2023	SYSTEM	\$90,044.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$90,044.85)	
					48	Aug 2, 2023	SYSTEM	\$90,044.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user thursw1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$90,044.85)	
					49	Aug 16, 2023	SYSTEM	\$90,044.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$90,044.85)	
					50	Sep 5, 2023	SYSTEM	\$90,044.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$90,044.85)	
					51	Sep 19, 2023	SYSTEM	\$52,267.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$52,267.08)	
					52	Oct 3, 2023	SYSTEM	\$52,267.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$52,267.08)	
					53	Oct 16, 2023	SYSTEM	\$52,267.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$52,267.08)	
					54	Nov 2, 2023	SYSTEM	\$52,267.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$52,267.08)	
					55	Nov 16, 2023	SYSTEM	\$52,267.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$52,267.08)	
					56	Dec 4, 2023	SYSTEM	\$52,267.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					56	Dec 4, 2023	SYSTEM	(\$52,267.08)	
					57	Dec 18, 2023	SYSTEM	\$52,267.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					57	Dec 18, 2023	SYSTEM	(\$52,267.08)	
					58	Jan 2, 2024	SYSTEM	\$52,267.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					58	Jan 2, 2024	SYSTEM	(\$52,267.08)	
					59	Jan 16, 2024	SYSTEM	\$52,267.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718B	2880	MISC. CONCRETE	Material		59	Jan 16, 2024	SYSTEM	(\$52,267.08)					
				<b>- Total</b>							\$0.00		
				<b>Material - Total</b>							\$0.00		
	<b>2880 - Total</b>								\$0.00				
	2910	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		17	Apr 18, 2022	SYSTEM	\$1,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					17	Apr 18, 2022	SYSTEM	(\$1,134.00)					
					18	May 2, 2022	SYSTEM	\$1,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
					18	May 2, 2022	SYSTEM	(\$1,134.00)					
					19	May 16, 2022	SYSTEM	\$1,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
					19	May 16, 2022	SYSTEM	(\$1,134.00)					
				<b>- Total</b>							\$0.00		
				<b>Material - Total</b>							\$0.00		
				<b>2910 - Total</b>								\$0.00	
				2930	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		16	Apr 4, 2022	SYSTEM	\$1,165.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
		16	Apr 4, 2022				SYSTEM	(\$1,165.50)					
		17	Apr 18, 2022				SYSTEM	\$1,165.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
		17	Apr 18, 2022				SYSTEM	(\$1,165.50)					
		18	May 2, 2022				SYSTEM	\$1,165.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
		18	May 2, 2022				SYSTEM	(\$1,165.50)					
		20	Jun 2, 2022				SYSTEM	\$3,108.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.				
		20	Jun 2, 2022				SYSTEM	(\$3,108.00)					
	<b>- Total</b>							\$0.00					
	<b>Material - Total</b>							\$0.00					
<b>2930 - Total</b>								\$0.00					
2940	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		21	Jun 16, 2022	SYSTEM	\$3,895.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
				21	Jun 16, 2022	SYSTEM	(\$3,895.00)						
				22	Jul 1, 2022	SYSTEM	\$4,968.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				22	Jul 1, 2022	SYSTEM	(\$4,968.50)						
				23	Jul 18, 2022	SYSTEM	\$4,968.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
				23	Jul 18, 2022	SYSTEM	(\$4,968.50)						
				24	Aug 2, 2022	SYSTEM	\$4,968.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
				24	Aug 2, 2022	SYSTEM	(\$4,968.50)						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718B	2940	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		25	Aug 16, 2022	SYSTEM	\$4,968.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					25	Aug 16, 2022	SYSTEM	(\$4,968.50)				
					<b>- Total</b>						\$0.00	
					<b>Material - Total</b>						\$0.00	
					<b>2940 - Total</b>						\$0.00	
	3020	MISC. PAVEMENT MARKINGS	Overrun	Overrun	47	Jul 17, 2023	SYSTEM	(\$2,000.00)				
					49	Aug 16, 2023	SYSTEM	\$2,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1000.00000 - 1000.00000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>						\$0.00	
					<b>Overrun - Total</b>						\$0.00	
					<b>3020 - Total</b>						\$0.00	
	3060	CLASS B CONCRETE (SUBSTRUCTURE)	Material		22	Jul 1, 2022	SYSTEM	\$14,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					22	Jul 1, 2022	SYSTEM	(\$14,300.00)				
					23	Jul 18, 2022	SYSTEM	\$14,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					23	Jul 18, 2022	SYSTEM	(\$14,300.00)				
					24	Aug 2, 2022	SYSTEM	\$14,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					24	Aug 2, 2022	SYSTEM	(\$14,300.00)				
					25	Aug 16, 2022	SYSTEM	\$14,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					25	Aug 16, 2022	SYSTEM	(\$14,300.00)				
					<b>- Total</b>						\$0.00	
					<b>Material - Total</b>						\$0.00	
<b>3060 - Total</b>						\$0.00						
	3100	MISC. CONCRETE CONSTRUCTION	Overrun	Overrun	44	Jun 2, 2023	SYSTEM	(\$739.50)				
					49	Aug 16, 2023	SYSTEM	\$739.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.70000 - 8.70000, 'is applied (if non-zero).			
					<b>Overrun - Total</b>						\$0.00	
					<b>Overrun - Total</b>						\$0.00	
					<b>3100 - Total</b>						\$0.00	
	3110	MISC. CONCRETE CONSTRUCTION	Construction Stockpile		45	Jun 19, 2023	SYSTEM	(\$10,000.27)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					46	Jun 30, 2023	SYSTEM	(\$10,000.27)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>						(\$20,000.54)	
					<b>Construction Stockpile - Total</b>						(\$20,000.54)	
					Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$20,000.54	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>							\$20,000.54		
			<b>Construction Stockpile STMI - Total</b>						\$20,000.54			
			Material		45	Jun 19, 2023	SYSTEM	\$38,554.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					45	Jun 19, 2023	SYSTEM	(\$38,554.95)				
					46	Jun 30, 2023	SYSTEM	\$77,109.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment			



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718B	3110	MISC. CONCRETE CONSTRUCTION	Material						Estimate Exception 24 on the current Payment Estimate.		
					46	Jun 30, 2023	SYSTEM	(\$77,109.90)			
				<b>- Total</b>						\$0.00	
				<b>Material - Total</b>						\$0.00	
	<b>3110 - Total</b>						\$0.00				
	3120	MISC. CONCRETE CONSTRUCTION	Construction Stockpile		45	Jun 19, 2023	SYSTEM	(\$6,700.65)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					46	Jun 30, 2023	SYSTEM	(\$6,700.65)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>						(\$13,401.30)	
				<b>Construction Stockpile - Total</b>						(\$13,401.30)	
			Construction Stockpile STMI		27	Sep 16, 2022	SYSTEM	\$13,401.30	Payment Estimate Item Adjustment generated Stockpile Transaction		
		<b>- Total</b>						\$13,401.30			
		<b>Construction Stockpile STMI - Total</b>						\$13,401.30			
		Material		45	Jun 19, 2023	SYSTEM	\$12,449.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
				45	Jun 19, 2023	SYSTEM	(\$12,449.25)				
				46	Jun 30, 2023	SYSTEM	\$24,898.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
				46	Jun 30, 2023	SYSTEM	(\$24,898.50)				
		<b>- Total</b>						\$0.00			
		<b>Material - Total</b>						\$0.00			
		<b>3120 - Total</b>						\$0.00			
	3130	REINFORCING STEEL (EPOXY COATED)	Material		22	Jul 1, 2022	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user steppr1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					22	Jul 1, 2022	SYSTEM	(\$2,835.00)			
					23	Jul 18, 2022	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					23	Jul 18, 2022	SYSTEM	(\$2,835.00)			
					24	Aug 2, 2022	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
					24	Aug 2, 2022	SYSTEM	(\$2,835.00)			
				25	Aug 16, 2022	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
				25	Aug 16, 2022	SYSTEM	(\$2,835.00)				
				26	Sep 2, 2022	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
				26	Sep 2, 2022	SYSTEM	(\$2,835.00)				
				27	Sep 16, 2022	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
				27	Sep 16, 2022	SYSTEM	(\$2,835.00)				
				28	Oct 3, 2022	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
				28	Oct 3, 2022	SYSTEM	(\$2,835.00)				
				29	Oct 17, 2022	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment			



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	3130	REINFORCING STEEL (EPOXY COATED)	Material			2022			Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$2,835.00)						
					30	Nov 2, 2022	SYSTEM	\$2,835.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$2,835.00)						
					31	Nov 16, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$5,670.00)						
					32	Dec 2, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$5,670.00)						
					33	Dec 16, 2022	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					33	Dec 16, 2022	SYSTEM	(\$5,670.00)						
					34	Jan 3, 2023	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					34	Jan 3, 2023	SYSTEM	(\$5,670.00)						
					35	Jan 17, 2023	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					35	Jan 17, 2023	SYSTEM	(\$5,670.00)						
					36	Feb 2, 2023	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					36	Feb 2, 2023	SYSTEM	(\$5,670.00)						
					37	Feb 16, 2023	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					37	Feb 16, 2023	SYSTEM	(\$5,670.00)						
					38	Mar 2, 2023	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					38	Mar 2, 2023	SYSTEM	(\$5,670.00)						
					39	Mar 16, 2023	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					39	Mar 16, 2023	SYSTEM	(\$5,670.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>3130 - Total</b>								<b>\$0.00</b>	
					J6S1718B	3140	CONCRETE AND MASONRY PROTECTION SYSTEM	Material		44	Jun 2, 2023	SYSTEM	\$9,134.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user thursw1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
										44	Jun 2, 2023	SYSTEM	(\$9,134.50)	
										45	Jun 19, 2023	SYSTEM	\$9,134.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
										45	Jun 19, 2023	SYSTEM	(\$9,134.50)	
										46	Jun 30, 2023	SYSTEM	\$9,134.50	This adjustment offsets the original system-generated Material Payment



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	3140	CONCRETE AND MASONRY PROTECTION SYSTEM	Material			2023			Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					46	Jun 30, 2023	SYSTEM	(\$9,134.50)						
					47	Jul 17, 2023	SYSTEM	\$9,134.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					47	Jul 17, 2023	SYSTEM	(\$9,134.50)						
					48	Aug 2, 2023	SYSTEM	\$9,134.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user thursw1 overriding Payment Estimate Exception 22 on the current Payment Estimate.					
					48	Aug 2, 2023	SYSTEM	(\$9,134.50)						
					49	Aug 16, 2023	SYSTEM	\$9,134.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					49	Aug 16, 2023	SYSTEM	(\$9,134.50)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>3140 - Total</b>								<b>\$0.00</b>						
3160	MECHANICALLY STABILIZED EARTH WALL SYS	Material		14	Mar 1, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.						
				14	Mar 1, 2022	SYSTEM	(\$20,695.50)							
				15	Mar 16, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.						
				15	Mar 16, 2022	SYSTEM	(\$20,695.50)							
				16	Apr 4, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.						
				16	Apr 4, 2022	SYSTEM	(\$20,695.50)							
				17	Apr 18, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.						
				17	Apr 18, 2022	SYSTEM	(\$20,695.50)							
				18	May 2, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 66 on the current Payment Estimate.						
				18	May 2, 2022	SYSTEM	(\$20,695.50)							
				19	May 16, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.						
				19	May 16, 2022	SYSTEM	(\$20,695.50)							
				20	Jun 2, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
				20	Jun 2, 2022	SYSTEM	(\$20,695.50)							
				21	Jun 16, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.						
				21	Jun 16, 2022	SYSTEM	(\$20,695.50)							
				22	Jul 1, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user steppr1 overriding Payment Estimate Exception 25 on the current Payment Estimate.						
22	Jul 1, 2022	SYSTEM	(\$20,695.50)											
23	Jul 18, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	3160	MECHANICALLY STABILIZED EARTH WALL SYS	Material			2022			Estimate Item Adjustment (0057) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					23	Jul 18, 2022	SYSTEM	(\$20,695.50)	
					24	Aug 2, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					24	Aug 2, 2022	SYSTEM	(\$20,695.50)	
					25	Aug 16, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					25	Aug 16, 2022	SYSTEM	(\$20,695.50)	
					26	Sep 2, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					26	Sep 2, 2022	SYSTEM	(\$20,695.50)	
					27	Sep 16, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					27	Sep 16, 2022	SYSTEM	(\$20,695.50)	
					28	Oct 3, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					28	Oct 3, 2022	SYSTEM	(\$20,695.50)	
					29	Oct 17, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					29	Oct 17, 2022	SYSTEM	(\$20,695.50)	
					30	Nov 2, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					30	Nov 2, 2022	SYSTEM	(\$20,695.50)	
					31	Nov 16, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					31	Nov 16, 2022	SYSTEM	(\$20,695.50)	
					32	Dec 2, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					32	Dec 2, 2022	SYSTEM	(\$20,695.50)	
					33	Dec 16, 2022	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					33	Dec 16, 2022	SYSTEM	(\$20,695.50)	
					34	Jan 3, 2023	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					34	Jan 3, 2023	SYSTEM	(\$20,695.50)	
					35	Jan 17, 2023	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					35	Jan 17, 2023	SYSTEM	(\$20,695.50)	
					36	Feb 2, 2023	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					36	Feb 2, 2023	SYSTEM	(\$20,695.50)	





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	3160	MECHANICALLY STABILIZED EARTH WALL SYS	Material		37	Feb 16, 2023	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					37	Feb 16, 2023	SYSTEM	(\$20,695.50)	
					38	Mar 2, 2023	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					38	Mar 2, 2023	SYSTEM	(\$20,695.50)	
					39	Mar 16, 2023	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					39	Mar 16, 2023	SYSTEM	(\$20,695.50)	
					40	Apr 3, 2023	SYSTEM	\$20,695.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					40	Apr 3, 2023	SYSTEM	(\$20,695.50)	
					41	Apr 17, 2023	SYSTEM	\$44,770.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					41	Apr 17, 2023	SYSTEM	(\$44,770.50)	
					42	May 1, 2023	SYSTEM	\$44,770.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					42	May 1, 2023	SYSTEM	(\$44,770.50)	
					43	May 16, 2023	SYSTEM	\$44,770.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					43	May 16, 2023	SYSTEM	(\$44,770.50)	
					44	Jun 2, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user thursw1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					44	Jun 2, 2023	SYSTEM	(\$46,620.00)	
					45	Jun 19, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					45	Jun 19, 2023	SYSTEM	(\$46,620.00)	
					46	Jun 30, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$46,620.00)	
					47	Jul 17, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$46,620.00)	
					48	Aug 2, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user thursw1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$46,620.00)	
					49	Aug 16, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$46,620.00)	
					50	Sep 5, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$46,620.00)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	3160	MECHANICALLY STABILIZED EARTH WALL SYS	Material		51	Sep 19, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$46,620.00)	
					52	Oct 3, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$46,620.00)	
					53	Oct 16, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$46,620.00)	
					54	Nov 2, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$46,620.00)	
					55	Nov 16, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$46,620.00)	
					56	Dec 4, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					56	Dec 4, 2023	SYSTEM	(\$46,620.00)	
					57	Dec 18, 2023	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					57	Dec 18, 2023	SYSTEM	(\$46,620.00)	
					58	Jan 2, 2024	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					58	Jan 2, 2024	SYSTEM	(\$46,620.00)	
					59	Jan 16, 2024	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					59	Jan 16, 2024	SYSTEM	(\$46,620.00)	
					60	Feb 2, 2024	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					60	Feb 2, 2024	SYSTEM	(\$46,620.00)	
					61	Feb 16, 2024	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					61	Feb 16, 2024	SYSTEM	(\$46,620.00)	
					62	Mar 4, 2024	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					62	Mar 4, 2024	SYSTEM	(\$46,620.00)	
					63	Mar 15, 2024	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					63	Mar 15, 2024	SYSTEM	(\$46,620.00)	
					64	Apr 2, 2024	SYSTEM	\$46,620.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					64	Apr 2, 2024	SYSTEM	(\$46,620.00)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	3160	MECHANICALLY STABILIZED EARTH WALL SYS	Material	- Total				\$0.00	
			Material - Total					\$0.00	
	3160 - Total							\$0.00	
	3170	SELECT GRANULAR BACKFILL FOR STRUCTURAL	Material		25	Aug 16, 2022	SYSTEM	\$33,471.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
				25	Aug 16, 2022	SYSTEM	(\$33,471.16)		
				26	Sep 2, 2022	SYSTEM	\$33,471.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				26	Sep 2, 2022	SYSTEM	(\$33,471.16)		
				27	Sep 16, 2022	SYSTEM	\$33,471.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				27	Sep 16, 2022	SYSTEM	(\$33,471.16)		
				28	Oct 3, 2022	SYSTEM	\$33,471.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
				28	Oct 3, 2022	SYSTEM	(\$33,471.16)		
				29	Oct 17, 2022	SYSTEM	\$33,471.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
				29	Oct 17, 2022	SYSTEM	(\$33,471.16)		
				30	Nov 2, 2022	SYSTEM	\$52,478.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
				30	Nov 2, 2022	SYSTEM	(\$52,478.00)		
				31	Nov 16, 2022	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				31	Nov 16, 2022	SYSTEM	(\$66,956.00)		
				32	Dec 2, 2022	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				32	Dec 2, 2022	SYSTEM	(\$66,956.00)		
				33	Dec 16, 2022	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
				33	Dec 16, 2022	SYSTEM	(\$66,956.00)		
				34	Jan 3, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
				34	Jan 3, 2023	SYSTEM	(\$66,956.00)		
	35	Jan 17, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.				
	35	Jan 17, 2023	SYSTEM	(\$66,956.00)					
	36	Feb 2, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.				
	36	Feb 2, 2023	SYSTEM	(\$66,956.00)					
	37	Feb 16, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
	37	Feb 16, 2023	SYSTEM	(\$66,956.00)					



# Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	3170	SELECT GRANULAR BACKFILL FOR STRUCTURAL	Material		38	Mar 2, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					38	Mar 2, 2023	SYSTEM	(\$66,956.00)	
					39	Mar 16, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					39	Mar 16, 2023	SYSTEM	(\$66,956.00)	
					40	Apr 3, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					40	Apr 3, 2023	SYSTEM	(\$66,956.00)	
					41	Apr 17, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					41	Apr 17, 2023	SYSTEM	(\$66,956.00)	
					42	May 1, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					42	May 1, 2023	SYSTEM	(\$66,956.00)	
					43	May 16, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					43	May 16, 2023	SYSTEM	(\$66,956.00)	
					44	Jun 2, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user thursw1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					44	Jun 2, 2023	SYSTEM	(\$66,956.00)	
					45	Jun 19, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					45	Jun 19, 2023	SYSTEM	(\$66,956.00)	
					46	Jun 30, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$66,956.00)	
					47	Jul 17, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$66,956.00)	
					48	Aug 2, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user thursw1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$66,956.00)	
					49	Aug 16, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$66,956.00)	
					50	Sep 5, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$66,956.00)	
					51	Sep 19, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$66,956.00)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	3170	SELECT GRANULAR BACKFILL FOR STRUCTURAL	Material		52	Oct 3, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					52	Oct 3, 2023	SYSTEM	(\$66,956.00)						
					53	Oct 16, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					53	Oct 16, 2023	SYSTEM	(\$66,956.00)						
					54	Nov 2, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					54	Nov 2, 2023	SYSTEM	(\$66,956.00)						
					55	Nov 16, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					55	Nov 16, 2023	SYSTEM	(\$66,956.00)						
					56	Dec 4, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					56	Dec 4, 2023	SYSTEM	(\$66,956.00)						
					57	Dec 18, 2023	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					57	Dec 18, 2023	SYSTEM	(\$66,956.00)						
					58	Jan 2, 2024	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					58	Jan 2, 2024	SYSTEM	(\$66,956.00)						
					59	Jan 16, 2024	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					59	Jan 16, 2024	SYSTEM	(\$66,956.00)						
					60	Feb 2, 2024	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					60	Feb 2, 2024	SYSTEM	(\$66,956.00)						
					61	Feb 16, 2024	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					61	Feb 16, 2024	SYSTEM	(\$66,956.00)						
					62	Mar 4, 2024	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					62	Mar 4, 2024	SYSTEM	(\$66,956.00)						
					63	Mar 15, 2024	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					63	Mar 15, 2024	SYSTEM	(\$66,956.00)						
					64	Apr 2, 2024	SYSTEM	\$66,956.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					64	Apr 2, 2024	SYSTEM	(\$66,956.00)						
													<b>- Total</b>	<b>\$0.00</b>
													<b>Material - Total</b>	<b>\$0.00</b>
													<b>3170 - Total</b>	<b>\$0.00</b>



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718B	3180	MISC.	Construction Stockpile		31	Nov 16, 2022	SYSTEM	(\$46,731.09)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					33	Dec 16, 2022	SYSTEM	(\$4,022.91)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>					<b>(\$50,754.00)</b>	
				<b>Construction Stockpile - Total</b>						<b>(\$50,754.00)</b>	
				Construction Stockpile STMI		29	Oct 17, 2022	SYSTEM	\$50,754.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						<b>- Total</b>				<b>\$50,754.00</b>	
			<b>Construction Stockpile STMI - Total</b>						<b>\$50,754.00</b>		
			Material		31	Nov 16, 2022	SYSTEM	\$151,162.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					31	Nov 16, 2022	SYSTEM	(\$151,162.00)			
					32	Dec 2, 2022	SYSTEM	\$151,162.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					32	Dec 2, 2022	SYSTEM	(\$151,162.00)			
					33	Dec 16, 2022	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.		
					33	Dec 16, 2022	SYSTEM	(\$164,175.00)			
					34	Jan 3, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.		
					34	Jan 3, 2023	SYSTEM	(\$164,175.00)			
					35	Jan 17, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.		
					35	Jan 17, 2023	SYSTEM	(\$164,175.00)			
					36	Feb 2, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.		
					36	Feb 2, 2023	SYSTEM	(\$164,175.00)			
					37	Feb 16, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					37	Feb 16, 2023	SYSTEM	(\$164,175.00)			
					38	Mar 2, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
					38	Mar 2, 2023	SYSTEM	(\$164,175.00)			
					39	Mar 16, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.		
					39	Mar 16, 2023	SYSTEM	(\$164,175.00)			
					40	Apr 3, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
					40	Apr 3, 2023	SYSTEM	(\$164,175.00)			
					41	Apr 17, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					41	Apr 17, 2023	SYSTEM	(\$164,175.00)			
					42	May 1, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	3180	MISC.	Material		42	May 1, 2023	SYSTEM	(\$164,175.00)	
					43	May 16, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					43	May 16, 2023	SYSTEM	(\$164,175.00)	
					44	Jun 2, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user thursw1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					44	Jun 2, 2023	SYSTEM	(\$164,175.00)	
					45	Jun 19, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					45	Jun 19, 2023	SYSTEM	(\$164,175.00)	
					46	Jun 30, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$164,175.00)	
					47	Jul 17, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$164,175.00)	
					48	Aug 2, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user thursw1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$164,175.00)	
					49	Aug 16, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$164,175.00)	
					50	Sep 5, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$164,175.00)	
					51	Sep 19, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$164,175.00)	
					52	Oct 3, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$164,175.00)	
					53	Oct 16, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$164,175.00)	
					54	Nov 2, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$164,175.00)	
					55	Nov 16, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$164,175.00)	
					56	Dec 4, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718B	3180	MISC.	Material		56	Dec 4, 2023	SYSTEM	(\$164,175.00)					
					57	Dec 18, 2023	SYSTEM	\$164,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					57	Dec 18, 2023	SYSTEM	(\$164,175.00)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					<b>3180 - Total</b>							<b>\$0.00</b>	
					3220	TURF TYPE TALL FESCUE SODDING	Material		44	Jun 2, 2023	SYSTEM	\$3,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user thursw1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
									44	Jun 2, 2023	SYSTEM	(\$3,430.70)	
									45	Jun 19, 2023	SYSTEM	\$3,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
									45	Jun 19, 2023	SYSTEM	(\$3,430.70)	
46	Jun 30, 2023	SYSTEM	\$3,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.									
46	Jun 30, 2023	SYSTEM	(\$3,430.70)										
47	Jul 17, 2023	SYSTEM	\$3,430.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.									
47	Jul 17, 2023	SYSTEM	(\$3,430.70)										
<b>- Total</b>											<b>\$0.00</b>		
<b>Material - Total</b>											<b>\$0.00</b>		
<b>3220 - Total</b>							<b>\$0.00</b>						
3240	TOPSOIL	Material		46	Jun 30, 2023	SYSTEM	\$10,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
				46	Jun 30, 2023	SYSTEM	(\$10,125.00)						
				47	Jul 17, 2023	SYSTEM	\$10,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
				47	Jul 17, 2023	SYSTEM	(\$10,125.00)						
				48	Aug 2, 2023	SYSTEM	\$10,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user thursw1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
				48	Aug 2, 2023	SYSTEM	(\$10,125.00)						
				<b>- Total</b>							<b>\$0.00</b>		
				<b>Material - Total</b>							<b>\$0.00</b>		
<b>3240 - Total</b>							<b>\$0.00</b>						
3260	SEEDING - COOL SEASON GRASSES	Material		56	Dec 4, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
				56	Dec 4, 2023	SYSTEM	(\$5,000.00)						
				57	Dec 18, 2023	SYSTEM	\$5,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.					
				57	Dec 18, 2023	SYSTEM	(\$5,000.00)						
				<b>- Total</b>							<b>\$0.00</b>		
				<b>Material - Total</b>							<b>\$0.00</b>		
<b>3260 - Total</b>							<b>\$0.00</b>						
3280	BLACK GUM	Material		43	May 16,	SYSTEM	\$4,600.00	This adjustment offsets the original system-generated Material Payment					





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718B	3280	BLACK GUM	Material			2023			Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
					43	May 16, 2023	SYSTEM	(\$4,600.00)				
					<b>- Total</b>							\$0.00
				<b>Material - Total</b>					\$0.00			
	<b>3280 - Total</b>								\$0.00			
	3300	MISC. TREES, SHRUBS, OTHER PLANTINGS	Material			43	May 16, 2023	SYSTEM	\$16,074.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
						43	May 16, 2023	SYSTEM	(\$16,074.00)			
					<b>- Total</b>							\$0.00
								<b>Material - Total</b>				\$0.00
	<b>3300 - Total</b>								\$0.00			
	3310	MISC. TREES, SHRUBS, OTHER PLANTINGS	Material			43	May 16, 2023	SYSTEM	\$37,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.		
						43	May 16, 2023	SYSTEM	(\$37,975.00)			
					<b>- Total</b>							\$0.00
								<b>Material - Total</b>				\$0.00
	<b>3310 - Total</b>								\$0.00			
	3360	MISC. TREES, SHRUBS, OTHER PLANTINGS	Material			43	May 16, 2023	SYSTEM	\$14,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.		
						43	May 16, 2023	SYSTEM	(\$14,300.00)			
					<b>- Total</b>							\$0.00
								<b>Material - Total</b>				\$0.00
	<b>3360 - Total</b>								\$0.00			
3400	MISC. TREES, SHRUBS, OTHER PLANTINGS	Material			43	May 16, 2023	SYSTEM	\$8,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
					43	May 16, 2023	SYSTEM	(\$8,625.00)				
				<b>- Total</b>							\$0.00	
							<b>Material - Total</b>				\$0.00	
<b>3400 - Total</b>								\$0.00				
3510	MISC. HIGHWAY SIGNING	Construction Stockpile			43	May 16, 2023	SYSTEM	(\$1,434.12)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					44	Jun 2, 2023	SYSTEM	(\$382.38)		Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>								(\$1,816.50)
					<b>Construction Stockpile - Total</b>				(\$1,816.50)			
		Construction Stockpile STMI			42	May 1, 2023	SYSTEM	\$1,816.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
				<b>- Total</b>							\$1,816.50	
					<b>Construction Stockpile STMI - Total</b>				\$1,816.50			
		Material					43	May 16, 2023	SYSTEM	\$2,458.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
							43	May 16, 2023	SYSTEM	(\$2,458.50)		
							44	Jun 2, 2023	SYSTEM	\$3,114.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user thursw1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
	44					Jun 2, 2023	SYSTEM	(\$3,114.00)				
	45					Jun 19, 2023	SYSTEM	\$3,114.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.			
<b>- Total</b>						\$3,114.00						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J6S1718B	3510	MISC. HIGHWAY SIGNING	Material		45	Jun 19, 2023	SYSTEM	(\$3,114.00)							
					46	Jun 30, 2023	SYSTEM	\$3,114.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.						
					46	Jun 30, 2023	SYSTEM	(\$3,114.00)							
					47	Jul 17, 2023	SYSTEM	\$3,114.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 55 on the current Payment Estimate.						
					47	Jul 17, 2023	SYSTEM	(\$3,114.00)							
					48	Aug 2, 2023	SYSTEM	\$3,114.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user thursw1 overriding Payment Estimate Exception 50 on the current Payment Estimate.						
					48	Aug 2, 2023	SYSTEM	(\$3,114.00)							
					49	Aug 16, 2023	SYSTEM	\$3,114.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.						
					49	Aug 16, 2023	SYSTEM	(\$3,114.00)							
					<b>- Total</b>							<b>\$0.00</b>			
					<b>Material - Total</b>							<b>\$0.00</b>			
					<b>3510 - Total</b>							<b>\$0.00</b>			
				3520	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Construction Stockpile		44	Jun 2, 2023	SYSTEM	(\$984.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
								<b>- Total</b>							<b>(\$984.50)</b>
								<b>Construction Stockpile - Total</b>							<b>(\$984.50)</b>
Construction Stockpile STMI		33	Dec 16, 2022				SYSTEM	\$984.50	Payment Estimate Item Adjustment generated Stockpile Transaction						
		<b>- Total</b>							<b>\$984.50</b>						
	<b>Construction Stockpile STMI - Total</b>							<b>\$984.50</b>							
Material		44	Jun 2, 2023				SYSTEM	\$1,650.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user thursw1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
		44	Jun 2, 2023				SYSTEM	(\$1,650.00)							
		45	Jun 19, 2023				SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.						
		45	Jun 19, 2023				SYSTEM	(\$3,300.00)							
		46	Jun 30, 2023				SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		46	Jun 30, 2023				SYSTEM	(\$3,300.00)							
		47	Jul 17, 2023				SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		47	Jul 17, 2023				SYSTEM	(\$3,300.00)							
		48	Aug 2, 2023				SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user thursw1 overriding Payment Estimate Exception 2 on the current Payment Estimate.						
		48	Aug 2, 2023	SYSTEM	(\$3,300.00)										
		49	Aug 16, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
		49	Aug 16, 2023	SYSTEM	(\$3,300.00)										
		50	Sep 5, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.									
	50	Sep 5, 2023	SYSTEM	(\$3,300.00)											



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	3520	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material			2023			
					51	Sep 19, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$3,300.00)	
					52	Oct 3, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$3,300.00)	
					53	Oct 16, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$3,300.00)	
					54	Nov 2, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$3,300.00)	
					55	Nov 16, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$3,300.00)	
					56	Dec 4, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					56	Dec 4, 2023	SYSTEM	(\$3,300.00)	
					57	Dec 18, 2023	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					57	Dec 18, 2023	SYSTEM	(\$3,300.00)	
					58	Jan 2, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					58	Jan 2, 2024	SYSTEM	(\$3,300.00)	
					59	Jan 16, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					59	Jan 16, 2024	SYSTEM	(\$3,300.00)	
					60	Feb 2, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					60	Feb 2, 2024	SYSTEM	(\$3,300.00)	
					61	Feb 16, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					61	Feb 16, 2024	SYSTEM	(\$3,300.00)	
					62	Mar 4, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					62	Mar 4, 2024	SYSTEM	(\$3,300.00)	
					63	Mar 15, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					63	Mar 15, 2024	SYSTEM	(\$3,300.00)	
					64	Apr 2, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks								
J6S1718B	3520	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material			64	Apr 2, 2024	SYSTEM	(\$3,300.00)								
						65	Apr 16, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
						65	Apr 16, 2024	SYSTEM	(\$3,300.00)								
						66	May 2, 2024	SYSTEM	\$3,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schirj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.							
						66	May 2, 2024	SYSTEM	(\$3,300.00)								
						<b>- Total</b>					<b>\$0.00</b>						
						<b>Material - Total</b>					<b>\$0.00</b>						
						Overrun	Overrun		45	Jun 19, 2023	SYSTEM	(\$1,650.00)					
								49	Aug 16, 2023	SYSTEM	\$1,650.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',33.00000 - 33.00000, 'is applied (if non-zero).					
						<b>Overrun - Total</b>					<b>\$0.00</b>						
						<b>Overrun - Total</b>					<b>\$0.00</b>						
						<b>3520 - Total</b>					<b>\$0.00</b>						
				J6S1718B	3530	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS	Construction Stockpile			44	Jun 2, 2023	SYSTEM	(\$1,438.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
										<b>- Total</b>				<b>(\$1,438.75)</b>			
										<b>Construction Stockpile - Total</b>					<b>(\$1,438.75)</b>		
										Construction Stockpile STMI			33	Dec 16, 2022	SYSTEM	\$1,438.75	Payment Estimate Item Adjustment generated Stockpile Transaction
											<b>- Total</b>				<b>\$1,438.75</b>		
										<b>Construction Stockpile STMI - Total</b>					<b>\$1,438.75</b>		
										Material			44	Jun 2, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user thursw1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
													44	Jun 2, 2023	SYSTEM	(\$3,000.00)	
													45	Jun 19, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
													45	Jun 19, 2023	SYSTEM	(\$3,000.00)	
													46	Jun 30, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
													46	Jun 30, 2023	SYSTEM	(\$3,000.00)	
													47	Jul 17, 2023	SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
								47	Jul 17, 2023		SYSTEM	(\$3,000.00)					
								48	Aug 2, 2023		SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user thursw1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
								48	Aug 2, 2023		SYSTEM	(\$3,000.00)					
								49	Aug 16, 2023		SYSTEM	\$3,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
								49	Aug 16, 2023		SYSTEM	(\$3,000.00)					
		<b>- Total</b>										<b>\$0.00</b>					
		<b>Material - Total</b>										<b>\$0.00</b>					
		<b>3530 - Total</b>										<b>\$0.00</b>					
J6S1718B	3540	TRANSITION SECTION, 6.5 FT.	Construction Stockpile							44	Jun 2, 2023	SYSTEM	(\$400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718B	3540	POSTS	Construction Stockpile	- Total				(\$400.00)			
			Construction Stockpile - Total					(\$400.00)			
			Construction Stockpile STMI		33	Dec 16, 2022	SYSTEM	\$400.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total					\$400.00			
			Construction Stockpile STMI - Total					\$400.00			
			Material		44	Jun 2, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user thursw1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					44	Jun 2, 2023	SYSTEM	(\$400.00)			
					45	Jun 19, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					45	Jun 19, 2023	SYSTEM	(\$400.00)			
					46	Jun 30, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					46	Jun 30, 2023	SYSTEM	(\$400.00)			
					47	Jul 17, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					47	Jul 17, 2023	SYSTEM	(\$400.00)			
					48	Aug 2, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user thursw1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
					48	Aug 2, 2023	SYSTEM	(\$400.00)			
					49	Aug 16, 2023	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					49	Aug 16, 2023	SYSTEM	(\$400.00)			
					- Total				\$0.00		
					Material - Total				\$0.00		
					3540 - Total				\$0.00		
			3550	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		44	Jun 2, 2023	SYSTEM	(\$1,681.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total					(\$1,681.00)	
					Construction Stockpile - Total					(\$1,681.00)	
					Construction Stockpile STMI		33	Dec 16, 2022	SYSTEM	\$1,681.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total					\$1,681.00	
Construction Stockpile STMI - Total							\$1,681.00				
Material		44			Jun 2, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user thursw1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
		44			Jun 2, 2023	SYSTEM	(\$2,800.00)				
		45			Jun 19, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
		45			Jun 19, 2023	SYSTEM	(\$2,800.00)				
		46			Jun 30, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
		46			Jun 30, 2023	SYSTEM	(\$2,800.00)				
		47			Jul 17, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718B	3550	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		47	Jul 17, 2023	SYSTEM	(\$2,800.00)				
					48	Aug 2, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user thursw1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					48	Aug 2, 2023	SYSTEM	(\$2,800.00)				
					49	Aug 16, 2023	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					49	Aug 16, 2023	SYSTEM	(\$2,800.00)				
					<b>- Total</b>						\$0.00	
					<b>Material - Total</b>						\$0.00	
					<b>3550 - Total</b>						\$0.00	
				3610	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Construction Stockpile		30	Nov 2, 2022	SYSTEM	(\$3,529.31)	Payment Estimate Item Adjustment generated Stockpile Transaction
								33	Dec 16, 2022	SYSTEM	(\$5,888.17)	Payment Estimate Item Adjustment generated Stockpile Transaction
		39	Mar 16, 2023				SYSTEM	(\$9,274.61)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		<b>- Total</b>									(\$18,692.09)	
		<b>Construction Stockpile - Total</b>									(\$18,692.09)	
		Construction Stockpile STMl					23	Jul 18, 2022	SYSTEM	\$18,692.09	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>							\$18,692.09		
		<b>Construction Stockpile STMl - Total</b>									\$18,692.09	
		Material					15	Mar 16, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schirj1 overriding Payment Estimate Exception 57 on the current Payment Estimate.	
			15				Mar 16, 2022	SYSTEM	(\$1,782.90)			
			16		Apr 4, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 68 on the current Payment Estimate.				
			16		Apr 4, 2022	SYSTEM	(\$1,782.90)					
			17		Apr 18, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.				
			17		Apr 18, 2022	SYSTEM	(\$1,782.90)					
			18		May 2, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.				
			18		May 2, 2022	SYSTEM	(\$1,782.90)					
			19		May 16, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 60 on the current Payment Estimate.				
			19		May 16, 2022	SYSTEM	(\$1,782.90)					
			20		Jun 2, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.				
	20		Jun 2, 2022		SYSTEM	(\$1,782.90)						
	21		Jun 16, 2022		SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.					
	21		Jun 16, 2022		SYSTEM	(\$1,782.90)						
	22		Jul 1, 2022		SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user steppr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
	22		Jul 1, 2022		SYSTEM	(\$1,782.90)						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	3610	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		23	Jul 18, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					23	Jul 18, 2022	SYSTEM	(\$1,782.90)						
					24	Aug 2, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					24	Aug 2, 2022	SYSTEM	(\$1,782.90)						
					25	Aug 16, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$1,782.90)						
					26	Sep 2, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$1,782.90)						
					27	Sep 16, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$1,782.90)						
					28	Oct 3, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$1,782.90)						
					29	Oct 17, 2022	SYSTEM	\$1,782.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$1,782.90)						
					30	Nov 2, 2022	SYSTEM	\$8,583.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$8,583.75)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>3610 - Total</b>								<b>\$0.00</b>	
					J6S1718B	3630	MISC. HIGHWAY LIGHTING	Material		45	Jun 19, 2023	SYSTEM	\$3,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
45	Jun 19, 2023	SYSTEM	(\$3,084.00)											
46	Jun 30, 2023	SYSTEM	\$3,084.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.										
46	Jun 30, 2023	SYSTEM	(\$3,084.00)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>								<b>\$0.00</b>						
<b>3630 - Total</b>								<b>\$0.00</b>						
J6S1718B	3670	MISC.	Material		30	Nov 2, 2022	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 53 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$4,800.00)						
					<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>						
<b>3670 - Total</b>								<b>\$0.00</b>						
J6S1718B	3680	MISC.	Construction Stockpile		30	Nov 2, 2022	SYSTEM	(\$512.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718B	3680	MISC.	Construction Stockpile	<b>- Total</b>					(\$512.00)				
			<b>Construction Stockpile - Total</b>						(\$512.00)				
			Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$512.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>						\$512.00				
			<b>Construction Stockpile STMI - Total</b>						\$512.00				
			<b>3680 - Total</b>						\$0.00				
	3700	MISC.	Construction Stockpile				52	Oct 3, 2023	SYSTEM	(\$5,417.80)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>						(\$5,417.80)				
			<b>Construction Stockpile - Total</b>						(\$5,417.80)				
			Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$5,417.80	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>						\$5,417.80				
			<b>Construction Stockpile STMI - Total</b>						\$5,417.80				
<b>3700 - Total</b>						\$0.00							
	3710	MISC.	Construction Stockpile				30	Nov 2, 2022	SYSTEM	(\$1,941.55)	Payment Estimate Item Adjustment generated Stockpile Transaction		
			<b>- Total</b>						(\$1,941.55)				
			<b>Construction Stockpile - Total</b>						(\$1,941.55)				
			Construction Stockpile STMI		23	Jul 18, 2022	SYSTEM	\$1,941.55	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>						\$1,941.55				
			<b>Construction Stockpile STMI - Total</b>						\$1,941.55				
<b>3710 - Total</b>						\$0.00							
	3840	SEWER - UTILITY ITEM	Construction Stockpile				15	Mar 16, 2022	SYSTEM	(\$49,088.16)	Payment Estimate Item Adjustment generated Stockpile Transaction		
									16	Apr 4, 2022	SYSTEM	(\$10,419.66)	Payment Estimate Item Adjustment generated Stockpile Transaction
			<b>- Total</b>								(\$59,507.82)		
			<b>Construction Stockpile - Total</b>								(\$59,507.82)		
			Construction Stockpile STMI		7	Nov 15, 2021	SYSTEM	\$59,507.82	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>						\$59,507.82				
			<b>Construction Stockpile STMI - Total</b>						\$59,507.82				
			Material		15	Mar 16, 2022	SYSTEM	\$175,324.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
									15	Mar 16, 2022	SYSTEM	(\$175,324.00)	
									16	Apr 4, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
									16	Apr 4, 2022	SYSTEM	(\$212,539.00)	
									17	Apr 18, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
									17	Apr 18, 2022	SYSTEM	(\$212,539.00)	
									18	May 2, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
									18	May 2, 2022	SYSTEM	(\$212,539.00)	
									19	May 16, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
						19	May 16, 2022	SYSTEM	(\$212,539.00)				
						20	Jun 2, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment			





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	3840	SEWER - UTILITY ITEM	Material			2022			Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$212,539.00)						
					21	Jun 16, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					21	Jun 16, 2022	SYSTEM	(\$212,539.00)						
					22	Jul 1, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					22	Jul 1, 2022	SYSTEM	(\$212,539.00)						
					23	Jul 18, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					23	Jul 18, 2022	SYSTEM	(\$212,539.00)						
					24	Aug 2, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					24	Aug 2, 2022	SYSTEM	(\$212,539.00)						
					25	Aug 16, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$212,539.00)						
					26	Sep 2, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$212,539.00)						
					27	Sep 16, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$212,539.00)						
					28	Oct 3, 2022	SYSTEM	\$212,539.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$212,539.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>3840 - Total</b>								<b>\$0.00</b>	
						3850	SEWER - UTILITY ITEM	Material		15	Mar 16, 2022	SYSTEM	\$52,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
										15	Mar 16, 2022	SYSTEM	(\$52,850.00)	
										16	Apr 4, 2022	SYSTEM	\$52,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
										16	Apr 4, 2022	SYSTEM	(\$52,850.00)	
										17	Apr 18, 2022	SYSTEM	\$52,850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
										17	Apr 18, 2022	SYSTEM	(\$52,850.00)	
										18	May 2, 2022	SYSTEM	\$79,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
18	May 2, 2022	SYSTEM	(\$79,275.00)											
19	May 16, 2022	SYSTEM	\$79,275.00	This adjustment offsets the original system-generated Material Payment										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	3850	SEWER - UTILITY ITEM	Material			2022			Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					19	May 16, 2022	SYSTEM	(\$79,275.00)						
					20	Jun 2, 2022	SYSTEM	\$79,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
					20	Jun 2, 2022	SYSTEM	(\$79,275.00)						
					21	Jun 16, 2022	SYSTEM	\$115,213.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					21	Jun 16, 2022	SYSTEM	(\$115,213.00)						
					22	Jul 1, 2022	SYSTEM	\$115,213.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					22	Jul 1, 2022	SYSTEM	(\$115,213.00)						
					23	Jul 18, 2022	SYSTEM	\$115,213.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					23	Jul 18, 2022	SYSTEM	(\$115,213.00)						
					24	Aug 2, 2022	SYSTEM	\$126,417.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					24	Aug 2, 2022	SYSTEM	(\$126,417.20)						
					25	Aug 16, 2022	SYSTEM	\$126,417.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$126,417.20)						
					26	Sep 2, 2022	SYSTEM	\$126,417.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$126,417.20)						
					27	Sep 16, 2022	SYSTEM	\$126,417.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$126,417.20)						
					28	Oct 3, 2022	SYSTEM	\$126,417.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$126,417.20)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>3850 - Total</b>								<b>\$0.00</b>	
					J6S1718B	3860	SEWER - UTILITY ITEM	Material		24	Aug 2, 2022	SYSTEM	\$7,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										24	Aug 2, 2022	SYSTEM	(\$7,708.00)	
										25	Aug 16, 2022	SYSTEM	\$7,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
										25	Aug 16, 2022	SYSTEM	(\$7,708.00)	
										26	Sep 2, 2022	SYSTEM	\$7,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
										26	Sep 2, 2022	SYSTEM	(\$7,708.00)	
										27	Sep 16, 2022	SYSTEM	\$7,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J6S1718B	3860	SEWER - UTILITY ITEM	Material			2022			Estimate Item Adjustment (0072) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
					27	Sep 16, 2022	SYSTEM	(\$7,708.00)										
					28	Oct 3, 2022	SYSTEM	\$7,708.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.									
					28	Oct 3, 2022	SYSTEM	(\$7,708.00)										
					<b>- Total</b>							<b>\$0.00</b>						
					<b>Material - Total</b>							<b>\$0.00</b>						
					<b>3860 - Total</b>							<b>\$0.00</b>						
					3870	SEWER - UTILITY ITEM	Construction Stockpile			16	Apr 4, 2022	SYSTEM	(\$28,971.11)	Payment Estimate Item Adjustment generated Stockpile Transaction				
										18	May 2, 2022	SYSTEM	(\$20,933.96)	Payment Estimate Item Adjustment generated Stockpile Transaction				
										21	Jun 16, 2022	SYSTEM	(\$12,523.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				
										24	Aug 2, 2022	SYSTEM	(\$9,543.64)	Payment Estimate Item Adjustment generated Stockpile Transaction				
										27	Sep 16, 2022	SYSTEM	(\$7,278.29)	Payment Estimate Item Adjustment generated Stockpile Transaction				
										<b>- Total</b>							<b>(\$79,250.00)</b>	
										<b>Construction Stockpile - Total</b>							<b>(\$79,250.00)</b>	
										Construction Stockpile STMI					10	Jan 3, 2022	SYSTEM	\$79,250.00
<b>- Total</b>																<b>\$79,250.00</b>		
<b>Construction Stockpile STMI - Total</b>												<b>\$79,250.00</b>						
Material										16	Apr 4, 2022	SYSTEM	\$66,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.				
										16	Apr 4, 2022	SYSTEM	(\$66,960.00)					
										17	Apr 18, 2022	SYSTEM	\$66,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
										17	Apr 18, 2022	SYSTEM	(\$66,960.00)					
										18	May 2, 2022	SYSTEM	\$115,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.				
					18	May 2, 2022	SYSTEM	(\$115,344.00)										
					19	May 16, 2022	SYSTEM	\$115,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 27 on the current Payment Estimate.									
					19	May 16, 2022	SYSTEM	(\$115,344.00)										
					20	Jun 2, 2022	SYSTEM	\$115,344.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.									
					20	Jun 2, 2022	SYSTEM	(\$115,344.00)										
					21	Jun 16, 2022	SYSTEM	\$144,288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.									
					21	Jun 16, 2022	SYSTEM	(\$144,288.00)										
					22	Jul 1, 2022	SYSTEM	\$144,288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.									
					22	Jul 1, 2022	SYSTEM	(\$144,288.00)										
					23	Jul 18, 2022	SYSTEM	\$144,288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	3870	SEWER - UTILITY ITEM	Material		23	Jul 18, 2022	SYSTEM	(\$144,288.00)						
					24	Aug 2, 2022	SYSTEM	\$166,345.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user steppr1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					24	Aug 2, 2022	SYSTEM	(\$166,345.92)						
					25	Aug 16, 2022	SYSTEM	\$166,345.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$166,345.92)						
					26	Sep 2, 2022	SYSTEM	\$166,345.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$166,345.92)						
					27	Sep 16, 2022	SYSTEM	\$183,168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$183,168.00)						
					28	Oct 3, 2022	SYSTEM	\$183,168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$183,168.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>3870 - Total</b>								<b>\$0.00</b>	
4100	SEWER - RIGID PIPE	Material		24	Aug 2, 2022	SYSTEM	\$18,099.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 34 on the current Payment Estimate.						
				24	Aug 2, 2022	SYSTEM	(\$18,099.20)							
				25	Aug 16, 2022	SYSTEM	\$18,099.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.						
				25	Aug 16, 2022	SYSTEM	(\$18,099.20)							
				26	Sep 2, 2022	SYSTEM	\$18,099.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.						
				26	Sep 2, 2022	SYSTEM	(\$18,099.20)							
				27	Sep 16, 2022	SYSTEM	\$18,099.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.						
				27	Sep 16, 2022	SYSTEM	(\$18,099.20)							
				28	Oct 3, 2022	SYSTEM	\$18,099.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.						
				28	Oct 3, 2022	SYSTEM	(\$18,099.20)							
				29	Oct 17, 2022	SYSTEM	\$18,099.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.						
				29	Oct 17, 2022	SYSTEM	(\$18,099.20)							
				30	Nov 2, 2022	SYSTEM	\$23,195.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.						
				30	Nov 2, 2022	SYSTEM	(\$23,195.20)							
31	Nov 16, 2022	SYSTEM	\$23,195.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718B	4100	SEWER - RIGID PIPE	Material		31	Nov 16, 2022	SYSTEM	(\$23,195.20)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	4100 - Total								\$0.00			
	4110	SEWER - RIGID PIPE	Material		21	Jun 16, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					21	Jun 16, 2022	SYSTEM	(\$3,380.00)				
					22	Jul 1, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user steppr1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
					22	Jul 1, 2022	SYSTEM	(\$3,380.00)				
					23	Jul 18, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user schirj1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
					23	Jul 18, 2022	SYSTEM	(\$3,380.00)				
					24	Aug 2, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					24	Aug 2, 2022	SYSTEM	(\$3,380.00)				
					25	Aug 16, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.			
					25	Aug 16, 2022	SYSTEM	(\$3,380.00)				
					26	Sep 2, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.			
					26	Sep 2, 2022	SYSTEM	(\$3,380.00)				
					27	Sep 16, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.			
					27	Sep 16, 2022	SYSTEM	(\$3,380.00)				
					28	Oct 3, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.			
					28	Oct 3, 2022	SYSTEM	(\$3,380.00)				
					29	Oct 17, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.			
					29	Oct 17, 2022	SYSTEM	(\$3,380.00)				
					30	Nov 2, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.			
					30	Nov 2, 2022	SYSTEM	(\$3,380.00)				
		31	Nov 16, 2022	SYSTEM	\$3,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.						
	31	Nov 16, 2022	SYSTEM	(\$3,380.00)								
- Total							\$0.00					
Material - Total							\$0.00					
4110 - Total								\$0.00				
4120	SEWER - RIGID PIPE	Material		27	Sep 16, 2022	SYSTEM	\$22,440.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.				
				27	Sep 16, 2022	SYSTEM	(\$22,440.60)					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	4120	SEWER - RIGID PIPE	Material		28	Oct 3, 2022	SYSTEM	\$22,440.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$22,440.60)						
					29	Oct 17, 2022	SYSTEM	\$22,440.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$22,440.60)						
					30	Nov 2, 2022	SYSTEM	\$22,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$22,464.00)						
					31	Nov 16, 2022	SYSTEM	\$22,464.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$22,464.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>4120 - Total</b>								<b>\$0.00</b>	
					4130		SEWER - RIGID PIPE	Material		21	Jun 16, 2022	SYSTEM	\$4,189.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schirj1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
										21	Jun 16, 2022	SYSTEM	(\$4,189.50)	
										22	Jul 1, 2022	SYSTEM	\$4,189.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user steppr1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
22	Jul 1, 2022	SYSTEM	(\$4,189.50)											
23	Jul 18, 2022	SYSTEM	\$4,189.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.										
23	Jul 18, 2022	SYSTEM	(\$4,189.50)											
24	Aug 2, 2022	SYSTEM	\$4,189.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user steppr1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
24	Aug 2, 2022	SYSTEM	(\$4,189.50)											
25	Aug 16, 2022	SYSTEM	\$4,189.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.										
25	Aug 16, 2022	SYSTEM	(\$4,189.50)											
26	Sep 2, 2022	SYSTEM	\$4,189.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.										
26	Sep 2, 2022	SYSTEM	(\$4,189.50)											
27	Sep 16, 2022	SYSTEM	\$4,189.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0077) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.										
27	Sep 16, 2022	SYSTEM	(\$4,189.50)											
28	Oct 3, 2022	SYSTEM	\$4,189.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.										
28	Oct 3, 2022	SYSTEM	(\$4,189.50)											
29	Oct 17, 2022	SYSTEM	\$4,189.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.										
29	Oct 17, 2022	SYSTEM	(\$4,189.50)											



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718B	4130	SEWER - RIGID PIPE	Material		30	Nov 2, 2022	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
					30	Nov 2, 2022	SYSTEM	(\$6,840.00)					
					31	Nov 16, 2022	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.				
					31	Nov 16, 2022	SYSTEM	(\$6,840.00)					
									- Total			\$0.00	
									Material - Total			\$0.00	
									4130 - Total			\$0.00	
					4140	SEWER - RIGID PIPE	Material		21	Jun 16, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
									21	Jun 16, 2022	SYSTEM	(\$29,866.00)	
									22	Jul 1, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user steppr1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
22	Jul 1, 2022	SYSTEM	(\$29,866.00)										
23	Jul 18, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user schirj1 overriding Payment Estimate Exception 30 on the current Payment Estimate.									
23	Jul 18, 2022	SYSTEM	(\$29,866.00)										
24	Aug 2, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user steppr1 overriding Payment Estimate Exception 37 on the current Payment Estimate.									
24	Aug 2, 2022	SYSTEM	(\$29,866.00)										
25	Aug 16, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.									
25	Aug 16, 2022	SYSTEM	(\$29,866.00)										
26	Sep 2, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.									
26	Sep 2, 2022	SYSTEM	(\$29,866.00)										
27	Sep 16, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.									
27	Sep 16, 2022	SYSTEM	(\$29,866.00)										
28	Oct 3, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.									
28	Oct 3, 2022	SYSTEM	(\$29,866.00)										
29	Oct 17, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.									
29	Oct 17, 2022	SYSTEM	(\$29,866.00)										
30	Nov 2, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.									
30	Nov 2, 2022	SYSTEM	(\$29,866.00)										
31	Nov 16, 2022	SYSTEM	\$29,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.									
31	Nov 16, 2022	SYSTEM	(\$29,866.00)										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718B	4140	SEWER - RIGID PIPE	Material	- Total				\$0.00	
				Material - Total				\$0.00	
				4140 - Total				\$0.00	
	4150	SEWER - RIGID PIPE	Material						
					18	May 2, 2022	SYSTEM	\$7,750.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 70 on the current Payment Estimate.
					18	May 2, 2022	SYSTEM	(\$7,750.60)	
					19	May 16, 2022	SYSTEM	\$7,750.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 56 on the current Payment Estimate.
					19	May 16, 2022	SYSTEM	(\$7,750.60)	
					20	Jun 2, 2022	SYSTEM	\$7,750.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					20	Jun 2, 2022	SYSTEM	(\$7,750.60)	
					21	Jun 16, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					21	Jun 16, 2022	SYSTEM	(\$32,890.00)	
					22	Jul 1, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user steppr1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					22	Jul 1, 2022	SYSTEM	(\$32,890.00)	
					23	Jul 18, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					23	Jul 18, 2022	SYSTEM	(\$32,890.00)	
					24	Aug 2, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user steppr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					24	Aug 2, 2022	SYSTEM	(\$32,890.00)	
					25	Aug 16, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					25	Aug 16, 2022	SYSTEM	(\$32,890.00)	
					26	Sep 2, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					26	Sep 2, 2022	SYSTEM	(\$32,890.00)	
					27	Sep 16, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					27	Sep 16, 2022	SYSTEM	(\$32,890.00)	
					28	Oct 3, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					28	Oct 3, 2022	SYSTEM	(\$32,890.00)	
					29	Oct 17, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					29	Oct 17, 2022	SYSTEM	(\$32,890.00)	
					30	Nov 2, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					30	Nov 2, 2022	SYSTEM	(\$32,890.00)	





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S1718B	4150	SEWER - RIGID PIPE	Material		31	Nov 16, 2022	SYSTEM	\$32,890.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.			
					31	Nov 16, 2022	SYSTEM	(\$32,890.00)				
								<b>- Total</b>	\$0.00			
								<b>Material - Total</b>	\$0.00			
<b>4150 - Total</b>								\$0.00				
J6S1718B	4180	MISC. MANHOLES AND DROP INLETS	Construction Stockpile		24	Aug 2, 2022	SYSTEM	(\$2,094.39)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					30	Nov 2, 2022	SYSTEM	(\$2,094.40)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>							
			<b>Construction Stockpile - Total</b>								(\$4,188.79)	
			Construction Stockpile STMI		21	Jun 16, 2022	SYSTEM	\$4,188.79	Payment Estimate Item Adjustment generated Stockpile Transaction			
					<b>- Total</b>							
			<b>Construction Stockpile STMI - Total</b>								\$4,188.79	
			Material					24	Aug 2, 2022	SYSTEM	\$8,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user steppr1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
								24	Aug 2, 2022	SYSTEM	(\$8,240.00)	
								25	Aug 16, 2022	SYSTEM	\$8,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
								25	Aug 16, 2022	SYSTEM	(\$8,240.00)	
								26	Sep 2, 2022	SYSTEM	\$8,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
								26	Sep 2, 2022	SYSTEM	(\$8,240.00)	
								27	Sep 16, 2022	SYSTEM	\$8,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0080) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
								27	Sep 16, 2022	SYSTEM	(\$8,240.00)	
28	Oct 3, 2022	SYSTEM						\$8,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.			
28	Oct 3, 2022	SYSTEM						(\$8,240.00)				
29	Oct 17, 2022	SYSTEM						\$8,240.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.			
29	Oct 17, 2022	SYSTEM						(\$8,240.00)				
Material					30	Nov 2, 2022	SYSTEM	\$16,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.			
					30	Nov 2, 2022	SYSTEM	(\$16,480.00)				
					31	Nov 16, 2022	SYSTEM	\$16,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.			
					31	Nov 16, 2022	SYSTEM	(\$16,480.00)				
					32	Dec 2, 2022	SYSTEM	\$16,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
					32	Dec 2, 2022	SYSTEM	(\$16,480.00)				
<b>- Total</b>								\$0.00				
<b>Material - Total</b>								\$0.00				
<b>4180 - Total</b>								\$0.00				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718B	4200	MISC. MANHOLES AND DROP INLETS	Material		30	Nov 2, 2022	SYSTEM	\$3,447.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 75 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$3,447.00)						
					31	Nov 16, 2022	SYSTEM	\$3,447.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$3,447.00)						
					32	Dec 2, 2022	SYSTEM	\$3,447.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$3,447.00)						
					<b>- Total</b>						\$0.00			
					<b>Material - Total</b>						\$0.00			
					<b>4200 - Total</b>						\$0.00			
				4220	MISC. MANHOLES AND DROP INLETS	Construction Stockpile		24	Aug 2, 2022	SYSTEM	(\$13,675.84)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								<b>- Total</b>					(\$13,675.84)	
								<b>Construction Stockpile - Total</b>					(\$13,675.84)	
	Construction Stockpile STM1		21				Jun 16, 2022	SYSTEM	\$13,675.84	Payment Estimate Item Adjustment generated Stockpile Transaction				
			<b>- Total</b>						\$13,675.84					
		<b>Construction Stockpile STM1 - Total</b>							\$13,675.84					
	Material		24		Aug 2, 2022	SYSTEM	\$46,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user steppr1 overriding Payment Estimate Exception 40 on the current Payment Estimate.						
			24		Aug 2, 2022	SYSTEM	(\$46,106.00)							
			25		Aug 16, 2022	SYSTEM	\$46,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.						
			25		Aug 16, 2022	SYSTEM	(\$46,106.00)							
			26		Sep 2, 2022	SYSTEM	\$46,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.						
			26		Sep 2, 2022	SYSTEM	(\$46,106.00)							
			27		Sep 16, 2022	SYSTEM	\$46,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.						
			27		Sep 16, 2022	SYSTEM	(\$46,106.00)							
			28		Oct 3, 2022	SYSTEM	\$46,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.						
			28		Oct 3, 2022	SYSTEM	(\$46,106.00)							
			29		Oct 17, 2022	SYSTEM	\$46,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 39 on the current Payment Estimate.						
			29		Oct 17, 2022	SYSTEM	(\$46,106.00)							
			30		Nov 2, 2022	SYSTEM	\$46,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.						
		30	Nov 2, 2022		SYSTEM	(\$46,106.00)								
	31	Nov 16, 2022	SYSTEM	\$46,106.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.									
	31	Nov 16, 2022	SYSTEM	(\$46,106.00)										
	32	Dec 2,	SYSTEM	\$46,106.00	This adjustment offsets the original system-generated Material Payment									



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S1718B	4220	MISC. MANHOLES AND DROP INLETS	Material			2022			Estimate Item Adjustment (0010) due to user schirj1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	
					32	Dec 2, 2022	SYSTEM	(\$46,106.00)		
					- Total					\$0.00
					Material - Total					\$0.00
					4220 - Total					\$0.00
J6S1718B	4250	MISC. MANHOLES AND DROP INLETS	Material		30	Nov 2, 2022	SYSTEM	\$12,749.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.	
					30	Nov 2, 2022	SYSTEM	(\$12,749.00)		
					31	Nov 16, 2022	SYSTEM	\$12,749.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					31	Nov 16, 2022	SYSTEM	(\$12,749.00)		
					32	Dec 2, 2022	SYSTEM	\$12,749.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.
					32	Dec 2, 2022	SYSTEM	(\$12,749.00)		
					- Total					\$0.00
Material - Total				\$0.00						
4250 - Total				\$0.00						
J6S1718B	4260	MISC. MANHOLES AND DROP INLETS	Material		30	Nov 2, 2022	SYSTEM	\$10,070.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.	
					30	Nov 2, 2022	SYSTEM	(\$10,070.00)		
					31	Nov 16, 2022	SYSTEM	\$10,070.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.
					31	Nov 16, 2022	SYSTEM	(\$10,070.00)		
					32	Dec 2, 2022	SYSTEM	\$10,070.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schirj1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					32	Dec 2, 2022	SYSTEM	(\$10,070.00)		
					- Total					\$0.00
Material - Total				\$0.00						
4260 - Total				\$0.00						
J6S1718B	4270	MISC. MANHOLES AND DROP INLETS	Material		30	Nov 2, 2022	SYSTEM	\$4,689.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 79 on the current Payment Estimate.	
					30	Nov 2, 2022	SYSTEM	(\$4,689.00)		
					31	Nov 16, 2022	SYSTEM	\$4,689.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					31	Nov 16, 2022	SYSTEM	(\$4,689.00)		
					32	Dec 2, 2022	SYSTEM	\$4,689.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					32	Dec 2, 2022	SYSTEM	(\$4,689.00)		
					- Total					\$0.00
Material - Total				\$0.00						
4270 - Total				\$0.00						
J6S1718B	5108	THORNLESS HONEYLOCUST	Material		55	Nov 16, 2023	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					55	Nov 16, 2023	SYSTEM	(\$2,025.00)		



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S1718B	5108	THORNLESS HONEYLOCUST	Material			2023					
					56	Dec 4, 2023	SYSTEM	\$2,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					56	Dec 4, 2023	SYSTEM	(\$2,025.00)			
					<b>- Total</b>					\$0.00	
	<b>Material - Total</b>					\$0.00					
	<b>5108 - Total</b>					\$0.00					
	5112	MISC. ITS	Material			63	Mar 15, 2024	SYSTEM	\$22,152.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
						63	Mar 15, 2024	SYSTEM	(\$22,152.90)		
						64	Apr 2, 2024	SYSTEM	\$22,152.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						64	Apr 2, 2024	SYSTEM	(\$22,152.90)		
					<b>- Total</b>					\$0.00	
	<b>Material - Total</b>					\$0.00					
<b>5112 - Total</b>					\$0.00						
<b>J6S1718B - Total</b>					\$0.00						
J6S1718C	4440	MISC. FENCING	Construction Stockpile			43	May 16, 2023	SYSTEM	(\$25,551.15)	Payment Estimate Item Adjustment generated Stockpile Transaction	
						45	Jun 19, 2023	SYSTEM	(\$2,505.02)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>					(\$28,056.17)	
					<b>Construction Stockpile - Total</b>					(\$28,056.17)	
					Construction Stockpile STMl		42	May 1, 2023	SYSTEM	\$28,056.17	Payment Estimate Item Adjustment generated Stockpile Transaction
						<b>- Total</b>					\$28,056.17
	<b>Construction Stockpile STMl - Total</b>					\$28,056.17					
	Material		43	May 16, 2023	SYSTEM	\$32,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
			43	May 16, 2023	SYSTEM	(\$32,130.00)					
			44	Jun 2, 2023	SYSTEM	\$32,130.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user thursw1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
			44	Jun 2, 2023	SYSTEM	(\$32,130.00)					
			45	Jun 19, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0041) due to user schirj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
			45	Jun 19, 2023	SYSTEM	(\$35,280.00)					
			46	Jun 30, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
			46	Jun 30, 2023	SYSTEM	(\$35,280.00)					
			47	Jul 17, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
			47	Jul 17, 2023	SYSTEM	(\$35,280.00)					
			48	Aug 2, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user thursw1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
			48	Aug 2, 2023	SYSTEM	(\$35,280.00)					
		49	Aug 16, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user schirj1 overriding Payment					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718C	4440	MISC. FENCING	Material						Estimate Exception 16 on the current Payment Estimate.				
					49	Aug 16, 2023	SYSTEM	(\$35,280.00)					
					50	Sep 5, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0054) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					50	Sep 5, 2023	SYSTEM	(\$35,280.00)					
					51	Sep 19, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					51	Sep 19, 2023	SYSTEM	(\$35,280.00)					
					52	Oct 3, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					52	Oct 3, 2023	SYSTEM	(\$35,280.00)					
					53	Oct 16, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					53	Oct 16, 2023	SYSTEM	(\$35,280.00)					
					54	Nov 2, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					54	Nov 2, 2023	SYSTEM	(\$35,280.00)					
					55	Nov 16, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					55	Nov 16, 2023	SYSTEM	(\$35,280.00)					
					56	Dec 4, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					56	Dec 4, 2023	SYSTEM	(\$35,280.00)					
					57	Dec 18, 2023	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					57	Dec 18, 2023	SYSTEM	(\$35,280.00)					
					58	Jan 2, 2024	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					58	Jan 2, 2024	SYSTEM	(\$35,280.00)					
					59	Jan 16, 2024	SYSTEM	\$35,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					59	Jan 16, 2024	SYSTEM	(\$35,280.00)					
									- Total			\$0.00	
												\$0.00	
												\$0.00	
					4460	MISC. FENCING	Construction Stockpile		45	Jun 19, 2023	SYSTEM	(\$14,128.21)	Payment Estimate Item Adjustment generated Stockpile Transaction
												(\$14,128.21)	
												(\$14,128.21)	
			Construction Stockpile STMI		33	Dec 16, 2022	SYSTEM	\$14,128.21	Payment Estimate Item Adjustment generated Stockpile Transaction				
								\$14,128.21					
								\$14,128.21					
								\$0.00					
	4470	SIDEWALK HAND-	Material		45	Jun 19,	SYSTEM	\$26,000.00	This adjustment offsets the original system-generated Material Payment				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718C	4470	RAILING WITHOUT BALUSTERS	Material			2023			Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					45	Jun 19, 2023	SYSTEM	(\$26,000.00)						
					46	Jun 30, 2023	SYSTEM	\$52,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					46	Jun 30, 2023	SYSTEM	(\$52,390.00)						
					47	Jul 17, 2023	SYSTEM	\$52,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					47	Jul 17, 2023	SYSTEM	(\$52,390.00)						
					48	Aug 2, 2023	SYSTEM	\$52,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user thursw1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					48	Aug 2, 2023	SYSTEM	(\$52,390.00)						
					49	Aug 16, 2023	SYSTEM	\$52,390.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user schirj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.					
					49	Aug 16, 2023	SYSTEM	(\$52,390.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>4470 - Total</b>								<b>\$0.00</b>	
					4570	MISC. PAVEMENT MARKINGS	Overrun	Overrun	46	Jun 30, 2023	SYSTEM	(\$250.00)		
									49	Aug 16, 2023	SYSTEM	\$250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).	
<b>Overrun - Total</b>									<b>\$0.00</b>					
<b>Overrun - Total</b>									<b>\$0.00</b>					
<b>4570 - Total</b>								<b>\$0.00</b>						
4580	MISC. PAVEMENT MARKINGS	Overrun	Overrun	46	Jun 30, 2023	SYSTEM	(\$250.00)							
				49	Aug 16, 2023	SYSTEM	\$250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',250.00000 - 250.00000, 'is applied (if non-zero).						
				<b>Overrun - Total</b>								<b>\$0.00</b>		
				<b>Overrun - Total</b>								<b>\$0.00</b>		
<b>4580 - Total</b>								<b>\$0.00</b>						
4620	DRILLED SHAFTS (2 FT. 6 IN. DIA.)	Material		39	Mar 16, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.						
				39	Mar 16, 2023	SYSTEM	(\$2,200.00)							
				40	Apr 3, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				40	Apr 3, 2023	SYSTEM	(\$2,200.00)							
				41	Apr 17, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				41	Apr 17, 2023	SYSTEM	(\$2,200.00)							
				42	May 1, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.						
				42	May 1, 2023	SYSTEM	(\$2,200.00)							
				43	May 16, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718C	4620	DRILLED SHAFTS (2 FT. 6 IN. DIA.)	Material		43	May 16, 2023	SYSTEM	(\$2,200.00)						
					44	Jun 2, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user thursw1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					44	Jun 2, 2023	SYSTEM	(\$2,200.00)						
					45	Jun 19, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					45	Jun 19, 2023	SYSTEM	(\$2,200.00)						
					46	Jun 30, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0067) due to user schirj1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					46	Jun 30, 2023	SYSTEM	(\$2,200.00)						
					47	Jul 17, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					47	Jul 17, 2023	SYSTEM	(\$2,200.00)						
					48	Aug 2, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user thursw1 overriding Payment Estimate Exception 19 on the current Payment Estimate.					
					48	Aug 2, 2023	SYSTEM	(\$2,200.00)						
					49	Aug 16, 2023	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user schirj1 overriding Payment Estimate Exception 24 on the current Payment Estimate.					
					49	Aug 16, 2023	SYSTEM	(\$2,200.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>4620 - Total</b>								<b>\$0.00</b>						
4630		CLASS B-2 CONCRETE	Material		39	Mar 16, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					39	Mar 16, 2023	SYSTEM	(\$1,190.00)						
					40	Apr 3, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					40	Apr 3, 2023	SYSTEM	(\$1,190.00)						
					41	Apr 17, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					41	Apr 17, 2023	SYSTEM	(\$1,190.00)						
					42	May 1, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					42	May 1, 2023	SYSTEM	(\$1,190.00)						
					43	May 16, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					43	May 16, 2023	SYSTEM	(\$1,190.00)						
					44	Jun 2, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0056) due to user thursw1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					44	Jun 2, 2023	SYSTEM	(\$1,190.00)						
					45	Jun 19, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718C	4630	CLASS B-2 CONCRETE	Material		45	Jun 19, 2023	SYSTEM	(\$1,190.00)	
					46	Jun 30, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user schirj1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$1,190.00)	
					47	Jul 17, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$1,190.00)	
					48	Aug 2, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0059) due to user thursw1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$1,190.00)	
					49	Aug 16, 2023	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user schirj1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$1,190.00)	
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>4630 - Total</b>								<b>\$0.00</b>	
4640	REINFORCING STEEL	Material		39	Mar 16, 2023	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user schirj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				39	Mar 16, 2023	SYSTEM	(\$2,250.00)		
				<b>- Total</b>					
<b>Material - Total</b>								<b>\$0.00</b>	
<b>4640 - Total</b>								<b>\$0.00</b>	
4650	MECHANICALLY STABILIZED EARTH WALL SYS	Material		36	Feb 2, 2023	SYSTEM	\$40,059.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				36	Feb 2, 2023	SYSTEM	(\$40,059.00)		
				37	Feb 16, 2023	SYSTEM	\$40,059.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				37	Feb 16, 2023	SYSTEM	(\$40,059.00)		
				38	Mar 2, 2023	SYSTEM	\$40,059.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				38	Mar 2, 2023	SYSTEM	(\$40,059.00)		
				39	Mar 16, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user schirj1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	
				39	Mar 16, 2023	SYSTEM	(\$62,865.00)		
				40	Apr 3, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				40	Apr 3, 2023	SYSTEM	(\$62,865.00)		
				41	Apr 17, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				41	Apr 17, 2023	SYSTEM	(\$62,865.00)		
				42	May 1, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
42	May 1, 2023	SYSTEM	(\$62,865.00)						





## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718C	4650	MECHANICALLY STABILIZED EARTH WALL SYS	Material		43	May 16, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					43	May 16, 2023	SYSTEM	(\$62,865.00)	
					44	Jun 2, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0057) due to user thursw1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					44	Jun 2, 2023	SYSTEM	(\$62,865.00)	
					45	Jun 19, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schirj1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					45	Jun 19, 2023	SYSTEM	(\$62,865.00)	
					46	Jun 30, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user schirj1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$62,865.00)	
					47	Jul 17, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schirj1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$62,865.00)	
					48	Aug 2, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user thursw1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$62,865.00)	
					49	Aug 16, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0076) due to user schirj1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					49	Aug 16, 2023	SYSTEM	(\$62,865.00)	
					50	Sep 5, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0055) due to user schirj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					50	Sep 5, 2023	SYSTEM	(\$62,865.00)	
					51	Sep 19, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					51	Sep 19, 2023	SYSTEM	(\$62,865.00)	
					52	Oct 3, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0058) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					52	Oct 3, 2023	SYSTEM	(\$62,865.00)	
					53	Oct 16, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					53	Oct 16, 2023	SYSTEM	(\$62,865.00)	
					54	Nov 2, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user schirj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					54	Nov 2, 2023	SYSTEM	(\$62,865.00)	
					55	Nov 16, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					55	Nov 16, 2023	SYSTEM	(\$62,865.00)	
					56	Dec 4, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user schirj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					56	Dec 4, 2023	SYSTEM	(\$62,865.00)	



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718C	4650	MECHANICALLY STABILIZED EARTH WALL SYS	Material		57	Dec 18, 2023	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0037) due to user schirj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					57	Dec 18, 2023	SYSTEM	(\$62,865.00)						
					58	Jan 2, 2024	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					58	Jan 2, 2024	SYSTEM	(\$62,865.00)						
					59	Jan 16, 2024	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user schirj1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					59	Jan 16, 2024	SYSTEM	(\$62,865.00)						
					60	Feb 2, 2024	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					60	Feb 2, 2024	SYSTEM	(\$62,865.00)						
					61	Feb 16, 2024	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					61	Feb 16, 2024	SYSTEM	(\$62,865.00)						
					62	Mar 4, 2024	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					62	Mar 4, 2024	SYSTEM	(\$62,865.00)						
					63	Mar 15, 2024	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user schirj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					63	Mar 15, 2024	SYSTEM	(\$62,865.00)						
					64	Apr 2, 2024	SYSTEM	\$62,865.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schirj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					64	Apr 2, 2024	SYSTEM	(\$62,865.00)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>4650 - Total</b>								<b>\$0.00</b>	
					4700		MISC. TREES, SHRUBS, OTHER PLANTINGS	Material		46	Jun 30, 2023	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0070) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
46	Jun 30, 2023	SYSTEM	(\$4,158.00)											
47	Jul 17, 2023	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.										
47	Jul 17, 2023	SYSTEM	(\$4,158.00)											
48	Aug 2, 2023	SYSTEM	\$4,158.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0061) due to user thursw1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
48	Aug 2, 2023	SYSTEM	(\$4,158.00)											
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>								<b>\$0.00</b>						
<b>4700 - Total</b>								<b>\$0.00</b>						
4710		MISC. TREES, SHRUBS, OTHER PLANTINGS	Material		46	Jun 30, 2023	SYSTEM	\$770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0071) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					46	Jun 30, 2023	SYSTEM	(\$770.00)						
					47	Jul 17, 2023	SYSTEM	\$770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schirj1 overriding Payment					



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718C	4710	MISC. TREES, SHRUBS, OTHER PLANTINGS	Material						Estimate Exception 42 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$770.00)	
					48	Aug 2, 2023	SYSTEM	\$770.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0062) due to user thursw1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$770.00)	
					<b>- Total</b>			<b>\$0.00</b>	
					<b>Material - Total</b>			<b>\$0.00</b>	
<b>4710 - Total</b>			<b>\$0.00</b>						
4720		MISC. TREES, SHRUBS, OTHER PLANTINGS	Material		46	Jun 30, 2023	SYSTEM	\$1,113.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0072) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$1,113.00)	
					47	Jul 17, 2023	SYSTEM	\$1,113.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schirj1 overriding Payment Estimate Exception 43 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$1,113.00)	
					48	Aug 2, 2023	SYSTEM	\$1,113.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0063) due to user thursw1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$1,113.00)	
					<b>- Total</b>			<b>\$0.00</b>	
<b>Material - Total</b>			<b>\$0.00</b>						
<b>4720 - Total</b>			<b>\$0.00</b>						
4730		MISC. TREES, SHRUBS, OTHER PLANTINGS	Material		46	Jun 30, 2023	SYSTEM	\$1,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0073) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$1,540.00)	
					47	Jul 17, 2023	SYSTEM	\$1,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0050) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$1,540.00)	
					48	Aug 2, 2023	SYSTEM	\$1,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0064) due to user thursw1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$1,540.00)	
					<b>- Total</b>			<b>\$0.00</b>	
<b>Material - Total</b>			<b>\$0.00</b>						
<b>4730 - Total</b>			<b>\$0.00</b>						
4740		MISC. TREES, SHRUBS, OTHER PLANTINGS	Material		46	Jun 30, 2023	SYSTEM	\$1,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0074) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					46	Jun 30, 2023	SYSTEM	(\$1,512.00)	
					47	Jul 17, 2023	SYSTEM	\$1,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0051) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.
					47	Jul 17, 2023	SYSTEM	(\$1,512.00)	
					48	Aug 2, 2023	SYSTEM	\$1,512.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0065) due to user thursw1 overriding Payment Estimate Exception 40 on the current Payment Estimate.
					48	Aug 2, 2023	SYSTEM	(\$1,512.00)	
					<b>- Total</b>			<b>\$0.00</b>	
<b>Material - Total</b>			<b>\$0.00</b>						
<b>4740 - Total</b>			<b>\$0.00</b>						



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6S1718C	4750	MISC. TREES, SHRUBS, OTHER PLANTINGS	Material		46	Jun 30, 2023	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0075) due to user schirj1 overriding Payment Estimate Exception 47 on the current Payment Estimate.				
					46	Jun 30, 2023	SYSTEM	(\$2,310.00)					
					47	Jul 17, 2023	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0052) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.				
					47	Jul 17, 2023	SYSTEM	(\$2,310.00)					
					48	Aug 2, 2023	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0066) due to user thursw1 overriding Payment Estimate Exception 41 on the current Payment Estimate.				
					48	Aug 2, 2023	SYSTEM	(\$2,310.00)					
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					<b>4750 - Total</b>							<b>\$0.00</b>	
					4810	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		15	Mar 16, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user schirj1 overriding Payment Estimate Exception 58 on the current Payment Estimate.
									15	Mar 16, 2022	SYSTEM	(\$3,159.45)	
									16	Apr 4, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 69 on the current Payment Estimate.
16	Apr 4, 2022	SYSTEM	(\$3,159.45)										
17	Apr 18, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user schirj1 overriding Payment Estimate Exception 76 on the current Payment Estimate.									
17	Apr 18, 2022	SYSTEM	(\$3,159.45)										
18	May 2, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user schirj1 overriding Payment Estimate Exception 77 on the current Payment Estimate.									
18	May 2, 2022	SYSTEM	(\$3,159.45)										
19	May 16, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user schirj1 overriding Payment Estimate Exception 61 on the current Payment Estimate.									
19	May 16, 2022	SYSTEM	(\$3,159.45)										
20	Jun 2, 2022	SYSTEM	\$3,159.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 44 on the current Payment Estimate.									
20	Jun 2, 2022	SYSTEM	(\$3,159.45)										
21	Jun 16, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0068) due to user schirj1 overriding Payment Estimate Exception 41 on the current Payment Estimate.									
21	Jun 16, 2022	SYSTEM	(\$11,793.60)										
22	Jul 1, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user steppr1 overriding Payment Estimate Exception 38 on the current Payment Estimate.									
22	Jul 1, 2022	SYSTEM	(\$11,793.60)										
23	Jul 18, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0078) due to user schirj1 overriding Payment Estimate Exception 37 on the current Payment Estimate.									
23	Jul 18, 2022	SYSTEM	(\$11,793.60)										
24	Aug 2, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user steppr1 overriding Payment Estimate Exception 46 on the current Payment Estimate.									
24	Aug 2, 2022	SYSTEM	(\$11,793.60)										



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6S1718C	4810	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		25	Aug 16, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0098) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					25	Aug 16, 2022	SYSTEM	(\$11,793.60)						
					26	Sep 2, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0046) due to user schirj1 overriding Payment Estimate Exception 48 on the current Payment Estimate.					
					26	Sep 2, 2022	SYSTEM	(\$11,793.60)						
					27	Sep 16, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0108) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.					
					27	Sep 16, 2022	SYSTEM	(\$11,793.60)						
					28	Oct 3, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0048) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.					
					28	Oct 3, 2022	SYSTEM	(\$11,793.60)						
					29	Oct 17, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0043) due to user schirj1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					29	Oct 17, 2022	SYSTEM	(\$11,793.60)						
					30	Nov 2, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0081) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.					
					30	Nov 2, 2022	SYSTEM	(\$11,793.60)						
					31	Nov 16, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.					
					31	Nov 16, 2022	SYSTEM	(\$11,793.60)						
					32	Dec 2, 2022	SYSTEM	\$11,793.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					32	Dec 2, 2022	SYSTEM	(\$11,793.60)						
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>4810 - Total</b>								<b>\$0.00</b>	
					4830	MISC. HIGHWAY LIGHTING	Construction Stockpile			19	May 16, 2022	SYSTEM	(\$52.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
21	Jun 16, 2022	SYSTEM	(\$4,522.88)	Payment Estimate Item Adjustment generated Stockpile Transaction										
25	Aug 16, 2022	SYSTEM	(\$31,295.68)	Payment Estimate Item Adjustment generated Stockpile Transaction										
43	May 16, 2023	SYSTEM	(\$187,337.44)	Payment Estimate Item Adjustment generated Stockpile Transaction										
<b>- Total</b>										<b>(\$223,208.00)</b>				
<b>Construction Stockpile - Total</b>										<b>(\$223,208.00)</b>				
Construction Stockpile STMA										23	Jul 18, 2022	SYSTEM	\$63,321.30	Payment Estimate Item Adjustment generated Stockpile Transaction
										30	Nov 2, 2022	SYSTEM	\$81,436.90	Payment Estimate Item Adjustment generated Stockpile Transaction
										<b>- Total</b>				
<b>Construction Stockpile STMA - Total</b>										<b>\$144,758.20</b>				
Construction Stockpile STMI										18	May 2, 2022	SYSTEM	\$52.00	Payment Estimate Item Adjustment generated Stockpile Transaction
										19	May 16, 2022	SYSTEM	\$78,397.80	Payment Estimate Item Adjustment generated Stockpile Transaction
										<b>- Total</b>				
<b>Construction Stockpile STMI - Total</b>										<b>\$78,449.80</b>				



## Line Item Adjustments by Estimate

May 7, 2024

Contract ID: 210521-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S1718C	4830	MISC. HIGHWAY LIGHTING	Material		21	Jun 16, 2022	SYSTEM	\$11,589.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0069) due to user schirj1 overriding Payment Estimate Exception 42 on the current Payment Estimate.
					21	Jun 16, 2022	SYSTEM	(\$11,589.00)	
					22	Jul 1, 2022	SYSTEM	\$11,589.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user steppr1 overriding Payment Estimate Exception 39 on the current Payment Estimate.
					22	Jul 1, 2022	SYSTEM	(\$11,589.00)	
					23	Jul 18, 2022	SYSTEM	\$11,589.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0079) due to user schirj1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
					23	Jul 18, 2022	SYSTEM	(\$11,589.00)	
					24	Aug 2, 2022	SYSTEM	\$11,589.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0039) due to user steppr1 overriding Payment Estimate Exception 47 on the current Payment Estimate.
					24	Aug 2, 2022	SYSTEM	(\$11,589.00)	
					25	Aug 16, 2022	SYSTEM	\$88,849.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0099) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					25	Aug 16, 2022	SYSTEM	(\$88,849.00)	
					26	Sep 2, 2022	SYSTEM	\$88,849.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0047) due to user schirj1 overriding Payment Estimate Exception 49 on the current Payment Estimate.
					26	Sep 2, 2022	SYSTEM	(\$88,849.00)	
					27	Sep 16, 2022	SYSTEM	\$88,849.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0109) due to user schirj1 overriding Payment Estimate Exception 51 on the current Payment Estimate.
					27	Sep 16, 2022	SYSTEM	(\$88,849.00)	
					28	Oct 3, 2022	SYSTEM	\$88,849.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0049) due to user schirj1 overriding Payment Estimate Exception 50 on the current Payment Estimate.
					28	Oct 3, 2022	SYSTEM	(\$88,849.00)	
					29	Oct 17, 2022	SYSTEM	\$88,849.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0044) due to user schirj1 overriding Payment Estimate Exception 46 on the current Payment Estimate.
					29	Oct 17, 2022	SYSTEM	(\$88,849.00)	
					30	Nov 2, 2022	SYSTEM	\$88,849.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schirj1 overriding Payment Estimate Exception 52 on the current Payment Estimate.
					30	Nov 2, 2022	SYSTEM	(\$88,849.00)	
<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>	
<b>4830 - Total</b>								<b>\$0.00</b>	
<b>J6S1718C - Total</b>								<b>\$0.00</b>	
<b>Overall - Total</b>								<b>\$212,560.17</b>	



Contract Adjustments for Contract - 210521-F01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
28	J6S1718	Liquidated Damage	OTHR	(\$1,423.80)	71.19000000	Oct 3, 2022	schirj1	In accordance with JSP R-BBB, Liquidated Damages are being applied to the sum of \$2000.00 dollars (Per Day) for uncorrected deficiencies related to the SWPPP.
	J6S1718B	Liquidated Damage	OTHR	(\$494.20)	24.71000000	Oct 3, 2022	schirj1	In accordance with JSP R-BBB, Liquidated Damages are being applied to the sum of \$2000.00 dollars (Per Day) for uncorrected deficiencies related to the SWPPP.
	J6S1718C	Liquidated Damage	OTHR	(\$82.00)	4.10000000	Oct 3, 2022	schirj1	In accordance with JSP R-BBB, Liquidated Damages are being applied to the sum of \$2000.00 dollars (Per Day) for uncorrected deficiencies related to the SWPPP.
<b>28 - Total</b>					<b>(\$2,000.00)</b>			
32	J6S1718	Liquidated Damage	OTHR	(\$22,068.90)	71.19000000	Dec 2, 2022	schirj1	Per JSP R-F 1.2.1 Liquidated damages will be applied in the amount of \$1,000.00 dollars per day, if the Pedestrian underpass at Mary Avenue work is not complete and open to traffic prior to the end of the 120 consecutive calendar day partial closure period. There was a time extension given and the new end date for the 120 day closure was October 7th, 2022. Work was actually completed on November 28th, 2022. Excluding weekends and holidays the number of days between these dates total up to 31 days.
	J6S1718B	Liquidated Damage	OTHR	(\$7,660.10)	24.71000000	Dec 2, 2022	schirj1	Per JSP R-F 1.2.1 Liquidated damages will be applied in the amount of \$1,000.00 dollars per day, if the Pedestrian underpass at Mary Avenue work is not complete and open to traffic prior to the end of the 120 consecutive calendar day partial closure period. There was a time extension given and the new end date for the 120 day closure was October 7th, 2022. Work was actually completed on November 28th, 2022. Excluding weekends and holidays the number of days between these dates total up to 31 days.
	J6S1718C	Liquidated Damage	OTHR	(\$1,271.00)	4.10000000	Dec 2, 2022	schirj1	Per JSP R-F 1.2.1 Liquidated damages will be applied in the amount of \$1,000.00 dollars per day, if the Pedestrian underpass at Mary Avenue work is not complete and open to traffic prior to the end of the 120 consecutive calendar day partial closure period. There was a time extension given and the new end date for the 120 day closure was October 7th, 2022. Work was actually completed on November 28th, 2022. Excluding weekends and holidays the number of days between these dates total up to 31 days.
<b>32 - Total</b>					<b>(\$31,000.00)</b>			
45	J6S1718	Incentive	SPAD	\$6,112.33	70.96632130	Jun 19, 2023	schirj1	MIX ID - SP125 23-37 Lot - 1 Pay Factor - 103.3 Pay Factor Adjustment \$8613.00 Line No. 0100
		Incentive	SPAD	\$7,038.44	70.96632130	Jun 19, 2023	schirj1	MIX ID - SP125 23-37 Lot - 2 Pay Factor - 103.8 Pay Factor Adjustment \$9918.00 Line No. 0100
		Incentive	SPAD	\$8,520.22	70.96632130	Jun 19, 2023	schirj1	MIX ID - SP125 23-37 Lot - 3 Pay Factor - 104.6 Pay Factor Adjustment \$12006.00 Line No. 0100
		Incentive	SPAD	\$8,345.64	70.96632130	Jun 19, 2023	schirj1	MIX ID - SP190 23-38 Lot - 2 Pay Factor - 104.9 Pay Factor Adjustment \$11760.00 Line No. 0110
		Incentive	SPAD	\$3,406.38	70.96632130	Jun 19, 2023	schirj1	MIX ID - SP190 23-38 Lot - 3 Pay Factor - 102.0 Pay Factor Adjustment \$4800.00 Line No. 0110
	J6S1718B	Incentive	SPAD	\$2,144.36	24.89682875	Jun 19, 2023	schirj1	MIX ID - SP125 23-37 Lot - 1 Pay Factor - 103.3 Pay Factor Adjustment \$8613.00 Line No. 0100
		Incentive	SPAD	\$2,469.27	24.89682875	Jun 19, 2023	schirj1	MIX ID - SP125 23-37 Lot - 2 Pay Factor - 103.8 Pay Factor Adjustment \$9918.00 Line No. 0100
		Incentive	SPAD	\$2,989.11	24.89682875	Jun 19, 2023	schirj1	MIX ID - SP125 23-37 Lot - 3 Pay Factor - 104.6 Pay Factor Adjustment \$12006.00 Line No. 0100
		Incentive	SPAD	\$2,927.87	24.89682875	Jun 19, 2023	schirj1	MIX ID - SP190 23-38 Lot - 2 Pay Factor - 104.9 Pay Factor Adjustment \$11760.00



Contract Adjustments for Contract - 210521-F01

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
45	J6S1718B							Line No. 0110
		Incentive	SPAD	\$1,195.05	24.89682875	Jun 19, 2023	schirj1	MIX ID - SP190 23-38 Lot - 3 Pay Factor - 102.0 Pay Factor Adjustment \$4800.00 Line No. 0110
	J6S1718C	Incentive	SPAD	\$356.31	4.13684995	Jun 19, 2023	schirj1	MIX ID - SP125 23-37 Lot - 1 Pay Factor - 103.3 Pay Factor Adjustment \$8613.00 Line No. 0100
		Incentive	SPAD	\$410.29	4.13684995	Jun 19, 2023	schirj1	MIX ID - SP125 23-37 Lot - 2 Pay Factor - 103.8 Pay Factor Adjustment \$9918.00 Line No. 0100
		Incentive	SPAD	\$496.67	4.13684995	Jun 19, 2023	schirj1	MIX ID - SP125 23-37 Lot - 3 Pay Factor - 104.6 Pay Factor Adjustment \$12006.00 Line No. 0100
		Incentive	SPAD	\$486.49	4.13684995	Jun 19, 2023	schirj1	MIX ID - SP190 23-38 Lot - 2 Pay Factor - 104.9 Pay Factor Adjustment \$11760.00 Line No. 0110
		Incentive	SPAD	\$198.57	4.13684995	Jun 19, 2023	schirj1	MIX ID - SP190 23-38 Lot - 3 Pay Factor - 102.0 Pay Factor Adjustment \$4800.00 Line No. 0110
<b>45 - Total</b>				<b>\$47,097.00</b>				
48	J6S1718	Other Contract Adjustment	SPAD	\$17,031.92	70.96632130	Aug 2, 2023	thursw1	MIX ID - SP190 23-38 Lot - 1 Pay Factor - 103 Pay Factor Adjustment \$24,000.00 Line No. 0110
		Other Contract Adjustment	SPAD	\$18,522.21	70.96632130	Aug 2, 2023	thursw1	MIX ID - SP125 23-37 Lot - 1 Pay Factor - 103 Pay Factor Adjustment \$26,100.00 Line No. 0100
	J6S1718B	Other Contract Adjustment	SPAD	\$5,975.24	24.89682875	Aug 2, 2023	thursw1	MIX ID - SP190 23-38 Lot - 1 Pay Factor - 103 Pay Factor Adjustment \$24,000.00 Line No. 0110
		Other Contract Adjustment	SPAD	\$6,498.07	24.89682875	Aug 2, 2023	thursw1	MIX ID - SP125 23-37 Lot - 1 Pay Factor - 103 Pay Factor Adjustment \$26,100.00 Line No. 0100
	J6S1718C	Other Contract Adjustment	SPAD	\$992.84	4.13684995	Aug 2, 2023	thursw1	MIX ID - SP190 23-38 Lot - 1 Pay Factor - 103 Pay Factor Adjustment \$24,000.00 Line No. 0110
		Other Contract Adjustment	SPAD	\$1,079.72	4.13684995	Aug 2, 2023	thursw1	MIX ID - SP125 23-37 Lot - 1 Pay Factor - 103 Pay Factor Adjustment \$26,100.00 Line No. 0100
<b>48 - Total</b>				<b>\$50,100.00</b>				
52	J6S1718	Incentive	TSR	\$5,849.83	71.33243080	Oct 3, 2023	schirj1	MIX ID - SP190 23-38 Lot - 4 TSR % 92 Pay Factor Adjustment \$8,200.80





**Contract Adjustments for Contract - 210521-F01**

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments	
52	J6S1718							Line No. 0110	
		Incentive	TSR	\$6,284.62	71.33243080	Oct 3, 2023	schirj1	MIX ID - SP125 23-37 Lot - 4 TSR % 92.1 Pay Factor Adjustment \$8,810.32 Line No. 0100	
		Incentive	SPAD	\$7,309.75	71.33243080	Oct 3, 2023	schirj1	MIX ID - SP190 23-38 Lot - 4 Pay Factor: 102.9 Pay Factor Adjustment \$10,247.44 Line No. 0110	
		Incentive	SPAD	\$9,504.12	71.33243080	Oct 3, 2023	schirj1	MIX ID - SP125 23-37 Lot - 4 Pay Factor: 103.5 Pay Factor Adjustment \$13,323.70 Line No. 0100	
	J6S1718B	Incentive	TSR	\$2,016.08	24.58399132	Oct 3, 2023	schirj1	MIX ID - SP190 23-38 Lot - 4 TSR % 92 Pay Factor Adjustment \$8,200.80 Line No. 0110	
		Incentive	TSR	\$2,165.93	24.58399132	Oct 3, 2023	schirj1	MIX ID - SP125 23-37 Lot - 4 TSR % 92.1 Pay Factor Adjustment \$8,810.32 Line No. 0100	
		Incentive	SPAD	\$2,519.23	24.58399132	Oct 3, 2023	schirj1	MIX ID - SP190 23-38 Lot - 4 Pay Factor: 102.9 Pay Factor Adjustment \$10,247.44 Line No. 0110	
		Incentive	SPAD	\$3,275.50	24.58399132	Oct 3, 2023	schirj1	MIX ID - SP125 23-37 Lot - 4 Pay Factor: 103.5 Pay Factor Adjustment \$13,323.70 Line No. 0100	
	J6S1718C	Incentive	TSR	\$334.89	4.08357788	Oct 3, 2023	schirj1	MIX ID - SP190 23-38 Lot - 4 TSR % 92 Pay Factor Adjustment \$8,200.80 Line No. 0110	
		Incentive	TSR	\$359.77	4.08357788	Oct 3, 2023	schirj1	MIX ID - SP125 23-37 Lot - 4 TSR % 92.1 Pay Factor Adjustment \$8,810.32 Line No. 0100	
		Incentive	SPAD	\$418.46	4.08357788	Oct 3, 2023	schirj1	MIX ID - SP190 23-38 Lot - 4 Pay Factor: 102.9 Pay Factor Adjustment \$10,247.44 Line No. 0110	
		Incentive	SPAD	\$544.08	4.08357788	Oct 3, 2023	schirj1	MIX ID - SP125 23-37 Lot - 4 Pay Factor: 103.5 Pay Factor Adjustment \$13,323.70 Line No. 0100	
	<b>52 - Total</b>					<b>\$40,582.26</b>			
	53	J6S1718	Incentive	ATRN	\$21,399.73	71.33243080	Oct 17, 2023	amburs1	3 Slots of 1000 Hours Reimbursement for \$10,000 Each - JSP R-J. "MoDOT's Construction Workforce Program"
		J6S1718B	Incentive	ATRN	\$7,375.20	24.58399132	Oct 17, 2023	amburs1	3 Slots of 1000 Hours Reimbursement for \$10,000 Each - JSP R-J. "MoDOT's Construction Workforce Program"
		J6S1718C	Incentive	ATRN	\$1,225.07	4.08357788	Oct 17, 2023	amburs1	3 Slots of 1000 Hours Reimbursement for \$10,000 Each - JSP R-J. "MoDOT's Construction Workforce Program"
<b>53 - Total</b>					<b>\$30,000.00</b>				
65	J6S1718	Incentive	TSR	\$6,363.44	72.22710769	Apr 16, 2024	schirj1	Tons Represented 3,375.60 TSR% 92.1 Payment Adjustment = 103	



**Contract Adjustments for Contract - 210521-F01**

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
65	J6S1718	Incentive	SPAD	\$9,623.32	72.22710769	Apr 17, 2024	schirj1	Pay Factor = 103.5 Contract Adjustment = 3.5% Lot 4 Extended Sp125
	J6S1718B	Incentive	TSR	\$2,098.20	23.81525448	Apr 16, 2024	schirj1	Tons Represented 3,375.60 TSR% 92.1 Payment Adjustment = 103
		Incentive	SPAD	\$3,173.07	23.81525448	Apr 17, 2024	schirj1	Pay Factor = 103.5 Contract Adjustment = 3.5% Lot 4 Extended Sp125
	J6S1718C	Incentive	TSR	\$348.68	3.95763783	Apr 16, 2024	schirj1	Tons Represented 3,375.60 TSR% 92.1 Payment Adjustment = 103
		Incentive	SPAD	\$527.31	3.95763783	Apr 17, 2024	schirj1	Pay Factor = 103.5 Contract Adjustment = 3.5% Lot 4 Extended Sp125
<b>65 - Total</b>					<b>\$22,134.02</b>			
<b>Overall - Total</b>					<b>\$156,913.28</b>			