



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 4, 2022

Progress Estimate Number 9	Contract ID 210521-F02 Prime Contractor KCI Construction Company	Pay Period Start January 2, 2022 Pay Period End April 1, 2022	Original Contract Amount \$3,899,000.00 Net Change Order Amount (\$60,136.80) Current Contract Amount \$3,838,863.20
--------------------------------------	---	--	---

Approval Date	By User
April 4, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by dukesm1
April 4, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by lewisj1
April 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2022		57.87%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time Bridges A5091 and A5092 open to traffic JSP-13-01B section 4.1.1	November 21, 2021	November 21, 2021	Milestone Complete	
Awarded Date	June 2, 2021	June 2, 2021					
Letting Date	May 21, 2021	May 21, 2021					
Notice to Proceed Date	July 6, 2021	July 6, 2021					
Open to Traffic Date							
Work Began Date							

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
210521-F02			
Total Posted Items Pay	\$292,477.65	\$1,928,993.22	\$2,221,470.87
Gross Item Adjustments	(\$49,226.38)	\$80,528.71	\$31,302.33
Incentive	\$0.00	\$2,906.30	\$2,906.30
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$10,000.00)	(\$10,000.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$243,251.27	\$2,002,428.23	\$2,245,679.50

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613494	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$30,000.000	0.25	\$7,500.00
	0030	2153000	SHAPING SLOPES, CLASS III	100F	\$900.000	3	\$2,700.00
	0050	4071005	TACK COAT	GAL	\$2.500	140	\$350.00
	0080	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	LF	\$64.000	60	\$3,840.00
	0130	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	EA	\$2,178.000	1	\$2,178.00
	0160	6122030	IMPACT ATTENUATOR (RELOCATION)	EA	\$761.000	6	\$4,566.00
	0250	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	108	\$756.00
	0260	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$20.000	2	\$40.00
	0280	6161030	TYPE III MOVEABLE BARRICADE	EA	\$145.000	4	\$580.00
	0310	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	EA	\$8,525.000	1	\$8,525.00
	0350	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	LF	\$21.060	-925	(\$19,480.50)
	0370	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	LF	\$8.900	-925	(\$8,232.50)
	0410	6181000	MOBILIZATION	LS	\$181,817.130	0.5	\$90,908.57
0420	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	LF	\$25.000	24	\$600.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 4, 2022

Progress Estimate Number 9	Contract ID 210521-F02 Prime Contractor KCI Construction Company	Pay Period Start January 2, 2022 Pay Period End April 1, 2022	Original Contract Amount \$3,899,000.00 Net Change Order Amount (\$60,136.80) Current Contract Amount \$3,838,863.20
--------------------------------------	---	--	---

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J613494	0570	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$25.000	962.5	\$24,062.50
	0580	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	EA	\$3,200.000	2	\$6,400.00
	0590	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,100.000	2	\$6,200.00
	0620	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$2,800.000	6	\$16,800.00
	0790	7061070	MECHANICAL BAR SPLICE	EA	\$52.490	42	\$2,204.58
	0870	7151001	VERTICAL DRAIN AT END BENTS	EA	\$7,000.000	0.5	\$3,500.00
	0980	7034214	CLASS B-2 CONCRETE	CUYD	\$2,000.000	0.01	\$20.00
	1020	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	LS	\$13,000.000	1	\$13,000.00
	1030	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	SQFT	\$40.000	1,600	\$64,000.00
	1040	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	SQFT	\$1.000	1,600	\$1,600.00
	1050	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	SQFT	\$1.000	1,600	\$1,600.00
	1060	7125370A	FINISH FIELD COAT (SYSTEM G)	SQFT	\$1.000	1,600	\$1,600.00
	1070	7151001	VERTICAL DRAIN AT END BENTS	EA	\$7,000.000	0.5	\$3,500.00
	1260	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	LF	\$650.000	30	\$19,500.00
	1290	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	LF	\$3,200.000	3	\$9,600.00
	1360	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$4.250	320	\$1,360.00
	1370	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	LS	\$22,700.000	1	\$22,700.00
Project J613494 - Total							\$292,477.65
Overall - Total							\$292,477.65

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613494	0080	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	MaterialCredit			10	\$64.00	\$640.00
	0340	CONCRETE TRAFFIC BARRIER, TYPE A	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-4	\$350.00	(\$1,400.00)
	0340	CONCRETE TRAFFIC BARRIER, TYPE A	MaterialCredit			29	\$350.00	\$10,150.00
	0340	CONCRETE TRAFFIC BARRIER, TYPE A	Material			-29	\$350.00	(\$10,150.00)
	0340	CONCRETE TRAFFIC BARRIER, TYPE A	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 10 on the current Payment Estimate. Material Insufficiency Quantity 29.000; Overrun Quantity Balance 4.00.	4	\$350.00	\$1,400.00
	0420	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	Material			-24	\$25.00	(\$600.00)
	0570	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$19,548.38)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 4, 2022

Progress Estimate Number 9		Contract ID 210521-F02		Pay Period Start January 2, 2022		Original Contract Amount \$3,899,000.00		
		Prime Contractor KCI Construction Company		Pay Period End April 1, 2022		Net Change Order Amount (\$60,136.80)		
						Current Contract Amount \$3,838,863.20		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J613494	0580	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,152.00)
	0590	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,956.00)
	0620	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$10,650.00)
	0830	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material			-1,600	\$1.00	(\$1,600.00)
	0830	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dukesm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1,600	\$1.00	\$1,600.00
	0890	OPEN CELL FOAM JOINT SEAL	MaterialCredit			114	\$59.00	\$6,726.00
	0890	OPEN CELL FOAM JOINT SEAL	Material			-114	\$59.00	(\$6,726.00)
	1040	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material			-1,600	\$1.00	(\$1,600.00)
	1040	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dukesm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1,600	\$1.00	\$1,600.00
	1090	OPEN CELL FOAM JOINT SEAL	MaterialCredit			114	\$59.00	\$6,726.00
	1090	OPEN CELL FOAM JOINT SEAL	Material			-114	\$59.00	(\$6,726.00)
	1290	MISC.	Material			-3	\$3,200.00	(\$9,600.00)
	1360	REINFORCING STEEL (EPOXY COATED)	Material			-320	\$4.25	(\$1,360.00)
	1390	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material			-700	\$1.00	(\$700.00)
	1390	FIELD APPLICATION OF INORGANIC ZINC PRIMER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dukesm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	700	\$1.00	\$700.00
Total								(\$49,226.38)



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on April 6, 2022

Contract Project Information					
------------------------------	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J613494	I 70-5(348)	Bridge rehabilitation and guardrail improvements	70/370	ST CHARLES	at the I-70 and Rte. 370 Interchange

Totals by Job Numbers			
-----------------------	--	--	--

		This Estimate	Previous	To Date
J613494	Posted Item Pay	\$292,477.65	\$1,928,993.22	\$2,221,470.87
	Gross Item Adjustments	(\$49,226.38)	\$80,528.71	\$31,302.33
	Gross Item Pay	\$243,251.27	\$2,009,521.93	\$2,252,773.20
	Incentive	\$0.00	\$2,906.30	\$2,906.30
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	(\$10,000.00)	(\$10,000.00)
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 6, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6I3494, Item 2169903, Project Item Line Number 1290, Material Set 216990396, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on the QC CRE20 report to resolve the exception.	dukesm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6I3494, Item 6171000, Project Item Line Number 0340, Material Set 617100096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on PAL approval from Jeff City.	dukesm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6I3494, Item 6205309, Project Item Line Number 0420, Material Set 620530996, Material 1048PMT - Marking Tape, Acceptance Action Generic 1048PMT is insufficient.	waiting on cert from contractor to resolve the exception	dukesm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6I3494, Item 7101000, Project Item Line Number 1360, Material Set 710100096, Material 1036RSSRECAB - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on PAL approval from Jeff City.	dukesm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6I3494, Item 7125210, Project Item Line Number 0830, Material Set 712521096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	Working with a material rep to resolve the exception	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3494, Item 7125210, Project Item Line Number 1040, Material Set 712521096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	Working with a material rep to resolve the exception	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3494, Item 7125210, Project Item Line Number 1390, Material Set 712521096, Material 1045PTIZ - High Solids Inorganic Zinc Silicat Paint, Acceptance Action Generic 1045PTIZ is insufficient.	Working with a material rep to resolve the exception	dukesm1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6I3494, Item 7172054, Project Item Line Number 0890, Material Set 717205496, Material 1073JMOCFJ - Open Cell Foam Exp. Joint @, Acceptance Action Generic 1073JMOCFJ is insufficient.	Waiting on PAL approval from Jeff City.	dukesm1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6I3494, Item 7172054, Project Item Line Number 1090, Material Set 717205496, Material 1073JMOCFJ - Open Cell Foam Exp. Joint @, Acceptance Action Generic 1073JMOCFJ is insufficient.	Waiting on PAL approval from Jeff City.	dukesm1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210521-F02, Contract Project J6I3494, Project Item Line Number 0340, Contract Line Item Number 0340, Item 6171000, Minor Item.	Currently working on a change order to resolve the exception.	dukesm1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F02	J613494	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.38	\$30,000.00	\$11,400.00
		0001	0020	2063000	CLASS 3 EXCAVATION	15.00	0.00	15.00	CUYD	15.00	\$0.01	\$0.15
		0001	0030	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	3.00	\$900.00	\$2,700.00
		0001	0040	4039910	MISC.3" SP125CLP (PG76-22)	635.40	228.60	864.00	TONS	864.00	\$112.00	\$96,768.00
		0001	0050	4071005	TACK COAT	390.00	0.00	390.00	GAL	390.00	\$2.50	\$975.00
		0001	0060	4136000	PCCP JOINT/CRACK SEALING	8,780.00	0.00	8,780.00	LF	0.00	\$2.00	\$0.00
		0001	0070	6044012	PIPE COLLAR, TYPE B	1.00	0.00	1.00	EA	1.00	\$4,500.00	\$4,500.00
		0001	0080	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	70.00	0.00	70.00	LF	70.00	\$64.00	\$4,480.00
		0001	0090	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	0.00	\$40.00	\$0.00
		0001	0100	6096041	PLACING TYPE 1 ROCK DITCH LINER	18.00	0.00	18.00	CUYD	0.00	\$200.00	\$0.00
		0001	0110	6113010	FURNISHING TYPE 1 ROCK BLANKET	5.00	0.00	5.00	CUYD	5.00	\$47.00	\$235.00
		0001	0120	6113030	PLACING TYPE 1 ROCK BLANKET	5.00	0.00	5.00	CUYD	5.00	\$0.01	\$0.05
		0001	0130	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	1.00	\$2,178.00	\$2,178.00
		0001	0140	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$3,726.00	\$7,452.00
		0001	0150	6122020	REPLACEMENT SAND BARREL	5.00	0.00	5.00	EA	0.00	\$402.00	\$0.00
		0001	0160	6122030	IMPACT ATTENUATOR (RELOCATION)	8.00	0.00	8.00	EA	6.00	\$761.00	\$4,566.00
		0001	0170	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	2.00	\$11,200.00	\$22,400.00
		0001	0180	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	41.40	0.00	41.40	SQYD	0.00	\$400.00	\$0.00
		0001	0190	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	4.00	0.00	4.00	SQYD	0.00	\$0.01	\$0.00
		0001	0200	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	41.00	0.00	41.00	SQYD	20.50	\$55.00	\$1,127.50
		0001	0210	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	174.00	0.00	174.00	LF	0.00	\$12.25	\$0.00
		0001	0220	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	62.00	0.00	62.00	EA	0.00	\$50.00	\$0.00
		0001	0230	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	6.00	0.00	6.00	EA	0.00	\$8.00	\$0.00
		0001	0240	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	1.00	0.00	1.00	EA	1.00	\$700.00	\$700.00
		0001	0250	6161005	CONSTRUCTION SIGNS	1,914.00	0.00	1,914.00	SQFT	1,260.00	\$7.00	\$8,820.00
		0001	0260	6161008	ADVANCED WARNING RAIL SYSTEM	24.00	0.00	24.00	EA	16.00	\$20.00	\$320.00
		0001	0270	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	200.00	EA	200.00	\$18.00	\$3,600.00
		0001	0280	6161030	TYPE III MOVEABLE BARRICADE	8.00	0.00	8.00	EA	4.00	\$145.00	\$580.00
		0001	0290	6161033	DIRECTIONAL INDICATOR BARRICADE	56.00	0.00	56.00	EA	56.00	\$65.00	\$3,640.00
		0001	0300	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$850.00	\$0.00
		0001	0310	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$8,525.00	\$8,525.00
		0001	0320	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	19.00	0.00	19.00	EA	19.00	\$850.00	\$16,150.00
		0001	0330	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN CONTRACTOR FURNISHED/RETAINED	6.00	0.00	6.00	EA	3.00	\$2,400.00	\$7,200.00
		0001	0340	6171000	CONCRETE TRAFFIC BARRIER, TYPE A	25.00	4.00	29.00	LF	29.00	\$350.00	\$10,150.00
		0001	0350	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	925.00	0.00	925.00	LF	0.00	\$21.06	\$0.00
		0001	0360	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	3,400.00	0.00	3,400.00	LF	3,400.00	\$24.23	\$82,382.00
		0001	0370	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	925.00	0.00	925.00	LF	0.00	\$8.90	\$0.00
		0001	0380	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	5,800.00	0.00	5,800.00	LF	5,800.00	\$11.14	\$64,612.00
		0001	0390	6178001	TRAFFIC BARRIER DELINEATOR, WHITE	90.00	0.00	90.00	EA	0.00	\$20.00	\$0.00
		0001	0400	6178002A	TRAFFIC BARRIER DELINEATOR, YELLOW	50.00	0.00	50.00	EA	0.00	\$25.00	\$0.00
		0001	0410	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$181,817.13	\$136,362.85
		0001	0420	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	24.00	\$25.00	\$600.00
		0001	0430	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9,075.00	0.00	9,075.00	LF	0.00	\$0.30	\$0.00
		0001	0440	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6,425.00	0.00	6,425.00	LF	0.00	\$0.30	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F02	J613494	0001	0450	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,999.00	37,760.00	39,759.00	LF	0.00	\$1.00	\$0.00
		0001	0460	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	3,330.00	0.00	3,330.00	LF	0.00	\$0.50	\$0.00
		0001	0470	6207001	PAVEMENT MARKING REMOVAL	50,249.00	0.00	50,249.00	LF	49,575.00	\$0.70	\$34,702.50
		0001	0480	6209903	MISC.TEMPORARY REMOVABLE CONTRAST MARKING TAPE	37,760.00	-37,760.00	0.00	LF	0.00	\$2.50	\$0.00
		0001	0490	6214600A	FLOWABLE BACKFILL	270.00	0.00	270.00	CUYD	0.00	\$170.00	\$0.00
		0001	0500	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,855.00	900.00	4,755.00	SQYD	4,755.00	\$5.00	\$23,775.00
		0001	0510	6240104A	SEPARATION GEOTEXTILE	90.00	0.00	90.00	SQYD	12.00	\$12.00	\$144.00
		0001	0520	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	29.30	0.00	29.30	STA	0.00	\$374.94	\$0.00
		0001	0530	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0540	7261012	12 IN. PIPE GROUP A	10.00	0.00	10.00	LF	10.00	\$350.00	\$3,500.00
		0001	0550	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	6.00	0.00	6.00	FT	6.00	\$1,500.00	\$9,000.00
		0001	0560	8061019	SILT FENCE	40.00	0.00	40.00	LF	0.00	\$30.00	\$0.00
		0010	0570	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,700.00	0.00	1,700.00	LF	962.50	\$25.00	\$24,062.50
		0010	0580	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	7.00	0.00	7.00	EA	3.00	\$3,200.00	\$9,600.00
		0010	0590	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	5.00	\$3,100.00	\$15,500.00
		0010	0600	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	0.00	\$700.00	\$0.00
		0010	0610	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	0.00	\$1,200.00	\$0.00
		0010	0620	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	6.00	\$2,800.00	\$16,800.00
		0010	0630	6063018	TYPE D CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	0.00	\$38,880.00	\$0.00
		0020	0640	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	400.00	0.00	400.00	LF	0.00	\$17.10	\$0.00
		0020	0650	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	400.00	0.00	400.00	LF	0.00	\$6.78	\$0.00
		0020	0660	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	400.00	0.00	400.00	LF	0.00	\$5.88	\$0.00
		0040	0670	9039902	MISC.COVER EXISTING OVERHEAD SIGNS	1.00	0.00	1.00	EA	0.00	\$1,200.00	\$0.00
		0050	0680	9109903	MISC.MODOT ITS ASSETS RELOCATION	137.00	0.00	137.00	LF	0.00	\$25.00	\$0.00
		0070	0690	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0070	0700	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$75,000.00	\$75,000.00
		0070	0710	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	227.00	0.00	227.00	LF	227.00	\$527.00	\$119,629.00
		0070	0720	2169903	MISC.REMOVE AND REPLACE CURB	28.00	0.00	28.00	LF	28.00	\$2,000.00	\$56,000.00
		0070	0730	2169904	MISC.REMOVAL OF EXISTING APPROACH SLAB	1,347.00	0.00	1,347.00	SQFT	1,347.00	\$19.00	\$25,593.00
		0070	0740	5031010A	BRIDGE APPROACH SLAB (MAJOR)	150.00	0.00	150.00	SQYD	150.00	\$600.00	\$90,000.00
		0070	0750	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	2,565.00	0.00	2,565.00	SQYD	0.00	\$37.99	\$0.00
		0070	0760	7034001	CLASS B-1 CONCRETE	40.00	0.00	40.00	CUYD	40.00	\$2,000.00	\$80,000.00
		0070	0770	7034214	CLASS B-2 CONCRETE	43.40	0.00	43.40	CUYD	43.40	\$2,000.00	\$86,800.00
		0070	0780	7040104	HALF-SOLE REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$350.00	\$0.00
		0070	0790	7061070	MECHANICAL BAR SPLICE	84.00	0.00	84.00	EA	84.00	\$52.49	\$4,409.16
		0070	0800	7101000	REINFORCING STEEL (EPOXY COATED)	6,360.00	0.00	6,360.00	LB	6,360.00	\$2.10	\$13,356.00
		0070	0810	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$13,000.00	\$13,000.00
		0070	0820	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$40.00	\$64,000.00
		0070	0830	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$1.00	\$1,600.00
		0070	0840	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$1.00	\$1,600.00
		0070	0850	7125370A	FINISH FIELD COAT (SYSTEM G)	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$1.00	\$1,600.00
		0070	0860	7129902	MISC.REPAIR SLAB DRAIN BRACKET	1.00	0.00	1.00	EA	0.00	\$315.00	\$0.00
		0070	0870	7151001	VERTICAL DRAIN AT END BENTS	1.00	0.00	1.00	EA	1.00	\$7,000.00	\$7,000.00
		0070	0880	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	114.00	0.00	114.00	LF	114.00	\$375.00	\$42,750.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F02	J613494	0070	0890	7172054	OPEN CELL FOAM JOINT SEAL	114.00	0.00	114.00	LF	114.00	\$59.00	\$6,726.00
		0071	0900	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0071	0910	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$75,000.00	\$75,000.00
		0071	0920	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	227.00	0.00	227.00	LF	227.00	\$525.00	\$119,175.00
		0071	0930	2169903	MISC.REMOVE AND REPLACE CURB	31.00	0.00	31.00	LF	31.00	\$2,250.00	\$69,750.00
		0071	0940	2169904	MISC.REMOVAL OF EXISTING APPROACH SLAB	1,336.00	0.00	1,336.00	SQFT	1,336.00	\$19.00	\$25,384.00
		0071	0950	5031010A	BRIDGE APPROACH SLAB (MAJOR)	149.00	0.00	149.00	SQYD	149.00	\$610.00	\$90,890.00
		0071	0960	6239905	MISC.EPOXY URETHANE POLYMER WEARING SURFACE WITH HEALER SEALER	2,565.00	0.00	2,565.00	SQYD	0.00	\$39.00	\$0.00
		0071	0970	7034001	CLASS B-1 CONCRETE	41.00	0.00	41.00	CUYD	41.00	\$2,000.00	\$82,000.00
		0071	0980	7034214	CLASS B-2 CONCRETE	44.70	0.00	44.70	CUYD	44.70	\$2,000.00	\$89,400.00
		0071	0990	7040104	HALF-SOLE REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$350.00	\$0.00
		0071	1000	7061070	MECHANICAL BAR SPLICE	84.00	0.00	84.00	EA	84.00	\$52.49	\$4,409.16
		0071	1010	7101000	REINFORCING STEEL (EPOXY COATED)	6,360.00	0.00	6,360.00	LB	6,360.00	\$2.10	\$13,356.00
		0071	1020	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$13,000.00	\$13,000.00
		0071	1030	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$40.00	\$64,000.00
		0071	1040	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$1.00	\$1,600.00
		0071	1050	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$1.00	\$1,600.00
		0071	1060	7125370A	FINISH FIELD COAT (SYSTEM G)	1,600.00	0.00	1,600.00	SQFT	1,600.00	\$1.00	\$1,600.00
		0071	1070	7151001	VERTICAL DRAIN AT END BENTS	1.00	0.00	1.00	EA	1.00	\$7,000.00	\$7,000.00
		0071	1080	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	114.00	0.00	114.00	LF	114.00	\$375.00	\$42,750.00
		0071	1090	7172054	OPEN CELL FOAM JOINT SEAL	114.00	0.00	114.00	LF	114.00	\$59.00	\$6,726.00
		0072	1100	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	55.00	0.00	55.00	LF	0.00	\$480.00	\$0.00
		0072	1110	2169902	MISC.REMOVE AND REPLACE BEARING STOPPER PLATES	4.00	0.00	4.00	EA	0.00	\$1,150.00	\$0.00
		0072	1120	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	19.00	0.00	19.00	LF	0.00	\$2,500.00	\$0.00
		0072	1130	6233000	EPOXY POLYMER WEARING SURFACE	3,520.00	0.00	3,520.00	SQYD	0.00	\$35.00	\$0.00
		0072	1140	7034214	CLASS B-2 CONCRETE	8.00	0.00	8.00	CUYD	0.00	\$2,400.00	\$0.00
		0072	1150	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	55.00	0.00	55.00	SQFT	0.00	\$315.00	\$0.00
		0072	1160	7040104	HALF-SOLE REPAIR	150.00	0.00	150.00	SQFT	0.00	\$165.00	\$0.00
		0072	1170	7040113	CLEANING AND EPOXY COATING	5,472.00	0.00	5,472.00	SQFT	0.00	\$3.00	\$0.00
		0072	1180	7049903	MISC.BARRIER CURB REPAIR (UNFORMED)	8.00	0.00	8.00	LF	0.00	\$625.00	\$0.00
		0072	1190	7101000	REINFORCING STEEL (EPOXY COATED)	680.00	0.00	680.00	LB	0.00	\$2.80	\$0.00
		0072	1200	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$22,700.00	\$0.00
		0072	1210	7120915	EXPANSION DEVICE (FLAT PLATE)	55.00	0.00	55.00	LF	0.00	\$815.00	\$0.00
		0072	1220	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$4,900.00	\$0.00
		0072	1230	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$4,900.00	\$0.00
		0072	1240	7129902	MISC.SLAB DRAIN EXTENSION	1.00	0.00	1.00	EA	0.00	\$1,150.00	\$0.00
		0072	1250	7173002	SILICONE EXPANSION JOINT SEALANT	168.00	0.00	168.00	LF	0.00	\$40.00	\$0.00
		0073	1260	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	43.00	0.00	43.00	LF	30.00	\$650.00	\$19,500.00
		0073	1270	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	43.00	0.00	43.00	LF	0.00	\$85.00	\$0.00
		0073	1280	2169902	MISC.REMOVE AND REPLACE BEARING STOPPER PLATES	18.00	0.00	18.00	EA	0.00	\$3,800.00	\$0.00
		0073	1290	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	6.00	0.00	6.00	LF	3.00	\$3,200.00	\$9,600.00
		0073	1300	6233000	EPOXY POLYMER WEARING SURFACE	4,756.00	0.00	4,756.00	SQYD	0.00	\$34.52	\$0.00
		0073	1310	7034214	CLASS B-2 CONCRETE	6.70	0.00	6.70	CUYD	0.00	\$4,400.00	\$0.00
		0073	1320	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	268.00	0.00	268.00	SQFT	0.00	\$175.00	\$0.00
0073	1330	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$190.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210521-F02	J6I3494	0073	1340	7040113	CLEANING AND EPOXY COATING	8,557.00	0.00	8,557.00	SQFT	0.00	\$3.00	\$0.00	
		0073	1350	7049903	MISC.BARRIER CURB REPAIR (UNFORMED)	4.00	0.00	4.00	LF	0.00	\$1,100.00	\$0.00	
		0073	1360	7101000	REINFORCING STEEL (EPOXY COATED)	640.00	0.00	640.00	LB	320.00	\$4.25	\$1,360.00	
		0073	1370	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$22,700.00	\$22,700.00	
		0073	1380	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	700.00	0.00	700.00	SQFT	700.00	\$40.00	\$28,000.00	
		0073	1390	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	700.00	0.00	700.00	SQFT	700.00	\$1.00	\$700.00	
		0073	1400	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	700.00	0.00	700.00	SQFT	700.00	\$1.00	\$700.00	
		0073	1410	7125370A	FINISH FIELD COAT (SYSTEM G)	700.00	0.00	700.00	SQFT	700.00	\$1.00	\$700.00	
		0073	1420	7129901	MISC.FLUSHING OF EXISTING EXPANSION TROUGH	1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00	
		0073	1430	7171002	PREFORMED COMPRESSION SEAL	43.00	0.00	43.00	LF	0.00	\$120.00	\$0.00	
		0073	1440	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	43.00	0.00	43.00	LF	0.00	\$430.00	\$0.00	
		0073	1450	7173002	SILICONE EXPANSION JOINT SEALANT	154.00	0.00	154.00	LF	0.00	\$30.00	\$0.00	
		0074	1460	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	101.00	0.00	101.00	LF	0.00	\$35.00	\$0.00	
		0074	1470	6233000	EPOXY POLYMER WEARING SURFACE	2,182.00	0.00	2,182.00	SQYD	0.00	\$36.00	\$0.00	
		0074	1480	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$350.00	\$0.00	
		0074	1490	7040113	CLEANING AND EPOXY COATING	1,457.00	0.00	1,457.00	SQFT	0.00	\$3.00	\$0.00	
		0074	1500	7049903	MISC.BARRIER CURB REPAIR (UNFORMED)	5.00	0.00	5.00	LF	0.00	\$850.00	\$0.00	
		0074	1510	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$12,900.00	\$0.00	
		0074	1520	7123100	CLEANING AND COATING EXISTING BEARINGS	6.00	0.00	6.00	EA	0.00	\$500.00	\$0.00	
		0074	1530	7171002	PREFORMED COMPRESSION SEAL	101.00	0.00	101.00	LF	0.00	\$85.00	\$0.00	
		0074	1540	7173002	SILICONE EXPANSION JOINT SEALANT	143.00	0.00	143.00	LF	0.00	\$32.00	\$0.00	
		0075	1550	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	31.00	0.00	31.00	LF	0.00	\$725.00	\$0.00	
		0075	1560	2169903	MISC.REMOVE AND REPLACE BARRIER CURB	10.00	0.00	10.00	LF	0.00	\$1,500.00	\$0.00	
		0075	1570	6233000	EPOXY POLYMER WEARING SURFACE	1,183.00	0.00	1,183.00	SQYD	0.00	\$35.50	\$0.00	
		0075	1580	7034214	CLASS B-2 CONCRETE	4.40	0.00	4.40	CUYD	0.00	\$4,100.00	\$0.00	
		0075	1590	7040113	CLEANING AND EPOXY COATING	1,016.00	0.00	1,016.00	SQFT	0.00	\$3.00	\$0.00	
		0075	1600	7101000	REINFORCING STEEL (EPOXY COATED)	350.00	0.00	350.00	LB	0.00	\$3.50	\$0.00	
		0075	1610	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$12,900.00	\$0.00	
		0075	1620	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	31.00	0.00	31.00	LF	0.00	\$430.00	\$0.00	
		0075	1630	7173002	SILICONE EXPANSION JOINT SEALANT	133.00	0.00	133.00	LF	0.00	\$35.00	\$0.00	
		Project J6I3494 - Total Value Posted to Date as of Report Generated Date											\$2,221,470.87
		210521-F02 Overall - Total Value Posted to Date as of Report Generated Date											\$2,221,470.87



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 6, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J613494

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	3/16/22	3/24/22	0.25	LS	70 NOR	1067+85		1085+08		Guardrail and Curbs
0030	2153000	SHAPING SLOPES, CLASS III	3/15/22	3/24/22	1.50	100F	70 NOR	1067+85		1085+08		0.5 - 1067+85 to 1073+71 0.5 - 1082+90 to 1083+93 0.5 - 1082+90 to 1085+08
			3/16/22	3/24/22	1.50	100F	70 NOR	1067+85		1073+71		1.0 - 1067+85 to 1071+93 0.5 - 1072+68 to 1073+71
0050	4071005	TACK COAT	3/31/22	3/31/22	140.00	GAL		1060+54		1085+78		
0080	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	3/24/22	3/24/22	60.00	LF	NOR	1073+17		1083+41		30 - 1073+17 to 1073+47 30 - 1083+11 to 1083+43
0130	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	3/15/22	3/24/22	1.00	EA	70 NOR at 370	1083+00				
0160	6122030	IMPACT ATTENUATOR (RELOCATION)	3/24/22	3/24/22	6.00	EA	70 EB/WB	1067+00		1075+00		2 - Stage 1 to Stage 2 2 - Stage 2 to Stage 3 2 - Stage 3 to Stage 4
0250	6161005	CONSTRUCTION SIGNS	3/15/22	3/24/22	108.00	SQFT	70 NOR	1070+00		1085+00		
0260	6161008	ADVANCED WARNING RAIL SYSTEM	3/15/22	3/24/22	2.00	EA	70 NOR	1070+00		1085+00		
0280	6161030	TYPE III MOVEABLE BARRICADE	3/24/22	3/24/22	4.00	EA	70 EB/WB NOR	1060+54		1085+78		3 - Damaged Barricades due to traffic 2 - Remained undamaged
0310	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	3/15/22	3/24/22	1.00	EA	70 NOR	1070+00		1080+00		
0350	6173600D	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	3/24/22	3/24/22	-925.00	LF		1060+54		1085+78		Previously paid out quantity to wrong line item
0370	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	3/24/22	3/24/22	-925.00	LF		1060+54		1085+78		Previously paid out quantity to wrong line item
0410	6181000	MOBILIZATION	3/24/22	3/24/22	0.50	LS		1060+54		1085+78		
0420	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	3/15/22	3/24/22	24.00	LF	70 NOR	1070+00		1085+00		
0570	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	3/15/22	3/24/22	637.50	LF	70 NOR	1067+85		1085+08		0.5 - 1067+85 to 1073+71 0.5 - 1082+90 to 1083+93 0.5 - 1082+90 to 1085+08
			3/16/22	3/24/22	325.00	LF	70 NOR	1067+85		1073+71		312.5 - 1067+85 to 1071+93 12.5 - 1072+68 to 1073+71
0580	6061068	MGS BRIDGE APP. TRANS SEC (EXT CURB)	3/15/22	3/24/22	1.00	EA	70 NOR	1067+71				
			3/16/22	3/24/22	1.00	EA	70 NOR	1082+90		1083+93		
0590	6061069	MGS BRIDGE APP. TRANS SEC (REGNO CURB)	3/15/22	3/24/22	2.00	EA	70 NOR	1082+90		1082+90		
0620	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3/15/22	3/24/22	3.00	EA	70 NOR	1067+85		1085+08		1 - 1067+85 1 - 1083+93 1 - 1085+08
			3/16/22	3/24/22	3.00	EA	70 NOR	1067+85		1073+71		2 - 1067+85 to 1071+93 1 - 1072+68 to 1073+71
0790	7061070	MECHANICAL BAR SPLICE	3/24/22	3/24/22	42.00	EA	70 EB	1068+00		1074+00		
0870	7151001	VERTICAL DRAIN AT END BENTS	3/24/22	3/24/22	0.50	EA	70 EB	1067+72		1069+00		
0980	7034214	CLASS B-2 CONCRETE	3/24/22	3/24/22	0.01	CUYD	70 EB	1067+85		1074+00		Payment Rounding Correction
1020	7110200	PROTECTIVE COATING - CONCRETE BENTS AND	3/24/22	3/24/22	1.00	LS	70 WB	1069+00		1074+00		
1030	7125200	SURFACE PREPARATION FOR RECOATING	3/24/22	3/24/22	1,600.00	SQFT	70 WB	1069+00		1074+00		
1040	7125210	FIELD APPLICATION OF INORGANIC ZINC	3/24/22	3/24/22	1,600.00	SQFT	70 WB	1069+00		1074+00		
1050	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	3/24/22	3/24/22	1,600.00	SQFT	70 WB	1069+00		1074+00		
1060	7125370A	FINISH FIELD COAT (SYSTEM G)	3/24/22	3/24/22	1,600.00	SQFT	70 WB	1069+00		1074+00		
1070	7151001	VERTICAL DRAIN AT END BENTS	3/24/22	3/24/22	0.50	EA	70 WB	1069+00		1070+07		
1260	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	3/17/22	3/24/22	30.00	LF	70 NOR	1082+75				
1290	2169903	MISC. REMOVALS	3/24/22	3/24/22	3.00	LF	NOR	1082+74		1082+77		EB Side
1360	7101000	REINFORCING STEEL (EPOXY COATED)	3/24/22	3/24/22	320.00	LB	NOR	1082+74		1082+77		EB Side barrier and expansion joint
1370	7110200	PROTECTIVE COATING - CONCRETE BENTS AND	3/24/22	3/24/22	1.00	LS	NOR	1073+47		1082+75		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3494	0040	MISC.	Other Item Adjustment	ACAD	4	Nov 2, 2021	spurlt2	\$590.34	AC Adjustments: Line Item 0040 864.97 tons with 3.9% VAC, mix ID SP125 19-7				
				ACAD - Total				\$590.34					
			Other Item Adjustment - Total				\$590.34						
			Overrun	Overrun	2	Oct 4, 2021	SYSTEM	(\$25,618.38)		Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					4	Nov 2, 2021	SYSTEM	\$25,618.38		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',112.06640 - 112.00000, 'is applied (if non-zero).			
			Overrun - Total				\$0.00						
			Overrun - Total				\$0.00						
			Price FUEL		2	Oct 4, 2021	SYSTEM	\$57.37		Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total					\$57.37			
			Price FUEL - Total				\$57.37						
	0040 - Total				\$647.71								
	0070	PIPE COLLAR, TYPE B	Material		6	Nov 24, 2021	SYSTEM	(\$4,500.00)					
					- Total				(\$4,500.00)				
			Material - Total				(\$4,500.00)						
			MaterialCredit		7	Dec 17, 2021	SYSTEM	\$4,500.00					
					- Total				\$4,500.00				
	MaterialCredit - Total				\$4,500.00								
	0070 - Total				\$0.00								
	0080	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		6	Nov 24, 2021	SYSTEM	(\$640.00)					
					7	Dec 17, 2021	SYSTEM	(\$640.00)					
8					Jan 3, 2022	SYSTEM	(\$640.00)						
- Total					(\$1,920.00)								
Material - Total				(\$1,920.00)									
MaterialCredit				7	Dec 17, 2021	SYSTEM	\$640.00						
				8	Jan 3, 2022	SYSTEM	\$640.00						
				9	Apr 4, 2022	SYSTEM	\$640.00						
	- Total				\$1,920.00								
MaterialCredit - Total				\$1,920.00									
0080 - Total				\$0.00									
0110	FURNISHING TYPE 1 ROCK BLANKET	Material		6	Nov 24, 2021	SYSTEM	(\$235.00)						
				- Total				(\$235.00)					
		Material - Total				(\$235.00)							
		MaterialCredit		7	Dec 17, 2021	SYSTEM	\$235.00						
				- Total				\$235.00					
MaterialCredit - Total				\$235.00									
0110 - Total				\$0.00									
0200	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		4	Nov 2, 2021	SYSTEM	(\$1,127.50)						
				- Total				(\$1,127.50)					
		Material - Total				(\$1,127.50)							
MaterialCredit		5	Nov 16, 2021	SYSTEM	\$1,127.50								
		MaterialCredit - Total				\$1,127.50							



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3494	0200	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	MaterialCredit	- Total				\$1,127.50					
			MaterialCredit	- Total				\$1,127.50					
	0200 - Total								\$0.00				
	0340	CONCRETE TRAFFIC BARRIER, TYPE A	Material			3	Oct 19, 2021	SYSTEM	\$8,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dukesm1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
						3	Oct 19, 2021	SYSTEM	(\$8,750.00)				
						4	Nov 2, 2021	SYSTEM	(\$10,150.00)				
						5	Nov 16, 2021	SYSTEM	(\$10,150.00)				
						6	Nov 24, 2021	SYSTEM	(\$10,150.00)				
						7	Dec 17, 2021	SYSTEM	(\$10,150.00)				
						8	Jan 3, 2022	SYSTEM	(\$10,150.00)				
						9	Apr 4, 2022	SYSTEM	(\$10,150.00)				
						- Total					(\$60,900.00)		
						Material - Total						(\$60,900.00)	
						MaterialCredit			5	Nov 16, 2021	SYSTEM	\$10,150.00	
									6	Nov 24, 2021	SYSTEM	\$10,150.00	
									7	Dec 17, 2021	SYSTEM	\$10,150.00	
									8	Jan 3, 2022	SYSTEM	\$10,150.00	
									9	Apr 4, 2022	SYSTEM	\$10,150.00	
						- Total			\$50,750.00				
			MaterialCredit - Total						\$50,750.00				
		Overrun	Overrun	Overrun	Overrun	4	Nov 2, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 32 on the current Payment Estimate. Material Insufficiency Quantity 29.000; Overrun Quantity Balance 4.00.			
						4	Nov 2, 2021	SYSTEM	(\$1,400.00)				
						5	Nov 16, 2021	SYSTEM	(\$1,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						5	Nov 16, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 16 on the current Payment Estimate. Material Insufficiency Quantity 29.000; Overrun Quantity Balance 4.00.			
						6	Nov 24, 2021	SYSTEM	(\$1,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						6	Nov 24, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 14 on the current Payment Estimate. Material Insufficiency Quantity 29.000; Overrun Quantity Balance 4.00.			
						7	Dec 17, 2021	SYSTEM	(\$1,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						7	Dec 17, 2021	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0001) overriding Payment Estimate Exception 7 on the current Payment Estimate. Material Insufficiency Quantity 29.000; Overrun Quantity Balance 4.00.			
						8	Jan 3, 2022	SYSTEM	(\$1,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
						8	Jan 3, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 9 on the current Payment Estimate. Material Insufficiency Quantity 29.000; Overrun Quantity Balance 4.00.			



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6I3494	0340	CONCRETE TRAFFIC BARRIER, TYPE A	Overrun	Overrun	9	Apr 4, 2022	SYSTEM	(\$1,400.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).					
					9	Apr 4, 2022	SYSTEM	\$1,400.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) overriding Payment Estimate Exception 10 on the current Payment Estimate. Material Insufficiency Quantity 29.000; Overrun Quantity Balance 4.00.					
	Overrun - Total								\$0.00					
	Overrun - Total								\$0.00					
	0340 - Total								(\$10,150.00)					
	0420	TEMPORARY REMOVABLE MARKING TAPE, 24 IN.	Material			9	Apr 4, 2022	SYSTEM	(\$600.00)					
						- Total								(\$600.00)
						Material - Total								(\$600.00)
	0420 - Total								(\$600.00)					
	0500	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun		2	Oct 4, 2021	SYSTEM	(\$4,500.00)					
4						Nov 2, 2021	SYSTEM	\$4,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000, 'is applied (if non-zero).					
Overrun - Total								\$0.00						
Overrun - Total								\$0.00						
0500 - Total								\$0.00						
0570	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile			9	Apr 4, 2022	SYSTEM	(\$19,548.38)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								(\$19,548.38)	
		Construction Stockpile - Total								(\$19,548.38)				
		Construction Stockpile STMI			1	Sep 15, 2021	SYSTEM	\$34,527.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								\$34,527.00	
Construction Stockpile STMI - Total								\$34,527.00						
0570 - Total								\$14,978.62						
0580	MGS BRIDGE APP. TRANS SEC (EXT CURB)	Construction Stockpile			6	Nov 24, 2021	SYSTEM	(\$2,076.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					9	Apr 4, 2022	SYSTEM	(\$4,152.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total								(\$6,228.00)				
		Construction Stockpile - Total								(\$6,228.00)				
		Construction Stockpile STMI			1	Sep 15, 2021	SYSTEM	\$14,532.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total								\$14,532.00						
Construction Stockpile STMI - Total								\$14,532.00						
0580 - Total								\$8,304.00						
0590	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			6	Nov 24, 2021	SYSTEM	(\$5,934.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
					9	Apr 4, 2022	SYSTEM	(\$3,956.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
		- Total								(\$9,890.00)				
		Construction Stockpile - Total								(\$9,890.00)				
		Construction Stockpile STMI			1	Sep 15, 2021	SYSTEM	\$15,824.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total								\$15,824.00						
Construction Stockpile STMI - Total								\$15,824.00						
0590 - Total								\$5,934.00						
0600	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI			1	Sep 15, 2021	SYSTEM	\$880.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								\$880.00	
Construction Stockpile STMI - Total								\$880.00						



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6I3494	0600 - Total								\$880.00	
	0610	MGS END ANCHOR	Construction Stockpile STMI		1	Sep 15, 2021	SYSTEM	\$2,175.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$2,175.00	
	Construction Stockpile STMI - Total								\$2,175.00	
	0610 - Total								\$2,175.00	
	0620	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		9	Apr 4, 2022	SYSTEM	(\$10,650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								(\$10,650.00)	
	Construction Stockpile - Total								(\$10,650.00)	
			Construction Stockpile STMI		1	Sep 15, 2021	SYSTEM	\$14,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$14,200.00	
	Construction Stockpile STMI - Total								\$14,200.00	
	0620 - Total								\$3,550.00	
	0630	TYPE D CRASHWORTHY END TERMINAL	Construction Stockpile No Transaction Type		3	Oct 19, 2021	SYSTEM	\$29,995.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
	- Total								\$29,995.00	
	Construction Stockpile No Transaction Type - Total								\$29,995.00	
	0630 - Total								\$29,995.00	
	0720	MISC. REMOVALS	Material		3	Oct 19, 2021	SYSTEM	\$56,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dukesm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Oct 19, 2021	SYSTEM	(\$56,000.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0720 - Total								\$0.00	
	0740	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		3	Oct 19, 2021	SYSTEM	\$22,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dukesm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					3	Oct 19, 2021	SYSTEM	(\$22,500.00)		
					4	Nov 2, 2021	SYSTEM	(\$45,000.00)		
					5	Nov 16, 2021	SYSTEM	(\$67,500.00)		
					6	Nov 24, 2021	SYSTEM	(\$67,500.00)		
	- Total									(\$180,000.00)
	Material - Total								(\$180,000.00)	
			MaterialCredit		5	Nov 16, 2021	SYSTEM	\$45,000.00		
					6	Nov 24, 2021	SYSTEM	\$67,500.00		
					7	Dec 17, 2021	SYSTEM	\$67,500.00		
	- Total								\$180,000.00	
	MaterialCredit - Total								\$180,000.00	
0740 - Total								\$0.00		
0760	CLASS B-1 CONCRETE	Material		3	Oct 19, 2021	SYSTEM	\$20,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dukesm1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
				3	Oct 19, 2021	SYSTEM	(\$20,000.00)			
				4	Nov 2, 2021	SYSTEM	(\$40,000.00)			
				5	Nov 16, 2021	SYSTEM	(\$40,000.00)			



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6I3494	0760	CLASS B-1 CONCRETE	Material	- Total				(\$80,000.00)					
			Material - Total						(\$80,000.00)				
			MaterialCredit		5	Nov 16, 2021	SYSTEM	\$40,000.00					
					6	Nov 24, 2021	SYSTEM	\$40,000.00					
			- Total						\$80,000.00				
			MaterialCredit - Total						\$80,000.00				
			0760 - Total								\$0.00		
			0770	CLASS B-2 CONCRETE	Material			3	Oct 19, 2021	SYSTEM	\$21,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dukesm1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
								3	Oct 19, 2021	SYSTEM	(\$21,640.00)		
								4	Nov 2, 2021	SYSTEM	(\$43,280.00)		
		5				Nov 16, 2021	SYSTEM	(\$43,280.00)					
- Total									(\$86,560.00)				
Material - Total									(\$86,560.00)				
MaterialCredit		5				Nov 16, 2021	SYSTEM	\$43,280.00					
		6				Nov 24, 2021	SYSTEM	\$43,280.00					
- Total									\$86,560.00				
MaterialCredit - Total									\$86,560.00				
0770 - Total								\$0.00					
0800	REINFORCING STEEL (EPOXY COATED)	Material			3	Oct 19, 2021	SYSTEM	\$3,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dukesm1 overriding Payment Estimate Exception 37 on the current Payment Estimate.				
					3	Oct 19, 2021	SYSTEM	(\$3,339.00)					
					4	Nov 2, 2021	SYSTEM	(\$6,678.00)					
			- Total							(\$6,678.00)			
			Material - Total							(\$6,678.00)			
			MaterialCredit		5	Nov 16, 2021	SYSTEM	\$6,678.00					
				- Total						\$6,678.00			
			MaterialCredit - Total							\$6,678.00			
			0800 - Total								\$0.00		
			0830	FIELD APPLICATION OF INORGANIC ZINC	Material			7		Dec 17, 2021	SYSTEM	(\$1,600.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dukesm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
		8				Jan 3, 2022	SYSTEM	\$1,600.00					
		8				Jan 3, 2022	SYSTEM	(\$1,600.00)					
		9				Apr 4, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dukesm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
		9				Apr 4, 2022	SYSTEM	(\$1,600.00)					
- Total									(\$1,600.00)				
Material - Total									(\$1,600.00)				
MaterialCredit		8				Jan 3, 2022	SYSTEM	\$1,600.00					
	- Total								\$1,600.00				
MaterialCredit - Total									\$1,600.00				



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J613494	0830 - Total								\$0.00					
	0870	VERTICAL DRAIN AT END BENTS	Material		3	Oct 19, 2021	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dukesm1 overriding Payment Estimate Exception 43 on the current Payment Estimate.					
					3	Oct 19, 2021	SYSTEM	(\$1,750.00)						
	- Total								\$0.00					
	Material - Total								\$0.00					
	0870 - Total								\$0.00					
	0890	OPEN CELL FOAM JOINT SEAL	Material		3	Oct 19, 2021	SYSTEM	\$1,681.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user dukesm1 overriding Payment Estimate Exception 45 on the current Payment Estimate.					
					3	Oct 19, 2021	SYSTEM	(\$1,681.50)						
					4	Nov 2, 2021	SYSTEM	(\$3,363.00)						
					5	Nov 16, 2021	SYSTEM	\$3,363.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dukesm1 overriding Payment Estimate Exception 14 on the current Payment Estimate.					
					5	Nov 16, 2021	SYSTEM	(\$3,363.00)						
					6	Nov 24, 2021	SYSTEM	(\$3,363.00)						
					7	Dec 17, 2021	SYSTEM	(\$6,726.00)						
					8	Jan 3, 2022	SYSTEM	(\$6,726.00)						
					9	Apr 4, 2022	SYSTEM	(\$6,726.00)						
					- Total								(\$26,904.00)	
					Material - Total								(\$26,904.00)	
					MaterialCredit				5	Nov 16, 2021	SYSTEM	\$3,363.00		
	7	Dec 17, 2021	SYSTEM	\$3,363.00										
	8	Jan 3, 2022	SYSTEM	\$6,726.00										
	9	Apr 4, 2022	SYSTEM	\$6,726.00										
	- Total								\$20,178.00					
	MaterialCredit - Total								\$20,178.00					
	0890 - Total								(\$6,726.00)					
	0930	MISC. REMOVALS	Material		3	Oct 19, 2021	SYSTEM	\$69,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user dukesm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					3	Oct 19, 2021	SYSTEM	(\$69,750.00)						
					- Total								\$0.00	
	Material - Total								\$0.00					
	0930 - Total								\$0.00					
	0950	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		3	Oct 19, 2021	SYSTEM	\$22,722.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dukesm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
3					Oct 19, 2021	SYSTEM	(\$22,722.50)							
4					Nov 2, 2021	SYSTEM	(\$45,445.00)							
5					Nov 16, 2021	SYSTEM	(\$68,167.50)							
6					Nov 24, 2021	SYSTEM	(\$68,167.50)							
- Total								(\$181,780.00)						



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J613494	0950	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material - Total							(\$181,780.00)		
			MaterialCredit		5	Nov 16, 2021	SYSTEM	\$45,445.00				
					6	Nov 24, 2021	SYSTEM	\$68,167.50				
					7	Dec 17, 2021	SYSTEM	\$68,167.50				
				- Total							\$181,780.00	
				MaterialCredit - Total							\$181,780.00	
			0950 - Total								\$0.00	
			0970	CLASS B-1 CONCRETE	Material		3	Oct 19, 2021	SYSTEM	\$20,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user dukesm1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
							3	Oct 19, 2021	SYSTEM	(\$20,500.00)		
							4	Nov 2, 2021	SYSTEM	(\$41,000.00)		
	5	Nov 16, 2021				SYSTEM	(\$41,000.00)					
	- Total						(\$82,000.00)					
	Material - Total						(\$82,000.00)					
MaterialCredit		5				Nov 16, 2021	SYSTEM	\$41,000.00				
		6				Nov 24, 2021	SYSTEM	\$41,000.00				
	- Total						\$82,000.00					
	MaterialCredit - Total						\$82,000.00					
0970 - Total								\$0.00				
0980	CLASS B-2 CONCRETE	Material		3	Oct 19, 2021	SYSTEM	\$22,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dukesm1 overriding Payment Estimate Exception 33 on the current Payment Estimate.				
				3	Oct 19, 2021	SYSTEM	(\$22,350.00)					
				4	Nov 2, 2021	SYSTEM	(\$44,710.00)					
				5	Nov 16, 2021	SYSTEM	(\$44,710.00)					
				- Total						(\$89,420.00)		
				Material - Total						(\$89,420.00)		
			MaterialCredit		5	Nov 16, 2021	SYSTEM		\$44,710.00			
					6	Nov 24, 2021	SYSTEM		\$44,710.00			
				- Total						\$89,420.00		
				MaterialCredit - Total						\$89,420.00		
0980 - Total								\$0.00				
1000	MECHANICAL BAR SPLICE	Material		3	Oct 19, 2021	SYSTEM	\$1,102.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user dukesm1 overriding Payment Estimate Exception 36 on the current Payment Estimate.				
				3	Oct 19, 2021	SYSTEM	(\$1,102.29)					
				- Total						\$0.00		
				Material - Total						\$0.00		
1000 - Total								\$0.00				
1010	REINFORCING STEEL (EPOXY COATED)	Material		3	Oct 19, 2021	SYSTEM	\$3,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user dukesm1 overriding Payment Estimate Exception 40 on the current Payment Estimate.				
				3	Oct 19, 2021	SYSTEM	(\$3,339.00)					
				4	Nov 2, 2021	SYSTEM	(\$6,678.00)					



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J613494	1010	REINFORCING STEEL (EPOXY COATED)	Material			2021						
			- Total							(\$6,678.00)		
			Material - Total							(\$6,678.00)		
			MaterialCredit		5	Nov 16, 2021	SYSTEM	\$6,678.00				
			- Total							\$6,678.00		
			MaterialCredit - Total							\$6,678.00		
	1010 - Total								\$0.00			
	1040	FIELD APPLICATION OF INORGANIC ZINC	Material		9	Apr 4, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user dukesm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					9	Apr 4, 2022	SYSTEM	(\$1,600.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	1040 - Total								\$0.00			
	1070	VERTICAL DRAIN AT END BENTS	Material		3	Oct 19, 2021	SYSTEM	\$1,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user dukesm1 overriding Payment Estimate Exception 44 on the current Payment Estimate.			
					3	Oct 19, 2021	SYSTEM	(\$1,750.00)				
				- Total							\$0.00	
				Material - Total							\$0.00	
	1070 - Total								\$0.00			
	1090	OPEN CELL FOAM JOINT SEAL	Material		3	Oct 19, 2021	SYSTEM	\$1,681.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user dukesm1 overriding Payment Estimate Exception 46 on the current Payment Estimate.			
					3	Oct 19, 2021	SYSTEM	(\$1,681.50)				
					4	Nov 2, 2021	SYSTEM	(\$3,363.00)				
					5	Nov 16, 2021	SYSTEM	\$3,363.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dukesm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					5	Nov 16, 2021	SYSTEM	(\$3,363.00)				
					6	Nov 24, 2021	SYSTEM	(\$3,363.00)				
					7	Dec 17, 2021	SYSTEM	(\$6,726.00)				
					8	Jan 3, 2022	SYSTEM	(\$6,726.00)				
				9	Apr 4, 2022	SYSTEM	(\$6,726.00)					
- Total							(\$26,904.00)					
Material - Total							(\$26,904.00)					
MaterialCredit					5	Nov 16, 2021	SYSTEM	\$3,363.00				
				7	Dec 17, 2021	SYSTEM	\$3,363.00					
				8	Jan 3, 2022	SYSTEM	\$6,726.00					
	9	Apr 4, 2022	SYSTEM	\$6,726.00								
- Total							\$20,178.00					
MaterialCredit - Total							\$20,178.00					
1090 - Total								(\$6,726.00)				
1290	MISC. REMOVALS	Material		9	Apr 4, 2022	SYSTEM	(\$9,600.00)					
			- Total							(\$9,600.00)		



Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6I3494	1290	MISC. REMOVALS	Material - Total						(\$9,600.00)		
			1290 - Total						(\$9,600.00)		
	1360	REINFORCING STEEL (EPOXY COATED)	Material			9	Apr 4, 2022	SYSTEM	(\$1,360.00)		
				- Total						(\$1,360.00)	
				Material - Total						(\$1,360.00)	
				1360 - Total						(\$1,360.00)	
	1390	FIELD APPLICATION OF INORGANIC ZINC	Material			8	Jan 3, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user dukesm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
						8	Jan 3, 2022	SYSTEM	(\$700.00)		
						9	Apr 4, 2022	SYSTEM	\$700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user dukesm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						9	Apr 4, 2022	SYSTEM	(\$700.00)		
				- Total						\$0.00	
				Material - Total						\$0.00	
	1390 - Total						\$0.00				
	J6I3494 - Total								\$31,302.33		
	Overall - Total								\$31,302.33		