

#### Pay Estimate Created Date: August 2, 2022

Progress Estimate 26	Contract ID Prime Contractor	210521-F06 Collins & Herm		y Period Start July y Period End Augu	ust 1, 2022 <b>N</b>	riginal Contract Amount et Change Order Amount urrent Contract Amount	\$622,017.00 \$363,000.00 \$985,017.00	
Approval Date								By User
August 2, 2022		Ge	enerated and App	proved (and	should be considered	Draft) at the	Project Office Level by	tinckv1
August 3, 2022 Review			ved and Approve	ed (and shoul	d be considered Draf	t) at the Resid	dent Engineer Level by	HELLET
August 4, 2022			Re	viewed and <i>i</i>	Approved at the Cent	ral Office Con	trollers Office Level by	ramses1
Original Completio	n Date	Current Comp	oletion Date	Actual	Completion Date	% of 0	Current Contract Amount	Complete
June 30, 2022		June 30,	2023				70.24%	
	Contrac	t Informational Dat	tes		Mileston	ies		
Date Description	Origina	Completion Date Current Comp		letion Date	te No Milestones Exist for Contract			
Acceptance Date								
Awarded Date	June 2,	2021	June 2, 2021					
Letting Date	May 21,	2021	May 21, 2021					
Notice to Proceed Date July		ıly 1, 2021 July 1, 2021						
Open to Traffic Date								
Work Began Date								

	ay For Estimate	110. 20					
			This Estimate	Pre	evious	To Da	ate
210521-F06 Contract Total Pa ems Paid This Et	Gross Iter Incentive Disincenti Liquidated Other Cor	d Damage htract Adjustr	ts <b>\$0.00</b> \$0.00 \$0.00 \$0.00 \$0.00	\$0. \$0. \$0. \$0. \$0.		\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00	
		Item Code	Item Description	1.1	Linit Dais s		
Project Number	Line Number	item Coue	item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project Number J6P3458	Line Number 0010	6189916	MISC.nighttime work adjustment factor	DLR	\$0.500	Current Installed Qty 700	
							\$350.00
	0010	6189916	MISC.nighttime work adjustment factor	DLR	\$0.500	700	\$350.00 \$26,492.40
	0010 0020 9100	6189916 6189916	MISC.nighttime work adjustment factor MISC.normal work adjustment factor	DLR DLR	\$0.500 \$2.200	700 12,042	Current Installed Amount \$350.00 \$26,492.40 \$35,479.03 <b>\$62,321.43</b>
J6P3458	0010 0020 9100	6189916 6189916	MISC.nighttime work adjustment factor MISC.normal work adjustment factor	DLR DLR	\$0.500 \$2.200	700 12,042	\$350.00 \$26,492.40 \$35,479.03
J6P3458 Project J6P3458	0010 0020 9100 3 - Total	6189916 6189916 6189916	MISC.nighttime work adjustment factor MISC.normal work adjustment factor	DLR DLR	\$0.500 \$2.200	700 12,042	\$350.00 \$26,492.40 \$35,479.00 <b>\$62,321.4</b>

No Data Available



# Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information									
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work					
J6P3458	FAS- S502(087)	Job Order Contracting for Guardrail Repairs	Various	VARIOUS	on Various Routes in St. Charles County					

## Totals by Job Numbers

J6P3458	This Estimate	Previous	To Date
Posted Item Pay Gross Item Adjustments Gross Item Pay	\$62,321.43 \$0.00 <b>\$62,321,43</b>	\$629,518.28 \$0.00 <b>\$629,518.28</b>	\$691,839.71 \$0.00 <b>\$691,839,71</b>
Gross tem Pay	\$62,321.43	\$629,516.26	\$691,639.71
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

# Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

#### Total Paid / All Items / All Estimates (Including this Estimate)

Total Tala / All Items / All Estimates (including th	io Estimato,
Note: Posted Quantities and Values are based on Re	eport Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F06	J6P3458	0001	0010	6189916	MISC.nighttime work adjustment factor	30,900.00	0.00	30,900.00	DLR	2,169.00	\$0.50	\$1,084.50
		0001	0020	6189916	MISC.normal work adjustment factor	275,010.00	165,000.00	440,010.00	DLR	264,891.00	\$2.20	\$582,760.20
		0001	0030	6189916	MISC.weekend work adjustment factor	3,090.00	0.00	3,090.00	DLR	0.00	\$0.50	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	107,995.01	\$1.00	\$107,995.01
	Project Je	6P3458 - To	otal Value	Posted to	Date as of Report Generated Date							\$691,839.71
210521-F06 Ove	rall - Total	Value Post	ed to Dat	e as of Rep	port Generated Date							\$691,839.71



# Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

## The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

iber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	7/25/22	7/25/22	700.00	DLR	K22F6736					
0020	020 6189916	MISC.	7/25/22	7/25/22	1,085.00	DLR	K22F7179					
				7/25/22	1,963.00	DLR	K22F7193					
				7/25/22	2,169.00	DLR	K22F7188					
				7/25/22	3,250.00	DLR	K22F7190					
				7/25/22	3,575.00	DLR	K22F7189					
9100	6189916	MISC.	7/25/22	7/25/22	5,524.90	DLR	K22F6736					
				7/25/22	9,411.00	DLR	K22F6737					
				7/25/22	12,687.93	DLR	K22F6846					
			7/29/22	7/29/22	7,855.20	DLR	K22F6650					



# Line Item Adjustments by Estimate

Contract ID:190215-D05

No Data Available