



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2023

Pay Estimate Created Date: February 1, 2023

Progress Estimate Number 38	Contract ID 210521-F07 Prime Contractor Collins & Hermann, Inc.	Pay Period Start January 16, 2023 Pay Period End February 1, 2023	Original Contract Amount \$996,960.00 Net Change Order Amount \$253,000.00 Current Contract Amount \$1,249,960.00
---------------------------------------	--	--	--

Approval Date		By User
February 1, 2023	Generated and Approved (and should be considered Draft) at the Project Office Level by	tinckv1
February 3, 2023	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	HELLET
February 3, 2023	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2023		83.31%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 1, 2021	July 1, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 38

	This Estimate	Previous	To Date
210521-F07			
Total Posted Items Pay	\$38,757.30	\$1,002,570.00	\$1,041,327.30
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$38,757.30	\$1,002,570.00	\$1,041,327.30

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3461	0020	6189916	MISC.normal work adjustment factor	DLR	\$2.300	16,851	\$38,757.30
Project J6P3461 - Total							\$38,757.30
Overall - Total							\$38,757.30

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 4, 2023

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3461	FAS-S502(088)	Job Order Contracting for Guardrail Repairs	Various	VARIOUS	on Various Routes in Franklin & Jefferson Counties

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6P3461	Posted Item Pay	\$38,757.30	\$1,002,570.00	\$1,041,327.30
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Gross Item Pay	\$38,757.30	\$1,002,570.00	\$1,041,327.30
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 4, 2023

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2023

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-F07	J6P3461	0001	0010	6189916	MISC.nighttime work adjustment factor	48,000.00	0.00	48,000.00	DLR	0.00	\$0.25	\$0.00
			0020	6189916	MISC.normal work adjustment factor	427,200.00	110,000.00	537,200.00	DLR	452,751.00	\$2.30	\$1,041,327.30
			0030	6189916	MISC.weekend work adjustment factor	4,800.00	0.00	4,800.00	DLR	0.00	\$0.50	\$0.00
			9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
			9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project J6P3461 - Total Value Posted to Date as of Report Generated Date											\$1,041,327.30	
210521-F07 Overall - Total Value Posted to Date as of Report Generated Date											\$1,041,327.30	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on February 4, 2023

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6P3461

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	1/31/23	1/31/23	1,025.00	DLR	K23F8118					
				1/31/23	1,076.00	DLR	K23F8036					
				1/31/23	1,217.00	DLR	K23F8115					
				1/31/23	1,441.00	DLR	K23F8031					
				1/31/23	1,584.00	DLR	K23F8035					
				1/31/23	1,780.00	DLR	K23F8037					
				1/31/23	2,228.00	DLR	K23F8054					
				1/31/23	3,250.00	DLR	K23F8033					
				1/31/23	3,250.00	DLR	K23F8034					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Feb 4, 2023

Contract ID: 210521-F07

No Data Available