



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 29, 2021

Pay Estimate Created Date: December 16, 2021

Progress Estimate Number 5	Contract ID 210521-G01 Prime Contractor Branco Enterprises, Inc.	Pay Period Start December 2, 2021 Pay Period End December 15, 2021	Original Contract Amount \$274,940.90 Net Change Order Amount (\$16,071.80) Current Contract Amount \$258,869.10
--------------------------------------	---	---	---

Approval Date		By User
December 16, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	DEWEYB
December 19, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	roeged1
December 20, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2021	November 1, 2021		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 6, 2021	July 6, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 5

	This Estimate	Previous	To Date
210521-G01			
Total Posted Items Pay	\$1,400.00	\$257,469.10	\$258,869.10
Gross Item Adjustments	\$2,584.00	(\$2,531.42)	\$52.58
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$3,984.00	\$254,937.68	\$258,921.68

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3370B	5001	7259903	MISC.PVC pipe for drainage under sidewalk	LF	\$70.000	20	\$1,400.00
Project J7P3370B - Total							\$1,400.00
Overall - Total							\$1,400.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7P3370B	0320	TURF TYPE TALL FESCUE SODDING	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000, 'is applied (if non-zero).	323	\$8.00	\$2,584.00
Total								\$2,584.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 29, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7P3370B	FAS S603(69)	ADA improvements	Various	BATES	at various locations in Bates County

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J7P3370B	Posted Item Pay	\$1,400.00	\$257,469.10	\$258,869.10
	Gross Item Adjustments	\$2,584.00	(\$2,531.42)	\$52.58
	Gross Item Pay	\$3,984.00	\$254,937.68	\$258,921.68
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 29, 2021

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 29, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210521-G01	J7P3370B	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00		
		0001	0020	2063000	CLASS 3 EXCAVATION	31.00	-2.00	29.00	CUYD	29.00	\$41.00	\$1,189.00		
		0001	0030	2079903	MISC.LINEAR GRADING FOR ADA FACILITES	1,382.00	49.00	1,431.00	LF	1,431.00	\$44.00	\$62,964.00		
		0001	0040	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	824.00	-96.00	728.00	SQYD	728.00	\$11.00	\$8,008.00		
		0001	0050	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	119.60	-19.00	100.60	SQYD	100.60	\$63.00	\$6,337.80		
		0001	0060	6044011	PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	2.00	\$490.00	\$980.00		
		0001	0070	6081010	CONCRETE CURB RAMP	99.50	-14.00	85.50	SQYD	85.50	\$120.00	\$10,260.00		
		0001	0080	6081012	TRUNCATED DOMES	289.00	1.00	290.00	SQFT	290.00	\$34.00	\$9,860.00		
		0001	0090	6086004	CONCRETE SIDEWALK, 4 IN.	568.90	-123.20	445.70	SQYD	445.70	\$64.00	\$28,524.80		
		0001	0100	6086008	CONCRETE SIDEWALK, 8 IN.	29.00	61.00	90.00	SQYD	90.00	\$80.00	\$7,200.00		
		0001	0110	6091052	CURB AND GUTTER TYPE B	18.00	0.00	18.00	LF	18.00	\$47.00	\$846.00		
		0001	0120	6099903	MISC.MODIFIED TYPE A GUTTER WITH STEEL PLATE	10.00	-10.00	0.00	LF	0.00	\$960.00	\$0.00		
		0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	-2.00	0.00	EA	0.00	\$580.00	\$0.00		
		0001	0140	6161005	CONSTRUCTION SIGNS	440.00	-128.00	312.00	SQFT	312.00	\$7.00	\$2,184.00		
		0001	0150	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	-2.00	0.00	EA	0.00	\$87.00	\$0.00		
		0001	0160	6161009	FLAG ASSEMBLY	4.00	-2.00	2.00	EA	2.00	\$29.00	\$58.00		
		0001	0170	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$23.00	\$2,300.00		
		0001	0180	6161033	DIRECTIONAL INDICATOR BARRICADE	5.00	-5.00	0.00	EA	0.00	\$156.00	\$0.00		
		0001	0190	6161040	FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$460.00	\$0.00		
		0001	0200	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00		
		0001	0210	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	10.00	2.00	12.00	EA	12.00	\$116.00	\$1,392.00		
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$38,000.00	\$38,000.00		
		0001	0230	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	11.00	0.00	11.00	LF	11.00	\$18.00	\$198.00		
		0001	0240	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	73.00	-5.00	68.00	EA	68.00	\$210.00	\$14,280.00		
		0001	0250	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	72.00	0.00	72.00	LF	72.00	\$3.50	\$252.00		
		0001	0260	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	9.00	0.00	9.00	EA	9.00	\$17.50	\$157.50		
		0001	0270	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$2,300.00	\$2,300.00		
		0001	0280	7250412	12 IN. PIPE GROUP C	30.00	-10.00	20.00	LF	20.00	\$82.00	\$1,640.00		
		0001	0290	7250415	15 IN. PIPE GROUP C	40.00	0.00	40.00	LF	40.00	\$85.00	\$3,400.00		
		0001	0300	7250418	18 IN. PIPE GROUP C	22.00	0.00	22.00	LF	22.00	\$90.00	\$1,980.00		
		0001	0310	7261012	12 IN. PIPE GROUP A	12.00	0.00	12.00	LF	12.00	\$82.00	\$984.00		
		0001	0320	8031000A	TURF TYPE TALL FESCUE SODDING	637.00	323.00	960.00	SQYD	960.00	\$8.00	\$7,680.00		
		0001	0330	8061006	ALTERNATE DITCH CHECK	136.00	0.00	136.00	LF	136.00	\$18.00	\$2,448.00		
		0001	0340	8061016	SEDIMENT REMOVAL	19.00	0.00	19.00	CUYD	19.00	\$1.00	\$19.00		
		0001	0350	8061019	SILT FENCE	200.00	0.00	200.00	LF	200.00	\$3.50	\$700.00		
		0040	0360	9031010	CONCRETE FOOTINGS, EMBEDDED	4.60	0.00	4.60	CUYD	4.60	\$1,350.00	\$6,210.00		
		0040	0370	9031280	2.5 IN. PSST POST - 12 GA.	528.00	0.00	528.00	LF	528.00	\$12.00	\$6,336.00		
		0040	0380	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	99.00	0.00	99.00	LF	99.00	\$60.00	\$5,940.00		
		0040	0390	9035069A	SHF-FLAT SHEET FLUORESCENT	421.00	0.00	421.00	SQFT	421.00	\$21.00	\$8,841.00		
		0001	5001	7259903	MISC.PVC pipe for drainage under sidewalk	0.00	20.00	20.00	LF	20.00	\$70.00	\$1,400.00		
		Project J7P3370B - Total Value Posted to Date as of Report Generated Date												\$258,869.10
		210521-G01 Overall - Total Value Posted to Date as of Report Generated Date												\$258,869.10



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on December 29, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J7P3370B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
5001	7259903	MISC. METAL PIPE	12/15/21	12/16/21	20.00	LF	Lt. of Route A; Hume, MO	148+13				

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J7P3370B	0030	MISC. GRADING	Overrun		2	Nov 2, 2021	SYSTEM	(\$2,164.80)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',44.00000 - 44.00000, 'is applied (if non-zero).	
					4	Dec 1, 2021	SYSTEM	\$2,164.80		
					Overrun - Total			\$0.00		
					Overrun - Total			\$0.00		
					0030 - Total			\$0.00		
	0040	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price FUEL		1	Oct 15, 2021	SYSTEM	\$6.85	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					2	Nov 2, 2021	SYSTEM	\$26.85	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					4	Dec 1, 2021	SYSTEM	\$0.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total			\$33.86		
					Price FUEL - Total			\$33.86		
	0040 - Total			\$33.86						
	0050	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		1	Oct 18, 2021	SYSTEM	(\$1,953.00)		
					2	Nov 2, 2021	SYSTEM	(\$6,337.80)		
			- Total			(\$8,290.80)				
			Material - Total			(\$8,290.80)				
			MaterialCredit		2	Nov 2, 2021	SYSTEM	\$1,953.00		
					3	Nov 16, 2021	SYSTEM	\$6,337.80		
			- Total			\$8,290.80				
			MaterialCredit - Total			\$8,290.80				
			Price FUEL		1	Oct 15, 2021	SYSTEM	\$5.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					2	Nov 2, 2021	SYSTEM	\$12.95	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	- Total			\$18.72						
	Price FUEL - Total			\$18.72						
	0050 - Total			\$18.72						
	0060	PIPE COLLAR, TYPE A	Material		2	Nov 2, 2021	SYSTEM	(\$980.00)		
3					Nov 16, 2021	SYSTEM	(\$980.00)			
- Total			(\$1,960.00)							
Material - Total			(\$1,960.00)							
MaterialCredit				3	Nov 16, 2021	SYSTEM	\$980.00			
	4	Dec 1, 2021		SYSTEM	\$980.00					
- Total			\$1,960.00							
MaterialCredit - Total			\$1,960.00							
0060 - Total			\$0.00							
0070	CONCRETE CURB RAMP	Material		2	Nov 2, 2021	SYSTEM	(\$9,900.00)			
				- Total			(\$9,900.00)			
		Material - Total			(\$9,900.00)					
		MaterialCredit		3	Nov 16, 2021	SYSTEM	\$9,900.00			
- Total				\$9,900.00						
MaterialCredit - Total			\$9,900.00							
0070 - Total			\$0.00							



Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J7P3370B	0090	CONCRETE SIDEWALK, 4 IN.	Material		1	Oct 18, 2021	SYSTEM	(\$4,550.40)						
					2	Nov 2, 2021	SYSTEM	(\$28,524.80)						
					- Total					(\$33,075.20)				
				Material - Total						(\$33,075.20)				
			MaterialCredit		2	Nov 2, 2021	SYSTEM	\$4,550.40						
					3	Nov 16, 2021	SYSTEM	\$28,524.80						
					- Total					\$33,075.20				
				MaterialCredit - Total						\$33,075.20				
			0090 - Total								\$0.00			
			0100	0100	CONCRETE SIDEWALK, 8 IN.	Material		1	Oct 18, 2021	SYSTEM	(\$3,624.00)			
								2	Nov 2, 2021	SYSTEM	(\$7,200.00)			
								- Total					(\$10,824.00)	
							Material - Total						(\$10,824.00)	
						MaterialCredit		2	Nov 2, 2021	SYSTEM	\$3,624.00			
								3	Nov 16, 2021	SYSTEM	\$7,200.00			
		- Total							\$10,824.00					
	MaterialCredit - Total									\$10,824.00				
Overrun	Overrun						Overrun	1	Oct 18, 2021	SYSTEM	\$1,304.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) overriding Payment Estimate Exception 15 on the current Payment Estimate. Material Insufficiency Quantity 45.300; Overrun Quantity Balance 16.30.		
								1	Oct 18, 2021	SYSTEM	(\$1,304.00)			
								2	Nov 2, 2021	SYSTEM	(\$1,304.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
								2	Nov 2, 2021	SYSTEM	\$4,880.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0007) overriding Payment Estimate Exception 22 on the current Payment Estimate. Material Insufficiency Quantity 90.000; Overrun Quantity Balance 77.30.		
								2	Nov 2, 2021	SYSTEM	\$1,072.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0008) due to user deweyb overriding Payment Estimate Exception 22 on the current Payment Estimate.		
								2	Nov 2, 2021	SYSTEM	\$4,104.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user deweyb overriding Payment Estimate Exception 22 on the current Payment Estimate.		
								2	Nov 2, 2021	SYSTEM	\$2,024.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0010) due to user deweyb overriding Payment Estimate Exception 22 on the current Payment Estimate.		
			2	Nov 2, 2021	SYSTEM			\$1,304.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0011) due to user deweyb overriding Payment Estimate Exception 22 on the current Payment Estimate.					
			2	Nov 2, 2021	SYSTEM			(\$3,576.00)						
			3	Nov 16, 2021	SYSTEM			(\$13,384.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).					
			4	Dec 1, 2021	SYSTEM			\$4,880.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.00000 - 80.00000, 'is applied (if non-zero).					
			Overrun - Total								\$0.00			
			Overrun - Total								\$0.00			
0100 - Total								\$0.00						
0110	0110	CURB AND GUTTER TYPE B	Material		2	Nov 2, 2021	SYSTEM	(\$846.00)						
				- Total					(\$846.00)					



Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J7P3370B	0110	CURB AND GUTTER TYPE B	Material - Total							(\$846.00)				
			MaterialCredit		3	Nov 16, 2021	SYSTEM	\$846.00						
			- Total							\$846.00				
			MaterialCredit - Total							\$846.00				
			0110 - Total								\$0.00			
			0230	PREF THERMO PAVMT MARKING, 12 IN WHITE	Material		2	Nov 2, 2021	SYSTEM	(\$198.00)				
							3	Nov 16, 2021	SYSTEM	(\$198.00)				
						- Total							(\$396.00)	
						Material - Total							(\$396.00)	
						MaterialCredit		3	Nov 16, 2021	SYSTEM	\$198.00			
	4	Dec 1, 2021				SYSTEM	\$198.00							
- Total								\$396.00						
MaterialCredit - Total								\$396.00						
0230 - Total								\$0.00						
0240	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material					2	Nov 2, 2021	SYSTEM	(\$14,280.00)				
				3	Nov 16, 2021	SYSTEM	(\$14,280.00)							
			- Total							(\$28,560.00)				
			Material - Total							(\$28,560.00)				
			MaterialCredit		3	Nov 16, 2021	SYSTEM	\$14,280.00						
				4	Dec 1, 2021	SYSTEM	\$14,280.00							
			- Total							\$28,560.00				
			MaterialCredit - Total							\$28,560.00				
			0240 - Total								\$0.00			
			0250	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		2	Nov 2, 2021	SYSTEM	(\$252.00)				
	3	Nov 16, 2021				SYSTEM	(\$252.00)							
- Total								(\$504.00)						
Material - Total								(\$504.00)						
MaterialCredit		3				Nov 16, 2021	SYSTEM	\$252.00						
	4	Dec 1, 2021				SYSTEM	\$252.00							
- Total								\$504.00						
MaterialCredit - Total								\$504.00						
0250 - Total								\$0.00						
0310	12 IN. PIPE GROUP A	Material					3	Nov 16, 2021	SYSTEM	\$984.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user deweyb overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				3	Nov 16, 2021	SYSTEM	(\$984.00)							
			- Total						\$0.00					
			Material - Total						\$0.00					
0310 - Total								\$0.00						
0320	TURF TYPE TALL FESCUE SODDING	Material		2	Nov 2, 2021	SYSTEM	(\$720.00)							
				3	Nov 16, 2021	SYSTEM	(\$7,680.00)							
			- Total						(\$8,400.00)					



Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J7P3370B	0320	TURF TYPE TALL FESCUE SODDING	Material - Total							(\$8,400.00)		
			MaterialCredit		3	Nov 16, 2021	SYSTEM	\$720.00				
					4	Dec 1, 2021	SYSTEM	\$7,680.00				
					- Total						\$8,400.00	
				MaterialCredit - Total						\$8,400.00		
			Overrun	Overrun	3	Nov 16, 2021	SYSTEM	\$2,584.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) overriding Payment Estimate Exception 13 on the current Payment Estimate. Material Insufficiency Quantity 960.000; Overrun Quantity Balance 323.00.			
					3	Nov 16, 2021	SYSTEM	(\$2,584.00)				
					4	Dec 1, 2021	SYSTEM	(\$2,584.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
					5	Dec 16, 2021	SYSTEM	\$2,584.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000, 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
		Overrun - Total						\$0.00				
	0320 - Total								\$0.00			
	0360	CONCRETE FOOTINGS, EMBEDDED	Material		1	Oct 18, 2021	SYSTEM	\$2,268.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user deweyb overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					1	Oct 18, 2021	SYSTEM	(\$2,268.00)				
					2	Nov 2, 2021	SYSTEM	\$6,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user deweyb overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					2	Nov 2, 2021	SYSTEM	(\$6,210.00)				
					- Total						\$0.00	
					Material - Total						\$0.00	
	0360 - Total								\$0.00			
	0370	2.5 IN. PSST POST - 12 GA.	Material		1	Oct 18, 2021	SYSTEM	\$2,304.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user deweyb overriding Payment Estimate Exception 12 on the current Payment Estimate.			
				1	Oct 18, 2021	SYSTEM	(\$2,304.00)					
				2	Nov 2, 2021	SYSTEM	\$6,336.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user deweyb overriding Payment Estimate Exception 18 on the current Payment Estimate.				
				2	Nov 2, 2021	SYSTEM	(\$6,336.00)					
				- Total						\$0.00		
				Material - Total						\$0.00		
0370 - Total								\$0.00				
0380	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Material		1	Oct 18, 2021	SYSTEM	\$2,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user deweyb overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				1	Oct 18, 2021	SYSTEM	(\$2,160.00)					
				2	Nov 2, 2021	SYSTEM	\$5,940.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user deweyb overriding Payment Estimate Exception 19 on the current Payment Estimate.				
				2	Nov 2, 2021	SYSTEM	(\$5,940.00)					
				- Total						\$0.00		
				Material - Total						\$0.00		
0380 - Total								\$0.00				
0390	SHF-FLAT SHEET	Material		1	Oct 18, 2021	SYSTEM	\$3,213.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user deweyb overriding Payment				



Line Item Adjustments by Estimate

Dec 29, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7P3370B	0390	FLUORESCENT	Material						Estimate Exception 14 on the current Payment Estimate.
					1	Oct 18, 2021	SYSTEM	(\$3,213.00)	
					2	Nov 2, 2021	SYSTEM	\$8,841.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user deweyb overriding Payment Estimate Exception 20 on the current Payment Estimate.
					2	Nov 2, 2021	SYSTEM	(\$8,841.00)	
					3	Nov 16, 2021	SYSTEM	\$8,841.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user deweyb overriding Payment Estimate Exception 11 on the current Payment Estimate.
					3	Nov 16, 2021	SYSTEM	(\$8,841.00)	
					- Total			\$0.00	
				Material - Total			\$0.00		
	0390 - Total							\$0.00	
J7P3370B - Total								\$52.58	
Overall - Total								\$52.58	