

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: January 18, 2022

Progress Estimate Number	Contract ID	210521-G05	Pay Period Star	January 2, 2022	Original Contract Amount	\$903,360.00
13	Prime Contractor	 Mar-Jim Contracting, LLC 	Pay Period End	January 15, 2022	Net Change Order Amount	\$2,303.24
13					Current Contract Amount	\$905,663.24

Approval Date		By User
January 18, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	griffl1
January 18, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	koppim1
January 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2022	June 30, 2022		26.67%

	Milestones		
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 1, 2021	July 1, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay	For Estimate No. 13				
		This Estimate	Previous	To Date	
210521-G05					
	Total Posted Items Pay	\$22,074.46	\$219,430.83	\$241,505.29	
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	
	Incentive	\$0.00	\$0.00	\$0.00	
	Disincentive	\$0.00	\$0.00	\$0.00	
	Liquidated Damage	\$0.00	\$0.00	\$0.00	
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00	
			\$219,430.83	\$241,505.29	
Contract Total Pay	able This Estimate:	\$22,074.46			

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description		Unit Price	Current Installed Qty	Current Installed Amount				
J8P3209	0010	6189916 MISC.Nighttime work adjustment factor		DLR \$1.145		19,279	\$22,074.46				
Project J8P3209	Project J8P3209 - Total										
Overall - Total	Overall - Total										

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available


Revision 4/1/2020 Page 1 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					(Contract Project Information		
Project Number	Federal Proj. Number	Project Description	Route	County			Location of Work	
J8P3209	FAS- S603(074)	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	in the Urban Southwes	t District		
otals by	Job Number	s						
					This Estimate	Previous	To Date	
J8P3209						****		
J8P3209	Posted	Item Pay			\$22,074.46	\$219,430.83	\$241,505.29	I
J8P3209		Item Pay Item Adjustme	nts		\$22,074.46 \$0.00	\$219,430.83 \$0.00	\$241,505.29 \$0.00	
J8P3209		Item Pay Item Adjustme	nts Gross It	em Pay				
J8P3209		Item Adjustme		em Pay	\$0.00	\$0.00	\$0.00	
J8P3209	Gross	tem Adjustme		em Pay	\$0.00 \$22,074.46	\$0.00 \$219,430.83	\$0.00 \$241,505.29	
J8P3209	Incenti Disince	tem Adjustme		em Pay	\$0.00 \$22,074.46 \$0.00	\$0.00 \$219,430.83 \$0.00	\$0.00 \$241,505.29 \$0.00	

Revision 4/1/2020 Page 2 of 6





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-G05	J8P3209	0001	0010	6189916	MISC.Nighttime work adjustment factor	768,000.00	0.00	768,000.00	DLR	197,676.00	\$1.14	\$226,339.02
		0001	0020	6189916	MISC.Normal work adjustment factor	16,000.00	0.00	16,000.00	DLR	12,863.00	\$1.00	\$12,863.00
		0001	0030	6189916	MISC.Weekend work adjustment factor	16,000.00	0.00	16,000.00	DLR	0.00	\$0.50	\$0.00
		0001	5001	6069901	MISC.TRACC System Repair	0.00	1.00	1.00	LS	2.00	\$1,151.62	\$2,303.24
		0001	5002	6069901	MISC.TRACC System Repair	0.00	1.00	1.00	LS	0.00	\$1,151.62	\$0.00
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
	Project J8P3209 - Total Value Posted to Date as of Report Generated Date											\$241,505.26
210521-G05 Ove	210521-G05 Overall - Total Value Posted to Date as of Report Generated Date										\$241,505.26	

Revision 4/1/2020 Page 4 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line lumber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	1/4/22	1/18/22	1,330.00	DLR	k22g0007 65 mm 59.4 Greene County					
			1/5/22	1/18/22	2,348.00	DLR	K22G018 I44 MM 87.9 Greene County					
				1/18/22	3,079.00	DLR	K22G0008 65 MM 48.3 Greene County					
			1/10/22	1/18/22	825.00	DLR	K22G0041 65 MM 39.2 Christian County					
				1/18/22	965.00	DLR	K22G0042 65 MM 41.2 Christian County					
				1/18/22	1,006.00	DLR	K22G0038 WB 60 1.5 miles E. of 413 Junction Greene County					
				1/18/22	1,031.00	DLR	K22G0031 I44 MM 78.6 Greene County					
			1/11/22	1/18/22	910.00	DLR	K22G0050 I44 MM 74.4 Greene County					
				1/18/22	996.00	DLR	K22G0030 I44 MM 77.9 Greene County					
				1/18/22	1,292.00	DLR	K22G0039 I44 MM 70.8 Greene County					
				1/18/22	3,315.00	DLR	K22G0028 I44 & 65 Greene County EB I44 Exit to N 65					
			1/14/22	1/18/22	2,182.00	DLR	K22G0047 James River Freeway Greene County					

The information below this line are details for Construction Signs (if applicable). No Data Available

Revision 4/1/2020 Page 5 of 6



Line Item Adjustments by Estimate

Jan 20, 2022

Contract ID:190621-F01

No Data Available