

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: May 16, 2022

| Progress Estim | nate Number | | | | | Original Contract Amount Net Change Order Amount Current Contract Amount | \$903,360.00 \$2,303.24 \$905,663.24 | | | |
|----------------|--|--|----|--------|--|--|--|--|--|--|
| Approval Date | | | | | | | By User | | | |
| May 18, 2022 | Generated and Approved (and should be considered Draft) at the Project Office Level by | | | | | | | | | |
| May 18, 2022 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by | | | | | | | | | |
| May 19, 2022 | Reviewed and Approved at the Central Office Controllers Office Level by | | | | | | | | | |
| Original Comp | letion Date | Current Completion Date Actual Completion Date % of Current Contract Amo | | | | | Complete | | | |
| June 30, | 2022 | June 30, 202 | 22 | 40.15% | | | | | | |

| | Milestones | | | | | | |
|------------------------|--------------------------|--------------------------------|----------------------------------|--|--|--|--|
| Date Description | Original Completion Date | Current Completion Date | No Milestones Exist for Contract | | | | |
| Acceptance Date | | | | | | | |
| Awarded Date | June 2, 2021 | June 2, 2021 | | | | | |
| Letting Date | May 21, 2021 | May 21, 2021 | | | | | |
| Notice to Proceed Date | July 1, 2021 | July 1, 2021 | | | | | |
| Open to Traffic Date | | | | | | | |
| Work Began Date | | | | | | | |

| Contract Total Pay For Estimate No. 21 | | | | | | | | | |
|--|----------------------------|---------------|--------------|--------------|--|--|--|--|--|
| | | This Estimate | Previous | To Date | | | | | |
| 210521-G05 | | | | | | | | | |
| | Total Posted Items Pay | \$13,228.19 | \$350,436.51 | \$363,664.70 | | | | | |
| | Gross Item Adjustments | \$0.00 | \$0.00 | \$0.00 | | | | | |
| | Incentive | \$0.00 | \$0.00 | \$0.00 | | | | | |
| | Disincentive | \$0.00 | \$0.00 | \$0.00 | | | | | |
| | Liquidated Damage | \$0.00 | \$0.00 | \$0.00 | | | | | |
| | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 | | | | | |
| | • | | \$350,436.51 | \$363,664.70 | | | | | |
| Contract Total Pay | yable This Estimate: | \$13,228.19 | | | | | | | |

Items Paid This Estimate Period

| Project Number | Line Number | e Number Item Code Item Description Unit Unit Price | | Current Installed Qty | Current Installed Amount | | | | | |
|-----------------|-------------------------|---|---|-----------------------|--------------------------|--|-------------|--|--|--|
| J8P3209 | 0010 | 6189916 | MISC.Nighttime work adjustment factor DLR \$1.145 | | | | \$13,228.19 | | | |
| Project J8P3209 | Project J8P3209 - Total | | | | | | | | | |
| Overall - Total | | | | | | | \$13,228.19 | | | |

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available


Revision 4/1/2020 Page 1 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

| | | | | | (| Contract Project Information | | | | | | |
|-------------------|----------------------------|---|-----------------|---------|------------------------------|-------------------------------|-------------------------------|--|--|--|--|--|
| Project Number | Federal Proj. Number | Project Description | Route | County | | Location of Work | | | | | | |
| J8P3209 | FAS- S603(074) | Job Order Contract for guardrail and guard cable repair | Various | VARIOUS | in the Urban Southwes | t District | | | | | | |
| Γotals by . | Job Number | s | | | | | | | | | | |
| J8P3209 | | | | | This Estimate | Previous | To Date | | | | | |
| | | Item Pay | | | \$13,228.19 | \$350,436.51 | \$363,664.70 | | | | | |
| | Gross | Item Adjustme | nts Gross It | tem Pay | \$0.00 \$13,228.19 | \$0.00 \$350,436.51 | \$0.00 \$363,664.70 | | | | | |
| | Incenti | VA. | | • | \$0.00 | \$0.00 | \$0.00 | | | | | |
| | Disince | | | | \$0.00 | \$0.00 | \$0.00 | | | | | |
| | | ted Damages | | | \$0.00 | \$0.00 | \$0.00 | | | | | |
| | ILIQUIQ | | | | | | | | | | | |

Revision 4/1/2020 Page 2 of 6





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract Nm.CONTRACT | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|-------------------------|--|-------------------|-------------|--------------------------|---------------------------------------|--|------------------------|------------------------------|------|------------------------------------|--------------|--|
| 210521-G05 | J8P3209 | 0001 | 0010 | 6189916 | MISC.Nighttime work adjustment factor | Nighttime work adjustment factor 768,000.00 0.00 768,000.00 DLR 293,992.50 | | | | | | |
| | | 0001 | 0020 | 6189916 | MISC.Normal work adjustment factor | 16,000.00 | 0.00 | 16,000.00 | DLR | 24,740.00 | \$1.00 | \$24,740.00 |
| | | 0001 0030 6189916 | | | MISC.Weekend work adjustment factor | 16,000.00 | 0.00 | 16,000.00 | DLR | 0.00 | \$0.50 | \$0.00 |
| | 0001 5001 6069901 | | 6069901 | MISC.TRACC System Repair | 0.00 | 1.00 | 1.00 | LS | 2.00 | \$1,151.62 | \$2,303.24 | |
| | | 0001 | 5002 | 6069901 | MISC.TRACC System Repair | 0.00 | 1.00 | 1.00 | LS | 0.00 | \$1,151.62 | \$0.00 |
| | | 0001 | 9000 | 6189916 | MISC.Liquidated Damages | 0.00 | | | DLR | | (\$1.00) | |
| | | 0001 | 9100 | 6189916 | MISC.Additional Items | 0.00 | | | DLR | | \$1.00 | |
| | Project J8P3209 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | \$363,664.65 | |
| 210521-G05 Ove | erall - Total | Value Pos | ted to Da | te as of Re | port Generated Date | | | | | | | \$363,664.65 |

Revision 4/1/2020 Page 4 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8P3209

| Line Number | Item Code | Description | DWR Date | DWR Approval Date | Quantity Posted | Units | Location | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments |
|----------------|--------------|-------------|-------------|-------------------------|--------------------|-------|---|---------------------------------|---------------------|-------------------------------|---------------------|----------|
| 0010 | 6189916 | MISC. | 5/9/22 | 5/12/22 | 586.00 | DLR | K22G0430_OTO_US_65_&_J_Hwy_Christian_4-19-22 | | | | | |
| | | | | 5/12/22 | 794.00 | DLR | K22G0431_OTO_US_65_&_CC_Hwy_Christian_4-19-22 | | | | | |
| | | | 5/10/22 | 5/12/22 | 1,006.00 | DLR | K22G0445_OTO_US_65_NB_MM_47.6_Greene_4-25-22 | | | | | |
| | | | 5/11/22 | 5/16/22 | 545.00 | DLR | K22G0446_OTO_US_65_NB_MM_52.8_Greene_4-25-22 | | | | | |
| | | | 5/12/22 | 5/12/22 | 4,490.00 | DLR | K22G0462_OTO_I44_WB_MM_90.4_Webster_4-29-22 | | | | | |
| | | | | 5/12/22 | 4,132.00 | DLR | K22G0471_OTO_US_65_NB_On_Ramp_To_EB_I44_Greene_5-4-22 | | | | | |

<u>The information below this line are details for Construction Signs (if applicable).</u>

No Data Available

Revision 4/1/2020 Page 5 of 6



Line Item Adjustments by Estimate

May 20, 2022

Contract ID:190215-D05

No Data Available