



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 20, 2022

Pay Estimate Created Date: November 16, 2022

Final Estimate Number 7	Contract ID 210521-H02 Prime Contractor H.R. Quadri Contractors, LLC	Pay Period Start July 16, 2022 Pay Period End November 15, 2022	Original Contract Amount \$848,950.00 Net Change Order Amount (\$9,093.06) Current Contract Amount \$839,856.94
-----------------------------------	---	--	--

Approval Date		By User
November 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	dowdyd
December 12, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
December 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
April 15, 2022	April 15, 2022	January 17, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	November 21, 2022	November 21, 2022	
Awarded Date	June 2, 2021	June 2, 2021	
Letting Date	May 21, 2021	May 21, 2021	
Notice to Proceed Date	July 6, 2021	July 6, 2021	
Open to Traffic Date	January 17, 2022	January 17, 2022	
Work Began Date	October 1, 2021	October 1, 2021	

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
210521-H02			
Total Posted Items Pay	\$0.00	\$839,856.95	\$839,856.95
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$839,856.95	\$839,856.95
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period
No Data Available

Contract Adjustments This Estimate
No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate
No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on December 20, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3763	FAF-67-2(59)	Erosion Control Repairs	67	MADISON	various locations along Rte 67

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J9P3763	Posted Item Pay	\$0.00	\$839,856.95
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$839,856.95
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 20, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210521-H02	J9P3763	0001	0010	2079909	MISC.MODIFIED LINEAR GRADING, CLASS 2	25.50	1.30	26.80	STA	26.80	\$500.00	\$13,400.00
		0001	0020	6119910	MISC.FURNISHING AND PLACING ROCK DITCH LINER	4,414.70	36.22	4,450.92	TONS	4,450.92	\$28.00	\$124,625.76
		0001	0030	6119910	MISC.FURNISHING AND PLACING TYPE 2 ROCK BLANKET	20,007.40	-24.49	19,982.91	TONS	19,982.91	\$28.00	\$559,521.48
		0001	0040	6161005	CONSTRUCTION SIGNS	659.00	-65.00	594.00	SQFT	594.00	\$10.00	\$5,940.00
		0001	0050	6161025	CHANNELIZER (TRIM LINE)	100.00	0.00	100.00	EA	100.00	\$22.00	\$2,200.00
		0001	0060	6161033	DIRECTIONAL INDICATOR BARRICADE	45.00	0.00	45.00	EA	45.00	\$65.00	\$2,925.00
		0001	0070	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0080	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	4.00	\$1,100.00	\$4,400.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$32,491.70	\$32,491.70
		0001	0100	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	25,093.00	64.00	25,157.00	SQYD	25,157.00	\$2.50	\$62,892.50
		0001	0110	8059901	MISC.SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	LS	1.00	\$27,000.00	\$27,000.00
		0001	0120	8061005	ROCK DITCH CHECK	648.00	-515.00	133.00	LF	133.00	\$18.50	\$2,460.50
		0001	0130	8061016	SEDIMENT REMOVAL	54.00	-54.00	0.00	CUYD	0.00	\$1.00	\$0.00
Project J9P3763 - Total Value Posted to Date as of Report Generated Date											\$839,856.94	
210521-H02 Overall - Total Value Posted to Date as of Report Generated Date											\$839,856.94	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 20, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post		
J9P3763	0040	November 1, 2021	281	GO20-2 48x24 8.00 END ROAD WORK		146.395		2.00	8			16		
				R2-1 36x48 12.00 SPEED LIMIT XX		146.6		2.00	12			24		
				R4-2 36x48 12.00 PASS WITH CARE		146.808		2.00	12			24		
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		147.446		2.00	6			12		
				R2-1 36x48 12.00 SPEED LIMIT XX		147.446		2.00	12			24		
				WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		147.576		1.00	16			16		
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		148.431		2.00	16		16.00	32		
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		147.871		2.00	16			32		
				GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		148.08		2.00	6			12		
				R4-1 36x48 12.00 DO NOT PASS		148.08		2.00	12			24		
				CONST-3A 60x48 20.00 FINE SIGN		148.288		2.00	20			40		
				CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)		148.288		2.00	4.67			9.34		
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		147.576		1.00	16			16		
				November 3, 2021	281	GO20-2 48x24 8.00 END ROAD WORK		138.361		2.00	8		16	
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		140.446		2.00	16			32		
		R2-1 36x48 12.00 SPEED LIMIT XX		138.537		2.00	12			24				
		R4-2 36x48 12.00 PASS WITH CARE		138.766		2.00	12			24				
		GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		139.303		2.00	6			12				
		R2-1 36x48 12.00 SPEED LIMIT XX		139.303		2.00	12			24				
		WO4-1aL 48x48 16.00 MERGE (ARROW SYMBOL)		139.53		1.00	16			16				
		WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		139.53		1.00	16			16				
		WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		139.828		2.00	16			32				
		GO20-5aP 36x24 6.00 WORK ZONE (PLAQUE)		140.039		2.00	6			12				
		R4-1 36x48 12.00 DO NOT PASS		140.039		2.00	12			24				
		CONST-3A 60x48 20.00 FINE SIGN		140.246		2.00	20			40				
		CONST-3X 56x12 4.67 SPEEDING/PASSING (PLATE)		140.246		2.00	4.67			9.34				
		January 4, 2022	32	WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		123.251	Left	1.00	16		16			
		WO4-1R 48x48 16.00 MERGE (SYMBOL FROM RIGHT)		128.149	Left	1.00	16			16				
		0040 - Total												594.68



Line Item Adjustments by Estimate

Contract ID: 210521-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3763	0010	MISC. GRADING	Overrun	Overrun	5	Feb 1, 2022	SYSTEM	(\$650.00)	
					6	Jul 16, 2022	SYSTEM	\$650.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',500.00000 - 500.00000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
	0010 - Total		\$0.00						
	0020	MISC. EMBANKMENT PROTECTION	Overrun	Overrun	4	Jan 19, 2022	SYSTEM	(\$1,014.16)	
					6	Jul 16, 2022	SYSTEM	\$1,014.16	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',28.00000 - 28.00000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
	0020 - Total		\$0.00						
	0100	PERMANENT EROSION CONTROL GEOTEXTILE	Overrun	Overrun	4	Jan 19, 2022	SYSTEM	(\$160.00)	
					6	Jul 16, 2022	SYSTEM	\$160.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.50000 - 2.50000, 'is applied (if non-zero).
					Overrun - Total		\$0.00		
					Overrun - Total		\$0.00		
	0100 - Total		\$0.00						
0110	MISC. SEEDING	Other Item Adjustment	OTHR	2	Dec 1, 2021	slaver2	(\$1,620.00)	Withholding 20% of line item 110 on this estimate until acceptable seed growth is achieved.	
				3	Dec 16, 2021	slaver2	(\$1,600.00)	Withholding 20% on line item 110 until acceptable seed growth is obtained.	
				5	Feb 1, 2022	slaver2	(\$2,160.00)	Withholding 20% on line item 0110 until acceptable seed growth is obtained.	
				6	Jul 16, 2022	slaver2	\$5,380.00	Payment for seed that was withheld until acceptable seed growth was achieved. Acceptable seed growth was achieved.	
				OTHR - Total		\$0.00			
				Other Item Adjustment - Total		\$0.00			
				0110 - Total		\$0.00			
				J9P3763 - Total		\$0.00			
Overall - Total		\$0.00							