



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 5, 2021

Pay Estimate Created Date: September 30, 2021

Progress Estimate Number 5	Contract ID 210618-C01 Prime Contractor J M Scheidle, LLC	Pay Period Start September 16, 2021 Pay Period End September 30, 2021	Original Contract Amount \$688,470.00 Net Change Order Amount \$0.00 Current Contract Amount \$688,470.00
--------------------------------------	--	--	--

Approval Date	By User
September 30, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by laymar
October 1, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by ilesb1
October 4, 2021	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2021	December 1, 2021		51.53%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time	September 21, 2021	September 21, 2021	-13	
Awarded Date	July 7, 2021	July 7, 2021					
Letting Date	June 18, 2021	June 18, 2021					
Notice to Proceed Date	July 8, 2021	July 8, 2021					
Open to Traffic Date							
Work Began Date	July 21, 2021	July 21, 2021					

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
210618-C01			
Total Posted Items Pay	\$103,484.70	\$251,269.30	\$354,754.00
Gross Item Adjustments	\$0.00	\$120.38	\$120.38
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	(\$16,100.00)	\$0.00	(\$16,100.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$87,384.70	\$251,389.68	\$338,774.38

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J3S3209	0040	2037075	COMPACTING IN CUT	STA	\$900.000	1.2	\$1,080.00
	0110	6113010	FURNISHING TYPE 1 ROCK BLANKET	CUYD	\$32.000	867	\$27,744.00
	0120	6113030	PLACING TYPE 1 ROCK BLANKET	CUYD	\$25.000	867	\$21,675.00
	0150	6181000	MOBILIZATION	LS	\$10,000.000	0.1	\$1,000.00
	0190	6240104A	SEPARATION GEOTEXTILE	SQYD	\$2.100	2,905	\$6,100.50
	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$17,000.000	0.25	\$4,250.00
	0210	8061005	ROCK DITCH CHECK	LF	\$20.000	92	\$1,840.00
	0220	8061007A	CURB INLET CHECK	EA	\$100.000	6	\$600.00
	0270	2036000	COMPACTING EMBANKMENT	CUYD	\$6.000	6,399.2	\$38,395.20
0280	2037075	COMPACTING IN CUT	STA	\$2,000.000	0.4	\$800.00	
Project J3S3209 - Total							\$103,484.70
Overall - Total							\$103,484.70

Contract Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 5, 2021

Pay Estimate Created Date: September 30, 2021

Progress Estimate Number 5	Contract ID 210618-C01 Prime Contractor J M Scheidle, LLC	Pay Period Start September 16, 2021 Pay Period End September 30, 2021	Original Contract Amount \$688,470.00 Net Change Order Amount \$0.00 Current Contract Amount \$688,470.00
--------------------------------------	--	--	--

Adj Type	Entered By	Comments	Time Units	Rate	Amount
	laymar	Liquidated Damages for Road User Costs in accordance with Job Special Provision Section B September 22 - 24 and 27 - 30	-16.80	\$750.00	(\$12,600.00)
	laymar	Liquidated Damages for Contract Administrative Costs in accordance with Job Special Provision Section B September 22 - 24 and 27 - 30	-4.67	\$750.00	(\$3,500.00)

Overall - Total **(\$16,100.00)**
 These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J3S3209	0040	COMPACTING IN CUT	Material			-1.7	\$900.00	(\$1,530.00)
	0040	COMPACTING IN CUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	1.7	\$900.00	\$1,530.00
	0110	FURNISHING TYPE 1 ROCK BLANKET	Material			-867	\$32.00	(\$27,744.00)
	0110	FURNISHING TYPE 1 ROCK BLANKET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.	867	\$32.00	\$27,744.00
	0170	FLOWABLE BACKFILL	Material			-33	\$220.00	(\$7,260.00)
	0170	FLOWABLE BACKFILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.	33	\$220.00	\$7,260.00
	0210	ROCK DITCH CHECK	Material			-92	\$20.00	(\$1,840.00)
	0210	ROCK DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.	92	\$20.00	\$1,840.00
	0220	CURB INLET CHECK	Material			-6	\$100.00	(\$600.00)
	0220	CURB INLET CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 6 on the current Payment Estimate.	6	\$100.00	\$600.00
	0280	COMPACTING IN CUT	Material			-0.6	\$2,000.00	(\$1,200.00)
	0280	COMPACTING IN CUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.	0.6	\$2,000.00	\$1,200.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 5, 2021

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J3S3209	FAS S303(16)	Slide repair	13	LAFAYETTE	from Rte. 224 to Delaware Street in Lexington

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J3S3209	Posted Item Pay	\$103,484.70	\$251,269.30	\$354,754.00
	Gross Item Adjustments	\$0.00	\$120.38	\$120.38
	Gross Item Pay	\$103,484.70	\$251,389.68	\$354,874.38
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	(\$16,100.00)	\$0.00	(\$16,100.00)
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 5, 2021

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J3S3209, Item 2037075, Project Item Line Number 0040, Material Set 203707596, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	need QC to enter compaction test.	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3209, Item 2037075, Project Item Line Number 0280, Material Set 203707596, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	need QC to enter compaction test	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3209, Item 6113010, Project Item Line Number 0110, Material Set 611301096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	certs on file in project office	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3209, Item 6214600A, Project Item Line Number 0170, Material Set 6214600A96, Material 0621FB - Flowable Backfill, Acceptance Action Generic 0621FB is insufficient.	need to break and record cylinders	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3209, Item 8061005, Project Item Line Number 0210, Material Set 806100596, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	certs on file in project office	laymar	Overridden
Estimate Exception Type: Insufficient Materials: Project J3S3209, Item 8061007A, Project Item Line Number 0220, Material Set 8061007A96, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	certs on file in project office	laymar	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 5, 2021

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210618-C01	J3S3209	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$10,000.00	\$10,000.00		
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00		
		0001	0030	2031000	CLASS A EXCAVATION	3,636.00	0.00	3,636.00	CUYD	3,636.00	\$6.50	\$23,634.00		
		0001	0040	2037075	COMPACTING IN CUT	1.70	0.00	1.70	STA	1.70	\$900.00	\$1,530.00		
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	260.00	0.00	260.00	SQYD	0.00	\$50.00	\$0.00		
		0001	0060	4019905	MISC.OPTIONAL PAVEMENT	203.10	0.00	203.10	SQYD	0.00	\$150.00	\$0.00		
		0001	0070	6091052	CURB AND GUTTER TYPE B	170.00	0.00	170.00	LF	0.00	\$30.00	\$0.00		
		0001	0080	6096040A	FURNISHING TYPE 4 ROCK DITCH LINER	136.00	0.00	136.00	CUYD	136.00	\$65.00	\$8,840.00		
		0001	0090	6096044	PLACING TYPE 4 ROCK DITCH LINER	136.00	0.00	136.00	CUYD	136.00	\$25.00	\$3,400.00		
		0001	0100	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	55.00	0.00	55.00	CUYD	55.00	\$60.00	\$3,300.00		
		0001	0110	6113010	FURNISHING TYPE 1 ROCK BLANKET	4,025.00	0.00	4,025.00	CUYD	867.00	\$32.00	\$27,744.00		
		0001	0120	6113030	PLACING TYPE 1 ROCK BLANKET	4,025.00	0.00	4,025.00	CUYD	867.00	\$25.00	\$21,675.00		
		0001	0130	6161005	CONSTRUCTION SIGNS	109.00	0.00	109.00	SQFT	0.00	\$20.00	\$0.00		
		0001	0140	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	6.00	\$235.00	\$1,410.00		
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.80	\$10,000.00	\$8,000.00		
		0001	0160	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	40.00	0.00	40.00	LF	0.00	\$25.00	\$0.00		
		0001	0170	6214600A	FLOWABLE BACKFILL	163.00	0.00	163.00	CUYD	33.00	\$220.00	\$7,260.00		
		0001	0180	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	241.00	0.00	241.00	SQYD	241.00	\$2.00	\$482.00		
		0001	0190	6240104A	SEPARATION GEOTEXTILE	2,905.00	0.00	2,905.00	SQYD	2,905.00	\$2.10	\$6,100.50		
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$17,000.00	\$17,000.00		
		0001	0210	8061005	ROCK DITCH CHECK	92.00	0.00	92.00	LF	92.00	\$20.00	\$1,840.00		
		0001	0220	8061007A	CURB INLET CHECK	6.00	0.00	6.00	EA	6.00	\$100.00	\$600.00		
		0001	0230	8061016	SEDIMENT REMOVAL	11.00	0.00	11.00	CUYD	0.00	\$150.00	\$0.00		
		0001	0240	8061019	SILT FENCE	200.00	0.00	200.00	LF	200.00	\$5.00	\$1,000.00		
		0051	0250	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$11,000.00	\$11,000.00		
		0051	0260	2031000	CLASS A EXCAVATION	6,637.00	0.00	6,637.00	CUYD	6,637.00	\$6.50	\$43,140.50		
		0051	0270	2036000	COMPACTING EMBANKMENT	7,999.00	0.00	7,999.00	CUYD	7,999.00	\$6.00	\$47,994.00		
		0051	0280	2037075	COMPACTING IN CUT	0.60	0.00	0.60	STA	0.60	\$2,000.00	\$1,200.00		
		0051	0290	2063000	CLASS 3 EXCAVATION	1,536.00	0.00	1,536.00	CUYD	1,536.00	\$14.00	\$21,504.00		
		0051	0300	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	447.00	0.00	447.00	SQYD	0.00	\$50.00	\$0.00		
		0051	0310	4019905	MISC.OPTIONAL PAVEMENT	360.30	0.00	360.30	SQYD	0.00	\$100.00	\$0.00		
		0051	0320	6091052	CURB AND GUTTER TYPE B	260.00	0.00	260.00	LF	0.00	\$30.00	\$0.00		
		0051	0330	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.80	\$10,000.00	\$8,000.00		
		0051	0340	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	30.00	0.00	30.00	LF	0.00	\$5.00	\$0.00		
		0051	0350	7269903	MISC.60 IN. CLASS V REINFORCED CONCRETE PIPE	183.00	0.00	183.00	LF	183.00	\$300.00	\$54,900.00		
		0051	0360	7320060A	60 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00		
		0051	0370	8051000A	SEEDING - COOL SEASON MIXTURES	0.30	0.00	0.30	ACRE	0.00	\$1,000.00	\$0.00		
		0051	0380	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$100.00	\$0.00		
		0051	0390	8061017	TEMPORARY SEEDING AND MULCHING	0.10	0.00	0.10	ACRE	0.00	\$1,000.00	\$0.00		
		0051	0400	8061019	SILT FENCE	357.00	0.00	357.00	LF	240.00	\$5.00	\$1,200.00		
		Project J3S3209 - Total Value Posted to Date as of Report Generated Date												\$354,754.00
		210618-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$354,754.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 5, 2021

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J3S3209

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2037075	COMPACTING IN CUT	9/29/21	9/30/21	1.20	STA	over 60" pipe					
0110	6113010	FURNISHING TYPE 1 ROCK BLANKET	9/29/21	9/30/21	867.00	CUYD	ditch lining					
0120	6113030	PLACING TYPE 1 ROCK BLANKET	9/29/21	9/30/21	867.00	CUYD	ditch lining					
0150	6181000	MOBILIZATION	9/29/21	9/30/21	0.10	LS	Base \$1000					
0190	6240104A	SEPARATION GEOTEXTILE	9/29/21	9/30/21	2,905.00	SQYD	rock blanket slope					
0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	9/29/21	9/30/21	0.25	LS	Base \$4250					
0210	8061005	ROCK DITCH CHECK	9/29/21	9/30/21	92.00	LF	11+23.17 142.61 rt 18 18 11+39.56 126.89 rt 19 37 12+51.41 92.7 lt 18 55 12+57.51 104.04 lt 26 81 12+82.29 88.54 lt 11 92					
0220	8061007A	CURB INLET CHECK	9/29/21	9/30/21	6.00	EA	on various curb inlets					
0270	2036000	COMPACTING EMBANKMENT	9/29/21	9/30/21	6,399.20	CUYD	12+25.00 13+15.00 6399.2 7999 Alt A - restoration 80%					
0280	2037075	COMPACTING IN CUT	9/29/21	9/30/21	0.40	STA	12+25.00 12+85.00 0.4 0.6 Alt A Restoration					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J3S3209	0030	CLASS A EXCAVATION	Price FUEL		1	Aug 2, 2021	SYSTEM	\$6.64	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					2	Aug 16, 2021	SYSTEM	\$20.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					3	Sep 1, 2021	SYSTEM	\$19.54	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
									- Total	\$46.18	
									Price FUEL - Total	\$46.18	
									0030 - Total	\$46.18	
	0040	COMPACTING IN CUT	Material		3	Sep 1, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					3	Sep 1, 2021	SYSTEM	(\$450.00)			
					4	Sep 15, 2021	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Sep 15, 2021	SYSTEM	(\$450.00)			
					5	Sep 30, 2021	SYSTEM	\$1,530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Sep 30, 2021	SYSTEM	(\$1,530.00)			
									- Total	\$0.00	
									Material - Total	\$0.00	
									0040 - Total	\$0.00	
0110	FURNISHING TYPE 1 ROCK BLANKET	Material		5	Sep 30, 2021	SYSTEM	\$27,744.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				5	Sep 30, 2021	SYSTEM	(\$27,744.00)				
										- Total	\$0.00
								Material - Total	\$0.00		
								0110 - Total	\$0.00		
0140	TYPE III MOVEABLE BARRICADE	Material		1	Aug 2, 2021	SYSTEM	\$1,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				1	Aug 2, 2021	SYSTEM	(\$1,410.00)				
				2	Aug 16, 2021	SYSTEM	\$1,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				2	Aug 16, 2021	SYSTEM	(\$1,410.00)				
										- Total	\$0.00
								Material - Total	\$0.00		
								0140 - Total	\$0.00		
0170	FLOWABLE BACKFILL	Material		4	Sep 15, 2021	SYSTEM	\$7,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				4	Sep 15, 2021	SYSTEM	(\$7,260.00)				
				5	Sep 30, 2021	SYSTEM	\$7,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				5	Sep 30, 2021	SYSTEM	(\$7,260.00)				
										- Total	\$0.00
								Material - Total	\$0.00		



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J3S3209	0170 - Total								\$0.00	
	0210	ROCK DITCH CHECK	Material		5	Sep 30, 2021	SYSTEM	\$1,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					5	Sep 30, 2021	SYSTEM	(\$1,840.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0210 - Total								\$0.00	
	0220	CURB INLET CHECK	Material		5	Sep 30, 2021	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user laymar overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					5	Sep 30, 2021	SYSTEM	(\$600.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0220 - Total								\$0.00	
	0260	CLASS A EXCAVATION	Price FUEL		1	Aug 2, 2021	SYSTEM	\$14.64	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					2	Aug 16, 2021	SYSTEM	\$59.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
	- Total								\$74.20	
	Price FUEL - Total								\$74.20	
	0260 - Total								\$74.20	
	0270	COMPACTING EMBANKMENT	Material		3	Sep 1, 2021	SYSTEM	\$9,598.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Sep 1, 2021	SYSTEM	(\$9,598.80)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0270 - Total								\$0.00	
	0280	COMPACTING IN CUT	Material		3	Sep 1, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	Sep 1, 2021	SYSTEM	(\$400.00)		
					4	Sep 15, 2021	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Sep 15, 2021	SYSTEM	(\$400.00)		
					5	Sep 30, 2021	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Sep 30, 2021	SYSTEM	(\$1,200.00)		
	- Total								\$0.00	
	Material - Total								\$0.00	
	0280 - Total								\$0.00	
0360	60 IN. GROUP B FLARED END SEC	Material		2	Aug 16, 2021	SYSTEM	\$3,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user laymar overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				2	Aug 16, 2021	SYSTEM	(\$3,500.00)			
- Total								\$0.00		
Material - Total								\$0.00		
0360 - Total								\$0.00		



Line Item Adjustments by Estimate

Oct 5, 2021

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J3S3209 - Total								\$120.38	
Overall - Total								\$120.38	