



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 4, 2022

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 210820-A03 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> March 16, 2022 <b>Pay Period End</b> April 1, 2022	<b>Original Contract Amount</b> \$4,143,450.63 <b>Net Change Order Amount</b> \$2,449.99 <b>Current Contract Amount</b> \$4,145,900.62
--------------------------------------	--	---	--

Approval Date	By User
April 4, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by zonat1
April 4, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by jacobl
April 5, 2022	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2022	December 1, 2022		7.35%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - 1 - Calendar Time J113271 Rte. I-29	September 23, 2022	September 23, 2022	171	
Awarded Date	September 8, 2021	September 8, 2021	Milestone - 2 Calendar Time J1P3254 Rte. 159				
Letting Date	August 20, 2021	August 20, 2021	Milestone - 4 Calendar Time J1S3203, Rte. 111	August 16, 2022	August 16, 2022	133	
Notice to Proceed Date	October 4, 2021	October 4, 2021	Milestone - 5 Calendar Time J1S3251 Rte. 59	June 4, 2022	June 4, 2022	60	
Open to Traffic Date			Milestone -3 - Calendar Time J1S3058 Rte. U	May 22, 2022	May 22, 2022	47	
Work Began Date							

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
210820-A03			
Total Posted Items Pay	\$160,671.49	\$144,230.60	\$304,902.09
Gross Item Adjustments	(\$265.78)	(\$1,061.10)	(\$1,326.88)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$143,169.50	\$303,575.21
<b>Contract Total Payable This Estimate:</b>	<b>\$160,405.71</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J113271	0020	2031000	CLASS A EXCAVATION	CUYD	\$12.000	780	\$9,360.00
	0030	2036000	COMPACTING EMBANKMENT	CUYD	\$8.300	30	\$249.00
	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$20.000	122.78	\$2,455.60
	0090	3049905	MISC.OPTIONAL BASE	SQYD	\$38.800	657.22	\$25,500.14
	0210	6161005	CONSTRUCTION SIGNS	SQFT	\$5.000	1,139	\$5,695.00
	0220	6161008	ADVANCED WARNING RAIL SYSTEM	EA	\$45.000	12	\$540.00
	0230	6161025	CHANNELIZER (TRIM LINE)	EA	\$25.000	80	\$2,000.00
	0240	6161030	TYPE III MOVEABLE BARRICADE	EA	\$175.000	13	\$2,275.00
	0290	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$4,000.000	4	\$16,000.00
	0310	6181000	MOBILIZATION	LS	\$110,000.000	0.25	\$27,500.00
<b>Project J113271 - Total</b>							<b>\$91,574.74</b>
J1S3058	1430	6214600A	FLOWABLE BACKFILL	CUYD	\$195.000	13	\$2,535.00
	1570	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	LB	\$9.200	640	\$5,888.00
	1580	7121250	STRENGTHENING EXISTING BEAMS	LS	\$59,000.000	0.4	\$23,600.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 6, 2022

Pay Estimate Created Date: April 4, 2022

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 210820-A03 <b>Prime Contractor</b> Emery Sapp & Sons, Inc.	<b>Pay Period Start</b> March 16, 2022 <b>Pay Period End</b> April 1, 2022	<b>Original Contract Amount</b> \$4,143,450.63 <b>Net Change Order Amount</b> \$2,449.99 <b>Current Contract Amount</b> \$4,145,900.62
--------------------------------------	--	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J1S3058	5201	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$175.000	14	\$2,450.00
<b>Project J1S3058 - Total</b>							<b>\$34,473.00</b>
J1S3251	2200	6161005	CONSTRUCTION SIGNS	SQFT	\$10.000	663	\$6,630.00
	2210	6161030	TYPE III MOVEABLE BARRICADE	EA	\$300.000	9	\$2,700.00
	2220	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	EA	\$3,500.000	2	\$7,000.00
	2230	6181000	MOBILIZATION	LS	\$45,000.000	0.25	\$11,250.00
	2330	2161000	SCARIFICATION OF BRIDGE DECK	SQYD	\$8.750	805	\$7,043.75
<b>Project J1S3251 - Total</b>							<b>\$34,623.75</b>
<b>Overall - Total</b>							<b>\$160,671.49</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1I3271	0020	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	780	\$0.10	\$78.00
	0030	COMPACTING EMBANKMENT	Material			-30	\$8.30	(\$249.00)
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	122.78	\$0.12	\$14.12
	0220	ADVANCED WARNING RAIL SYSTEM	Overrun			-6	\$45.00	(\$270.00)
J1S3058	1450	SEPARATION GEOTEXTILE	MaterialCredit			162	\$6.55	\$1,061.10
J1S3251	2210	TYPE III MOVEABLE BARRICADE	Overrun			-3	\$300.00	(\$900.00)
<b>Total</b>								<b>(\$265.78)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on April 6, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1I3271	I 29-2(196)	Bridge deck replacement	I-29	HOLT	over Rte. 59, 8.1 miles north of Rte. 118, near Craig
J1P3254	FAF 159-1(12)	Bridge rehabilitation	159	HOLT	over Big Lake Overflow 1 mile west of Rte. 111, near Big Lake
J1S3058	FAS S102(19)	Bridge deck replacement	U	BUCHANAN	over Contrary Creek, 5.5 miles east of Rte. 59 near St. Joseph
J1S3203	FAS S102(18)	Bridge deck replacement	111	ATCHISON	over I-29, 2.9 miles south of Rock Port
J1S3251	FAF 59-1(39)	Bridge rehabilitation	59	ANDREW	over Route I-29 1.2 miles south of the Nodaway River, near Fillmore

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
J1I3271	<b>Posted Item Pay</b>	\$91,574.74	\$0.00
	<b>Gross Item Adjustments</b>	(\$426.88)	(\$426.88)
	<b>Gross Item Pay</b>	<b>\$91,147.86</b>	<b>\$0.00</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J1P3254	<b>Posted Item Pay</b>	\$0.00	\$0.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$0.00</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J1S3058	<b>Posted Item Pay</b>	\$34,473.00	\$144,230.60
	<b>Gross Item Adjustments</b>	\$1,061.10	(\$1,061.10)
	<b>Gross Item Pay</b>	<b>\$35,534.10</b>	<b>\$143,169.50</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J1S3203	<b>Posted Item Pay</b>	\$0.00	\$0.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$0.00</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
J1S3251	<b>Posted Item Pay</b>	\$34,623.75	\$0.00
	<b>Gross Item Adjustments</b>	(\$900.00)	\$0.00
	<b>Gross Item Pay</b>	<b>\$33,723.75</b>	<b>\$0.00</b>
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 6, 2022

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J113271, Item 2036000, Project Item Line Number 0030, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Waiting on QC testing reports.	zonat1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210820-A03, Contract Project J113271, Project Item Line Number 0220, Contract Line Item Number 0220, Item 6161008, Minor Item.	a change order will be processed for the overrun	zonat1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210820-A03, Contract Project J1S3251, Project Item Line Number 2210, Contract Line Item Number 2210, Item 6161030, Minor Item.	a change order will be processed for the overrun	zonat1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210820-A03	J113271	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$31,630.00	\$0.00
		0001	0020	2031000	CLASS A EXCAVATION	1,254.00	0.00	1,254.00	CUYD	780.00	\$12.00	\$9,360.00
		0001	0030	2036000	COMPACTING EMBANKMENT	83.00	0.00	83.00	CUYD	30.00	\$8.30	\$249.00
		0001	0040	2063500	CULVERT CLEANOUT	6.00	0.00	6.00	EA	0.00	\$1,545.00	\$0.00
		0001	0050	2072000	LINEAR GRADING CLASS 2	14.90	0.00	14.90	STA	0.00	\$1,246.00	\$0.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	4.00	0.00	4.00	100F	0.00	\$616.02	\$0.00
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,603.00	0.00	2,603.00	SQYD	0.00	\$11.00	\$0.00
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	570.00	0.00	570.00	SQYD	122.78	\$20.00	\$2,455.60
		0001	0090	3049905	MISC.OPTIONAL BASE	768.00	0.00	768.00	SQYD	657.22	\$38.80	\$25,500.14
		0001	0100	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	289.30	0.00	289.30	TONS	0.00	\$32.95	\$0.00
		0001	0110	4010150	TYPE A2 SHOULDER	185.20	0.00	185.20	SQYD	0.00	\$74.35	\$0.00
		0001	0120	4039905	MISC.I-29 OPTIONAL PAVEMENT	588.00	0.00	588.00	SQYD	0.00	\$96.75	\$0.00
		0001	0130	4039905	MISC.ROUTE 59 OPTIONAL PAVEMENT	2,166.70	0.00	2,166.70	SQYD	0.00	\$65.00	\$0.00
		0001	0140	5041000	CONCRETE APPROACH PAVEMENT	529.70	0.00	529.70	SQYD	0.00	\$184.75	\$0.00
		0001	0150	6091041	CONCRETE GUTTER TYPE A	78.00	0.00	78.00	LF	0.00	\$73.25	\$0.00
		0001	0160	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	21.00	0.00	21.00	CUYD	0.00	\$52.65	\$0.00
		0001	0170	6096041	PLACING TYPE 1 ROCK DITCH LINER	21.00	0.00	21.00	CUYD	0.00	\$20.50	\$0.00
		0001	0180	6113020	FURNISHING TYPE 2 ROCK BLANKET	672.00	0.00	672.00	CUYD	0.00	\$57.90	\$0.00
		0001	0190	6113040	PLACING TYPE 2 ROCK BLANKET	672.00	0.00	672.00	CUYD	0.00	\$18.20	\$0.00
		0001	0200	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0210	6161005	CONSTRUCTION SIGNS	2,372.00	0.00	2,372.00	SQFT	1,139.00	\$5.00	\$5,695.00
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	6.00	0.00	6.00	EA	12.00	\$45.00	\$540.00
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	104.00	0.00	104.00	EA	80.00	\$25.00	\$2,000.00
		0001	0240	6161030	TYPE III MOVEABLE BARRICADE	28.00	0.00	28.00	EA	13.00	\$175.00	\$2,275.00
		0001	0250	6161033	DIRECTIONAL INDICATOR BARRICADE	28.00	0.00	28.00	EA	0.00	\$75.00	\$0.00
		0001	0260	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$2,000.00	\$0.00
		0001	0270	6161052	WARNING LIGHT, TYPE B	40.00	0.00	40.00	EA	0.00	\$75.00	\$0.00
		0001	0280	6161055	SEQUENTIAL FLASHING WARNING LIGHT	28.00	0.00	28.00	EA	0.00	\$120.00	\$0.00
		0001	0290	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0001	0300	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,500.00	\$0.00
		0001	0310	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$110,000.00	\$27,500.00
		0001	0320	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0330	6191000	PAVEMENT EDGE TREATMENT	57.00	0.00	57.00	LF	0.00	\$4.00	\$0.00
		0001	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	82.00	0.00	82.00	LF	0.00	\$20.00	\$0.00
		0001	0350	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	264.00	0.00	264.00	LF	0.00	\$8.00	\$0.00
		0001	0360	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	332.00	0.00	332.00	LF	0.00	\$1.50	\$0.00
		0001	0370	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	420.00	0.00	420.00	LF	0.00	\$1.50	\$0.00
		0001	0380	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	0.00	\$10.00	\$0.00
		0001	0390	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,659.00	0.00	2,659.00	LF	0.00	\$0.30	\$0.00
		0001	0400	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,130.00	0.00	1,130.00	LF	0.00	\$0.30	\$0.00
		0001	0410	6207001	PAVEMENT MARKING REMOVAL	1,176.00	0.00	1,176.00	LF	0.00	\$2.00	\$0.00
		0001	0420	6214600A	FLOWABLE BACKFILL	155.00	0.00	155.00	CUYD	0.00	\$151.00	\$0.00
		0001	0430	6240104A	SEPARATION GEOTEXTILE	1,008.00	0.00	1,008.00	SQYD	0.00	\$4.20	\$0.00
		0001	0440	6269909	MISC.OPTIONAL RUMBLE STRIPS	3.60	0.00	3.60	STA	0.00	\$3,700.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210820-A03	J113271	0001	0450	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,750.00	\$0.00		
		0001	0460	8051000A	SEEDING - COOL SEASON MIXTURES	2.00	0.00	2.00	ACRE	0.00	\$3,180.00	\$0.00		
		0001	0470	8061003	SEDIMENT TRAP EXCAVATION	15.00	0.00	15.00	CUYD	0.00	\$65.00	\$0.00		
		0001	0480	8061004	SEDIMENT TRAP ROCK	15.00	0.00	15.00	CUYD	0.00	\$85.00	\$0.00		
		0001	0490	8061006	ALTERNATE DITCH CHECK	324.00	0.00	324.00	LF	0.00	\$11.40	\$0.00		
		0001	0500	8061016	SEDIMENT REMOVAL	29.00	0.00	29.00	CUYD	0.00	\$10.00	\$0.00		
		0001	0510	8061019	SILT FENCE	796.00	0.00	796.00	LF	0.00	\$3.10	\$0.00		
		0001	0520	8064140	TYPE 3B EROSION CONTROL BLANKET	468.00	0.00	468.00	SQYD	0.00	\$1.85	\$0.00		
		0010	0530	6069903	MISC.EXISTING GUARDRAIL REMOVE AND RESET	413.00	0.00	413.00	LF	0.00	\$31.00	\$0.00		
		0070	0540	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	17.00	0.00	17.00	SQFT	0.00	\$175.00	\$0.00		
		0070	0550	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,567.00	0.00	6,567.00	SQFT	0.00	\$7.20	\$0.00		
		0070	0560	5031010A	BRIDGE APPROACH SLAB (MAJOR)	188.00	0.00	188.00	SQYD	0.00	\$250.00	\$0.00		
		0070	0570	7034212	SLAB ON STEEL	728.00	0.00	728.00	SQYD	0.00	\$371.00	\$0.00		
		0070	0580	7034219A	TYPE D BARRIER	372.00	0.00	372.00	LF	0.00	\$145.50	\$0.00		
		0070	0590	7040101	SUBSTRUCTURE REPAIR (FORMED)	45.00	0.00	45.00	SQFT	0.00	\$160.00	\$0.00		
		0070	0600	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	20.00	0.00	20.00	SQFT	0.00	\$160.00	\$0.00		
		0070	0610	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$5,760.00	\$0.00		
		0070	0620	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	5,180.00	0.00	5,180.00	LB	0.00	\$6.10	\$0.00		
		0070	0630	7123610	SLAB DRAIN	16.00	0.00	16.00	EA	0.00	\$575.00	\$0.00		
		0070	0640	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	400.00	0.00	400.00	SQFT	0.00	\$10.75	\$0.00		
		0070	0650	7125370A	FINISH FIELD COAT (SYSTEM G)	200.00	0.00	200.00	SQFT	0.00	\$7.00	\$0.00		
		0071	0660	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	17.00	0.00	17.00	SQFT	0.00	\$175.00	\$0.00		
		0071	0670	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,567.00	0.00	6,567.00	SQFT	0.00	\$7.20	\$0.00		
		0071	0680	5031010A	BRIDGE APPROACH SLAB (MAJOR)	188.00	0.00	188.00	SQYD	0.00	\$250.00	\$0.00		
		0071	0690	7034212	SLAB ON STEEL	728.00	0.00	728.00	SQYD	0.00	\$371.00	\$0.00		
		0071	0700	7034219A	TYPE D BARRIER	372.00	0.00	372.00	LF	0.00	\$145.50	\$0.00		
		0071	0710	7040101	SUBSTRUCTURE REPAIR (FORMED)	50.00	0.00	50.00	SQFT	0.00	\$160.00	\$0.00		
		0071	0720	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	30.00	0.00	30.00	SQFT	0.00	\$160.00	\$0.00		
		0071	0730	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$4,320.00	\$0.00		
		0071	0740	7123610	SLAB DRAIN	16.00	0.00	16.00	EA	0.00	\$575.00	\$0.00		
		<b>Project J113271 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$91,574.74</b>
		J1P3254		0001	0750	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
				0001	0760	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	11.00	0.00	11.00	SQFT	0.00	\$175.00	\$0.00
				0001	0770	2129900	MISC.SHOULDER GRADING	3.00	0.00	3.00	100F	0.00	\$162.50	\$0.00
0001	0780			2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	0.00	\$635.00	\$0.00		
0001	0790			3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	216.00	0.00	216.00	SQYD	0.00	\$16.80	\$0.00		
0001	0800			3105002	GRAVEL (A) OR CRUSHED STONE (B)	4.00	0.00	4.00	TONS	0.00	\$95.00	\$0.00		
0001	0810			4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	86.90	0.00	86.90	TONS	0.00	\$215.00	\$0.00		
0001	0820			4019905	MISC.OPTIONAL SHOULDER	215.90	0.00	215.90	SQYD	0.00	\$90.00	\$0.00		
0001	0830			4071005	TACK COAT	89.00	0.00	89.00	GAL	0.00	\$10.00	\$0.00		
0001	0840			6113020	FURNISHING TYPE 2 ROCK BLANKET	145.00	0.00	145.00	CUYD	0.00	\$53.00	\$0.00		
0001	0850			6113040	PLACING TYPE 2 ROCK BLANKET	145.00	0.00	145.00	CUYD	0.00	\$18.15	\$0.00		
0001	0860			6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	4.00	0.00	4.00	EA	0.00	\$2,100.00	\$0.00		
0001	0870			6122020	REPLACEMENT SAND BARREL	6.00	0.00	6.00	EA	0.00	\$150.00	\$0.00		
0001	0880			6122030	IMPACT ATTENUATOR (RELOCATION)	4.00	0.00	4.00	EA	0.00	\$750.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210820-A03	J1P3254	0001	0890	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0001	0900	6161005	CONSTRUCTION SIGNS	585.00	0.00	585.00	SQFT	0.00	\$5.00	\$0.00
		0001	0910	6161008	ADVANCED WARNING RAIL SYSTEM	8.00	0.00	8.00	EA	0.00	\$35.00	\$0.00
		0001	0920	6161025	CHANNELIZER (TRIM LINE)	26.00	0.00	26.00	EA	0.00	\$50.00	\$0.00
		0001	0930	6161070	TUBULAR MARKER	20.00	0.00	20.00	EA	0.00	\$75.00	\$0.00
		0001	0940	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$1,900.00	\$0.00
		0001	0950	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$6,900.00	\$0.00
		0001	0960	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$1,400.00	\$0.00
		0001	0970	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	294.00	0.00	294.00	LF	0.00	\$32.00	\$0.00
		0001	0980	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	294.00	0.00	294.00	LF	0.00	\$15.00	\$0.00
		0001	0990	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$43,000.00	\$0.00
		0001	1000	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,266.00	0.00	1,266.00	LF	0.00	\$1.70	\$0.00
		0001	1010	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	0.00	2,000.00	LF	0.00	\$1.70	\$0.00
		0001	1020	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	22.00	0.00	22.00	LF	0.00	\$12.00	\$0.00
		0001	1030	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	733.00	0.00	733.00	LF	0.00	\$0.07	\$0.00
		0001	1040	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	204.00	0.00	204.00	LF	0.00	\$0.07	\$0.00
		0001	1050	6207001	PAVEMENT MARKING REMOVAL	4,025.00	0.00	4,025.00	LF	0.00	\$0.50	\$0.00
		0001	1060	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	894.00	0.00	894.00	SQYD	0.00	\$9.25	\$0.00
		0001	1070	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	277.00	0.00	277.00	SQYD	0.00	\$5.60	\$0.00
		0001	1080	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5.00	0.00	5.00	STA	0.00	\$2,120.00	\$0.00
		0001	1090	7032002	CLASS B CONCRETE (MISC)	2.00	0.00	2.00	CUYD	0.00	\$468.00	\$0.00
		0001	1100	8051000A	SEEDING - COOL SEASON MIXTURES	0.10	0.00	0.10	ACRE	0.00	\$23,400.00	\$0.00
		0001	1110	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$10.00	\$0.00
		0001	1120	8061019	SILT FENCE	683.00	0.00	683.00	LF	0.00	\$4.20	\$0.00
		0010	1130	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	0.00	\$33.00	\$0.00
		0010	1140	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,200.00	\$0.00
		0010	1150	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,100.00	\$0.00
		0070	1160	2161502	REMOVAL OF CONCRETE WEARING SURFACE	3,553.00	0.00	3,553.00	SQFT	0.00	\$2.30	\$0.00
		0070	1170	5050001	OPTIONAL CONCRETE WEARING SURFACE	395.00	0.00	395.00	SQYD	0.00	\$154.00	\$0.00
		0070	1180	7031004	DIAMOND GRINDING	395.00	0.00	395.00	SQYD	0.00	\$24.00	\$0.00
		0070	1190	7034600	CURB BLOCKOUT	233.00	0.00	233.00	LF	0.00	\$132.50	\$0.00
		0070	1200	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$57.50	\$0.00
		0070	1210	7049902	MISC.CORED SLAB DRAINS	20.00	0.00	20.00	EA	0.00	\$510.00	\$0.00
		0070	1220	7049902	MISC.PLUGGING CURB OUTLET	18.00	0.00	18.00	EA	0.00	\$235.00	\$0.00
0070	1230	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$5,760.00	\$0.00		
0070	1240	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$2,016.00	\$0.00		
<b>Project J1P3254 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
J1S3058		0001	1250	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,000.00	\$2,000.00
		0001	1260	2071000	LINEAR GRADING CLASS 1	0.40	0.00	0.40	STA	0.00	\$630.00	\$0.00
		0001	1270	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	84.00	0.00	84.00	SQYD	0.00	\$17.95	\$0.00
		0001	1280	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	5.60	0.00	5.60	TONS	0.00	\$41.30	\$0.00
		0001	1290	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	25.90	0.00	25.90	TONS	0.00	\$215.00	\$0.00
		0001	1300	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	50.40	0.00	50.40	TONS	0.00	\$195.00	\$0.00
		0001	1310	4071005	TACK COAT	28.00	0.00	28.00	GAL	0.00	\$10.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210820-A03	J1S3058	0001	1320	6113020	FURNISHING TYPE 2 ROCK BLANKET	108.00	0.00	108.00	CUYD	108.00	\$57.85	\$6,247.80		
		0001	1330	6113040	PLACING TYPE 2 ROCK BLANKET	108.00	0.00	108.00	CUYD	108.00	\$21.60	\$2,332.80		
		0001	1340	6161005	CONSTRUCTION SIGNS	210.00	0.00	210.00	SQFT	210.00	\$5.00	\$1,050.00		
		0001	1350	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	4.00	\$50.00	\$200.00		
		0001	1360	6161030	TYPE III MOVEABLE BARRICADE	16.00	0.00	16.00	EA	14.00	\$95.00	\$1,330.00		
		0001	1370	6161052	WARNING LIGHT, TYPE B	16.00	0.00	16.00	EA	16.00	\$45.00	\$720.00		
		0001	1380	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	1.00	\$2,750.00	\$2,750.00		
		0001	1390	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$66,000.00	\$33,000.00		
		0001	1400	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00		
		0001	1410	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	533.00	0.00	533.00	LF	0.00	\$0.07	\$0.00		
		0001	1420	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	370.00	0.00	370.00	LF	0.00	\$0.07	\$0.00		
		0001	1430	6214600A	FLOWABLE BACKFILL	13.00	0.00	13.00	CUYD	13.00	\$195.00	\$2,535.00		
		0001	1440	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	185.00	0.00	185.00	SQYD	0.00	\$5.30	\$0.00		
		0001	1450	6240104A	SEPARATION GEOTEXTILE	162.00	0.00	162.00	SQYD	162.00	\$6.55	\$1,061.10		
		0001	1460	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,750.00	\$0.00		
		0001	1470	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	0.00	\$2,950.00	\$0.00		
		0001	1480	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$10.00	\$0.00		
		0001	1490	8061019	SILT FENCE	383.00	0.00	383.00	LF	323.00	\$4.90	\$1,582.70		
		0040	1500	9031270A	2 IN. PSST POST - 12 GA.	40.00	0.00	40.00	LF	0.00	\$45.00	\$0.00		
		0040	1510	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	LF	0.00	\$75.00	\$0.00		
		0040	1520	9035004A	SH-FLAT SHEET	12.00	0.00	12.00	SQFT	0.00	\$60.00	\$0.00		
		0070	1530	2162500	REMOVAL OF EXISTING BRIDGE DECK	4,787.00	0.00	4,787.00	SQFT	4,787.00	\$8.60	\$41,168.20		
		0070	1540	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	118.00	0.00	118.00	SQYD	0.00	\$171.00	\$0.00		
		0070	1550	7034212	SLAB ON STEEL	530.00	0.00	530.00	SQYD	0.00	\$395.00	\$0.00		
		0070	1560	7034216	TYPE H BARRIER	333.00	0.00	333.00	LF	0.00	\$132.00	\$0.00		
		0070	1570	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	1,920.00	0.00	1,920.00	LB	1,920.00	\$9.20	\$17,664.00		
		0070	1580	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	1.00	\$59,000.00	\$59,000.00		
		0070	1590	7123610	SLAB DRAIN	28.00	0.00	28.00	EA	0.00	\$510.00	\$0.00		
		0070	1600	7126000	NON-DESTRUCTIVE TESTING	56.00	0.00	56.00	LF	56.00	\$64.50	\$3,612.00		
		0070	1610	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$5,400.00	\$0.00		
		0070	5201	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	0.00	14.00	14.00	SQFT	14.00	\$175.00	\$2,450.00		
		<b>Project J1S3058 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$178,703.60</b>
		J1S3203	0001	1620	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$9,000.00	\$0.00	
1630	2071000			LINEAR GRADING CLASS 1	1.70	0.00	1.70	STA	0.00	\$500.00	\$0.00			
1640	2153000			SHAPING SLOPES, CLASS III	6.00	0.00	6.00	100F	0.00	\$580.00	\$0.00			
1650	3040504			TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	231.00	0.00	231.00	SQYD	0.00	\$14.50	\$0.00			
1660	4011209			BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	70.30	0.00	70.30	TONS	0.00	\$215.00	\$0.00			
1670	4071005			TACK COAT	73.00	0.00	73.00	GAL	0.00	\$10.00	\$0.00			
1680	5041000			CONCRETE APPROACH PAVEMENT	214.50	0.00	214.50	SQYD	0.00	\$204.00	\$0.00			
1690	6096010A			FURNISHING TYPE 1 ROCK DITCH LINER	46.00	0.00	46.00	CUYD	0.00	\$56.50	\$0.00			
1700	6096041			PLACING TYPE 1 ROCK DITCH LINER	46.00	0.00	46.00	CUYD	0.00	\$18.20	\$0.00			
1710	6113020			FURNISHING TYPE 2 ROCK BLANKET	393.00	0.00	393.00	CUYD	0.00	\$61.40	\$0.00			
1720	6113040			PLACING TYPE 2 ROCK BLANKET	393.00	0.00	393.00	CUYD	0.00	\$17.75	\$0.00			
1730	6123000A			TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00			
1740	6161005			CONSTRUCTION SIGNS	1,534.00	0.00	1,534.00	SQFT	0.00	\$8.00	\$0.00			





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210820-A03	J1S3203	0001	1750	6161008	ADVANCED WARNING RAIL SYSTEM	10.00	0.00	10.00	EA	0.00	\$40.00	\$0.00
		0001	1760	6161010	RELOCATED SIGNS	556.00	0.00	556.00	SQFT	0.00	\$6.00	\$0.00
		0001	1770	6161025	CHANNELIZER (TRIM LINE)	86.00	0.00	86.00	EA	0.00	\$25.00	\$0.00
		0001	1780	6161030	TYPE III MOVEABLE BARRICADE	24.00	0.00	24.00	EA	0.00	\$150.00	\$0.00
		0001	1790	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	0.00	\$1,200.00	\$0.00
		0001	1800	6161052	WARNING LIGHT, TYPE B	32.00	0.00	32.00	EA	0.00	\$60.00	\$0.00
		0001	1810	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$3,900.00	\$0.00
		0001	1820	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,500.00	\$0.00
		0001	1830	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$70,000.00	\$0.00
		0001	1840	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	1850	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	0.00	\$12.00	\$0.00
		0001	1860	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,211.00	0.00	1,211.00	LF	0.00	\$0.13	\$0.00
		0001	1870	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,211.00	0.00	1,211.00	LF	0.00	\$0.20	\$0.00
		0001	1880	6207001	PAVEMENT MARKING REMOVAL	24.00	0.00	24.00	LF	0.00	\$8.00	\$0.00
		0001	1890	6214600A	FLOWABLE BACKFILL	155.00	0.00	155.00	CUYD	0.00	\$230.00	\$0.00
		0001	1900	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	730.00	0.00	730.00	SQYD	0.00	\$19.00	\$0.00
		0001	1910	6240104A	SEPARATION GEOTEXTILE	589.00	0.00	589.00	SQYD	0.00	\$3.00	\$0.00
		0001	1920	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$5,750.00	\$0.00
		0001	1930	8051000A	SEEDING - COOL SEASON MIXTURES	1.00	0.00	1.00	ACRE	0.00	\$4,360.00	\$0.00
		0001	1940	8061006	ALTERNATE DITCH CHECK	72.00	0.00	72.00	LF	0.00	\$14.40	\$0.00
		0001	1950	8061016	SEDIMENT REMOVAL	11.00	0.00	11.00	CUYD	0.00	\$10.00	\$0.00
		0001	1960	8061019	SILT FENCE	637.00	0.00	637.00	LF	0.00	\$4.60	\$0.00
		0010	1970	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	200.00	0.00	200.00	LF	0.00	\$36.00	\$0.00
		0010	1980	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	0.00	\$3,200.00	\$0.00
		0010	1990	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,100.00	\$0.00
		0070	2000	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	29.00	0.00	29.00	SQFT	0.00	\$175.00	\$0.00
		0070	2010	2162500	REMOVAL OF EXISTING BRIDGE DECK	12,533.00	0.00	12,533.00	SQFT	0.00	\$7.60	\$0.00
		0070	2020	2169901	MISC.REMOVAL OF WING	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0070	2030	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	180.00	0.00	180.00	SQYD	0.00	\$280.00	\$0.00
		0070	2040	7034212	SLAB ON STEEL	1,399.00	0.00	1,399.00	SQYD	0.00	\$367.00	\$0.00
		0070	2050	7034219A	TYPE D BARRIER	638.00	0.00	638.00	LF	0.00	\$131.00	\$0.00
		0070	2060	7040101	SUBSTRUCTURE REPAIR (FORMED)	50.00	0.00	50.00	SQFT	0.00	\$130.00	\$0.00
		0070	2070	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,480.00	\$0.00
		0070	2080	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	0.00	\$615.00	\$0.00
0070	2090	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$6,350.00	\$0.00		
0070	2100	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	88.00	0.00	88.00	LF	0.00	\$480.00	\$0.00		
<b>Project J1S3203 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
J1S3251		0001	2110	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$4,200.00	\$0.00
		0001	2120	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	22.00	0.00	22.00	SQFT	0.00	\$175.00	\$0.00
		0001	2130	2069902	MISC.DRAIN BASIN CLEANOUT	2.00	0.00	2.00	EA	0.00	\$1,400.00	\$0.00
		0001	2140	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	1.00	0.00	1.00	100F	0.00	\$1,355.00	\$0.00
		0001	2150	2121000A	SUBGRADING AND SHOULDERING CLASS 1	1.00	0.00	1.00	100F	0.00	\$232.00	\$0.00
		0001	2160	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	0.00	\$580.00	\$0.00
		0001	2170	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	111.00	0.00	111.00	SQYD	0.00	\$21.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 6, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210820-A03	J1S3251	0001	2180	4019905	MISC.OPTIONAL PAVEMENT	111.30	0.00	111.30	SQYD	0.00	\$125.00	\$0.00	
		0001	2190	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	30.00	0.00	30.00	LF	0.00	\$81.60	\$0.00	
		0001	2200	6161005	CONSTRUCTION SIGNS	765.00	0.00	765.00	SQFT	663.00	\$10.00	\$6,630.00	
		0001	2210	6161030	TYPE III MOVEABLE BARRICADE	6.00	0.00	6.00	EA	9.00	\$300.00	\$2,700.00	
		0001	2220	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00	
		0001	2230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$45,000.00	\$11,250.00	
		0001	2240	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	750.00	0.00	750.00	LF	0.00	\$0.07	\$0.00	
		0001	2250	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	750.00	0.00	750.00	LF	0.00	\$0.07	\$0.00	
		0010	2260	6061060	MGS GUARDRAIL	350.00	0.00	350.00	LF	0.00	\$35.00	\$0.00	
		0010	2270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00	
		0010	2280	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	0.00	\$825.00	\$0.00	
		0010	2290	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,350.00	\$0.00	
		0010	2300	6062200A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY)	2.00	0.00	2.00	EA	0.00	\$2,550.00	\$0.00	
		0010	2310	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00	
		0010	2320	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,100.00	\$0.00	
		0070	2330	2161000	SCARIFICATION OF BRIDGE DECK	805.00	0.00	805.00	SQYD	805.00	\$8.75	\$7,043.75	
		0070	2340	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	137.00	0.00	137.00	SQYD	0.00	\$287.25	\$0.00	
		0070	2350	5050001	OPTIONAL CONCRETE WEARING SURFACE	805.00	0.00	805.00	SQYD	0.00	\$106.00	\$0.00	
		0070	2360	7031004	DIAMOND GRINDING	805.00	0.00	805.00	SQYD	0.00	\$13.35	\$0.00	
		0070	2370	7034600	CURB BLOCKOUT	482.00	0.00	482.00	LF	0.00	\$108.00	\$0.00	
		0070	2380	7040104	HALF-SOLE REPAIR	200.00	0.00	200.00	SQFT	0.00	\$51.30	\$0.00	
		0070	2390	7040106	FULL DEPTH REPAIR	150.00	0.00	150.00	SQFT	0.00	\$77.50	\$0.00	
		0070	2400	7040107	SLAB EDGE REPAIR (BRIDGES)	80.00	0.00	80.00	LF	0.00	\$133.00	\$0.00	
		0070	2410	7040112	DECK REPAIR WITH VOID TUBE REPLACEMENT	25.00	0.00	25.00	SQFT	0.00	\$200.00	\$0.00	
		Project J1S3251 - Total Value Posted to Date as of Report Generated Date											\$34,623.75
		210820-A03 Overall - Total Value Posted to Date as of Report Generated Date											\$304,902.09



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 6, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J113271**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2031000	CLASS A EXCAVATION	4/1/22	4/4/22	346.67	CUYD	Excavation on the west side of I-29 on Rte. 59.	626+00		627+50		
				4/4/22	433.33	CUYD	Excavation on the east side of I-29 on Rte. 59.	632+00		633+50		
0030	2036000	COMPACTING EMBANKMENT	4/1/22	4/4/22	30.00	CUYD	Compacting for both currently open sections	626+00		633+50		Will pay for the middle section when they complete it.
0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4/1/22	4/4/22	122.78	SQYD	Type 5 base for the section of Rte. 59 west of I-29.	626+00		627+50		
0090	3049905	MISC. AGGREGATE FOR BASE	3/31/22	4/1/22	223.89	SQYD	This payment is for the west end of Rte. 59 immediately in front of and to the east of the west ramps.	626+00		627+20		Calculations are as follows: 70' x 13' /9 = 101.11 sq ft 85' x 13' /9 = 122.78 sq ft Grand total of 223.89 sq ft.
			4/1/22	4/4/22	433.33	SQYD	Optional base for the section of Rte. 59 east of I-29.	632+00		633+50		Calculations are as follows: 150' x 26' /9 = 433.33 sq ft.
0210	6161005	CONSTRUCTION SIGNS	3/30/22	4/1/22	1,139.00	SQFT	Rte. 59 closure at I-29, signs on Rte. I-29, Rte. 59, Rte. 118, Rte. 111, Rte. 111 spur.	626+00		633+50		sign sheet with sign quantities and information are located in E:Projects under the J113271 folder.
0220	6161008	ADVANCED WARNING RAIL SYSTEM	3/30/22	4/1/22	12.00	EA	Rte. 59 closure at I-29, signs on Rte. I-29, Rte. 59, Rte. 118, Rte. 111, Rte. 111 spur.	626+00		633+50		sign sheet with sign quantities and information are located in E:Projects under the J113271 folder.
0230	6161025	CHANNELIZER (TRIM LINE)	3/30/22	4/1/22	80.00	EA	Rte. 59 east and west of I-29 and the 4 CMS boards have 5 cones around them each.	626+00		633+50		sign sheet with sign quantities and information are located in E:Projects under the J113271 folder.
0240	6161030	TYPE III MOVEABLE BARRICADE	3/30/22	4/1/22	13.00	EA	12 at closure on Rte. 59 at I-29. 1 just north of Rte. C on 59.	626+00		633+50		sign sheet with sign quantities and information are located in E:Projects under the J113271 folder.
0290	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	3/30/22	4/1/22	4.00	EA	I-29 north and south bound of exit 92 and Rte. 59 north and south of the closure at I-29	626+00		633+50		sign sheet with sign quantities and information are located in E:Projects under the J113271 folder.
0310	6181000	MOBILIZATION	4/1/22	4/4/22	0.25	LS		0		0		As of this date ESS has completed 5.1% of this job.

**Project: J1S3058**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
1430	6214600A	FLOWABLE BACKFILL	3/21/22	3/22/22	6.00	CUYD	Flowable fill installed at the south end bent.					
			3/23/22	3/24/22	7.00	CUYD	end bent 4	202+40		202+55		flowable fill under voids in wing walls and end bent.
1570	7121000	FAB. STRUCT. CARBON STEEL (MISC)	3/16/22	3/17/22	640.00	LB	Placement of steel on the middle span.	0		0		
1580	7121250	STRENGTHENING EXISTING BEAMS	3/16/22	3/17/22	0.40	LS		0		0		
5201	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	3/28/22	3/31/22	14.00	SQFT		0		0		Removal of asbestos took place on 3/22/22. However, this was not an original pay item and required a change order. This C/O was approved on Friday, 3/25.

**Project: J1S3251**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
2200	6161005	CONSTRUCTION SIGNS	4/1/22	4/4/22	663.00	SQFT	Construction signage for job J1S3251 to close Rte. 59 over I-29 in Andrew County.	0		0		
2210	6161030	TYPE III MOVEABLE BARRICADE	4/1/22	4/4/22	9.00	EA	Type III barricade to close the bridge on Rt 59 over I-29 in Andrew County.	0		0		
2220	6161098A	CMS W/O COMMUNICATION INTERFACE, CONT F/	4/1/22	4/4/22	2.00	EA	CMS board on NB and SB I-29.	0		0		
2230	6181000	MOBILIZATION	4/1/22	4/4/22	0.25	LS		0		0		As of this date ESS has completed 7.75% of this job.
2330	2161000	SCARIFICATION OF BRIDGE DECK	4/1/22	4/4/22	805.00	SQYD		18+67		21+46		Bridge deck scarification complete.

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J113271	0020	CLASS A EXCAVATION	Price FUEL		4	Apr 4, 2022	SYSTEM	\$78.00	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total						\$78.00	
			Price FUEL - Total						\$78.00	
	0020 - Total								\$78.00	
	0030	COMPACTING EMBANKMENT	Material		4	Apr 4, 2022	SYSTEM	(\$249.00)		
			- Total						(\$249.00)	
			Material - Total						(\$249.00)	
	0030 - Total								(\$249.00)	
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		4	Apr 4, 2022	SYSTEM	\$14.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
			- Total						\$14.12	
			Price FUEL - Total						\$14.12	
	0080 - Total								\$14.12	
	0220	ADVANCED WARNING RAIL SYSTEM	Overrun	Overrun	4	Apr 4, 2022	SYSTEM	(\$270.00)		
			- Total						(\$270.00)	
			Overrun - Total						(\$270.00)	
0220 - Total								(\$270.00)		
J113271 - Total								(\$426.88)		
J1S3058	1340	CONSTRUCTION SIGNS	Material		2	Mar 2, 2022	SYSTEM	(\$1,050.00)		
			- Total						(\$1,050.00)	
			Material - Total						(\$1,050.00)	
			MaterialCredit		3	Mar 16, 2022	SYSTEM	\$1,050.00		
			- Total						\$1,050.00	
	MaterialCredit - Total						\$1,050.00			
	1340 - Total								\$0.00	
	1350	ADVANCED WARNING RAIL SYSTEM	Material		2	Mar 2, 2022	SYSTEM	(\$200.00)		
			- Total						(\$200.00)	
			Material - Total						(\$200.00)	
			MaterialCredit		3	Mar 16, 2022	SYSTEM	\$200.00		
			- Total						\$200.00	
	MaterialCredit - Total						\$200.00			
	1350 - Total								\$0.00	
	1360	TYPE III MOVEABLE BARRICADE	Material		2	Mar 2, 2022	SYSTEM	(\$1,330.00)		
- Total								(\$1,330.00)		
Material - Total								(\$1,330.00)		
MaterialCredit				3	Mar 16, 2022	SYSTEM	\$1,330.00			
- Total								\$1,330.00		
MaterialCredit - Total						\$1,330.00				
1360 - Total								\$0.00		
1370	WARNING LIGHT, TYPE B	Material		2	Mar 2, 2022	SYSTEM	(\$720.00)			
		- Total						(\$720.00)		
		Material - Total						(\$720.00)		
		MaterialCredit		3	Mar 16, 2022	SYSTEM	\$720.00			
- Total								\$720.00		



## Line Item Adjustments by Estimate

Apr 6, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1S3058	1370	WARNING LIGHT, TYPE B	MaterialCredit - Total						\$720.00	
	1370 - Total							\$0.00		
	1380	CMS W/O COMMUNICATION INTERFACE, CONT F/	Material		1	Feb 16, 2022	SYSTEM	(\$2,750.00)		
					2	Mar 2, 2022	SYSTEM	(\$2,750.00)		
				- Total					(\$5,500.00)	
				Material - Total					(\$5,500.00)	
				MaterialCredit		2	Mar 2, 2022	SYSTEM	\$2,750.00	
						3	Mar 16, 2022	SYSTEM	\$2,750.00	
					- Total					\$5,500.00
				MaterialCredit - Total					\$5,500.00	
	1380 - Total							\$0.00		
	1450		SEPARATION GEOTEXTILE	Material		3	Mar 16, 2022	SYSTEM	(\$1,061.10)	
					- Total					(\$1,061.10)
				Material - Total					(\$1,061.10)	
				MaterialCredit		4	Apr 4, 2022	SYSTEM	\$1,061.10	
						- Total				
			MaterialCredit - Total					\$1,061.10		
	1450 - Total							\$0.00		
J1S3058 - Total								\$0.00		
J1S3251	2210	TYPE III MOVEABLE BARRICADE	Overrun	Overrun	4	Apr 4, 2022	SYSTEM	(\$900.00)		
					Overrun - Total					(\$900.00)
				Overrun - Total					(\$900.00)	
	2210 - Total							(\$900.00)		
J1S3251 - Total								(\$900.00)		
Overall - Total								(\$1,326.88)		