



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2022

Pay Estimate Created Date: August 16, 2022

Progress Estimate Number 20	Contract ID 210820-F03 Prime Contractor N.B. West Contracting Company	Pay Period Start August 2, 2022 Pay Period End August 15, 2022	Original Contract Amount \$2,229,522.50 Net Change Order Amount \$59,203.81 Current Contract Amount \$2,288,726.31
---------------------------------------	--	---	---

Approval Date		By User
August 16, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	mckinr1
August 17, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vancef1
August 18, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		70.83%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 8, 2021	September 8, 2021	
Letting Date	August 20, 2021	August 20, 2021	
Notice to Proceed Date	October 4, 2021	October 4, 2021	
Open to Traffic Date			
Work Began Date	October 18, 2021	October 18, 2021	

Contract Total Pay For Estimate No. 20

	This Estimate	Previous	To Date
210820-F03			
Total Posted Items Pay	\$540,947.33	\$1,080,114.48	\$1,621,061.81
Gross Item Adjustments	\$31,631.90	\$16,720.88	\$48,352.78
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,096,835.36	\$1,669,414.59
Contract Total Payable This Estimate:	\$572,579.23		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3434	0030	4030015	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	TONS	\$87.000	664.66	\$57,825.42
	0040	4030107	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125CLP MIX)	TONS	\$91.000	4,600.61	\$418,655.51
	0050	4071005	TACK COAT	GAL	\$2.400	3,360	\$8,064.00
	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$3.000	10,141	\$30,423.00
	0350	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$2.700	9,622	\$25,979.40
Project J6S3434 - Total							\$540,947.33
Overall - Total							\$540,947.33

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3434	0030	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	Overrun			-352.38	\$87.00	(\$30,657.06)
	0030	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	Mix ID SP048 22-78 Virgin AC 4.4% Current Index 748.75			\$7,420.93
	0040	ASPHALTIC CONCRETE MIXTURE PG 64-22	Other Item Adjustment	Asphalt Cement	Mix ID SP125 22-65 Virgin AC 4.7%			\$54,868.03



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on August 19, 2022

Pay Estimate Created Date: August 16, 2022

Progress Estimate Number 20	Contract ID 210820-F03 Prime Contractor N.B. West Contracting Company	Pay Period Start August 2, 2022 Pay Period End August 15, 2022	Original Contract Amount \$2,229,522.50 Net Change Order Amount \$59,203.81 Current Contract Amount \$2,288,726.31
---------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3434		(SP125CLP MIX)		Price Adjustment	Current Index 748.75			
Total								\$31,631.90



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 19, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3434	FAS S502(57)	Coldmill, Resurface, Guardrail, and ADA improvements	185,D	FRANKLIN	on Rte. 185 from Rte. AC to West Springfield Rd and on Rte. D from Rte. WW to West Springfield Rd

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J6S3434	Posted Item Pay	\$540,947.33	\$1,080,114.48	\$1,621,061.81
	Gross Item Adjustments	\$31,631.90	\$16,720.88	\$48,352.78
	Gross Item Pay	\$572,579.23	\$1,096,835.36	\$1,669,414.59
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 19, 2022

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 210820-F03, Contract Project J6S3434, Project Item Line Number 0030, Contract Line Item Number 0030, Item 4030015, Minor Item.	This item will be addressed on a future change order.	mckinr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210820-F03, Contract Project J6S3434, Project Item Line Number 0100, Contract Line Item Number 0100, Item 6081012, Minor Item.	This item will be addressed on future change order.	mckinr1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210820-F03	J6S3434	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$124,200.00	\$124,200.00
		0001	0020	2153000	SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	5.00	\$1,400.00	\$7,000.00
		0001	0030	4030015	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP048F MIX)	1,079.00	0.00	1,079.00	TONS	1,431.38	\$87.00	\$124,530.06
		0001	0040	4030107	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125CLP MIX)	5,032.00	0.00	5,032.00	TONS	4,600.61	\$91.00	\$418,655.51
		0001	0050	4071005	TACK COAT	5,199.00	0.00	5,199.00	GAL	4,431.00	\$2.40	\$10,634.40
		0001	0060	4139905	MISC.OPTIONAL PREVENTATIVE MAINTENANCE TREATMENT	81,847.00	0.00	81,847.00	SQYD	0.00	\$4.65	\$0.00
		0001	0070	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	1.00	\$1,760.00	\$1,760.00
		0001	0080	6042020	ADJUSTING BASIN OR INLET	1.00	1.00	2.00	EA	2.00	\$1,870.00	\$3,740.00
		0001	0090	6044013	PIPE COLLAR, TYPE C	38.00	0.00	38.00	EA	0.00	\$977.00	\$0.00
		0001	0100	6081012	TRUNCATED DOMES	293.00	60.00	353.00	SQFT	363.00	\$19.25	\$6,987.75
		0001	0110	6083006	6 IN. CONCRETE MEDIAN STRIP	43.00	0.00	43.00	SQYD	0.00	\$101.00	\$0.00
		0001	0120	6085007	PAVED APPROACH, 7 IN.	1,070.00	195.00	1,265.00	SQYD	1,265.00	\$83.55	\$105,690.75
		0001	0130	6085008	PAVED APPROACH, 8 IN.	951.00	-47.90	903.10	SQYD	903.10	\$87.10	\$78,660.01
		0001	0140	6086004	CONCRETE SIDEWALK, 4 IN.	2,992.00	74.00	3,066.00	SQYD	3,066.00	\$45.00	\$137,970.00
		0001	0150	6089902	MISC.ADA CURB RAMP	21.00	2.00	23.00	EA	23.00	\$1,650.00	\$37,950.00
		0001	0160	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	136.00	53.00	189.00	LF	189.00	\$53.00	\$10,017.00
		0001	0170	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	1,207.00	73.63	1,280.63	TONS	1,280.63	\$90.00	\$115,256.70
		0001	0180	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	7,243.00	-279.00	6,964.00	SQYD	6,964.00	\$8.00	\$55,712.00
		0001	0190	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$19,000.00	\$14,250.00
		0001	0200	6169902	MISC.NTCIP COMPLIANT CHANGEABLE SIGN (CONTRACTOR FURNISHED AND RETAINED)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		0001	0210	6172001	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFIED)	20.00	0.00	20.00	LF	2.00	\$205.00	\$410.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$198,000.00	\$148,500.00
		0001	0230	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	1,505.00	0.00	1,505.00	LF	0.00	\$9.00	\$0.00
		0001	0240	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	257.00	0.00	257.00	LF	0.00	\$18.00	\$0.00
		0001	0250	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	157.00	0.00	157.00	LF	0.00	\$18.00	\$0.00
		0001	0260	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	13.00	0.00	13.00	EA	0.00	\$300.00	\$0.00
		0001	0270	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$280.00	\$0.00
		0001	0280	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	5.00	0.00	5.00	EA	0.00	\$590.00	\$0.00
		0001	0290	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	22.00	0.00	22.00	EA	0.00	\$145.00	\$0.00
		0001	0300	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	57.00	0.00	57.00	EA	0.00	\$40.00	\$0.00
		0001	0310	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	95,570.00	0.00	95,570.00	LF	0.00	\$0.10	\$0.00
		0001	0320	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	77,150.00	0.00	77,150.00	LF	0.00	\$0.10	\$0.00
		0001	0330	6207001	PAVEMENT MARKING REMOVAL	2,426.00	0.00	2,426.00	LF	0.00	\$1.00	\$0.00
		0001	0340	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	30,297.00	0.00	30,297.00	SQYD	30,266.00	\$3.00	\$90,798.00
		0001	0350	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10,010.00	0.00	10,010.00	SQYD	9,622.00	\$2.70	\$25,979.40
		0001	0360	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$9,250.00	\$9,250.00
		0001	0370	7250412	12 IN. PIPE GROUP C	14.00	8.00	22.00	LF	22.00	\$59.00	\$1,298.00
		0001	0380	7250415	15 IN. PIPE GROUP C	302.00	0.00	302.00	LF	302.00	\$61.25	\$18,497.50
		0001	0390	7250418	18 IN. PIPE GROUP C	95.00	0.00	95.00	LF	0.00	\$111.00	\$0.00
		0001	0400	7250424	24 IN. PIPE GROUP C	70.00	0.00	70.00	LF	0.00	\$117.00	\$0.00
		0001	0410	7250430	30 IN. PIPE GROUP C	625.00	0.00	625.00	LF	0.00	\$127.00	\$0.00
		0001	0420	7250448	48 IN. PIPE GROUP C	62.00	0.00	62.00	LF	0.00	\$149.00	\$0.00
		0001	0430	7322012A	BEVELED PIPE END TREATMENT FOR 12 IN. OR ALLOWED SUBSTITUTE PIPE	1.00	0.00	1.00	EA	0.00	\$280.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 19, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210820-F03	J6S3434	0001	0440	7322015A	BEVELED PIPE END TREATMENT FOR 15 IN. OR ALLOWED SUBSTITUTE PIPE	4.00	0.00	4.00	EA	4.00	\$340.00	\$1,360.00
		0001	0450	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$4,650.00	\$0.00
		0001	0460	8061005	ROCK DITCH CHECK	12.00	0.00	12.00	LF	12.00	\$19.00	\$228.00
		0001	0470	8061006	ALTERNATE DITCH CHECK	804.00	0.00	804.00	LF	413.00	\$12.75	\$5,265.75
		0001	0480	8061016	SEDIMENT REMOVAL	684.00	0.00	684.00	CUYD	0.00	\$2.00	\$0.00
		0001	0490	8061019	SILT FENCE	1,300.00	0.00	1,300.00	LF	0.00	\$2.70	\$0.00
		0010	0500	6061075	MGS LONG SPAN GUARDRAIL SECTION	2.00	0.00	2.00	EA	2.00	\$3,650.00	\$7,300.00
		0010	0510	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,000.00	\$12,000.00
		0040	0520	9031270A	2 IN. PSST POST - 12 GA.	54.00	0.00	54.00	LF	54.00	\$16.00	\$864.00
		0040	0530	9031271	POST ANCHOR FOR 2 IN. PSST - 12 GA.	21.00	0.00	21.00	LF	21.00	\$40.00	\$840.00
		0040	0540	9035069A	SHF-FLAT SHEET FLUORESCENT	12.00	0.00	12.00	SQFT	12.00	\$36.00	\$432.00
		0050	0550	9109903	MISC.MODOT ITS ASSETS RELOCATION	212.00	-212.00	0.00	LF	0.00	\$6.00	\$0.00
		0001	5001	2072000	LINEAR GRADING CLASS 2	0.00	15.11	15.11	STA	15.11	\$429.54	\$6,490.35
		0001	5002	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	0.00	2,168.00	2,168.00	SQYD	2,168.00	\$8.62	\$18,688.16
		0001	5003	6191000	PAVEMENT EDGE TREATMENT	0.00	1,141.00	1,141.00	LF	1,141.00	\$2.68	\$3,057.88
		0001	5004	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$2,788.56	\$2,788.56
		Project J6S3434 - Total Value Posted to Date as of Report Generated Date										
210820-F03 Overall - Total Value Posted to Date as of Report Generated Date											\$1,621,061.78	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 19, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6S3434

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0030	4030015	ASPH. CONC. MIXTURE PG 64-22 (SP048F)	8/2/22	8/3/22	664.66	TONS	Route 185, SBL from Hawthorn to Springfield and west half of Springfield/Elmont intersection.	1119+17	0	27+50.26	11' Rt	
0040	4030107	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	8/5/22	8/8/22	308.91	TONS	Route D Shoulders	7+91.69	18' Lt	28+49.74	18' Rt	
			8/9/22	8/10/22	964.79	TONS	Alice Street	10+14.1	18' Lt	26+24.93	18' Rt	Also Route 185 mainline from 20+08.29 to 27+50.26, all lanes and most of Springfield intersection.
			8/10/22	8/12/22	1,479.44	TONS	Route 185	15+56.82	0	6+57.86	11' Rt	Paved SB Route 185 from north end of bridge to north of Route H/185 Intersection. 1159+29.63 to 841+91.7, 1060+41.22 to 1063+10.5 Rt
			8/11/22	8/12/22	1,598.56	TONS	Route 185	841+91.7	0	15+56.82	11' Lt	Paved NB Route 185 from north end of bridge to north of Route H/185 Intersection. 1060+41.22 to 1063+10.5 Lt. Also paved Route H from 1060+41.22 to 1063+10.5 Lt.
			8/12/22	8/15/22	248.91	TONS	LT & RT of CL	841+97.7		27+50.26		Driveways and side streets and W. Springfield and Jackson Street.
0050	4071005	TACK COAT	8/2/22	8/3/22	1,047.00	GAL	Route 185, SBL and west half of Springfield/Elmont intersection.	1119+17	0	27+50.26	11' Rt	
			8/5/22	8/8/22	268.00	GAL	Route D Shoulders	7+91.69	18' Lt	28+49.74	18' Rt	
			8/9/22	8/10/22	755.00	GAL	Alice Street	10+14.1	18' Lt	26+24.93	18' Rt	Also Route 185 mainline from 20+08.29 to 27+50.26, all lanes and most of Springfield intersection.
			8/10/22	8/12/22	633.00	GAL	Route 185	15+56.82	0	6+57.86	11' Rt	Paved SB Route 185 from north end of bridge to north of Route H/185 Intersection. 1159+29.63 to 841+91.7, 1060+41.22 to 1063+10.5 Rt
			8/11/22	8/12/22	657.00	GAL	Route 185	841+91.7	0	15+56.82	11' Lt	Paved NB Route 185 from north end of bridge to north of Route H/185 Intersection. 1060+41.22 to 1063+10.5 Lt. Also paved Route H from 1060+41.22 to 1063+10.5 Lt.
0340	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	8/5/22	8/8/22	2,861.00	SQYD	Route D Shoulders	7+91.69	18' Lt	28+49.74	18' Rt	
			8/9/22	8/10/22	2,364.00	SQYD	Alice Street	21+55.71	18' Lt	26+24.93	18' Rt	
			8/10/22	8/10/22	4,722.00	SQYD	Alice Street	10+14.1	18' Lt	21+29.19	18' Rt	
			8/12/22	8/15/22	194.00	SQYD	LT of CL	1119+75		1120+00		Hawthorne Lane Intersection
0350	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	8/12/22	8/15/22	9,622.00	SQYD	LT & RT of CL	8+41.97		9+35		Eibert Street to Rte. H Intersection

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3434	0030	ASPH. CONC. MIXTURE PG 64-22 (SP048F)	Other Item Adjustment	ACAD	19	Aug 2, 2022	KOCHK	\$7,885.72	Adjustment form is saved here; http://eprojects/Docs/6S3434/210220_F03_Line_Item_Adjustment_0006.pdf			
					20	Aug 16, 2022	mckinr1	\$7,420.93		Mix ID SP048 22-78 Virgin AC 4.4% Current Index 748.75		
							ACAD - Total			\$15,306.65		
							Other Item Adjustment - Total			\$15,306.65		
						Overrun	Overrun	20	Aug 16, 2022	SYSTEM	(\$30,657.06)	
							Overrun - Total			(\$30,657.06)		
							Overrun - Total			(\$30,657.06)		
							0030 - Total			(\$15,350.41)		
			J6S3434	0040	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD	20	Aug 16, 2022	mckinr1	\$54,868.03	Mix ID SP125 22-65 Virgin AC 4.7% Current Index 748.75
						Other Item Adjustment - Total		\$54,868.03				
						0040 - Total			\$54,868.03			
J6S3434	0050	TACK COAT	Material		19	Aug 2, 2022	SYSTEM	\$2,570.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user kochk overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					19	Aug 2, 2022	SYSTEM	(\$2,570.40)				
							- Total			\$0.00		
							Material - Total			\$0.00		
				0050 - Total			\$0.00					
J6S3434	0080	ADJUSTING BASIN OR INLET	Overrun	Overrun	17	Jun 30, 2022	SYSTEM	(\$1,870.00)				
					19	Aug 2, 2022	SYSTEM	\$1,870.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1870.00000 - 1870.00000, 'is applied (if non-zero).		
							Overrun - Total			\$0.00		
							Overrun - Total			\$0.00		
				0080 - Total			\$0.00					
J6S3434	0100	TRUNCATED DOMES	Overrun	Overrun	17	Jun 30, 2022	SYSTEM	(\$192.50)				
										Overrun - Total		(\$192.50)
							Overrun - Total			(\$192.50)		
				0100 - Total			(\$192.50)					
J6S3434	0120	PAVED APPROACH, 7 IN.	Material		2	Nov 15, 2021	SYSTEM	\$12,574.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user kochk overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					2	Nov 15, 2021	SYSTEM	(\$12,574.28)				
							- Total			\$0.00		
							Material - Total			\$0.00		
				0120 - Total			\$0.00					
J6S3434	0140	CONCRETE SIDEWALK, 4 IN.	Material		4	Dec 16, 2021	SYSTEM	\$15,970.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mckinr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Dec 16, 2021	SYSTEM	(\$15,970.95)				
							- Total			\$0.00		
							Material - Total			\$0.00		
				0140 - Total			\$0.00					
J6S3434	0150	MISC. CONCRETE	Overrun	Overrun	17	Jun 30, 2022	SYSTEM	(\$3,300.00)				
					19	Aug 2, 2022	SYSTEM	\$3,300.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1650.00000 - 1650.00000,		



Line Item Adjustments by Estimate

Aug 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3434	0150	MISC. CONCRETE	Overrun	Overrun					'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
	0150 - Total						\$0.00			
	0160	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Overrun	Overrun	17	Jun 30, 2022	SYSTEM	(\$2,809.00)		
					19	Aug 2, 2022	SYSTEM	\$2,809.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',53.00000 - 53.00000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
					Overrun - Total				\$0.00	
	0160 - Total						\$0.00			
	0170	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	4	Dec 16, 2021	mckin1	(\$258.33)	Current Index 487.5 Base Index 495 Virgin AC% 3.7 Mix ID BB19-39	
5					Jan 3, 2022	KOCHK	(\$97.05)	BB19-39, 3.7% Virgin AC		
ACAD - Total							(\$355.38)			
Other Item Adjustment - Total							(\$355.38)			
0170 - Total						(\$355.38)				
0210	CONCRETE TRAFFIC BARRIER, TYPE B (MODIFI	Material		19	Aug 2, 2022	SYSTEM	\$410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user kochk overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				19	Aug 2, 2022	SYSTEM	(\$410.00)			
				- Total				\$0.00		
Material - Total				\$0.00						
0210 - Total						\$0.00				
0230	PREF THERMO PAVMT MARKING, 12 IN WHITE	Construction Stockpile STMI		11	Apr 4, 2022	SYSTEM	\$4,782.14	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$4,782.14		
Construction Stockpile STMI - Total				\$4,782.14						
0230 - Total						\$4,782.14				
0240	PREF THERMO PVMT MARK, 24 IN WHIT	Construction Stockpile STMI		11	Apr 4, 2022	SYSTEM	\$1,632.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$1,632.20		
Construction Stockpile STMI - Total				\$1,632.20						
0240 - Total						\$1,632.20				
0260	PREF THERMO PVMT MARK, LT/RT ARROW	Construction Stockpile STMI		11	Apr 4, 2022	SYSTEM	\$1,336.86	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$1,336.86		
Construction Stockpile STMI - Total				\$1,336.86						
0260 - Total						\$1,336.86				
0270	PREF THERMO PVMT MRKG, STRIAIGHT ARROW	Construction Stockpile STMI		11	Apr 4, 2022	SYSTEM	\$362.14	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$362.14		
Construction Stockpile STMI - Total				\$362.14						
0270 - Total						\$362.14				
0280	PREF THERMO PVMT MARKING, COMBO	Construction Stockpile STMI		11	Apr 4, 2022	SYSTEM	\$983.19	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$983.19		
Construction Stockpile STMI - Total				\$983.19						
0280 - Total						\$983.19				
0290	PREF THERMO PVMT MARK, 30" WHT MIDBL	Construction Stockpile STMI		11	Apr 4, 2022	SYSTEM	\$286.51	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$286.51		



Line Item Adjustments by Estimate

Aug 19, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3434	0290	PREF THERMO PVMT MARK, 30" WHT MIDBL	Construction Stockpile STMI - Total						\$286.51	
	0290 - Total								\$286.51	
	0500	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		13	May 2, 2022	SYSTEM	(\$3,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	(\$3,900.00)	
	Construction Stockpile - Total								(\$3,900.00)	
				Construction Stockpile STMI		3	Dec 1, 2021	SYSTEM	\$3,900.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$3,900.00	
	Construction Stockpile STMI - Total								\$3,900.00	
	0500 - Total								\$0.00	
	0510	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		13	May 2, 2022	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
								- Total	(\$7,400.00)	
	Construction Stockpile - Total								(\$7,400.00)	
				Construction Stockpile STMI		3	Dec 1, 2021	SYSTEM	\$7,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$7,400.00	
	Construction Stockpile STMI - Total								\$7,400.00	
	0510 - Total								\$0.00	
	5001	LINEAR GRADING CLASS 2	Overrun	Overrun	14	May 16, 2022	SYSTEM	(\$730.22)		
					15	Jun 1, 2022	SYSTEM	(\$369.40)		
					16	Jun 16, 2022	SYSTEM	\$1,099.62	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',429.54000 - 429.54000, 'is applied (if non-zero).	
								Overrun - Total	\$0.00	
	Overrun - Total								\$0.00	
	5001 - Total								\$0.00	
	5002	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		2	Nov 15, 2021	SYSTEM	\$1,297.31	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user kochk overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Nov 15, 2021	SYSTEM	(\$1,297.31)		
								- Total	\$0.00	
	Material - Total								\$0.00	
			Overrun	Overrun	18	Jul 18, 2022	SYSTEM	(\$456.86)		
					19	Aug 2, 2022	SYSTEM	\$456.86	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.62000 - 8.62000, 'is applied (if non-zero).	
								Overrun - Total	\$0.00	
	Overrun - Total								\$0.00	
	5002 - Total								\$0.00	
	J6S3434 - Total								\$48,352.78	
	Overall - Total								\$48,352.78	