



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 20, 2022

Pay Estimate Created Date: January 18, 2022

Progress Estimate Number 2	Contract ID 210917-A03 Prime Contractor Magruder Paving, LLC	Pay Period Start December 2, 2021 Pay Period End January 15, 2022	Original Contract Amount \$7,676,348.37 Net Change Order Amount \$0.00 Current Contract Amount \$7,676,348.37
--------------------------------------	---	--	--

Approval Date		By User
January 18, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	giffip1
January 18, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	burnsj3
January 19, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2022	November 1, 2022		0.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 6, 2021	October 6, 2021	
Letting Date	September 17, 2021	September 17, 2021	
Notice to Proceed Date	December 6, 2021	December 6, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
210917-A03			
Total Posted Items Pay	\$0.00	\$0.00	\$0.00
Gross Item Adjustments	\$37,097.25	\$403,898.25	\$440,995.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$37,097.25	\$403,898.25	\$440,995.50

Items Paid This Estimate Period

No Data Available

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J1P3301	0360	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$9,059.25
J1P3368	0705	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$18,978.75
	0710	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$9,059.25
Total								\$37,097.25



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on January 20, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3301	FAF 36-1(101)	Coldmill and Resurface	36	CALDWELL	on US 36 From Caldwell County Line East to Hamilton EB lanes only
J1P3368	FAF 36-1(102)	Coldmill and Resurface	36	BUCHANAN	from .9 miles East of Route 6 (Taylor Road) to just East of Route AC near Ag Expo exit

Totals by Job Numbers

Job Number		This Estimate	Previous	To Date
J1P3301	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$9,059.25	\$308,886.25	\$317,945.50
	Gross Item Pay	\$9,059.25	\$308,886.25	\$317,945.50
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J1P3368	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$28,038.00	\$95,012.00	\$123,050.00
	Gross Item Pay	\$28,038.00	\$95,012.00	\$123,050.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 20, 2022

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)					
210917-A03	J1P3301	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$24,500.00	\$0.00					
		0001	0020	2142000	FURNISHING ROCK FILL	794.00	0.00	794.00	CUYD	0.00	\$37.11	\$0.00					
		0001	0030	2143000	PLACING ROCK FILL	794.00	0.00	794.00	CUYD	0.00	\$21.70	\$0.00					
		0001	0040	2153000	SHAPING SLOPES, CLASS III	137.00	0.00	137.00	100F	0.00	\$3,858.96	\$0.00					
		0001	0050	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,138.00	0.00	3,138.00	TONS	0.00	\$35.45	\$0.00					
		0001	0060	4019910	MISC."BITUMINOUS PAVEMENT MIXTURE PG64-28, (BP-1)"	5,177.80	0.00	5,177.80	TONS	0.00	\$54.72	\$0.00					
		0001	0065	4019910	MISC.ASPHALTIC CONCRETE MIXTURE PG 64-28 (SP190C MIX)	27,540.10	0.00	27,540.10	TONS	0.00	\$53.34	\$0.00					
		0001	0070	4030102	ASPHALTIC CONCRETE MIXTURE PG 64-28 (SP125C MIX)	19,416.60	0.00	19,416.60	TONS	0.00	\$58.59	\$0.00					
		0001	0090	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$50,711.23	\$0.00					
		0001	0100	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00					
		0001	0110	4071005	TACK COAT	45,995.00	0.00	45,995.00	GAL	0.00	\$2.05	\$0.00					
		0001	0120	4134000	BITUMINOUS FOG SEAL	3,719.00	0.00	3,719.00	GAL	0.00	\$2.98	\$0.00					
		0001	0130	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00					
		0001	0140	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	610.60	0.00	610.60	SQYD	0.00	\$175.00	\$0.00					
		0001	0150	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	61.00	0.00	61.00	SQYD	0.00	\$1.00	\$0.00					
		0001	0160	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	61.00	0.00	61.00	SQYD	0.00	\$1.00	\$0.00					
		0001	0170	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,372.00	0.00	2,372.00	LF	0.00	\$5.00	\$0.00					
		0001	0180	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,460.00	0.00	1,460.00	EA	0.00	\$5.00	\$0.00					
		0001	0190	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	102.50	0.00	102.50	TONS	0.00	\$211.89	\$0.00					
		0001	0200	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	476.90	0.00	476.90	SQYD	0.00	\$81.65	\$0.00					
		0001	0210	6161005	CONSTRUCTION SIGNS	1,694.00	0.00	1,694.00	SQFT	0.00	\$6.50	\$0.00					
		0001	0220	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$45.00	\$0.00					
		0001	0230	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	0.00	\$13.00	\$0.00					
		0001	0240	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00					
		0001	0250	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	1.00	0.00	1.00	EA	0.00	\$1,500.00	\$0.00					
		0001	0260	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	0.00	\$850.00	\$0.00					
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$219,940.00	\$0.00					
		0001	0280	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	75,788.00	0.00	75,788.00	LF	0.00	\$0.24	\$0.00					
		0001	0290	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	60,630.00	0.00	60,630.00	LF	0.00	\$0.24	\$0.00					
		0001	0300	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	540.00	0.00	540.00	LF	0.00	\$0.75	\$0.00					
		0001	0305	6209901	MISC.OPTIONAL TEMPORARY PAVEMNT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00					
		0001	0310	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	255,526.00	0.00	255,526.00	SQYD	0.00	\$0.95	\$0.00					
		0001	0320	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,747.00	0.00	9,747.00	SQYD	0.00	\$0.95	\$0.00					
		0001	0330	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,160.00	0.00	1,160.00	STA	0.00	\$21.42	\$0.00					
		0010	0340	6061060	MGS GUARDRAIL	6,943.00	0.00	6,943.00	LF	0.00	\$29.50	\$0.00					
0010	0350	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	5,751.00	0.00	5,751.00	LF	0.00	\$32.50	\$0.00							
0010	0360	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	5.00	0.00	5.00	EA	0.00	\$3,325.00	\$0.00							
0010	0370	6061080	MGS END ANCHOR	15.00	0.00	15.00	EA	0.00	\$1,050.00	\$0.00							
0010	0380	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	20.00	0.00	20.00	EA	0.00	\$2,950.00	\$0.00							
Project J1P3301 - Total Value Posted to Date as of Report Generated Date												\$0.00					
J1P3368	0001	0390	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$11,750.00	\$0.00						
					0400	2153000	SHAPING SLOPES, CLASS III	55.00	0.00	55.00	100F	0.00	\$920.00	\$0.00			
								0410	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	479.90	0.00	479.90	TONS	0.00	\$70.78	\$0.00
											0420	4019910	MISC."BITUMINOUS PAVEMENT MIXTURE PG64-28, (BP-1)"	5,341.40	0.00	5,341.40	TONS



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 20, 2022

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-A03	J1P3368	0001	0430	4030102	ASPHALTIC CONCRETE MIXTURE PG 64-28 (SP125C MIX)	18,538.90	0.00	18,538.90	TONS	0.00	\$61.22	\$0.00
		0001	0440	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$29,581.55	\$0.00
		0001	0450	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0460	4039910	MISC.ASPHALTIC CONCRETE MIXTURE PG 64-28 (SP048F MIX)	4,450.70	0.00	4,450.70	TONS	0.00	\$74.29	\$0.00
		0001	0470	4071005	TACK COAT	27,897.40	0.00	27,897.40	GAL	0.00	\$2.05	\$0.00
		0001	0480	4134000	BITUMINOUS FOG SEAL	2,018.00	0.00	2,018.00	GAL	0.00	\$3.77	\$0.00
		0001	0490	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$1,000.00	\$0.00
		0001	0500	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	656.00	0.00	656.00	SQYD	0.00	\$175.00	\$0.00
		0001	0510	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	65.60	0.00	65.60	SQYD	0.00	\$1.00	\$0.00
		0001	0520	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	65.60	0.00	65.60	SQYD	0.00	\$1.00	\$0.00
		0001	0530	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,508.00	0.00	2,508.00	LF	0.00	\$5.00	\$0.00
		0001	0540	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,640.00	0.00	1,640.00	EA	0.00	\$5.00	\$0.00
		0001	0550	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	39.70	0.00	39.70	TONS	0.00	\$635.09	\$0.00
		0001	0560	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	175.70	0.00	175.70	SQYD	0.00	\$60.01	\$0.00
		0001	0570	6161005	CONSTRUCTION SIGNS	1,611.00	0.00	1,611.00	SQFT	0.00	\$6.50	\$0.00
		0001	0580	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	0.00	4.00	EA	0.00	\$45.00	\$0.00
		0001	0590	6161025	CHANNELIZER (TRIM LINE)	150.00	0.00	150.00	EA	0.00	\$13.00	\$0.00
		0001	0600	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	0610	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0620	6162004	TEMPORARY SHORT-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	0.00	\$850.00	\$0.00
		0001	0630	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$70,675.00	\$0.00
		0001	0640	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	68,806.00	0.00	68,806.00	LF	0.00	\$0.24	\$0.00
		0001	0650	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	55,213.00	0.00	55,213.00	LF	0.00	\$0.24	\$0.00
		0001	0660	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,780.00	0.00	1,780.00	LF	0.00	\$0.75	\$0.00
		0001	0665	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$0.01	\$0.00
		0001	0670	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	220,488.00	0.00	220,488.00	SQYD	0.00	\$0.72	\$0.00
		0001	0680	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9,737.00	0.00	9,737.00	SQYD	0.00	\$2.71	\$0.00
		0001	0690	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,038.40	0.00	1,038.40	STA	0.00	\$19.19	\$0.00
		0010	0700	6061060	MGS GUARDRAIL	1,675.00	0.00	1,675.00	LF	0.00	\$29.50	\$0.00
		0010	0705	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	3,100.00	0.00	3,100.00	LF	0.00	\$32.50	\$0.00
		0010	0710	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	5.00	0.00	5.00	EA	0.00	\$3,325.00	\$0.00
		0010	0720	6061080	MGS END ANCHOR	4.00	0.00	4.00	EA	0.00	\$1,050.00	\$0.00
		0010	0730	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	6.00	0.00	6.00	EA	0.00	\$2,950.00	\$0.00
Project J1P3368 - Total Value Posted to Date as of Report Generated Date												\$0.00
210917-A03 Overall - Total Value Posted to Date as of Report Generated Date												\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 20, 2022

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jan 20, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J1P3301	0340	MGS GUARDRAIL	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$134,587.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$134,587.50		
			Construction Stockpile STMI - Total						\$134,587.50	
	0340 - Total								\$134,587.50	
	0350	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$125,298.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$125,298.75		
			Construction Stockpile STMI - Total						\$125,298.75	
	0350 - Total								\$125,298.75	
	0360	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Jan 18, 2022	SYSTEM	\$9,059.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$9,059.25		
			Construction Stockpile STMI - Total						\$9,059.25	
	0360 - Total								\$9,059.25	
	0370	MGS END ANCHOR	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$12,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$12,000.00		
			Construction Stockpile STMI - Total						\$12,000.00	
	0370 - Total								\$12,000.00	
	0380	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$37,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$37,000.00		
			Construction Stockpile STMI - Total						\$37,000.00	
	0380 - Total								\$37,000.00	
J1P3301 - Total								\$317,945.50		
J1P3368	0700	MGS GUARDRAIL	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$32,432.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$32,432.25		
			Construction Stockpile STMI - Total						\$32,432.25	
	0700 - Total								\$32,432.25	
	0705	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMA		2	Jan 18, 2022	SYSTEM	\$18,978.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$18,978.75		
			Construction Stockpile STMA - Total						\$18,978.75	
			Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$48,279.75	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$48,279.75		
	Construction Stockpile STMI - Total						\$48,279.75			
	0705 - Total								\$67,258.50	
	0710	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		2	Jan 18, 2022	SYSTEM	\$9,059.25	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$9,059.25		
			Construction Stockpile STMI - Total						\$9,059.25	
	0710 - Total								\$9,059.25	
	0720	MGS END ANCHOR	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$3,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$3,200.00		
			Construction Stockpile STMI - Total						\$3,200.00	
	0720 - Total								\$3,200.00	
	0730	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$11,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
- Total							\$11,100.00			
Construction Stockpile STMI - Total								\$11,100.00		



Line Item Adjustments by Estimate

Jan 20, 2022

Contract ID:190621-F01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J1P3368	0730 - Total							\$11,100.00	
J1P3368	- Total							\$123,050.00	
Overall	- Total							\$440,995.50	