



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 21, 2024

Pay Estimate Created Date: March 19, 2024

<b>Progress Estimate Number</b> 27	<b>Contract ID</b> 210917-D07	<b>Pay Period Start</b> February 16, 2024	<b>Original Contract Amount</b> \$15,350,303.10
	<b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period End</b> March 15, 2024	<b>Net Change Order Amount</b> (\$327,016.44)
			<b>Current Contract Amount</b> \$15,023,286.66

Approval Date		By User
March 20, 2024	Generated and Approved (and should be considered Draft) at the Project Office Level by	kronej1
March 20, 2024	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	kronej1
March 20, 2024	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 31, 2022	November 10, 2022	November 10, 2022	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	November 10, 2022	November 10, 2022	
Awarded Date	October 6, 2021	October 6, 2021	
Letting Date	September 17, 2021	September 17, 2021	
Notice to Proceed Date	December 6, 2021	December 6, 2021	
Open to Traffic Date			
Work Began Date	March 29, 2022	March 29, 2022	

Contract Total Pay For Estimate No. 27			
	This Estimate	Previous	To Date
210917-D07			
Total Posted Items Pay	(\$588.60)	\$15,023,286.71	\$15,022,698.11
Gross Item Adjustments	\$17,107.71	\$1,888,504.07	\$1,905,611.78
Incentive	\$0.00	\$489,568.25	\$489,568.25
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$2,000.00)	(\$2,000.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$17,399,359.03	\$17,415,878.14
<b>Contract Total Payable This Estimate:</b>	<b>\$16,519.11</b>		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3409	0600	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$0.900	-654	(\$588.60)
<b>Project J5P3409 - Total</b>							<b>(\$588.60)</b>
<b>Overall - Total</b>							<b>(\$588.60)</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3409	0040	COMPACTING EMBANKMENT	Material			-1,577	\$3.87	(\$6,102.99)
	0040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,577	\$3.87	\$6,102.99
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	Other Item Adjustment		Final Fuel Adjustment for Estimate Period 0017 142.6 Tons BB			\$951.60
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C)	Other Item Adjustment		Final Fuel Adjustment for Estimate Period 0017			\$1,792.42



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 21, 2024

Pay Estimate Created Date: March 19, 2024

<b>Progress Estimate Number</b> 27	<b>Contract ID</b> 210917-D07	<b>Pay Period Start</b> February 16, 2024	<b>Original Contract Amount</b> \$15,350,303.10
	<b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period End</b> March 15, 2024	<b>Net Change Order Amount</b> (\$327,016.44)
			<b>Current Contract Amount</b> \$15,023,286.66

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3409		MIX)			268.6 Tons SP 125			
	0230	INTELLIGENT COMPACTION	Other Item Adjustment		Pay Disincentive JSP Z Section 22.0: Basis of Payment			(\$308.31)
	0240	PAVER-MOUNTED THERMAL PROFILES	Other Item Adjustment		Pay Incentive JSP AA Section 8.0: Incentive/Disincentive			\$14,672.00
<b>Total</b>								<b>\$17,107.71</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on March 21, 2024

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3409	FAF 63-3(112)	COLDMILL, RESURFACE, INTERSECTION, PAVEMENT REPAIRS, BRIDGE OVERLAYS, AND GUARDRAIL IMPROVEMENTS	63	BOONE	from Rte. B in Boone Co. to Rte. 54 in Callaway Co.

Totals by Job Numbers

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
J5P3409	<b>Posted Item Pay</b>	(\$588.60)	\$15,023,286.71	\$15,022,698.11
	<b>Gross Item Adjustments</b>	\$17,107.71	\$1,888,504.07	\$1,905,611.78
	<b>Gross Item Pay</b>	<b>\$16,519.11</b>	<b>\$16,911,790.78</b>	<b>\$16,928,309.89</b>
	<b>Incentive</b>	\$0.00	\$489,568.25	\$489,568.25
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	(\$2,000.00)	(\$2,000.00)
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 21, 2024

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3409, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working with Materials to resolve.	mallos1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 21, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-D07	J5P3409	0001	0010	1041000	TEMPORARY SURFACING	350.00	-248.00	102.00	CUYD	102.00	\$36.13	\$3,685.26
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$73,785.47	\$73,785.47
		0001	0030	2031000	CLASS A EXCAVATION	1,782.00	0.00	1,782.00	CUYD	1,782.00	\$19.50	\$34,749.00
		0001	0040	2036000	COMPACTING EMBANKMENT	1,577.00	0.00	1,577.00	CUYD	1,577.00	\$3.87	\$6,102.99
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	5.00	-5.00	0.00	100F	0.00	\$539.10	\$0.00
		0001	0060	2121000A	SUBGRADING AND SHOULDERING CLASS 1	5.00	-5.00	0.00	100F	0.00	\$870.36	\$0.00
		0001	0070	2142000	FURNISHING ROCK FILL	1,577.00	0.00	1,577.00	CUYD	1,577.00	\$43.54	\$68,662.58
		0001	0080	2143000	PLACING ROCK FILL	1,577.00	0.00	1,577.00	CUYD	1,577.00	\$15.80	\$24,916.60
		0001	0090	2152000A	SHAPING SLOPES, CLASS II	1,056.00	-5.00	1,051.00	100F	1,051.00	\$136.05	\$142,988.55
		0001	0100	2153000	SHAPING SLOPES, CLASS III	179.00	2.00	181.00	100F	181.00	\$900.00	\$162,900.00
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,802.00	-1,743.00	3,059.00	SQYD	3,059.00	\$11.54	\$35,300.86
		0001	0120	3049905	MISC.6" AGGREGATE FOR DRAINAGE	1,234.60	0.00	1,234.60	SQYD	1,234.60	\$11.24	\$13,876.90
		0001	0130	3105002	GRAVEL (A) OR CRUSHED STONE (B)	409.00	-264.00	145.00	TONS	145.00	\$35.00	\$5,075.00
		0001	0140	4010150	TYPE A2 SHOULDER	474.40	0.00	474.40	SQYD	474.40	\$35.00	\$16,604.00
		0001	0150	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	8,413.10	-2,372.20	6,040.90	TONS	6,040.90	\$65.00	\$392,658.50
		0001	0160	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	2,454.80	702.20	3,157.00	TONS	3,157.00	\$75.00	\$236,775.00
		0001	0170	4019905	MISC.9.5 IN PCCP OR 12.5 IN HMA	1,743.30	-1,743.30	0.00	SQYD	0.00	\$55.00	\$0.00
		0001	0171	4019905	MISC.Misc. 9.5 IN PCCP or 12.5 IN HMA	0.00	944.40	944.40	SQYD	944.40	\$55.00	\$51,942.00
		0001	0180	4019905	MISC.OPTIONAL PAVEMENT - 8 IN PCCP OR 9 IN HMA	2,585.00	0.00	2,585.00	SQYD	2,585.00	\$35.00	\$90,475.00
		0001	0190	4019905	MISC.VEG BARRIER 3 IN.	1,255.40	-728.40	527.00	SQYD	527.00	\$18.00	\$9,486.00
		0001	0200	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	106,293.50	1,778.00	108,071.50	TONS	108,071.50	\$62.73	\$6,779,325.20
		0001	0210	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	6,606.20	597.40	7,203.60	TONS	7,203.60	\$64.25	\$462,831.30
		0001	0220	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
		0001	0230	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	1.00	\$65,000.00	\$65,000.00
		0001	0240	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0001	0250	4071007	TACK COAT - LOW OR NON-TRACKING	119,269.00	1,684.00	120,953.00	GAL	120,953.00	\$3.25	\$393,097.25
		0001	0260	4099905	MISC.SURFACE SEALING TREATMENT	372,913.30	-97,493.40	275,419.90	SQYD	275,419.90	\$1.53	\$421,392.45
		0001	0270	4139905	MISC.High Friction Surface Treatment	32,947.20	0.00	32,947.20	SQYD	32,947.20	\$18.33	\$603,922.18
		0001	0280	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	164.00	0.00	164.00	CUYD	164.00	\$47.49	\$7,788.36
		0001	0290	6096042	PLACING TYPE 2 ROCK DITCH LINER	164.00	0.00	164.00	CUYD	164.00	\$18.95	\$3,107.80
		0001	0300	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	-1.00	3.00	EA	3.00	\$500.00	\$1,500.00
		0001	0310	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,868.60	630.00	2,498.60	SQYD	2,498.60	\$213.00	\$532,201.80
		0001	0320	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,661.00	-1,334.00	327.00	SQYD	327.00	\$1.00	\$327.00
		0001	0330	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	9,416.00	-1,077.00	8,339.00	LF	8,339.00	\$6.00	\$50,034.00
		0001	0340	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,638.00	1,462.00	5,100.00	EA	5,100.00	\$5.00	\$25,500.00
		0001	0350	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	88.00	-76.00	12.00	EA	12.00	\$5.00	\$60.00
		0001	0360	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	8.00	0.00	8.00	EA	8.00	\$5.00	\$40.00
		0001	0370	6139905	MISC.TYPE 1 OR 5 AGGREGATE FOR BASE (6 IN THICK) (PAVEMENT REPAIR)	2,948.00	-2,293.00	655.00	SQYD	655.00	\$22.00	\$14,410.00
		0001	0380	6139911	MISC.Remove, Furnish & Place Material for Class A Partial Depth Pvm't Repair (using flexible hot polymer-mid. mtrl.)	109,073.10	-75,403.10	33,670.00	LB	33,670.00	\$3.50	\$117,845.00
		0001	0390	6161005	CONSTRUCTION SIGNS	4,028.00	-1,215.00	2,813.00	SQFT	2,813.00	\$4.50	\$12,658.50
		0001	0400	6161008	ADVANCED WARNING RAIL SYSTEM	50.00	-37.00	13.00	EA	13.00	\$10.00	\$130.00
		0001	0410	6161025	CHANNELIZER (TRIM LINE)	600.00	-339.00	261.00	EA	261.00	\$15.00	\$3,915.00
		0001	0420	6161030	TYPE III MOVEABLE BARRICADE	70.00	-52.00	18.00	EA	18.00	\$150.00	\$2,700.00
		0001	0430	6161033	DIRECTIONAL INDICATOR BARRICADE	56.00	0.00	56.00	EA	56.00	\$30.00	\$1,680.00
		0001	0440	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$750.00	\$3,000.00
		0001	0450	6161052	WARNING LIGHT, TYPE B	70.00	-62.00	8.00	EA	8.00	\$50.00	\$400.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 21, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-D07	J5P3409	0001	0460	6161055	SEQUENTIAL FLASHING WARNING LIGHT	56.00	0.00	56.00	EA	56.00	\$50.00	\$2,800.00
		0001	0470	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	5.00	\$3,000.00	\$15,000.00
		0001	0480	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	7.00	11.00	EA	11.00	\$900.00	\$9,900.00
		0001	0490	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$578,418.86	\$578,418.86
		0001	0500	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,471.00	170.00	1,641.00	LF	1,641.00	\$17.00	\$27,897.00
		0001	0510	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	668.00	0.00	668.00	LF	668.00	\$16.00	\$10,688.00
		0001	0520	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	49.00	8.00	57.00	EA	57.00	\$250.00	\$14,250.00
		0001	0530	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	1.00	0.00	1.00	EA	1.00	\$300.00	\$300.00
		0001	0540	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	459,178.00	0.00	459,178.00	LF	459,178.00	\$0.20	\$91,835.60
		0001	0550	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	340,399.00	0.00	340,399.00	LF	340,399.00	\$0.20	\$68,079.80
		0001	0560	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	27,835.00	0.00	27,835.00	LF	27,835.00	\$0.60	\$16,701.00
		0001	0570	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,641.00	0.00	4,641.00	LF	4,641.00	\$0.50	\$2,320.50
		0001	0580	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	16,475.00	0.00	16,475.00	LF	16,475.00	\$0.35	\$5,766.25
		0001	0590	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,153.00	0.00	1,153.00	LF	1,153.00	\$1.00	\$1,153.00
		0001	0595	6209901	MISC.Temporary Pavement Marking Paint	1.00	0.00	1.00	LS	1.00	\$1.00	\$1.00
		0001	0600	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,093,746.00	5,203.00	1,098,949.00	SQYD	1,098,295.00	\$0.90	\$988,465.50
		0001	0610	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	2,304.00	0.00	2,304.00	SQYD	2,304.00	\$3.00	\$6,912.00
		0001	0620	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	11,831.00	0.00	11,831.00	SQYD	11,831.00	\$6.00	\$70,986.00
		0001	0630	6240104A	SEPARATION GEOTEXTILE	2,610.00	-1,147.00	1,463.00	SQYD	1,463.00	\$2.50	\$3,657.50
		0001	0640	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5,272.70	0.00	5,272.70	STA	5,272.70	\$9.50	\$50,090.65
		0001	0650	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	10.50	0.00	10.50	STA	10.50	\$75.00	\$787.50
		0001	0660	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,984.00	\$7,984.00
		0001	0670	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.40	\$5,000.00	\$2,000.00
		0001	0680	8061004	SEDIMENT TRAP ROCK	4.40	-4.40	0.00	CUYD	0.00	\$30.00	\$0.00
		0001	0690	8061005	ROCK DITCH CHECK	987.00	-783.00	204.00	LF	204.00	\$15.00	\$3,060.00
		0001	0700	8061016	SEDIMENT REMOVAL	197.00	-196.00	1.00	CUYD	1.00	\$10.00	\$10.00
		0001	0710	8061019	SILT FENCE	6,897.00	-6,897.00	0.00	LF	0.00	\$1.50	\$0.00
		0001	0720	8061050	TYPE C BERM	1,083.00	-1,083.00	0.00	LF	0.00	\$15.00	\$0.00
		0010	0730	6061060	MGS GUARDRAIL	15,075.00	315.00	15,390.00	LF	15,390.00	\$27.50	\$423,225.00
		0010	0740	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	15.00	1.00	16.00	EA	16.00	\$3,200.00	\$51,200.00
		0010	0750	6061074	MGS HEIGHT AND BLOCK TRANSITION	6.00	-4.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0010	0760	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	1.00	\$3,600.00	\$3,600.00
		0010	0770	6061079	MGS EMBEDDED ANCHOR SECTION (WITHOUT RUBRAIL)	125.00	0.00	125.00	LF	125.00	\$36.00	\$4,500.00
		0010	0780	6061080	MGS END ANCHOR	18.00	0.00	18.00	EA	18.00	\$1,300.00	\$23,400.00
		0010	0790	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	32.00	1.00	33.00	EA	33.00	\$2,950.00	\$97,350.00
		0010	0800	6063016	TYPE B CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$5,400.00	\$10,800.00
		0010	0810	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	0.00	1.00	EA	1.00	\$3,900.00	\$3,900.00
		0010	0820	6069903	MISC.RELOCATE GUARD CABLE	1,267.00	0.00	1,267.00	LF	1,267.00	\$16.00	\$20,272.00
		0020	0830	9015010	TRENCHING TYPE I	1,637.00	490.00	2,127.00	LF	2,127.00	\$4.50	\$9,571.50
		0020	0840	9016110	PULL BOX, PREFORMED CLASS 1	2.00	1.00	3.00	EA	3.00	\$1,350.00	\$4,050.00
		0020	0850	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,750.00	490.00	2,240.00	LF	2,240.00	\$3.25	\$7,280.00
		0020	0860	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0020	0870	9019902	MISC.Relocate Light Pole	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0030	0880	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	50.00	50.00	100.00	LF	100.00	\$8.00	\$800.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 21, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-D07	J5P3409	0030	0890	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	30.00	0.00	30.00	LF	30.00	\$20.00	\$600.00
		0030	0900	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	143.00	0.00	143.00	LF	143.00	\$25.00	\$3,575.00
		0030	0910	9028500	CABLE, LOOP DETECTOR, IN DUCT	390.00	386.00	776.00	LF	776.00	\$6.00	\$4,656.00
		0030	0920	9028510	CABLE, LOOP DETECTOR, LEAD-IN	550.00	-150.00	400.00	LF	400.00	\$1.80	\$720.00
		0030	0930	9028810	PULL BOX, PREFORMED CLASS 1	1.00	1.00	2.00	EA	2.00	\$1,350.00	\$2,700.00
		0030	0940	9028811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	1.00	\$1,600.00	\$1,600.00
		0030	0950	9029100	BASE, CONCRETE	0.10	0.00	0.10	CUYD	0.10	\$4,500.00	\$450.00
		0030	0960	9029902	MISC.RELOCATING DETECTOR CONTROLLER	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0040	0970	9031010	CONCRETE FOOTINGS, EMBEDDED	0.50	-0.10	0.40	CUYD	0.40	\$3,000.00	\$1,200.00
		0040	0980	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	2.00	\$300.00	\$600.00
		0040	0990	9031280	2.5 IN. PSST POST - 12 GA.	64.00	-16.00	48.00	LF	48.00	\$16.00	\$768.00
		0040	1000	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	12.00	-3.00	9.00	LF	9.00	\$40.00	\$360.00
		0040	1010	9039902	MISC.Channelizing Delineators	105.00	0.00	105.00	EA	105.00	\$200.00	\$21,000.00
		0050	1020	9104969	DETECTOR, PIEZOELECTRIC, INSTALLED	8.00	0.00	8.00	EA	8.00	\$3,800.00	\$30,400.00
		0070	1030	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,818.00	0.00	5,818.00	SQFT	5,818.00	\$2.50	\$14,545.00
		0070	1040	5050001	OPTIONAL CONCRETE WEARING SURFACE	646.00	0.00	646.00	SQYD	646.00	\$247.41	\$159,826.86
		0070	1050	7031004	DIAMOND GRINDING	646.00	-646.00	0.00	SQYD	0.00	\$15.54	\$0.00
		0070	1060	7040104	HALF-SOLE REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$204.88	\$0.00
		0070	1070	7040106	FULL DEPTH REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$214.73	\$0.00
		0070	1080	7049907	MISC.Fill Voids Under Bent	6.00	-2.00	4.00	CUYD	4.00	\$1,763.75	\$7,055.00
		0070	1090	7172054	OPEN CELL FOAM JOINT SEAL	56.00	0.00	56.00	LF	56.00	\$265.67	\$14,877.52
		0071	1100	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7,793.00	0.00	7,793.00	SQFT	7,793.00	\$1.87	\$14,572.91
		0071	1110	5050001	OPTIONAL CONCRETE WEARING SURFACE	866.00	0.00	866.00	SQYD	866.00	\$201.46	\$174,464.36
		0071	1120	7031004	DIAMOND GRINDING	866.00	-866.00	0.00	SQYD	0.00	\$13.37	\$0.00
		0071	1130	7040104	HALF-SOLE REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$204.88	\$0.00
		0071	1140	7040106	FULL DEPTH REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$214.73	\$0.00
		0072	1150	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7,793.00	0.00	7,793.00	SQFT	7,793.00	\$1.87	\$14,572.91
		0072	1160	5050001	OPTIONAL CONCRETE WEARING SURFACE	866.00	0.00	866.00	SQYD	866.00	\$198.86	\$172,212.76
		0072	1170	7031004	DIAMOND GRINDING	866.00	-866.00	0.00	SQYD	0.00	\$13.37	\$0.00
		0072	1180	7040104	HALF-SOLE REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$204.88	\$0.00
		0072	1190	7040106	FULL DEPTH REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$214.73	\$0.00
		0073	1200	2161501	REMOVAL OF ASPHALT WEARING SURFACE	11,196.00	0.00	11,196.00	SQFT	11,196.00	\$1.30	\$14,554.80
		0073	1210	5050001	OPTIONAL CONCRETE WEARING SURFACE	1,244.00	0.00	1,244.00	SQYD	1,244.00	\$164.99	\$205,247.56
		0073	1220	7031004	DIAMOND GRINDING	1,244.00	-1,244.00	0.00	SQYD	0.00	\$9.44	\$0.00
		0073	1230	7040104	HALF-SOLE REPAIR	50.00	-49.00	1.00	SQFT	1.00	\$204.88	\$204.88
		0073	1240	7040106	FULL DEPTH REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$214.73	\$0.00
		0074	1250	2161501	REMOVAL OF ASPHALT WEARING SURFACE	9,110.00	0.00	9,110.00	SQFT	9,110.00	\$1.60	\$14,576.00
		0074	1260	5050001	OPTIONAL CONCRETE WEARING SURFACE	1,012.00	0.00	1,012.00	SQYD	1,012.00	\$178.57	\$180,712.84
		0074	1270	7031004	DIAMOND GRINDING	1,012.00	-1,012.00	0.00	SQYD	0.00	\$10.45	\$0.00
		0074	1280	7040104	HALF-SOLE REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$204.88	\$0.00
		0074	1290	7040106	FULL DEPTH REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$214.73	\$0.00
		0075	1300	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6,138.00	0.00	6,138.00	SQFT	6,138.00	\$2.37	\$14,547.06
		0075	1310	5050001	OPTIONAL CONCRETE WEARING SURFACE	682.00	0.00	682.00	SQYD	682.00	\$179.71	\$122,562.22
		0075	1320	7031004	DIAMOND GRINDING	682.00	-682.00	0.00	SQYD	0.00	\$11.99	\$0.00
		0075	1330	7040104	HALF-SOLE REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$204.88	\$0.00
		0075	1340	7040106	FULL DEPTH REPAIR	50.00	-50.00	0.00	SQFT	0.00	\$214.73	\$0.00
		0070	5001	6173600D			TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	0.00	2,825.00	2,825.00	LF	2,825.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 21, 2024

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-D07	J5P3409	0070	5002	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	0.00	2,825.00	2,825.00	LF	2,825.00	\$17.85	\$50,426.25
		0070	5003	6122020	REPLACEMENT SAND BARREL	0.00	0.00	0.00	EA	0.00	\$315.00	\$0.00
		0070	5004	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	0.00	5.00	5.00	EA	5.00	\$1,575.00	\$7,875.00
		0070	5005	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	5.00	5.00	EA	5.00	\$840.00	\$4,200.00
		0070	5006	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	0.00	7,971.00	7,971.00	LF	7,971.00	\$2.52	\$20,086.92
		0010	5007	6061067	MGS DOUBLE FACED GUARDRAIL	0.00	50.00	50.00	LF	50.00	\$50.00	\$2,500.00
		0001	5011	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	0.00	5,771.00	5,771.00	LF	5,771.00	\$2.52	\$14,542.92
		0001	5014	6209903	MISC.Black Paint	0.00	5,156.00	5,156.00	LF	5,156.00	\$1.05	\$5,413.80
		0001	5015	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	0.00	13,385.00	13,385.00	LF	13,385.00	\$1.05	\$14,054.25
		0001	5016	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	0.00	8,015.00	8,015.00	LF	8,015.00	\$1.05	\$8,415.75
		0001	5017	6207001	PAVEMENT MARKING REMOVAL	0.00	20,988.00	20,988.00	LF	20,988.00	\$1.31	\$27,494.28
		0001	5018	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	0.00	0.00	0.00	TONS	0.00	\$152.03	\$0.00
		0001	5019	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	0.00	0.00	0.00	SQYD	0.00	\$5.16	\$0.00
		0001	5020	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	0.00	0.00	0.00	LF	0.00	\$17.00	\$0.00
		0001	5021	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	0.00	0.00	0.00	EA	0.00	\$250.00	\$0.00
		0001	5022	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	0.00	0.00	LF	0.00	\$0.20	\$0.00
		0001	5023	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	0.00	0.00	0.00	LF	0.00	\$0.20	\$0.00
		0001	5024	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	0.00	0.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	5025	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	0.00	5.00	5.00	EA	5.00	\$50.00	\$250.00
		0001	5026	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
Project J5P3409 - Total Value Posted to Date as of Report Generated Date											\$15,022,698.05	
210917-D07 Overall - Total Value Posted to Date as of Report Generated Date											\$15,022,698.05	





Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 21, 2024

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5P3409

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0600	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	3/12/24	3/19/24	-654.00	SQYD	This is to correct the error made in payment for work performed on Ponderosa Rd. A total of 655 SQYD is being subtracted due to the quantity being paid twice, while 1 SQYD is being added due to an error in rounding on the quantity sheets.					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5P3409	0040	COMPACTING EMBANKMENT	Material		15	Nov 3, 2022	SYSTEM	(\$6,102.99)						
					16	Nov 17, 2022	SYSTEM	\$6,102.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					16	Nov 17, 2022	SYSTEM	(\$6,102.99)						
					17	Dec 5, 2022	SYSTEM	\$6,102.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					17	Dec 5, 2022	SYSTEM	(\$6,102.99)						
					18	Dec 19, 2022	SYSTEM	(\$6,102.99)						
					19	Jan 17, 2023	SYSTEM	(\$6,102.99)						
					20	Mar 2, 2023	SYSTEM	(\$6,102.99)						
					21	Apr 4, 2023	SYSTEM	(\$6,102.99)						
					22	Apr 17, 2023	SYSTEM	(\$6,102.99)						
					23	May 2, 2023	SYSTEM	\$6,102.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					23	May 2, 2023	SYSTEM	(\$6,102.99)						
					24	Jun 30, 2023	SYSTEM	\$6,102.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woods6 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					24	Jun 30, 2023	SYSTEM	(\$6,102.99)						
					25	Nov 28, 2023	SYSTEM	\$6,102.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user webers1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					25	Nov 28, 2023	SYSTEM	(\$6,102.99)						
					26	Feb 16, 2024	SYSTEM	\$6,102.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user fenecj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					26	Feb 16, 2024	SYSTEM	(\$6,102.99)						
					27	Mar 19, 2024	SYSTEM	\$6,102.99	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					27	Mar 19, 2024	SYSTEM	(\$6,102.99)						
					<b>- Total</b>								<b>(\$36,617.94)</b>	
					<b>Material - Total</b>								<b>(\$36,617.94)</b>	
										MaterialCredit				
										16	Nov 17, 2022	SYSTEM	\$6,102.99	
										19	Jan 17, 2023	SYSTEM	\$6,102.99	
										20	Mar 2, 2023	SYSTEM	\$6,102.99	
										21	Apr 4, 2023	SYSTEM	\$6,102.99	
										22	Apr 17, 2023	SYSTEM	\$6,102.99	
										23	May 2, 2023	SYSTEM	\$6,102.99	
					<b>- Total</b>								<b>\$36,617.94</b>	
<b>MaterialCredit - Total</b>								<b>\$36,617.94</b>						
<b>0040 - Total</b>								<b>\$0.00</b>						
	0100	SHAPING SLOPES, CLASS	Overrun	Overrun	16	Nov 17, 2022	SYSTEM	(\$1,350.00)						



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks									
J5P3409	0100		III	Overrun		20	Mar 2, 2023	SYSTEM	\$1,350.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '900.00000 - 900.00000, 'is applied (if non-zero).								
									<b>Overrun - Total</b>								\$0.00	
									<b>Overrun - Total</b>								\$0.00	
									<b>0100 - Total</b>								\$0.00	
	0110		TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		15	Nov 3, 2022	SYSTEM	(\$35,300.86)									
						16	Nov 17, 2022	SYSTEM	(\$35,300.86)									
						17	Dec 5, 2022	SYSTEM	(\$35,300.86)									
						18	Dec 19, 2022	SYSTEM	(\$35,300.86)									
		<b>- Total</b>								(\$141,203.44)								
		<b>Material - Total</b>								(\$141,203.44)								
		MaterialCredit			16	Nov 17, 2022	SYSTEM	\$35,300.86										
					17	Dec 5, 2022	SYSTEM	\$35,300.86										
					18	Dec 19, 2022	SYSTEM	\$35,300.86										
					19	Jan 17, 2023	SYSTEM	\$35,300.86										
<b>- Total</b>								\$141,203.44										
<b>MaterialCredit - Total</b>								\$141,203.44										
<b>0110 - Total</b>								\$0.00										
0120		MISC. AGGREGATE FOR BASE	Material		15	Nov 3, 2022	SYSTEM	(\$13,876.90)										
					16	Nov 17, 2022	SYSTEM	(\$13,876.90)										
					17	Dec 5, 2022	SYSTEM	(\$13,876.90)										
					18	Dec 19, 2022	SYSTEM	(\$13,876.90)										
					19	Jan 17, 2023	SYSTEM	(\$13,876.90)										
					20	Mar 2, 2023	SYSTEM	(\$13,876.90)										
					21	Apr 4, 2023	SYSTEM	(\$13,876.90)										
					22	Apr 17, 2023	SYSTEM	(\$13,876.90)										
					23	May 2, 2023	SYSTEM	\$13,876.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.									
					23	May 2, 2023	SYSTEM	(\$13,876.90)										
					24	Jun 30, 2023	SYSTEM	\$13,876.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woods6 overriding Payment Estimate Exception 2 on the current Payment Estimate.									
					24	Jun 30, 2023	SYSTEM	(\$13,876.90)										
					25	Nov 28, 2023	SYSTEM	\$13,876.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user webers1 overriding Payment Estimate Exception 2 on the current Payment Estimate.									
					25	Nov 28, 2023	SYSTEM	(\$13,876.90)										
					<b>- Total</b>								(\$111,015.20)					
					<b>Material - Total</b>								(\$111,015.20)					
						MaterialCredit			16	Nov 17, 2022	SYSTEM	\$13,876.90						
17	Dec 5, 2022	SYSTEM	\$13,876.90															



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5P3409	0120	MISC. AGGREGATE FOR BASE	MaterialCredit		18	Dec 19, 2022	SYSTEM	\$13,876.90						
					19	Jan 17, 2023	SYSTEM	\$13,876.90						
					20	Mar 2, 2023	SYSTEM	\$13,876.90						
					21	Apr 4, 2023	SYSTEM	\$13,876.90						
					22	Apr 17, 2023	SYSTEM	\$13,876.90						
					23	May 2, 2023	SYSTEM	\$13,876.90						
					<b>- Total</b>							<b>\$111,015.20</b>		
					<b>MaterialCredit - Total</b>							<b>\$111,015.20</b>		
					<b>0120 - Total</b>								<b>\$0.00</b>	
					J5P3409	0130	GRAVEL (A) OR CRUSHED STONE (B)	Material		16	Nov 17, 2022	SYSTEM	(\$5,064.50)	
17	Dec 5, 2022	SYSTEM	(\$5,064.50)											
18	Dec 19, 2022	SYSTEM	(\$5,064.50)											
<b>- Total</b>										<b>(\$15,193.50)</b>				
<b>Material - Total</b>										<b>(\$15,193.50)</b>				
MaterialCredit		17	Dec 5, 2022	SYSTEM						\$5,064.50				
		18	Dec 19, 2022	SYSTEM						\$5,064.50				
		19	Jan 17, 2023	SYSTEM						\$5,064.50				
		<b>- Total</b>								<b>\$15,193.50</b>				
<b>MaterialCredit - Total</b>										<b>\$15,193.50</b>				
<b>0130 - Total</b>								<b>\$0.00</b>						
J5P3409	0140	TYPE A2 SHOULDER	Material		15	Nov 3, 2022	SYSTEM	(\$16,604.00)						
					16	Nov 17, 2022	SYSTEM	(\$16,604.00)						
					17	Dec 5, 2022	SYSTEM	(\$16,604.00)						
					18	Dec 19, 2022	SYSTEM	(\$16,604.00)						
					19	Jan 17, 2023	SYSTEM	(\$16,604.00)						
					<b>- Total</b>							<b>(\$83,020.00)</b>		
					<b>Material - Total</b>							<b>(\$83,020.00)</b>		
					MaterialCredit		16	Nov 17, 2022	SYSTEM	\$16,604.00				
							17	Dec 5, 2022	SYSTEM	\$16,604.00				
							18	Dec 19, 2022	SYSTEM	\$16,604.00				
			19	Jan 17, 2023			SYSTEM	\$16,604.00						
			20	Mar 2, 2023			SYSTEM	\$16,604.00						
			<b>- Total</b>							<b>\$83,020.00</b>				
			<b>MaterialCredit - Total</b>							<b>\$83,020.00</b>				
			Other Item Adjustment		ACAD	15	Nov 2, 2022	hakej1	\$968.01	AC Adjustment				
25	Nov 28, 2023	webers1				\$1,170.26	Final AC Adjustment for Estimate Period 0015 \$746.75 of adjustment is 4" BB 22-16 VAC 2.7% \$423.51 of adjustment is 1.75" BP-1 19-81 VAC 3.5% 474.4 SQYDs							



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5P3409	0140	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	25	Nov 28, 2023	webers1	(\$968.01)	Removing all previous AC Adjustments done before this Estimate. This includes Adjustments made on Estimate 15					
					<b>ACAD - Total</b>							<b>\$1,170.26</b>		
					FUEL	20	Mar 1, 2023	hakej1	\$181.91	Correction - Estimate 0015 - Second Period				
						25	Nov 28, 2023	webers1	\$597.72	Final Fuel Adjustment for Estimate Period 0015 474.4 SY A2 Shoulders				
						25	Nov 28, 2023	webers1	(\$181.91)	Removing all previous Fuel Adjustments done before this Estimate. This includes Adjustments made on Estimate 20				
					<b>FUEL - Total</b>							<b>\$597.72</b>		
					<b>Other Item Adjustment - Total</b>							<b>\$1,767.98</b>		
					<b>0140 - Total</b>							<b>\$1,767.98</b>		
					J5P3409	0150	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	11	Sep 1, 2022	hakej1	\$12,587.55	
										13	Oct 2, 2022	hakej1	\$277,135.24	AC Adjustment for Estimate 012. On estimate 012 this is the amount that I took off that I shouldn't have. This to bring that back to zero and fix that error.
										13	Oct 2, 2022	hakej1	\$27,247.17	AC Adjustment for Estimate 013
										15	Nov 2, 2022	hakej1	\$8,262.45	AC Adjustment
										15	Nov 2, 2022	hakej1	(\$277,135.24)	This was added onto estimate 0013 to take care of an issue from estimate 0012. This amount was put to the wrong line item. The line item it should have went to was line 0200. This is to fix that issue.
										17	Dec 5, 2022	hakej1	\$4,351.60	AC Adjustment
										20	Mar 1, 2023	hakej1	\$817.99	Correction - Estimate 0008 - First Period
20	Mar 1, 2023	hakej1	\$1,044.18	Correction - Estimate 0012 - First Period										
20	Mar 1, 2023	hakej1	\$26,971.14	Correction - Estimate 0013 - Second Period										
20	Mar 1, 2023	hakej1	\$13,278.92	Correction - Estimate 0015 - Second Period										
20	Mar 1, 2023	hakej1	(\$39,861.22)	Zero Out - this is to zero out for the following Estimate numbers to fix changes in quantities during the time period of these estimates. Estimate: 0012 0013 0015 0017										
25	Nov 28, 2023	webers1	\$817.99	Final AC Adjustment for Estimate Period 0008 97.89 Tons BP1 19-81 VAC 3.5%										
25	Nov 28, 2023	webers1	\$12,587.55	Final AC Adjustment for Estimate Period 0011 1389.93 Tons BP1 19-81 VAC 3.5%										
25	Nov 28, 2023	webers1	\$1,044.18	Final AC Adjustment for Estimate Period 0012 112.58 Tons BP1 19-81 VAC 3.5%										
25	Nov 28, 2023	webers1	\$26,971.14	Final AC Adjustment for Estimate Period 0013 2907.94 Tons BP1 19-81 VAC 3.5%										
25	Nov 28, 2023	webers1	\$14,214.31	Final AC Adjustment for Estimate Period 0015 1532.54 Tons BP1 19-81 VAC 3.5%										
25	Nov 28, 2023	webers1	(\$54,699.78)	Removing all previous AC Adjustments done before this Estimate. This includes Adjustments made on Estimates 11, 13, 15, 17, and 20										
<b>ACAD - Total</b>												<b>\$55,635.17</b>		
FUEL	20	Mar 1, 2023	hakej1	\$743.79						Correction - Estimate 0012 - First Period				
	20	Mar 1, 2023	hakej1	\$19,212.18						Correction - Estimate 0013 - Second Period				
	20	Mar 1, 2023	hakej1	\$5,703.85	Correction - Estimate 0015 - Second Period									
	20	Mar 2, 2023	hakej1	\$241.07	Due to me making corrections during the period this estimate was generated the system is trying to generate a fuel price adjustment. With all the adjustments included in on this estimate the quantity established for this adjustment is within those adjustments and the time period in which the work took place. The adjusted quantity was a negative amount resulting in a negative fuel adjustment by the system. This positive adjustment is to zero out the systems adjustment because this has already been adjusted.									



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5P3409	0150	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	FUEL	20	Mar 1, 2023	hakej1	(\$27,787.32)	Zero Out - this is to zero out for the following Estimate numbers to fix changes in quantities during the time period of these estimates. Estimate: 0012 0013 0015 0017					
					25	Nov 28, 2023	webers1	\$653.24	Final Fuel Adjustment for Estimate Period 0008 97.89 Tons BP-1					
					25	Nov 28, 2023	webers1	\$6,829.56	Final Fuel Adjustment for Estimate Period 0011 1389.93 Tons BP-1					
					25	Nov 28, 2023	webers1	\$743.79	Final Fuel Adjustment for Estimate Period 0012 112.58 Tons BP-1					
					25	Nov 28, 2023	webers1	\$19,212.18	Final Fuel Adjustment for Estimate Period 0013 2907.94 Tons BP-1					
					25	Nov 28, 2023	webers1	\$6,105.64	Final Fuel Adjustment for Estimate Period 0015 1532.54 Tons BP-1					
					25	Nov 28, 2023	webers1	\$1,886.43	Removing all previous Fuel Adjustments done before this Estimate. This includes Adjustments made on Estimate 20					
					25	Nov 28, 2023	webers1	(\$35,169.69)	Removing all previous Price FUEL System Generated Adjustments done before this Estimate. This includes Adjustments made on Estimates 8,11, 12, 13, 15, 17, 20, 22, and 24					
					<b>FUEL - Total</b>								<b>(\$1,625.28)</b>	
									OTHR	24	Jun 30, 2023	woods6	(\$13,278.92)	AC Adjustment- This is to zero out the adjustment for the time period of October- 2nd period. This will be shown on Estimate 20.
										24	Jun 30, 2023	woods6	\$14,214.31	AC Adjustment-This is to fix errors that occurred during the period of (October-Second period)after Change Order 0009 was agreed upon by MoDot and the Contractor(10/29/2022 date specifically)
										24	Jun 30, 2023	woods6	\$6,105.64	AC Adjustment-This is to fix errors that occurred during the period of (October-Second period)after Change Order 0009 was agreed upon by MoDot and the Contractor(10/29/2022 date specifically)
										24	Jun 30, 2023	woods6	(\$5,703.85)	Fuel Adjustment- This is to zero out the adjustment for the time period of October- 2nd period. This will be shown on Estimate 20.
										25	Nov 28, 2023	webers1	(\$1,337.18)	Removing all previous OTHR Adjustments done before this Estimate. This includes Adjustments made on Estimate 24
					<b>OTHR - Total</b>								<b>\$0.00</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$54,009.89</b>	
									Price FUEL	8	Jul 17, 2022	SYSTEM	\$653.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										11	Sep 1, 2022	SYSTEM	\$6,829.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										12	Sep 16, 2022	SYSTEM	\$547.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										13	Sep 30, 2022	SYSTEM	\$19,408.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										15	Nov 1, 2022	SYSTEM	\$3,549.07	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										17	Dec 5, 2022	SYSTEM	\$4,282.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										20	Mar 1, 2023	SYSTEM	(\$241.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										22	Apr 17, 2023	SYSTEM	(\$0.05)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										24	Jun 30, 2023	SYSTEM	\$140.69	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					<b>- Total</b>								<b>\$35,169.69</b>	
					<b>Price FUEL - Total</b>								<b>\$35,169.69</b>	
					<b>0150 - Total</b>								<b>\$89,179.58</b>	
					J5P3409	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	15	Nov 2, 2022	hakej1	\$21,567.60	AC Adjustment
										17	Dec 5, 2022	hakej1	\$745.98	AC Adjustment
20	Mar 1, 2023	hakej1	\$32,024.81	Correction - Estimate 0015 - Second Period										
20	Mar 1, 2023	hakej1	(\$21,567.60)	Zero Out - this is to zero out for the following Estimate numbers to fix changes in quantities during the time period of these estimates.										



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5P3409	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD					Estimate: 0015					
					25	Nov 28, 2023	webers1	\$21,568.25	Final AC Adjustment for Estimate Period 0015 3014.43 Tons BB 22-16 VAC 2.7%					
					25	Nov 28, 2023	webers1	\$745.98	Final AC Adjustment for Estimate Period 0017 142.6 Tons BB 22-16 VAC 2.7%					
					25	Nov 28, 2023	webers1	(\$32,770.79)	Removing all previous AC Adjustments done before this Estimate. This includes Adjustments made on Estimates 15, 17, and 20					
					<b>ACAD - Total</b>								<b>\$22,314.23</b>	
						FUEL	20	Mar 1, 2023	hakej1	\$13,756.00	Correction - Estimate 0015 - Second Period			
							20	Mar 2, 2023	hakej1	(\$1,047.90)	Due to me making corrections during the period this estimate was generated the system is trying to generate a fuel price adjustment. With all the adjustments included in on this estimate the quantity established for this adjustment is within those adjustments and the time period in which the work took place. The adjusted quantity was a positive amount resulting in a positive fuel adjustment by the system. This negative adjustment is to zero out the systems adjustment because this has already been adjusted.			
							20	Mar 1, 2023	hakej1	(\$12,009.49)	Zero Out - this is to zero out for the following Estimate numbers to fix changes in quantities during the time period of these estimates. Estimate: 0015			
							25	Nov 28, 2023	webers1	\$12,009.49	Final Fuel Adjustment for Estimate Period 0015 3014.43 Tons BB			
							25	Nov 28, 2023	webers1	(\$698.61)	Removing all previous Fuel Adjustments done before this Estimate. This includes Adjustments made on Estimate 20			
							25	Nov 28, 2023	webers1	(\$13,397.52)	Removing all previous Price FUEL System Generated Adjustments done before this Estimate. This includes Adjustments made on Estimates 15, 16, 17, 20 and 24			
					<b>FUEL - Total</b>								<b>(\$1,388.03)</b>	
							24	Jun 30, 2023	woods6	(\$32,024.81)	AC Adjustment- This is to zero out the adjustment for the time period of October- 2nd period. This will be shown on Estimate 20.			
							24	Jun 30, 2023	woods6	\$27,958.84	AC Adjustment-This is to fix errors that occurred during the period of (October-Second period)after Change Order 0009 was agreed upon by MoDot and the Contractor(10/29/2022 date specifically)			
							24	Jun 30, 2023	woods6	\$12,009.49	Fuel Adjustment- This is to fix errors that occurred during the period of (October- Second Period) after change order 0009 was agreed upon by MoDot and the Contractor (10/29/2022 date specifically)			
							24	Jun 30, 2023	woods6	(\$13,756.00)	Fuel Adjustment- This is to zero out the adjustment for the time period of October- 2nd period. This will be shown on Estimate 20.			
							25	Nov 28, 2023	webers1	\$5,812.48	Removing all previous OTHR Adjustments done before this Estimate. This includes Adjustments made on Estimate 24			
					<b>OTHR - Total</b>								<b>\$0.00</b>	
							27	Mar 19, 2024	mallos1	\$951.60	Final Fuel Adjustment for Estimate Period 0017 142.6 Tons BB			
					<b>- Total</b>								<b>\$951.60</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$21,877.80</b>	
							Overrun	Overrun	15	Nov 3, 2022	SYSTEM		(\$44,201.82)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									16	Nov 17, 2022	SYSTEM		\$2.37	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',78.98401 - 75.00000, 'is applied (if non-zero).
									17	Dec 5, 2022	SYSTEM		\$32,938.70	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',78.98401 - 75.00000, 'is applied (if non-zero).
									20	Mar 2, 2023	SYSTEM		(\$33,926.40)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									24	Jun 30, 2023	SYSTEM		\$45,187.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',77.78148 - 75.00000, 'is applied (if non-zero).
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
							Price FUEL		15	Nov 1, 2022	SYSTEM		\$12,009.49	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
									16	Nov 17, 2022	SYSTEM		(\$0.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				17	Dec 5,	SYSTEM		\$951.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5P3409	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Price FUEL			2022							
						20	Mar 1, 2023	SYSTEM	\$1,047.90	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
						24	Jun 30, 2023	SYSTEM	(\$611.27)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					<b>- Total</b>						<b>\$13,397.52</b>		
	<b>Price FUEL - Total</b>							<b>\$13,397.52</b>					
	<b>0160 - Total</b>							<b>\$35,275.32</b>					
	0171	MISC.	Other Item Adjustment	ACAD	12	Sep 18, 2022	hakej1		(\$17,585.47)				
					13	Oct 2, 2022	hakej1	\$17,585.47	AC Adjustment for Estimate 012. On estimate 012 this is the amount that I took off that I shouldn't have. This to bring that back to zero and fix that error.				
					13	Oct 2, 2022	hakej1	\$9,510.51	AC Adjustment for Estimate 012. This is the amount that should have been put towards Estimate 012. I had a negative amount that was wrong. This is to fix that mistake.				
					15	Nov 2, 2022	hakej1	(\$9,510.51)	This adjustment got done in tonnage instead of SY. This was supposed to be a fix for an error that was on Estimate 0012. I'm fixing the adjustment on 0015 from tonnage to SY to fix that mistake. This negative amount is to bring everything back to zero and the correct amount will be on Estimate 0015 in the amount of \$915.39 which is the correct amount.				
					15	Nov 2, 2022	hakej1	\$915.39	This is to fix an error that was on Estimate 0013 that was supposed to fix an error that was on Estimate 0012. In short this amount of \$915.39 was supposed to be on estimate 0012 for a SY amount. I put in a tonnage amount. The previous adjustment brought everything to zero. This is to install the correct amount for the 944.44 SY that was installed.				
					25	Nov 28, 2023	webers1	\$6,384.27	Final AC Adjustment for Estimate Period 0011 \$5490.47 of adjustment is 10.75" SP 190 22-34 VAC 3.8% \$893.80 of adjustment is 1.75" SP 125 22-57 VAC 3.8% 944.44 SQYDs				
					25	Nov 28, 2023	webers1	(\$915.39)	Removing all previous AC Adjustments done before this Estimate. This includes Adjustments made on Estimates 12, 13, and 15				
					<b>ACAD - Total</b>							<b>\$6,384.27</b>	
						FUEL	20	Mar 1, 2023	hakej1	\$4,289.80	Correction - Estimate 0013 - Second Period		
						25	Nov 28, 2023	webers1	\$3,190.40	Final Fuel Adjustment for Estimate Period 0011 944.44 SYs 12.5" Optional Pavement converted to 649.3 Tons			
						25	Nov 28, 2023	webers1	(\$4,289.80)	Removing all previous Fuel Adjustments done before this Estimate. This includes Adjustments made on Estimate 20			
<b>FUEL - Total</b>									<b>\$3,190.40</b>				
<b>Other Item Adjustment - Total</b>									<b>\$9,574.67</b>				
					Overrun	Overrun	20	Mar 2, 2023	SYSTEM		(\$2.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							21	Apr 4, 2023	SYSTEM		\$2.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',55.00000 - 55.00000, 'is applied (if non-zero).	
<b>Overrun - Total</b>							<b>\$0.00</b>						
<b>Overrun - Total</b>							<b>\$0.00</b>						
<b>0171 - Total</b>							<b>\$9,574.67</b>						
0180	MISC.	Other Item Adjustment	ACAD	15	Nov 2, 2022	hakej1		\$11,868.06	AC Adjustment				
				25	Nov 28, 2023	webers1	\$9,682.83	Final AC Adjustment for Estimate Period 0015 \$7375.15 of adjustment is 7.25" BB 22-16 VAC 2.7% \$2307.68 of adjustment is 1.75" BP-1 19-81 VAC 3.5% 2585 SQYDs					
				25	Nov 28, 2023	webers1	(\$11,868.06)	Removing all previous AC Adjustments done before this Estimate. This includes Adjustments made on Estimate 15					
				<b>ACAD - Total</b>							<b>\$9,682.83</b>		
					FUEL	20	Mar 1, 2023	hakej1	\$10,298.64	Correction - Estimate 0015 - Second Period			
						25	Nov 28, 2023	webers1	\$5,097.85	Final Fuel Adjustment for Estimate Period 0015 2585 SYs 9" Optional Pavement converted to 1279.58 Tons			
						25	Nov 28, 2023	webers1	(\$10,298.64)	Removing all previous Fuel Adjustments done before this Estimate. This includes Adjustments made on Estimate 20			
				<b>FUEL - Total</b>							<b>\$5,097.85</b>		





## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J5P3409	0180	MISC.	<b>Other Item Adjustment - Total</b>						<b>\$14,780.68</b>						
	<b>0180 - Total</b>								<b>\$14,780.68</b>						
	0190	MISC.	Material			25	Nov 28, 2023	SYSTEM	\$9,486.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user webers1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
						25	Nov 28, 2023	SYSTEM	(\$9,486.00)						
						<b>- Total</b>								<b>\$0.00</b>	
						<b>Material - Total</b>								<b>\$0.00</b>	
						Other Item Adjustment	ACAD	15	Nov 2, 2022	hakej1	\$612.15	AC Adjustment			
								16	Nov 17, 2022	hakej1	\$141.97	AC Adjustment - Estimate 0016			
								25	Nov 28, 2023	webers1	(\$754.12)	Removing all previous AC Adjustments done before this Estimate. This includes Adjustments made on Estimates 15 and 16			
						<b>ACAD - Total</b>								<b>\$0.00</b>	
						FUEL	16	Nov 17, 2022	hakej1	\$139.74	Fuel Adjustment - Estimate 0016				
							20	Mar 1, 2023	hakej1	\$262.94	Correction - Estimate 0015 - Second Period				
							25	Nov 28, 2023	webers1	(\$402.68)	Removing all previous Fuel Adjustments done before this Estimate. This includes Adjustments made on Estimates 16 and 20				
						<b>FUEL - Total</b>								<b>\$0.00</b>	
						<b>Other Item Adjustment - Total</b>								<b>\$0.00</b>	
						<b>0190 - Total</b>								<b>\$0.00</b>	
						0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			7	Jul 1, 2022	SYSTEM	\$2,067,627.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	7	Jul 1, 2022	SYSTEM	(\$2,067,627.22)											
	8	Jul 17, 2022	SYSTEM	\$2,769,770.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
	8	Jul 17, 2022	SYSTEM	(\$2,769,770.38)											
	9	Aug 3, 2022	SYSTEM	\$2,968,342.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
	9	Aug 3, 2022	SYSTEM	(\$2,968,342.83)											
	10	Aug 16, 2022	SYSTEM	\$50.81	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
	10	Aug 16, 2022	SYSTEM	(\$50.81)											
	14	Oct 16, 2022	SYSTEM	\$435,279.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.										
14	Oct 16, 2022	SYSTEM	(\$435,279.08)												
15	Nov 3, 2022	SYSTEM	(\$470,953.63)												
16	Nov 17, 2022	SYSTEM	\$470,951.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0042) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.											
16	Nov 17, 2022	SYSTEM	(\$470,951.75)												
17	Dec 5, 2022	SYSTEM	\$491,878.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.											
17	Dec 5, 2022	SYSTEM	(\$491,878.48)												
18	Dec 19, 2022	SYSTEM	\$491,878.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.											



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5P3409	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		18	Dec 19, 2022	SYSTEM	(\$491,878.48)						
					19	Jan 17, 2023	SYSTEM	\$491,878.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					19	Jan 17, 2023	SYSTEM	(\$491,878.48)						
					20	Mar 2, 2023	SYSTEM	\$487,806.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0060) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					20	Mar 2, 2023	SYSTEM	(\$487,806.04)						
					21	Apr 4, 2023	SYSTEM	\$487,806.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					21	Apr 4, 2023	SYSTEM	(\$487,806.04)						
					22	Apr 17, 2023	SYSTEM	\$487,806.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					22	Apr 17, 2023	SYSTEM	(\$487,806.04)						
					23	May 2, 2023	SYSTEM	\$487,806.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					23	May 2, 2023	SYSTEM	(\$487,806.04)						
					24	Jun 30, 2023	SYSTEM	\$506,325.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user woods6 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					24	Jun 30, 2023	SYSTEM	(\$506,325.20)						
					25	Nov 28, 2023	SYSTEM	\$506,325.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user webers1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					25	Nov 28, 2023	SYSTEM	(\$506,325.20)						
					<b>- Total</b>								<b>(\$470,953.63)</b>	
					<b>Material - Total</b>								<b>(\$470,953.63)</b>	
					MaterialCredit					16	Nov 17, 2022	SYSTEM	\$470,953.63	
					<b>- Total</b>								<b>\$470,953.63</b>	
					<b>MaterialCredit - Total</b>								<b>\$470,953.63</b>	
					Other Item Adjustment				ACAD	6	Jun 17, 2022	hakej1	\$42,521.57	AC Adjustment - Asphalt
										7	Jul 1, 2022	hakej1	\$211,111.32	AC price adjustment
										8	Jul 17, 2022	hakej1	\$101,549.40	AC adjustment for the first period of July 2022
										9	Aug 3, 2022	hakej1	\$28,719.09	This is the AC Adjustment for Estimate 0009
										9	Aug 3, 2022	hakej1	\$888.11	This is the AC Adjustment for quantities 55.62 Tons and 42.27 Tons that is to fix an error that was missed on Estimate 0008. This is for a total of 97.89 tons.
										10	Aug 16, 2022	hakej1	\$100,787.84	
										11	Sep 1, 2022	hakej1	\$209,784.35	
										12	Sep 18, 2022	hakej1	(\$277,135.24)	
										13	Oct 2, 2022	hakej1	\$149,879.26	AC Adjustment for Estimate 012. This is the amount that should have been put towards Estimate 012. I had a negative amount that was wrong. This is to fix that mistake.
										13	Oct 2, 2022	hakej1	\$48,374.06	AC Adjustment for Estimate 013
										14	Oct 16, 2022	hakej1	\$84,041.90	AC Fuel Adjustment



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
J5P3409	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	15	Nov 2, 2022	hakej1	\$5,726.81	AC Adjustment - Estimate 0015						
					15	Nov 2, 2022	hakej1	\$277,135.24	This is being added because this was supposed to be put on this line on estimate 0013 that stated the following: AC Adjustment for Estimate 012. On estimate 012 this is the amount that I took off that I shouldn't have. This to bring that back to zero and fix that error Capital was payed the correct amount. This is just to move it to the right line number.						
					17	Dec 5, 2022	hakej1	\$2,132.96	AC Adjustment						
					20	Mar 1, 2023	hakej1	\$210,959.89	Correction - Estimate 0007 - Second Period						
					20	Mar 1, 2023	hakej1	\$101,390.00	Correction - Estimate 0008 - First Period						
					20	Mar 1, 2023	hakej1	\$29,057.04	Correction - Estimate 0009 - Second Period						
					20	Mar 1, 2023	hakej1	\$149,579.58	Correction - Estimate 0012 - First Period						
					20	Mar 1, 2023	hakej1	\$48,674.55	Correction - Estimate 0013 - Second Period						
					20	Mar 1, 2023	hakej1	\$1,717.36	Correction - Estimate 0017 - Second Period						
					20	Mar 1, 2023	hakej1	(\$542,654.20)	Zero Out - this is to zero out for the following Estimate numbers to fix changes in quantities during the time period of these estimates. Estimate: 0007 0008 0009 0012 0013 0017						
					25	Nov 28, 2023	webers1	\$42,521.57	Final AC Adjustment for Estimate Period 0006 5525.87 Tons SP 125 22-57 VAC 3.8%						
					25	Nov 28, 2023	webers1	\$101,390.00	Final AC Adjustment for Estimate Period 0007 11,175.53 Tons SP 125 22-57 VAC 3.8%						
					25	Nov 28, 2023	webers1	\$210,959.89	Final AC Adjustment for Estimate Period 0007 27,415.19 Tons SP 125 22-57 VAC 3.8%						
					25	Nov 28, 2023	webers1	\$25,233.75	Final AC Adjustment for Estimate Period 0009 3202.76 Tons SP 125 22-54 VAC 3.3%						
					25	Nov 28, 2023	webers1	\$87,526.29	Final AC Adjustment for Estimate Period 0010 10,250.48 Tons SP 125 22-54 VAC 3.3%						
					25	Nov 28, 2023	webers1	\$182,181.15	Final AC Adjustment for Estimate Period 0011 21,335.81 Tons SP 125 22-54 VAC 3.3%						
					25	Nov 28, 2023	webers1	\$129,898.06	Final AC Adjustment for Estimate Period 0012 14,853.98 Tons SP 125 22-54 VAC 3.3%						
					25	Nov 28, 2023	webers1	\$42,270.01	Final AC Adjustment for Estimate Period 0013 4833.62 Tons SP 125 22-54 VAC 3.3%						
					25	Nov 28, 2023	webers1	\$84,041.90	Final AC Adjustment for Estimate Period 0014 8345.77 Tons SP 125 22-57 VAC 3.8%						
					25	Nov 28, 2023	webers1	\$8,699.27	Final AC Adjustment for Estimate Period 0015 863.88 Tons SP 125 22-57 VAC 3.8%						
					25	Nov 28, 2023	webers1	\$1,977.57	Final AC Adjustment for Estimate Period 0017 268.6 Tons SP 125 22-57 VAC 3.8%						
					25	Nov 28, 2023	webers1	(\$984,240.89)	Removing all previous AC Adjustments done before this Estimate. This includes Adjustments made on Estimates 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 17, and 20						
					<b>ACAD - Total</b>								<b>\$916,699.46</b>		
										FUEL	11	Sep 1, 2022	hakej1	(\$18,036.74)	Last estimate the system used the wrong fuel adjustment price so this is to fix this overpayment. See supporting documentation for better detail.
											15	Nov 2, 2022	hakej1	\$33,249.55	On estimate 0014 the index that was used by the system was incorrect. This is to correct that issue. The Fuel Usage Factor (index) should have been 3.32. The price show is the correct amount.
											15	Nov 2, 2022	hakej1	(\$47,103.53)	They system generated a fuel adjustment that didn't use the correct index. This is to take that off and the correct amount will be adjusted manually to the correct index of 3.32 fuel usage factor.
											20	Mar 1, 2023	hakej1	\$241,198.84	Correction - Estimate 0007 - Second Period
											20	Mar 1, 2023	hakej1	\$74,576.55	Correction - Estimate 0008 - First Period



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5P3409	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	FUEL	20	Mar 1, 2023	hakej1	\$21,372.66	Correction - Estimate 0009 - Second Period					
					20	Mar 1, 2023	hakej1	\$98,137.28	Correction - Estimate 0012 - First Period					
					20	Mar 1, 2023	hakej1	\$31,934.76	Correction - Estimate 0013 - Second Period					
					20	Mar 1, 2023	hakej1	\$1,792.42	Correction - Estimate 0017 - Second Period					
					20	Mar 2, 2023	hakej1	\$155.19	Due to me making corrections during the period this estimate was generated the system is trying to generate a fuel price adjustment. With all the adjustments included in on this estimate the quantity established for this adjustment is within those adjustments and the time period in which the work took place. The adjusted quantity was a negative amount resulting in a negative fuel adjustment by the system. This positive adjustment is to zero out the systems adjustment because this has already been adjusted.					
					20	Mar 1, 2023	hakej1	(\$469,487.58)	Zero Out - this is to zero out for the following Estimate numbers to fix changes in quantities during the time period of these estimates. Estimate: 0007 0008 0009 0012 0013 0017					
					25	Nov 28, 2023	webers1	\$48,616.60	Final Fuel Adjustment for Estimate Period 0006 5525.87 Tons SP 125					
					25	Nov 28, 2023	webers1	\$241,207.64	Final Fuel Adjustment for Estimate Period 0007 27416.19 Tons SP 125					
					25	Nov 28, 2023	webers1	\$74,576.55	Final Fuel Adjustment for Estimate Period 0008 11,175.53 Tons SP 125					
					25	Nov 28, 2023	webers1	\$21,372.66	Final Fuel Adjustment for Estimate Period 0009 3202.76 Tons SP 125					
					25	Nov 28, 2023	webers1	\$50,366.76	Final Fuel Adjustment for Estimate Period 0010 10,250.48 Tons SP 125					
					25	Nov 28, 2023	webers1	\$104,835.64	Final Fuel Adjustment for Estimate Period 0011 21,335.81 Tons of SP 125					
					25	Nov 28, 2023	webers1	\$98,137.28	Final Fuel Adjustment for Estimate Period 0012 14,853.98 Tons SP 125					
					25	Nov 28, 2023	webers1	\$31,934.76	Final Fuel Adjustment for Estimate Period 0013 4833.62 Tons SP 125					
					25	Nov 28, 2023	webers1	\$33,249.55	Final Fuel Adjustment for Estimate Period 0014 8345.77 Tons SP 125					
					25	Nov 28, 2023	webers1	\$3,441.70	Final Fuel Adjustment for Estimate Period 0015 863.88 Tons SP 125					
					25	Nov 28, 2023	webers1	\$32,210.60	Removing all previous Fuel Adjustments done before this Estimate. This includes Adjustments made on Estimates 11, 15, and 20					
					25	Nov 28, 2023	webers1	(\$740,968.81)	Removing all previous Price FUEL System Generated Adjustments done before this Estimate. This includes Adjustments made on Estimates 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 20 and 24					
					<b>FUEL - Total</b>								<b>(\$33,229.67)</b>	
					OTHR					24	Jun 30, 2023	woods6	\$2,581.52	AC Adjustment-This is to fix errors that occurred during the period of (October-Second period)after Change Order 0009 was agreed upon by MoDot and the Contractor(10/29/2022 date specifically)
					OTHR					24	Jun 30, 2023	woods6	\$1,176.00	Fuel Adjustment-This is to fix errors that occurred during the period of (October-Second period)after Change Order 0009 was agreed upon by MoDot and the Contractor(10/29/2022 date specifically)
					OTHR					25	Nov 28, 2023	webers1	(\$3,757.52)	Removing all previous OTHR Adjustments done before this Estimate. This includes Adjustments made on Estimate 24
					<b>OTHR - Total</b>								<b>\$0.00</b>	
										27	Mar 19, 2024	mallos1	\$1,792.42	Final Fuel Adjustment for Estimate Period 0017 268.6 Tons SP 125
					<b>- Total</b>								<b>\$1,792.42</b>	
					<b>Other Item Adjustment - Total</b>								<b>\$885,262.21</b>	
					Overrun				Overrun	14	Oct 16, 2022	SYSTEM	(\$44,130.63)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										15	Nov 3, 2022	SYSTEM	(\$37,940.25)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					15	Nov 3,	SYSTEM	\$37,940.25	This adjustment offsets the original system-generated Overrun Payment					



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J5P3409	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Overrun	Overrun		2022			Estimate Item Adjustment (0034) due to user hakej1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					16	Nov 17, 2022	SYSTEM	(\$39,578.95)	Averaged Price Adjustment from this item on all previous payment estimates of '6.86915' is applied (if non-zero).					
					17	Dec 5, 2022	SYSTEM	\$60,710.65	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',68.94785 - 62.73000, 'is applied (if non-zero).					
					20	Mar 2, 2023	SYSTEM	\$4,476.09	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',68.94784 - 62.73000, 'is applied (if non-zero).					
					24	Jun 30, 2023	SYSTEM	\$18,522.84	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',68.94785 - 62.73000, 'is applied (if non-zero).					
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					<b>Overrun - Total</b>								<b>\$0.00</b>	
					Price FUEL					6	Jun 17, 2022	SYSTEM	\$48,616.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										7	Jul 1, 2022	SYSTEM	\$21,830.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										7	Jul 1, 2022	SYSTEM	\$219,541.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										8	Jul 17, 2022	SYSTEM	\$74,693.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										9	Aug 3, 2022	SYSTEM	\$21,124.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										10	Aug 16, 2022	SYSTEM	\$68,403.50	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										11	Sep 1, 2022	SYSTEM	\$104,835.63	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										12	Sep 16, 2022	SYSTEM	\$98,333.91	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										13	Sep 30, 2022	SYSTEM	\$31,737.61	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										14	Oct 16, 2022	SYSTEM	\$47,103.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										15	Nov 1, 2022	SYSTEM	\$2,265.70	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										16	Nov 17, 2022	SYSTEM	(\$0.20)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										17	Dec 5, 2022	SYSTEM	\$2,226.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										20	Mar 1, 2023	SYSTEM	(\$155.19)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										24	Jun 30, 2023	SYSTEM	\$411.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					<b>- Total</b>								<b>\$740,968.81</b>	
					<b>Price FUEL - Total</b>								<b>\$740,968.81</b>	
					<b>0200 - Total</b>								<b>\$1,626,231.02</b>	
0210		ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	ACAD	10	Aug 16, 2022	hakej1	\$70,829.50						
					25	Nov 28, 2023	webers1	\$70,829.50	Final AC Adjustment for Estimate Period 0010 7203.61 Tons SP 190 22-34 VAC 3.8%					
					25	Nov 28, 2023	webers1	(\$70,829.50)	Removing all previous AC Adjustments done before this Estimate. This includes Adjustments made on Estimate 10					
					<b>ACAD - Total</b>								<b>\$70,829.50</b>	
					FUEL					11	Sep 1, 2022	hakej1	(\$12,675.48)	Last estimate the system used the wrong fuel adjustment price so this is to fix this overpayment. See supporting documentation for better detail.
										25	Nov 28, 2023	webers1	\$35,395.66	Final Fuel Adjustment for Estimate Period 0010 7203.61 Tons SP 190
										25	Nov 28, 2023	webers1	\$12,675.48	Removing all previous Fuel Adjustments done before this Estimate. This includes Adjustments made on Estimate 11
										25	Nov 28, 2023	webers1	(\$48,071.07)	Removing all previous Price FUEL System Generated Adjustments done before this Estimate. This includes Adjustments made on Estimates 10 and 16



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5P3409	0210	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Other Item Adjustment	FUEL - Total						(\$12,675.41)			
				Other Item Adjustment - Total							\$58,154.09		
			Overrun	Overrun	10	Aug 16, 2022	SYSTEM			(\$42,370.23)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					16	Nov 17, 2022	SYSTEM			\$0.71	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',70.92320 - 64.25000, 'is applied (if non-zero).		
					17	Dec 5, 2022	SYSTEM			\$42,369.52	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',70.92320 - 64.25000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00			
			Overrun - Total							\$0.00			
			Price FUEL		10	Aug 16, 2022	SYSTEM			\$48,071.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					16	Nov 17, 2022	SYSTEM			(\$0.07)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total							\$48,071.07			
			Price FUEL - Total							\$48,071.07			
			0210 - Total							\$106,225.16			
			0230		INTELLIGENT COMPACTION	Other Item Adjustment		27	Mar 19, 2024	mallos1	(\$308.31)	Pay Disincentive JSP Z Section 22.0: Basis of Payment	
							- Total						(\$308.31)
						Other Item Adjustment - Total							(\$308.31)
0230 - Total							(\$308.31)						
0240		PAVER-MOUNTED THERMAL PROFILES	Other Item Adjustment		27	Mar 19, 2024	mallos1	\$14,672.00	Pay Incentive JSP AA Section 8.0: Incentive/Disincentive				
				- Total						\$14,672.00			
			Other Item Adjustment - Total							\$14,672.00			
0240 - Total							\$14,672.00						
0250		TACK COAT - LOW OR NON-TRACKING	Material		6	Jun 17, 2022	SYSTEM	\$18,486.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Jun 17, 2022	SYSTEM	(\$18,486.00)					
			- Total						\$0.00				
			Material - Total							\$0.00			
0250 - Total							\$0.00						
0260		MISC. SCRUB SEAL	Material		9	Aug 3, 2022	SYSTEM	\$98,095.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					9	Aug 3, 2022	SYSTEM	(\$98,095.11)					
					10	Aug 16, 2022	SYSTEM	\$190,199.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					10	Aug 16, 2022	SYSTEM	(\$190,199.35)					
			- Total						\$0.00				
			Material - Total							\$0.00			
0260 - Total							\$0.00						
0270		MISC.	Construction Stockpile		14	Oct 16, 2022	SYSTEM	(\$151,084.20)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					15	Nov 1, 2022	SYSTEM	(\$74,609.70)	Payment Estimate Item Adjustment generated Stockpile Transaction				
					16	Nov 17, 2022	SYSTEM	(\$46,886.10)	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total						(\$272,580.00)			
			Construction Stockpile - Total							(\$272,580.00)			
		Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$272,580.00	Payment Estimate Item Adjustment generated Stockpile Transaction					



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3409	0270	MISC.	Construction Stockpile STMI	- Total				\$272,580.00				
			Construction Stockpile STMI - Total						\$272,580.00			
	0270 - Total								\$0.00			
	0280	FURN. TYPE 2 ROCK DITCH LINER	Material			15	Nov 3, 2022	SYSTEM	(\$7,788.36)			
				- Total						(\$7,788.36)		
			Material - Total						(\$7,788.36)			
			MaterialCredit			16	Nov 17, 2022	SYSTEM	\$7,788.36			
				- Total						\$7,788.36		
			MaterialCredit - Total						\$7,788.36			
	0280 - Total								\$0.00			
	0310	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			5	Jun 2, 2022	SYSTEM	\$21,662.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						5	Jun 2, 2022	SYSTEM	(\$21,662.10)			
						6	Jun 17, 2022	SYSTEM	\$107,927.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						6	Jun 17, 2022	SYSTEM	(\$107,927.10)			
						7	Jul 1, 2022	SYSTEM	\$187,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
						7	Jul 1, 2022	SYSTEM	(\$187,866.00)			
						8	Jul 17, 2022	SYSTEM	(\$359,650.50)			
				- Total						(\$359,650.50)		
				Material - Total						(\$359,650.50)		
				MaterialCredit			9	Aug 3, 2022	SYSTEM	\$359,650.50		
					- Total						\$359,650.50	
				MaterialCredit - Total						\$359,650.50		
				Overrun	Overrun			9	Aug 3, 2022	SYSTEM	(\$39,831.00)	
								10	Aug 16, 2022	SYSTEM	\$39,831.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',213.00000 - 213.00000, 'is applied (if non-zero).
								21	Apr 4, 2023	SYSTEM	(\$41,364.60)	
							23	May 2, 2023	SYSTEM	(\$16,379.70)		
							24	Jun 30, 2023	SYSTEM	\$41,385.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',213.00000 - 213.00000, 'is applied (if non-zero).	
							25	Nov 28, 2023	SYSTEM	\$16,358.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',213.00000 - 213.00000, 'is applied (if non-zero).	
Overrun - Total						\$0.00						
Overrun - Total								\$0.00				
0310 - Total								\$0.00				
0320	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material			16	Nov 17, 2022	SYSTEM	\$327.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					16	Nov 17, 2022	SYSTEM	(\$327.00)				
					17	Dec 5, 2022	SYSTEM	\$327.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					17	Dec 5, 2022	SYSTEM	(\$327.00)				



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3409	0320	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Material			2022						
					18	Dec 19, 2022	SYSTEM	(\$327.00)				
					19	Jan 17, 2023	SYSTEM	(\$327.00)				
						<b>- Total</b>					<b>(\$654.00)</b>	
					<b>Material - Total</b>					<b>(\$654.00)</b>		
				MaterialCredit		19	Jan 17, 2023	SYSTEM	\$327.00			
					20	Mar 2, 2023	SYSTEM	\$327.00				
					<b>- Total</b>				<b>\$654.00</b>			
					<b>MaterialCredit - Total</b>				<b>\$654.00</b>			
				<b>0320 - Total</b>					<b>\$0.00</b>			
			0330	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	24	Jun 30, 2023	SYSTEM	(\$1,176.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
							25	Nov 28, 2023	SYSTEM	\$1,176.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',6.00000 - 6.00000', is applied (if non-zero).	
							<b>Overrun - Total</b>			<b>\$0.00</b>		
							<b>Overrun - Total</b>			<b>\$0.00</b>		
							<b>0330 - Total</b>			<b>\$0.00</b>		
0340	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		5	Jun 2, 2022	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				5	Jun 2, 2022	SYSTEM	(\$1,000.00)					
				6	Jun 17, 2022	SYSTEM	\$4,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				6	Jun 17, 2022	SYSTEM	(\$4,795.00)					
				7	Jul 1, 2022	SYSTEM	\$8,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
				7	Jul 1, 2022	SYSTEM	(\$8,495.00)					
				8	Jul 17, 2022	SYSTEM	(\$17,775.00)					
				<b>- Total</b>			<b>(\$17,775.00)</b>					
			<b>Material - Total</b>			<b>(\$17,775.00)</b>						
		MaterialCredit		9	Aug 3, 2022	SYSTEM	\$17,775.00					
				<b>- Total</b>			<b>\$17,775.00</b>					
				<b>MaterialCredit - Total</b>			<b>\$17,775.00</b>					
		Overrun	Overrun	9	Aug 3, 2022	SYSTEM	(\$3,235.00)					
				10	Aug 16, 2022	SYSTEM	\$3,235.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000', is applied (if non-zero).				
				21	Apr 4, 2023	SYSTEM	(\$1,645.00)					
23	May 2, 2023			SYSTEM	(\$630.00)							
24	Jun 30, 2023			SYSTEM	\$1,645.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000', is applied (if non-zero).						
25	Nov 28, 2023			SYSTEM	\$630.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.00000 - 5.00000', is applied (if non-zero).						
<b>Overrun - Total</b>					<b>\$0.00</b>							
<b>Overrun - Total</b>			<b>\$0.00</b>									
<b>0340 - Total</b>			<b>\$0.00</b>									





## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J5P3409	0350	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		9	Aug 3, 2022	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					9	Aug 3, 2022	SYSTEM	(\$60.00)					
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
					<b>0350 - Total</b>							\$0.00	
	0360	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		9	Aug 3, 2022	SYSTEM	\$40.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					9	Aug 3, 2022	SYSTEM	(\$40.00)					
					10	Aug 16, 2022	SYSTEM	\$40.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					10	Aug 16, 2022	SYSTEM	(\$40.00)					
					<b>- Total</b>							\$0.00	
<b>Material - Total</b>							\$0.00						
<b>0360 - Total</b>							\$0.00						
	0480	TEMPORARY LONG-TERM RUMBLE STRIPS	Overrun	Overrun	19	Jan 17, 2023	SYSTEM	(\$6,300.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,900.00000 - 900.00000, 'is applied (if non-zero).				
					25	Nov 28, 2023	SYSTEM	\$6,300.00					
					<b>Overrun - Total</b>							\$0.00	
<b>Overrun - Total</b>							\$0.00						
<b>0480 - Total</b>							\$0.00						
	0500	PREF THERMO PVMT MARK, 24 IN WHIT	Material		11	Sep 1, 2022	SYSTEM	\$7,888.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					11	Sep 1, 2022	SYSTEM	(\$7,888.00)					
					<b>- Total</b>							\$0.00	
					<b>Material - Total</b>							\$0.00	
						0500	PREF THERMO PVMT MARK, 24 IN WHIT	Overrun	Overrun	22	Apr 17, 2023	SYSTEM	(\$2,890.00)
25	Nov 28, 2023	SYSTEM	\$2,890.00										
<b>Overrun - Total</b>											\$0.00		
<b>Overrun - Total</b>							\$0.00						
<b>0500 - Total</b>							\$0.00						
	0510	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		17	Dec 5, 2022	SYSTEM	\$6,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					17	Dec 5, 2022	SYSTEM	(\$6,176.00)					
					<b>- Total</b>							\$0.00	
<b>Material - Total</b>							\$0.00						
<b>0510 - Total</b>							\$0.00						
	0520	PREF THERMO PVMT MARK, LT/RT ARROW	Overrun	Overrun	17	Dec 5, 2022	SYSTEM	(\$500.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,250.00000 - 250.00000, 'is applied (if non-zero).				
					23	May 2, 2023	SYSTEM	(\$1,500.00)					
					25	Nov 28, 2023	SYSTEM	\$2,000.00					
					<b>Overrun - Total</b>							\$0.00	
<b>Overrun - Total</b>							\$0.00						
<b>0520 - Total</b>							\$0.00						



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3409	0540	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		8	Jul 17, 2022	SYSTEM	(\$6,705.60)				
			<b>- Total</b>							(\$6,705.60)		
			<b>Material - Total</b>							(\$6,705.60)		
			MaterialCredit		9	Aug 3, 2022	SYSTEM	\$6,705.60				
			<b>- Total</b>							\$6,705.60		
			<b>MaterialCredit - Total</b>							\$6,705.60		
			Other Item Adjustment	REFL	22	Apr 17, 2023	hakej1	(\$18,367.12)	With holding 20% until we test for retro reflectivity per MoDOT Specification 620.40.2.2.4			
					25	Nov 28, 2023	webers1	\$4,000.36	Bonus Payment for 87.12% of White Pavement Marking that passed the 105% bonus per specification. See supporting documentation with Estimate.			
					25	Nov 28, 2023	webers1	\$18,367.12	This gives back the 20% held back on Estimate 0022			
			<b>REFL - Total</b>							\$4,000.36		
			<b>Other Item Adjustment - Total</b>							\$4,000.36		
			<b>0540 - Total</b>							\$4,000.36		
				0550	6 IN. YELLOW HIGH BUILD WATERBORNE PAINT	Material		10	Aug 16, 2022	SYSTEM	(\$26,772.40)	
						<b>- Total</b>						
<b>Material - Total</b>							(\$26,772.40)					
MaterialCredit		11				Sep 1, 2022	SYSTEM	\$26,772.40				
<b>- Total</b>							\$26,772.40					
<b>MaterialCredit - Total</b>							\$26,772.40					
Other Item Adjustment	REFL	22				Apr 17, 2023	hakej1	(\$13,615.96)	With holding 20% until we test for retro reflectivity per MoDOT Specification 620.40.2.2.4			
		25				Nov 28, 2023	webers1	\$3,074.14	Bonus Payment for 90.31% of Yellow Pavement Marking that passed the 105% bonus per specification. See supporting documentation with Estimate.			
		25				Nov 28, 2023	webers1	\$13,615.96	This gives back the 20% held back on Estimate 0022			
<b>REFL - Total</b>							\$3,074.14					
<b>Other Item Adjustment - Total</b>							\$3,074.14					
<b>0550 - Total</b>							\$3,074.14					
	0560	12 IN. WHITE HIGH BUILD WATERBORNE PAINT				Other Item Adjustment	REFL	22	Apr 17, 2023	hakej1	(\$3,340.20)	With holding 20% until we test for retro reflectivity per MoDOT Specification 620.40.2.2.4
								25	Nov 28, 2023	webers1	\$727.50	Bonus Payment for 87.12% of White Pavement Marking that passed the 105% bonus per specification. See supporting documentation with Estimate.
					25	Nov 28, 2023	webers1	\$3,340.20	This gives back the 20% held back on Estimate 0022			
			<b>REFL - Total</b>							\$727.50		
			<b>Other Item Adjustment - Total</b>							\$727.50		
			<b>0560 - Total</b>							\$727.50		
	0570	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	22	Apr 17, 2023	hakej1	(\$464.10)	With holding 20% until we test for retro reflectivity per MoDOT Specification 620.40.2.2.4			
					25	Nov 28, 2023	webers1	\$101.08	Bonus Payment for 87.12% of White Pavement Marking that passed the 105% bonus per specification. See supporting documentation with Estimate.			
					25	Nov 28, 2023	webers1	\$464.10	This gives back the 20% held back on Estimate 0022			
			<b>REFL - Total</b>							\$101.08		
			<b>Other Item Adjustment - Total</b>							\$101.08		
<b>0570 - Total</b>							\$101.08					
	0580	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		10	Aug 16, 2022	SYSTEM	\$560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					10	Aug 16, 2022	SYSTEM	(\$560.00)				
			<b>- Total</b>							\$0.00		
<b>Material - Total</b>							\$0.00					



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3409	0580	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	22	Apr 17, 2023	hakej1	(\$1,153.25)	With holding 20% until we test for retro reflectivity per MoDOT Specification 620.40.2.2.4
					25	Nov 28, 2023	webers1	\$260.38	Bonus Payment for 90.31% of Yellow Pavement Marking that passed the 105% bonus per specification. See supporting documentation with Estimate.
					25	Nov 28, 2023	webers1	\$1,153.25	This gives back the 20% held back on Estimate 0022
					REFL - Total			\$260.38	
					Other Item Adjustment - Total			\$260.38	
					0580 - Total			\$260.38	
J5P3409	0590	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Other Item Adjustment	REFL	22	Apr 17, 2023	hakej1	(\$230.60)	With holding 20% until we test for retro reflectivity per MoDOT Specification 620.40.2.2.4
					25	Nov 28, 2023	webers1	\$50.22	Bonus Payment for 87.12% of White Pavement Marking that passed the 105% bonus per specification. See supporting documentation with Estimate.
					25	Nov 28, 2023	webers1	\$230.60	This gives back the 20% held back on Estimate 0022
					REFL - Total			\$50.22	
					Other Item Adjustment - Total			\$50.22	
					0590 - Total			\$50.22	
J5P3409	0600	COLDMILLING BIT, PAVT FOR REM OF SURF.	Overrun	Overrun	14	Oct 16, 2022	SYSTEM	(\$1,568.97)	
					16	Nov 17, 2022	SYSTEM	(\$2,114.10)	
					17	Dec 5, 2022	SYSTEM	\$569.49	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.90000 - 0.90000', is applied (if non-zero).
					24	Jun 30, 2023	SYSTEM	\$3,113.58	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.90000 - 0.90000', is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
0600 - Total			\$0.00						
J5P3409	0670	SEEDING - COOL SEASON GRASSES	Other Item Adjustment	OTHR	16	Nov 17, 2022	hakej1	(\$400.00)	This is to withhold 20% until seeding is established
					25	Dec 4, 2023	webers1	\$400.00	Returning 20% withheld on Estimate 0016
					OTHR - Total			\$0.00	
					Other Item Adjustment - Total			\$0.00	
0670 - Total			\$0.00						
J5P3409	0690	ROCK DITCH CHECK	Other Item Adjustment	OTHR	16	Nov 17, 2022	hakej1	(\$612.00)	This is to withhold 20% until all erosion control items are removed.
					25	Dec 4, 2023	webers1	\$612.00	Returning 20% withheld on Estimate 0016
					OTHR - Total			\$0.00	
					Other Item Adjustment - Total			\$0.00	
0690 - Total			\$0.00						
J5P3409	0730	MGS GUARDRAIL	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$23,494.95)	Payment Estimate Item Adjustment generated Stockpile Transaction
					3	May 2, 2022	SYSTEM	(\$53,811.01)	Payment Estimate Item Adjustment generated Stockpile Transaction
					4	May 16, 2022	SYSTEM	(\$45,474.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
					5	Jun 2, 2022	SYSTEM	(\$53,811.01)	Payment Estimate Item Adjustment generated Stockpile Transaction
					6	Jun 17, 2022	SYSTEM	(\$43,200.39)	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Jul 1, 2022	SYSTEM	(\$32,328.29)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$252,119.75)	
					Construction Stockpile - Total			(\$252,119.75)	
		Construction Stockpile		1	Apr 4, 2022	SYSTEM	\$252,119.75	Payment Estimate Item Adjustment generated Stockpile Transaction	



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5P3409	0730	MGS GUARDRAIL	STMI	- Total				\$252,119.75				
			Construction Stockpile STMI - Total							\$252,119.75		
			Overrun	Overrun	16	Nov 17, 2022	SYSTEM		(\$8,662.50)			
					20	Mar 2, 2023	SYSTEM		\$8,662.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',27.50000 - 27.50000, 'is applied (if non-zero).		
			Overrun - Total							\$0.00		
			Overrun - Total							\$0.00		
			0730 - Total							\$0.00		
			0740	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			2	Apr 18, 2022	SYSTEM	(\$6,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								4	May 16, 2022	SYSTEM	(\$2,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
								5	Jun 2, 2022	SYSTEM	(\$2,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
		6				Jun 17, 2022	SYSTEM	(\$4,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		7				Jul 1, 2022	SYSTEM	(\$16,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total							(\$31,500.00)					
Construction Stockpile - Total							(\$31,500.00)					
Construction Stockpile STMI					1	Apr 4, 2022	SYSTEM		\$31,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total							\$31,500.00					
Construction Stockpile STMI - Total							\$31,500.00					
Overrun	Overrun	16			Nov 17, 2022	SYSTEM		(\$3,200.00)				
		20			Mar 2, 2023	SYSTEM		\$3,200.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3200.00000 - 3200.00000, 'is applied (if non-zero).			
Overrun - Total							\$0.00					
Overrun - Total							\$0.00					
0740 - Total							\$0.00					
0750	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile			4	May 16, 2022	SYSTEM	(\$1,110.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					8	Jul 17, 2022	SYSTEM	(\$2,220.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total							(\$3,330.00)			
		Construction Stockpile - Total							(\$3,330.00)			
		Construction Stockpile STMI			1	Apr 4, 2022	SYSTEM		\$3,330.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total							\$3,330.00			
		Construction Stockpile STMI - Total							\$3,330.00			
0750 - Total							\$0.00					
0760	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile			4	May 16, 2022	SYSTEM	(\$1,980.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total							(\$1,980.00)		
		Construction Stockpile - Total							(\$1,980.00)			
		Construction Stockpile STMI			1	Apr 4, 2022	SYSTEM		\$1,980.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total							\$1,980.00			
		Construction Stockpile STMI - Total							\$1,980.00			
		Material			4	May 16, 2022	SYSTEM		\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	May 16, 2022	SYSTEM		(\$3,600.00)			
- Total							\$0.00					
Material - Total							\$0.00					



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3409	<b>0760 - Total</b>							<b>\$0.00</b>		
	0780	MGS END ANCHOR	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					3	May 2, 2022	SYSTEM	(\$4,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					4	May 16, 2022	SYSTEM	(\$2,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	Jun 2, 2022	SYSTEM	(\$2,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					6	Jun 17, 2022	SYSTEM	(\$1,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					7	Jul 1, 2022	SYSTEM	(\$850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Nov 17, 2022	SYSTEM	(\$2,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$15,300.00)</b>		
			<b>Construction Stockpile - Total</b>						<b>(\$15,300.00)</b>	
		Construction Stockpile STMI			1	Apr 4, 2022	SYSTEM	\$15,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>\$15,300.00</b>		
		<b>Construction Stockpile STMI - Total</b>						<b>\$15,300.00</b>		
	<b>0780 - Total</b>							<b>\$0.00</b>		
	0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$7,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					3	May 2, 2022	SYSTEM	(\$9,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					4	May 16, 2022	SYSTEM	(\$11,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					5	Jun 2, 2022	SYSTEM	(\$7,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					6	Jun 17, 2022	SYSTEM	(\$7,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					7	Jul 1, 2022	SYSTEM	(\$13,650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Nov 17, 2022	SYSTEM	(\$3,900.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$62,400.00)</b>		
			<b>Construction Stockpile - Total</b>						<b>(\$62,400.00)</b>	
		Construction Stockpile STMI			1	Apr 4, 2022	SYSTEM	\$62,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>\$62,400.00</b>		
		<b>Construction Stockpile STMI - Total</b>						<b>\$62,400.00</b>		
		Overrun	Overrun		16	Nov 17, 2022	SYSTEM	(\$2,950.00)		
					20	Mar 2, 2023	SYSTEM	\$2,950.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2950.00000 - 2950.00000, 'is applied (if non-zero).	
					<b>Overrun - Total</b>			<b>\$0.00</b>		
		<b>Overrun - Total</b>						<b>\$0.00</b>		
	<b>0790 - Total</b>							<b>\$0.00</b>		
	0800	TYPE B CRASHWORTHY END TERMINAL	Construction Stockpile		8	Jul 17, 2022	SYSTEM	(\$6,920.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>(\$6,920.00)</b>		
		<b>Construction Stockpile - Total</b>						<b>(\$6,920.00)</b>		
		Construction Stockpile STMI			1	Apr 4, 2022	SYSTEM	\$6,920.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					<b>- Total</b>			<b>\$6,920.00</b>		
		<b>Construction Stockpile STMI - Total</b>						<b>\$6,920.00</b>		
	<b>0800 - Total</b>							<b>\$0.00</b>		
	0830	TRENCHING TYPE I	Overrun	Overrun	16	Nov 17, 2022	SYSTEM	(\$2,205.00)		



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3409	0830	TRENCHING TYPE I	Overrun	Overrun	20	Mar 2, 2023	SYSTEM	\$2,205.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.50000 - 4.50000', 'is applied (if non-zero).	
					<b>Overrun - Total</b>		\$0.00			
			<b>Overrun - Total</b>		\$0.00					
			<b>0830 - Total</b>		\$0.00					
J5P3409	0840	PULL BOX, PREFORMED CLASS 1	Overrun	Overrun	16	Nov 17, 2022	SYSTEM	(\$1,350.00)		
					20	Mar 2, 2023	SYSTEM	\$1,350.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1350.00000 - 1350.00000', 'is applied (if non-zero).
			<b>Overrun - Total</b>		\$0.00					
			<b>Overrun - Total</b>		\$0.00					
<b>0840 - Total</b>		\$0.00								
J5P3409	0850	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS	Material		16	Nov 17, 2022	SYSTEM	(\$1,592.50)		
					17	Dec 5, 2022	SYSTEM	(\$1,592.50)		
					18	Dec 19, 2022	SYSTEM	\$7,280.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					18	Dec 19, 2022	SYSTEM	(\$7,280.00)		
					19	Jan 17, 2023	SYSTEM	\$7,280.00		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					19	Jan 17, 2023	SYSTEM	(\$7,280.00)		
			<b>- Total</b>		\$3,185.00					
			<b>Material - Total</b>		\$3,185.00					
			MaterialCredit		17	Dec 5, 2022	SYSTEM	\$1,592.50		
					18	Dec 19, 2022	SYSTEM	\$1,592.50		
					<b>- Total</b>		\$3,185.00			
			<b>MaterialCredit - Total</b>		\$3,185.00					
			Overrun	Overrun	18	Dec 19, 2022	SYSTEM	(\$1,592.50)		
					20	Mar 2, 2023	SYSTEM	\$1,592.50		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.25000 - 3.25000', 'is applied (if non-zero).
<b>Overrun - Total</b>		\$0.00								
<b>Overrun - Total</b>		\$0.00								
<b>0850 - Total</b>		\$0.00								
J5P3409	0880	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACE	Overrun	Overrun	17	Dec 5, 2022	SYSTEM	(\$400.00)		
					20	Mar 2, 2023	SYSTEM	\$400.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.00000 - 8.00000', 'is applied (if non-zero).
			<b>Overrun - Total</b>		\$0.00					
			<b>Overrun - Total</b>		\$0.00					
<b>0880 - Total</b>		\$0.00								
J5P3409	0890	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		15	Nov 3, 2022	SYSTEM	(\$600.00)		
					16	Nov 17, 2022	SYSTEM	(\$600.00)		
					<b>- Total</b>		\$1,200.00			
			<b>Material - Total</b>		\$1,200.00					
			MaterialCredit		16	Nov 17, 2022	SYSTEM	\$600.00		
17	Dec 5, 2022	SYSTEM			\$600.00					



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3409	0890	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	MaterialCredit	- Total				\$1,200.00			
			MaterialCredit - Total					\$1,200.00			
			0890 - Total						\$0.00		
	0900	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Material			15	Nov 3, 2022	SYSTEM	(\$3,575.00)		
						16	Nov 17, 2022	SYSTEM	(\$3,575.00)		
			- Total						(\$7,150.00)		
			Material - Total						(\$7,150.00)		
			MaterialCredit			16	Nov 17, 2022	SYSTEM	\$3,575.00		
						17	Dec 5, 2022	SYSTEM	\$3,575.00		
			- Total						\$7,150.00		
			MaterialCredit - Total						\$7,150.00		
	0900 - Total						\$0.00				
	0910	CABLE, LOOP DETECTOR, IN DUCT	Material			17	Dec 5, 2022	SYSTEM	\$4,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
						17	Dec 5, 2022	SYSTEM	(\$4,656.00)		
						18	Dec 19, 2022	SYSTEM	\$4,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
						18	Dec 19, 2022	SYSTEM	(\$4,656.00)		
						19	Jan 17, 2023	SYSTEM	\$4,656.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user hakej1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						19	Jan 17, 2023	SYSTEM	(\$4,656.00)		
			- Total						\$0.00		
			Material - Total						\$0.00		
			Overrun	Overrun			17	Dec 5, 2022	SYSTEM	(\$2,316.00)	
							20	Mar 2, 2023	SYSTEM	\$2,316.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '6.00000 - 6.00000', 'is applied (if non-zero).
			Overrun - Total						\$0.00		
	Overrun - Total						\$0.00				
	0910 - Total						\$0.00				
	0920	CABLE, LOOP DETECTOR, LEAD-IN	Material			17	Dec 5, 2022	SYSTEM	(\$720.00)		
						18	Dec 19, 2022	SYSTEM	(\$720.00)		
					19	Jan 17, 2023	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					19	Jan 17, 2023	SYSTEM	(\$720.00)			
- Total							(\$1,440.00)				
Material - Total							(\$1,440.00)				
MaterialCredit					18	Dec 19, 2022	SYSTEM	\$720.00			
					19	Jan 17, 2023	SYSTEM	\$720.00			
- Total						\$1,440.00					
MaterialCredit - Total						\$1,440.00					
0920 - Total						\$0.00					
0930	PULL BOX, PREFORMED CLASS 1	Overrun	Overrun	15	Nov 3, 2022	SYSTEM	(\$1,350.00)				



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3409	0930	PULL BOX, PREFORMED CLASS 1	Overrun	Overrun	17	Dec 5, 2022	SYSTEM	\$1,350.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of 1,1350.00000 - 1350.00000, is applied (if non-zero).		
			<b>Overrun - Total</b>							\$0.00	
			<b>Overrun - Total</b>							\$0.00	
			<b>0930 - Total</b>							\$0.00	
J5P3409	0950	BASE, CONCRETE	Material		17	Dec 5, 2022	SYSTEM	(\$450.00)			
					18	Dec 19, 2022	SYSTEM	(\$450.00)			
					19	Jan 17, 2023	SYSTEM	(\$450.00)			
			<b>- Total</b>							(\$1,350.00)	
			<b>Material - Total</b>							(\$1,350.00)	
			MaterialCredit		18	Dec 19, 2022	SYSTEM	\$450.00			
					19	Jan 17, 2023	SYSTEM	\$450.00			
					20	Mar 2, 2023	SYSTEM	\$450.00			
			<b>- Total</b>							\$1,350.00	
			<b>MaterialCredit - Total</b>							\$1,350.00	
<b>0950 - Total</b>							\$0.00				
J5P3409	0970	CONCRETE FOOTINGS, EMBEDDED	Material		16	Nov 17, 2022	SYSTEM	(\$1,080.00)			
				<b>- Total</b>							(\$1,080.00)
			<b>Material - Total</b>							(\$1,080.00)	
			MaterialCredit		17	Dec 5, 2022	SYSTEM	\$1,080.00			
				<b>- Total</b>							\$1,080.00
			<b>MaterialCredit - Total</b>							\$1,080.00	
<b>0970 - Total</b>							\$0.00				
J5P3409	0980	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile		16	Nov 17, 2022	SYSTEM	(\$526.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>							(\$526.50)
			<b>Construction Stockpile - Total</b>							(\$526.50)	
			Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$526.50			
				<b>- Total</b>							\$526.50
			<b>Construction Stockpile STMI - Total</b>							\$526.50	
			Material		16	Nov 17, 2022	SYSTEM	(\$600.00)			
				<b>- Total</b>							(\$600.00)
			<b>Material - Total</b>							(\$600.00)	
			MaterialCredit		17	Dec 5, 2022	SYSTEM	\$600.00			
<b>- Total</b>							\$600.00				
<b>MaterialCredit - Total</b>							\$600.00				
<b>0980 - Total</b>							\$0.00				
J5P3409	0990	2.5 IN. PSST POST - 12 GA.	Construction Stockpile		16	Nov 17, 2022	SYSTEM	(\$571.20)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					20	Mar 1, 2023	SYSTEM	(\$190.40)			
			<b>- Total</b>							(\$761.60)	
			<b>Construction Stockpile - Total</b>							(\$761.60)	
			Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$761.60			
				<b>- Total</b>							\$761.60
<b>Construction Stockpile STMI - Total</b>							\$761.60				





## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3409	0990	2.5 IN. PSST POST - 12 GA.	Material		16	Nov 17, 2022	SYSTEM	(\$768.00)			
				<b>- Total</b>							(\$768.00)
			<b>Material - Total</b>							(\$768.00)	
			MaterialCredit		17	Dec 5, 2022	SYSTEM	\$768.00			
				<b>- Total</b>							\$768.00
	<b>MaterialCredit - Total</b>							\$768.00			
	<b>0990 - Total</b>								\$0.00		
	1000	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile		16	Nov 17, 2022	SYSTEM	(\$242.82)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					20	Mar 1, 2023	SYSTEM	(\$80.94)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>							(\$323.76)
			<b>Construction Stockpile - Total</b>							(\$323.76)	
			Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$323.76	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>							\$323.76
			<b>Construction Stockpile STMI - Total</b>							\$323.76	
			Material		16	Nov 17, 2022	SYSTEM	(\$360.00)			
				17	Dec 5, 2022	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user hakej1 overriding Payment Estimate Exception 15 on the current Payment Estimate.			
				17	Dec 5, 2022	SYSTEM	(\$360.00)				
		18		Dec 19, 2022	SYSTEM	(\$360.00)					
		19		Jan 17, 2023	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user hakej1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
		19		Jan 17, 2023	SYSTEM	(\$360.00)					
<b>- Total</b>							(\$720.00)				
<b>Material - Total</b>							(\$720.00)				
MaterialCredit			17	Dec 5, 2022	SYSTEM	\$360.00					
			19	Jan 17, 2023	SYSTEM	\$360.00					
<b>- Total</b>							\$720.00				
<b>MaterialCredit - Total</b>							\$720.00				
<b>1000 - Total</b>								\$0.00			
1010	MISC.	Construction Stockpile		16	Nov 17, 2022	SYSTEM	(\$13,137.60)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			<b>- Total</b>							(\$13,137.60)	
		<b>Construction Stockpile - Total</b>							(\$13,137.60)		
	Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$13,137.60	Payment Estimate Item Adjustment generated Stockpile Transaction				
		<b>- Total</b>							\$13,137.60		
	<b>Construction Stockpile STMI - Total</b>							\$13,137.60			
<b>1010 - Total</b>								\$0.00			
1020	DETECTOR, PIEZOELECTRIC, INSTALLED	Material		17	Dec 5, 2022	SYSTEM	(\$30,400.00)				
				18	Dec 19, 2022	SYSTEM	(\$30,400.00)				
				19	Jan 17, 2023	SYSTEM	\$30,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user hakej1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
				19	Jan 17, 2023	SYSTEM	(\$30,400.00)				
		<b>- Total</b>							(\$60,800.00)		



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3409	1020	DETECTOR, PIEZOELECTRIC, INSTALLED	Material - Total					(\$60,800.00)		
			MaterialCredit		18	Dec 19, 2022	SYSTEM	\$30,400.00		
					19	Jan 17, 2023	SYSTEM	\$30,400.00		
				- Total					\$60,800.00	
				MaterialCredit - Total					\$60,800.00	
		1020 - Total					\$0.00			
	1230	HALF-SOLE REPAIR	Material		14	Oct 16, 2022	SYSTEM	\$204.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					14	Oct 16, 2022	SYSTEM	(\$204.88)		
					15	Nov 3, 2022	SYSTEM	\$204.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0045) due to user hakej1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					15	Nov 3, 2022	SYSTEM	(\$204.88)		
					16	Nov 17, 2022	SYSTEM	\$204.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0038) due to user hakej1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					16	Nov 17, 2022	SYSTEM	(\$204.88)		
					- Total					\$0.00
		Material - Total					\$0.00			
		1230 - Total					\$0.00			
5001	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		11	Sep 1, 2022	SYSTEM	\$25,785.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				11	Sep 1, 2022	SYSTEM	(\$25,785.00)			
				- Total					\$0.00	
	Material - Total					\$0.00				
	5001 - Total					\$0.00				
5004	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	Material		11	Sep 1, 2022	SYSTEM	\$1,575.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				11	Sep 1, 2022	SYSTEM	(\$1,575.00)			
				- Total					\$0.00	
	Material - Total					\$0.00				
	5004 - Total					\$0.00				
5007	MGS DOUBLE FACED GUARDRAIL	Material		8	Jul 17, 2022	SYSTEM	(\$2,500.00)			
				- Total				(\$2,500.00)		
			Material - Total					(\$2,500.00)		
		MaterialCredit		9	Aug 3, 2022	SYSTEM	\$2,500.00			
				- Total				\$2,500.00		
	MaterialCredit - Total					\$2,500.00				
	5007 - Total					\$0.00				
5015	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Overrun	Overrun	13	Sep 30, 2022	SYSTEM	(\$3,310.65)			
				14	Oct 16, 2022	SYSTEM	(\$243.60)			
				17	Dec 5, 2022	SYSTEM	\$3,554.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1.05000 - 1.05000, 'is applied (if non-zero).		
					Overrun - Total				\$0.00	
					Overrun - Total					\$0.00
	5015 - Total					\$0.00				



## Line Item Adjustments by Estimate

Mar 21, 2024

Contract ID: 210917-D07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5P3409	5017	PAVEMENT MARKING REMOVAL	Overrun	Overrun	13	Sep 30, 2022	SYSTEM	(\$8,835.95)	
					14	Oct 16, 2022	SYSTEM	(\$4,716.00)	
					17	Dec 5, 2022	SYSTEM	\$13,551.95	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ', 1.31000 - 1.31000, 'is applied (if non-zero).
					19	Jan 17, 2023	SYSTEM	(\$842.33)	
					24	Jun 30, 2023	SYSTEM	\$842.33	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ', 1.31000 - 1.31000, 'is applied (if non-zero).
<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>5017 - Total</b>								<b>\$0.00</b>	
<b>J5P3409 - Total</b>								<b>\$1,905,611.78</b>	
<b>Overall - Total</b>								<b>\$1,905,611.78</b>	



## Contract Adjustments for Contract - 210917-D07

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
8	J5P3409	Liquidated Damage	OTHR	(\$2,000.00)	100	Jul 17, 2022	hakej1	On July 11, 2022 Geromini was on the road till 6:38 a.m. resulting in liquidated damages per JSP C 3.4
<b>8 - Total</b>					<b>(\$2,000.00)</b>			
19	J5P3409	Incentive	SPAD	\$64,225.03	100	Jan 17, 2023	hakej1	Mix ID SP125 22-54 QA ID# 22CDMST006 Line 0200
		Incentive	TSR	\$18,819.00	100	Jan 17, 2023	hakej1	Mix ID SP125 22-54 Sublots 1-10
		Incentive	TSR	\$37,638.00	100	Jan 17, 2023	hakej1	Mix ID SP125 22-54 Sublots 10-30  Sublots 30-40 - No TRS Adjustment Sublots 40-50 - No TRS Adjustment
		Incentive	APTA	\$6,273.00	100	Jan 17, 2023	hakej1	Mix ID SP125 22-54 Multiple Sublots Density
		Incentive	APTA	\$6,273.00	100	Jan 17, 2023	hakej1	Mix ID SP125 22-54 Multiple Sublots Density
		Incentive	APTA	\$1,881.90	100	Jan 17, 2023	hakej1	Mix ID SP125 22-54 Sublots 44,46,47 Density
		Incentive	SPAD	\$4,168.96	100	Jan 17, 2023	hakej1	Mix ID SP190 22-34 QA ID# 22CDMST017 Line 0210
		Incentive	TSR	\$13,896.52	100	Jan 17, 2023	hakej1	Mix ID SP190 22-34 Sublots 1-7
		Incentive	SPAD	\$38,753.03	100	Jan 17, 2023	hakej1	Mix ID SP125 22-57 QA ID# 22CDGTC053 Line 0200
		Incentive	TSR	\$18,819.00	100	Jan 17, 2023	hakej1	Mix ID SP125 22-57 Sublots 1-10
		Incentive	TSR	\$18,819.00	100	Jan 17, 2023	hakej1	Mix ID SP125 22-57 Sublots 11-20
		Incentive	TSR	\$18,819.00	100	Jan 17, 2023	hakej1	Mix ID SP125 22-57 Sublots 20-30
		Incentive	TSR	\$21,049.05	100	Jan 17, 2023	hakej1	Mix ID SP125 22-57 Sublots 30-41
		Incentive	APTA	\$6,273.00	100	Jan 17, 2023	hakej1	Mix ID SP125 22-57 Multiple Sublots Density
		Incentive	SPAD	\$5,690.10	100	Jan 17, 2023	hakej1	Jefferson City Plant QA ID# 22CDMST038 Mix ID SP125 22-57
		Incentive	TSR	\$14,225.28	100	Jan 17, 2023	hakej1	Jefferson City Plant Mix ID SP125 22-57 Sublots 1-9
		Incentive	APTA	\$2,509.20	100	Jan 17, 2023	hakej1	Jefferson City Plant Mix ID SP125 22-57 Sublots 1,3,5,7
<b>19 - Total</b>					<b>\$298,132.07</b>			
26	J5P3409	Incentive	ABIR	\$191,436.18	100	Feb 16, 2024	fenejc1	IRI Bonus in the amount of \$191,436.18 for US63 between US54 and State Rte B. Please see the IRI Bonus Summaries in eProjects <a href="http://eprojects/Docs/5P3409/210917-D07_J5P3409_IRI_Job_Bonus_Summaries.pdf">http://eprojects/Docs/5P3409/210917-D07_J5P3409_IRI_Job_Bonus_Summaries.pdf</a>
<b>26 - Total</b>					<b>\$191,436.18</b>			
<b>Overall - Total</b>					<b>\$487,568.25</b>			