



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2022

Pay Estimate Created Date: August 3, 2022

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 210917-D07 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2022 <b>Pay Period End</b> August 1, 2022	<b>Original Contract Amount</b> \$15,350,303.10 <b>Net Change Order Amount</b> \$335,633.49 <b>Current Contract Amount</b> \$15,685,936.59
--------------------------------------	---	---	--

Approval Date		By User
August 3, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	hakej1
August 3, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	webers1
August 4, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 31, 2022	October 31, 2022		34.38%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Completion Date	October 31, 2022	October 31, 2022	88	
Awarded Date	October 6, 2021	October 6, 2021					
Letting Date	September 17, 2021	September 17, 2021					
Notice to Proceed Date	December 6, 2021	December 6, 2021					
Open to Traffic Date							
Work Began Date	March 29, 2022	March 29, 2022					

Contract Total Pay For Estimate No. 9			
	This Estimate	Previous	To Date
210917-D07			
Total Posted Items Pay	\$276,654.47	\$5,115,925.72	\$5,392,580.19
Gross Item Adjustments	\$394,296.38	\$627,666.29	\$1,021,962.67
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$2,000.00)	(\$2,000.00)
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$670,950.85</b>	\$5,741,592.01	\$6,412,542.86

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5P3409	0200	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	TONS	\$62.730	3,165.51	\$198,572.44
	0250	4071007	TACK COAT - LOW OR NON-TRACKING	GAL	\$3.250	3,682	\$11,966.50
	0260	4099905	MISC.SURFACE SEALING TREATMENT	SQYD	\$1.530	64,114.45	\$98,095.11
	0310	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	SQYD	\$213.000	367.1	\$78,192.30
	0330	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	LF	\$6.000	904	\$5,424.00
	0340	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$5.000	730	\$3,650.00
	0350	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	EA	\$5.000	12	\$60.00
	0360	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	EA	\$5.000	8	\$40.00
	0380	6139911	MISC.Remove, Furnish & Place Material for Class A Partial Depth Pvm't Repair (using flexible hot polymer-mid. mtrl.)	LB	\$3.500	34,855	\$121,992.50
	0410	6161025	CHANNELIZER (TRIM LINE)	EA	\$15.000	3	\$45.00
	0440	6161040	FLASHING ARROW PANEL	EA	\$750.000	1	\$750.00
	0600	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$0.900	-296,474.68	(\$266,827.21)
	0640	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$9.500	2,599.35	\$24,693.83



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2022

Pay Estimate Created Date: August 3, 2022

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 210917-D07 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2022 <b>Pay Period End</b> August 1, 2022	<b>Original Contract Amount</b> \$15,350,303.10 <b>Net Change Order Amount</b> \$335,633.49 <b>Current Contract Amount</b> \$15,685,936.59
--------------------------------------	---	---	--

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
<b>Project J5P3409 - Total</b>							<b>\$276,654.47</b>
<b>Overall - Total</b>							<b>\$276,654.47</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3409	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	395.36	\$6.67	\$2,638.32
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	409.9	\$6.67	\$2,735.34
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	351.86	\$6.67	\$2,348.03
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	375.81	\$6.67	\$2,507.86
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	113.74	\$6.67	\$759.01
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	1,556.09	\$6.67	\$10,384.10
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-37.25	\$6.67	(\$248.58)
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			-47,319.35	\$62.73	(\$2,968,342.83)
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	47,319.35	\$62.73	\$2,968,342.83
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This is the AC Adjustment for Estimate 0009			\$28,719.09
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This is the AC Adjustment for quantities 55.62 Tons and 42.27 Tons that is to fix an error that was missed on Estimate 0008. This is for a total of 97.89 tons.			\$888.11
	0260	MISC.	Material			-64,114.45	\$1.53	(\$98,095.11)
	0260	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	64,114.45	\$1.53	\$98,095.11
	0310	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-166.9	\$213.00	(\$35,549.70)
	0310	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-20.1	\$213.00	(\$4,281.30)
	0310	FURNISHING AND PLACING	MaterialCredit			1,688.5	\$213.00	\$359,650.50



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on August 5, 2022

Pay Estimate Created Date: August 3, 2022

<b>Progress Estimate Number</b> 9	<b>Contract ID</b> 210917-D07 <b>Prime Contractor</b> Capital Paving & Construction, LLC	<b>Pay Period Start</b> July 16, 2022 <b>Pay Period End</b> August 1, 2022	<b>Original Contract Amount</b> \$15,350,303.10 <b>Net Change Order Amount</b> \$335,633.49 <b>Current Contract Amount</b> \$15,685,936.59
--------------------------------------	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5P3409		CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR						
	0340	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-350	\$5.00	(\$1,750.00)
	0340	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Overrun			-297	\$5.00	(\$1,485.00)
	0340	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	MaterialCredit			3,555	\$5.00	\$17,775.00
	0350	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-12	\$5.00	(\$60.00)
	0350	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	12	\$5.00	\$60.00
	0360	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material			-8	\$5.00	(\$40.00)
	0360	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	8	\$5.00	\$40.00
	0540	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	MaterialCredit			33,528	\$0.20	\$6,705.60
	5007	MGS DOUBLE FACED GUARDRAIL	MaterialCredit			50	\$50.00	\$2,500.00
<b>Total</b>								<b>\$394,296.38</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on August 5, 2022

Contract Project Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3409	FAF 63-3(112)	COLDMILL, RESURFACE, INTERSECTION, PAVEMENT REPAIRS, BRIDGE OVERLAYS, AND GUARDRAIL IMPROVEMENTS	63	BOONE	from Rte. B in Boone Co. to Rte. 54 in Callaway Co.

Totals by Job Numbers

J5P3409	This Estimate	Previous	To Date
<b>Posted Item Pay</b>	\$276,654.47	\$5,115,925.72	\$5,392,580.19
<b>Gross Item Adjustments</b>	\$394,296.38	\$627,666.29	\$1,021,962.67
<b>Gross Item Pay</b>	<b>\$670,950.85</b>	<b>\$5,743,592.01</b>	<b>\$6,414,542.86</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	(\$2,000.00)	(\$2,000.00)
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 5, 2022

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5P3409, Item 4030103, Project Item Line Number 0200, Material Set 403010396, Material 1015ACPG..5828 - PG 58-28 Performance Graded Asph Binder, Acceptance Action Generic 1015ACPG..5828 is insufficient.	Emailed Collin about on 8-2-22	hakej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3409, Item 4099905, Project Item Line Number 0260, Material Set 409990596, Material 3409SFSLTM - Surface Sealing Treatment (JSP), Acceptance Action Generic 3409SFSLTM is insufficient.	Emailed Collin about on 8-2-22	hakej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3409, Item 6131010, Project Item Line Number 0310, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Emailed Jamie and Nate about on 8-3-22 - Need PAL tickets.	hakej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3409, Item 6131017, Project Item Line Number 0350, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Bar Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	Emailed Jamie and Nate about on 8-3-22 - Need PAL tickets.	hakej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3409, Item 6131017, Project Item Line Number 0350, Material Set 613101796, Material 1057JMDBEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4 @, Acceptance Action Generic ReinforcingMisc is insufficient.	Emailed Jamie and Nate about on 8-3-22 - Need PAL tickets.	hakej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3409, Item 6131018, Project Item Line Number 0360, Material Set 613101896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Emailed Jamie and Nate about on 8-3-22 - Need PAL tickets.	hakej1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5P3409, Item 6131018, Project Item Line Number 0360, Material Set 613101896, Material 1057JMTBE42019 - Tie Bar Ep Ctd 40" No. 6/M19 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Emailed Jamie and Nate about on 8-3-22 - Need PAL tickets.	hakej1	Overridden
Estimate Exception Type: Item Overrun: Contract 210917-D07, Contract Project J5P3409, Project Item Line Number 0310, Contract Line Item Number 0310, Item 6131010, Minor Item.	Change Order 0005 was sent to RE on 7/28/22 to let go of these funds	hakej1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-D07, Contract Project J5P3409, Project Item Line Number 0340, Contract Line Item Number 0340, Item 6131015, Minor Item.	Change Order 0005 was sent to RE on 7/28/22 to let go of these funds	hakej1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-D07	J5P3409	0001	0010	1041000	TEMPORARY SURFACING	350.00	0.00	350.00	CUYD	0.00	\$36.13	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$73,785.47	\$36,892.74
		0001	0030	2031000	CLASS A EXCAVATION	1,782.00	0.00	1,782.00	CUYD	0.00	\$19.50	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	1,577.00	0.00	1,577.00	CUYD	0.00	\$3.87	\$0.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	5.00	0.00	5.00	100F	0.00	\$539.10	\$0.00
		0001	0060	2121000A	SUBGRADING AND SHOULDERING CLASS 1	5.00	0.00	5.00	100F	0.00	\$870.36	\$0.00
		0001	0070	2142000	FURNISHING ROCK FILL	1,577.00	0.00	1,577.00	CUYD	0.00	\$43.54	\$0.00
		0001	0080	2143000	PLACING ROCK FILL	1,577.00	0.00	1,577.00	CUYD	0.00	\$15.80	\$0.00
		0001	0090	2152000A	SHAPING SLOPES, CLASS II	1,056.00	0.00	1,056.00	100F	0.00	\$136.05	\$0.00
		0001	0100	2153000	SHAPING SLOPES, CLASS III	179.00	0.00	179.00	100F	161.25	\$900.00	\$145,125.00
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,802.00	0.00	4,802.00	SQYD	0.00	\$11.54	\$0.00
		0001	0120	3049905	MISC.6" AGGREGATE FOR DRAINAGE	1,234.60	0.00	1,234.60	SQYD	0.00	\$11.24	\$0.00
		0001	0130	3105002	GRAVEL (A) OR CRUSHED STONE (B)	409.00	0.00	409.00	TONS	0.00	\$35.00	\$0.00
		0001	0140	4010150	TYPE A2 SHOULDER	474.40	0.00	474.40	SQYD	0.00	\$35.00	\$0.00
		0001	0150	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	8,413.10	0.00	8,413.10	TONS	97.89	\$65.00	\$6,362.85
		0001	0160	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	2,454.80	0.00	2,454.80	TONS	0.00	\$75.00	\$0.00
		0001	0170	4019905	MISC.9.5 IN PCCP OR 12.5 IN HMA	1,743.30	0.00	1,743.30	SQYD	0.00	\$55.00	\$0.00
		0001	0180	4019905	MISC.OPTIONAL PAVEMENT - 8 IN PCCP OR 9 IN HMA	2,585.00	0.00	2,585.00	SQYD	0.00	\$35.00	\$0.00
		0001	0190	4019905	MISC.VEG BARRIER 3 IN.	1,255.40	0.00	1,255.40	SQYD	0.00	\$18.00	\$0.00
		0001	0200	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	106,293.50	0.00	106,293.50	TONS	49,239.78	\$62.73	\$3,088,811.40
		0001	0210	4030208	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP190C MIX)	6,606.20	0.00	6,606.20	TONS	0.00	\$64.25	\$0.00
		0001	0220	4031057	ASPHALT PERFORMANCE TESTING REPORTING	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0001	0230	4031058	INTELLIGENT COMPACTION	1.00	0.00	1.00	LS	0.00	\$65,000.00	\$0.00
		0001	0240	4031059	PAVER-MOUNTED THERMAL PROFILES	1.00	0.00	1.00	LS	0.00	\$30,000.00	\$0.00
		0001	0250	4071007	TACK COAT - LOW OR NON-TRACKING	119,269.00	0.00	119,269.00	GAL	50,970.00	\$3.25	\$165,652.50
		0001	0260	4099905	MISC.SURFACE SEALING TREATMENT	372,913.30	0.00	372,913.30	SQYD	123,062.42	\$1.53	\$188,285.50
		0001	0270	4139905	MISC.High Friction Surface Treatment	32,947.20	0.00	32,947.20	SQYD	0.00	\$18.33	\$0.00
		0001	0280	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	164.00	0.00	164.00	CUYD	0.00	\$47.49	\$0.00
		0001	0290	6096042	PLACING TYPE 2 ROCK DITCH LINER	164.00	0.00	164.00	CUYD	0.00	\$18.95	\$0.00
		0001	0300	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	4.00	0.00	4.00	EA	0.00	\$500.00	\$0.00
		0001	0310	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	1,868.60	0.00	1,868.60	SQYD	2,055.60	\$213.00	\$437,842.80
		0001	0320	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	1,661.00	0.00	1,661.00	SQYD	0.00	\$1.00	\$0.00
		0001	0330	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	9,416.00	0.00	9,416.00	LF	6,892.00	\$6.00	\$41,352.00
		0001	0340	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	3,638.00	0.00	3,638.00	EA	4,285.00	\$5.00	\$21,425.00
		0001	0350	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	88.00	0.00	88.00	EA	12.00	\$5.00	\$60.00
		0001	0360	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	8.00	0.00	8.00	EA	8.00	\$5.00	\$40.00
		0001	0370	6139905	MISC.TYPE 1 OR 5 AGGREGATE FOR BASE (6 IN THICK) (PAVEMENT REPAIR)	2,948.00	0.00	2,948.00	SQYD	0.00	\$22.00	\$0.00
		0001	0380	6139911	MISC.Remove, Furnish & Place Material for Class A Partial Depth Pvm't Repair (using flexible hot polymer-mid. mtrl.)	109,073.10	0.00	109,073.10	LB	34,855.00	\$3.50	\$121,992.50
		0001	0390	6161005	CONSTRUCTION SIGNS	4,028.00	0.00	4,028.00	SQFT	1,635.86	\$4.50	\$7,361.37
		0001	0400	6161008	ADVANCED WARNING RAIL SYSTEM	50.00	0.00	50.00	EA	6.00	\$10.00	\$60.00
		0001	0410	6161025	CHANNELIZER (TRIM LINE)	600.00	0.00	600.00	EA	261.00	\$15.00	\$3,915.00
		0001	0420	6161030	TYPE III MOVEABLE BARRICADE	70.00	0.00	70.00	EA	0.00	\$150.00	\$0.00
		0001	0430	6161033	DIRECTIONAL INDICATOR BARRICADE	56.00	0.00	56.00	EA	42.00	\$30.00	\$1,260.00
		0001	0440	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	4.00	\$750.00	\$3,000.00
		0001	0450	6161052	WARNING LIGHT, TYPE B	70.00	0.00	70.00	EA	42.00	\$50.00	\$2,100.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-D07	J5P3409	0001	0460	6161055	SEQUENTIAL FLASHING WARNING LIGHT	56.00	0.00	56.00	EA	0.00	\$50.00	\$0.00
		0001	0470	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED, CONTRACTOR RETAINED	5.00	0.00	5.00	EA	3.00	\$3,000.00	\$9,000.00
		0001	0480	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	0.00	\$900.00	\$0.00
		0001	0490	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$578,418.86	\$289,209.43
		0001	0500	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,471.00	0.00	1,471.00	LF	0.00	\$17.00	\$0.00
		0001	0510	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	668.00	0.00	668.00	LF	0.00	\$16.00	\$0.00
		0001	0520	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	49.00	0.00	49.00	EA	0.00	\$250.00	\$0.00
		0001	0530	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$300.00	\$0.00
		0001	0540	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	459,178.00	0.00	459,178.00	LF	33,528.00	\$0.20	\$6,705.60
		0001	0550	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	340,399.00	0.00	340,399.00	LF	0.00	\$0.20	\$0.00
		0001	0560	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	27,835.00	0.00	27,835.00	LF	0.00	\$0.60	\$0.00
		0001	0570	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,641.00	0.00	4,641.00	LF	0.00	\$0.50	\$0.00
		0001	0580	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	16,475.00	0.00	16,475.00	LF	0.00	\$0.35	\$0.00
		0001	0590	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,153.00	0.00	1,153.00	LF	0.00	\$1.00	\$0.00
		0001	0595	6209901	MISC. Temporary Pavement Marking Paint	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	0600	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,093,746.00	0.00	1,093,746.00	SQYD	521,401.70	\$0.90	\$469,261.53
		0001	0610	6221011	COLDMILLING CONCRETE PAVEMENT FOR REMOVAL OF SURFACE	2,304.00	0.00	2,304.00	SQYD	0.00	\$3.00	\$0.00
		0001	0620	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	11,831.00	0.00	11,831.00	SQYD	0.00	\$6.00	\$0.00
		0001	0630	6240104A	SEPARATION GEOTEXTILE	2,610.00	0.00	2,610.00	SQYD	0.00	\$2.50	\$0.00
		0001	0640	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5,272.70	0.00	5,272.70	STA	2,599.35	\$9.50	\$24,693.82
		0001	0650	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	10.50	0.00	10.50	STA	0.00	\$75.00	\$0.00
		0001	0660	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$7,984.00	\$3,992.00
		0001	0670	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$5,000.00	\$0.00
		0001	0680	8061004	SEDIMENT TRAP ROCK	4.40	0.00	4.40	CUYD	0.00	\$30.00	\$0.00
		0001	0690	8061005	ROCK DITCH CHECK	987.00	0.00	987.00	LF	0.00	\$15.00	\$0.00
		0001	0700	8061016	SEDIMENT REMOVAL	197.00	0.00	197.00	CUYD	0.00	\$10.00	\$0.00
		0001	0710	8061019	SILT FENCE	6,897.00	0.00	6,897.00	LF	0.00	\$1.50	\$0.00
		0001	0720	8061050	TYPE C BERM	1,083.00	0.00	1,083.00	LF	0.00	\$15.00	\$0.00
		0010	0730	6061060	MGS GUARDRAIL	15,075.00	0.00	15,075.00	LF	13,600.00	\$27.50	\$374,000.00
		0010	0740	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	15.00	0.00	15.00	EA	15.00	\$3,200.00	\$48,000.00
		0010	0750	6061074	MGS HEIGHT AND BLOCK TRANSITION	6.00	-4.00	2.00	EA	2.00	\$750.00	\$1,500.00
		0010	0760	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	1.00	\$3,600.00	\$3,600.00
		0010	0770	6061079	MGS EMBEDDED ANCHOR SECTION (WITHOUT RUBRAIL)	125.00	0.00	125.00	LF	125.00	\$36.00	\$4,500.00
		0010	0780	6061080	MGS END ANCHOR	18.00	0.00	18.00	EA	15.00	\$1,300.00	\$19,500.00
		0010	0790	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	32.00	0.00	32.00	EA	30.00	\$2,950.00	\$88,500.00
		0010	0800	6063016	TYPE B CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$5,400.00	\$10,800.00
		0010	0810	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	1.00	0.00	1.00	EA	0.00	\$3,900.00	\$0.00
		0010	0820	6069903	MISC.RELOCATE GUARD CABLE	1,267.00	0.00	1,267.00	LF	0.00	\$16.00	\$0.00
		0020	0830	9015010	TRENCHING TYPE I	1,637.00	0.00	1,637.00	LF	0.00	\$4.50	\$0.00
		0020	0840	9016110	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	0.00	\$1,350.00	\$0.00
		0020	0850	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	1,750.00	0.00	1,750.00	LF	0.00	\$3.25	\$0.00
		0020	0860	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
0020	0870	9019902	MISC.Relocate Light Pole	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-D07	J5P3409	0030	0880	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	50.00	0.00	50.00	LF	0.00	\$8.00	\$0.00
		0030	0890	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	30.00	0.00	30.00	LF	0.00	\$20.00	\$0.00
		0030	0900	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	143.00	0.00	143.00	LF	0.00	\$25.00	\$0.00
		0030	0910	9028500	CABLE, LOOP DETECTOR, IN DUCT	390.00	0.00	390.00	LF	0.00	\$6.00	\$0.00
		0030	0920	9028510	CABLE, LOOP DETECTOR, LEAD-IN	550.00	0.00	550.00	LF	0.00	\$1.80	\$0.00
		0030	0930	9028810	PULL BOX, PREFORMED CLASS 1	1.00	0.00	1.00	EA	0.00	\$1,350.00	\$0.00
		0030	0940	9028811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	0.00	\$1,600.00	\$0.00
		0030	0950	9029100	BASE, CONCRETE	0.10	0.00	0.10	CUYD	0.00	\$4,500.00	\$0.00
		0030	0960	9029902	MISC.RELOCATING DETECTOR CONTROLLER	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0040	0970	9031010	CONCRETE FOOTINGS, EMBEDDED	0.50	0.00	0.50	CUYD	0.00	\$3,000.00	\$0.00
		0040	0980	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	0.00	\$300.00	\$0.00
		0040	0990	9031280	2.5 IN. PSST POST - 12 GA.	64.00	0.00	64.00	LF	0.00	\$16.00	\$0.00
		0040	1000	9031281	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	12.00	0.00	12.00	LF	0.00	\$40.00	\$0.00
		0040	1010	9039902	MISC.Channelizing Delineators	105.00	0.00	105.00	EA	0.00	\$200.00	\$0.00
		0050	1020	9104969	DETECTOR, PIEZOELECTRIC, INSTALLED	8.00	0.00	8.00	EA	0.00	\$3,800.00	\$0.00
		0070	1030	2161501	REMOVAL OF ASPHALT WEARING SURFACE	5,818.00	0.00	5,818.00	SQFT	0.00	\$2.50	\$0.00
		0070	1040	5050001	OPTIONAL CONCRETE WEARING SURFACE	646.00	0.00	646.00	SQYD	0.00	\$247.41	\$0.00
		0070	1050	7031004	DIAMOND GRINDING	646.00	0.00	646.00	SQYD	0.00	\$15.54	\$0.00
		0070	1060	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$204.88	\$0.00
		0070	1070	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$214.73	\$0.00
		0070	1080	7049907	MISC.Fill Voids Under Bent	6.00	0.00	6.00	CUYD	0.00	\$1,763.75	\$0.00
		0070	1090	7172054	OPEN CELL FOAM JOINT SEAL	56.00	0.00	56.00	LF	0.00	\$265.67	\$0.00
		0071	1100	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7,793.00	0.00	7,793.00	SQFT	0.00	\$1.87	\$0.00
		0071	1110	5050001	OPTIONAL CONCRETE WEARING SURFACE	866.00	0.00	866.00	SQYD	0.00	\$201.46	\$0.00
		0071	1120	7031004	DIAMOND GRINDING	866.00	0.00	866.00	SQYD	0.00	\$13.37	\$0.00
		0071	1130	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$204.88	\$0.00
		0071	1140	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$214.73	\$0.00
		0072	1150	2161501	REMOVAL OF ASPHALT WEARING SURFACE	7,793.00	0.00	7,793.00	SQFT	0.00	\$1.87	\$0.00
		0072	1160	5050001	OPTIONAL CONCRETE WEARING SURFACE	866.00	0.00	866.00	SQYD	0.00	\$198.86	\$0.00
		0072	1170	7031004	DIAMOND GRINDING	866.00	0.00	866.00	SQYD	0.00	\$13.37	\$0.00
		0072	1180	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$204.88	\$0.00
		0072	1190	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$214.73	\$0.00
		0073	1200	2161501	REMOVAL OF ASPHALT WEARING SURFACE	11,196.00	0.00	11,196.00	SQFT	0.00	\$1.30	\$0.00
		0073	1210	5050001	OPTIONAL CONCRETE WEARING SURFACE	1,244.00	0.00	1,244.00	SQYD	0.00	\$164.99	\$0.00
		0073	1220	7031004	DIAMOND GRINDING	1,244.00	0.00	1,244.00	SQYD	0.00	\$9.44	\$0.00
		0073	1230	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$204.88	\$0.00
		0073	1240	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$214.73	\$0.00
		0074	1250	2161501	REMOVAL OF ASPHALT WEARING SURFACE	9,110.00	0.00	9,110.00	SQFT	0.00	\$1.80	\$0.00
		0074	1260	5050001	OPTIONAL CONCRETE WEARING SURFACE	1,012.00	0.00	1,012.00	SQYD	0.00	\$178.57	\$0.00
		0074	1270	7031004	DIAMOND GRINDING	1,012.00	0.00	1,012.00	SQYD	0.00	\$10.45	\$0.00
		0074	1280	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$204.88	\$0.00
		0074	1290	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$214.73	\$0.00
		0075	1300	2161501	REMOVAL OF ASPHALT WEARING SURFACE	6,138.00	0.00	6,138.00	SQFT	0.00	\$2.37	\$0.00
		0075	1310	5050001	OPTIONAL CONCRETE WEARING SURFACE	682.00	0.00	682.00	SQYD	0.00	\$179.71	\$0.00
		0075	1320	7031004	DIAMOND GRINDING	682.00	0.00	682.00	SQYD	0.00	\$11.99	\$0.00
		0075	1330	7040104	HALF-SOLE REPAIR	50.00	0.00	50.00	SQFT	0.00	\$204.88	\$0.00
		0075	1340	7040106	FULL DEPTH REPAIR	50.00	0.00	50.00	SQFT	0.00	\$214.73	\$0.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 5, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-D07	J5P3409	0070	5001	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	0.00	4,770.00	4,770.00	LF	0.00	\$38.20	\$0.00
			5002	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	0.00	4,770.00	4,770.00	LF	0.00	\$17.85	\$0.00
			5003	6122020	REPLACEMENT SAND BARREL	0.00	20.00	20.00	EA	0.00	\$315.00	\$0.00
			5004	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	0.00	5.00	5.00	EA	0.00	\$1,575.00	\$0.00
			5005	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	5.00	5.00	EA	0.00	\$840.00	\$0.00
			5006	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	0.00	10,000.00	10,000.00	LF	0.00	\$2.52	\$0.00
			5007	6061067	MGS DOUBLE FACED GUARDRAIL	0.00	50.00	50.00	LF	50.00	\$50.00	\$2,500.00
			5011	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	0.00	10,000.00	10,000.00	LF	0.00	\$2.52	\$0.00
Project J5P3409 - Total Value Posted to Date as of Report Generated Date											\$5,627,301.04	
210917-D07 Overall - Total Value Posted to Date as of Report Generated Date											\$5,627,301.04	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 5, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J5P3409

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments			
0200	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	7/18/22	7/20/22	395.36	TONS	196.08 - 199.692 139.25 - 141.647	139.250		142.170					
			7/19/22	7/21/22	409.90	TONS	Median Crossovers and tapers from Quarry to Ammo Alley	142.100		144.568					
			7/20/22	7/21/22	351.86	TONS	Entrances from Ammo Alley to Claysville Rt. Doesn't include Westbrook 141.617 - 144.536 193.922 - 195.609	22							
			7/21/22	7/22/22	375.81	TONS	196.152 - 201.451 136.289 - 139.327	22							
			7/22/22	7/25/22	113.74	TONS	201.451 136.289 Truck apron at Liberty lane got finished this night	22							
			7/29/22	8/3/22	-20.57	TONS		22							This is to take off for an error that was made on 7-126-22. Asphalt roadway report 019
			8/3/22		-19.68	TONS		22							This is to take off for an error that was made on 6-16-22. Asphalt roadway report 0004
			8/3/22		3.00	TONS		22							This is to give back on an error that was made on 7-11-22. Asphalt roadway report 018
8/1/22	8/2/22	1,556.09	TONS	NB 63 Driving Lane	207.714		205.530					First night we started on the northern section			
0250	4071007	TACK COAT - LOW OR NON-TRACKING	7/18/22	7/20/22	459.00	GAL	196.08 - 199.692 139.25 - 141.647	139.250		142.170					
			7/19/22	7/21/22	464.00	GAL	Median Crossovers and tapers from Quarry to Ammo Alley	142.100		144.568					
			7/20/22	7/21/22	493.00	GAL	Entrances from Ammo Alley to Claysville Rt. Doesn't include Westbrook 141.617 - 144.536 193.922 - 195.609	22							
			7/21/22	7/22/22	512.00	GAL	196.152 - 201.451 136.289 - 139.327	22							
			7/22/22	7/25/22	135.00	GAL	201.451 136.289 Truck apron at Liberty lane got finished this night	22							
			8/1/22	8/2/22	1,619.00	GAL	NB 63 Driving Lane	207.714		205.090					First night we started on the northern section
0260	4099905	MISC. SCRUB SEAL	7/29/22	8/3/22	64,114.45	SOYD	192.611 - 193.379 193.429 - 205.209	192.611		205.209					
0310	6131010	FURN & PLACE CONC MATL FOR FULL DEPTH	7/18/22	7/20/22	166.90	SQYD	SB Rt. 63 Passing Lane	125.692		127.062					
			7/19/22	7/21/22	166.90	SQYD	SB 63	125.692		127.062					
			7/25/22	8/2/22	33.30	SOYD	2 Patches 126.968 126.982	22							
0330	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	7/18/22	7/20/22	428.00	LF		125.692		127.062					
			7/19/22	7/21/22	428.00	LF	SB 63	125.692		127.062					
			7/25/22	8/2/22	48.00	LF	2 Patches 126.968 126.982	22							
0340	6131015	DOWEL BAR (DRILLING, FURNISHING AND INST	7/18/22	7/20/22	350.00	EA	SB 63	125.692		127.062					
			7/19/22	7/21/22	340.00	EA	SB 63	125.692		127.062					
			7/25/22	8/2/22	40.00	EA	2 Patches 126.968 126.982	22							
0350	6131017	DOWEL BAR (FURNISH AND INSTALL WITH BASK	7/19/22	7/21/22	12.00	EA	SB 63	125.692		127.062					
0360	6131018	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	7/19/22	7/21/22	8.00	EA	SB 63	125.692		127.062					
0380	6139911	MISC.	7/18/22	7/20/22	5,660.00	LB	Rt. WW NB off ramp	0.156		0.243					
			7/19/22	7/21/22	1,800.00	LB	NB on-ramp from Rt. WW	0.0138		0.1344					
			7/21/22		4,880.00	LB	SB on-ramp from Rt. WW	0.0010		0.1326					
			7/20/22	7/21/22	7,460.00	LB	SB off ramp from 63 to WW NB on ramp from WW to 63	22							
			7/21/22	7/22/22	7,595.00	LB	NB off ramp to Stadium Blvd. SB on ramp to Rt. 63	22							
7/22/22	7/25/22	7,460.00	LB	SB Off Ramp to Stadium Blvd.	22										
0410	6161025	CHANNELIZER (TRIM LINE)	7/18/22	7/20/22	3.00	EA	South of Ashland, South of AC exit (SB), RT. WW off ramp (NB)	22					Additional for paving, partial depth repair, and full depth pavement repair		
0440	6161040	FLASHING ARROW PANEL	7/18/22	7/20/22	1.00	EA	South of Ashland, South of AC exit (SB), RT. WW off ramp (NB)	22					Additional for paving, partial depth repair, and full depth pavement repair		
0600	6221001	COLDMILLING BIT, PAVT FOR REM OF SURF.	7/18/22	7/20/22	4,523.00	SQYD	196.08 - 199.692 139.25 - 141.647	22							
			7/19/22	7/21/22	4,916.04	SQYD	Median Crossovers and tapers from Quarry to Ammo Alley	142.100		144.568					
			7/20/22	7/21/22	2,400.00	SQYD	Entrances from Ammo Alley to Claysville Rt. Doesn't include Westbrook 141.617 - 144.536 193.922 - 195.609								
			7/21/22	7/22/22	3,756.00	SQYD	196.152 - 201.451 136.289 - 139.327	22							
			7/22/22	7/25/22	633.00	SQYD	201.451 136.289 Truck apron at Liberty lane got finished this night	22							
			7/29/22	8/3/22	-330,000.00	SQYD		22							This is to fix an error that was messed up on 7-8-22. On that date 31,454.72 was supposed to be entered, instead 361,454.72 was entered. This was a difference of -330,000. This reduction of -330,000 will be to fix that error. See supporting documentation for Estimate 0009 for further detail.
8/1/22	8/2/22	17,297.28	SQYD	NB 63 Driving Lane	207.714		205.090					First night we started on the northern section			
0640	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	7/26/22	7/28/22	626.16	STA	SB 63 Outside Shoulder	133.423		145.282					
			7/28/22		665.65	STA	NB 63 Outside Shoulder	192.602		205.209					
			8/1/22	8/2/22	648.17	STA	SB 63 Inside Shoulder	133.024		145.300					
			8/2/22		659.37	STA	NB 63 Inside Shoulder	192.602		205.090					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Aug 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3409	0150	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Price FUEL		8	Jul 17, 2022	SYSTEM	\$653.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				<b>- Total</b>					\$653.24		
				<b>Price FUEL - Total</b>					\$653.24		
	<b>0150 - Total</b>							\$653.24			
	0200	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Material			7	Jul 1, 2022	SYSTEM	\$2,067,627.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						7	Jul 1, 2022	SYSTEM	(\$2,067,627.22)		
						8	Jul 17, 2022	SYSTEM	\$2,769,770.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						8	Jul 17, 2022	SYSTEM	(\$2,769,770.38)		
						9	Aug 3, 2022	SYSTEM	\$2,968,342.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						9	Aug 3, 2022	SYSTEM	(\$2,968,342.83)		
				<b>- Total</b>					\$0.00		
				<b>Material - Total</b>					\$0.00		
				Other Item Adjustment	ACAD		6	Jun 17, 2022	hakej1	\$42,521.57	AC Adjustment - Asphalt
							7	Jul 1, 2022	hakej1	\$211,111.32	AC price adjustment
							8	Jul 17, 2022	hakej1	\$101,549.40	AC adjustment for the first period of July 2022
							9	Aug 3, 2022	hakej1	\$28,719.09	This is the AC Adjustment for Estimate 0009
							9	Aug 3, 2022	hakej1	\$888.11	This is the AC Adjustment for quantities 55.62 Tons and 42.27 Tons that is to fix an error that was missed on Estimate 0008. This is for a total of 97.89 tons.
				<b>ACAD - Total</b>					\$384,789.49		
				<b>Other Item Adjustment - Total</b>					\$384,789.49		
				Price FUEL		6	Jun 17, 2022	SYSTEM	\$48,616.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						7	Jul 1, 2022	SYSTEM	\$21,830.57	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
						7	Jul 1, 2022	SYSTEM	\$219,541.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
		8	Jul 17, 2022		SYSTEM	\$74,693.80	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
		9	Aug 3, 2022		SYSTEM	\$21,124.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
	<b>- Total</b>					\$385,806.48					
<b>Price FUEL - Total</b>					\$385,806.48						
<b>0200 - Total</b>						\$770,595.97					
0250	TACK COAT - LOW OR NON-TRACKING	Material		6	Jun 17, 2022	SYSTEM	\$18,486.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				6	Jun 17, 2022	SYSTEM	(\$18,486.00)				
			<b>- Total</b>					\$0.00			
<b>Material - Total</b>					\$0.00						
<b>0250 - Total</b>						\$0.00					
0260	MISC. SCRUB SEAL	Material		9	Aug 3, 2022	SYSTEM	\$98,095.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				9	Aug 3, 2022	SYSTEM	(\$98,095.11)				
			<b>- Total</b>					\$0.00			
<b>Material - Total</b>					\$0.00						



## Line Item Adjustments by Estimate

Aug 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3409	<b>0260 - Total</b>							<b>\$0.00</b>		
	0270	MISC.	Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$272,580.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			<b>- Total</b>					<b>\$272,580.00</b>		
			<b>Construction Stockpile STMI - Total</b>							<b>\$272,580.00</b>
	<b>0270 - Total</b>							<b>\$272,580.00</b>		
	0310	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		5	Jun 2, 2022	SYSTEM	\$21,662.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Jun 2, 2022	SYSTEM	(\$21,662.10)		
					6	Jun 17, 2022	SYSTEM	\$107,927.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	Jun 17, 2022	SYSTEM	(\$107,927.10)		
					7	Jul 1, 2022	SYSTEM	\$187,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user hakej1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					7	Jul 1, 2022	SYSTEM	(\$187,866.00)		
					8	Jul 17, 2022	SYSTEM	(\$359,650.50)		
			<b>- Total</b>					<b>(\$359,650.50)</b>		
			<b>Material - Total</b>							<b>(\$359,650.50)</b>
			MaterialCredit		9	Aug 3, 2022	SYSTEM	\$359,650.50		
			<b>- Total</b>					<b>\$359,650.50</b>		
			<b>MaterialCredit - Total</b>							<b>\$359,650.50</b>
			Overrun	Overrun	9	Aug 3, 2022	SYSTEM	(\$39,831.00)		
			<b>Overrun - Total</b>					<b>(\$39,831.00)</b>		
			<b>Overrun - Total</b>							<b>(\$39,831.00)</b>
	<b>0310 - Total</b>							<b>(\$39,831.00)</b>		
	0340	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		5	Jun 2, 2022	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Jun 2, 2022	SYSTEM	(\$1,000.00)		
					6	Jun 17, 2022	SYSTEM	\$4,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					6	Jun 17, 2022	SYSTEM	(\$4,795.00)		
					7	Jul 1, 2022	SYSTEM	\$8,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user hakej1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					7	Jul 1, 2022	SYSTEM	(\$8,495.00)		
					8	Jul 17, 2022	SYSTEM	(\$17,775.00)		
			<b>- Total</b>					<b>(\$17,775.00)</b>		
			<b>Material - Total</b>							<b>(\$17,775.00)</b>
			MaterialCredit		9	Aug 3, 2022	SYSTEM	\$17,775.00		
			<b>- Total</b>					<b>\$17,775.00</b>		
			<b>MaterialCredit - Total</b>							<b>\$17,775.00</b>
			Overrun	Overrun	9	Aug 3, 2022	SYSTEM	(\$3,235.00)		
			<b>Overrun - Total</b>					<b>(\$3,235.00)</b>		
			<b>Overrun - Total</b>							<b>(\$3,235.00)</b>
	<b>0340 - Total</b>							<b>(\$3,235.00)</b>		



## Line Item Adjustments by Estimate

Aug 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3409	0350	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		9	Aug 3, 2022	SYSTEM	\$60.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user hakej1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					9	Aug 3, 2022	SYSTEM	(\$60.00)			
				- Total						\$0.00	
		Material - Total						\$0.00			
		0350 - Total						\$0.00			
	0360	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		9	Aug 3, 2022	SYSTEM	\$40.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user hakej1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					9	Aug 3, 2022	SYSTEM	(\$40.00)			
				- Total						\$0.00	
		Material - Total						\$0.00			
		0360 - Total						\$0.00			
	0540	6 IN. WHITE HIGH BUILD WATERBORNE PAINT	Material		8	Jul 17, 2022	SYSTEM	(\$6,705.60)			
					- Total					(\$6,705.60)	
				Material - Total						(\$6,705.60)	
			MaterialCredit		9	Aug 3, 2022	SYSTEM	\$6,705.60			
				- Total						\$6,705.60	
		MaterialCredit - Total						\$6,705.60			
		0540 - Total						\$0.00			
	0730	MGS GUARDRAIL	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$23,494.95)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					3	May 2, 2022	SYSTEM	(\$53,811.01)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					4	May 16, 2022	SYSTEM	(\$45,474.10)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				5	Jun 2, 2022	SYSTEM	(\$53,811.01)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				6	Jun 17, 2022	SYSTEM	(\$43,200.39)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				7	Jul 1, 2022	SYSTEM	(\$32,328.29)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						(\$252,119.75)	
			Construction Stockpile - Total						(\$252,119.75)		
			Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$252,119.75	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total						\$252,119.75		
	Construction Stockpile STMI - Total						\$252,119.75				
	0730 - Total						\$0.00				
0740	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$6,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				4	May 16, 2022	SYSTEM	(\$2,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				5	Jun 2, 2022	SYSTEM	(\$2,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				6	Jun 17, 2022	SYSTEM	(\$4,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				7	Jul 1, 2022	SYSTEM	(\$16,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						(\$31,500.00)		
			Construction Stockpile - Total						(\$31,500.00)		
			Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$31,500.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total						\$31,500.00				
	Construction Stockpile STMI - Total						\$31,500.00				



## Line Item Adjustments by Estimate

Aug 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J5P3409	<b>0740 - Total</b>							<b>\$0.00</b>			
	0750	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile		4	May 16, 2022	SYSTEM	(\$1,110.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					8	Jul 17, 2022	SYSTEM	(\$2,220.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>				<b>(\$3,330.00)</b>		
					<b>Construction Stockpile - Total</b>				<b>(\$3,330.00)</b>		
					Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$3,330.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						<b>- Total</b>			<b>\$3,330.00</b>		
			<b>Construction Stockpile STMI - Total</b>				<b>\$3,330.00</b>				
	<b>0750 - Total</b>							<b>\$0.00</b>			
	0760	MGS LONG SPAN GUARDRAIL SECTION	Construction Stockpile		4	May 16, 2022	SYSTEM	(\$1,980.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>				<b>(\$1,980.00)</b>		
					<b>Construction Stockpile - Total</b>				<b>(\$1,980.00)</b>		
					Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$1,980.00	Payment Estimate Item Adjustment generated Stockpile Transaction
						<b>- Total</b>			<b>\$1,980.00</b>		
					<b>Construction Stockpile STMI - Total</b>				<b>\$1,980.00</b>		
			Material		4	May 16, 2022	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	May 16, 2022	SYSTEM	(\$3,600.00)			
				<b>- Total</b>				<b>\$0.00</b>			
			<b>Material - Total</b>				<b>\$0.00</b>				
	<b>0760 - Total</b>							<b>\$0.00</b>			
	0780	MGS END ANCHOR	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					3	May 2, 2022	SYSTEM	(\$4,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					4	May 16, 2022	SYSTEM	(\$2,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					5	Jun 2, 2022	SYSTEM	(\$2,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					6	Jun 17, 2022	SYSTEM	(\$1,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Jul 1, 2022	SYSTEM	(\$850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						<b>- Total</b>				<b>(\$12,750.00)</b>	
					<b>Construction Stockpile - Total</b>				<b>(\$12,750.00)</b>		
			Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$15,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>			<b>\$15,300.00</b>				
			<b>Construction Stockpile STMI - Total</b>				<b>\$15,300.00</b>				
	<b>0780 - Total</b>							<b>\$2,550.00</b>			
	0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 18, 2022	SYSTEM	(\$7,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					3	May 2, 2022	SYSTEM	(\$9,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					4	May 16, 2022	SYSTEM	(\$11,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					5	Jun 2, 2022	SYSTEM	(\$7,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					6	Jun 17, 2022	SYSTEM	(\$7,800.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Jul 1, 2022	SYSTEM	(\$13,650.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					<b>- Total</b>				<b>(\$58,500.00)</b>		



## Line Item Adjustments by Estimate

Aug 5, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5P3409	0790	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile - Total					(\$58,500.00)		
			Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$62,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$62,400.00	
			Construction Stockpile STMI - Total						\$62,400.00	
			0790 - Total						\$3,900.00	
	0800	TYPE B CRASHWORTHY END TERMINAL	Construction Stockpile		8	Jul 17, 2022	SYSTEM	(\$6,920.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						(\$6,920.00)	
			Construction Stockpile - Total						(\$6,920.00)	
			Construction Stockpile STMI		1	Apr 4, 2022	SYSTEM	\$6,920.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total						\$6,920.00	
			Construction Stockpile STMI - Total						\$6,920.00	
			0800 - Total						\$0.00	
	0980	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$526.50	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$526.50		
			Construction Stockpile STMI - Total						\$526.50	
	0980 - Total						\$526.50			
	0990	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$761.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$761.60		
			Construction Stockpile STMI - Total						\$761.60	
	0990 - Total						\$761.60			
	1000	POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$323.76	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total					\$323.76		
			Construction Stockpile STMI - Total						\$323.76	
1000 - Total						\$323.76				
1010	MISC.	Construction Stockpile STMI		5	Jun 2, 2022	SYSTEM	\$13,137.60	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total					\$13,137.60			
		Construction Stockpile STMI - Total						\$13,137.60		
1010 - Total						\$13,137.60				
5007	MGS DOUBLE FACED GUARDRAIL	Material		8	Jul 17, 2022	SYSTEM	(\$2,500.00)			
		- Total					(\$2,500.00)			
		Material - Total						(\$2,500.00)		
		MaterialCredit		9	Aug 3, 2022	SYSTEM	\$2,500.00			
		- Total						\$2,500.00		
MaterialCredit - Total						\$2,500.00				
5007 - Total						\$0.00				
J5P3409 - Total						\$1,021,962.67				
Overall - Total						\$1,021,962.67				