



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2022

Pay Estimate Created Date: September 2, 2022

<b>Progress Estimate Number</b> 19	<b>Contract ID</b> 210917-F05 <b>Prime Contractor</b> Gershenson Construction Co., Inc.	<b>Pay Period Start</b> August 16, 2022 <b>Pay Period End</b> September 1, 2022	<b>Original Contract Amount</b> \$20,572,414.09 <b>Net Change Order Amount</b> \$93,927.30 <b>Current Contract Amount</b> \$20,666,341.39
---------------------------------------	--	--	---

Approval Date		By User
September 3, 2022	Generated and Approved (and should be considered Draft) at the Project Office Level by	gummer1
September 3, 2022	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gummer1
September 6, 2022	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2023	September 1, 2023		35.16%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 6, 2021	October 6, 2021	
Letting Date	September 17, 2021	September 17, 2021	
Notice to Proceed Date	November 8, 2021	November 8, 2021	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
210917-F05			
Total Posted Items Pay	\$670,026.67	\$6,595,814.08	\$7,265,840.75
Gross Item Adjustments	(\$30,433.40)	\$373,275.92	\$342,842.52
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$6,969,090.00	\$7,608,683.27
<b>Contract Total Payable This Estimate:</b>	<b>\$639,593.27</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3418	0030	2031000	CLASS A EXCAVATION	CUYD	\$9.500	4,500	\$42,750.00
	0050	2036000	COMPACTING EMBANKMENT	CUYD	\$7.500	4,500	\$33,750.00
	0400	6143014	MANHOLE FRAME AND COVER, TYPE 4	EA	\$252.500	1	\$252.50
	0630	7261018	18 IN. PIPE GROUP A	LF	\$68.000	287	\$19,516.00
	0700	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	FT	\$460.000	8	\$3,680.00
	0840	8061005	ROCK DITCH CHECK	LF	\$10.750	219	\$2,354.25
	0970	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	SQYD	\$55.760	281.1	\$15,674.14
	0980	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	SQYD	\$58.620	6,104.2	\$357,828.20
	1030	5021340	TYPE A2 SHOULDER	SQYD	\$40.500	404.6	\$16,386.30
	5021	1094000	FORCE ACCOUNT	EA	\$1.000	35,209.78	\$35,209.78
<b>Project J6P3418 - Total</b>							<b>\$527,401.17</b>
J6S3600	2680	2031000	CLASS A EXCAVATION	CUYD	\$14.000	5,606	\$78,484.00
	2710	2051010	MODIFIED SUBGRADE	SQYD	\$2.000	303	\$606.00
	3100	8061019	SILT FENCE	LF	\$2.100	775	\$1,627.50
	3170	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	SQYD	\$60.000	1,031.8	\$61,908.00
<b>Project J6S3600 - Total</b>							<b>\$142,625.50</b>
<b>Overall - Total</b>							<b>\$670,026.67</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

Revision 4/1/2020



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on September 7, 2022

Pay Estimate Created Date: September 2, 2022

<b>Progress Estimate Number</b> 19	<b>Contract ID</b> 210917-F05 <b>Prime Contractor</b> Gershenson Construction Co., Inc.	<b>Pay Period Start</b> August 16, 2022 <b>Pay Period End</b> September 1, 2022	<b>Original Contract Amount</b> \$20,572,414.09 <b>Net Change Order Amount</b> \$93,927.30 <b>Current Contract Amount</b> \$20,666,341.39
---------------------------------------	--	--	---

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6P3418	0470	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.38000 - 21.38000, 'is applied (if non-zero).	25	\$21.38	\$534.50
	0970	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,185.26)
	0980	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$25,785.17)
	0980	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-10,191.5	\$58.62	(\$597,425.73)
	0980	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	10,191.5	\$58.62	\$597,425.73
	1830	MISC.	Material	Credit		9	\$2,202.00	\$19,818.00
	1830	MISC.	Material			-9	\$2,202.00	(\$19,818.00)
	1840	MISC.	Material	Credit		5	\$265.00	\$1,325.00
	1840	MISC.	Material			-5	\$265.00	(\$1,325.00)
J6S3600	2740	PIPE COLLAR, TYPE A	Material			-2	\$800.00	(\$1,600.00)
	2740	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	2	\$800.00	\$1,600.00
	2855	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.96000 - 31.96000, 'is applied (if non-zero).	110	\$31.96	\$3,515.60
	3180	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-414.4	\$18.13	(\$7,513.07)
<b>Total</b>								<b>(\$30,433.40)</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on September 7, 2022

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6P3418	FAS S502(45)	Grading, Pavement, Bridge Rehab, and Wall	94	ST CHARLES	at Rte 94/364 and Muegge Road
J6S3304	FAF-94-1(34)	Resurface	94	ST CHARLES	from Rte 364 to I-70
J6S3600	STP-5673(602)	Grading and Pavement	94	ST CHARLES	from Pralle lane to Shermann Drive

Totals by Job Numbers				
J6P3418		This Estimate	Previous	To Date
	Posted Item Pay	\$527,401.17	\$5,967,632.71	\$6,495,033.88
	Gross Item Adjustments	(\$26,435.93)	\$344,874.75	\$318,438.82
	<b>Gross Item Pay</b>	<b>\$500,965.24</b>	<b>\$6,312,507.46</b>	<b>\$6,813,472.70</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3304		This Estimate	Previous	To Date
	Posted Item Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$0.00	\$19,021.52	\$19,021.52
	<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$19,021.52</b>	<b>\$19,021.52</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
J6S3600		This Estimate	Previous	To Date
	Posted Item Pay	\$142,625.50	\$628,181.37	\$770,806.87
	Gross Item Adjustments	(\$3,997.47)	\$9,379.65	\$5,382.18
	<b>Gross Item Pay</b>	<b>\$138,628.03</b>	<b>\$637,561.02</b>	<b>\$776,189.05</b>
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 7, 2022

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 5021333, Project Item Line Number 0980, Material Set 502133396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Awaiting review and approval by MoDOT Materials	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 5021333, Project Item Line Number 0980, Material Set 502133396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Awaiting review and approval by MoDOT Materials	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 5021333, Project Item Line Number 0980, Material Set 502133396, Material 0501CCPARA - Concrete, Pavement & Deck Repair w/Air, Acceptance Action Generic 0501CCPARA is insufficient.	Awaiting MoDOT Materials to remove pavement repair mix from line item	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3600, Item 6044011, Project Item Line Number 2740, Material Set 604401196, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Awaiting 28 day breaks	burnww2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3600, Item 6092011, Project Item Line Number 3180, Material Set 609201196, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Awaiting 28 day break results from QC	burnww2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 9109902, Project Item Line Number 1830, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Awaiting certification and inspection from contractor	burnww2	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J6P3418, Item 9109902, Project Item Line Number 1840, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Awaiting certification from contractor	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6P3418, Project Item Line Number 0660, Contract Line Item Number 0660, Item 7261030, Minor Item.	Change Order forthcoming	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6S3600, Project Item Line Number 2980, Contract Line Item Number 2980, Item 7261018, Minor Item.	Change Order forthcoming	burnww2	Acknowledged
Estimate Exception Type: Item Overrun: Contract 210917-F05, Contract Project J6S3600, Project Item Line Number 3040, Contract Line Item Number 3040, Item 7320618A, Minor Item.	Change Order forthcoming	burnww2	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0001	0010	2013000	CLEARING AND GRUBBING	14.00	0.00	14.00	ACRE	8.70	\$20,000.00	\$174,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.60	\$500,000.00	\$300,000.00
		0001	0030	2031000	CLASS A EXCAVATION	119,382.00	-475.00	118,907.00	CUYD	32,918.00	\$9.50	\$312,721.00
		0001	0040	2035500	EMBANKMENT IN PLACE	125,036.00	0.00	125,036.00	CUYD	121,738.30	\$13.00	\$1,582,597.90
		0001	0050	2036000	COMPACTING EMBANKMENT	101,475.00	0.00	101,475.00	CUYD	20,042.00	\$7.50	\$150,315.00
		0001	0070	2051010	MODIFIED SUBGRADE	7,000.00	0.00	7,000.00	SQYD	124.00	\$2.00	\$248.00
		0001	0075	2142000	FURNISHING ROCK FILL	2,019.00	2,319.00	4,338.00	CUYD	4,338.00	\$26.60	\$115,390.80
		0001	0077	2143000	PLACING ROCK FILL	2,019.00	2,319.00	4,338.00	CUYD	4,338.00	\$10.59	\$45,939.42
		0001	0080	2153000	SHAPING SLOPES, CLASS III	7.00	0.00	7.00	100F	0.00	\$900.00	\$0.00
		0001	0090	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,018.00	0.00	1,018.00	SQYD	0.00	\$10.00	\$0.00
		0001	0100	5041000	CONCRETE APPROACH PAVEMENT	768.40	0.00	768.40	SQYD	0.00	\$83.00	\$0.00
		0001	0110	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
		0001	0120	6071012A	CHAIN-LINK FENCE (60 IN.)	641.00	-60.00	581.00	LF	0.00	\$28.00	\$0.00
		0001	0130	6071101	MODIFIED CONCRETE GUTTER TYPE A	641.00	-615.00	26.00	LF	0.00	\$68.00	\$0.00
		0001	0140	6083008	8 IN. CONCRETE MEDIAN STRIP	1,219.60	0.00	1,219.60	SQYD	0.00	\$60.00	\$0.00
		0001	0150	6085008	PAVED APPROACH, 8 IN.	290.40	0.00	290.40	SQYD	0.00	\$55.00	\$0.00
		0001	0160	6091041	CONCRETE GUTTER TYPE A	31.00	0.00	31.00	LF	0.00	\$80.00	\$0.00
		0001	0170	6091052	CURB AND GUTTER TYPE B	825.00	0.00	825.00	LF	0.00	\$32.00	\$0.00
		0001	0180	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	112.00	0.00	112.00	LF	0.00	\$20.00	\$0.00
		0001	0190	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	172.00	0.00	172.00	CUYD	0.00	\$47.00	\$0.00
		0001	0200	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	584.00	0.00	584.00	CUYD	32.00	\$47.00	\$1,504.00
		0001	0210	6096040A	FURNISHING TYPE 4 ROCK DITCH LINER	4,505.00	0.00	4,505.00	CUYD	0.00	\$47.00	\$0.00
		0001	0220	6096042	PLACING TYPE 2 ROCK DITCH LINER	172.00	0.00	172.00	CUYD	0.00	\$21.00	\$0.00
		0001	0230	6096043	PLACING TYPE 3 ROCK DITCH LINER	584.00	0.00	584.00	CUYD	32.00	\$20.00	\$640.00
		0001	0240	6096044	PLACING TYPE 4 ROCK DITCH LINER	4,505.00	0.00	4,505.00	CUYD	0.00	\$17.00	\$0.00
		0001	0250	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	2,065.00	0.00	2,065.00	CUYD	0.00	\$40.00	\$0.00
		0001	0260	6097000	ROCK LINING	455.00	-8.00	447.00	CUYD	18.00	\$71.00	\$1,278.00
		0001	0270	6113010	FURNISHING TYPE 1 ROCK BLANKET	391.00	719.00	1,110.00	CUYD	0.00	\$43.00	\$0.00
		0001	0280	6113020	FURNISHING TYPE 2 ROCK BLANKET	870.00	-636.00	234.00	CUYD	0.00	\$43.00	\$0.00
		0001	0290	6113030	PLACING TYPE 1 ROCK BLANKET	391.00	719.00	1,110.00	CUYD	0.00	\$18.00	\$0.00
		0001	0300	6113040	PLACING TYPE 2 ROCK BLANKET	870.00	-636.00	234.00	CUYD	0.00	\$18.00	\$0.00
		0001	0310	6116010A	SLOPE PROTECTION	278.00	402.00	680.00	SQYD	0.00	\$63.00	\$0.00
		0001	0320	6122008	IMPACT ATTENUATOR 40 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	0.00	\$1,955.00	\$0.00
		0001	0330	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	3.00	0.00	3.00	EA	2.00	\$1,998.00	\$3,996.00
		0001	0340	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	5.00	0.00	5.00	EA	5.00	\$2,968.00	\$14,840.00
		0001	0350	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0001	0360	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	14.00	-1.00	13.00	EA	6.00	\$2,611.90	\$15,671.40
		0001	0370	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	3.00	0.00	3.00	EA	0.00	\$933.25	\$0.00
		0001	0380	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	17.00	0.00	17.00	EA	0.00	\$1,256.46	\$0.00
		0001	0390	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	5.00	-1.00	4.00	EA	0.00	\$414.11	\$0.00
		0001	0400	6143014	MANHOLE FRAME AND COVER, TYPE 4	6.00	2.00	8.00	EA	4.00	\$252.50	\$1,010.00
		0001	0410	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$106,759.00	\$53,379.50
		0001	0420	6169901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.35	\$17,400.00	\$6,090.00
		0001	0430	6169902	MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	11.00	0.00	11.00	EA	5.00	\$3,200.00	\$16,000.00
		0001	0440	6173000	CONCRETE TRAFFIC BARRIER, TYPE C	434.00	0.00	434.00	LF	0.00	\$90.00	\$0.00
		0001	0450	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	249.00	-249.00	0.00	LF	0.00	\$135.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0001	0460	6173102	CONCRETE TRAFFIC BARRIER, TYPE D (RETAINING WALL)	573.00	-395.00	178.00	LF	0.00	\$135.00	\$0.00
		0001	0470	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	400.00	62.50	462.50	LF	462.50	\$21.38	\$9,888.25
		0001	0480	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	5,500.00	-25.00	5,475.00	LF	4,846.00	\$31.96	\$154,878.16
		0001	0490	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2,130.00	0.00	2,130.00	LF	518.00	\$8.86	\$4,589.48
		0001	0500	6181000	MOBILIZATION	1.00	-1.00	0.00	LS	0.00	\$700,000.00	\$0.00
		0001	0501	6181000	MOBILIZATION	0.00	1.00	1.00	LS	0.75	\$580,130.00	\$435,097.50
		0001	0510	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	62.00	0.00	62.00	LF	0.00	\$25.00	\$0.00
		0001	0520	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	63.00	0.00	63.00	LF	0.00	\$25.00	\$0.00
		0001	0530	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	0.00	\$270.00	\$0.00
		0001	0540	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	3.00	EA	0.00	\$450.00	\$0.00
		0001	0550	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	26,748.00	0.00	26,748.00	LF	0.00	\$0.22	\$0.00
		0001	0560	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	13,794.00	0.00	13,794.00	LF	0.00	\$0.23	\$0.00
		0001	0570	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4,433.00	0.00	4,433.00	LF	0.00	\$1.00	\$0.00
		0001	0575	6240104A	SEPARATION GEOTEXTILE	1,438.00	69.00	1,507.00	SQYD	1,507.00	\$2.11	\$3,179.77
		0001	0580	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	6,325.00	0.00	6,325.00	SQYD	0.00	\$2.00	\$0.00
		0001	0590	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$85,000.00	\$42,500.00
		0001	0600	7034001	CLASS B-1 CONCRETE	14.00	13.00	27.00	CUYD	0.00	\$878.01	\$0.00
		0001	0610	7061000	REINFORCING STEEL	1,270.00	966.00	2,236.00	LB	0.00	\$2.27	\$0.00
		0001	0612	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	-1.00	0.00	LS	0.00	\$7,000.00	\$0.00
		0001	0615	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	-1.00	0.00	LS	0.00	\$3,000.00	\$0.00
		0001	0617	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	5,775.00	-5,775.00	0.00	SQFT	0.00	\$70.00	\$0.00
		0001	0620	7261012	12 IN. PIPE GROUP A	1,010.00	-218.00	792.00	LF	423.00	\$48.00	\$20,304.00
		0001	0630	7261018	18 IN. PIPE GROUP A	748.00	0.00	748.00	LF	586.00	\$68.00	\$39,848.00
		0001	0640	7261021	21 IN. PIPE GROUP A	28.00	0.00	28.00	LF	28.00	\$85.00	\$2,380.00
		0001	0650	7261024	24 IN. PIPE GROUP A	1,129.00	244.00	1,373.00	LF	202.00	\$95.00	\$19,190.00
		0001	0660	7261030	30 IN. PIPE GROUP A	1,057.00	-268.00	789.00	LF	1,001.00	\$124.00	\$124,124.00
		0001	0670	7261036	36 IN. PIPE GROUP A	326.00	0.00	326.00	LF	8.00	\$125.00	\$1,000.00
		0001	0680	7265018	JACKED 18 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	97.00	0.00	97.00	LF	0.00	\$550.00	\$0.00
		0001	0690	7265024	JACKED 24 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	85.00	0.00	85.00	LF	0.00	\$778.00	\$0.00
		0001	0700	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	36.00	8.00	44.00	FT	21.00	\$460.00	\$9,660.00
		0001	0710	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	76.00	-1.00	75.00	FT	18.00	\$400.00	\$7,200.00
		0001	0720	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	12.00	-12.00	0.00	FT	0.00	\$580.00	\$0.00
		0001	0730	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	17.00	0.00	17.00	FT	0.00	\$316.00	\$0.00
		0001	0740	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	106.00	-5.00	101.00	FT	13.00	\$343.00	\$4,459.00
		0001	0750	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	89.00	-12.00	77.00	FT	32.00	\$405.00	\$12,960.00
		0001	0760	7319913	MISC.MSD PRECAST CONCRETE AREA INLET	14.00	0.00	14.00	FT	14.00	\$370.00	\$5,180.00
		0001	0770	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	7.00	-1.00	6.00	EA	0.00	\$800.00	\$0.00
		0001	0780	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	6.00	0.00	6.00	EA	4.00	\$1,000.00	\$4,000.00
		0001	0790	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	8.00	1.00	9.00	EA	5.00	\$1,200.00	\$6,000.00
		0001	0800	7320630A	30 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	4.00	0.00	4.00	EA	4.00	\$1,600.00	\$6,400.00
		0001	0810	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	3.00	0.00	3.00	EA	0.00	\$2,000.00	\$0.00
		0001	0820	8031000A	TURF TYPE TALL FESCUE SODDING	881.00	0.00	881.00	SQYD	0.00	\$15.50	\$0.00
		0001	0830	8051000A	SEEDING - COOL SEASON GRASSES	34.80	0.00	34.80	ACRE	0.90	\$2,250.00	\$2,025.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0001	0840	8061005	ROCK DITCH CHECK	2,661.00	0.00	2,661.00	LF	1,287.00	\$10.75	\$13,835.25
		0001	0850	8061007A	CURB INLET CHECK	28.00	0.00	28.00	EA	0.00	\$145.00	\$0.00
		0001	0860	8061016	SEDIMENT REMOVAL	284.00	0.00	284.00	CUYD	0.00	\$25.00	\$0.00
		0001	0870	8061019	SILT FENCE	11,722.00	0.00	11,722.00	LF	5,165.00	\$2.10	\$10,846.50
		0001	0880	8064128	TYPE 1 TURF REINFORCEMENT MAT	1,906.00	0.00	1,906.00	SQYD	0.00	\$4.20	\$0.00
		0001	0890	8064138	TYPE 2D EROSION CONTROL BLANKET	25,904.00	0.00	25,904.00	SQYD	0.00	\$1.70	\$0.00
		0003	0950	3030600	FURNISHING ROCK BASE MATERIAL	66,317.00	44.00	66,361.00	SQYD	17,274.60	\$9.86	\$170,327.56
		0003	0960	3030610A	PLACING ROCK BASE	66,317.00	44.00	66,361.00	SQYD	17,274.60	\$5.20	\$89,827.92
		0003	0970	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	24,335.90	42.00	24,377.90	SQYD	3,325.30	\$55.76	\$185,418.73
		0003	0980	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	18,256.30	0.00	18,256.30	SQYD	10,191.50	\$58.62	\$597,425.73
		0003	0990	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	494.00	0.00	494.00	LF	0.00	\$23.87	\$0.00
		0003	1000	6092031	CONCRETE CURB LOW PROFILE TYPE E	262.00	0.00	262.00	LF	229.00	\$20.00	\$4,580.00
		0005	1030	5021340	TYPE A2 SHOULDER	18,230.20	-19.00	18,211.20	SQYD	3,912.60	\$40.50	\$158,460.30
		0005	1040	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	42.20	0.00	42.20	STA	0.00	\$215.00	\$0.00
		0010	1050	6061010	GUARDRAIL TYPE A	387.00	0.00	387.00	LF	0.00	\$28.00	\$0.00
		0010	1060	6061060	MGS GUARDRAIL	5,169.00	-113.00	5,056.00	LF	0.00	\$30.00	\$0.00
		0010	1070	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,000.00	\$0.00
		0010	1080	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	5.00	2.00	7.00	EA	0.00	\$2,900.00	\$0.00
		0010	1090	6061074	MGS HEIGHT AND BLOCK TRANSITION	2.00	0.00	2.00	EA	0.00	\$800.00	\$0.00
		0010	1100	6061080	MGS END ANCHOR	9.00	0.00	9.00	EA	0.00	\$1,300.00	\$0.00
		0010	1110	6062204A	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (NEW CONSTRUCTION ONLY)	2.00	0.00	2.00	EA	0.00	\$2,600.00	\$0.00
		0010	1120	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	11.00	0.00	11.00	EA	0.00	\$3,000.00	\$0.00
		0010	1130	6063021	TYPE D CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$34,000.00	\$0.00
		0020	1140	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	670.00	0.00	670.00	LF	0.00	\$10.90	\$0.00
		0020	1150	9014003	CONDUIT, 3 IN. RIGID, PUSHED	940.00	0.00	940.00	LF	0.00	\$18.10	\$0.00
		0020	1160	9015020	TRENCHING TYPE II	6,790.00	0.00	6,790.00	LF	0.00	\$4.50	\$0.00
		0020	1170	9016110	PULL BOX, PREFORMED CLASS 1	21.00	0.00	21.00	EA	0.00	\$843.00	\$0.00
		0020	1180	9017006	CABLE, 6 AWG 1 CONDUCTOR	630.00	0.00	630.00	LF	0.00	\$1.90	\$0.00
		0020	1190	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,500.00	0.00	1,500.00	LF	0.00	\$1.20	\$0.00
		0020	1200	9017206	WIRE, 6 AWG, BARE NEUTRAL	320.00	0.00	320.00	LF	0.00	\$1.90	\$0.00
		0020	1210	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	9,100.00	0.00	9,100.00	LF	0.00	\$2.95	\$0.00
		0020	1220	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	11.00	0.00	11.00	EA	0.00	\$1,595.00	\$0.00
		0020	1230	9019902	MISC.45' TOP MOUNT POLE	15.00	0.00	15.00	EA	0.00	\$3,931.00	\$0.00
		0020	1240	9019902	MISC.HIGH MAST TOWER LIGHTING ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$87,252.00	\$0.00
		0020	1250	9019902	MISC.LED C TOP MOUNTED LUMINAIRE	15.00	0.00	15.00	EA	0.00	\$486.00	\$0.00
		0030	1260	9020113	SIGNAL HEAD, TYPE 3T	2.00	0.00	2.00	EA	0.00	\$678.00	\$0.00
		0030	1270	9020513	SIGNAL HEAD, TYPE 3B	6.00	0.00	6.00	EA	0.00	\$988.00	\$0.00
		0030	1280	9020833	SH-FLAT SHEET - SIGNAL SIGN	8.00	0.00	8.00	SQFT	0.00	\$39.00	\$0.00
		0030	1290	9020834	SIGNAL SIGN, MOUNTING HARDWARE	2.00	0.00	2.00	EA	0.00	\$237.00	\$0.00
		0030	1300	9022715	POST, SIGNAL 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	0.00	\$883.00	\$0.00
		0030	1310	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$9,437.00	\$0.00
		0030	1320	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	0.00	\$12,710.00	\$0.00
		0030	1330	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$10,438.00	\$0.00
		0030	1340	9024944	DETECTOR, VEHICLE INDUCTION LOOP (2 CHANNEL - RACK MOUNTED)	4.00	0.00	4.00	EA	0.00	\$127.00	\$0.00
		0030	1350	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	860.00	0.00	860.00	LF	0.00	\$11.70	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0030	1360	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	220.00	0.00	220.00	LF	0.00	\$16.00	\$0.00
		0030	1370	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	150.00	0.00	150.00	LF	0.00	\$10.50	\$0.00
		0030	1380	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	160.00	0.00	160.00	LF	0.00	\$27.55	\$0.00
		0030	1390	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	210.00	0.00	210.00	LF	0.00	\$1.20	\$0.00
		0030	1400	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	680.00	0.00	680.00	LF	0.00	\$1.50	\$0.00
		0030	1410	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,090.00	0.00	2,090.00	LF	0.00	\$1.90	\$0.00
		0030	1420	9028500	CABLE, LOOP DETECTOR, IN DUCT	610.00	0.00	610.00	LF	0.00	\$7.50	\$0.00
		0030	1430	9028510	CABLE, LOOP DETECTOR, LEAD-IN	5,400.00	0.00	5,400.00	LF	0.00	\$1.00	\$0.00
		0030	1440	9028810	PULL BOX, PREFORMED CLASS 1	5.00	0.00	5.00	EA	0.00	\$941.00	\$0.00
		0030	1450	9028811	PULL BOX, PREFORMED CLASS 2	3.00	0.00	3.00	EA	0.00	\$1,461.00	\$0.00
		0030	1460	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$2,157.00	\$0.00
		0030	1470	9029100	BASE, CONCRETE	8.70	0.00	8.70	CUYD	0.00	\$1,409.00	\$0.00
		0030	1480	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0030	1490	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	1.00	0.00	1.00	EA	0.00	\$2,511.00	\$0.00
		0030	1500	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	1.00	0.00	1.00	EA	0.00	\$850.00	\$0.00
		0030	1510	9029902	MISC.PAD MOUNTED 120/240V UNINTERRUPTIBLE POWER SUPPLY W/ BATTERY BACKUP UNIT	1.00	0.00	1.00	EA	0.00	\$13,200.00	\$0.00
		0030	1520	9029902	MISC.SL DISTRICT VIDEO DETECTION SYSTEM	2.00	0.00	2.00	EA	0.00	\$762.00	\$0.00
		0030	1530	9029903	MISC.CABLE, 12 AWG 2 CONDUCTOR, CONTROL	440.00	0.00	440.00	LF	0.00	\$1.50	\$0.00
		0030	1540	9029903	MISC.CABLE, VIDEO	480.00	0.00	480.00	LF	0.00	\$0.60	\$0.00
		0030	1550	9029903	MISC.CONDUIT, 3 IN., RIGID, IN TRENCH	240.00	0.00	240.00	LF	0.00	\$35.50	\$0.00
		0040	1560	9031010	CONCRETE FOOTINGS, EMBEDDED	18.00	0.00	18.00	CUYD	0.00	\$1,900.00	\$0.00
		0040	1570	9031020	CONCRETE FOOTINGS, BOLT DOWN	164.60	0.00	164.60	CUYD	27.20	\$1,800.00	\$48,960.00
		0040	1580	9031210	STRUCTURAL STEEL POSTS	3,690.00	0.00	3,690.00	LB	0.00	\$6.50	\$0.00
		0040	1590	9031220	PIPE POSTS	8,160.00	0.00	8,160.00	LB	0.00	\$7.50	\$0.00
		0040	1600	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	12.00	0.00	12.00	EA	0.00	\$100.00	\$0.00
		0040	1610	9031270A	2 IN. PSST POST - 12 GA.	44.00	0.00	44.00	LF	0.00	\$24.00	\$0.00
		0040	1620	9031273	POST ANCHOR FOR 2 IN. PSST - 7 GA.	9.00	0.00	9.00	LF	0.00	\$48.00	\$0.00
		0040	1630	9035004A	SH-FLAT SHEET	389.00	0.00	389.00	SQFT	0.00	\$24.00	\$0.00
		0040	1640	9035011A	ST-STRUCTURAL	2,698.00	0.00	2,698.00	SQFT	0.00	\$28.00	\$0.00
		0040	1650	9035069A	SHF-FLAT SHEET FLUORESCENT	408.00	0.00	408.00	SQFT	0.00	\$27.00	\$0.00
		0040	1660	9035071A	STF-STRUCTURAL FLUORESCENT	177.00	0.00	177.00	SQFT	0.00	\$30.00	\$0.00
		0040	1670	9039902	MISC.CANTILEVER SIGN TRUSS, 30 FT. - 0 IN.	1.00	0.00	1.00	EA	0.00	\$55,000.00	\$0.00
		0040	1680	9039902	MISC.OVERHEAD SIGN TRUSS, 53 FT. - 0 IN.	1.00	0.00	1.00	EA	0.00	\$62,000.00	\$0.00
		0040	1690	9039902	MISC.OVERHEAD SIGN TRUSS, 64 FT. - 8 IN.	1.00	0.00	1.00	EA	0.00	\$76,000.00	\$0.00
		0040	1700	9039902	MISC.OVERHEAD SIGN TRUSS, 69 FT. - 6 IN.	1.00	0.00	1.00	EA	0.00	\$75,000.00	\$0.00
		0040	1710	9039902	MISC.OVERHEAD SIGN TRUSS, 80 FT. - 0 IN.	1.00	0.00	1.00	EA	0.00	\$77,000.00	\$0.00
		0040	1720	9039902	MISC.REMOVE AND RELOCATE OVERHEAD SIGN TRUSS, 60 FT. - 6 IN.	1.00	0.00	1.00	EA	0.00	\$24,000.00	\$0.00
		0040	1730	9039902	MISC.REMOVE AND RELOCATE OVERHEAD SIGN TRUSS, 64 FT. - 8 IN.	1.00	0.00	1.00	EA	0.00	\$24,000.00	\$0.00
		0050	1740	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$955.00	\$0.00
		0050	1750	9109902	MISC.BURIED CABLE DRIVEABLE DELINEATOR	15.00	-2.00	13.00	EA	0.00	\$83.00	\$0.00
		0050	1760	9109902	MISC.CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$2,540.00	\$0.00
		0050	1770	9109902	MISC.FIBER OPTIC FUSION SPLICE	40.00	90.00	130.00	EA	110.00	\$112.00	\$12,320.00
		0050	1780	9109902	MISC.FIBER OPTIC JUMPER	6.00	0.00	6.00	EA	2.00	\$29.00	\$58.00
		0050	1790	9109902	MISC.FIBER OPTIC PIGTAIL	6.00	0.00	6.00	EA	2.00	\$17.00	\$34.00
		0050	1800	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$951.00	\$0.00
		0050	1810	9109902	MISC.INSTALL COMMUNICATION EQUIPMENT	1.00	0.00	1.00	EA	0.00	\$387.00	\$0.00





**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6P3418	0050	1820	9109902	MISC.INSTALL CONDUIT INTO EXISTING BOX	3.00	1.00	4.00	EA	3.00	\$655.00	\$1,965.00
		0050	1830	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD, PREFORMED CLASS 5	15.00	-2.00	13.00	EA	9.00	\$2,202.00	\$19,818.00
		0050	1840	9109902	MISC.WALL MOUNTED INTERCONNECT CENTER	2.00	3.00	5.00	EA	5.00	\$265.00	\$1,325.00
		0050	1850	9109903	MISC.CCTV CAMERA CABLE	170.00	0.00	170.00	LF	0.00	\$1.20	\$0.00
		0050	1860	9109903	MISC.CONDUIT, 2 IN., HDPE, DRILL	290.00	3,500.00	3,790.00	LF	2,964.00	\$15.50	\$45,942.00
		0050	1870	9109903	MISC.CONDUIT, 2 IN., HDPE, TRENCH	6,450.00	-1,950.00	4,500.00	LF	3,817.00	\$6.00	\$22,902.00
		0050	1880	9109903	MISC.FIBER OPTIC CABLE, 24 STRAND, SINGLE MODE	4,600.00	1,760.00	6,360.00	LF	6,360.00	\$2.35	\$14,946.00
		0070	1890	7033009	AESTHETIC CONCRETE STAIN	1.00	-1.00	0.00	LS	0.00	\$6,000.00	\$0.00
		0070	1900	7039904	MISC.SOIL NAIL WALL SYSTEM	2,127.00	-2,127.00	0.00	SQFT	0.00	\$96.89	\$0.00
		0070	1905	7039904	MISC.CONCRETE WALL FACING	758.00	-758.00	0.00	SQFT	0.00	\$75.00	\$0.00
		0071	1920	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	107.00	0.00	107.00	LF	0.00	\$141.47	\$0.00
		0071	1930	6233000	EPOXY POLYMER WEARING SURFACE	43.00	0.00	43.00	SQYD	0.00	\$35.20	\$0.00
		0071	1940	7034030	CLASS B-1 CONCRETE (BARRIERS)	1.30	0.00	1.30	CUYD	0.00	\$2,491.84	\$0.00
		0071	1950	7034214	CLASS B-2 CONCRETE	10.60	0.00	10.60	CUYD	0.00	\$1,870.39	\$0.00
		0071	1960	7101000	REINFORCING STEEL (EPOXY COATED)	1,420.00	0.00	1,420.00	LB	0.00	\$1.41	\$0.00
		0071	1970	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$40,000.00	\$0.00
		0071	1980	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	107.00	0.00	107.00	LF	0.00	\$403.86	\$0.00
		0072	1990	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	85.00	0.00	85.00	LF	0.00	\$42.00	\$0.00
		0072	2000	6233000	EPOXY POLYMER WEARING SURFACE	466.00	0.00	466.00	SQYD	0.00	\$35.20	\$0.00
		0072	2010	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$165.69	\$0.00
		0072	2020	7049903	MISC.CURB REPAIR, FORMED	4.00	0.00	4.00	LF	0.00	\$1,050.77	\$0.00
		0072	2030	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0072	2040	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	500.00	0.00	500.00	SQFT	0.00	\$62.50	\$0.00
		0072	2050	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	500.00	0.00	500.00	SQFT	0.00	\$2.00	\$0.00
		0072	2060	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	500.00	0.00	500.00	SQFT	0.00	\$2.00	\$0.00
		0072	2070	7125370A	FINISH FIELD COAT (SYSTEM G)	100.00	0.00	100.00	SQFT	0.00	\$2.00	\$0.00
		0072	2080	7172054	OPEN CELL FOAM JOINT SEAL	85.00	0.00	85.00	LF	0.00	\$243.56	\$0.00
		0073	2090	2061000	CLASS 1 EXCAVATION	170.00	0.00	170.00	CUYD	170.00	\$95.89	\$16,301.30
		0073	2100	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	653.00	0.00	653.00	SQFT	653.00	\$40.00	\$26,120.00
		0073	2110	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	1.00	\$18,000.00	\$18,000.00
		0073	2120	2164000	CURB REMOVAL	48.00	0.00	48.00	LF	0.00	\$10.00	\$0.00
		0073	2130	2165000	REMOVAL OF EXISTING EXPANSION JOINT SEAL OR SEALANT	69.00	0.00	69.00	LF	0.00	\$37.58	\$0.00
		0073	2140	5031010A	BRIDGE APPROACH SLAB (MAJOR)	177.00	0.00	177.00	SQYD	0.00	\$275.68	\$0.00
		0073	2150	6233000	EPOXY POLYMER WEARING SURFACE	1,234.00	0.00	1,234.00	SQYD	0.00	\$35.20	\$0.00
		0073	2160	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	1,305.00	0.00	1,305.00	LF	1,200.00	\$103.47	\$124,164.00
		0073	2170	7027000	PILE POINT REINFORCEMENT	23.00	0.00	23.00	EA	23.00	\$106.05	\$2,439.15
		0073	2180	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	116.40	0.00	116.40	CUYD	116.40	\$1,224.45	\$142,525.98
		0073	2190	7034212	SLAB ON STEEL	664.00	0.00	664.00	SQYD	0.00	\$366.20	\$0.00
		0073	2200	7034219A	TYPE D BARRIER	341.00	0.00	341.00	LF	0.00	\$84.03	\$0.00
		0073	2210	7034220	SLAB ON SEMI-DEEP ABUTMENT	113.00	0.00	113.00	SQYD	0.00	\$441.07	\$0.00
		0073	2220	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	50.00	0.00	50.00	SQFT	0.00	\$155.59	\$0.00
		0073	2230	7049903	MISC.CURB REPAIR, FORMED	2.00	0.00	2.00	LF	0.00	\$500.00	\$0.00
		0073	2240	7101000	REINFORCING STEEL (EPOXY COATED)	18,770.00	0.00	18,770.00	LB	18,770.00	\$1.63	\$30,595.10
		0073	2250	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00
		0073	2260	7121121	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50	276,920.00	0.00	276,920.00	LB	275,000.00	\$2.43	\$668,250.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
210917-F05	J6P3418	0073	2270	7123610	SLAB DRAIN	11.00	0.00	11.00	EA	0.00	\$539.11	\$0.00		
		0073	2280	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	500.00	0.00	500.00	SQFT	0.00	\$62.50	\$0.00		
		0073	2290	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	500.00	0.00	500.00	SQFT	0.00	\$2.00	\$0.00		
		0073	2300	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	13,500.00	0.00	13,500.00	SQFT	0.00	\$3.50	\$0.00		
		0073	2310	7125370A	FINISH FIELD COAT (SYSTEM G)	2,900.00	0.00	2,900.00	SQFT	0.00	\$2.00	\$0.00		
		0073	2320	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	9.00	0.00	9.00	EA	0.00	\$2,771.04	\$0.00		
		0073	2330	7172053	OPEN CELL FOAM JOINT SYSTEM	57.00	0.00	57.00	LF	0.00	\$283.84	\$0.00		
		0073	2340	7172054	OPEN CELL FOAM JOINT SEAL	43.00	0.00	43.00	LF	0.00	\$30.30	\$0.00		
		0001	5001	6189901	MISC.Misc. New Mobilization Line Adjusted for Contract Bond	0.00	1.00	1.00	LS	1.00	\$119,870.00	\$119,870.00		
		0001	5002	7319903	MISC.Precast Concrete manhole - 96"	0.00	12.00	12.00	LF	12.00	\$815.20	\$9,782.40		
		0001	5003	7261015	15 IN. PIPE GROUP A	0.00	113.00	113.00	LF	113.00	\$58.00	\$6,554.00		
		0001	5004	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	0.00	1.00	1.00	EA	1.00	\$900.00	\$900.00		
		0001	5005	7039907	MISC.GROUT FILL OF EXISTING CULVERT PIPE 12-01	0.00	28.00	28.00	CUYD	0.00	\$237.49	\$0.00		
		0073	5006	7039901	MISC.CEMENTITIOUS FILL A6055 BENT 1 AND 3	0.00	1.00	1.00	LS	1.00	\$16,596.00	\$16,596.00		
		0001	5007	6173103	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	0.00	58.00	58.00	LF	0.00	\$200.00	\$0.00		
		0001	5008	7039905	MISC.Modified Gravity Retaining Wall	0.00	94.00	94.00	SQYD	94.00	\$1,250.00	\$117,500.00		
		0001	5009	6071102	MODIFIED CONCRETE GUTTER TYPE B	0.00	619.00	619.00	LF	0.00	\$65.00	\$0.00		
		0001	5010	1099901	MISC.VALUE ENGINEERING DESIGN COST VECP 21-22	0.00	1.00	1.00	LS	1.00	\$19,600.00	\$19,600.00		
		0001	5011	1046002	VALUE ENGINEERING	0.00	1.00	1.00	EA	0.00	\$63,767.96	\$0.00		
		0020	5012	9019400	TEMPORARY LIGHTING	0.00	1.00	1.00	LS	0.00	\$7,878.91	\$0.00		
		0001	5013	7039904	MISC.MODIFIED GRAVITY RETAINING WALL	0.00	2,375.00	2,375.00	SQFT	0.00	\$100.47	\$0.00		
		0001	5014	1046001	VALUE ENGINEERING	0.00	31,150.00	31,150.00	L S	31,150.00	\$1.00	\$31,150.00		
		0001	5015	1046002	VALUE ENGINEERING	0.00	103,344.18	103,344.18	EA	0.00	\$1.00	\$0.00		
		0050	5016	9028811	PULL BOX, PREFORMED CLASS 2	0.00	4.00	4.00	EA	0.00	\$1,461.00	\$0.00		
		0050	5017	9019903	MISC.FIBER OPTIC CABLE, 48 STRAND, SINGLE MODE (GGL)	0.00	4,150.00	4,150.00	LF	0.00	\$3.50	\$0.00		
		0050	5018	9109903	MISC.FIBER OPTIC CABLE, 72 STRAND, SINGLE MODE (MODOT)	0.00	880.00	880.00	LF	0.00	\$4.00	\$0.00		
		0050	5019	9017002	CABLE, 2 AWG 1 CONDUCTOR	0.00	2,070.00	2,070.00	LF	0.00	\$4.55	\$0.00		
		0050	5020	9108610	POWER SUPPLY ASSEMBLY, TYPE 1, 240/120 VOLT SERVICE, ITS	0.00	1.00	1.00	EA	0.00	\$5,705.00	\$0.00		
		0001	5021	1094000	FORCE ACCOUNT	0.00	35,209.78	35,209.78	EA	35,209.78	\$1.00	\$35,209.78		
		0001	5022	6122040	WORK ZONE CRASH CUSHION (NARROW)	0.00	1.00	1.00	EA	0.00	\$5,200.00	\$0.00		
		0001	5023	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	3.00	3.00	EA	0.00	\$875.00	\$0.00		
		<b>Project J6P3418 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$6,495,033.87</b>
		J6S3304	0001	2350	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00	
2360	2153000			SHAPING SLOPES, CLASS III	1.00	0.00	1.00	100F	0.00	\$1,200.00	\$0.00			
2370	4030116			ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125B MIX)	8,158.20	0.00	8,158.20	TONS	0.00	\$82.00	\$0.00			
2380	4030132			ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	10,807.40	0.00	10,807.40	TONS	0.00	\$105.00	\$0.00			
2390	6081010			CONCRETE CURB RAMP	75.90	0.00	75.90	SQYD	0.00	\$90.08	\$0.00			
2400	6081012			TRUNCATED DOMES	24.00	0.00	24.00	SQFT	0.00	\$32.06	\$0.00			
2410	6085008			PAVED APPROACH, 8 IN.	188.80	0.00	188.80	SQYD	0.00	\$68.87	\$0.00			
2420	6086004			CONCRETE SIDEWALK, 4 IN.	205.60	0.00	205.60	SQYD	0.00	\$42.93	\$0.00			
2430	6091052			CURB AND GUTTER TYPE B	320.00	0.00	320.00	LF	0.00	\$29.36	\$0.00			
2440	6131010			FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	200.00	0.00	200.00	SQYD	0.00	\$414.20	\$0.00			
2450	6169901			MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$32,266.00	\$0.00			
2460	6169902			MISC.NTCIP COMPLIANT CHANGEABLE MESSAGE SIGN, CONTRACTOR FURNISHED/RETAINED	2.00	0.00	2.00	EA	0.00	\$3,200.00	\$0.00			
2470	6181000			MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$290,000.00	\$0.00			
2480	6200015			PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN.	269.00	0.00	269.00	LF	0.00	\$25.00	\$0.00			



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
210917-F05	J6S3304				WHITE								
			0001	2490	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	22.00	0.00	22.00	EA	0.00	\$280.00	\$0.00
			0001	2500	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	1.00	0.00	1.00	EA	0.00	\$250.00	\$0.00
			0001	2510	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	3.00	0.00	3.00	EA	0.00	\$400.00	\$0.00
			0001	2520	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	5.00	0.00	5.00	EA	0.00	\$450.00	\$0.00
			0001	2530	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	22,536.00	0.00	22,536.00	LF	0.00	\$0.22	\$0.00
			0001	2540	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	16,559.00	0.00	16,559.00	LF	0.00	\$0.23	\$0.00
			0001	2550	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,096.00	0.00	4,096.00	SQYD	0.00	\$3.15	\$0.00
			0001	2560	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	75,308.00	0.00	75,308.00	SQYD	0.00	\$2.25	\$0.00
			0001	2570	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,762.56	\$0.00
			0001	2580	8061007A	CURB INLET CHECK	8.00	0.00	8.00	EA	0.00	\$145.00	\$0.00
			0010	2590	6061010	GUARDRAIL TYPE A	38.00	0.00	38.00	LF	0.00	\$40.00	\$0.00
			0010	2600	6061060	MGS GUARDRAIL	170.00	0.00	170.00	LF	0.00	\$32.00	\$0.00
			0010	2610	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	464.00	0.00	464.00	LF	0.00	\$35.00	\$0.00
			0010	2620	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	0.00	\$800.00	\$0.00
			0010	2630	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,300.00	\$0.00
			0010	2640	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$3,200.00	\$0.00
			0030	2650	9029902	MISC.IN-PAVEMENT WIRELESS DETECTION SYSTEM	13.00	0.00	13.00	EA	0.00	\$1,072.00	\$0.00
<b>Project J6S3304 - Total Value Posted To Date as of Report Generated Date</b>												<b>\$0.00</b>	
J6S3600			0001	2660	2013000	CLEARING AND GRUBBING	6.00	0.00	6.00	ACRE	5.70	\$581.60	\$3,315.12
			0001	2670	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$125,000.00	\$62,500.00
			0001	2680	2031000	CLASS A EXCAVATION	14,781.00	0.00	14,781.00	CUYD	13,252.00	\$14.00	\$185,528.00
			0001	2690	2036000	COMPACTING EMBANKMENT	4,319.00	0.00	4,319.00	CUYD	0.00	\$13.00	\$0.00
			0001	2710	2051010	MODIFIED SUBGRADE	3,700.00	0.00	3,700.00	SQYD	512.13	\$2.00	\$1,024.26
			0001	2720	4030132	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125BSM MIX)	93.20	0.00	93.20	TONS	0.00	\$155.00	\$0.00
			0001	2730	6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
			0001	2740	6044011	PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	2.00	\$800.00	\$1,600.00
			0001	2750	6083008	8 IN. CONCRETE MEDIAN STRIP	381.80	0.00	381.80	SQYD	0.00	\$75.00	\$0.00
			0001	2760	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	140.00	0.00	140.00	CUYD	0.00	\$46.00	\$0.00
			0001	2770	6096042	PLACING TYPE 2 ROCK DITCH LINER	140.00	0.00	140.00	CUYD	0.00	\$20.00	\$0.00
			0001	2780	6097000	ROCK LINING	4.00	0.00	4.00	CUYD	0.00	\$75.00	\$0.00
			0001	2790	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$2,968.00	\$5,936.00
			0001	2800	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	EA	0.00	\$3,500.00	\$0.00
			0001	2810	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	1.00	0.00	1.00	EA	0.00	\$820.00	\$0.00
			0001	2820	6143014	MANHOLE FRAME AND COVER, TYPE 4	1.00	0.00	1.00	EA	0.00	\$250.00	\$0.00
			0001	2830	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$29,022.00	\$29,022.00
			0001	2840	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	216.00	-156.00	60.00	LF	0.00	\$90.00	\$0.00
			0001	2855	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	2,315.00	212.00	2,527.00	LF	2,425.00	\$31.96	\$77,503.00
			0001	2860	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$35,000.00	\$17,500.00
			0001	2870	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	190.00	0.00	190.00	LF	0.00	\$25.00	\$0.00
			0001	2880	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	19.00	0.00	19.00	EA	0.00	\$280.00	\$0.00
			0001	2890	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$250.00	\$0.00
			0001	2900	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$400.00	\$0.00
			0001	2910	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	14.00	0.00	14.00	EA	0.00	\$60.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6S3600	0001	2920	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	12,689.00	0.00	12,689.00	LF	0.00	\$0.30	\$0.00
		0001	2930	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,479.00	0.00	2,479.00	LF	0.00	\$0.50	\$0.00
		0001	2940	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	988.00	0.00	988.00	SQYD	0.00	\$9.50	\$0.00
		0001	2950	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	419.00	0.00	419.00	SQYD	0.00	\$1.52	\$0.00
		0001	2960	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$7,500.00	\$3,750.00
		0001	2970	7261012	12 IN. PIPE GROUP A	55.00	0.00	55.00	LF	0.00	\$45.00	\$0.00
		0001	2980	7261018	18 IN. PIPE GROUP A	47.00	0.00	47.00	LF	137.00	\$70.00	\$9,590.00
		0001	2990	7261024	24 IN. PIPE GROUP A	116.00	0.00	116.00	LF	16.00	\$85.00	\$1,360.00
		0001	3000	7261036	36 IN. PIPE GROUP A	12.00	0.00	12.00	LF	0.00	\$156.00	\$0.00
		0001	3010	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	21.00	0.00	21.00	FT	0.00	\$400.00	\$0.00
		0001	3020	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	4.00	0.00	4.00	FT	4.00	\$414.00	\$1,656.00
		0001	3030	7320612A	12 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$950.00	\$0.00
		0001	3040	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	3.00	\$1,200.00	\$3,600.00
		0001	3050	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	1.00	\$1,300.00	\$1,300.00
		0001	3060	7320636A	36 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,000.00	\$0.00
		0001	3070	8051000A	SEEDING - COOL SEASON GRASSES	5.30	0.00	5.30	ACRE	0.00	\$2,250.00	\$0.00
		0001	3080	8061005	ROCK DITCH CHECK	168.00	0.00	168.00	LF	140.00	\$10.75	\$1,505.00
		0001	3090	8061016	SEDIMENT REMOVAL	59.00	0.00	59.00	CUYD	0.00	\$25.00	\$0.00
		0001	3100	8061019	SILT FENCE	5,224.00	0.00	5,224.00	LF	4,345.00	\$2.10	\$9,124.50
		0003	3150	3030600	FURNISHING ROCK BASE MATERIAL	14,807.00	0.00	14,807.00	SQYD	3,667.70	\$11.63	\$42,655.35
		0003	3160	3030610A	PLACING ROCK BASE	14,807.00	0.00	14,807.00	SQYD	3,667.70	\$7.36	\$26,994.27
		0003	3170	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	10,655.90	0.00	10,655.90	SQYD	3,072.30	\$60.00	\$184,338.00
		0003	3180	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	443.00	0.00	443.00	LF	414.40	\$18.13	\$7,513.07
		0005	3210	5021340	TYPE A2 SHOULDER	3,022.60	0.00	3,022.60	SQYD	1,599.80	\$40.00	\$63,992.00
		0005	3220	6262000A	PORTLAND CEMENT CONCRETE SHOULDER RUMBLE STRIP	35.00	0.00	35.00	STA	0.00	\$200.00	\$0.00
		0010	3230	6061060	MGS GUARDRAIL	175.00	156.00	331.00	LF	0.00	\$32.00	\$0.00
		0010	3240	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$1,400.00	\$0.00
		0010	3250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$3,200.00	\$0.00
		0020	3260	9016110	PULL BOX, PREFORMED CLASS 1	4.00	0.00	4.00	EA	0.00	\$844.00	\$0.00
		0020	3270	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	4.00	0.00	4.00	EA	0.00	\$1,595.00	\$0.00
		0020	3280	9019902	MISC.45' TOP MOUNT POLE	4.00	0.00	4.00	EA	0.00	\$3,930.00	\$0.00
		0020	3290	9019902	MISC.LED C TOP MOUNTED LUMINAIRE	4.00	0.00	4.00	EA	0.00	\$486.00	\$0.00
		0030	3300	9020513	SIGNAL HEAD, TYPE 3B	12.00	0.00	12.00	EA	0.00	\$810.00	\$0.00
		0030	3310	9020514	SIGNAL HEAD, TYPE 4B	1.00	0.00	1.00	EA	0.00	\$882.00	\$0.00
		0030	3320	9023250	POST, TYPE C, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$12,559.00	\$0.00
		0030	3330	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$10,964.00	\$0.00
		0030	3340	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	140.00	0.00	140.00	LF	0.00	\$14.25	\$0.00
		0030	3350	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	130.00	0.00	130.00	LF	0.00	\$12.20	\$0.00
		0030	3360	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	580.00	0.00	580.00	LF	580.00	\$15.10	\$8,758.00
		0030	3370	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	280.00	0.00	280.00	LF	191.00	\$19.30	\$3,686.30
		0030	3380	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	420.00	0.00	420.00	LF	0.00	\$1.20	\$0.00
		0030	3390	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	70.00	0.00	70.00	LF	0.00	\$1.50	\$0.00
		0030	3400	9028311	CABLE, 16 AWG 7 CONDUCTOR	4,230.00	0.00	4,230.00	LF	0.00	\$1.90	\$0.00
		0030	3410	9028820	PULL BOX, CONCRETE, STANDARD	3.00	0.00	3.00	EA	0.00	\$2,770.00	\$0.00
0030	3420	9028821	PULL BOX, CONCRETE, DOUBLE, TYPE A	2.00	0.00	2.00	EA	0.00	\$4,623.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 7, 2022

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
210917-F05	J6S3600	0030	3430	9029100	BASE, CONCRETE	13.00	0.00	13.00	CUYD	13.00	\$1,312.00	\$17,056.00
		0030	3440	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	1.00	0.00	1.00	EA	0.00	\$2,511.00	\$0.00
		0030	3450	9029902	MISC.NETWORK CONNECTED SIGNAL MONITOR	1.00	0.00	1.00	EA	0.00	\$850.00	\$0.00
		0030	3460	9029902	MISC.POST, TYPE C, 60 FT. ARM	2.00	0.00	2.00	EA	0.00	\$20,023.00	\$0.00
		0030	3470	9029902	MISC.SL DISTRICT VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$2,449.00	\$0.00
		0030	3480	9029903	MISC.CABLE, 12 AWG 2 CONDUCTOR, CONTROL	1,140.00	0.00	1,140.00	LF	0.00	\$1.50	\$0.00
		0030	3490	9029903	MISC.CABLE, VIDEO	1,080.00	0.00	1,080.00	LF	0.00	\$0.60	\$0.00
		0040	3500	9031010	CONCRETE FOOTINGS, EMBEDDED	5.50	0.00	5.50	CUYD	0.00	\$1,800.00	\$0.00
		0040	3510	9031020	CONCRETE FOOTINGS, BOLT DOWN	1.30	0.00	1.30	CUYD	0.00	\$2,400.00	\$0.00
		0040	3520	9031210	STRUCTURAL STEEL POSTS	430.00	0.00	430.00	LB	0.00	\$10.00	\$0.00
		0040	3530	9031220	PIPE POSTS	3,100.00	0.00	3,100.00	LB	0.00	\$7.75	\$0.00
		0040	3540	9035069A	SHF-FLAT SHEET FLUORESCENT	70.00	0.00	70.00	SQFT	0.00	\$30.00	\$0.00
		0040	3550	9039902	MISC.REMOVE AND RELOCATE TUBULAR STEEL SUPPORT POLE, 18 FT.	1.00	0.00	1.00	EA	0.00	\$5,000.00	\$0.00
		0001	5024	6175011B	RELOCATING TEMPORARY TRAFFIC BARRIER ANCHORED	0.00	76.50	76.50	LF	0.00	\$19.44	\$0.00
		0001	5025	6122030	IMPACT ATTENUATOR (RELOCATION)	0.00	1.00	1.00	EA	0.00	\$875.00	\$0.00
<b>Project J6S3600 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$770,806.88</b>	
<b>210917-F05 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$7,265,840.75</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on September 7, 2022

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Project: J6P3418**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0030	2031000	CLASS A EXCAVATION	8/29/22	8/30/22	1,500.00	CUYD	Ramp 14 3+00 Ramp 7 infield					Estimated 500CY/day. This report pays for previously excavated material on 8/25/22 and 8/26/22 as well as 8/29/22 work.
			8/30/22	8/31/22	1,000.00	CUYD	Ramp 7 infield Ramp 14 3+00					Estimated quantity of 500 CY/day at each location listed.
			9/1/22	9/2/22	2,000.00	CUYD	Ramp 14 3+00 Ramp 7 Infield					Estimated 1000 CY at each location.
0050	2036000	COMPACTING EMBANKMENT	8/29/22	8/30/22	1,500.00	CUYD	Ramp 14 8+00 Ramp 18 3+00					Estimated 500CY/day. This report pays for previously installed material on 8/25/22 and 8/26/22 as well as 8/29/22 work.
			8/30/22	8/31/22	1,000.00	CUYD	NB Muegge 27+00 Ramp 18 3+00					Estimated quantity of 500 CY/day at each location listed.
			9/1/22	9/2/22	2,000.00	CUYD	Ramp 18 3+00 Ramp 14/15/NB Muegge					Estimated 1000 CY at each location.
0400	6143014	MANHOLE FRAME AND COVER, TYPE 4	8/22/22	8/29/22	1.00	EA	Ramp 18 Structure 8-02	4+51	49' LT			Existing frame was found damaged prior to work beginning and required replacement.
0630	7261018	18 IN. PIPE GROUP A	8/22/22	8/29/22	287.00	LF	Ramp 18	1+72	64' RT			Pipe Run 8-01 to 8-02. 287 FT Class III pipe installed.
0700	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	8/22/22	8/29/22	8.00	FT	Ramp 18 Structure 8-02	4+51	49' LT			Existing risers were found damaged prior to work beginning and required replacement.
0840	8061005	ROCK DITCH CHECK	8/26/22	8/30/22	219.00	LF	Rock ditch checks RT Ramp 10 and RT South Outer Road up to Muegge Road Bridge	5+00		738+25		
0970	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	8/25/22	8/29/22	281.10	SQYD	Ramp 12 Gore	19+31	20LT	21+01		
0980	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF.	8/17/22	8/23/22	1,263.50	SQYD	End of ramp 13	749+10		491+64	EB94	
			8/22/22	8/25/22	2,157.10	SQYD	EB94 left turn lane @Zumbehl	537+64		546+00		
			8/24/22	8/26/22	166.40	SQYD	EB94 right turn lane @Pralle	512+39		513+75	62RT	
			8/30/22	8/31/22	2,376.80	SQYD	EB94 between Hemsath and Portwest	491+00		498+65	54RT	
			9/1/22	9/2/22	140.40	SQYD	EB94 tie-in @Hemsath	751+70	44RT	752+50		
1030	5021340	TYPE A2 SHOULDER	8/17/22	8/23/22	210.60	SQYD	End of ramp to Hemsath	749+10		751+70	44RT	
			8/24/22	8/26/22	32.00	SQYD	EB94 right turn lane @Pralle	513+00		513+75	62RT	
			8/25/22	8/29/22	122.00	SQYD	Ramp 12	19+31		20+01		
			9/1/22	9/2/22	40.00	SQYD	EB94 tie-in @Hemsath	752+50		752+94		
5021	1094000	FORCE ACCOUNT	8/29/22	9/2/22	35,209.78	EA	Ramp 12 Erosion Control					Work completed

**Project: J6S3600**

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
2680	2031000	CLASS A EXCAVATION	8/16/22	8/23/22	866.00	CUYD	WB 94	542+50	LT	547+00	LT	Previously completed work. Measured on cross section sheet in bluebeam.
			8/23/22		984.00	CUYD	WB 94	551+00	LT	555+50	LT	Previously completed work. Measured from cross sections in bluebeam.
			8/23/22		3,756.00	CUYD	WB 94	522+19.91	LT	542+50	LT	Previously completed work. Quantity taken from cross sections.
2710	2051010	MODIFIED SUBGRADE	8/17/22	8/23/22	303.00	SQYD	WB 94 LT	527+24		529+35		210' x 13'. 303 SQYD
3100	8061019	SILT FENCE	8/26/22	8/30/22	775.00	LF	WB 94 along old 94 and structure 33-01	540+00		547+00		
3170	5021333	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF.	8/29/22	8/31/22	605.50	SQYD	WB94 @Zumbhel	540+63		547+39		
			8/31/22	9/2/22	426.30	SQYD	WB94 Lane 3 @Zumbhel	538+00		540+63		

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3418	0075	FURNISHING ROCK FILL	Material		4	Jan 18, 2022	SYSTEM	\$26,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	Jan 18, 2022	SYSTEM	(\$26,600.00)					
			<b>- Total</b>								<b>\$0.00</b>		
			<b>Material - Total</b>								<b>\$0.00</b>		
			Overrun	Overrun	9	Apr 4, 2022	SYSTEM	(\$3,511.20)					
					10	Apr 18, 2022	SYSTEM	(\$48,332.20)					
					11	May 2, 2022	SYSTEM	\$51,843.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',26.60000 - 26.60000, 'is applied (if non-zero).				
			<b>Overrun - Total</b>								<b>\$0.00</b>		
			<b>Overrun - Total</b>								<b>\$0.00</b>		
			<b>0075 - Total</b>								<b>\$0.00</b>		
0077	PLACING ROCK FILL	Overrun	Overrun	9	Apr 4, 2022	SYSTEM	(\$1,397.88)						
				10	Apr 18, 2022	SYSTEM	(\$19,242.03)						
				11	May 2, 2022	SYSTEM	\$20,639.91	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.59000 - 10.59000, 'is applied (if non-zero).					
				<b>Overrun - Total</b>								<b>\$0.00</b>	
				<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>0077 - Total</b>								<b>\$0.00</b>					
0400	MANHOLE FRAME AND COVER, TYPE 4	Material		5	Feb 3, 2022	SYSTEM	\$757.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				5	Feb 3, 2022	SYSTEM	(\$757.50)						
				6	Feb 16, 2022	SYSTEM	\$757.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				6	Feb 16, 2022	SYSTEM	(\$757.50)						
				7	Mar 2, 2022	SYSTEM	\$757.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				7	Mar 2, 2022	SYSTEM	(\$757.50)						
				<b>- Total</b>								<b>\$0.00</b>	
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0400 - Total</b>								<b>\$0.00</b>					
0470	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun	Overrun	3	Jan 3, 2022	SYSTEM	(\$801.75)						
				4	Jan 18, 2022	SYSTEM	\$801.75	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.38000 - 21.38000, 'is applied (if non-zero).					
				11	May 2, 2022	SYSTEM	(\$534.50)						
				19	Sep 2, 2022	SYSTEM	\$534.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',21.38000 - 21.38000, 'is applied (if non-zero).					
				<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>								<b>\$0.00</b>					
<b>0470 - Total</b>								<b>\$0.00</b>					
0575	SEPARATION GEOTEXTILE	Material		5	Feb 3, 2022	SYSTEM	\$2,730.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
				5	Feb 3, 2022	SYSTEM	(\$2,730.34)						
				<b>- Total</b>								<b>\$0.00</b>	



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3418	0575	SEPARATION GEOTEXTILE	Material - Total						\$0.00		
			Overrun	Overrun	9	Apr 4, 2022	SYSTEM	(\$145.59)			
					10	Apr 18, 2022	SYSTEM	\$145.59	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '.2.11000 - 2.11000,' is applied (if non-zero).		
			Overrun - Total							\$0.00	
			Overrun - Total							\$0.00	
			0575 - Total							\$0.00	
	0660	30 IN. PIPE GROUP A	Overrun	Overrun	13	Jun 2, 2022	SYSTEM	(\$25,296.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					14	Jun 16, 2022	SYSTEM	(\$992.00)			
					Overrun - Total						
			Overrun - Total							(\$26,288.00)	
			0660 - Total							(\$26,288.00)	
	0790	24 IN. GROUP A FLARED END SECT	Material		5	Feb 3, 2022	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					5	Feb 3, 2022	SYSTEM	(\$1,200.00)			
			- Total						\$0.00		
			Material - Total						\$0.00		
	0790 - Total							\$0.00			
	0800	30 IN. GROUP A FLARED END SECT	Material		4	Jan 18, 2022	SYSTEM	(\$1,600.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					5	Feb 3, 2022	SYSTEM	\$3,200.00			
					5	Feb 3, 2022	SYSTEM	(\$3,200.00)			
			- Total						(\$1,600.00)		
			Material - Total						(\$1,600.00)		
			MaterialCredit		5	Feb 3, 2022	SYSTEM	\$1,600.00			
					- Total					\$1,600.00	
	MaterialCredit - Total						\$1,600.00				
	0800 - Total							\$0.00			
0950	FURNISHING ROCK BASE MATERIAL	Material		12	May 17, 2022	SYSTEM	(\$15,776.00)				
				- Total							(\$15,776.00)
		Material - Total						(\$15,776.00)			
		MaterialCredit		13	Jun 2, 2022	SYSTEM	\$15,776.00				
				- Total					\$15,776.00		
MaterialCredit - Total						\$15,776.00					
0950 - Total							\$0.00				
0970	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Construction Stockpile		13	Jun 2, 2022	SYSTEM	(\$2,595.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				14	Jun 16, 2022	SYSTEM	(\$851.31)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				15	Jul 1, 2022	SYSTEM	(\$3,193.16)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				16	Jul 19, 2022	SYSTEM	(\$4,007.36)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				18	Aug 16, 2022	SYSTEM	(\$2,188.78)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				19	Sep 2, 2022	SYSTEM	(\$1,185.26)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total						(\$14,021.12)	





## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3418	0970	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	<b>Construction Stockpile - Total</b>							<b>(\$14,021.12)</b>				
			Construction Stockpile STMI		9	Apr 4, 2022	SYSTEM	\$54,067.20	Payment Estimate Item Adjustment generated Stockpile Transaction					
			<b>- Total</b>							<b>\$54,067.20</b>				
			<b>Construction Stockpile STMI - Total</b>							<b>\$54,067.20</b>				
			Material		13	Jun 2, 2022	SYSTEM	\$34,320.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					13	Jun 2, 2022	SYSTEM	(\$34,320.28)						
					16	Jul 19, 2022	SYSTEM	\$29,279.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					16	Jul 19, 2022	SYSTEM	(\$29,279.58)						
					17	Aug 3, 2022	SYSTEM	\$140,799.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Aug 3, 2022	SYSTEM	(\$140,799.58)						
			<b>- Total</b>							<b>\$0.00</b>				
			<b>Material - Total</b>							<b>\$0.00</b>				
			<b>0970 - Total</b>								<b>\$40,046.08</b>			
			J6P3418	0980	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Construction Stockpile		14	Jun 16, 2022	SYSTEM	(\$272.04)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								15	Jul 1, 2022	SYSTEM	(\$6,100.12)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								16	Jul 19, 2022	SYSTEM	(\$315.12)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								17	Aug 2, 2022	SYSTEM	(\$1,411.72)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								18	Aug 16, 2022	SYSTEM	(\$9,166.44)	Payment Estimate Item Adjustment generated Stockpile Transaction		
								19	Sep 2, 2022	SYSTEM	(\$25,785.17)	Payment Estimate Item Adjustment generated Stockpile Transaction		
							<b>- Total</b>							<b>(\$43,050.61)</b>
						<b>Construction Stockpile - Total</b>							<b>(\$43,050.61)</b>	
						Construction Stockpile STMI		9	Apr 4, 2022	SYSTEM	\$54,067.20	Payment Estimate Item Adjustment generated Stockpile Transaction		
						<b>- Total</b>							<b>\$54,067.20</b>	
<b>Construction Stockpile STMI - Total</b>								<b>\$54,067.20</b>						
Material		14				Jun 16, 2022	SYSTEM	\$3,775.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
		14				Jun 16, 2022	SYSTEM	(\$3,775.13)						
		15				Jul 1, 2022	SYSTEM	\$88,428.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
		15				Jul 1, 2022	SYSTEM	(\$88,428.27)						
		17				Aug 3, 2022	SYSTEM	\$112,392.13	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
		17				Aug 3, 2022	SYSTEM	(\$112,392.13)						
		19				Sep 2, 2022	SYSTEM	\$597,425.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnww2 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
		19				Sep 2, 2022	SYSTEM	(\$597,425.73)						
<b>- Total</b>								<b>\$0.00</b>						
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0980 - Total</b>								<b>\$11,016.59</b>						



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3418	1000	CONCRETE CURB LOW PROFILE TYPE E	Material		15	Jul 1, 2022	SYSTEM	\$4,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					15	Jul 1, 2022	SYSTEM	(\$4,580.00)		
					16	Jul 19, 2022	SYSTEM	\$4,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					16	Jul 19, 2022	SYSTEM	(\$4,580.00)		
					17	Aug 3, 2022	SYSTEM	\$4,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user gummer1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					17	Aug 3, 2022	SYSTEM	(\$4,580.00)		
	<b>- Total</b>								<b>\$0.00</b>	
	<b>Material - Total</b>								<b>\$0.00</b>	
	<b>1000 - Total</b>								<b>\$0.00</b>	
	1030	TYPE A2 SHOULDER	Material		13	Jun 2, 2022	SYSTEM	\$13,049.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					13	Jun 2, 2022	SYSTEM	(\$13,049.10)		
					14	Jun 16, 2022	SYSTEM	\$73,276.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					14	Jun 16, 2022	SYSTEM	(\$73,276.65)		
					15	Jul 1, 2022	SYSTEM	\$104,409.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burnww2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
15					Jul 1, 2022	SYSTEM	(\$104,409.00)			
17					Aug 3, 2022	SYSTEM	\$104,409.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
17					Aug 3, 2022	SYSTEM	(\$104,409.00)			
<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>		
<b>1030 - Total</b>								<b>\$0.00</b>		
1050	GUARDRAIL TYPE A	Construction Stockpile STMI		3	Jan 3, 2022	SYSTEM	\$7,519.41	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>						
<b>Construction Stockpile STMI - Total</b>								<b>\$7,519.41</b>		
<b>1050 - Total</b>								<b>\$7,519.41</b>		
1060	MGS GUARDRAIL	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$104,568.87	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>						
<b>Construction Stockpile STMI - Total</b>								<b>\$104,568.87</b>		
<b>1060 - Total</b>								<b>\$104,568.87</b>		
1070	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		3	Jan 3, 2022	SYSTEM	\$4,140.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>						
<b>Construction Stockpile STMI - Total</b>								<b>\$4,140.00</b>		
<b>1070 - Total</b>								<b>\$4,140.00</b>		
1080	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile STMI		3	Jan 3, 2022	SYSTEM	\$9,625.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				<b>- Total</b>						
<b>Construction Stockpile STMI - Total</b>								<b>\$9,625.00</b>		
<b>1080 - Total</b>								<b>\$9,625.00</b>		
1090	MGS HEIGHT AND	Construction		3	Jan 3,	SYSTEM	\$1,060.00	Payment Estimate Item Adjustment generated Stockpile Transaction		



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6P3418	1090	BLOCK TRANSITION	Stockpile STMI			2022						
				- Total							\$1,060.00	
				Construction Stockpile STMI - Total							\$1,060.00	
	1090 - Total								\$1,060.00			
	1100	MGS END ANCHOR	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$7,470.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$7,470.00	
				Construction Stockpile STMI - Total							\$7,470.00	
	1100 - Total								\$7,470.00			
	1110	BRIDGE ANCHOR SECTION, 6.5 FT. POSTS	Construction Stockpile STMI		3	Jan 3, 2022	SYSTEM	\$1,470.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total							\$1,470.00	
Construction Stockpile STMI - Total							\$1,470.00					
1110 - Total								\$1,470.00				
1120	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$20,680.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$20,680.00		
			Construction Stockpile STMI - Total							\$20,680.00		
1120 - Total								\$20,680.00				
1130	TYPE D CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		2	Dec 16, 2021	SYSTEM	\$40,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$40,200.00		
			Construction Stockpile STMI - Total							\$40,200.00		
1130 - Total								\$40,200.00				
1570	CONCRETE FOOTINGS, BOLT DOWN	Material		16	Jul 19, 2022	SYSTEM	\$48,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
				16	Jul 19, 2022	SYSTEM	(\$48,960.00)					
				17	Aug 3, 2022	SYSTEM	\$48,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user gummer1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
				17	Aug 3, 2022	SYSTEM	(\$48,960.00)					
			- Total							\$0.00		
			Material - Total							\$0.00		
			1570 - Total								\$0.00	
1580	STRUCTURAL STEEL POSTS	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$11,992.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$11,992.50		
			Construction Stockpile STMI - Total							\$11,992.50		
1580 - Total								\$11,992.50				
1590	PIPE POSTS	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$35,904.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$35,904.00		
			Construction Stockpile STMI - Total							\$35,904.00		
1590 - Total								\$35,904.00				
1670	MISC.	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$5,301.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$5,301.00		
			Construction Stockpile STMI - Total							\$5,301.00		
1670 - Total								\$5,301.00				
1680	MISC.	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$4,016.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
			- Total							\$4,016.00		
			Construction Stockpile STMI - Total							\$4,016.00		
1680 - Total								\$4,016.00				



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6P3418	1690	MISC.	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$3,663.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$3,663.00			
				Construction Stockpile STMI - Total				\$3,663.00			
	<b>1690 - Total</b>								\$3,663.00		
	1700	MISC.	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$3,474.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$3,474.00			
				Construction Stockpile STMI - Total				\$3,474.00			
	<b>1700 - Total</b>								\$3,474.00		
	1710	MISC.	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$3,733.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$3,733.00			
Construction Stockpile STMI - Total				\$3,733.00							
<b>1710 - Total</b>								\$3,733.00			
1720	MISC.	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$4,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$4,400.00				
			Construction Stockpile STMI - Total				\$4,400.00				
<b>1720 - Total</b>								\$4,400.00			
1730	MISC.	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$3,820.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total				\$3,820.00				
			Construction Stockpile STMI - Total				\$3,820.00				
<b>1730 - Total</b>								\$3,820.00			
1770	MISC. ITS	Material		16	Jul 19, 2022	SYSTEM	(\$12,320.00)				
							17	Aug 3, 2022	SYSTEM	\$12,320.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gummer1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
										17	
			- Total	(\$12,320.00)							
			Material - Total	(\$12,320.00)							
			MaterialCredit		17	Aug 3, 2022	SYSTEM	\$12,320.00			
			- Total	\$12,320.00							
			MaterialCredit - Total	\$12,320.00							
			Overrun	Overrun	16	Jul 19, 2022	SYSTEM	(\$7,840.00)			
				Overrun				17	Aug 3, 2022	SYSTEM	\$7,840.00
			Overrun - Total	\$0.00							
			Overrun - Total	\$0.00							
			<b>1770 - Total</b>								\$0.00
1780	MISC. ITS	Material		16	Jul 19, 2022	SYSTEM	(\$58.00)				
							17	Aug 3, 2022	SYSTEM	\$58.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user gummer1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
										17	
			- Total	(\$58.00)							
			Material - Total	(\$58.00)							
			MaterialCredit		17	Aug 3, 2022	SYSTEM	\$58.00			
- Total	\$58.00										
MaterialCredit - Total	\$58.00										



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J6P3418	<b>1780 - Total</b>								<b>\$0.00</b>				
	1790	MISC. ITS	Material		16	Jul 19, 2022	SYSTEM	(\$34.00)					
					17	Aug 3, 2022	SYSTEM	\$34.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user gummer1 overriding Payment Estimate Exception 20 on the current Payment Estimate.				
					17	Aug 3, 2022	SYSTEM	(\$34.00)					
				<b>- Total</b>							<b>(\$34.00)</b>		
				<b>Material - Total</b>							<b>(\$34.00)</b>		
					MaterialCredit		17	Aug 3, 2022	SYSTEM	\$34.00			
				<b>- Total</b>							<b>\$34.00</b>		
				<b>MaterialCredit - Total</b>							<b>\$34.00</b>		
				<b>1790 - Total</b>								<b>\$0.00</b>	
				1820	MISC. ITS	Material		11	May 2, 2022	SYSTEM	(\$1,965.00)		
	<b>- Total</b>								<b>(\$1,965.00)</b>				
	<b>Material - Total</b>								<b>(\$1,965.00)</b>				
		MaterialCredit					12	May 17, 2022	SYSTEM	\$1,965.00			
	<b>- Total</b>									<b>\$1,965.00</b>			
	<b>MaterialCredit - Total</b>									<b>\$1,965.00</b>			
	<b>1820 - Total</b>								<b>\$0.00</b>				
	1830	MISC. ITS	Material		12	May 17, 2022	SYSTEM	(\$8,808.00)					
					13	Jun 2, 2022	SYSTEM	(\$19,818.00)					
					14	Jun 16, 2022	SYSTEM	(\$19,818.00)					
					15	Jul 1, 2022	SYSTEM	(\$19,818.00)					
					16	Jul 19, 2022	SYSTEM	(\$19,818.00)					
					17	Aug 3, 2022	SYSTEM	\$19,818.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user gummer1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					17	Aug 3, 2022	SYSTEM	(\$19,818.00)					
					18	Aug 16, 2022	SYSTEM	(\$19,818.00)					
				19	Sep 2, 2022	SYSTEM	(\$19,818.00)						
<b>- Total</b>							<b>(\$127,716.00)</b>						
<b>Material - Total</b>							<b>(\$127,716.00)</b>						
				MaterialCredit		13	Jun 2, 2022	SYSTEM	\$8,808.00				
						14	Jun 16, 2022	SYSTEM	\$19,818.00				
						15	Jul 1, 2022	SYSTEM	\$19,818.00				
			16	Jul 19, 2022	SYSTEM	\$19,818.00							
			17	Aug 3, 2022	SYSTEM	\$19,818.00							
			19	Sep 2, 2022	SYSTEM	\$19,818.00							
<b>- Total</b>							<b>\$107,898.00</b>						
<b>MaterialCredit - Total</b>							<b>\$107,898.00</b>						
<b>1830 - Total</b>								<b>(\$19,818.00)</b>					
1840	MISC. ITS	Material		16	Jul 19, 2022	SYSTEM	(\$1,325.00)						



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6P3418	1840	MISC. ITS	Material			2022								
						17	Aug 3, 2022	SYSTEM	\$1,325.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
						17	Aug 3, 2022	SYSTEM	(\$1,325.00)					
						18	Aug 16, 2022	SYSTEM	(\$1,325.00)					
						19	Sep 2, 2022	SYSTEM	(\$1,325.00)					
						<b>- Total</b>						<b>(\$3,975.00)</b>		
						<b>Material - Total</b>					<b>(\$3,975.00)</b>			
						MaterialCredit		17	Aug 3, 2022	SYSTEM	\$1,325.00			
								19	Sep 2, 2022	SYSTEM	\$1,325.00			
							<b>- Total</b>					<b>\$2,650.00</b>		
						<b>MaterialCredit - Total</b>					<b>\$2,650.00</b>			
						Overrun	Overrun	16	Jul 19, 2022	SYSTEM	(\$795.00)			
									17	Aug 3, 2022	SYSTEM	\$795.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',265.00000 - 265.00000', 'is applied (if non-zero).	
								<b>Overrun - Total</b>						<b>\$0.00</b>
						<b>Overrun - Total</b>					<b>\$0.00</b>			
						<b>1840 - Total</b>						<b>(\$1,325.00)</b>		
					1860		MISC. ITS	Material		9	Apr 4, 2022	SYSTEM	\$3,255.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
											9	Apr 4, 2022	SYSTEM	
	<b>- Total</b>										<b>\$0.00</b>			
	<b>Material - Total</b>										<b>\$0.00</b>			
Overrun	Overrun	11	May 2, 2022	SYSTEM						(\$27,714.00)				
			12	May 17, 2022						SYSTEM	\$4,960.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.50000 - 15.50000', 'is applied (if non-zero).		
			13	Jun 2, 2022						SYSTEM	(\$18,693.00)			
			17	Aug 3, 2022						SYSTEM	\$41,447.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',15.50000 - 15.50000', 'is applied (if non-zero).		
	<b>Overrun - Total</b>										<b>\$0.00</b>			
<b>Overrun - Total</b>										<b>\$0.00</b>				
<b>1860 - Total</b>						<b>\$0.00</b>								
1880		MISC. ITS	Material		16	Jul 19, 2022	SYSTEM	(\$14,946.00)						
						17	Aug 3, 2022	SYSTEM	\$14,946.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user gummer1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
						17	Aug 3, 2022	SYSTEM	(\$14,946.00)					
						<b>- Total</b>						<b>(\$14,946.00)</b>		
						<b>Material - Total</b>					<b>(\$14,946.00)</b>			
						MaterialCredit		17	Aug 3, 2022	SYSTEM	\$14,946.00			
							<b>- Total</b>					<b>\$14,946.00</b>		
						<b>MaterialCredit - Total</b>					<b>\$14,946.00</b>			
					Overrun	Overrun	16	Jul 19, 2022	SYSTEM	(\$4,136.00)				
								17	Aug 3, 2022	SYSTEM	\$4,136.00	Unit price based on averaged overrun adjustments for installed quantity on all		



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6P3418	1880	MISC. ITS	Overrun	Overrun		2022			previous payment estimates. Price Adjustments of '2.35000 - 2.35000, is applied (if non-zero).	
					Overrun - Total		\$0.00			
					Overrun - Total		\$0.00			
	1880 - Total		\$0.00							
	2180	CLASS B CONCRETE (SUBSTRUCTURE)	Material			8	Mar 16, 2022	SYSTEM	\$35,019.27	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						8	Mar 16, 2022	SYSTEM	(\$35,019.27)	
						9	Apr 4, 2022	SYSTEM	\$53,998.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						9	Apr 4, 2022	SYSTEM	(\$53,998.24)	
				- Total		\$0.00				
				Material - Total		\$0.00				
	2180 - Total		\$0.00							
	2190	SLAB ON STEEL	Construction Stockpile STMI			13	Jun 2, 2022	SYSTEM	\$41,770.37	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$41,770.37				
				Construction Stockpile STMI - Total		\$41,770.37				
	2190 - Total		\$41,770.37							
	2260	FAB. STRUCT.LOW ALLOY STEEL(PLT GIR)A709	Material			12	May 17, 2022	SYSTEM	\$668,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						12	May 17, 2022	SYSTEM	(\$668,250.00)	
				- Total		\$0.00				
				Material - Total		\$0.00				
	2260 - Total		\$0.00							
	5008	MISC. CONCRETE CONSTRUCTION	Material			14	Jun 16, 2022	SYSTEM	\$50,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
						14	Jun 16, 2022	SYSTEM	(\$50,000.00)	
						17	Aug 3, 2022	SYSTEM	\$69,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user gummer1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
						17	Aug 3, 2022	SYSTEM	(\$69,375.00)	
				- Total		\$0.00				
Material - Total		\$0.00								
5008 - Total		\$0.00								
J6P3418 - Total								\$318,438.82		
J6S3304	2590	GUARDRAIL TYPE A	Construction Stockpile STMI			3	Jan 3, 2022	SYSTEM	\$738.34	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$738.34				
				Construction Stockpile STMI - Total		\$738.34				
	2590 - Total		\$738.34							
	2600	MGS GUARDRAIL	Construction Stockpile STMI			1	Dec 1, 2021	SYSTEM	\$3,439.10	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$3,439.10				
				Construction Stockpile STMI - Total		\$3,439.10				
	2600 - Total		\$3,439.10							
	2610	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI			1	Dec 1, 2021	SYSTEM	\$10,774.08	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total		\$10,774.08				
Construction Stockpile STMI - Total				\$10,774.08						
2610 - Total		\$10,774.08								



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3304	2620	MGS HEIGHT AND BLOCK TRANSITION	Construction Stockpile STMI		3	Jan 3, 2022	SYSTEM	\$530.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$530.00		
				Construction Stockpile STMI - Total				\$530.00		
	2620 - Total								\$530.00	
	2630	MGS END ANCHOR	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$1,660.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,660.00		
				Construction Stockpile STMI - Total				\$1,660.00		
	2630 - Total								\$1,660.00	
	2640	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$1,880.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,880.00		
Construction Stockpile STMI - Total						\$1,880.00				
2640 - Total								\$1,880.00		
J6S3304 - Total								\$19,021.52		
J6S3600	2710	MODIFIED SUBGRADE	Material		16	Jul 19, 2022	SYSTEM	\$180.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					16	Jul 19, 2022	SYSTEM	(\$180.26)		
				- Total				\$0.00		
	Material - Total				\$0.00					
	2710 - Total								\$0.00	
	2740	PIPE COLLAR, TYPE A	Material		17	Aug 3, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user gummer1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					17	Aug 3, 2022	SYSTEM	(\$1,600.00)		
					18	Aug 16, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gummer1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					18	Aug 16, 2022	SYSTEM	(\$1,600.00)		
					19	Sep 2, 2022	SYSTEM	\$1,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burnww2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				19	Sep 2, 2022	SYSTEM	(\$1,600.00)			
- Total				\$0.00						
Material - Total				\$0.00						
2740 - Total								\$0.00		
2855	TEMP. TRAFFIC BARRIER ANCHORED., CONT	Overrun	Overrun		16	Jul 19, 2022	SYSTEM	(\$3,515.60)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',31.96000 - 31.96000, 'is applied (if non-zero).	
					19	Sep 2, 2022	SYSTEM	\$3,515.60		
				Overrun - Total				\$0.00		
Overrun - Total				\$0.00						
2855 - Total								\$0.00		
2980	18 IN. PIPE GROUP A	Overrun	Overrun		16	Jul 19, 2022	SYSTEM	(\$4,620.00)		
					17	Aug 3, 2022	SYSTEM	(\$1,680.00)		
				Overrun - Total				(\$6,300.00)		
Overrun - Total				(\$6,300.00)						
2980 - Total								(\$6,300.00)		
3040	18 IN. GROUP A FLARED END SECT	Material		12	May 17, 2022	SYSTEM	(\$1,200.00)			
				13	Jun 2, 2022	SYSTEM	(\$1,200.00)			





## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3600	3040	18 IN. GROUP A FLARED END SECT	Material		14	Jun 16, 2022	SYSTEM	(\$1,200.00)				
					15	Jul 1, 2022	SYSTEM	(\$1,200.00)				
					16	Jul 19, 2022	SYSTEM	(\$2,400.00)				
							<b>- Total</b>			<b>(\$7,200.00)</b>		
						<b>Material - Total</b>			<b>(\$7,200.00)</b>			
					MaterialCredit		13	Jun 2, 2022	SYSTEM	\$1,200.00		
							14	Jun 16, 2022	SYSTEM	\$1,200.00		
							15	Jul 1, 2022	SYSTEM	\$1,200.00		
							16	Jul 19, 2022	SYSTEM	\$1,200.00		
							17	Aug 3, 2022	SYSTEM	\$2,400.00		
							<b>- Total</b>			<b>\$7,200.00</b>		
						<b>MaterialCredit - Total</b>			<b>\$7,200.00</b>			
					Overrun	Overrun	16	Jul 19, 2022	SYSTEM	(\$1,200.00)		
							17	Aug 3, 2022	SYSTEM	(\$1,200.00)		
							<b>Overrun - Total</b>			<b>(\$2,400.00)</b>		
						<b>Overrun - Total</b>			<b>(\$2,400.00)</b>			
					<b>3040 - Total</b>				<b>(\$2,400.00)</b>			
			J6S3600	3150	FURNISHING ROCK BASE MATERIAL	Material		17	Aug 3, 2022	SYSTEM	(\$42,655.35)	
								<b>- Total</b>			<b>(\$42,655.35)</b>	
							<b>Material - Total</b>			<b>(\$42,655.35)</b>		
	MaterialCredit					18	Aug 16, 2022	SYSTEM	\$42,655.35			
		<b>- Total</b>					<b>\$42,655.35</b>					
	<b>MaterialCredit - Total</b>						<b>\$42,655.35</b>					
		<b>3150 - Total</b>				<b>\$0.00</b>						
J6S3600	3170	CONCRETE PAVEMENT (9 1/2 IN. NON-REINF,	Material		16	Jul 19, 2022	SYSTEM	\$32,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					16	Jul 19, 2022	SYSTEM	(\$32,880.00)				
					17	Aug 3, 2022	SYSTEM	\$93,156.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user gummer1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					17	Aug 3, 2022	SYSTEM	(\$93,156.00)				
				<b>- Total</b>			<b>\$0.00</b>					
				<b>Material - Total</b>			<b>\$0.00</b>					
		<b>3170 - Total</b>				<b>\$0.00</b>						
J6S3600	3180	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		17	Aug 3, 2022	SYSTEM	\$7,513.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user gummer1 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
					17	Aug 3, 2022	SYSTEM	(\$7,513.07)				
					18	Aug 16, 2022	SYSTEM	\$7,513.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user gummer1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					18	Aug 16, 2022	SYSTEM	(\$7,513.07)				
					19	Sep 2, 2022	SYSTEM	(\$7,513.07)				
				<b>- Total</b>			<b>(\$7,513.07)</b>					



## Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3600	3180	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material - Total					(\$7,513.07)			
	3180 - Total								(\$7,513.07)		
	3210	TYPE A2 SHOULDER	Material		16	Jul 19, 2022	SYSTEM	\$32,820.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user gummer1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				16	Jul 19, 2022	SYSTEM	(\$32,820.00)				
				17	Aug 3, 2022	SYSTEM	\$56,872.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user gummer1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				17	Aug 3, 2022	SYSTEM	(\$56,872.00)				
	- Total								\$0.00		
	Material - Total								\$0.00		
	3210 - Total								\$0.00		
	3230	MGS GUARDRAIL	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$3,540.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total									\$3,540.25	
	Construction Stockpile STMI - Total								\$3,540.25		
	3230 - Total								\$3,540.25		
	3240	MGS END ANCHOR	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$830.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total									\$830.00	
	Construction Stockpile STMI - Total								\$830.00		
	3240 - Total								\$830.00		
	3250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Dec 1, 2021	SYSTEM	\$1,880.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total									\$1,880.00	
	Construction Stockpile STMI - Total								\$1,880.00		
	3250 - Total								\$1,880.00		
	3430	BASE, CONCRETE	Material		14	Jun 16, 2022	SYSTEM	(\$17,056.00)			
					15	Jul 1, 2022	SYSTEM	(\$17,056.00)			
				- Total							
			Material - Total								(\$34,112.00)
				MaterialCredit		15	Jul 1, 2022	SYSTEM	\$17,056.00		
					16	Jul 19, 2022	SYSTEM	\$17,056.00			
			- Total								\$34,112.00
	MaterialCredit - Total								\$34,112.00		
	3430 - Total								\$0.00		
	3520	STRUCTURAL STEEL POSTS	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$1,397.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
	- Total									\$1,397.50	
	Construction Stockpile STMI - Total								\$1,397.50		
	3520 - Total								\$1,397.50		
	3530	PIPE POSTS	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$13,640.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
- Total								\$13,640.00			
Construction Stockpile STMI - Total								\$13,640.00			
3530 - Total								\$13,640.00			
3550	MISC.	Construction Stockpile STMI		13	Jun 2, 2022	SYSTEM	\$307.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
- Total									\$307.50		
Construction Stockpile STMI - Total								\$307.50			



# Line Item Adjustments by Estimate

Sep 7, 2022

Contract ID:190215-D05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3600	3550 - Total							\$307.50	
J6S3600 - Total								\$5,382.18	
Overall - Total								\$342,842.52	